



RECEIVED
PUBLIC SERVICE
EX-100
Richard B. Miller
Assistant General Counsel
212-460-3389
r.miller@coned.com
2007 FEB 28 AM 10:18

05-S-1376
OGC
OETE
CHADR
Reports

February 27, 2007

VIA OVERNIGHT MAIL

Honorable Jaclyn A. Brillling
Secretary
State of New York
Public Service Commission
Three Empire State Plaza
Albany, New York 12223-1350

Re: Case 05-S-1376 – Proceeding on Motion of the Commission as to the Rates, Charges, Rules and Regulations of Consolidated Edison Company of New York, Inc. for Steam Service.

Dear Secretary Brillling:

The Commission's Order Determining Revenue Requirement and Rate Design, issued on September 22, 2006 in the above-referenced proceeding, provides that the Company will file: (1) its annual report on plant availability for each steam production unit for winter and summer periods; (2) its annual report on steam capital expenditures; and (3) its annual report on steam operation and maintenance expenditures.

Enclosed please find an original and five copies of these reports. Please contact me if you have any questions regarding this matter.

Very truly yours,

Richard B. Miller

cc: Active Parties (via e-mail)

**Case 05-S-1376 - Con Edison Report on Availability for Each Steam Production Unit for
the
2006 Winter and Summer Periods**

| Station | Unit | Winter Period 2006 Availability | Summer Period 2006 Availability |
|--------------------------|---------------------|------------------------------------|------------------------------------|
| East River | B-10 | 74.5 | 97.4 |
| | B-20 | 89.1 | 79.7 |
| | B-60 | 58.9 | 64.3 |
| | B-70 | 75.9 | 87.7 |
| | B-115 | 96.6 | 85.6 |
| | B-116 | 96.2 | 84.1 |
| | B-117 | 91.3 | 56.9 |
| | B-118 | 87.1 | 69.6 |
| | B-119 | 96.9 | 84.2 |
| East River Station | | 85.2 | 78.8 |
| Hudson Ave | B-71 | 99.5 | 79.5 |
| | B-72 | 91.1 | 74.2 |
| | B-81 | 100.0 | 74.1 |
| | B-82 | 100.0 | 64.4 |
| Hudson Ave Station | | 97.7 | 73.0 |
| 59th Street | B-114 | 66.9 | 61.3 |
| | B-115 | 70.8 | 75.3 |
| | B-116 | 82.8 | 96.2 |
| | B-117 | 81.6 | 95.2 |
| | B-118 | 81.2 | 92.8 |
| 59th Street Station | | 76.7 | 84.2 |
| 74th Street | B-120 | 83.2 | 75.6 |
| | B-121 | 76.4 | 67.0 |
| | B-122 | 81.8 | 75.7 |
| | B-1 | 92.6 | 97.2 |
| | B-2 | 92.6 | 97.2 |
| | B-3 | 92.6 | 97.2 |
| | B-4 | 92.6 | 97.2 |
| | B-5 | 92.3 | 97.2 |
| | B-6 | 92.6 | 97.2 |
| | 74th Street Station | | 88.5 |
| 60th Street | B-1 | 96.4 | 61.2 |
| | B-2 | 96.4 | 61.2 |
| | B-3 | 96.4 | 61.2 |
| | B-4 | 96.4 | 61.2 |
| | B-5 | 96.4 | 61.1 |
| | B-6 | 96.4 | 59.7 |
| 60th Street Station | | 96.4 | 60.9 |
| Ravenswood Steam | B-1 | 57.3 | 82.1 |
| | B-2 | 81.6 | 89.0 |
| | B-4 | 93.7 | 94.4 |
| Ravenswood Steam Station | | 77.5 | 88.5 |

Notes:

Winter Period = 1/1/06 - 4/30/06 and 11/1/06 - 12/31/06

Summer Period = 5/1/06 - 10/31/06

Availability = Available Hours / Period Hours

(a boiler on Reserve Shutdown is considered available)

Case 05-S-1376 Con Edison 2007 Steam Production Capital Programs and Projects Report

| | | (000's) | | Project Identified In Rate Case - Y or N | If a Project, Is it complete and in service - Y or N? | FOR ALL PROJECTS: provide total cost to date (through 2006) | Explanations for Any Variation of greater than 15% | Project Status |
|---|---------------|--------------|---|--|---|---|--|----------------|
| Environmental | 2006 Forecast | 2006 Actual | | | | | | |
| Various Locations - Blanket for EH&S Projects | 625 | 1,084 | Y | On-going Program | | | | |
| Spill Containment - Secondary Containment (74th St) | 396 | 360 | Y | N | 352 | Includes Opacity Meters at HA - \$218 and Fire Sprinkler System at 74th - \$210, which are carry overs from 2005. Kerosene spill discovered. Project delayed until remediation work was determined. | To be completed in 2007 | |
| Replace 3 Oil-filled Transformers (74th St) | 500 | 683 | Y | Y | 1,331 | Additional parts required to repair misaligned ductwork. | Project complete - in service | |
| Emergency Lighting - SW House and Annex (Hudson Ave) | 200 | 61 | Y | Y | 791 | Lower cost due to work scope reduction. | Project complete - in service | |
| Total Environmental | 2,281 | 2,178 | | | | | | |
| Capacity | | | | | | | | |
| Microturbine Installation (74th St) | - | 566 | N | N | 566 | See New Project data attached. | To be completed in 2007 | |
| Other | - | (3) | | | | | | |
| Total Capacity | - | 563 | | | | | | |
| Reliability | | | | | | | | |
| Elevator #4 Refurbishment (74th St) | 300 | 376 | Y | Y | 376 | Additional repairs identified once project construction started. | Project complete - in service | |
| Provide Diesel Supply to MOV and Controls (74th St) | 420 | 109 | Y | Y | 403 | Project accelerated in 2005 due to post blackout requirements. | Project complete - in service | |
| Rebuild Boiler 120 ID Fans (74th St) | 950 | (82) | Y | N | 469 | Postponed to 2008 to accommodate higher priority projects. | To be completed in 2008 | |
| HP Feed Pumps Flow Monitoring (74th St) | 325 | 4 | Y | N | 101 | Postponed to 2009 to accommodate higher priority projects. | To be completed in 2009 | |
| Upgrade 13 8kv Feeder 24M02 (74th St) | 400 | 629 | Y | Y | 629 | Work scope increased to include series reactors. | Project complete - in service | |
| Replace 13 8kv GE Magnablast Breakers Due to D-222 Fire (74th St) | 1,250 | 325 | Y | N | 331 | Delayed for equipment manufacturing delays and changes in equipment design. | To be completed in 2008 | |
| Modernize PB Controls (74th St) | 1,500 | - | Y | N | 1,094 | Postponed to 2007/2008 to accommodate higher priority projects. | To be completed in 2007 | |
| Replace Federal Pacific Breakers A3-3 and A5-3 (74th St) | 200 | 554 | Y | Y | 695 | Project delayed in 2005 - additional work required in 2006. | Project complete - in service | |
| PB Fans Replacement - Phase 2 (74th St) | 200 | 144 | Y | Y | 454 | Construction labor costs were less than originally estimated. | Project complete - in service | |
| Replace PB Air Compressors (74th St) | 650 | 454 | Y | Y | 454 | Construction labor costs were less than originally estimated. | To be completed in 2008 | |
| Chemical System Monitoring (74th St) | 400 | - | Y | N | 3,913 | Postponed until completion of new water treatment facility in 2008. | To be completed in 2008 | |
| PB 1 Reube (74th St) | 180 | - | Y | N | 3,913 | Original estimate did not include installation labor. | To be completed in 2007 | |
| Modernize PB Controls - 60th St (74th St) | 1,500 | 3,079 | Y | N | 1,729 | Original construction labor costs were less than originally estimated, and more construction completed in 2005 than originally anticipated. | Project complete - in service | |
| PB Fan Replacements - 60th St - Phase 1 (74th St) | 750 | 307 | Y | Y | 721 | Original estimate did not include installation labor. | To be completed in 2007 | |
| Chemical System Monitoring - 60th St (74th St) | 1,500 | 721 | Y | N | 1,060 | Postponed to 2007 to accommodate higher priority projects. | To be completed in 2007 | |
| Feedwater Piping Upgrade (East River) | 1,060 | - | Y | N | 387 | Vendor bids for project were lower than originally anticipated. | Project complete - in service | |
| Upgrade Obscure 2 4kv Switchgear (59th St) | 683 | 387 | Y | Y | 1,118 | | Project complete - in service | |
| #4 Deaerator Replacement (59th St) | 1,000 | 1,057 | Y | Y | 2,602 | Postponed to 2008/2009 to better define technical issues for permanent solution. Interim solution installed. | To be completed in 2009 | |
| Installation of Water Treatment Equipment (59th St) | 9,000 | 2,184 | Y | N | 730 | Original scope of project expanded to incorporate additional parameters to be measured to ensure good water quality. | To be completed in 2007 | |
| Chemical System Monitoring (59th St) | 200 | 730 | Y | N | 544 | Project originally scheduled for completion in 2007, but accelerated and majority of work completed in 2006. | To be completed in 2007 | |
| Close Loop Cooling Piping Replacement (59th St) | 300 | 519 | Y | N | 489 | Work completed - equipment purchased in 2005 and bids were lower than anticipated. | Project complete - in service | |
| Main Pier 98 Cathodic Protection (59th St) | 760 | 371 | Y | Y | 1,134 | Long-lead equipment purchased in 2005 - overall costs in line with estimates. | Project complete - in service | |
| Replace 114 Superheater (59th St) | 1,200 | 972 | Y | Y | 750 | Postponed to 2007/2008 to better define scope of work and to resolve technical issues. | To be completed in 2008 | |
| Upgrade Annex Boiler Controls FSSS/BMS (59th St) | 750 | - | Y | N | 1,823 | Additional cost due to increase in structural scope required to attach new fans to existing ductwork. | Project complete - in service | |
| Relocate 82 and 83 PD Fans (Hudson Ave) | 800 | 1,295 | Y | Y | | | | |

| | | | | | | | | |
|--|---------------|---------------|---|------------------|--|-------|---|-------------------------------|
| Feedwater System Upgrade (Deaerator, BFRs, Piping) (Hudson Ave) | 4,450 | 7,056 | Y | N | | 8,845 | costs due to additional scaffolding requirements, piping, rigging or major components (deaerators and pumps) and longer conduit runs. | To be completed in 2007 |
| Install FD Fan Staircase (Hudson Ave) | 250 | 633 | Y | Y | | 633 | Increased scope to integrate controls with new LRB controls project. | Project complete - in service |
| ID Fan Upgrades - Pole Changes and Bearing Monitoring System (Hudson Ave) | 1,400 | 381 | Y | N | | 381 | Postponed to 2007 to accommodate higher priority projects. | To be completed in 2007 |
| Burner Throat Upgrades - 2 Boilers (Hudson Ave) | 770 | 806 | Y | Y | | 1,163 | | Project complete - in service |
| Chemical System Monitoring (Hudson Ave) | 205 | - | Y | N | | | | Project complete - in 2008 |
| New LRBH Controls (Hudson Ave) | 500 | 1,191 | Y | N | | 1,191 | Postponed to 2008 to accommodate higher priority projects. | To be completed in 2007 |
| Upgrade LP Igniters (Kerosene, 24 Guns, BMS) (Hudson Ave) | 1,600 | 361 | Y | N | | 1,697 | Increase in scope to upgrade control of additional equipment resulting in additional control modules, conduit and cable lines. | To be completed in 2007 |
| 4 BFP and Turbine Replacement (Revenswood) | 800 | 1,389 | Y | N | | 2,197 | Completed one boiler and postponed remaining boilers due to higher priority projects. | To be completed in 2007 |
| Upgrade Controls (Revenswood) | 750 | - | Y | N | | | Additional work required to relocate piping and electrical conduits due to interferences identified during construction. | To be completed in 2007 |
| Replace Deaerator (Revenswood) | - | 182 | Y | N | | 1,619 | Postponed to 2008 to accommodate higher priority projects. | To be completed in 2008 |
| Tube Replacement (East River) | - | 737 | N | Y | | 737 | Carry over from 2005 due to performance not originally met. | Project complete - in service |
| Power Supply Enhancements (East River) | - | 324 | N | Y | | 324 | See New Project data attached. | Project complete - in service |
| Maintenance Enhancements (East River) | - | 551 | N | Y | | 551 | See New Project data attached. | Project complete - in service |
| Replacement of Air Compressors (East River) | - | 251 | N | N | | 481 | Carry over from 2005 - system in test phase. See New Project data attached. | To be completed in 2007 |
| Install Jib Cranes (East River) | - | 205 | N | N | | 205 | See New Project data attached. | To be completed in 2007 |
| MSSO - M1-M4 Mains A/B Valves, MOVs & Desup Valves & Steam Temp Control (Hudson Ave) | - | 280 | N | Y | | 280 | See New Project data attached. | Project complete - in service |
| B Board and L&P Distribution Panels (Hudson Ave) | - | 184 | Y | Y | | 557 | Projects accelerated due to excessive damage to 2 liners which had to be addressed in 2006. Remaining liners will be completed in 2007. | To be completed in 2007 |
| Verizon Conduit Installation (Hudson Ave) | - | 433 | N | N | | 799 | Carry over from 2005. Additional electric load required to be relocated to facilitate the new feedwater system. | Project complete - in service |
| Replace 2 Valves (59th St) | - | 343 | N | Y | | 433 | See New Project data attached. | Project complete - in service |
| Replace Boiler 115 Superheater Tubes (59th St) | - | 168 | Y | Y | | 343 | Originally Small Capital project - valve costs were higher than anticipated. See New Project data attached. | Project complete - in service |
| Install 2 New Motor Control Centers (59th St) | - | 129 | N | Y | | 1,607 | Carry over from 2005. | Project complete - in service |
| Annex Control Feedwater Regulators (59th St) | - | 128 | N | Y | | 562 | Carry over from 2005. See New Project data attached. | Project complete - in service |
| Sendout Enhancement (59th St) | - | 1,395 | N | N | | 602 | Carry over from 2005. See New Project data attached. | Project complete - in service |
| PB Modifications - 60th St (74th St) | - | 387 | N | Y | | 1,394 | See New Project data attached. | To be completed in 2007 |
| Replace Buterfly Desuperheater (74th St) | - | 506 | N | N | | 387 | See New Project data attached. | Project complete - in service |
| Replace 120 Air Heater Baskets (74th St) | - | 275 | N | Y | | 506 | See New Project data attached. | To be completed in 2007 |
| Replace 121 Air Heater Baskets (74th St) | - | 706 | N | Y | | 275 | See New Project data attached. | Project complete - in service |
| Other | - | 735 | - | - | | 706 | See New Project data attached. | Project complete - in service |
| Total Reliability | 35,633 | 34,408 | | | | | | |
| Regulatory | | | | | | | | |
| Emergency, Public Address System (East River) | 500 | 297 | Y | N | | 297 | Design package required revision resulting in late start in construction. | To be completed in 2007 |
| Structural Repairs in SSS (East River) | 1,150 | 258 | Y | N | | 288 | Postponed to 2007/2008 to accommodate higher priority projects. | To be completed in 2008 |
| Structural Steel and Concrete (59th St) | 655 | 728 | Y | Y | | 736 | | Project complete - in service |
| Stack Removal - Nbs 1, 2, 3 (Hudson Ave) | 400 | 440 | Y | Y | | 443 | | Project complete - in service |
| Replace LRBH Roof (Hudson Ave) | 750 | - | Y | N | | | Postponed to 2007 to accommodate higher priority projects. | To be completed in 2007 |
| Structural Steel and Concrete - Phase 3 (Hudson Ave) | 500 | - | Y | N | | | Postponed to 2007 to accommodate higher priority projects. | To be completed in 2007 |
| FP Standpipe System Relocation (Hudson Ave) | 1,000 | - | Y | N | | | Postponed to reevaluate scope. | To be completed in 2009 |
| Roof Replacement (Revenswood) | 630 | 419 | Y | N | | 419 | Construction delayed due to weather. | To be completed in 2007 |
| Lighting Upgrades (East River) | - | 413 | N | Y | | 413 | See New Project data attached. | Project complete - in service |
| Steel/Concrete Upgrades - Phase 2 (Hudson Ave) | - | 1,648 | Y | Y | | 2,344 | Carry over from 2005 due to increase in scope of project. | Project complete - in service |
| Install Blowdown Slip Retaining Wall (Hudson Ave) | - | 909 | Y | Y | | 909 | Project accelerated into 2006 due to poor condition of retaining wall. | Project complete - in service |
| Other | - | (18) | - | - | | | | Project complete - in service |
| Total Regulatory | 5,585 | 5,084 | | | | | | |
| Small Capital | | | | | | | | |
| Various Locations - Blanket for Small Capital Projects | 2,630 | 2,535 | Y | On-going Program | | | | |
| Total Small Capital | 2,630 | 2,535 | | | | | | |
| Total Steam Production Capital Programs and Projects | 46,109 | 44,778 | | | | | | |

Case 05-S-1376 **Con**
Edison 2007 Steam Production Capital Programs and Projects
Report

(000's)

2007 Forecast

| | |
|--|--------------|
| Environmental | |
| Various Locations - Blanket for EH&S Projects | 50 |
| Various Locations - Security Initiatives | 2,900 |
| Upgrade CEMS Opacity Analyzer Equipment (Ravenswood) | 200 |
| Spill Containment - Secondary Containment (74th St) | 300 |
| Total Environmental | 3,450 |

| | |
|-------------------------------------|------------|
| Capacity | |
| Microturbine Installation (74th St) | 450 |
| Total Capacity | 450 |

| | |
|---|-------|
| Reliability | |
| Modernize PB Controls (74t St) | 3,100 |
| Dock and Tunnel Enhancements (74th St) | 800 |
| HP Cooling Water Pump and Tank (74th St) | 300 |
| 122 HP Preheater Baskets (74t St) | 450 |
| PB Drum Level Instrumentation Upgrade (74t St) | 480 |
| Drum Level Instrumentation - 60th St (74t St) | 100 |
| Installation of Water Treatment Equipment (74th St) | 4,000 |
| Replace 13.8kv GE Magnablast Breakers Due to D-222 Fire (74th St) | 200 |
| Replace Butterfly Desuperheater (74th St) | 60 |
| CCR Upgrade (East River) | 400 |
| Feedwater Piping Upgrade (East River) | 1,060 |
| Replacement of Air Compressors (East River) | 150 |
| Water Treatment PLC Upgrades (East River) | 750 |
| Install Jib Cranes (East River) | 260 |
| Feedwater System Upgrades (Deaerator, BFPs, Piping) (Hudson Ave) | 2,100 |
| New LPBH Controls (Hudson Ave) | 800 |

| | |
|--|---------------|
| ID Fan Upgrades - Pole Changes and Bearing Monitoring System (Hudson Ave) | 600 |
| Install FD Fan Starters (Hudson Ave) | 250 |
| Upgrade 208/480 AC Systems and BATs (Hudson Ave) | 300 |
| Install Closed Cooling System for Air Compressors and ID (Hudson Ave) | 550 |
| MSSO = M1-M4 Mains A/B Valves, MOVs & Desup Valves & Steam Temp Control (Hudson Ave) | 200 |
| Demin Deaerator Restoration (Hudson Ave) | 350 |
| B Board (Hudson Ave) | 50 |
| Upgrade LP Ignitors (Kerosene, 24 Guns, BMS) (Hudson Ave) | 50 |
| Verizon Conduit Installation (Hudson Ave) | 50 |
| 4 BFP and Turbine Replacement (Ravenswood) | 200 |
| Retube Boiler #3 (Ravenswood) | 1,000 |
| Installation of Water Treatment Equipment (59th St) | 4,000 |
| Install New BMS - Annex Boilers (59th St) | 1,700 |
| Refurbish Dock and Bulkhead (59th St) | 7,500 |
| Replace Batteries and Rectifiers 1, 2 (59th St) | 350 |
| Steam Sendout Piping Enhancement (59th St) | 500 |
| Switchgear Upgrade (59th St) | 10 |
| Chemical System Monitoring (59th St) | 75 |
| Deaerator #5 (59th St) | 500 |
| Close Loop Cooling Piping Replacement (59th St) | 30 |
| Various Locations - IT Initiatives | 1,065 |
| Total Reliability | 34,340 |
| Regulatory | |
| Structural Steel and Concrete (74th St) | 1,270 |
| Exit Egress (East River) | 3,000 |
| Emergency Public Address System (East River) | 100 |
| Upgrade/Replace Fire Pump and Standpipe System (Hudson Ave) | 1,500 |
| Concrete/Steel Upgrade for LPBH - Phase 3 (Hudson Ave) | 500 |
| Replace LPBH Roof (Hudson Ave) | 1,500 |
| Roof Replacement (Ravenswood) | 50 |
| Repair/Replace Station Roofs (59th St) | 1,000 |
| Total Regulatory | 8,920 |
| Small Capital | |
| Various Locations - Blanket for Small Capital Projects | 2,130 |
| PB Treated Water Duplex Strainer (74th St) | 75 |
| Total Small Capital | 2,205 |

Attachment SP

| | |
|-----------------------------|---|
| PROJECT: 20698-02 | Sendout Enhancement – 59th St |
|-----------------------------|---|

Work Description:

The work associated with this project includes the replacement of approximately 240 feet of steam sendout piping on the Annex sendout loops and the installation of isolation valves to allow for single loop operation.

Justification:

In January 2006 a leak developed on the sendout loop. Follow-up inspections of additional welds determined that the pipe required replacement.

Completion Date:

2007

Planning And Budgeting:

A total of \$1.4 million was expended in 2006. An additional \$500,000 is allocated in the 2007 budget.

Status:

To be completed in 2007.

Cost Estimate

| | |
|--------------------------|------------------------|
| Materials & Supplies | \$297,000 |
| Construction Contracts | 897,000 |
| Company Labor | 161,000 |
| Other Direct Costs | 75,000 |
| Overheads/Contingency | <u>600,000</u> |
| Total Estimated Cost | <u>\$2,030,000</u> |

Attachment SP

| | |
|-----------------|---------------------------------------|
| PROJECT: | Lighting Upgrades – East River |
|-----------------|---------------------------------------|

Work Description:

This project included Installation of permanent lighting in operating areas of Units No. 1 & 2.

Justification:

Units 1 & 2 operating area lighting was originally installed for construction purposes. These lighting fixtures and power supply systems were not adequate for an operating facility. Also, lighting is required in the additional access and egress platforms recently installed. A new lighting system was installed that conforms to regulatory standards.

Completion Date:

2006

Planning And Budgeting:

A total of \$413,000 was expended in 2006.

Status:

Complete

Completed Cost Summary

| | |
|----------------------|----------------------|
| Materials & Supplies | \$52,000 |
| Company Labor | 236,000 |
| Overheads | <u>125,000</u> |
| Total Cost | <u>\$413,000</u> |

Attachment SP

| | |
|-----------------|--|
| PROJECT: | Maintenance Enhancements – East River |
|-----------------|--|

Work Description:

This project included the installation of a new cable tray, conduit and cable system above each of Unit No.1 & 2 GT engine compartment. Also a new 600-amp power supply unit and additional lighting were installed.

Justification:

The power and control cables for much of the interconnection of Units No 1 & 2 engine instrumentation, blowers, pressure switches, etc. were routed over the roof engine compartment. To perform a hot gas inspection (once every three years) it is necessary to remove the engine compartment roof. This roof removal requires that all of these conduits, cable and connections be removed and reconnected upon completion of the inspection, which would be very time-consuming. By rerouting this existing system and installing quick disconnects, this time can be reduced significantly.

Completion Date:

2006

Planning And Budgeting:

A total of \$551,000 was expended in 2006.

Status:

Complete

Completed Cost Summary

| | |
|----------------------|------------------|
| Materials & Supplies | \$46,000 |
| Company Labor | 325,000 |
| Other Direct Costs | 16,000 |
| Overheads | <u>164,000</u> |
| Total Cost | <u>\$551,000</u> |

Attachment SP

| | |
|-----------------------------|--|
| PROJECT: 21915-06 | Install Jib Cranes – East River |
|-----------------------------|--|

Work Description:

Project is install two 5-ton jib cranes by GT 1 & 2 hot section compartment. In addition, install and reinforce platforms for GT maintenance and enhance egress.

Justification:

The two jib cranes and platforms will provide a higher degree of safety and productivity during gas turbine maintenance. The existing overhead cranes, 75-ton hoists, have a hoisting speed of 4-feet per minute. Each gas turbine has approximately fifty-six combustion components that must be raised and lowered twenty feet. Utilizing these main hoists results in 10 hours of hoist time. Installation of new jib cranes with hoist speeds of 30-feet per minute reduces the hoist time to about an hour and 15 minutes. Additional reinforcement of existing platforms will provide a lay down area near these new jib cranes during maintenance work.

Completion Date:

2007

Planning And Budgeting:

A total of \$205,000 was expended in 2006. An additional \$260,000 is allocated in the 2007 budget.

Status:

To be completed in 2007.

Cost Estimate

| | |
|--------------------------|----------------------|
| Materials & Supplies | \$70,000 |
| Company Labor | 252,000 |
| Other Direct Costs | 12,000 |
| Overheads/Contingency | <u>136,000</u> |
| Total Estimated Cost | <u>\$470,000</u> |

Attachment SP

| | |
|-----------------------------|--------------------------------------|
| PROJECT: 22046-06 | Tube Replacement – East River |
|-----------------------------|--------------------------------------|

Work Description:

Project consisted of the refurbishment of the 99 convection pass outside wall (CPSW) tubes along with the associated boiler refractory, insulation and casing work on the package boiler units 117 & 119.

Justification:

The convection pass outside walls (CPSW) of these two units have experienced a significant amount of tube failures over 2006. Thirteen and eight CPSW tubes have failed in units 117 and 119, respectively, caused by oxygen pitting and corrosion fatigue. The remainder of the un-failed tubes in both units exhibited similar damage.

Completion Date:

2006

Planning And Budgeting:

A total of \$737,000 was expended in 2006.

Status:

Complete

Completed Cost Summary

| | |
|----------------------|----------------------|
| Materials & Supplies | \$183,000 |
| Company Labor | 280,000 |
| Other Direct Costs | 75,000 |
| Overheads | <u>199,000</u> |
| Total Cost | <u>\$737,000</u> |

Attachment SP

| | |
|-----------------|---|
| PROJECT: | Power Supply Enhancements – East River |
|-----------------|---|

Work Description:

Project consisted of transferring half of the Water Treatment electrical load from the present Light & Power Feeder 2 connection to Unit No. 2, 480 volt switchgear 2-1L.

Justification:

The electrical design for the 480V power to East River Units 1 & 2 Water Treatment auxiliary loads were from the Unit 5/50 FD and ID fan Substations. By utilizing these former supplies, half of the water treatment was unitized with Unit No. 1, but the other half was tied to L&P Feeder 2. L&P feeder No. 2 also fed Unit No. 6/60 auxiliaries. To achieve unitization for both Units, removing Unit 2 from L&P 2 to 2-1L will accomplish this.

Completion Date:

2006

Planning And Budgeting:

A total of \$324,000 was expended in 2006.

Status:

Complete

Completed Cost Summary

| | |
|----------------------|----------------------|
| Materials & Supplies | \$59,000 |
| Company Labor | 170,000 |
| Other Direct Costs | 5,000 |
| Overheads | <u>90,000</u> |
| Total Cost | <u>\$324,000</u> |

Attachment SP

| | |
|-----------------|---|
| PROJECT: | Install Piping Enhancements – East River |
|-----------------|---|

Work Description:

Project included the installation of permanent piping to replace temporary hose connections in Units 1 & 2 water treatment system and improve the efficiency of the reverse osmosis membrane cleaning system. About 465 feet of 2, 3 and 4-inch diameter piping was installed.

Justification:

During the first year of the operation the R.O. system required more cleaning cycles to reduce membrane fouling than was originally anticipated. Membrane fouling is attributed to City water quality and to biological growth when R. O. skids are sitting idle. To reduce the cleaning cycles and minimize the volume of waste effluent generated, several process enhancements were implemented using temporary hoses. This project replaced the temporary hoses with permanent piping.

Completion Date:

2006

Planning And Budgeting:

A total of \$260,000 was expended in 2006.

Status:

Complete

Completed Cost Summary

| | |
|----------------------|------------------|
| Materials & Supplies | \$48,000 |
| Company Labor | 136,000 |
| Overheads | <u>76,000</u> |
| Total Cost | <u>\$260,000</u> |

Attachment SP

| | |
|-----------------------------|---|
| PROJECT: 22125-06 | Microturbine Installation – 74th St |
|-----------------------------|---|

Work Description:

In compliance with the steam rate settlement agreement (05-S-1376), the company needs to undertake the installation of one Microsteam Turbine to demonstrate alternative means of generating power within our customers' facilities. The Microsteam Turbine must be installed in 2007.

This project proposes to install a Microturbine at the 74th Street Station resulting in reduced auxiliary electrical load for the Station. The Microturbine's 480v generator output will be utilized for distributing auxiliary electric power. This will displace power taken from Con Edison's electric system. Steam supply to the Microturbine will be provided from a 200 psig steam source within the station located at the inlet to Deaerator. Exhaust steam will be connected to No. 3 Deaerator. Steam traps will be added as required by design. Heat Balances calculations have been performed showing that, at all available operating equipment combinations, the Microturbine can be run at full rating of 275kW.

Justification:

This project is required as part of the steam rate agreement and must be in service by end of 2007. In addition, use of distributed generation would reduce auxiliary electric cost (\$4.5 million in 2005) at 74th. Based on the expected cost savings, the payback period for this project is about 4.5 years. Furthermore, demonstrating this technology at the 74th Street Station to SBU customers would encourage the use of distributed generation.

The Microturbine installation at 74th Street Station serves as a demonstration site for Steam Customers to visit and learn about this technology for use in their locations. In addition, customers that installed this technology would benefit by certifying their building project through the U.S. Green Building Council's LEED program, contributing to LEED credits based on its energy recovery and energy cost reduction. There is no on-site combustion; there are no requirements for emission permits, exhaust stacks, fuel delivery or storage, or additional fire safety systems

Completion Date:

2007

Planning And Budgeting:

A total of \$566,000 was expended in 2006. An additional \$450,000 is allocated in the 2007 budget.

Status:

To be completed in 2007.

Attachment SP

Cost Estimate

| | |
|------------------------|------------------|
| Materials & Supplies | \$375,000 |
| Construction Contracts | 260,000 |
| Company Labor | 15,000 |
| Overheads/Contingency | <u>200,000</u> |
| | |
| Total Estimated Cost | <u>\$850,000</u> |

Attachment SP

| | |
|-----------------------------|--|
| PROJECT: 21429-04 | Replacement of Air Compressors – East River |
|-----------------------------|--|

Work Description:

Project is to install two new 400 scfm rotary screw air compressors and cooling- air ducts at the East River's South Steam Station. These two units will be relocated from the basement to the first floor of the building.

Justification:

The two existing air compressors installed in 1987, had an average of approximately 84,000 service hours. Maintenance was high due to major component failures and spare parts were becoming obsolete. Wiring was faulty and there was a high degree of corrosion in the unit due to water intrusion from boiler leaks. Due to the large amount of downtime, the reliability of the Station was at risk. To maintain reliability, a rental compressor was put into service.

Completion Date:

2007

Planning And Budgeting:

A total of \$251,000 was expended in 2006. An additional \$150,000 is allocated in the 2007 budget.

Status:

To be completed in 2007.

Cost Estimate

| | |
|--------------------------|----------------------|
| Materials & Supplies | \$173,000 |
| Construction Contracts | 310,000 |
| Company Labor | 50,000 |
| Overheads/Contingency | <u>137,000</u> |
| Total Estimated Cost | <u>\$670,000</u> |

Attachment SP

| | |
|-----------------------------|--|
| PROJECT: 21654-05 | Replace 2 Valves – 59th St |
|-----------------------------|--|

Work Description:

This project consisted of replacing the Annex Non-Return Valves with similar valves that will allow for boiler isolation.

Justification:

The non-return valves were aging, difficult to repair, not reliable and did not provide isolation. As a result, it was difficult, if not impossible, to perform hydrostatic pressure tests on an isolated boiler after maintenance.

This project replaced the valves that leaked past their seats. The valves have been repaired numerous times but reliability of the valves was a problem. These valves are needed to perform satisfactorily to permit repair of one annex boiler while the other remains on line.

Completion Date:

2006

Planning And Budgeting:

A total of \$343,000 was expended in 2006.

Status:

Complete.

Completed Cost Summary

| | |
|----------------------|----------------------|
| Materials & Supplies | \$148,000 |
| Company Labor | 102,000 |
| Other Direct Costs | 7,000 |
| Overheads | <u>86,000</u> |
| Total Cost | <u>\$343,000</u> |

Attachment SP

| | |
|-----------------------------|---|
| PROJECT: 21654-05 | Install 2 New Motor Control Centers – 59th St |
|-----------------------------|---|

Work Description:

There were five Motor Control Centers (MCCs), A, B, D, E and F, located in the south east corner of the basement at the 59th Street Station. These MCCs supplied various 480V, 3 ph, 60 Hz loads located in the area. Some loads supplied by these MCCs have been retired and the remaining loads were consolidated to the two new MCCs.

All five MCCs were removed and replaced with two new NEMA-type 3R non-walk-in motor control centers, with internal space heaters. All active loads were consolidated into these two new MCCs. The new MCCs were located such that they are not subject to flooding. Feeder cables and conduits were replaced to fit the new arrangement.

Justification:

MCCs A, B, D, E, and F were approximately 50 years old, and located in an area prone to occasional flooding. The wet conditions severely deteriorated the equipment both externally and internally, resulting in frequent malfunctions. There was a potential danger to plant personnel and of faults resulting from standing water getting into the equipment. The MCCs are obsolete and replacement parts are not available.

Completion Date:

2006

Planning And Budgeting:

A total of \$129,000 was expended in 2006. There was additional spending in 2005.

Status:

Complete.

Completed Cost Summary

| | |
|----------------------|----------------------|
| Materials & Supplies | \$109,000 |
| Company Labor | 303,000 |
| Other Direct Costs | 2,000 |
| Overheads | <u>148,000</u> |
| Total Cost | <u>\$562,000</u> |

Attachment SP

| | |
|-----------------|--|
| PROJECT: | Annex Control Feedwater Regulators – 59th St |
|-----------------|--|

Work Description:

A new digital governor control system was installed for each boiler feed pump (BFP) turbine to control the entire turbine speed range during start-up and normal operations. In addition, the existing mechanical governor valve system was removed and the governor internals were replaced and retrofitted to operate as the steam admission control valve.

To satisfy minimum flow requirements for the BFP's existing start-up operation conditions, the existing BFP recirculation lines were increased from 2" to 4" diameter, and new recirculation valves were installed.

Justification:

The existing Feedwater Control System for 59th St. Station Annex Boilers 114 and 115 has had problems during start-up, steady state and transient operating conditions. These problems resulted in a lack of accurate feedwater flow control to the boiler drums to maintain drum level. This problem was related to the time response of the BFP turbines, which must react quickly to speed up or slow down in reaction to feedwater demand signals from the feedwater controllers.

The pumps operate within a lower speed range, requiring a more precise speed control for proper feedwater and drum level requirements. In addition, the BFP's are periodically operated at lower flows and higher pressures during start up. This condition results in a need for increased recirculation flow to ensure that the BFP's minimum flow requirements are met at the higher speeds and pressures during start-up operations.

The controls for the BFP turbines did not provide the required response for this equipment during start-up of the boilers. This caused the boilers to trip on low and high drum level, because the BFP turbines did not respond fast enough to correct decreasing or increasing drum level, or tended to overshoot, resulting in large drum level swings.

This project provides the appropriate response of the BFP turbines during start-up and normal operations.

Completion Date:

2006

Planning And Budgeting:

A total of \$128,000 was expended in 2006. There was additional spending in 2005.

Status:

Complete.

Attachment SP

Completed Cost Summary

| | |
|------------------------|------------------|
| Materials & Supplies | \$235,000 |
| Construction Contracts | 210,000 |
| Company Labor | 30,000 |
| Other Direct Costs | 11,000 |
| Overheads | <u>116,000</u> |
| | |
| Total Cost | <u>\$602,000</u> |

Attachment SP

| | |
|-----------------------------|--|
| PROJECT: 21905-06 | Verizon Conduit Installation – Hudson Ave |
|-----------------------------|--|

Work Description:

This project is to install a new conduit route from the street property line to the station CCTN room on the 6th floor of the Switch House. Also this path will connect Manhole M187 so that Verizon can splice into additional cables. In addition, the project includes the installation of a campus cable route from the CCTN room to the Maintenance Building.

Verizon will install new 600 pair copper cable and a fiber optic cable from their Central office to the station CCTN room. In order for Verizon to accomplish this, Con Edison will install a new conduit route from the street property line to the CCTN room. This installation will improve reliability and availability for telecommunication service to the station.

Justification:

The 75-year old cable has multiple points of failure and must be replaced. Failures on this cable are already impacting the services to the station, which includes voice lines, telemetry, fax lines, modems, alarms and all protection circuits. Hence, unless this cable is replaced, all Verizon telecommunication service to the station could be disrupted.

Completion Date:

2007

Planning And Budgeting:

A total of \$433,000 was expended in 2006. An additional \$50,000 is allocated in the 2007 budget.

Status:

To be completed in 2007.

Cost Estimate

| | |
|--------------------------|----------------------|
| Construction Contracts | \$310,000 |
| Company Labor | 29,000 |
| Other Direct Costs | 10,000 |
| Overheads/Contingency | <u>138,000</u> |
| Total Estimated Cost | <u>\$487,000</u> |

Attachment SP

| | |
|-----------------------------|---|
| PROJECT: 21660-05 | PB Modifications– 74th St |
|-----------------------------|---|

Work Description:

The purpose of this project is to replace the existing Clark Reliance water column and gage glass with a new water column and gage glass; remove the Levalert system and install a Hydrastep level indicator system on the drum along with bringing the level indication signal to the control room, and alarm and trip signals to the Burner Management System (BMS).

This work will be done for all six package boilers at 60th St Station

Justification:

The manufacturer of the Levalert device is out of business, and parts are no longer available to repair and maintain them. The gage glasses are routinely valved out and not in service due to various problems and require corrective maintenance.

The boiler drums need to have a serviceable local direct reading level gage and two independent remote level indicating devices; the Hydrastep or equivalent remote indicator, and the differential pressure transmitter level indicator.

Completion Date:

2006

Planning And Budgeting:

A total of \$387,000 was expended in 2006.

Status:

Complete.

Completed Cost Summary

| | |
|----------------------|----------------------|
| Materials & Supplies | \$148,000 |
| Company Labor | 135,000 |
| Other Direct Costs | 2,000 |
| Overheads | <u>102,000</u> |
| Total Cost | <u>\$387,000</u> |

Attachment SP

| | |
|-----------------------------|---|
| PROJECT: 21799-05 | Replace Butterfly Desuperheater – 74th St |
|-----------------------------|---|

Work Description:

This project includes the replacement of the existing oversized 24" Adams butterfly valve with a new properly sized butterfly valve that will provide stable operation. Also, the Yarway mechanical desuperheater will be replaced with a Copes-Vulcan variable orifice desuperheater and a new water spray valve will be installed.

Justification:

East River Units 1 & 2 are capable of supplying steam to some customers that are normally supplied by the 74th St. and 75th St, steam sendout mains. To allow this alternate supply, the 74th St. station would be required to operate at a reduced load level of 100,000 lbs./hr or below. This reduced level is currently not achievable with the installed 24" Adams butterfly valve. With a smaller and properly sized butterfly valve, the expected operating range would be from minimum flow of 80,000 lbs./hr to maximum flow of 750,000 lbs./hr.

Completion Date:

2007

Planning And Budgeting:

A total of \$506,000 was expended in 2006. An additional \$60,000 is allocated in the 2007 budget.

Status:

To be completed in 2007.

Cost Estimate

| | |
|--------------------------|----------------------|
| Materials & Supplies | \$100,000 |
| Construction Contracts | 75,000 |
| Company Labor | 170,000 |
| Overheads/Contingency | <u>230,000</u> |
| Total Estimated Cost | <u>\$575,000</u> |

Attachment SP

| | |
|-----------------------------|--|
| PROJECT: 21879-05 | Replace 120 Air Heater Baskets – 74th St |
|-----------------------------|--|

Work Description:

The intent of this correction is to return the air heater to its design efficiency, regain control over the exit gas temperature and obtain the desired air heater secondary air temperature for proper combustion. While the air heater is disassembled for basket replacement it is appropriate and necessary to replace the circumferential and radial seals to reduce leakage and bypassing of gas and air between the hot and cold side baskets

Justification:

These Air Heater baskets have been in service for over twenty years and are now beyond being successfully cleaned. Exit gas temperature is high, heat transfer is reduced with loss of unit efficiency. With increasing exit gas temperature there is potential for serious damage to adjacent components and/or airheater fires.

Since repair of these components is not practical, replacement is justified to improve the air preheater performance, reliability, and maintain proper exit gas temperatures.

Completion Date:

2006

Planning And Budgeting:

A total of \$275,000 was expended in 2006.

Status:

Complete

Completed Cost Summary

| | |
|----------------------|----------------------|
| Materials & Supplies | \$8,000 |
| Company Labor | 189,000 |
| Overheads | <u>78,000</u> |
| Total Cost | <u>\$275,000</u> |

Attachment SP

| | |
|-----------------------------|--|
| PROJECT: 22084-06 | Replace 121 Air Heater Baskets – 74th St |
|-----------------------------|--|

Work Description:

The intent of this correction is to return the air heater to its design efficiency, regain control over the exit gas temperature and obtain the desired air heater secondary air temperature for proper combustion. While the air heater is disassembled for basket replacement it is appropriate and necessary to replace the circumferential and radial seals to reduce leakage and bypassing of gas and air between the hot and cold side baskets

Justification:

These Air Heater baskets have been in service for over twenty years and are now beyond being successfully cleaned. Exit gas temperature is high, heat transfer is reduced with loss of unit efficiency. With increasing exit gas temperature there is potential for serious damage to adjacent components and/or airheater fires.

Since repair of these components is not practical, replacement is justified to improve the air preheater performance, reliability, and maintain proper exit gas temperatures.

Completion Date:

2006

Planning And Budgeting:

A total of \$706,000 was expended in 2006.

Status:

Complete

Completed Cost Summary

| | |
|------------------------|----------------------|
| Materials & Supplies | \$119,000 |
| Construction Contracts | 425,000 |
| Company Labor | 18,000 |
| Overheads | <u>144,000</u> |
| Total Cost | <u>\$706,000</u> |

Case 05-S-1376 - Con Edison 2007 Steam Operation and Maintenance Report

| | Variation Explanation | Dec YTD 2006 Act | Dec YTD 2006 Bgt | Dec YTD Var to Bgt |
|------------------------------|--|---------------------|---------------------|-----------------------|
| Steam Explanations: | | | | |
| Scheduled Overhauls - Major | | \$8 | \$0 | \$8 |
| Scheduled Overhauls - Firmup | Underrun attributed to deferred 59th Street safety valve test/repair, waste neutralization tank inspection/cleaning and capital rulings on some Hudson Avenue outage work. | \$1,808 | \$2,331 | (\$523) |
| Plant Inspection & Repair | Underrun primarily attributed to deferred 59th Street fuel oil heater inspection, regulator condensate trap replacement and air tank inspection. | \$484 | \$571 | (\$87) |
| Major Maintenance | Overrun attributed to nature and scope of 59th Street Local Law 11 compliance (emergency building facade repair) and other building and grounds maintenance coupled with refractory work on boiler # 1 and tube leak welding at Ravenswood. | \$913 | \$25 | \$888 |
| Corrective Maintenance | Overrun attributed to 74th Street EH&S audit findings response, scope of East River 10/20 outage related costs, volume of 59th Street work driven by Maximo refinements and nature and Hudson Avenue Local Law 11 compliance (building facade repair) work exceeding estimate. | \$6,482 | \$5,388 | \$1,094 |
| Plant Component Upgrade | Underrun principally attributed to 74 St deferral of upgrades and change in nature of work (shift to capital), to offset EH&S audit findings response work. | \$419 | \$600 | (\$181) |
| Total - Steam | | \$10,114 | \$8,915 | \$1,199 |

**Case 05-S-1376 - Con Edison 2007 Operation and Maintenance
Budget for Major Categories**

2007 Bgt

Corrective Maintenance

| | |
|------------------|----------|
| Ravenswood | \$0 |
| East River | \$787 |
| Hudson Avenue | \$3,073 |
| 59th Street | \$3,167 |
| 74th Street | \$2,110 |
| East River 10/20 | \$1,098 |
| Total - Steam | \$10,235 |

Typically, corrective maintenance includes repairs to boilers, valves, piping, pumps, insulation, electrical components, traps, concrete and steel, tanks, hanging tubes, and equipment painting, along with the associated material and supplies and vendor support.

Plant Component Upgrade

| | |
|------------------|----------|
| Ravenswood | \$0 |
| East River | \$170 |
| Hudson Avenue | \$142 |
| 59th Street | \$80 |
| 74th Street | \$1,095 |
| East River 10/20 | \$0 |
| Total - Steam | \$1,487 |
| Total - Steam | \$11,722 |

Upgrades to plant components include machine guarding, equipment control mechanisms, pump mechanisms, temperature controls, trenching, control room equipment, traps, metering, regulators, and analyzers, including the associated material and supplies and vendor support.