



**David Warner**  
Associate Counsel

December 18, 2017

*Via Electronic Mail*

Hon. Kathleen H. Burgess  
Secretary to the Commission  
New York State Public Service Commission  
Three Empire State Plaza  
Albany, New York 12223-1350

RE: Case No. 17-E-0428 – In the Matter of an Investigation into the April 21, 2017 Metropolitan Transportation Authority Subway Power Outage and Consolidated Edison Company of New York, Inc.’s Restoration Efforts.

Dear Secretary Burgess:

In accordance with Ordering Clause 29 of the Public Service Commission’s *Order Directing Steps to Safeguard and Maintain Adequate Utility Service to the Subway System* issued November 10, 2017 in the above referenced proceeding, Consolidated Edison Company of New York, Inc. (“Con Edison”) submits its November 2017 monthly report. As discussed with Department of Public Service Staff, Con Edison files its monthly report on (or about) the 16<sup>th</sup> day of the following month.

Thank you for your assistance.

Sincerely,

Att:

cc: Michael Worden, Director, Utility Rates and Services

Case 17-E-0428

November 2017 Monthly Report  
Consolidated Edison Company of New York, Inc.

December 18, 2017

Consolidated Edison Company of New York, Inc. (“Con Edison”) has prepared this monthly report for November 2017 as required by Ordering Clause 29 of the Public Service Commission’s *Order Directing Steps to Safeguard and Maintain Adequate Utility Service to the Subway System* issued November 10, 2017 in Case 17-E-0428 (“Order”).<sup>1</sup>

Table 1 provides the status on the field work in progress that is required under the Order and includes the Ordering Clause number, a description of the specific requirement, the end of month status, the total units of work required, the required completion date (if provided) in the November Order and any explanatory note, if needed. The Company has noted where contractors that have related expertise to perform this work under MTA oversight are performing this work.

Table 2 provides a status update on other Ordering Clause requirements that are not field work, but are single activities required by a date certain (e.g., reach agreement on scope, participate in an activity).

---

<sup>1</sup> In order to create a single comprehensive order and to eliminate any confusion as to the Commission’s requirements, the November 10 Order re-adopts deadlines that have already passed and actions that were already taken by Con Edison pursuant to the Commission’s *Order on Consent Directing Steps to Safeguard and Maintain Adequate Utility Service to the Subway System*, issued August 16, 2017 in Case 17-E-0428. Con Edison reviewed with DPS Staff how it would present the additional work required by the November 10 Order.

Table 1  
Field Work Report (November 2017)

<b>Ordering Clause Number and Requirement</b>	<b>November 30 Status</b>	<b>Total Units to be Completed</b>	<b>Completion Date</b>	<b>Notes</b>
5. Inspections of MTA Property Line Boxes	Property Line Box inspections complete at 36 priority stations, and 29 of the remaining stations	119 priority stations Remaining stations TBD	2/9/2018 for priority stations 5/9/2018 for remaining stations	The number of stations with direct signal feeds from Con Edison is being provided by the MTA and is ongoing with inspections.
5. Inspections of MTA Electric Distribution Rooms*	0	119 priority stations Remaining stations TBD	2/9/2018 for priority stations 5/9/2018 for remaining stations	This work is underway as part of the inspections of other MTA equipment.
7. Install Automatic Transfer Panels*	0	73 priority locations	May 9, 2018	
7. Identify, inspect and test, currently installed Automatic Transfer Panels*	0	Remaining locations TBD	May 9, 2018	Retrofit and/or repair as needed.
7. Install Sag Correctors*	0 at priority locations 2 installed at remaining locations	73 priority locations TBD remaining locations	May 9, 2018	
7. Install Quick Connects for Back-Up Generators*	95	162	May 9, 2018	

7. Review Remaining Locations for Determining Alternate Electric Service*	0	TBD	May 9, 2018	
7. Trackside work except for Signal Cable Replacement*	30 percent complete	100 percent	May 9, 2018	This report will be on a percentage completed basis.
7. Signal Cable Replacement*	0	Number of locations to be provided by MTA	May 9, 2018	
10. AMI meters and communications equipment associated with MTA signaling services	680 meters installed	Estimated at 1087 meters.	Manhattan and Brooklyn: 1/31/2018; Bronx and Queens: 3/31/2018	
13. Replacement of Aluminum conductors	76 sections replaced at High Priority locations	77 sections	12/31/2017	
	46 sections replaced at remaining stations	165 sections	5/9/2018	

15. Implement work plans for improved redundancy at 17 high priority locations	14 complete	17	12/31/2017	17 work plans for the high priority locations provided by the MTA have been agreed to by Con Edison, MTA and Staff. The agreed upon date for completion of this work is 12/31/17. Work is in progress.
15. Implement work plans for improved redundancy at remaining locations	3 complete	Current estimate is 41 locations	Pending	

\* This work is being performed by contractors that have related expertise to perform this work under MTA oversight.

Table 2  
Other Ordering Clause Requirements

<p><b>Ordering Clause 8.</b> Con Edison's role will be to inspect with the MTA, the MTA's maintenance and inspection records and to visually inspect with the MTA its equipment in the field without taking it out of service, and to provide recommendations to MTA by a date certain established in the agreement, subject to the MTA providing Con Edison access to MTA's records and facilities as required.</p>	<p>Con Edison provided recommendations to the MTA on November 29, 2017.</p>
--	---