



February 18, 2014

VIA ELECTRONIC MAIL

Honorable Kathleen Burgess
Secretary to the Commission
New York State Public Service Commission
Three Empire Plaza
Albany, New York 12223

Re: Case 04-M-0159 - Proceeding on Motion of the Commission to Examine the
Safety of Consolidated Edison Company of New York, Inc.'s Electric
Transmission and Distribution Systems.

Dear Secretary Burgess:

New York State Electric & Gas Corporation and Rochester Gas and Electric Corporation
submits for filing the 2013 Annual Stray Voltage Testing and Facility Inspection Reports in
the above referenced proceeding.

If you have any questions pertaining to this information, please contact Jennifer R. Smith at
585.771.4282

Respectfully submitted,

A handwritten signature in black ink that reads "Lori A. Cole".

Lori A. Cole
Manager - Regulatory & Tariffs
Rates and Regulatory Economics

Enclosure



New York State Electric and Gas
Corporation

STRAY VOLTAGE TEST AND
FACILITY INSPECTION
PROGRAM

Report on the results of Stray Voltage Tests and
Facility Inspections for the 12-month period
ending on December 31, 2013

Table of Contents

- I. Background**
- II. Company Overview**
- III. Stray Voltage Testing Program**
- IV. Facility Inspection Program**
- V. Company Facilities**
- VI. Annual Performance Targets**
- VII. Certifications**
- VIII. Analysis of Causes of Findings and Stray Voltage**
- IX. Analysis of Inspection Results**
- X. Quality Assurance**

Appendix 1: Stray Voltage Testing Summary

Appendix 2: Summary of Energized Objects

Appendix 3: Summary of Shock Reports from the Public

**Appendix 4: Summary of Deficiencies and Repair Activity Resulting from the
Inspection Process**

Exhibit 1: Certifications

I. Background

The New York State Public Service Commission's ("PSC" or "Commission") Electric Safety Standards Order issued on January 5, 2005, with subsequent revisions issued on July 21, 2005, December 15, 2008, and March 22, 2013 (Case 04-M-0159), and July 21, 2010 and June 23, 2011 (Case 10-E-0271), (collectively referred to herein as the "Safety Standards" or "Order"), require electric utilities in New York State, including New York State Electric & Gas ("NYSEG" or the "Company") to test annually all of their publicly accessible streetlights and underground electric facilities, and test their overhead distribution facilities, overhead and underground transmission facilities, underground residential distribution facilities, and substation fences for stray voltage every five years coinciding with their electric facility inspections.

This report describes New York State Electric & Gas's Stray Voltage Detection Program and Equipment Inspection Program conducted in 2013.

II. Company Overview

NYSEG is located in upstate New York and serves approximately 878,000 electric customers. NYSEG covers an area of about 18,359 square miles or 40% of upstate New York, and serves a primarily rural area composed of 149 small cities and villages.

NYSEG's electric delivery infrastructure consists of 519 substations, approximately 49,758 underground facilities and 5,412 streetlight/traffic signal facilities. This system includes an estimated 820,049 distribution structures and 76,841 transmission structures.

III. Stray Voltage Testing Program

During the period ending December 31, 2013, NYSEG conducted stray voltage testing of all its publicly accessible underground electric facilities, and all Company and non-Company owned metallic streetlights and traffic signals, as well as 20% of its overhead transmission and distribution facilities, and underground residential distribution facilities that are capable of conducting electricity. The Company also tested all publicly accessible third party facilities in close proximity to NYSEG's system components identified with elevated voltage.

In addition, and in compliance with the Order, NYSEG:

- a. Immediately safeguarded and/or mitigated all voltage findings ≥ 1.0 volt. In instances where the stray voltage finding was determined to be caused by customer-owned equipment, the area was immediately made safe and the

customer or responsible party associated with the premises was notified of the unsafe condition and the need for the customer to arrange for a permanent repair. Voltage findings determined to be caused by a utility-owned facility were immediately safeguarded and/or mitigated. All permanent repairs were made within 45 days.

- b. Tested all publicly accessible structures within a 30 foot radius of the electric facility or streetlight where there was a stray voltage finding ≥ 1.0 volt.
- c. Responded, investigated, and mitigated positive findings of shock incidents reported by the public.

Of the 397,445 facilities visited, 37,331 did not require stray voltage testing because these are wood poles that have no attached appurtenances capable of conducting electricity; their electrically conductive appurtenances are not accessible to the public (pre-wired wood); the facilities are enclosed in fiberglass (non-conductive materials); de-energized facilities; and/or the facilities are deemed inaccessible to the public.

Structures Inaccessible to the Public

Contractors made every attempt to locate and test all structures. If the contractor could not reach the structure to perform a test, it was identified as “Inaccessible” and all other pertinent data was collected in the field. Of the 397,445 facilities visited, 472 were deemed Inaccessible to the public. As described below, there are several types of Inaccessible structures:

- a. Private Property – The structure was not tested if it was located on private property and was inaccessible due to walls, fences or barriers such as a locked gate, if excavation or bush/tree removal was required, or if there was unauthorized construction around the structure.
- b. NYSEG Property – Structure located on Company property, such as substations, are accessible only to Company personnel and authorized contractors.
- c. Buried / Paved Over – The structure was not tested if it had been covered over with dirt, pavement, or other foreign objects that would prohibit public access and prevent testing the structure. Contractors noted the structure ID on the issued maps and turned them in to Maintenance Engineering for verification with the Maps and Records Department. If Maps and Records confirmed that the structure does exist, company and contractor crews followed up and attempted to locate, uncover, and test the structure. If the structure could not be found, it was then considered removed from the field, and revisions to mapping were generated.
- d. Inside Building – If a tester identified a structure as being inside a building, NYSEG personnel verified that the structure was actually inside the building. If the NYSEG personnel verified that the structure was accessible to the public, a test was performed. Typically, customer owned equipment that is inside a building is in a locked equipment room that is accessible to authorized personnel only.

- e. Limited Access Highways – Structures located on highways, exit and entrance highway ramps. The performance of stray voltage testing would constitute an unacceptable risk to the employee.
- f. Dangerous Terrain – Poles located on cliffs and other dangerous terrain are generally inaccessible to Company personnel and are approached only under urgent circumstances. The performance of stray voltage testing would constitute an unacceptable risk to the employee.

IV. Facility Inspection Program

The Safety Standards require NYSEG to visually inspect approximately 20% of its facilities annually, resulting in 100% inspection of its electric facilities every five years.

The objective of all inspections is to conduct a careful and critical examination of an electric facility by a qualified individual to determine the condition of the facility and the potential to cause, or lead to safety hazards, or adverse effects on reliability.

Inspections conducted during routine maintenance and other work not directly related to the inspection program count as an inspection visit, provided that the inspection is performed using the same safety and reliability criteria and to the same extent as would otherwise be required under the Electric Safety Standards.

In accordance with the Safety Standards, NYSEG uses the following severity levels to establish priority for repairs and scheduling:

Level I – Repair as soon as possible but not longer than one week. A Level I deficiency is an actual or imminent safety hazard to the public or poses a serious and immediate threat to the delivery of power. Critical safety hazards present at the time of the inspection shall be guarded until the hazard is mitigated.

Level II – Repair within one year. A Level II deficiency is likely to fail prior to the next inspection cycle and represent a threat to safety and / or reliability should a failure occur prior to repair.

Level III – Repair within three years. A Level III deficiency does not present immediate safety or operational concerns and would likely have minimum impact on the safe and reliable delivery of power if it does fail prior to repair.

Level IV – Condition found but repairs not needed at this time. Level IV is used to track atypical conditions that do not require repair within a five year timeframe. This level shall be used for future monitoring purposes and planning proactive maintenance activities.

In accordance with the PSC requirements, when a temporary repair is located during inspection or performed by the company, best efforts are put forth to make

a permanent repair of the facility within 90 days. Temporary repairs that remain on the system for more than 90 days are due to extraordinary circumstances, i.e. storms, and require extensive repair activity. The Company puts forth best efforts to conduct permanent repairs in the field, and only construct a temporary repair if/when absolutely necessary. For cycle year 2013, NYSEG has no temporary repair exceptions to report.

V. Company Facilities

Structure Categories

NYSEG has approximately 341,642 individual facilities that require testing for the presence of stray voltage in 2013. These facilities are broken down into four main categories including:

Distribution Overhead – There are approximately 262,345 distribution pole structures that require testing for the presence of stray voltage in NYSEG’s territory. The testing criteria include all utility-owned or joint use wooden poles with utility electrical facilities located on both public thoroughfares and customer property, including backyards or alleys. Stray voltage tests are performed on all wooden poles with metallic attachments such as ground wires, ground rods, anchor guy wires, riser pipes, or any electrical equipment within reach of the general public. Distribution overhead facilities are included in both the stray voltage and inspection programs.

Underground Facilities – There are 20,265 underground facilities that require testing for the presence of stray voltage that comprise NYSEG’s system. The testing criteria are comprised of subsurface structures, including above ground pad-mounted structures. Included in the underground facilities are pad-mount switchgear cases, pad-mount transformer cases, electric utility manhole covers, submersible transformer covers, electric utility handhole covers, network vaults and grates. These facilities are included in both the stray voltage and facility inspection programs.

Street lights and Traffic Signals – There are approximately 17,238 metallic street lights and approximately 15,467 traffic signals within NYSEG’s service territory that require testing for the presence of stray voltage. This total includes metallic street lights owned by NYSEG with the balance of the equipment owned by various municipalities. The testing criteria include all metallic streetlights, traffic signals, and pedestrian crosswalk signals located on publicly accessible thoroughfares. All stray voltage testing of street lights is performed at night while the fixtures are energized. Area and street lighting that is privately owned is not included in the stray voltage testing program, as per the Order’s requirements. All Company-owned streetlights are included in the facility inspection program.

Transmission Structures – There are 26,224 individual poles/towers that require testing for the presence of stray voltage that comprise NYSEG’s transmission system. The testing criteria is comprised of all structures, guys, and down leads attached to the structures. Transmission structures support circuit voltages of 34.5 kilovolts and greater. Transmission poles as described above, with distribution under-build, are included in this transmission category. All transmission structures are included in both the stray voltage and facility inspection programs.

Substations – There are 103 substation fences that require testing for the presence of stray voltage in NYSEG’s territory.

VI. Annual Performance Targets

NYSEG performed the required stray voltage testing and facilities inspections in accordance with the requirements set forth in the Order.

In compliance with the Safety Standards, NYSEG has met the annual performance target for stray voltage testing of 100% of streetlights and underground electric facilities, and 20% of the overhead distribution facilities, overhead and underground transmission facilities, underground residential distribution facilities, and substation fences for the period ending December 31, 2013.

In addition, in compliance with the Safety Standards, NYSEG has met the fourth year annual performance target for inspection of its electric facilities for the period ending December 31, 2013.

The results are summarized in the table below.

Facility Inspection Program Results

Category	NYSEG Inspection Target	Actual Cumulative Inspected as of 2013
Overhead Distribution	80%	83%
Overhead Transmission	80%	75%
Underground	80%	69%
Streetlight	80%	100%

5-Year Inspection Performance Summary

Overhead Distribution Facilities

Inspection Year	Number of Overhead Distribution Structures Inspected	% of Overall System Inspected (Cumulative in Five Year Cycle 2010-2014)
2010	168,617	21%
2011	173,214	42%
2012	177,732	63%
2013	160,341	83%
2014		

Overhead Transmission Facilities

Inspection Year	Number of Overhead Transmission Facilities Inspected	% of Overall System Inspected (Cumulative in Five Year Cycle 2010-2014)
2010	20,143	26%
2011	13,869	44%
2012	13,299	62%
2013	9,994	75%
2014		

Underground Facilities

Inspection Year	Number of Underground Facilities Inspected	% of Overall System Inspected (Cumulative in Five Year Cycle 2010-2014)
2010	11,488	23%
2011	6,706	37%
2012	6,691	50%
2013	9,206	69%
2014		

Streetlights

Inspection Year	Number of Streetlights Inspected	% of Overall System Inspected (Cumulative in Five Year Cycle 2010-2014)
2010	1,970	36%
2011	848	52%
2012	1,191	74%
2013	2,135	100%
2014		

VII. Certifications

Pursuant to Section 7 of Appendix A of the Safety Standards, the president or officer of each utility with direct responsibility for overseeing stray voltage testing and facility inspections shall provide an annual certification to the Commission that the utility has, to the best of his or her knowledge, exercised due diligence in carrying out a plan, including quality assurance, that is designed to meet the stray voltage testing and inspection requirements, and that the utility has:

- Tested all of its publicly accessible electric facilities and street lights, as referred to in the body of the February 15 Report, and
- Inspected the requisite number of electric facilities.

The certifications are attached as Exhibit 1 of this report.

VIII. Analysis of Causes of Findings and Stray Voltage

All New York State utilities perform an inventory on all findings and report on the number of these findings each year. Section 1(f) of the December 15, 2008 Order defines a finding as “any confirmed voltage reading on an electric facility or streetlight greater than or equal to 1 volt measured using a volt meter and 500 ohm shunt resistor.” Section 1(c) defines Stray Voltage as “voltage conditions on electric facilities that should not ordinarily exist. These conditions may be due to one or more factors, including, but not limited to, damaged cables, deteriorated, frayed or missing insulation, improper maintenance, or improper installation.” A Summary of Energized Objects for the manual program can be found in Appendix 2 of this report.

Generally, there are two types of reported findings; a confirmed voltage reading greater than or equal to 1 volt measured using a volt meter and 500 ohm shunt resistor which is the result of an abnormal power system condition, and a confirmed voltage reading greater than or equal to 1 volt measured using a volt meter and 500 ohm shunt resistor which results from the normal delivery and/or use of electricity. Utilities are required to report on all findings, regardless of whether or not the voltage is abnormal or normal to operating conditions. The detection rate for all findings in 2013 as shown in Appendix 1 is .085%. Inclusion of these normal occurring voltages in the total findings can result in the perception that there are more potentially hazardous voltage findings than actually exist. Upon excluding these normal occurring voltages illustrates a detection rate of .035% which more accurately represents confirmed abnormalities across our total system.

Causes of these findings include, but are not limited to, naturally occurring neutral to earth voltages (as part of a multi-grounded WYE power system); poor soil grounding conditions; load imbalance between phases; long low voltage single phase circuit spurs with high current loads; and/or proximity to transmission lines. Attempts to mitigate these conditions include a high cost, and there is no guarantee of resolution.

True hazardous voltages have been identified and mitigated through the stray voltage testing program. These voltages resulted from a variety of conditions including: deterioration of conductors; age of equipment; exposure to the elements; and various customer related issues. Through the efforts of the stray voltage testing program, NYSEG has been able to repair these issues and mitigate the danger associated with the elevated voltage.

Some distinction needs to be made between these two classes of findings: findings due to potentially hazardous Stray Voltage, and findings normal to the operating system.

The following table contains a breakdown of the causes of Stray Voltage Findings identified through the 2013 manual testing effort:

<i>Structure Type</i>	<i>Cause of Stray Voltage</i>	<i>Stray Voltages Found</i>
Distribution	Ground Rods	60
Distribution	Customer Owned Equipment	8
Distribution	Transformers/ Capacitors	2
Distribution	Guy Wire	3
Distribution	Defective Cutout/Lightening Arrestor	1
Distribution	Defective Insulator	7
Distribution	Vegetation	1
Distribution	Defective Primary Neutral Connection	2
Distribution	Loose Connections	8
Distribution	Open Secondary Neutral	2
Distribution	Defective Underground Cable	1
Streetlights	Defective Neutral – Underground Cable	2
Streetlights	City/Town Owned Equipment	11
Streetlights	Defective Light Fixture	2
Streetlights	Defective Neutral Connection- Light Pole	1
Streetlights	Defective Cable- Handhole	1
Streetlights	Defective Conductor Connection- Light Pole	1
Streetlights	Loose Connections	2
Transmission	Ground Rods	7
		122

In accordance with the PSC requirements; when a finding is discovered on an electric facility or streetlight during stray voltage testing, the Company is obligated to perform stray voltage testing on all publicly accessible structures and sidewalks within a minimum 30 foot radius of the electric facility or streetlight. In this year’s testing cycle 122 findings were identified. A total of 11 additional objects were tested as a result of testing within a 30 foot radius. Of the 11 objects tested, 2 were energized associated with the initial tested structure. One object was mitigated when the initial tested structure was repaired, and one was energized resulting from normal system current.

IX. Analysis of Inspection Results

Overhead Distribution Structures

Table of Locations with Deficiencies

Locations Inspected	Locations w/ Deficiencies	% Locations w/ Deficiencies
160,341	25,709	16.03%

Breakdown of Locations with Deficiencies

Priority Rating	Number of Deficiencies	% Deficiencies Found
1	184	.72%
2	1,659	6.45%
3	6,509	25.32%
4	17,357	67.52%
Total:	25,709	100%

Overhead Transmission Facilities

Table of Locations with Deficiencies

Locations Inspected	Locations w/ Deficiencies	% Locations w/ Deficiencies
9,994	986	9.86%

Breakdown of Locations with Deficiencies

Priority Rating	Number of Deficiencies	% Deficiencies Found
1	1	.10%
2	21	2.13%
3	835	84.69%
4	129	13.08%
Total:	986	100%

Underground Facilities

Table of Locations with Deficiencies

Locations Inspected	Locations w/ Deficiencies	% Locations w/ Deficiencies
9,206	511	5.55%

Breakdown of Locations with Deficiencies

Priority Rating	Number of Deficiencies	% Deficiencies Found
1	71	13.89%
2	53	10.37%
3	133	26.03%
4	254	49.71%
Total:	511	100%

Streetlights

Table of Locations with Deficiencies

Locations Inspected	Locations w/ Deficiencies	% Locations w/ Deficiencies
2,135	215	10.07%

Breakdown of Locations with Deficiencies

Priority Rating	Number of Deficiencies	% Deficiencies Found
1	0	0%
2	3	1.40%
3	181	84.19%
4	31	14.42%
Total:	215	100%

In 2013, a total of 27,421 deficiencies were identified through scheduled inspections which represent a deficiency rate of about 15.09% of the total unique inspections performed.

This was the second year NYSEG outsourced the inspection effort after previously utilizing internal resources, and instituted a new inspection protocol. Overhead Distribution and Underground inspections were performed using a Distribution Line Inspection (“DLI”) Toughbook. The DLI Toughbooks are portable laptop computers with pre-loaded software that displays all assets to be inspected and includes pre-formatted inspection pick tables the inspectors will use to document individual inspections. The DLI Toughbook has built-in GPS capability that displays its real-time position in relation to any company asset. Inspectors are required to document all inspections on the DLI Toughbook, and the resulting data is uploaded into the Company SAP system.

The Company’s asset records within the work management system are being enhanced through data obtained through the annual inspection program to better reflect specific equipment or structure classifications. This is an ongoing effort and will result in the Company being able to better distinguish separation of the Underground and Pad-Mount Facilities. Accordingly, for this report, combining the Underground and Pad-Mount Facility tables more accurately represents the actual inspection progress made within this asset grouping.

The collection and management of data was centralized into a single program group to provide an effective way to communicate inspection progress and issues to and from field operations and inspectors. The asset data received continues to enhance the quality of information we had in place identifying in more detail specific structure attributes giving us the ability to document accurate GPS locations in the field. Common training efforts were conducted among all field

personnel through the centralized program group resulting in uniform standardized reporting of field conditions.

Each and every year since the commencement of the Safety Standards Order in 2005, NYSEG has continually made improvements toward the administration of the Facility Inspection program. The results of these improvements have provided some additional benefits to the Company.

Other groups within the company have also capitalized on this information to assist them in their particular needs. Asset Management groups have used inspection information to assist them in trending analysis and preparation of targeted maintenance efforts such as pole treatment and replacement projects, and other equipment issues. Vegetation Management groups routinely use inspection information to look for potential trouble spots where out of cycle trimming may be necessary. Master data groups use the information to update existing records for better accuracy, and to add, move, or remove structures from mapping to better reflect positional accuracy in the field.

X. Stray Voltage Testing and Inspection QA/QC Programs

Stray Voltage Testing QA/QC Program

Throughout the stray voltage testing effort, the testing contractor submits their testing data to NYSEG in the form of batch files. These batch files are submitted for multiple QA/QC reviews. The first review that takes place is for data accuracy. Batch files are scanned to ensure formatting and proper data is populated in each of the required fields. If approved, the file is loaded into the production database and a copy forwarded to the Global Positioning System (GPS) QA/QC Team for the second review to check the data for positional accuracy and content. If the data is not acceptable, the contractor is notified of such and the reasons for failure. The testing contractor remedies the problems and re-submits the file with corrections.

Following vendor batch file approval through the program administrator, the GPS QA/QC team loads the batch file into the NYSEG/RGE GIS database. The QA/QC team uses the GIS application Arc Map to evaluate and certify the testing results. The data, GPS location, test results and time stamp are recorded at each structure on Trimble GeoXt handheld devices with sub-meter GPS capability during the field testing effort. This collection method has been extensively used and successfully tested by NYSEG as an effective means of monitoring progress and ensuring the stray voltage testing contractor is acquiring all test points and delivering complete and accurate results.

Additionally, the GPS QA/QC team employs the use of high level satellite ortho photography to verify positional accuracy.

The methodologies deployed to conduct the QA/QC evaluation are as follows:

- Upon data load into the GIS database, the level of digitized data points is checked and recorded to insure that the number of points does not exceed the expected level based on satellite position, interference (i.e. buildings, vegetation) and equipment capabilities. This level is generally < 1%. Also, at this time a gross high level check is made looking for gross geographical errors that would indicate a batch file processing error by the vendor. If either of these conditions is not acceptable the “batch” is rejected.
- Following the initial checks above, the batch data is overlaid on top of the previous years’ data in Arc Map. All data is 100% evaluated against the prior testing effort plus some additional safeguards to be covered later. These methods have proven to be very effective in ensuring that all structures have been tested. The overall management of the process is through a grid system on which the field testing maps are based. As data accumulates throughout the year the grids are attributed to reflect their completeness based on structure type, i.e. Streetlights OK = Yes and so on.
- The next aspect of QA/QC effort is final certification by division. When we are notified by the vendor that a division is complete and all data has been submitted we initiate a final audit of the division. This is a final review of any missed structures and any new structures not tested. Any structures deemed “missed” are extracted into a shape-file (GIS database) and fed back to the vendor for follow up testing, thus completing a continuous feedback loop year to year to cover missed structures. At this time the QA/QC team does a high level grid check to make sure no map sheets were omitted.
- The additional safeguards mentioned above are as follows:
 - Duplicate testing of structures: The analysts are prompted to be aware of and flag any evidence of massive duplicate testing.
 - GPS time stamp anomalies: Analysts are aware to look for suspicious time intervals between structures, particularly on heavily digitized areas (i.e. 3 seconds between poles 300’ apart).

The QC team does a periodic review of the Stray Voltage data vs. The Corporate electrical distribution asset system called Smart-map. This evaluation allows us to identify any new or previously missed structures which are extracted and sent back to the vendor for testing.

Random Quality Assurance

On an ongoing basis, NYSEG performs many quality assurance measures to ensure testing data accuracy. These include, but are not limited to; investigations into inaccessible structures to determine the nature of inaccessibility, performance of individual testers, miscellaneous anomalies found in testing data, and checking

circuit maps to ensure all structures have been visited. Problem testers are identified to the testing contractor and, if need be, removed from the testing effort. If needed, problem areas are retested in order to ensure testing accuracy. Any discrepancies found as a result of random data sampling checks like wrong town or street name and incorrect spellings are then corrected.

In addition to these measures, Field Coordinators conduct random field visits to ascertain that field contractors are performing tests on all required structures. During these visits, the Field Coordinator will observe testers performing their work to ensure they're doing it correctly and answer any questions about map reading, structure IDs, and location of structures. The Field Coordinator also performs follow up on randomly chosen completed maps to check that all structures were tested and recorded properly.


Inspection QA/QC Program

NYSEG's inspection program is administered through the Inspection Tracking System (ITS) Group. The ITS Group monitors all company assets in a central database to ensure all planned inspections for the current year are performed.

The ITS Group randomly selects a sample set of reported repaired deficiencies throughout each division. This sample set contains all information regarding the deficiency including the cause and the reported repair effort and is given to the QA/QC Coordinators to be field evaluated. NYSEG performs field verifications in each of its thirteen divisions to assess the reported results from inspectors. QA/QC Coordinators visit the specific asset and validate whether the reported repair work has been made. Independent results of the verification effort are compared to the original reporting to assess effectiveness.

In addition, the ITS Group develops a random sample of assets from each of the circuits inspected in the current year. Administered by a third party of QA/QC Coordinators who are qualified to perform utility inspections, they are deployed to perform independent field inspections on these random assets. Results of their findings are compared with results submitted by the field inspectors to assess effectiveness.

Appendix 1 Stray Voltage Testing Summary


 NYSEG	Total System Units	Units Completed	Percent Completed	Units with Voltage Found (>= 1.0v)	Percent of Units Tested with Voltage (>= 1.0v)	Units Classified as Inaccessible
Distribution Facilities	164,010	299,370	100%	105	0.035%	288
Underground Facilities	12,519	20,331	100%	0	0.000%	66
Street Lights / Traffic Signals	32,743	32,743	100%	20	0.061%	38
Substation Fences	103	103	100%	0	0%	0
Overhead Transmission	15,368	26,898	100%	198	0.736%	80
Underground Transmission	0					
TOTAL	224,743	379,445	100%	323	0.085%	472

Appendix 2 Summary of Energized Objects (Manual Program)



	Initial Readings				Readings after Mitigation		
	1-4.4V	4.5-24.9V	>25V	Totals	< 1V	1-4.4V	>4.5V
Distribution Facilities	83	17	5	105	84	15	2
Pole				0			
Ground	60	14	5	79	62	12	2
Guy	22	2	0	24	20	3	
Riser	0	1	0	1	1	0	0
Other	1	0	0	1	1	0	0
Underground Facilities	0	0	0	0	0	0	0
Manhole/ Pull box				0			
Manhole				0			
Padmount Switchgear				0			
Padmount Transformer				0			
Vault-Cover/Door				0			
Pedestal				0			
Other				0			
Street Lights/Traffic Signals	5	8	7	20	18	0	0
Metal Street Light Pole	4	7	7	18	18	0	0
Traffic Signal Pole				0			
Pedestrian Crossing Pole				0			
Traffic Control Box				0			
Other	1	1	0	2	0	0	0
Substation Fences	0	0	0	0	0	0	0
Fence				0			
Other				0			
Transmission (Total)	177	20	1	198	7	3	0
Lattice Tower				0			
Pole	1	0	0	1	0	0	0
Ground	118	16	1	135	7	2	0
Guy	57	4	0	61	0	1	0
Other	1	0	0	1	0	0	0
Miscellaneous Facilities	2	0	0	2	2	0	0
Sidewalk				0			
Gate/Fence/Awning				0			
Control Box				0			
Scaffolding				0			
Bus Shelter				0			
Fire Hydrant				0			
Phone Booth				0			
Water Pipe				0			
Riser				0			
Other	2	0	0	2	2	0	0

Appendix 3 Summary of Shock Reports from the Public

 Data collected as of December 31, 2013	Yearly Total
I. Total Shock Calls Received: Unsubstantiated Normally Energized Equipment Stray Voltage: Person Animal	38 12 12 14
II. Injuries Sustained/Medical Attention Received: Person Animal	13 13
III. Voltage Source: Utility Responsibility Issue with primary, joint, or transformer Secondary joint (Crab) SL service Line Abandoned SL service line Defective service line Abandoned service line OH Secondary OH Service OH Service neutral Pole Riser Other Customer Responsibility Contractor damage Customer equipment/wiring Other Utility/Gov't Agency Responsibility SL Base Connection SL Internal wiring or light fixture Overhead equipment	14 2 2 1 9
IV. Voltage Range: 1.0V to 4.4V 4.5V to 24.9V 25V and above No Reading	14 1 1 4 8



Appendix 4 - Summary of Deficiencies and Repair Activity Resulting from the Inspection Process - Distribution

Overhead Facilities	2009			2010			2011			2012			2013			
	Priority Level	I	II	III	I	II	III	I	II	III	I	II	III	I	II	III
	Repair Expected	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years
Poles																
Pole Condition																
Number of Deficiencies	5	82	68	4	139	123	5	369	400	23	976	3,460	7	599	1,362	
Repaired in Time Frame	1	79	62	1	122	106	4	240	177	7	658	731	6	132	81	
Repaired - Overdue	4	3	6	3	17	16	1	128	2	16	188		1			
Not Repaired - Not Due									221			2,729		467	1,281	
Not Repaired - Overdue						1		1			130					
Grounding System																
Number of Deficiencies	1	5	1	5	29	5	5	9	23	0	89	1,449	0	366	691	
Repaired in Time Frame	1	5	1	4	22	4	5	9	15		52	244		168	128	
Repaired - Overdue				1	7						37					
Not Repaired - Not Due									8			1,205		198	563	
Not Repaired - Overdue						1										
Anchors/Guy Wire																
Number of Deficiencies	1	24	111	11	53	140	4	124	119	1	42	1,536	8	28	427	
Repaired in Time Frame	1	19	111	9	52	135	3	96	40	1	26	153	8	7	32	
Repaired - Overdue		5		2	1	4	1	28			16					
Not Repaired - Not Due									79			1,383		21	395	
Not Repaired - Overdue						1										
Riser																
Number of Deficiencies	-	1	-	-	5	3	0	3	1	0	0	8	1	8	966	
Repaired in Time Frame		1			5	3		3				1	1		27	
Repaired - Overdue																
Not Repaired - Not Due									1			7		8	939	
Not Repaired - Overdue																
Cross Arm/Bracing																
Number of Deficiencies	19	116	301	25	163	243	9	313	433	7	716	2,492	11	309	1,206	
Repaired in Time Frame	11	106	286	23	161	211	6	256	192	2	502	263	8	73	74	
Repaired - Overdue	8	10	15	2	2	28	3	55		5	176		3			
Not Repaired - Not Due									241			2,229		236	1,132	
Not Repaired - Overdue						4		2			38					
Conductors																
Primary Wire/Broken Ties																
Number of Deficiencies	23	59	24	73	98	31	37	165	83	51	92	125	90	121	244	
Repaired in Time Frame	22	58	23	64	95	27	32	136	41	45	61	23	81	51	6	
Repaired - Overdue	1	1	1	9	3	3	5	28		6	31		9			
Not Repaired - Not Due									42			102		70	238	
Not Repaired - Overdue						1		1								
Neutral																
Number of Deficiencies	1	1	2	5	5	7	1	8	16	1	2	24	0	3	9	
Repaired in Time Frame	1	1	2	5	5	7	1	8	14	1	2	2		1		
Repaired - Overdue																
Not Repaired - Not Due									2			22		2	9	
Not Repaired - Overdue																
Insulators																
Number of Deficiencies	5	20	27	8	30	79	4	68	84	10	224	609	2	89	851	
Repaired in Time Frame	3	20	27	8	30	78	4	59	44	6	152	236	2	28	88	
Repaired - Overdue	2					1		9		4	53					
Not Repaired - Not Due									40			373		61	763	
Not Repaired - Overdue											19					



Appendix 4 - Summary of Deficiencies and Repair Activity Resulting from the Inspection Process - Distribution

Overhead Facilities	2009			2010			2011			2012			2013			
	Priority Level	I	II	III	I	II	III	I	II	III	I	II	III	I	II	III
	Repair Expected	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years
Pole Equipment																
Transformers																
Number of Deficiencies	2	11	12	1	20	19	3	7	22	1	47	1,012	7	34	216	
Repaired in Time Frame	1	11	12	1	20	18	2	6	6	1	30	561	7	13	27	
Repaired - Overdue	1					1	1	1			17					
Not Repaired - Not Due									16			451		21	189	
Not Repaired - Overdue																
Cutouts																
Number of Deficiencies	-	4	19	2	6	43	0	30	17	1	33	10	1	15	15	
Repaired in Time Frame		4	19	2	6	42		23	14	1	30	7	1	4	1	
Repaired - Overdue						1		7			3					
Not Repaired - Not Due									3			3		11	14	
Not Repaired - Overdue																
Lightning Arrestors																
Number of Deficiencies	-	12	14	1	31	26	0	35	164	0	47	275	0	77	514	
Repaired in Time Frame		9	13	1	31	24		29	35		27	64		21	62	
Repaired - Overdue		3	1			1		6			17					
Not Repaired - Not Due									129			211		56	452	
Not Repaired - Overdue						1					3					
Skypin/Skypin Bolt																
Number of Deficiencies	-	-	-	-	-	-	0	0	0	0	0	0	0	0	0	
Repaired in Time Frame																
Repaired - Overdue																
Not Repaired - Not Due																
Not Repaired - Overdue																
Miscellaneous																
Trimming Related																
Number of Deficiencies	50	390	796	106	72	76	66	1	1	52	3	18	57	0	0	
Repaired in Time Frame	45	381	796	90	71	76	54	1	1	38	3		47			
Repaired - Overdue	5	9		16	1		12			14			10			
Not Repaired - Not Due												18				
Not Repaired - Overdue																
Other																
Number of Deficiencies	6	16	17	11	16	40	4	22	32	0	148	1,120	0	10	8	
Repaired in Time Frame	3	16	17	11	16	35	3	21	23		139	1,074		7	2	
Repaired - Overdue	3					5	1	1			9					
Not Repaired - Not Due									9			46		3	6	
Not Repaired - Overdue																
Overhead Facilities Total																
Total																
Number of Deficiencies	113	741	1,392	252	667	835	138	1,154	1,395	147	2,419	12,138	184	1,659	6,509	
Repaired in Time Frame	89	710	1,369	219	636	766	114	887	602	102	1,682	3,359	161	505	528	
Repaired - Overdue	24	31	23	33	31	60	24	263	2	45	547	0	23	0	0	
Not Repaired - Not Due	-	-	-	-	-	-	-	-	791	0	0	8,779	0	1,154	5,981	
Not Repaired - Overdue	-	-	-	-	-	9	-	4	-	0	190	0	0	0	0	



Summary of Deficiencies and Repair Activity Resulting from the Inspection Process - Transmission

Transmission Facilities	2009			2010			2011			2012			2013		
	Priority Level			Priority Level			Priority Level			Priority Level			Priority Level		
	I	II	III	I	II	III	I	II	III	I	II	III	I	II	III
Repair Expected	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years
Towers/Poles															
Steel Towers															
Number of Deficiencies	-	-	-	-	-	4	-	2	-	-	-	2	-	-	-
Repaired in Time Frame						2									
Repaired - Overdue								2							
Not Repaired - Not Due												2			
Not Repaired - Overdue						2									
Poles															
Number of Deficiencies	-	-	125	-	42	171	1	14	219	-	52	267	-	6	253
Repaired in Time Frame			65		28	114	1	4	72		27	35			1
Repaired - Overdue			60		14	29		9			11				
Not Repaired - Not Due									147			232		6	252
Not Repaired - Overdue						28		1			14				
Anchors/Guy Wire															
Number of Deficiencies	-	1	12	2	28	14	1	2	11	-	-	30	-	-	20
Repaired in Time Frame		1	8	2	24	13	1	2	5			7			3
Repaired - Overdue			3		4	1									
Not Repaired - Not Due									6			23			17
Not Repaired - Overdue			1												
Crossarm/Brace															
Number of Deficiencies	-	12	56	2	54	91	-	82	76	-	24	79	-	1	143
Repaired in Time Frame		9	23	2	32	74		29	31		18	11			
Repaired - Overdue		3	33		22	17		50			5				
Not Repaired - Not Due									45			68		1	143
Not Repaired - Overdue								3			1				
Grounding System															
Number of Deficiencies	-	-	53	45	28	107	2	38	107	-	10	276	-	5	380
Repaired in Time Frame			48	44	18	85	1	32	56		2	58		4	4
Repaired - Overdue			5	1	10	20	1	6			8				
Not Repaired - Not Due									51			218		1	376
Not Repaired - Overdue						2									
Conductors															
Cable															
Number of Deficiencies	-	1	-	-	3	-	2	3	-	2	-	3	-	3	-
Repaired in Time Frame		1			1		2	2		2				1	
Repaired - Overdue					2			1							
Not Repaired - Not Due												3		2	
Not Repaired - Overdue															
Static/Neutral															
Number of Deficiencies	-	3	1	-	1	1	-	1	5	-	2	5	-	-	-
Repaired in Time Frame		3	1		1	1		1	3		1	2			
Repaired - Overdue											1				
Not Repaired - Not Due									2			3			
Not Repaired - Overdue															
Insulators															
Number of Deficiencies	-	9	46	1	9	41	4	50	63	-	9	37	-	5	39
Repaired in Time Frame		9	32		8	21	4	22	36		8	1			1
Repaired - Overdue			14	1	1	13		28			1				
Not Repaired - Not Due									27			36		5	38
Not Repaired - Overdue						7									



Summary of Deficiencies and Repair Activity Resulting from the Inspection Process - Transmission

Transmission Facilities	2009			2010			2011			2012			2013		
Priority Level	I	II	III	I	II	III	I	II	III	I	II	III	I	II	III
Repair Expected	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years
Miscellaneous															
Right of Way Condition															
<i>Number of Deficiencies</i>	-	3	23	41	41	84	6	1	-	-	-	-	1	-	-
Repaired in Time Frame		3	16	41	39	76	6	1					1		
Repaired - Overdue			7		2	8									
Not Repaired - Not Due															
Not Repaired - Overdue															
Other															
<i>Number of Deficiencies</i>	2	6	11	2	5	31	-	4	7	-	-	3	-	1	-
Repaired in Time Frame	2	6	10	2	5	30		3	7			3		1	
Repaired - Overdue			1			1		1							
Not Repaired - Not Due															
Not Repaired - Overdue															
Transmission Facilities Total															
Total															
<i>Number of Deficiencies</i>	2	35	327	93	211	544	16	197	488	2	97	702	1	21	835
Repaired in Time Frame	2	32	203	91	156	416	15	96	210	2	56	117	1	6	9
Repaired - Overdue	-	3	123	2	55	89	1	97	-	-	26	-	-	-	-
Not Repaired - Not Due	-	-	-	-	-	-	-	-	278	-	-	585	-	15	826
Not Repaired - Overdue	-	-	1	-	-	39	-	4	-	-	15	-	-	-	-



Summary of Deficiencies and Repair Activity Resulting from the Inspection Process - Underground

Underground Facilities	2009			2010			2011			2012			2013			
	Priority Level	I	II	III	I	II	III	I	II	III	I	II	III	I	II	III
Repair Expected	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	
Underground Structures																
Damaged Cover																
Number of Deficiencies	5	2	2	21	23	5	6	7	4	-	3	7	28	27	19	
Repaired in Time Frame	1	1	2	21	23	5	6	6	4		3	1	18	1		
Repaired - Overdue	4	1						1					10			
Not Repaired - Not Due												6		26	19	
Not Repaired - Overdue																
Damaged Structure																
Number of Deficiencies	14	10	7	8	10	3	-	-	-	-	2	1	1	4	4	
Repaired in Time Frame	13	8	7	7	10	3					2		1			
Repaired - Overdue	1	2		1												
Not Repaired - Not Due												1		4	4	
Not Repaired - Overdue																
Congested Structure																
Number of Deficiencies	4	21	102	-	-	4	-	-	-	-	-	-	1	-	47	
Repaired in Time Frame	4	19	98										1			
Repaired - Overdue		2	4			4										
Not Repaired - Not Due															47	
Not Repaired - Overdue																
Damaged Equipment																
Number of Deficiencies	14	25	34	4	6	3	-	-	-	-	-	-	-	1	1	
Repaired in Time Frame	13	24	31	4	6	2										
Repaired - Overdue	1	1	3			1										
Not Repaired - Not Due														1	1	
Not Repaired - Overdue																
Conductors																
Primary Cable																
Number of Deficiencies	1	1	1	1	-	-	-	1	-	-	-	-	-	-	-	
Repaired in Time Frame	1	1	1	1				1								
Repaired - Overdue																
Not Repaired - Not Due																
Not Repaired - Overdue																
Secondary Cable																
Number of Deficiencies	-	9	9	-	-	-	-	-	-	-	-	-	-	-	-	
Repaired in Time Frame		9	9													
Repaired - Overdue																
Not Repaired - Not Due																
Not Repaired - Overdue																
Neutral Cable																
Number of Deficiencies	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Repaired in Time Frame																
Repaired - Overdue																
Not Repaired - Not Due																
Not Repaired - Overdue																
Racking Needed																
Number of Deficiencies	3	4	1	-	-	-	-	-	-	-	-	-	-	-	-	
Repaired in Time Frame		1	1													
Repaired - Overdue	3	3														
Not Repaired - Not Due																
Not Repaired - Overdue																



Summary of Deficiencies and Repair Activity Resulting from the Inspection Process - Level IV Conditions

Overhead Facilities	2009		2010		2011		2012		2013	
	Number of Conditions Found	Number of Conditions Repaired	Number of Conditions Found	Number of Conditions Repaired	Number of Conditions Found	Number of Conditions Repaired	Number of Conditions Found	Number of Conditions Repaired	Number of Conditions Found	Number of Conditions Repaired
Overhead Facilities										
Pole Condition										
Pole Condition	104	22	49	20	93	23	853	64	1,363	61
Grounding System			4	4	5	2	160	35	53	15
Anchors/Guy Wire	4	3	133	128	52	41	3,629	206	2,176	312
Riser	9	9	11	11			6		33	1
Cross Arm/Bracing	12		102	10	55	11	173	27	1,048	21
Conductors										
Primary Wire/Broken Ties	4	3	32	21	74	5	23	4	101	5
Neutral					3	2			2	
Insulators	21	18	310	72	814	15	295	2	51	7
Pole Equipment										
Transformers	8	4	34	5	314	4	370	12	4,127	163
Cutouts	2	2	33	30	20	17	43	41	12	3
Lightning Arrestors	1		6	6	9	5	51	9	29	3
Other Equipment			1	1						
Miscellaneous										
Trimming Related	78	38	1580	630	2,260	665	4,030	265	6,587	27
Other	9	6	14	6	77	42	18,345	1,170	1,775	208
Overhead Facilities Total	252	105	2309	944	3,776	832	27,978	1,835	17,357	826
Transmission Facilities										
Towers/Poles										
Steel Towers	17		2				1			
Poles	134	5	299	6	55	15	60	11	12	
Anchors/Guy Wire	4		3		4	1	124		84	1
Crossarm/Brace	10		42	8	10	4	24		26	
Grounding System			34	1	7	5	29		3	
Conductors										
Cable	1		1	1	3				1	
Static/Neutral	1		4		1		33	10		
Insulators	33	3	55	6	28	13	3	1		
Miscellaneous										
Right of Way Condition	4	3	255	52	308	15	9			
Other	9		69	56	22	21	296	27	3	
Transmission Facilities Total	213	11	764	130	438	74	579	49	129	1



Summary of Deficiencies and Repair Activity Resulting from the Inspection Process - Level IV Conditions

Overhead Facilities	2009		2010		2011		2012		2013	
	Number of Conditions Found	Number of Conditions Repaired	Number of Conditions Found	Number of Conditions Repaired	Number of Conditions Found	Number of Conditions Repaired	Number of Conditions Found	Number of Conditions Repaired	Number of Conditions Found	Number of Conditions Repaired
Underground Facilities										
Underground Structures										
Damaged Cover	3	2	6	3			6	1	17	
Damaged Structure	3	3	1	1			2		1	
Congested Structure	5	5							88	
Damaged Equipment	2	1								
Conductors										
Primary Cable			2	1					1	
Secondary Cable	1	1								
Neutral Cable										
Racking Needed										
Miscellaneous										
Other	56	46	107	83			1		6	
Underground Facilities Total	70	58	116	88	0	0	9	1	113	0
Pad Mount Transformers										
Pad Mount Structures										
Damaged Structure	9	5	6	3	2		141	3	47	3
Damaged Equipment			3	3	2	2	12			
Damaged Cable					4	3	5			
Oil Leak			4		2		7	1		
Off Pad			2	2	2		2		5	
Lock/Latch/Penta			32	31	1		16	1	2	
Miscellaneous										
Other	5	2	512	374	167	152	189	20	87	5
Pad Mount Transformer Total	14	7	559	413	180	157	372	25	141	8
Streetlights										
Streetlight										
Base/Standard/Light			13				2		14	1
Handhole/Service Box										
Service/Internal Wiring										
Access Cover			9	2					15	
Miscellaneous										
Other			11				5		2	
Streetlight Total	0	0	33	2	0	0	7	0	31	1
Total Level IV Conditions										
Overall Total	549	181	3,781	1,577	4,394	1,063	28,945	1,910	17,771	836



Appendix 4 - Summary of Deficiencies and Repair Activity Resulting from the Inspection Process

Year	Priority Level / Repair Expected		Deficiencies Found (Total)	Repaired In Time Frame	Repaired - Overdue	Not Repaired - Not Due	Not Repaired - Overdue
2009							
	I	Within 1 week	191	152	39	0	0
	II	Within 1 year	934	882	52	0	0
	III	Within 3 years	2,200	2,043	156	0	1
	IV	N/A	549	181	n/a	368	n/a
2010							
	I	Within 1 week	445	404	41	0	0
	II	Within 1 year	1,194	1095	99	0	0
	III	Within 3 years	1,603	1,390	164	0	49
	IV	N/A	3,781	1,577	n/a	2,204	n/a
2011							
	I	Within 1 week	178	152	26	0	0
	II	Within 1 year	1,446	1,054	384	0	8
	III	Within 3 years	1,991	913	2	1,076	0
	IV	N/A	4,394	1,063	n/a	3,331	n/a
2012							
	I	Within 1 week	172	120	52	0	0
	II	Within 1 year	2,562	1,782	575	0	205
	III	Within 3 years	13,416	3,571	0	9,845	0
	IV	N/A	28,945	1,910	n/a	27,035	n/a
2013							
	I	Within 1 week	256	216	40	0	0
	II	Within 1 year	1,736	514	0	1,222	0
	III	Within 3 years	7,658	546	0	7,112	0
	IV	N/A	17,771	836	n/a	16,935	n/a

CERTIFICATION
[FACILITY INSPECTIONS]


STATE OF NEW YORK)
) ss.:
COUNTY OF Monroe)

Franklyn D. Reynolds, on this 13th day of February 2014, certifies as follows:

1. I am the Vice President, Asset Management and Planning of New York State Electric & Gas (the “Company”), and in that capacity I make this Certification for the annual period ending December 31st, 2013 based on my knowledge of the inspection program adopted by the Company in accordance the Public Service Commission’s Orders issued and effective January 5, July 21, 2005, December 15, 2008, and March 22, 2013 in Case 04-M-0159 and July 21, 2010 and June 23, 2011 in Case 10-E-0271 (collectively the “Orders”), including the Quality Assurance Program filed by the Company with the Commission.
2. The Company has an inspection program that is designed to inspect all of its electric facilities on a five-year inspection cycle, as identified through a good faith effort by the Company (“Facilities”), in accordance with the requirements of the Orders (the “Facility Inspection Program”).
3. I am responsible for overseeing the Company’s Facility Inspection Program and in that capacity I have monitored the

program during the twelve months ended December 31st,
2013 (the "Twelve-Month Period").

4. I hereby certify that, to the best of my knowledge,
information and belief, the Company has implemented and
completed its Facility Inspection Program to inspect
approximately 20 % of its Facilities during calendar year
2013, in order to comply with the five-year inspection cycle
required under the Orders.


Franklyn D. Reynolds

Sworn to before me this 13th day of February , 2014

Notary Public:



ANNA M. SABERS
Notary Public, State of New York
No. 01SA6072590
Qualified in Monroe County
Commission Expires April 08, 20 14

Exhibit 1

CERTIFICATION
[STRAY VOLTAGE TESTING]

STATE OF NEW YORK)
) ss.:
COUNTY OF MONROE)


Franklyn D. Reynolds on this 13th day of February, 2014 certifies as follows:

1. I am the Vice President, Asset Management and Planning of New York State Electric & Gas (the "Company"), and in that capacity I make this Certification for the annual period ending December 31st, 2013 based on my knowledge of the testing program adopted by the Company in accordance the Public Service Commission's Orders issued and effective January 5, July 21, 2005, December 15, 2008, and March 22, 2013 in Case 04-M-0159 and July 21, 2010 and June 23, 2011 in Case 10-E-0271 (collectively the "Orders"), including the Quality Assurance Program filed by the Company with the Commission.
2. In accordance with the requirements of the Orders, the Company developed a program designed to test (i) all of the publicly accessible electric facilities owned by the Company ("Facilities") and (ii) all streetlights located in public thoroughfares in the Company's service territory ("Streetlights"), as identified through a good faith effort by

the Company, for stray voltage (the “Stray Voltage Testing Program”).


3. I am responsible for overseeing the Company’s Stray Voltage Testing Program and in that capacity I have monitored the Company’s Stray Voltage Testing Program during the twelve months ended December 31st, 2013 (the “Twelve-Month Period”).
4. I hereby certify that, to the best of my knowledge, information and belief, the Company has implemented and completed its Stray Voltage Testing program for the Twelve Month Period. Except for untested structures that are identified as inaccessible or not required in the Company’s Annual Report, submitted herewith, the Company is unaware of any Facilities or Streetlights that were not tested during the Twelve-Month Period.
5. I make this certification subject to the condition and acknowledgment that it is reasonably possible that, notwithstanding the Company’s good faith implementation and completion of the Stray Voltage Testing Program, there may be Facilities and Streetlights that, inadvertently, may not have been tested or were not discovered or known after reasonable review of Company records and reasonable visual inspection of the areas of the service territory where Facilities

and Streetlights were known to exist or reasonably expected to be found.


Franklyn D. Reynolds

Sworn to before me this 13th day of February, 2014

Notary Public:



ANNA M. SABERS
Notary Public, State of New York
No. 01SA6072590
Qualified in Monroe County
Commission Expires April 08, 20 14



Rochester Gas and Electric Corporation

STRAY VOLTAGE TEST AND FACILITY INSPECTION PROGRAM

Report on the results of Stray Voltage Tests and
Facility Inspections for the 12-month period ending
on December 31, 2013

Table of Contents

- I. Background**
- II. Company Overview**
- III. Stray Voltage Testing Program**
- IV. Facility Inspection Program**
- V. Company Facilities**
- VI. Annual Performance Targets**
- VII. Certifications**
- VIII. Analysis of Causes of Findings and Stray Voltage**
- IX. Analysis of Inspection Results**
- X. Quality Assurance**
- XI. Report of Findings from the Mobile Detection Program**

Appendix 1: Stray Voltage Testing Summary

Appendix 2: Summary of Energized Objects (Manual Program)

Appendix 2(a): Summary of Energized Objects (Mobile Program)

Appendix 3: Summary of Shock Reports from the Public

**Appendix 4: Summary of Deficiencies and Repair Activity Resulting from the
Inspection Process**

Exhibit 1: Certifications

I. Background

The New York State Public Service Commission's ("PSC" or "Commission") Electric Safety Standards Order issued on January 5, 2005 (Case 04-M-0159), with subsequent revisions issued on July 21, 2005, December 15, 2008, March 22, 2013 and July 21, 2010 (Case 10-E-0271), (collectively referred to herein as the "Safety Standards" or "Order"), require electric utilities in New York State, including Rochester Gas and Electric ("RG&E" or the "Company") to test annually all of their publicly accessible streetlights and underground electric facilities, and test their overhead distribution facilities, overhead and underground transmission facilities, underground residential distribution facilities, and substation fences for stray voltage every five years coinciding with their electric facility inspections.

This report describes Rochester Gas and Electric Stray Voltage Detection Program and Equipment Inspection Program conducted in 2013.

II. Company Overview

RG&E is located in upstate New York and serves approximately 368,000 electric customers. RG&E covers an area of about 2,700 square miles and serves a primarily rural area composed of 1 large city and 80 villages.

RG&E's electric delivery infrastructure consists of 170 substations, approximately 43,214 underground facilities and 513 streetlight/traffic signal facilities. This system includes an estimated 211,298 distribution structures and 19,767 transmission structures.

III. Stray Voltage Testing Program

During the period ending December 31, 2013, RG&E conducted stray voltage testing of all its publicly accessible underground electric facilities, and all Company and non-Company owned metallic streetlights and traffic signals, as well as 20% of its overhead transmission and distribution facilities, and underground residential distribution facilities that are capable of conducting electricity. The Company also tested all publicly accessible third party facilities in close proximity to RG&E's system components identified with elevated voltage.

In accordance with the Order, RG&E:

- a. Immediately safeguarded and/or mitigated all voltage findings ≥ 1.0 volt. In instances where the stray voltage finding was determined to be caused by customer-owned equipment, the area was immediately made safe and the customer or responsible party associated with the premises was notified of the unsafe condition and the need for the customer to arrange for a permanent repair. Voltage findings determined to be caused

- by a utility-owned facility were immediately safeguarded and/or mitigated. All permanent repairs were made within 45 days.
- b. Tested all publicly accessible structures within a 30 foot radius of the electric facility or streetlight where there was a stray voltage finding ≥ 1.0 volt.
 - c. Responded, investigated, and mitigated positive findings of shock incidents reported by the public.

Of the 137,638 facilities visited, 9,064 did not require stray voltage testing because these are wood poles that have no attached appurtenances capable of conducting electricity; their electrically conductive appurtenances are not accessible to the public (pre-wired wood); the facilities are enclosed in fiberglass (non-conductive materials); and/or de-energized facilities.

Structures Inaccessible to the Public

Contractors made every attempt to locate and test all structures. If the contractor could not reach a structure to perform a test, it was identified as “Inaccessible” and all other pertinent data was collected in the field. Of the 137,638 facilities visited, 102 were deemed Inaccessible to the public. As described below, there are several types of Inaccessible structures:

- a. Private Property – The structure was not tested if it was located on private property and was inaccessible due to walls, fences or barriers such as a locked gate, if excavation or bush/tree removal was required, or if there was unauthorized construction around the structure.
- b. RG&E Property – Structure located on Company property, such as substations, are accessible only to Company personnel and authorized contractors.
- c. Buried / Paved Over – The structure was not tested if it had been covered over with dirt, pavement, or other foreign objects that would prohibit public access and prevent testing the structure. Contractors noted the structure ID on the issued maps and turned them in to Maintenance Engineering for verification with the Maps and Records Department. If Maps and Records confirmed that the structure does exist, company and contractor crews followed up and attempted to locate, uncover, and test the structure. If the structure could not be found, it was then considered removed from the field, and revisions to mapping were generated.
- d. Inside Building – If a tester identified a structure as being inside a building, RG&E personnel verified that the structure was actually inside the building. If the RG&E personnel verified that the structure was accessible to the public, a test was performed. Typically, customer owned equipment that is inside a building is in a locked equipment room that is accessible to authorized personnel only.
- e. Limited Access Highways – Structures located on highways, exit and entrance highway ramps. The performance of stray voltage testing would constitute an unacceptable risk to the employee.
- f. Dangerous Terrain – Poles located on cliffs and other dangerous terrain are generally inaccessible to Company personnel and are approached only under urgent

circumstances. The performance of stray voltage testing would constitute an unacceptable risk to the employee.

IV. Facility Inspection Program

The Safety Standards require RG&E to visually inspect approximately 20% of its facilities annually, resulting in 100% inspection of its electric facilities every five years.

The objective of all inspections is to conduct a careful and critical examination of an electric facility by a qualified individual to determine the condition of the facility and the potential to cause, or lead to safety hazards, or adverse effects on reliability.

Inspections conducted during routine maintenance and other work not directly related to the inspection program count as an inspection visit, provided that the inspection is performed using the same safety and reliability criteria and to the same extent as would otherwise be required under the Electric Safety Standards.

In accordance with the Safety Standards, RG&E uses the following severity levels to establish priority for repairs and scheduling:

Level I – Repair as soon as possible but not longer than one week. A Level I deficiency is an actual or imminent safety hazard to the public or poses a serious and immediate threat to the delivery of power. Critical safety hazards present at the time of the inspection shall be guarded until the hazard is mitigated.

Level II – Repair within one year. A Level II deficiency is likely to fail prior to the next inspection cycle and represent a threat to safety and / or reliability should a failure occur prior to repair.

Level III – Repair within three years. A Level III deficiency does not present immediate safety or operational concerns and would likely have minimum impact on the safe and reliable delivery of power if it does fail prior to repair.

Level IV – Condition found but repairs not needed at this time. Level IV is used to track atypical conditions that do not require repair within a five year timeframe. This level shall be used for future monitoring purposes and planning proactive maintenance activities.

In accordance with the PSC requirements, when a temporary repair is located during inspection or performed by the company, best efforts are put forth to make a permanent repair of the facility within 90 days. Temporary repairs that remain on the system for more than 90 days are due to extraordinary circumstances, i.e. storms, and require extensive repair activity. The Company puts forth best efforts to conduct permanent repairs in the field, and only construct a temporary repair if/when absolutely necessary. For cycle year 2013, RG&E has no temporary repair exceptions to report.

V. Company Facilities

Structure Categories

RG&E has approximately 128,472 individual facilities that require testing for the presence of stray voltage in 2013. These facilities are broken down into four main categories including:

Distribution Overhead – There are approximately 62,238 distribution pole structures that require testing for the presence of stray voltage in RG&E’s territory. The testing criteria include all utility-owned or joint use wooden poles with utility electrical facilities located on both public thoroughfares and customer property, including backyards or alleys. Stray voltage tests are performed on all wooden poles with metallic attachments such as ground wires, ground rods, anchor guy wires, riser pipes, or any electrical equipment within reach of the general public. Distribution overhead facilities are included in both the stray voltage and inspection programs.

Underground Facilities – There are 33,562 underground facilities that require testing for the presence of stray voltage that comprise RG&E’s system. The testing criteria are comprised of subsurface structures, including above ground pad-mounted structures. Included in the underground facilities are padmount switchgear cases, padmount transformer cases, electric utility manhole covers, submersible transformer covers, electric utility handhole covers, network vaults and grates. These facilities are included in both the stray voltage and facility inspection programs.

Street lights and Traffic Signals – There are approximately 12,062 metallic street lights and approximately 11,565 traffic signals within RG&E’s service territory that require stray voltage testing. This total includes all conductive street lights owned by RG&E with the balance of the equipment owned by various municipalities. The testing criterion includes all metallic streetlights, traffic signals, and pedestrian crosswalk signals located on publicly accessible thoroughfares. All stray voltage testing of street lights is performed at night while the fixtures are energized. Area and street lighting that is privately owned is not included in the stray voltage testing program, as per the Order’s requirements. All Company-owned streetlights are included in the facility inspection program.

Transmission Structures – There are 9,011 individual poles/towers that require testing for the presence of stray voltage that comprise RG&E’s transmission system. The testing criteria are comprised of all structures, guys, and down leads attached to the structures. Transmission structures support circuit voltages of 34.5 kilovolts and greater. Transmission poles as described above, with distribution under-build, are included in this transmission category. All transmission structures are included in both the stray voltage and facility inspection programs.

Substations – There are a total of 34 substation fences in RG&E’s territory that require testing for the presence of stray voltage.

VI. Annual Performance Targets

RG&E performed the required stray voltage testing and facilities inspections in accordance with the requirements set forth in the Order.

In compliance with the Safety Standards, RG&E has met the annual performance target for stray voltage testing of 100% of streetlights and underground electric facilities, and 20% of the overhead distribution facilities, overhead and underground transmission facilities, underground residential distribution facilities, and substation fences for the period ending December 31, 2013.

In addition, in compliance with the Safety Standards, RG&E has met the fourth year annual performance target for inspection of its electric facilities for the period ending December 31, 2013.

The results are summarized in the table below.

Facility Inspection Program Results

Category	RG&E Inspection Target	Actual Cumulative Inspected as of 2013
Overhead Distribution	80%	83%
Overhead Transmission	80%	64%
Underground	80%	86%
Streetlight	80%	100%

5-Year Inspection Performance Summary

Overhead Distribution Facilities

Inspection Year	Number of Overhead Distribution Structures Inspected	% of Overall System Inspected (Cumulative in Five Year Cycle 2010-2014)
2010	39,325	19%
2011	46,760	41%
2012	46,061	62%
2013	42,580	83%
2014		

Overhead Transmission Facilities

Inspection Year	Number of Overhead Transmission Facilities Inspected	% of Overall System Inspected (Cumulative in Five Year Cycle 2010-2014)
2010	6,570	33%
2011	2,804	47%
2012	1,927	57%
2013	1,313	64%
2014		

Underground Facilities

Inspection Year	Number of Underground Facilities Inspected	% of Overall System Inspected (Cumulative in Five Year Cycle 2010-2014)
2010	4,227	18%
2011	6,175	44%
2012	4,691	63%
2013	6,287	89%
2014		

Pad-mount Facilities

Inspection Year	Number of Underground Facilities Inspected	% of Overall System Inspected (Cumulative in Five Year Cycle 2010-2014)
2010	3,760	19%
2011	4,658	43%
2012	4,688	68%
2013	3,225	84%
2014		

Streetlights

Inspection Year	Number of Streetlights Inspected	% of Overall System Inspected (Cumulative in Five Year Cycle 2010-2014)
2010	1,347	21%
2011	0*	100%
2012	0*	100%
2013	0*	100%
2014		

* In 2010 RG&E sold all its city streetlights to the City of Rochester and retains ownership of 513 streetlights outside city boundaries; inspections due next in 2015.

VII. Certifications

Pursuant to Section 7 of Appendix A of the Safety Standards, the president or officer of each utility with direct responsibility for overseeing stray voltage testing and facility inspections shall provide an annual certification to the Commission that the utility has, to the best of his or her knowledge, exercised due diligence in carrying out a plan, including quality assurance, that is designed to meet the stray voltage testing and inspection requirements, and that the utility has:

- Tested all of its publicly accessible electric facilities and street lights, as referred to in the body of the February 15 Report, and
- Inspected the requisite number of electric facilities.

The certifications are attached as Exhibit 1 of this report.

VIII. Analysis of Causes of Findings and Stray Voltage

All New York State utilities perform an inventory on all findings and report on the number of these findings each year. Section 1(f) of the December 15, 2008 Order defines a finding as “any confirmed voltage reading on an electric facility or streetlight greater than or equal to 1 volt measured using a volt meter and 500 ohm shunt resistor.” Section 1(c) defines Stray Voltage as “voltage conditions on electric facilities that should not ordinarily exist. These conditions may be due to one or more factors, including, but not limited to, damaged cables, deteriorated, frayed, or missing insulation, improper maintenance, or improper installation.” A Summary of Energized Objects for the manual program can be found in Appendix 2 of this report.

Generally, there are two types of reported findings; a confirmed voltage reading greater than or equal to 1 volt measured using a volt meter and 500 ohm shunt resistor which is the result of an abnormal power system condition, and a confirmed voltage reading greater than or equal to 1 volt measured using a volt meter and 500 ohm shunt resistor which results from the normal delivery and/or use of electricity. Utilities are required to

report on all findings, regardless of whether or not the voltage is abnormal or normal to operating conditions. The detection rate for all findings in 2013 as shown in Appendix 1 is .100%. Inclusion of these normal occurring voltages in the total findings can result in the perception that there are more potentially hazardous voltage findings than actually exist. Upon excluding these normal occurring voltages illustrates a detection rate of .029% which more accurately represents confirmed abnormalities across our total system.

Causes of these findings include, but are not limited to, naturally occurring neutral to earth voltages (as part of a multi-grounded WYE power system); poor soil grounding conditions; load imbalance between phases; long low voltage single phase circuit spurs with high current loads; and/or proximity to transmission lines. Attempts to mitigate these conditions include a high cost, and there is no guarantee of resolution.

True hazardous voltages have been identified and mitigated through the stray voltage testing program. These voltages resulted from a variety of conditions including: deterioration of conductors; age of equipment; exposure to the elements; and various customer related issues. Through the efforts of the stray voltage testing program, RG&E has been able to repair these issues and mitigate the danger associated with the elevated voltage.

Some distinction needs to be made between these two classes of findings: findings due to potentially hazardous Stray Voltage, and findings normal to the operating system.

The following table contains a breakdown of the causes of Stray Voltage findings identified through the 2013 manual testing effort:

<i>Structure Type</i>	<i>Cause of Stray Voltage</i>	<i>Stray Voltages Found</i>
Streetlights	Owned by Other Municipality	6
Distribution	Defective Primary Neutral Connection	5
Distribution	Old/Loose Connections	13
Distribution	Guy Wire	2
Distribution	Grounds and Ground Rods	12
Distribution	Customer Owned Equipment	1
		39

In accordance with the PSC requirements; when a finding is discovered on an electric facility or streetlight during stray voltage testing, the Company is obligated to perform stray voltage testing on all publicly accessible structures and sidewalks within a

minimum 30 foot radius of the electric facility or streetlight. In this year's testing cycle 39 findings were identified. A total of 3 additional objects were tested as a result of testing within a 30 foot radius, none of which were energized.

IX. Analysis of Inspection Results

Overhead Distribution Structures

Table of Locations with Deficiencies

Locations Inspected	Locations w/ Deficiencies	% Locations w/ Deficiencies
42,580	4,053	9.52%

Breakdown of Locations with Deficiencies

Priority Rating	Number of Deficiencies	% Deficiencies Found
1	35	.86%
2	662	16.33%
3	930	22.95%
4	2,426	59.86%
Total:	4,053	100%

Overhead Transmission Facilities

Table of Locations with Deficiencies

Locations Inspected	Locations w/ Deficiencies	% Locations w/ Deficiencies
1,313	105	7.99%

Breakdown of Locations with Deficiencies

Priority Rating	Number of Deficiencies	% Deficiencies Found
1	0	0%
2	6	5.71%
3	94	89.52%
4	5	4.76%
Total:	105	100%

Underground Facilities

Table of Locations with Deficiencies

Locations Inspected	Locations w/ Deficiencies	% Locations w/ Deficiencies
6,287	108	1.72%

Breakdown of Locations with Deficiencies

Priority Rating	Number of Deficiencies	% Deficiencies Found
1	1	.93%
2	18	16.67%
3	65	60.18%
4	24	22.22%
Total:	108	100%

Pad-mounts

Table of Locations with Deficiencies

Locations Inspected	Locations w/ Deficiencies	% Locations w/ Deficiencies
3,225	75	2.32%

Breakdown of Locations with Deficiencies

Priority Rating	Number of Deficiencies	% Deficiencies Found
1	13	17.33%
2	11	14.67%
3	18	24%
4	33	44%
Total:	75	100%

Streetlights

Table of Locations with Deficiencies

Locations Inspected	Locations w/ Deficiencies	% Locations w/ Deficiencies
340	8	2.35%

Breakdown of Locations with Deficiencies

Priority Rating	Number of Deficiencies	% Deficiencies Found
1	0	0%
2	0	0%
3	1	12.5%
4	7	87.5%
Total:	8	100%

In 2013, a total of 4,349 deficiencies were identified through scheduled inspections which represent a deficiency rate of about 8.09% of the total unique inspections performed.

This was the second year RG&E outsourced the inspection effort after previously utilizing internal resources, and instituted a new inspection protocol. Overhead Distribution and Underground inspections were performed using a Distribution Line Inspection (“DLI”) Toughbook. The DLI Toughbooks are portable laptop computers with pre-loaded software that displays all assets to be inspected and includes pre-formatted inspection pick tables the inspectors will use to document individual inspections. The DLI Toughbook has built-in GPS capability that displays its real-time position in relation to any company asset. Inspectors are required to document all inspections on the DLI Toughbook, and the resulting data is uploaded into the Company SAP system.

Each and every year since the commencement of the Safety Standards Order in 2005, RG&E has continually made improvements toward the administration of the Facility Inspection program. The results of these improvements have provided some additional benefits to the company.

The collection and management of data was centralized into a single program group to provide an effective way to communicate inspection progress and issues to and from field operations and inspectors. The asset data received continues to enhance the quality of information we had in place identifying in more detail specific structure attributes giving us the ability to document accurate GPS locations in the field. Common training efforts were conducted among all field personnel through the centralized program group resulting in uniform standardized reporting of field conditions.

Other groups within the company have also capitalized on this information to assist them in their particular needs. Asset Management groups have used inspection information to assist them in trending analysis and preparation of targeted maintenance efforts such as pole treatment and replacement projects, and other equipment issues. Vegetation Management groups routinely use inspection information to look for potential trouble spots where out of cycle trimming may be necessary. Master data groups use the information to update existing records for better accuracy, and to add, move, or remove structures from mapping to better reflect positional accuracy in the field.

X. Stray Voltage Testing and Inspection QA/QC Programs

Stray Voltage Testing QA/QC Program

Throughout the stray voltage testing effort, the testing contractor submits their testing data to RGE in the form of batch files. These batch files are submitted for multiple QA/QC reviews. The first review that takes place is for data accuracy. Batch files are scanned to ensure formatting and proper data is populated in each of the required fields. If approved, the file is loaded into the production database and a copy forwarded to the

Global Positioning System (GPS) QA/QC Team for the second review to check the data for positional accuracy and content. If the data is not acceptable, the contractor is notified of such and the reasons for failure. The testing contractor remedies the problems and re-submits the file with corrections.

Following vendor batch file approval through the program administrator, the GPS QA/QC team loads the batch file into the RGE GIS database. The QA/QC team uses the GIS application Arc Map to evaluate and certify the testing results. The data, GPS location, test results and time stamp are recorded at each structure on Trimble GeoXt handheld devices with sub-meter GPS capability during the field testing effort. This collection method has been extensively used and successfully tested by RGE as an effective means of monitoring progress and ensuring the stray voltage testing contractor is acquiring all test points and delivering complete and accurate results. Additionally, the GPS QA/QC team employs the use of high level satellite ortho photography to verify positional accuracy.

The methodologies deployed to conduct the QA/QC evaluation are as follows:

- Upon data load into the GIS database, the level of digitized data points is checked and recorded to insure that the number of points does not exceed the expected level based on satellite position, interference (i.e. buildings, vegetation) and equipment capabilities. This level is generally < 1%. Also, at this time a gross high level check is made looking for gross geographical errors that would indicate a batch file processing error by the vendor. If either of these conditions is not acceptable the “batch” is rejected.
- Following the initial checks above, the batch data is overlaid on top of the previous years’ data in Arc Map. All data is 100% evaluated against the prior testing effort plus some additional safeguards to be covered later. These methods have proven to be very effective in ensuring that all structures have been tested. The overall management of the process is through a grid system on which the field testing maps are based. As data accumulates throughout the year the grids are attributed to reflect their completeness based on structure type, i.e. Streetlights OK = Yes and so on.
- The next aspect of QA/QC effort is final certification by division. When we are notified by the vendor that a division is complete and all data has been submitted we initiate a final audit of the division. This is a final review of any missed structures and any new structures not tested. Any structures deemed “missed” are extracted into a shape-file (GIS database) and fed back to the vendor for follow up testing, thus completing a continuous feedback loop year to year to cover missed structures. At this time the QA/QC team does a high level grid check to make sure no map sheets were omitted.
- The additional safeguards mentioned above are as follows:
 - Duplicate testing of structures: The analysts are prompted to be aware of and flag any evidence of massive duplicate testing.
 - GPS time stamp anomalies: Analysts are aware to look for suspicious time intervals between structures, particularly on heavily digitized areas (i.e. 3 seconds between poles 300’ apart).

The QC team does a periodic review of the Stray Voltage data vs. The Corporate electrical distribution asset system called Smart-map. This evaluation allows us to identify any new or previously missed structures which are extracted and sent back to the vendor for testing.

Random Quality Assurance

On an ongoing basis, RG&E performs many quality assurance measures to ensure testing data accuracy. These include, but are not limited to; investigations into inaccessible structures to determine the nature of inaccessibility, performance of individual testers, miscellaneous anomalies found in testing data, and checking circuit maps to ensure all structures have been visited. Problem testers are identified to the testing contractor and, if need be, removed from the testing effort. If needed, problem areas are retested in order to ensure testing accuracy. Any discrepancies found as a result of random data sampling checks like wrong town or street name and incorrect spellings are then corrected.

In addition to these measures, Field Coordinators conduct random field visits to ascertain that field contractors are performing tests on all required structures. During these visits, the Field Coordinator will observe testers performing their work to ensure they're doing it correctly and answer any questions about map reading, structure IDs, and location of structures. The Field Coordinator also performs follow up on randomly chosen completed maps to check that all structures are tested and recorded properly.

Inspection QA/QC Program

RGE's inspection program is administered through the Inspection Tracking System (ITS) Group. The ITS Group monitors all company assets in a central database to ensure all planned inspections for the current year are performed.

The ITS Group randomly selects a sample set of reported repaired deficiencies throughout each division. This sample set contains all information regarding the deficiency including the cause and the reported repair effort and is given to the QA/QC Coordinators to be field evaluated. RG&E performs field verifications in each of its four divisions to assess the reported results from inspectors. QA/QC Coordinators visit the specific asset and validate whether the reported repair work has been made. Independent results of the verification effort are compared to the original reporting to assess effectiveness.

In addition, the ITS Group develops a random sample of assets from each of the circuits inspected in the current year. Administered by a third party of QA/QC Coordinators who are qualified to perform utility inspections, they are deployed to perform independent field inspections on these random assets. Results of their findings are compared with results submitted by the field inspectors to assess effectiveness.

XI. Report of Findings from the Mobile Detection Program

Background

Pursuant to the Public Service Commission's *Order Requiring Additional Mobile Stray Voltage Testing* ("Order"), Case 10-E-0271- In the Matter of Examining the Mobile Testing Requirements of the Electric Safety Standards, issued and effective July 21, 2010; Rochester Gas and Electric ("RG&E") submits its 2013 Mobile Stray Voltage Testing Report.

In accordance with the Order, RG&E's annual Mobile Stray Voltage Testing obligation consists of one mobile scan of the underground network within the City of Rochester. This year (2013) marks the fifth consecutive year RG&E has been performing mobile testing in the City of Rochester which began in 2009. RG&E contracted with Power Survey, 25 Campus Drive, Kearny, NJ 07031 to perform the 2013 mobile stray voltage testing effort.

Over the past four years the mobile scan effort consisted of 495 miles of roads to be scanned within the City of Rochester. Prior to the 2013 effort, RG&E visited all roads to assess areas where overhead facilities might impact the effectiveness of mobile test equipment to detect findings and removed these areas from the mobile testing scope. The net effect reduced the original 495 miles of roads to be scanned to 331 miles. All streets removed from the mobile testing scope were included in the manual testing effort.

The Mobile Scan of Rochester

Mobile testing commenced on November 18, 2013 at darkness each night in order to ensure all street light circuits would be energized. Power Survey provided a single crew (2 Technicians) and their truck mounted test equipment and drove the 331 street miles identified by RG&E requiring mobile testing. City agencies were given advanced notice of the event to prepare for any questions or concerns residents of the city might have. Upon conclusion of field testing, all data was received and validated as of December 27, 2013. Results of the 2013 scan can be found in section D below.

Mobile Testing Procedure

Power Survey scanned city streets using their SVD2000 mobile system and upon detecting an energized object stopped the vehicle to investigate, identify, measure, and properly document the finding in accordance to RG&E's Stray Voltage Mobile Test Procedure.

In addition to the mobile detection equipment and technicians provided by Power Survey, RG&E provided two full-time Field Coordinators who accompanied the Power Survey crew. The Field Coordinators monitored the mobile testing activities and collected GPS coordinates of the nightly routes traveled. GPS data was also acquired to provide positional attributes to structures with detected voltages and to ensure all structures and streets reported by Power Survey were complete. The Field Coordinators also collected data on all

hot structures including all false positives, ensured all documented voltage reads were accurate, and all energized objects found to be energized at 4.5 volts or greater were immediately made safe and turned over to the appropriate owner for repair. RG&E also provided a full-time electrician to immediately isolate and make safe all energized objects reading 4.5 volts or greater with a 500 ohm shunt resistor.

Mobile Testing Results

The mobile scan of the City of Rochester included approximately 19,304 testable structures and the results for this effort are as follows:

2013 Mobile Testing Summary of Events		
Total Number of Events	239	
Below 4.5 Volts	198	83%
Greater or Equal to 4.5 And Less Than 25 Volts	33	14%
Greater or Equal to 25 Volts	8	3%

The table below categorizes all the low voltage findings into smaller voltage classes to illustrate the specific findings.

Breakdown Of Voltages Below 4.5 Volts		
Total Number of Events < 4.5 volts	198	
1-1.9 volts	136	69%
2-2.9 volts	42	21%
3-4.4 volts	20	10%

Analysis

Final results of the mobile scan confirmed 239 energized objects with over 83% below 4.5 volts. All stray voltage findings greater than or equal to 1 volt and less than 4.5 volts were immediately safeguarded and all finding greater or equal to 4.5 volts were immediately made safe to the public and turned over to the appropriate owner to initiate permanent repair.

All energized objects greater than or equal to 1 volt have been turned over to either Monroe County or the City of Rochester, the current owner of all Streetlights for further investigation and to conduct permanent repairs. A summary of energized objects can be found in Appendix A.

Mobile Testing Historical Summary

Historical detections and costs incurred from the Mobile Testing efforts are demonstrated below along with a cost comparison for performing manual stray voltage testing in the exact same areas.


Test Year	Total Number of Detections	Company Test Procedure Used	Mobile Program Costs	Manual Program Costs
2013	239	RG&E	\$117,984	\$97,880
2012	113	RG&E	\$46,897	\$97,567
2011	365	Power Survey	\$80,000	\$129,000
2010	40	RG&E	\$93,000	\$129,000
2009	161	RG&E	\$520,000	\$135,000

Observations

The results of this year's scan of the City of Rochester confirmed the vast majority (93%) of findings were detected on Streetlights. All Streetlights with reported findings from this year's scan are owned by either Monroe County or the City of Rochester. Both Municipalities have been notified of all findings on their streetlights and traffic signal equipment, and of their responsibility for follow-up mitigation and repair.

RG&E has observed several streetlight locations that continue to show up on the list of energized objects year after year. RG&E has worked closely with the City of Rochester to encourage proper investigation and remediation work be completed on a timely basis and recognizes that not all planned repairs were made in 2013. This year, RG&E is planning to offer additional technical support to the City to help plan repairs in a structured way focusing efforts on the root cause.

Appendix 1 Stray Voltage Testing Summary

	Total System Units	Units Completed	Percent Completed	Units with Voltage Found (>= 1.0v)	Percent of Units Tested with Voltage (>= 1.0v)	Units Classified as Inaccessible
Distribution Facilities	42,260	71,185	100%	48	0.067%	30
Underground Facilities	10,940	33,612	100%	0	0%	50
Street Lights / Traffic Signals	23,640	23,640	100%	7	0.030%	9
Substation Fences	34	34	100%	0	0%	0
Overhead Transmission	3,954	9,167	100%	83	0.905%	13
Underground Transmission	0					
TOTAL	80,828	137,638	100%	138	0.100%	102

Appendix 2 Summary of Energized Objects (Manual Program)




	Initial Readings				Readings after Mitigation		
	1-4.4V	4.5-24.9V	>25V	Totals	< 1V	1-4.4V	>4.5V
Distribution Facilities	46	2	0	48	29	19	0
Pole				0			
Ground	28	1	0	29	21	8	0
Guy	13	1	0	14	4	10	0
Riser	3	0	0	3	2	1	0
Other	2	0	0	2	2	0	0
Underground Facilities	0	0	0	0	0	0	0
Manhole/ Pull box				0			
Manhole				0			
Padmount Switchgear				0			
Padmount Transformer				0			
Vault-Cover/Door				0			
Pedestal				0			
Other				0			
Street Lights/Traffic Signals	2	1	4	7	6	1	0
Metal Street Light Pole	1	1	3	5	5	0	0
Traffic Signal Pole	1	0	0	1	0	1	0
Pedestrian Crossing Pole				0			
Traffic Control Box				0			
Other	0	0	1	1	1	0	0
Substation Fences	0	0	0	0	0	0	0
Fence				0			
Other				0			
Transmission (Total)	76	7	0	83	0	0	0
Lattice Tower				0			
Pole	1	1	0	2	0	0	0
Ground	53	5	0	58	0	0	0
Guy	22	1	0	23	0	0	0
Other				0			
Miscellaneous Facilities	0	0	0	0	0	0	0
Sidewalk				0			
Gate/Fence/Awning				0			
Control Box				0			
Scaffolding				0			
Bus Shelter				0			
Fire Hydrant				0			
Phone Booth				0			
Water Pipe				0			
Riser				0			
Other				0			

Appendix 2(a) Summary of Energized Objects (Mobile Program)

		Initial Readings				Readings after Mitigation		
		1- 4.4V	4.5- 24.9V	>25V	Totals	< 1V	1- 4.4V	>4.5V
Distribution Facilities		0	0	0	0	0	0	0
	Pole				0			
	Ground				0			
	Guy				0			
	Riser				0			
	Other				0			
Underground Facilities		3	0	0	3	0	0	0
	Service Box				0			
	Manhole	3	0	0	3			
	Padmount Switchgear				0			
	Padmount Transformer				0			
	Vault-Cover/Door				0			
	Pedestal				0			
	Other				0			
Street Lights/Traffic Signals		182	32	8	222	11	0	0
	Metal Street Light Pole	158	23	7	188	11	0	0
	Traffic Signal Pole	3	3	0	6			
	Pedestrian Crossing Pole	0	0	0	0			
	Traffic Control Box	8	2	0	10			
	Other	13	4	1	18			
Substation Fences		0	0	0	0	0	0	0
	Fence				0			
	Other				0			
Transmission (Total)		0	0	0	0	0	0	0
	Lattice Tower				0			
	Pole				0			
	Ground				0			
	Guy				0			
	Other				0			
Miscellaneous Facilities		13	1	0	14	0	0	0
	Sidewalk				0			
	Gate/Fence/Awning	2	0	0	2			
	Control Box				0			
	Scaffolding				0			
	Bus Shelter				0			
	Fire Hydrant				0			
	Phone Booth				0			
	Water Pipe (Cap)	2	0	0	2			
	Riser				0			
	Other	9	1		10			

Appendix 3 Summary of Shock Reports from the Public

	Data collected as of December 31, 2013	Yearly Total
I. Total Shock Calls Received:		10
Unsubstantiated		1
Normally Energized Equipment		2
Stray Voltage:		
Person		7
Animal		
II. Injuries Sustained/Medical Attention Received:		0
Person		0
Animal		
III. Voltage Source:		7
Utility Responsibility		
Issue with primary, joint, or transformer		
Secondary joint (Crab)		
SL service Line		
Abandoned SL service line		
Defective service line		
Abandoned service line		
OH Secondary		
OH Service		
OH Service neutral		
Pole		
Riser		1
Other		1
Customer Responsibility		
Contractor damage		
Customer equipment/wiring		5
Other Utility/Gov't Agency Responsibility		
SL Base Connection		
SL Internal wiring or light fixture		
Overhead equipment		
IV. Voltage Range:		7
1.0V to 4.4V		
4.5V to 24.9V		
25V and above		1
No Reading		6



Appendix 4 - Summary of Deficiencies and Repair Activity Resulting from the Inspection Process - Distribution

Overhead Facilities	2009			2010			2011			2012			2013			
	Priority Level	I	II	III	I	II	III	I	II	III	I	II	III	I	II	III
	Repair Expected	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years
Poles																
Pole Condition																
Number of Deficiencies	-	16	44	-	5	9	0	10	12	1	5	17	0	27	119	
Repaired in Time Frame		15	39		5	9		10	12	1	5	12		15	68	
Repaired - Overdue		1	5													
Not Repaired - Not Due												5		12	51	
Not Repaired - Overdue																
Grounding System																
Number of Deficiencies	-	9	36	-	4	4	0	1	3	0	39	313	0	474	135	
Repaired in Time Frame		9	36		4	4		1	3		39	260		23	41	
Repaired - Overdue																
Not Repaired - Not Due												53		451	94	
Not Repaired - Overdue																
Anchors/Guy Wire																
Number of Deficiencies	-	6	15	-	4	13	0	18	7	1	4	202	0	0	15	
Repaired in Time Frame		6	14		3	12		18	7	1	4	146			8	
Repaired - Overdue			1		1	1										
Not Repaired - Not Due												56			7	
Not Repaired - Overdue																
Riser																
Number of Deficiencies	-	-	-	-	-	1	0	1	0	0	2	17	0	16	345	
Repaired in Time Frame						1					2	10		4	53	
Repaired - Overdue								1								
Not Repaired - Not Due												7		12	292	
Not Repaired - Overdue																
Cross Arm/Bracing																
Number of Deficiencies	-	8	27	-	9	12	3	17	8	0	0	28	0	4	13	
Repaired in Time Frame		8	26		7	12	2	17	8			21		3	6	
Repaired - Overdue			1		2		1									
Not Repaired - Not Due												7		1	7	
Not Repaired - Overdue																
Conductors																
Primary Wire/Broken Ties																
Number of Deficiencies	11	225	143	1	76	68	6	98	45	7	57	315	24	87	185	
Repaired in Time Frame	10	216	143	1	72	68	6	95	42	7	57	214	22	30	56	
Repaired - Overdue	1	9			4			3					2			
Not Repaired - Not Due									3			101		57	129	
Not Repaired - Overdue																
Neutral																
Number of Deficiencies	52	3	4	8	2	1	24	1	0	0	19	59	0	1	1	
Repaired in Time Frame	50	3	4	8	2	1	24	1			19	55		1	1	
Repaired - Overdue	2															
Not Repaired - Not Due												4				
Not Repaired - Overdue																
Insulators																
Number of Deficiencies	1	3	4	-	12	2	2	26	10	1	40	49	0	35	28	
Repaired in Time Frame	1	3	4		12	2	2	25	10	1	40	44		2	8	
Repaired - Overdue								1								
Not Repaired - Not Due												5		33	20	
Not Repaired - Overdue																



Appendix 4 - Summary of Deficiencies and Repair Activity Resulting from the Inspection Process - Distribution

Overhead Facilities	2009			2010			2011			2012			2013			
	Priority Level	I	II	III	I	II	III	I	II	III	I	II	III	I	II	III
	Repair Expected	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years
Pole Equipment																
Transformers																
Number of Deficiencies	-	5	2	-	1	-	0	0	1	0	16	39	2	0	0	
Repaired in Time Frame		5	2		1				1		16	38	2			
Repaired - Overdue																
Not Repaired - Not Due												1				
Not Repaired - Overdue																
Cutouts																
Number of Deficiencies	1	18	5	2	15	3	0	2	2	0	1	5	0	4	6	
Repaired in Time Frame	1	18	5	2	15	3		2	1		1	5		2	3	
Repaired - Overdue																
Not Repaired - Not Due									1					2	3	
Not Repaired - Overdue																
Lightning Arrestors																
Number of Deficiencies	-	5	24	-	7	3	0	10	7	0	6	5	1	3	66	
Repaired in Time Frame		5	23		7	3		10	6		6	4	1	1	20	
Repaired - Overdue			1													
Not Repaired - Not Due									1			1		2	46	
Not Repaired - Overdue																
Skypin/Skypin Bolt																
Number of Deficiencies	1	10	5	-	7	3	0	2	2	0	0	0	0	0	0	
Repaired in Time Frame	1	10	5		7	3		2	2							
Repaired - Overdue																
Not Repaired - Not Due																
Not Repaired - Overdue																
Miscellaneous																
Trimming Related																
Number of Deficiencies	1	22	52	4	24	3	0	0	0	5	0	1	8	2	0	
Repaired in Time Frame	1	22	52	3	23	3				4		1	5	1		
Repaired - Overdue				1	1					1			3			
Not Repaired - Not Due														1		
Not Repaired - Overdue																
Other																
Number of Deficiencies	1	31	64	6	50	30	2	14	6	1	0	11	0	9	17	
Repaired in Time Frame	1	31	64	6	48	30	1	11	6	1		6		4	2	
Repaired - Overdue					2		1	3								
Not Repaired - Not Due												5		5	15	
Not Repaired - Overdue																
Overhead Facilities Total																
Total																
Number of Deficiencies	68	361	425	21	216	152	37	200	103	16	189	1,061	35	662	930	
Repaired in Time Frame	65	351	417	20	206	151	35	192	98	15	189	816	30	86	266	
Repaired - Overdue	3	10	8	1	10	1	2	8	-	1	-	-	5	0	0	
Not Repaired - Not Due	-	-	-	-	-	-	-	-	5	-	-	245	0	576	664	
Not Repaired - Overdue	-	-	-	-	-	-	-	-	-	-	-	-	0	0	0	



Summary of Deficiencies and Repair Activity Resulting from the Inspection Process - Underground

Underground Facilities	2009			2010			2011			2012			2013		
Priority Level	I	II	III	I	II	III	I	II	III	I	II	III	I	II	III
Repair Expected	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years
Miscellaneous															
Other															
<i>Number of Deficiencies</i>	-	-	-	-	1	7	1	8	3	1	11	6	-	-	1
Repaired in Time Frame					1	4		4	1		1	5			
Repaired - Overdue							1	1		1	1				
Not Repaired - Not Due									2			1			1
Not Repaired - Overdue						3		3			9				
Underground Facilities Total															
Total															
<i>Number of Deficiencies</i>	-	1	1	5	30	28	9	44	50	3	75	31	1	18	65
Repaired in Time Frame	-	1	1	5	24	17	7	31	43	2	49	30	1	9	44
Repaired - Overdue	-	-	-	-	6	1	2	5	-	1	3	-	-	-	-
Not Repaired - Not Due	-	-	-	-	-	-	-	-	7	-	-	1	-	9	21
Not Repaired - Overdue	-	-	-	-	-	10	-	8	-	-	23	-	-	-	-



Summary of Deficiencies and Repair Activity Resulting from the Inspection Process - Pad Mount Transformers

Pad Mount Transformers	2009			2010			2011			2012			2013			
	Priority Level	I	II	III	I	II	III	I	II	III	I	II	III	I	II	III
	Repair Expected	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years
Pad Mount Transformers																
Damaged Structure																
Number of Deficiencies	2	262	112	1	44	24	1	52	26	1	3	16	1	2	1	
Repaired in Time Frame	2	200	103		31	20		40	21	1	2	10	1	1	1	
Repaired - Overdue		62	8	1	13	3	1	12								
Not Repaired - Not Due									5			6			1	
Not Repaired - Overdue			1			1					1					
Damaged Equipment																
Number of Deficiencies	1	5	3	-	1	-	-	38	13	-	4	1	4	2	6	
Repaired in Time Frame		4	3		1			33	8		4		3	1	3	
Repaired - Overdue	1	1						5					1			
Not Repaired - Not Due									5			1		1	3	
Not Repaired - Overdue																
Cable Condition																
Number of Deficiencies	1	-	-	-	-	-	2	3	-	1	-	-	-	1	2	
Repaired in Time Frame														1		
Repaired - Overdue	1						2	3		1						
Not Repaired - Not Due															2	
Not Repaired - Overdue																
Oil Leak																
Number of Deficiencies	2	24	16	-	12	2	-	11	1	2	13	24	7	-	-	
Repaired in Time Frame	1	10	8		7	2		4	1	1	9	2	6			
Repaired - Overdue	1	14	8		5			7		1	2		1			
Not Repaired - Not Due												22				
Not Repaired - Overdue											2					
Off Pad																
Number of Deficiencies	-	24	11	-	4	9	-	1	-	1	-	2	1	2	1	
Repaired in Time Frame		14	10		3	6		1		1		2	1	2	1	
Repaired - Overdue		10	1		1											
Not Repaired - Not Due																
Not Repaired - Overdue						3										
Lock/Latch/Penta																
Number of Deficiencies	-	32	226	4	52	23	1	19	5	-	-	5	-	1	-	
Repaired in Time Frame		19	211	1	30	23	1	15	2			4		1		
Repaired - Overdue		13	14	3	22			4								
Not Repaired - Not Due									3			1				
Not Repaired - Overdue			1													
Miscellaneous																
Other																
Number of Deficiencies	2	64	393	-	68	54	-	6	7	1	2	135	-	3	8	
Repaired in Time Frame	2	10	345		38	53		6	4	1	2	102		3	2	
Repaired - Overdue		54	48		30											
Not Repaired - Not Due									3			33			6	
Not Repaired - Overdue						1										
Pad Mount Total																
Total																
Number of Deficiencies	8	411	761	5	181	112	4	130	52	6	22	183	13	11	18	
Repaired in Time Frame	5	257	680	1	110	104	1	99	36	4	17	120	11	9	7	
Repaired - Overdue	3	154	79	4	71	3	3	31	-	2	2	-	2	-	-	
Not Repaired - Not Due	-	-	-	-	-	-	-	-	16	-	-	63	-	2	11	
Not Repaired - Overdue	-	-	2	-	-	5	-	-	-	-	3	-	-	-	-	



Summary of Deficiencies and Repair Activity Resulting from the Inspection Process - Streetlights

Overhead Facilities	2009			2010			2011			2012			2013			
	Priority Level	I	II	III	I	II	III	I	II	III	I	II	III	I	II	III
Repair Expected	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	Within 1 week	Within 1 year	Within 3 years	
Streetlight																
Base/Standard/Light																
Number of Deficiencies	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1
Repaired in Time Frame																
Repaired - Overdue																
Not Repaired - Not Due																1
Not Repaired - Overdue																
Handhole/Service Box																
Number of Deficiencies	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Repaired in Time Frame																
Repaired - Overdue																
Not Repaired - Not Due																
Not Repaired - Overdue																
Service/Internal Wiring																
Number of Deficiencies	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Repaired in Time Frame																
Repaired - Overdue																
Not Repaired - Not Due																
Not Repaired - Overdue																
Access Cover																
Number of Deficiencies	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Repaired in Time Frame																
Repaired - Overdue																
Not Repaired - Not Due																
Not Repaired - Overdue																
Miscellaneous																
Other																
Number of Deficiencies	-	-	-	-	-	1	-	-	-	-	-	-	-	-	-	-
Repaired in Time Frame						1										
Repaired - Overdue																
Not Repaired - Not Due																
Not Repaired - Overdue																
Streetlight Total																
Total																
Number of Deficiencies	-	-	-	-	-	1	-	-	-	-	-	-	-	-	-	1
Repaired in Time Frame	-	-	-	-	-	1	-	-	-	-	-	-	-	-	-	-
Repaired - Overdue	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Not Repaired - Not Due	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1
Not Repaired - Overdue	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-



Summary of Deficiencies and Repair Activity Resulting from the Inspection Process - Level IV Conditions

Overhead Facilities	2009		2010		2011		2012		2013	
	Number of Conditions Found	Number of Conditions Repaired	Number of Conditions Found	Number of Conditions Repaired	Number of Conditions Found	Number of Conditions Repaired	Number of Conditions Found	Number of Conditions Repaired	Number of Conditions Found	Number of Conditions Repaired
Overhead Facilities										
Pole Condition										
Pole Condition			2		8		30		262	
Grounding System			24	5	3		8		6	1
Anchors/Guy Wire			8		19		307	3	128	3
Riser			2				11		51	
Cross Arm/Bracing					3		11		8	
Conductors										
Primary Wire/Broken Ties			2		4		59	2	775	
Neutral							11		22	
Insulators					1		38	4	15	
Pole Equipment										
Transformers							16		424	
Cutouts							59	8	13	1
Lightning Arrestors							1		2	
Other Equipment					1					
Miscellaneous										
Trimming Related			34	1	126		329	4	697	
Other			3	1	8		1,781	22	23	1
Overhead Facilities Total	0	0	75	7	173	0	2,661	43	2,426	6
Transmission Facilities										
Towers/Poles										
Steel Towers										
Poles	234	2					4			
Anchors/Guy Wire	7						29		5	
Crossarm/Brace	110		2	2	1		4			
Grounding System	3						4			
Conductors										
Cable	9									
Static/Neutral			2	1	26					
Insulators	257		2	2	8					
Miscellaneous										
Right of Way Condition	241						6			
Other	326	1	3	1	15		81			
Transmission Facilities Total	1,187	3	9	6	50	0	128	0	5	0



Summary of Deficiencies and Repair Activity Resulting from the Inspection Process - Level IV Conditions

Overhead Facilities	2009		2010		2011		2012		2013	
	Number of Conditions Found	Number of Conditions Repaired	Number of Conditions Found	Number of Conditions Repaired	Number of Conditions Found	Number of Conditions Repaired	Number of Conditions Found	Number of Conditions Repaired	Number of Conditions Found	Number of Conditions Repaired
Underground Facilities										
Underground Structures										
Damaged Cover			9		4				7	4
Damaged Structure			31				3		5	5
Congested Structure									12	8
Damaged Equipment			10							
Conductors										
Primary Cable	1		12							
Secondary Cable			1							
Neutral Cable										
Racking Needed			8							
Miscellaneous										
Other			6	1			3			
Underground Facilities Total	1	0	77	1	4	0	6	0	24	17
Pad Mount Transformers										
Pad Mount Structures										
Damaged Structure			168		2		56		11	1
Damaged Equipment					1		6	1	6	
Damaged Cable										
Oil Leak							25			
Off Pad			1				1			
Lock/Latch/Penta	241	1	270	2			5	1		
Miscellaneous										
Other	4		145	2	62		128	8	16	
Pad Mount Transformer Total	245	1	584	4	65	0	221	10	33	1
Streetlights										
Streetlight										
Base/Standard/Light									3	
Handhole/Service Box										
Service/Internal Wiring									3	
Access Cover										
Miscellaneous										
Other			8						1	
Streetlight Total	0	0	8	0	0	0	0	0	7	0
Total Level IV Conditions										
Overall Total	1,433	4	753	18	292	0	3,016	53	2,495	24



Appendix 4 - Summary of Deficiencies and Repair Activity Resulting from the Inspection Process

Year	Priority Level / Repair Expected	Deficiencies Found (Total)	Repaired In Time Frame	Repaired - Overdue	Not Repaired - Not Due	Not Repaired - Overdue
2009						
	I Within 1 week	76	70	6	0	0
	II Within 1 year	1,220	1052	168	0	0
	III Within 3 years	1,391	1,290	97	0	4
	IV N/A	1,433	4	n/a	1,429	n/a
2010						
	I Within 1 week	31	26	5	0	0
	II Within 1 year	441	350	91	0	0
	III Within 3 years	358	336	6	0	16
	IV N/A	753	18	n/a	735	n/a
2011						
	I Within 1 week	50	43	7	0	0
	II Within 1 year	406	354	44	0	8
	III Within 3 years	250	220	0	30	0
	IV N/A	292	0	n/a	292	n/a
2012						
	I Within 1 week	25	21	4	0	0
	II Within 1 year	301	270	5	0	26
	III Within 3 years	1,317	971	0	346	0
	IV N/A	3,016	53	n/a	2,963	n/a
2013						
	I Within 1 week	49	42	7	0	0
	II Within 1 year	697	104	0	593	0
	III Within 3 years	1,108	329	0	779	0
	IV N/A	2,495	24	n/a	2,471	n/a

CERTIFICATION
[FACILITY INSPECTIONS]


STATE OF NEW YORK)
) ss.:
COUNTY OF MONROE)

Franklyn Reynolds, on this 13th day of February 2014, certifies as follows:

1. I am the Vice President, Asset Management and Planning of Rochester Gas and Electric (the "Company"), and in that capacity I make this Certification for the annual period ending December 31st, 2013 based on my knowledge of the inspection program adopted by the Company in accordance the Public Service Commission's Orders issued and effective January 5, July 21, 2005, December 15, 2008 and March 22, 2013 in Case 04-M-0159 and July 21, 2010 and June 23, 2011 in Case 10-E-0271 (collectively the "Orders"), including the Quality Assurance Program filed by the Company with the Commission.
2. The Company has an inspection program that is designed to inspect all of its electric facilities on a five-year inspection cycle, as identified through a good faith effort by the Company ("Facilities"), in accordance with the requirements of the Orders (the "Facility Inspection Program").
3. I am responsible for overseeing the Company's Facility Inspection Program and in that capacity I have monitored the

program during the twelve months ended December 31st,
2013 (the "Twelve-Month Period").

4. I hereby certify that, to the best of my knowledge,
information and belief, the Company has implemented and
completed its Facility Inspection Program to inspect
approximately 20 % of its Facilities during calendar year
2013, in order to comply with the five-year inspection cycle
required under the Orders.



Franklyn D. Reynolds

Sworn to before me this 13th day of February, 2014

Notary Public:



ANNA M. SABERS
Notary Public, State of New York
No. 01SA8072590
Qualified in Monroe County
Commission Expires April 08, 20 14

Exhibit 1

CERTIFICATION
[STRAY VOLTAGE TESTING]

STATE OF NEW YORK)
) ss.:
COUNTY OF MONROE)

Franklyn D. Reynolds on this 13th day of February, 2014 certifies as follows:


1. I am the Vice President, Asset Management and Planning of Rochester Gas and Electric (the “Company”), and in that capacity I make this Certification for the annual period ending December 31st, 2013 based on my knowledge of the testing program adopted by the Company in accordance the Public Service Commission’s Orders issued and effective January 5, July 21, 2005, December 15, 2008, and March 22, 2013 in Case 04-M-0159 and July 21, 2010 and June 23, 2011 in Case 10-E-0271 (collectively the “Orders”), including the Quality Assurance Program filed by the Company with the Commission.

2. In accordance with the requirements of the Orders, the Company developed a program designed to test (i) all of the publicly accessible electric facilities owned by the Company (“Facilities”) and (ii) all streetlights located in public thoroughfares in the Company’s service territory (“Streetlights”), as identified through a good faith effort by

the Company, for stray voltage (the “Stray Voltage Testing Program”).


3. I am responsible for overseeing the Company’s Stray Voltage Testing Program and in that capacity I have monitored the Company’s Stray Voltage Testing Program during the twelve months ended December 31st, 2013 (the “Twelve-Month Period”).
4. I hereby certify that, to the best of my knowledge, information and belief, the Company has implemented and completed its Stray Voltage Testing program for the Twelve Month Period. Except for untested structures that are identified as inaccessible or not required in the Company’s Annual Report, submitted herewith, the Company is unaware of any Facilities or Streetlights that were not tested during the Twelve-Month Period.
5. I make this certification subject to the condition and acknowledgment that it is reasonably possible that, notwithstanding the Company’s good faith implementation and completion of the Stray Voltage Testing Program, there may be Facilities and Streetlights that, inadvertently, may not have been tested or were not discovered or known after reasonable review of Company records and reasonable visual inspection of the areas of the service territory where Facilities

and Streetlights were known to exist or reasonably expected to be found.


Franklyn D. Reynolds

Sworn to before me this 13th day of February, 2014

Notary Public:



ANNA M. SABERS
Notary Public, State of New York
No. 01SA6072560
Qualified in Monroe County
Commission Expires April 06, 20 14