

May 15, 2015

Via Electronic Filing

Honorable Kathleen H. Burgess, Secretary
New York State Department of Public Service
3 Empire State Plaza, 19th Floor
Albany, NY 12223-1350

Re: Case 12-E-0201 – Proceeding on Motion of the Commission as to the Rates, Charges, Rules and Regulations of Niagara Mohawk Power Corporation d/b/a National Grid for Electric Service –Capital Investment Plan Report for Fourth Quarter of Fiscal Year 2015

Dear Secretary Burgess,

Pursuant to the Public Service Commission's March 15, 2013 *Order Approving Electric and Gas Rate Plans in Accord with Joint Proposal*, Niagara Mohawk Power Corporation d/b/a National Grid respectfully submits its Capital Investment Plan Report ("Report") for the fourth quarter of Fiscal Year 2015 (January 1, 2015 – March 31, 2015). This filing includes budget variation reports, information on budget and schedule changes for major projects, comparisons of budgets versus capital expenditures to date and projected versus actual in-service dates for completed projects.

Please contact me if you have any questions regarding this filing, and thank you for your consideration and attention to this matter.

Respectfully submitted,

/s/ Carlos A. Gavilondo

Carlos A. Gavilondo

cc: Audrey Capers
Denise Gerbsch
Christian Bonvin
William Lysogorski

Enclosures

National Grid Capital Investment Plan

NY PSC Case 12-E-0201

FY15 – Fourth Quarter – Submitted May 2015

Table of Contents

■ Executive Summary.....	Page 1
■ Budget Variance Reports.....	Page 9
■ Summary.....	Page 9
■ Transmission Capex Budget Report.....	Page 10
■ Sub-Transmission Capex Budget Report.....	Page 20
■ Distribution Capex Budget Report.....	Page 28
■ Commitment Status Reports.....	Page 51
■ Distribution and Sub-Transmission Commitment Goals Status Report.....	Page 51
■ Budget Over Run Reports.....	Page 52
■ Transmission and Distribution Budget Change Report.....	Page 52

Table of Contents (cont.)

- **Schedule Change Report.....Page 53**
 - Transmission and Distribution Schedule Change Report.....Page 53
- **Emergent and Deferred Project Reports.....Page 54**
 - Transmission and Distribution Emergent Project Report.....Page 54
 - Transmission Deferred Project Report.....Page 58
- **Completed Project Reports.....Page 59**
 - Transmission and Distribution Summary of In-Service Work Orders.....Page 59

Table of Contents (cont.)

- Metrics Reports.....Page 60
 - Transmission Metrics Strategy Report.....Page 60
 - Distribution and Sub-Transmission Installed Equipment Metrics.....Page 63
 - Distribution Construction KPI Category Reports.....Page 66
- Resource Report.....Page 68

Executive Summary

I. Report Overview

Niagara Mohawk Power Corporation d/b/a National Grid (“National Grid” or the “Company”) submits this capital investment plan status report (“Report”) covering the period January 1, 2015 through March 31, 2015 (“Q4 FY15”). Pursuant to the Commission’s March 15, 2013 Order in Case 12-E-0201,¹ the Company is to provide periodic updates to the Department of Public Service (“DPS”) concerning its capital expenditures and construction work. This Report describes the investment and work completed through Q4 FY15, includes budget variance reports, budget and schedule change information for major projects, comparisons of budgets versus actual capital expenditures, status of specific installation commitments, in-year portfolio management of projects and programs, and compares actual spending against FY15 investment levels agreed in Case 12-E-0201.

Overall, through Q4 FY15, the Company spent \$507.2 million on electric transmission, sub-transmission and distribution capital investment against an annual approved investment plan level of \$452.4 million. In Q4, the Company spent 36% (\$161.8m) of the total annual FY15 investment plan. A high-level summary of FY15 spending is detailed below:

- Transmission actual spending for FY15 was \$167.5 million, which was below the FY15 investment plan by \$8.8 million, or 5%. More detail is found in Section II of this Report.
- Sub-Transmission actual spending for FY15 was \$28.8 million, which was below the FY15 investment plan by \$4.0 million, or 12%. More detail is found in Section III of this Report.
- Distribution actual spending for FY15 was \$311.0 million, which was above the FY15 investment plan by \$67.6 million, or 28%. More detail is found in Section IV of this Report.

A summary of Q4 and FY15 actual and planned spending is provided in the table below (\$000).

¹ Case 12-E-0201, Proceeding on Motion of the Commission as to the Rates, Charges, Rules and Regulations of Niagara Mohawk Power Corporation d/b/a National Grid for Electric Service, *Order Approving Electric and Gas Rate Plans in Accord with Joint Proposal* (issued and effective March 15, 2013).

	FY15 Capital Investment Plan (CIP) Level	FY15 Q4 Actual Spend	FY15 Q4 Expected Spend	Variance of Actual Q4 Spend to Expected	FY15 Actual Spend	Variance of FY15 Actual to FY15 CIP
Transmission	\$ 176,300	\$ 75,286	\$ 42,521	\$ 32,765	\$ 167,533	\$ (8,767)
Sub-Transmission	\$ 32,775	\$ 6,798	\$ 8,435	\$ (1,637)	\$ 28,787	\$ (3,988)
Distribution	\$ 243,279	\$ 79,720	\$ 53,315	\$ 26,406	\$ 310,913	\$ 67,634
Total	\$ 452,354	\$ 161,805	\$ 104,271	\$ 57,534	\$ 507,233	\$ 54,879

Sections II through IV of the Executive Summary provide information regarding significant projects completed, primary drivers for current capital investment, and address specific project variations for Transmission, Sub-Transmission and Distribution system projects.²

II. Transmission System

This Capex Budget Report provides spending information and significant variances by program and project for the period April 1, 2014 through March 31, 2015. As of the end of FY15, spending for the Transmission system was \$167.5 million, which is 5% less than the annual plan level of \$176.3 million.

Summary by Spending Rationale:

Asset Condition

Investment in Transmission projects in the Asset Condition Spending Rationale was \$53.3 million, which is \$4.2 million (7%) below the investment plan level. Significant driver of the variance is detailed below:

- Brown Falls – Taylorville 3-4 ACR (C024359): FY15 investment plan \$3.6m vs. actual \$0.4m
 - Project deferred until after completion of Taylorville-Boonville due to outage conflicts.

² The total FY15 CIP budget is \$452.4 million, which is \$5.1 million greater than the FY15 budget established in the December 7, 2012 Joint Proposal (“JP”) in Case 12-E-0201. This increase is due to the shift of \$5.1 million from the FY16 transmission budget to FY15 to accommodate the advancement of Five Mile Road station schedule and the purchase of a spare 115kV phase angle regulator for Inghams.

Customer Request/Public Requirement³

Investment in Transmission projects in the Customer Request/Public Requirement Spending Rationale was \$0.7 million, which is \$0.7 million above the investment plan level. There is no individual project with a significant variance.

Damage/Failure

Investment in Transmission projects in the Damage/Failure Spending Rationale was \$11.6 million, which is \$0.4 million (3%) below the investment plan level. There is no individual project with a significant variance.

Non-Infrastructure/Other

Investment in Transmission projects in the Non-Infrastructure/Other Spending Rationale was \$15.3 million, which is \$11.5 million above the investment plan level. Significant driver of the variance is detailed below:

- Helicopter Purchase – Niagara Mohawk (C058940): FY15 investment plan \$0m vs. actual \$8.0m
 - Acquisition of new helicopter.

System Capacity & Performance

Investment in Transmission projects in the System Capacity & Performance Spending Rationale was \$86.6 million, which is \$16.30 million (16%) below the investment plan. Projects with significant variances are detailed below:

- Five Mile to Homer Hill reconductor (C047319): FY15 investment plan \$9.7m vs. actual \$2.1m
 - Construction delayed due to permitting.
- Construct Five Mile Station (C024015): FY15 investment plan \$21.4m vs. actual \$13.7m
 - Construction delayed due to permitting.
- Clay Substation Reconfiguration (C047275): FY15 investment plan \$8.0m vs. actual \$3.5m
 - Variance due to timing of material delivery.

³ Effective with the FY15 capital investment plan, the Company updated spending rationale classifications to better reflect the primary driver of the work performed. This change resulted in the elimination of the Statutory/Regulatory category and addition of a new category, Customer Requests/Public Requirements, and also resulted in realignment of several projects among spending rationales.

- Eastover Road – New 230 - 115kV Station (C031326): FY15 investment plan \$9.7m vs. actual \$16.5m
 - Work completed in FY15.
- Eastover Rd-New Line Taps (C031419): FY15 investment plan \$2.9m vs. actual \$8.3m
 - Work completed in FY15.
- New Harper Substation – TxT Sub (C044874): FY15 investment plan \$4.1m vs. actual \$0.1m
 - Project deferred to FY16 start.
- Mohican Battenkill#15 Rebuild Reconfigure (C034528): FY15 investment plan \$12.8m vs. actual \$2.5m
 - Delayed due to permitting.
- Porter 115 kV Rebuild (C028686): FY15 investment plan \$2.7m vs. actual \$6.4m
 - Budget set before final construction estimate.

III. Sub-Transmission System

This Capex Budget Report provides spending information and significant variances by program and project for the period April 1, 2014 through March 31, 2015. As of the end of FY15, spending for the Sub-Transmission system was \$28.8 million, which is 12% less than the annual plan level \$32.8 million.

Summary by Spending Rationale:

Asset Condition

Investment in Sub-Transmission projects in the Asset Condition Spending Rationale was \$19.6 million, which is \$4.5 million (19%) below the investment plan. Projects with significant variances are detailed below:

- Amsterdam-Rotterdam 3-4 Relocation (C033182): FY15 investment plan \$1.0m vs. actual \$0.01m
 - Project schedule adjusted to align with municipal work.
- Callanan Tap - Install new Sub-T line. (C046641): FY15 investment plan \$1.8m vs. actual \$0.2m
 - Project delayed due to easement issues, work deferred from FY15.

- Yahnundasis-Schuyler 25/26 Refurbishment (C033174): FY15 investment plan \$0m vs. actual \$0.9m
 - Project was re-phased into the FY15 workplan due to asset conditions. Significantly more work estimated in the final project grade estimate.
- Hartfield-S. Dow 859 Refurbishment (C033180): FY15 investment plan \$2.6m vs. actual \$1.4m
 - Project re-phased to later in year. Construction started in October 2014 and will carry over into FY16.
- Partridge-Ave A # 5 Cable Replacement (C036273): FY15 investment plan \$0.8m vs. actual \$0.05m
 - Route changed to accommodate municipal concerns. Work deferred from FY15.
- Trenton-Deerfield 21/27 – 46kV (C046464): FY15 investment plan \$0.03m vs. actual \$0.8m
 - Project re-phased into the FY15 workplan due to asset condition needs. Significantly more work was estimated in the final project grade estimate.
- M&T Bank Tap 701-34.5kV (C046462): FY15 investment plan \$0.9m vs. actual \$0.1m
 - Work deferred from FY15 for higher priority work.

Customer Request/Public Requirement

Investment in Sub-Transmission projects in the Customer Request/Public Requirement Spending Rationale was \$2.7 million, which is \$0.7 million (37%) above the investment plan. Project with significant variance is detailed below:

- 34.5kV Tap to Intergrow Greenhouse (C052513): FY15 investment plan \$0m vs. actual \$0.5m
 - Project plan to fulfill customer need developed after budget finalized.

Damage/Failure

Investment in Sub-Transmission projects in the Damage/Failure Spending Rationale was \$3.3 million, which is \$0.5 million (19%) above the investment plan. There is no individual project with a significant variance.

Non-Infrastructure/Other

Investment in Sub-Transmission projects in the Non-Infrastructure/Other Spending Rationale was \$0 versus expected spend of \$0.1m. There is no individual project with a significant variance.

System Capacity & Performance

Investment in Sub-Transmission projects in the System Capacity & Performance Spending Rationale was \$3.2 million, which is \$0.5 million (14%) below the investment plan. Project with significant variance is detailed below:

- Buffalo 23kV Reconductor-Seneca 1, 2, 3, 19, 31S. (C048826): FY15 investment plan \$1.4m vs. actual \$0.7m
 - Project scope re-phased due to increased customer work in City of Buffalo.

IV. Distribution System

This Capex Budget Report provides spending information and significant variances by program and project for the period April 1, 2014 through March 31, 2015. As of the end of FY15, spending for the Distribution system was \$310.9 million, which is 28% more than the annual plan level of \$243.3 million.

Summary by Spending Rationale:

Asset Condition

Investment in Distribution projects in the Asset Condition Spending Rationale was \$82.6 million, which is \$18.8 million (30%) above the investment plan. Project with significant variances is detailed below:

- Inspection & Maintenance Program D-Line OH Work from Inspection: Central (C026160) investment plan \$5.5m vs. actual \$11.6m; East (C026159) investment plan \$8.6m vs. actual \$15.1m; West (C026161) investment plan \$8.7m vs. actual \$11.9m;
 - Inspection & Maintenance is a Program with annual spending that is directly related to the items found during inspection. Associated spend can vary from budget due to the nature of the inspection process, actual field conditions, and related mandated timeframes for repairs.

Customer Request/Public Requirement

Investment in Distribution projects in the Customer Request/Public Requirement Spending Rationale was \$108.4 million, which is \$22.9 million above the investment plan. Projects with significant variances are detailed below:

- DOT PIN 3754.56 Connective Corridor (CD01183): FY15 investment plan \$1.3m vs. actual \$4.4m
 - Project schedule and scope significantly advanced and increased by the City of Syracuse. This is mandated work and additional spend was required to support the project sponsor's need dates.
- NiMo Meter Purchases (CN03604): FY15 investment plan \$3.0m vs. actual \$9.3m
 - Adjustments for burdens and variable pay temporarily booked to project. Charges will be reversed out and applied through capital overhead clearing process.

Damage/Failure

Investment in Distribution projects in the Damage/Failure Spending Rationale was \$34.9 million, which is \$11.8 million above the investment plan. Projects with significant variances are detailed below:

- Damage/Failure Blanket – Central (CNC0014) FY15 investment plan \$5.2m vs. actual \$9.8m
 - Spending fluctuates within blanket funding based on field conditions.
- Storm Damage Distribution East Division (C000328): FY15 investment plan \$0.5m vs. actual \$2.7m
 - Variance attributed to two accounting adjustments for prior period charges: (1) reclass entry in January for ice storm (\$1.7M) that occurred in 2009; and (2) Contractor late invoice (\$1.0M) received in March associated with storm restoration at the Mohawk River crossing in 2011.

Non-Infrastructure/Other

Investment in Distribution projects in the Non-Infrastructure/Other Spending Rationale was \$5.4 million, which is \$2.1 million above the investment plan. There is no individual project with a significant variance.

System Capacity & Performance

Investment in Distribution projects in the System Capacity & Performance Spending Rationale was \$79.6 million, which is \$11.9 million (18%) above the investment plan. Projects with significant variances are detailed below:

- Buffalo Station 64 – New F6453 (CD00970): FY15 investment plan \$0.7m vs. actual \$2.9m
 - Project plan developed after budget finalized. Cost increase due to changing construction contractors midway through construction.
- Frankhauser New Station - Line Work (C028929): FY15 investment plan \$2.9m vs. actual \$0.4m
 - Variance attributed to construction starting later than anticipated. This was due to external engineering and construction coordination taking longer than expected because of complexities at site (highway permitting and oil pipeline considerations).

Niagara Mohawk Power Corporation d/b/a National Grid															
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15															
Current Year Actuals VS Board Approved															
Area Summary by Spending Rationale															
Area	Spending Rationale	Budget	RESULTS FOR THE FOURTH QUARTER FY14/15							EXPECTED SPENDING		REVISED EXPECTED SPENDING			
			ACTUAL SPENDING							Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Variance of FY 14/15			Investment Plan Level to Revised Projected Investment
		FY14/15 Investment Plan Level	Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015	FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level			Revised Projected FY 14/15 Spending	Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	
Transmission	Asset Condition	\$ 57,497,500	\$ 10,207,220	\$ 8,882,900	\$ 12,891,437	\$ 21,339,341	\$ 53,320,897	37%	93%	\$ 17,516,000	\$ 3,823,341	\$ 53,320,897	\$ (4,176,603)	-7%	
	Customer Request/Public Requirements	\$ 55,500	\$ (556,142)	\$ 915,873	\$ 393,515	\$ (25,087)	\$ 728,159	-45%	1312%	\$ 23,000	\$ (48,087)	\$ 728,159	\$ 672,659	1212%	
	Damage/Failure	\$ 12,008,500	\$ 2,225,061	\$ 3,233,787	\$ 3,165,123	\$ 3,003,073	\$ 11,627,044	25%	97%	\$ 1,673,500	\$ 1,329,573	\$ 11,627,044	\$ (381,456)	-3%	
	Non-Infrastructure/Other	\$ 3,792,000	\$ 571,773	\$ 866,764	\$ 1,234,602	\$ 12,587,151	\$ 15,260,290	332%	402%	\$ 85,000	\$ 12,502,151	\$ 15,260,290	\$ 11,468,290	302%	
	System Capacity & Performance	\$ 102,946,500	\$ 8,437,045	\$ 18,878,659	\$ 20,899,143	\$ 38,381,846	\$ 86,596,693	37%	84%	\$ 23,223,500	\$ 15,158,346	\$ 86,596,693	\$ (16,349,807)	-16%	
	Grand Total	\$ 176,300,000	\$ 20,884,957	\$ 32,777,983	\$ 38,583,820	\$ 75,286,324	\$ 167,533,084	43%	95%	\$ 42,521,000	\$ 32,765,324	\$ 167,533,084	\$ (8,766,916)	-5%	
Sub T	Asset Condition	\$ 24,143,670	\$ 4,486,553	\$ 4,549,307	\$ 5,894,555	\$ 4,625,678	\$ 19,556,094	19%	81%	\$ 6,692,139	\$ (2,066,461)	\$ 19,556,094	\$ (4,587,576)	-19%	
	Customer Request/Public Requirements	\$ 1,981,650	\$ 783,307	\$ 164,139	\$ 1,079,564	\$ 681,189	\$ 2,708,198	34%	137%	\$ 484,800	\$ 196,389	\$ 2,708,198	\$ 726,548	37%	
	Damage/Failure	\$ 2,756,500	\$ 771,134	\$ 1,087,070	\$ 956,010	\$ 472,255	\$ 3,286,469	17%	119%	\$ 689,125	\$ (216,870)	\$ 3,286,469	\$ 529,969	19%	
	Non-Infrastructure/Other	\$ 145,000	\$ -	\$ -	\$ -	\$ -	\$ -	0%	0%	\$ -	\$ -	\$ -	\$ (145,000)	-100%	
	System Capacity & Performance	\$ 3,748,180	\$ 949,929	\$ 2,379,482	\$ (1,112,217)	\$ 1,018,964	\$ 3,236,157	27%	86%	\$ 569,107	\$ 449,857	\$ 3,236,157	\$ (512,023)	-14%	
	Grand Total	\$ 32,775,000	\$ 6,990,923	\$ 8,179,999	\$ 6,817,912	\$ 6,798,086	\$ 28,786,919	21%	88%	\$ 8,435,171	\$ (1,637,086)	\$ 28,786,919	\$ (3,988,081)	-12%	
Distribution	Asset Condition	\$ 63,805,072	\$ 21,690,702	\$ 17,934,132	\$ 21,073,610	\$ 21,938,892	\$ 82,637,336	34%	130%	\$ 14,462,405	\$ 7,476,486	\$ 82,637,336	\$ 18,832,264	30%	
	Customer Request/Public Requirements	\$ 85,454,497	\$ 18,984,786	\$ 30,202,393	\$ 29,933,059	\$ 29,272,204	\$ 108,392,442	34%	127%	\$ 20,814,457	\$ 8,457,748	\$ 108,392,442	\$ 22,937,945	27%	
	Damage/Failure	\$ 23,106,427	\$ 6,448,807	\$ 11,704,891	\$ 7,087,061	\$ 9,676,573	\$ 34,917,331	42%	151%	\$ 5,621,557	\$ 4,055,016	\$ 34,917,331	\$ 11,810,904	51%	
	Non-Infrastructure/Other	\$ 3,232,000	\$ 768,108	\$ 907,788	\$ 4,123,571	\$ (432,680)	\$ 5,366,787	-13%	166%	\$ 808,000	\$ (1,240,680)	\$ 5,366,787	\$ 2,134,787	66%	
	System Capacity & Performance	\$ 67,681,004	\$ 17,360,666	\$ 20,690,022	\$ 22,283,180	\$ 19,265,502	\$ 79,599,371	28%	118%	\$ 11,608,560	\$ 7,656,943	\$ 79,599,371	\$ 11,918,367	18%	
	Grand Total	\$ 243,279,000	\$ 65,253,070	\$ 81,439,226	\$ 84,500,480	\$ 79,720,491	\$ 310,913,267	33%	128%	\$ 53,314,978	\$ 26,405,513	\$ 310,913,267	\$ 67,634,267	28%	
Company	Asset Condition	\$ 145,446,242	\$ 36,384,475	\$ 31,366,339	\$ 39,859,602	\$ 47,903,910	\$ 155,514,326	33%	107%	\$ 38,670,544	\$ 9,233,366	\$ 155,514,326	\$ 10,068,084	7%	
	Customer Request/Public Requirements	\$ 87,491,647	\$ 19,211,951	\$ 31,282,405	\$ 31,406,137	\$ 29,928,306	\$ 111,828,799	34%	128%	\$ 21,322,257	\$ 8,606,049	\$ 111,828,799	\$ 24,337,152	1276%	
	Damage/Failure	\$ 37,871,427	\$ 9,445,002	\$ 16,025,748	\$ 11,208,194	\$ 13,151,900	\$ 49,830,844	35%	132%	\$ 7,984,182	\$ 5,167,718	\$ 49,830,844	\$ 11,959,417	67%	
	Non-Infrastructure/Other	\$ 7,169,000	\$ 1,339,881	\$ 1,774,553	\$ 5,358,173	\$ 12,154,471	\$ 20,627,078	170%	288%	\$ 893,000	\$ 11,261,471	\$ 20,627,078	\$ 13,458,078	268%	
	System Capacity & Performance	\$ 174,375,684	\$ 26,747,640	\$ 41,948,163	\$ 42,070,106	\$ 58,666,313	\$ 169,432,222	34%	97%	\$ 35,401,167	\$ 23,265,146	\$ 169,432,222	\$ (4,943,462)	-3%	
	Grand Total	\$ 452,354,000	\$ 93,128,950	\$ 122,397,208	\$ 129,902,212	\$ 161,804,900	\$ 507,233,269	36%	112%	\$ 104,271,149	\$ 57,533,750	\$ 507,233,269	\$ 54,879,269	12%	

Niagara Mohawk Power Corporation d/b/a National Grid

CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15

Transmission - Current Year Actuals VS Expected

Transmission Project Detail

	Budget	RESULTS FOR THE FOURTH QUARTER FY14/15							EXPECTED SPENDING		REVISED EXPECTED SPENDING			
		ACTUAL SPENDING												
	FY14/15 Investment Plan Level	FY14/15 YTD					4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	
Spending Rationale		Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015	Actual Spending								
Asset Condition	57,497,500	10,207,220	8,882,900	12,891,437	21,339,341	53,320,897	37.11%	92.74%	17,516,000	3,823,341	53,320,897	(4,176,603)	-7.26%	
Customer Requests/Public Requirements	55,500	(556,142)	915,873	393,515	(25,087)	728,159	-45.20%	1312.00%	23,000	(48,087)	728,159	672,659	1212.00%	
Damage/Failure	12,008,500	2,225,061	3,233,787	3,165,123	3,003,073	11,627,044	25.01%	96.82%	1,673,500	1,329,573	11,627,044	(381,456)	-3.18%	
Non-Infrastructure/Other	3,792,000	571,773	866,764	1,234,602	12,587,151	15,260,290	331.94%	402.43%	85,000	12,502,151	15,260,290	11,468,290	302.43%	
System Capacity & Performance	102,946,500	8,437,045	18,878,659	20,899,143	38,381,846	86,596,693	37.28%	84.12%	23,223,500	15,158,346	86,596,693	(16,349,807)	-15.88%	
Grand Total	176,300,000	20,884,957	32,777,983	38,583,820	75,286,324	167,533,084	42.70%	95.03%	42,521,000	32,765,324	167,533,084	(8,766,916)	-4.97%	

Niagara Mohawk Power Corporation d/b/a National Grid														
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15														
Transmission - Current Year Actuals VS Expected														
Transmission Project Detail														
	Budget	RESULTS FOR THE FOURTH QUARTER FY14/15							EXPECTED SPENDING		REVISED EXPECTED SPENDING			
		ACTUAL SPENDING												
							4th Qtr Spending % of Investment t Plan	Fiscal YTD Spending % of Investment t Plan		Variance of Expected 4th Qtr Spending to Actual Qtr Spending		Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment t Plan Level	
Program	FY14/15 Investment Plan Level	Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015	FY14/15 YTD Actual Spending			Expected 4th Qtr Spending					
T_Other Syst Capacity & Performance	0	(8,843)	0	6,174	(15)	(2,683)	0.00%	0.00%	0	(15)	(2,683)	(2,683)	0.00%	
T_Other Asset Condition	0	(5,098)	90	18,680	(158)	13,514	0.00%	0.00%	0	(158)	13,514	13,514	0.00%	
T_Other	0	27,344	85,569	65,550	11,151,197	11,329,660	0.00%	0.00%	0	11,151,197	11,329,660	11,329,660	0.00%	
T_Other Statutory/Regulatory	0	0	0	262	0	262	0.00%	0.00%	0	0	262	262	0.00%	
T_System Capacity & Performance	0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	
T_TO Led System Studies	78,315,500	5,364,400	13,308,181	16,981,282	30,221,444	65,875,307	38.59%	84.12%	15,333,500	14,887,944	65,875,307	(12,440,193)	-15.88%	
T_Damage/Failure	12,008,500	2,225,061	3,233,787	3,165,123	3,003,073	11,627,044	25.01%	96.82%	1,673,500	1,329,573	11,627,044	(381,456)	-3.18%	
T_Failure Trend	1,275,000	166,742	608,078	728,752	104,492	1,608,063	8.20%	126.12%	192,000	(87,508)	1,608,063	333,063	26.12%	
T_Component Fatigue/Deterioration	42,555,500	5,903,725	5,119,426	6,927,843	13,037,924	30,988,918	30.64%	72.82%	14,449,000	(1,411,076)	30,988,918	(11,566,582)	-27.18%	
T_Customer Interconnections	(54,500)	(547,578)	915,437	384,507	186,236	938,601	-341.72%	-1722.20%	12,000	174,236	938,601	993,101	-1822.20%	
T_Public Requirements (additional need)	110,000	0	0	3,138	(260,924)	(257,785)	-237.20%	-234.35%	11,000	(271,924)	(257,785)	(367,785)	-334.35%	
T_Clearance Strategy	0	(319,653)	0	0	(999)	(320,652)	0.00%	0.00%	0	(999)	(320,652)	(320,652)	0.00%	
T_Station Control and Monitoring Systems	3,792,000	780,465	781,196	1,177,024	1,318,481	4,057,166	34.77%	106.99%	85,000	1,233,481	4,057,166	265,166	6.99%	
T_Asset Condition I&M	6,200,000	1,816,215	787,801	2,552,065	3,974,026	9,130,107	64.10%	147.26%	1,142,000	2,832,026	9,130,107	2,930,107	47.26%	
T_NERC/NPCC Standards	10,849,000	3,783,206	6,008,651	2,993,287	5,865,349	18,650,494	54.06%	171.91%	1,772,000	4,093,349	18,650,494	7,801,494	71.91%	
T_Generator Retirements	21,249,000	1,946,547	1,929,769	3,562,248	6,555,009	13,993,573	30.85%	65.86%	7,851,000	(1,295,991)	13,993,573	(7,255,427)	-34.14%	
TxD_Non-REP SUB OTHER	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	
T_General Equipment	0	(244,600)	0	9,931	124,929	(109,741)	0.00%	0.00%	0	124,929	(109,741)	(109,741)	0.00%	
T_Overhead LineRefurbishment Prog	0	1,073	0	0	0	1,073	0.00%	0.00%	0	0	1,073	1,073	0.00%	
T_Luther Forest	0	(631)	0	0	0	(631)	0.00%	0.00%	0	0	(631)	(631)	0.00%	
T_Load	0	(3,417)	0	0	41,624	38,207	0.00%	0.00%	0	41,624	38,207	38,207	0.00%	
T_Reliability Criteria Compliance	0	0	0	0	(29,811)	(29,811)	0.00%	0.00%	0	(29,811)	(29,811)	(29,811)	0.00%	
T_Performance	0	0	0	0	9,652	9,652	0.00%	0.00%	0	9,652	9,652	9,652	0.00%	
T_Steel Tower Strategy	0	0	0	0	(15,208)	(15,208)	0.00%	0.00%	0	(15,208)	(15,208)	(15,208)	0.00%	
Grand Total	176,300,000	20,884,957	32,777,983	38,583,820	75,286,324	167,533,084	42.70%	95.03%	42,521,000	32,765,324	167,533,084	(8,766,916)	-4.97%	

Transmission - Current Year Actuals VS Expected
Transmission Project Detail

				BUDGET					ACTUAL SPENDING					EXPECTED SPENDING					REVISED EXPECTED SPENDING								
Spending Rationale	Program	Project Description	Project	FY14/15 Investment Plan Level					FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Approval Amount - Total Costs	Notes	Total Spending To Date - Total Costs	Project Completion Percentage							
					Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015																			
Asset Condition	T_Other Asset Condition	ALBANY STEAM - ADD 2ND STATION SVC	C022071	0	(5,463)	(23)	0	0	(5,486)	0.00%	0.00%	0	0	(5,486)	(5,486)	0.00%	10,000	-	5,463	cancelled 0%							
		OSWEGO SPS RETIREMENT	C043834	0	221	0	0	0	221	0.00%	0.00%	0	0	221	221	0.00%	20,000	-	18,201	95%							
		REMOVE GERES L-ONON, CO-GEN 115KV	C054508	0	144	113	188	88	534	0.00%	0.00%	0	88	534	534	0.00%	25,000	-	534	0%							
		ALBANY STEAM CATHODIC PROTECTION	C053643	0	0	0	18,282	485	18,767	0.00%	0.00%	0	485	18,767	18,767	0.00%	80,000	-	18,767	5%							
		AMHERST STA- RETIRE STATION	C031699	0	0	0	210	0	210	0.00%	0.00%	0	0	210	210	0.00%	192,000	-	177,778	100%							
	T_Other Asset Condition Total				0	(5,098)	90	18,680	574	14,245	0.00%	0.00%	0	574	14,245	14,245	0.00%			220,743							
	T_Other	Packard-Huntley 77/78 FAA Aerial Ma	C003437	0	0	0	0	(1,253)	(1,253)	0.00%	0.00%	0	(1,253)	(1,253)	(1,253)	0.00%	900,287	Note 1	3,663	100%							
	T_Other Total				0	0	0	0	(1,253)	(1,253)	0.00%	0.00%	0	(1,253)	(1,253)	(1,253)	0.00%			3,663							
	T_Failure Trend	Gard-Dun 141-142 T1260-T1270 ACR	Higley-RepI Fuses w/Ckt Switcher	C034664	1,000,000	62,466	358,216	47,586	96,155	564,423	9.62%	56.44%	99,000	(2,845)	564,423	(435,577)	-43.56%	2,300,000	-	1,959,079	100%						
			Osprey Mitigation Sleight-Auburn #3	C049288	250,000	483	72,678	430,510	99,476	603,147	39.79%	241.26%	90,000	9,476	603,147	353,147	141.26%	721,000	-	704,870	Program						
PORTER-TERMINAL 6 - RELOCATION			C037670	0	0	(1,643)	0	0	(1,643)	0.00%	0.00%	0	0	(1,643)	(1,643)	0.00%	100,000	-	1,578	cancelled 0%							
SHIELDW. GARDENVILLEBUFFALO 145/146			C028683	0	103,293	121,363	135,767	(120,669)	239,754	0.00%	0.00%	0	(120,669)	239,754	239,754	0.00%	3,321,000	-	3,305,414	100%							
NICHOLVILLE TB3 CT PT'S & METERING			C056506	0	0	56,964	103,199	(1,723)	158,441	0.00%	0.00%	0	(1,723)	158,441	158,441	0.00%	185,000	-	167,244	95%							
CENTRAL DIV STA - SHIELDED CABLE			C058003	0	0	0	11,174	3,594	14,768	0.00%	0.00%	0	3,594	14,768	14,768	0.00%	620,000	-	14,768	0%							
WEST DIV - SHIELDED CABLES			C058130	0	0	0	0	3,661	3,661	0.00%	0.00%	0	3,661	3,661	3,661	0.00%	180,000	-	3,661	5%							
T_Failure Trend Total				1,275,000	166,742	608,078	728,752	104,492	1,608,063	8.20%	126.12%	192,000	(87,508)	1,608,063	333,063	26.12%			6,213,536								
T_Component Fatigue/Deterioration			Alabama-Telegraph 115 T1040 ACR	ALPS 188 OBSOLETE CIRCUIT SWITCHER	C028304	150,000	0	0	0	50,967	50,967	33.98%	33.98%	52,000	(1,033)	50,967	(99,033)	-66.02%	100,000	-	50,967	5%					
				Alps relay replacement	C049296	145,000	7,797	10,972	10,361	2,820	31,951	1.95%	22.04%	106,000	(103,180)	31,951	(113,049)	-77.96%	145,000	-	33,841	5%					
	AMT PIW - NIMO	C031545		400,000	48,998	126,534	82,475	84,975	342,983	21.24%	85.75%	102,000	(17,025)	342,983	(57,017)	-14.25%	0	Note 2	1,080,343	Blanket							
	AMT PS&I - NMPC	C042663		0	8,870	11,673	13,303	58,762	92,608	0.00%	0.00%	0	92,608	92,608	92,608	0.00%	0	Note 2	189,712	Blanket							
	Andrews Sub - Remove/Retire Station	C029213		2,000	2,407	1,601	265	(18,095)	(13,823)	-904.77%	-691.13%	0	(18,095)	(13,823)	(15,823)	-791.13%	261,000	-	154,563	95%							
	ANDREWS TAP REMOVAL	C043512		0	11,068	(27,068)	5,579	(17,105)	(27,527)	0.00%	0.00%	0	(17,105)	(27,527)	(27,527)	0.00%	350,000	-	552,641	95%							
	ASH ST_ 22325_ 22329-REACTORS	C054430		0	1,137	133,792	159,150	224,593	518,673	0.00%	0.00%	0	224,593	518,673	518,673	0.00%	576,392	-	534,697	95%							
	Ash Street-Replace Metal Clad Sub	C036104		1,310,000	463,990	565,885	641,110	143,908	1,814,893	10.99%	138.54%	328,000	(184,092)	1,814,893	504,893	38.54%	10,280,000	-	10,777,125	100%							
	Ashland Taps Removal	C048404		0	9,987	(8,959)	10,260	(10,598)	691	0.00%	0.00%	0	(10,598)	691	691	0.00%	100,000	-	96,153	5%							
	Batavia Station Relay Replacement	C043506		872,000	4,948	16,971	4,091	78,462	104,472	9.00%	11.98%	204,000	(125,538)	104,472	(767,528)	-88.02%	563,188	-	298,317	30%							
	BatteryRplStrategyCo36TxF	C033847		170,000	101,588	18,768	60,233	47,104	227,694	27.71%	133.94%	60,000	(12,896)	227,694	57,694	33.94%	880,000	-	2,165,232	Program							
	Battle Hill - replace 3 OCBs	C049543		50,000	0	0	0	0	0	0.00%	0.00%	15,000	(15,000)	0	(50,000)	-100.00%	975,000	-	0	5%							
	Bethlehem Relay Replacem't Strategy	C049583		0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	-	0	Program							
	Boonville Rebuild	C049903		0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	-	0	5%							
	Boonville-Rome 3-4 T4060-T4040 ACR	C047795		50,000	0	0	0	58,615	58,615	117.23%	117.23%	26,000	32,615	58,615	8,615	17.23%	150,000	-	62,978	5%							
	Boonville-Portr 1-2 T4020-T4030 ACR	C047818		0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	-	0	5%							
	Br F-Taylorville 3-4 ACR	C024359		3,611,000	50,212	51,721	60,315	228,496	390,744	6.33%	10.82%	2,126,000	(1,897,504)	390,744	(3,220,256)	-89.18%	875,000	-	719,595	5%							
	Breaker T Repl Program 4-69KV NYC	C049258		350,000	4,586	2,015	0	69	6,670	0.02%	1.91%	30,000	(29,931)	6,670	(343,330)	-98.09%	0	Note 2	140,062	Program							
	Breaker T Repl Program 4-69KV NYE	C049257		350,000	211,389	116,559	298,461	205,898	832,307	58.83%	237.80%	0	205,898	832,307	482,307	137.80%	0	Note 2	2,190,809	Program							
	Breaker T Repl Program 4-69KV NYW	C049260		1,200,000	325,608	44,125	519,532	194,397	1,083,662	16.20%	90.31%	487,000	(292,603)	1,083,662	(116,338)	-9.69%	0	Note 2	1,186,609	Program							
	Browns Falls - OCB replacements	C043043		690,500	112,427	941,819	204,976	319,474	1,578,696	46.27%	228.63%	5,500	313,974	1,578,696	888,196	128.63%	3,502,000	-	3,386,353	95%							
	BROWNS FALLS STATION- T-LINE MODS	C053825		0	41,751	93,708	62,744	13,602	211,806	0.00%	0.00%	0	13,602	211,806	211,806	0.00%	366,000	-	257,738	5%							
	Browns Falls-Benson Mines 5 Removal	C048653		0	5,857	(82,555)	8,441	(670)	(68,927)	0.00%	0.00%	0	(670)	(68,927)	(68,927)	0.00%	900,000	-	562,354	95%							
	BrownsFallsPIWLightningProtection	C037387		36,000	1,527	449	80	3,710	5,765	10.31%	16.02%	0	3,710	5,765	(30,235)	-83.98%	75,000	-	32,768	100%							
	BUFFALO/ALBANYFLYINGGROUNDSSWITCHRPL	C033613		0	208,814	12,223	(7,083)	(83,093)	130,861	0.00%	0.00%	0	(83,093)	130,861	130,861	0.00%	1,906,000	-	1,428,723	Program							
	Capital Reserve - Asset Condition	CNYX31A		(3,819,000)	0	0	0	0	0	0.00%	0.00%	(954,000)	954,000	0	3,819,000	-100.00%	0	Note 2	0	Blanket							
	Carr St./E.Syracuse CO-Gen Relays	C049739		0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	-	0	5%							
	CENT NY - PS&I ELECTRIC ORDERS	C004158		0	0	(1)	0	0	(1)	0.00%	0.00%	0	0	(1)	(1)	0.00%	0	Note 2	558,702	Blanket							
	Colton-BF 1-2 T3140-T3150 ACR	C036164		100,000	2,296	0	0	7,315	9,611	7.32%	9.61%	25,000	(17,685)	9,611	(90,389)	-90.39%	500,000	-	139,338	5%							
	Colton-Replace CBs and Disconnects	C029844		1,298,000	75,680	428,224	322,143	174,197	1,000,244	13.42%	77.06%	203,000	(28,803)	1,000,244	(297,756)	-22.94%	2,100,000	-	1,204,910	5%							
	Curtis Relay /Breaker Replacement	C049584		0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	-	0	5%							
	Curtis St - replace OCBs	C049557		0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	-	0	cancelled 0%							
	DeWitt Station Relay Strategy	C043503		75,000	22,634	1,263	(21,894)	13,526	15,528	18.03%	20.70%	0	13,526	15,528	(59,472)	-79.30%	1,562,000	-	1,398,795	100%							
	Dunkirk Rebuild	C005155		0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	50,000	-	25,356	5%							
	DUNKIRK-FALCONER 161/162 SHIELD WIR	C054226		0	22,273	57,521	266,269	107,908	453,972	0.00%	0.00%	0	107,908	453,972	453,972	0.00%	705,745	-	622,376	5%							
	Edic Relay Replacement	C047855		130,000	691	15,174	556	(34,642)	(18,221)	-26.65%	-14.02%	106,000	(140,642)	(18,221)	(148,221)	-114.02%	980,000	-	184	Program							
	Elbridge Relay Replacement	C047856		525,000	0	0	91	216	307	0.04%	0.06%	464,000	(463,784)	307	(524,693)	-99.94%	525,000	-	307	Program							
	Elm St. Replace 67L Relays	CD00728		117,000	5,354	19,020	83,649	28,903	136,926	24.70%	117.03%	2,000	26,903	136,926	19,926	17.03%	193,672	-	197,880	95%							
	ELM TERMINAL STATION - HPFF ALARMS																										

Transmission - Current Year Actuals VS Expected
Transmission Project Detail

Spending Rationale	Program	Project Description	Project	FY14/15 Investment Plan Level	BUDGET					ACTUAL SPENDING			Fiscal YTD Spending % of Investment Plan		Variance of Expected 4th Qtr Spending to Actual Qtr Spending		Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Approval		Total Spending To Date - Total Costs	Project Completion Percentage
					Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015	FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Expected 4th Qtr Spending to Actual Qtr Spending	Amount - Total Costs	Notes								
		Huntley Sub-Rem TB130 & 140 cables	C028089	3,000	119	3,147	149	252	3,667	8.39%	122.22%	0	252	3,667	0	667	22.22%	75,000	-	33,025	5%		
		Independence Station relay Replace	C049598	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0	0.00%	0	-	0	5%		
		Inghams Phase Shifting Transformer	C047864	2,700,000	(241,414)	(27,009)	(6,150)	5,054	(269,518)	0.19%	-9.98%	274,000	(268,946)	(269,518)	(2,969,518)	-109.98%	2,300,000	-	252,896	5%			
		INGHAMS-REPLACE 115KV OCB	C031661	0	247,829	0	0	0	247,829	0.00%	0.00%	0	0	247,829	0	0.00%	100,000	-	0	cancelled 0%			
		Kensington - DOC Relay Replacemt	C052703	400,000	63,801	11,867	2,198	109,215	187,081	27.30%	46.77%	161,000	(51,785)	187,081	(212,919)	-53.23%	400,000	-	226,544	95%			
		Leeds - Replace U Series Relays	C024663	1,851,000	18,682	39,180	21,308	8,295	87,465	0.45%	4.73%	1,113,000	(1,104,705)	87,465	(1,763,535)	-95.27%	500,300	-	209,437	5%			
		Leeds Station Service	C049900	100,000	4,175	3,137	15,678	25,433	48,422	25.43%	48.42%	100,000	(74,567)	48,422	(51,578)	-51.58%	800,000	-	59,877	5%			
		LightHH 115kV Yard Repl & cntrl hse	C031662	0	98	98	13,107	312	13,616	0.00%	0.00%	0	312	13,616	0	0.00%	100,000	-	109,366	5%			
		LN17 - Replace U Series Relays	C024661	670,000	24,127	199,183	1,017,368	238,006	1,478,684	35.52%	220.70%	30,000	208,006	1,478,684	808,684	120.70%	2,350,000	-	2,377,627	95%			
		LN182 RFL EQ (STA 64/GARD/PACK)	C031950	0	21,470	64,830	22,565	46,454	155,320	0.00%	0.00%	0	46,454	155,320	0	0.00%	780,000	-	766,412	95%			
		Lockport 103-104 T1620-T1060 STR	C027432	0	0	0	0	131,752	131,752	0.00%	0.00%	0	131,752	131,752	0	0.00%	100,000	-	156,040	5%			
		Lockport Station 25 Cycle Retirement	CD00973	0	0	0	(4,323)	0	(4,323)	0.00%	0.00%	0	0	(4,323)	0	0.00%	380,000	-	228,376	100%			
		LOCKPORT-BATAVIA 108 T1500 STR	C027431	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	100,000	-	0	5%			
		Lockport-Batavia 112 T1510 ACR	C003422	25,000	136	24,143	460	17,780	42,520	71.12%	170.08%	7,000	10,780	42,520	17,520	70.08%	500,000	-	239,576	5%			
		LOCKPORT-MORTIMER 111 T1530 ACR	C003417	0	423,819	27,341	(231,175)	19,595	239,580	0.00%	0.00%	0	19,595	239,580	0	0.00%	68,800,000	-	65,027,213	100%			
		LockportSubstationRebuildCo361xT	C035464	0	1,366	1,367	1,412	927	5,073	0.00%	0.00%	0	927	5,073	0	0.00%	100,000	-	89,573	0%			
		Long Lane Relay Replacement	C049600	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	-	0	Program			
		Maplewood-Norton-Replace Pilot Wire	C036006	406,000	2,443	2,045	5,656	5,934	16,077	1.46%	3.96%	5,000	934	16,077	(389,923)	-96.04%	45,457	-	24,707	5%			
		Marshallville - replace R11 OCB	C049547	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	-	0	Program			
		McIntyre Relay Replacement	C047860	175,000	4,392	38,165	45,295	79,412	167,264	45.38%	95.58%	15,000	64,412	167,264	(7,736)	-4.42%	306,000	-	195,491	Program			
		Menands Station Relay Replacement	C049601	585,000	1,412	444	459	30,590	32,905	5.23%	5.62%	165,000	(134,410)	32,905	(552,095)	-94.38%	2,100,000	-	59,441	5%			
		Mohican - Replace Bank 1 and Relays	C053133	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	-	0	5%			
		MORTIMER CAP BANKS 3&4	C048017	0	258	435	89	265	1,048	0.00%	0.00%	0	265	1,048	0	0.00%	578,329	-	431,306	95%			
		Mortmr-Pannll 24-25 T1590-T1600 ACR	C047816	50,000	0	0	8,730	394	9,124	0.79%	18.25%	26,000	(25,606)	9,124	(40,876)	-81.75%	150,000	-	9,124	5%			
		Mountain Station Relay Replacement	C049603	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	-	0	5%			
		N GOVNR-BATTLE HILL 8 T3290 SWITCH	C035355	0	2,871	504	0	(2,750)	625	0.00%	0.00%	0	(2,750)	625	0	0.00%	206,000	-	209,372	100%			
		New Scotland - replace 345kV OCBs	C049553	125,000	605	4,343	21,751	31,440	58,138	25.15%	46.51%	15,000	16,440	58,138	(66,862)	-53.49%	125,000	-	58,138	5%			
		New Scotland Relay Replacement	C047861	365,000	9,755	14,733	8,285	698	33,472	0.19%	9.17%	262,000	(261,302)	33,472	(331,528)	-90.83%	365,000	-	34,415	5%			
		North Ogdensburg Relay Replacement	C047862	175,000	2,368	40,418	68,977	189,667	301,429	108.38%	172.25%	15,000	174,667	301,429	126,429	72.25%	306,000	-	326,185	Program			
		North Troy Relay Replacement	C049605	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	-	0	Program			
		NORTHEAST REGION SWITCH OPERATION	C053604	0	87,342	3,119	2,656	3,112	96,229	0.00%	0.00%	0	3,112	96,229	0	0.00%	500,000	-	149,788	Program			
		NY Choc & Confections Tap Removal	C048654	0	0	0	2,060	4,354	6,415	0.00%	0.00%	0	4,354	6,415	0	0.00%	208,000	-	12,149	20%			
		NY Oil Circuit Breaker Replacements	C037882	0	991	0	0	0	991	0.00%	0.00%	0	0	991	0	0.00%	0	-	(476)	Program			
		NY SYS SPARE345, 230 T16KV BREAKERS	C044613	0	(48,316)	1,297	65	0	(46,955)	0.00%	0.00%	0	0	(46,955)	0	0.00%	1,650,000	-	1,758,318	100%			
		NYSAPARTTRANSFORMERS/KARAMORRIS	C039883	0	3,217	(16,602)	(2,701)	0	(16,086)	0.00%	0.00%	0	0	(16,086)	0	0.00%	5,690,000	-	6,342,074	100%			
		Old Gardenville - 25 Cycle Retireme	C046849	212,000	0	0	0	0	0	0.00%	0.00%	0	0	0	(212,000)	-100.00%	0	-	0	85%			
		ONEIDA - REBUILD TRANSFORMER&CB REP	C018410	0	1,317	0	0	0	1,317	0.00%	0.00%	0	0	1,317	0	0.00%	10,000	-	(990)	cancelled 0%			
		Oneida Transformer Replacement # 4	C037876	91,000	30,642	(5,383)	(516)	(35,564)	(10,821)	-39.08%	-11.89%	0	(35,564)	(10,821)	0	-11.89%	2,129,000	-	1,632,249	100%			
		Packard Relays line 191 to 195	C051423	750,000	27,391	26,890	88,067	97,515	239,862	13.00%	31.98%	189,000	(91,485)	239,862	(510,138)	-68.02%	250,000	-	260,898	5%			
		Packard-Urban 181 T1850 ACR-STR	C047834	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	-	0	5%			
		Pannell-Geneva 4-4A T1860 ACR	C030889	50,000	0	0	5,046	2,612	7,658	5.22%	15.32%	21,000	(18,388)	7,658	(42,342)	-84.68%	150,000	-	82,302	5%			
		Porter-Rotterdam 31 T4210 ACR	C030890	500,000	43,342	(233,526)	2,291	45,934	(141,959)	9.19%	-28.39%	172,000	(126,066)	(141,959)	(641,959)	-128.39%	700,000	-	274,603	5%			
		Porter-Schuyler 13 removal	C048649	0	49,733	0	(58,542)	15,376	6,567	0.00%	0.00%	0	15,376	6,567	0	0.00%	275,000	-	74,359	5%			
		PRAXAIR STATION REBUILD	C054227	0	6,796	4,160	2,231	1,248	14,435	0.00%	0.00%	0	1,248	14,435	0	0.00%	100,000	-	18,076	5%			
		Purchase a 230-238kV NY system spare	C044196	2,142,000	17,299	200,651	4,183	1,555,409	1,777,542	72.61%	82.99%	138,000	1,417,409	1,777,542	(364,458)	-17.01%	2,250,000	-	1,806,581	100%			
		Purchase Spare Brkrs/Disconnects	C053134	1,000,000	0	0	0	0	0	0.00%	0.00%	973,000	(973,000)	0	(1,000,000)	-100.00%	990,000	-	0	0%			
		Purchase Spare Transformers	C053135	500,000	0	0	0	0	0	0.00%	0.00%	478,000	(478,000)	0	(500,000)	-100.00%	0	-	0	0%			
		Pyrites New Battery House	C051704	75,000	12,394	28,334	108,111	29,192	178,031	38.92%	237.37%	0	29,192	178,031	103,031	137.37%	203,241	-	179,628	100%			
		Queensbury - replace OCBs	C049554	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	-	0				

Transmission - Current Year Actuals VS Expected
Transmission Project Detail

Spending Rationale	Program	Project Description	Project	BUDGET		ACTUAL SPENDING					EXPECTED SPENDING		REVISED EXPECTED SPENDING					Project Approval									
				FY14/15 Investment Plan Level	FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Amount - Total Costs	Notes	Total Spending Date - Total Costs	Project Completion Percentage											
																	Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015							
		Taylorville-B 5-6 T3320-T3330 ACR	C027437	4,448,500	324,545	268,322	57,147	1,610,628	2,260,641	36.21%	50.82%	1,674,000	(63,372)	2,260,641	(2,187,859)	-49.18%	18,001,000	-	2,855,313							5%	
		Taylorville-Moshier 7 T3340 LER	C024361	1,200,000	381,721	64,995	18,428	7,486	472,630	0.62%	39.39%	0	7,486	472,630	(727,370)	-60.61%	6,773,000	-	6,230,524	Program							
		Teal Ave. Transformer Replacement	C047865	1,900,000	23,517	22,958	20,377	6,371	73,222	0.34%	3.85%	285,000	(278,629)	73,222	(1,826,778)	-96.15%	3,850,000	-	73,222								5%
		TEALL AVE. RELAY REPLACEMENT	C049615	0	11,988	10,678	1,786	(41,015)	(16,564)	0.00%	0.00%	0	(41,015)	(16,564)	(16,564)	0.00%	50,000	-	(13)								5%
		Terminal House B - 25 Cycle Retirem	CD00975	0	109	417	1,167	(1,167)	526	0.00%	0.00%	0	(1,167)	526	0	0.00%	200,000	-	24,451								100%
		Terminal Station C - 25 Cycle Retir	CD00976	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	500,000	-	266,264								5%
		Terminal Station D - 25 Cycle Retir	CD00963	0	0	0	0	696	696	0.00%	0.00%	0	696	696	696	0.00%	170,000	-	36,392								100%
		Terminal Station Relay Replacement	C049624	50,000	0	0	0	0	0	0.00%	0.00%	48,000	(48,000)	0	(50,000)	-100.00%	400,000	-	0								5%
		Terminal-Schuyler 7 T4260 ACR	C047833	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	-	0								5%
		Ticonderoga - replace R4 OCB	C049552	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	-	0	Program							
		Ticonderoga 2-3 T5810-T5830 ACR	C039521	100,000	0	0	0	0	0	0.00%	0.00%	25,000	(25,000)	0	(100,000)	-100.00%	100,000	-	0								5%
		Ticonderoga 2-3 T5810-T5830 SXR2	C039487	2,104,000	100,808	22,074	141,701	1,044,449	1,309,032	49.64%	62.22%	111,000	933,449	1,309,032	(794,968)	-37.78%	6,378,000	-	1,958,298								5%
		Ticonderoga-Sanford T6410R Removal	C032309	0	0	235	146	43,221	43,602	0.00%	0.00%	0	43,221	43,602	43,602	0.00%	75,000	-	57,260								5%
		Tilden - replace OCBs	C049556	50,000	0	0	0	0	0	0.00%	0.00%	18,000	(18,000)	0	(50,000)	-100.00%	0	-	0								0%
		Tilden Station Relay Strategy	C043504	20,000	75,856	(8,931)	(3,353)	904	64,476	4.52%	322.38%	0	904	64,476	222.38%	428,000	-	499,675									100%
		Trinity UG Pumphouse Redesign	C011318	100,000	0	0	0	0	0	0.00%	0.00%	25,000	(25,000)	0	(100,000)	-100.00%	50,000	-	13,320								100%
		Turner D Switch Replacements (36)	C052603	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	-	0								0%
		UF Relays TxT Strategy	C043508	160,000	7,185	4,830	41,019	(1,458)	51,576	-0.91%	32.24%	0	(1,458)	51,576	(108,424)	-67.76%	0	Note 2	172,694	Program							
		VISUAL GRADE 6 TOWER REPLACEMENTS	C025539	0	(399,145)	1,993	0	0	(397,153)	0.00%	0.00%	0	0	(397,153)	(397,153)	0.00%	496,166	-	451,178								100%
		Volney station Relay Replacement	C049626	100,000	0	0	0	0	0	0.00%	0.00%	74,000	(74,000)	0	(100,000)	-100.00%	750,000	-	0								5%
		Walck RD Relay Replacement	C049628	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	-	0								5%
		Whitehall - replace OCBs	C049564	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	-	0								5%
		Wood Pole Mgmt Prgm (Osmose)	C011640	1,000,000	504,532	685,999	441,733	(30,561)	1,601,702	-3.06%	160.17%	241,000	(271,561)	1,601,702	601,702	60.17%	0	Note 2	25,697,201	Program							
		Woodard Relay Replacement	C047863	220,000	0	0	0	0	0	0.00%	0.00%	55,000	(55,000)	0	(220,000)	-100.00%	378,000	-	0	Program							
		Woodlawn Transformer Replacement	C051986	2,000,000	1,540	13,978	84,050	44,124	143,692	2.21%	7.18%	1,964,000	(1,919,876)	143,692	(1,856,308)	-92.82%	2,000,000	-	161,392								5%
		Yahnundasis Relay replacement	C049629	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	-	0								5%
		S. OSWEGO-LIGHTHOUSE HILL CIRCUITS	C021693	0	0	(1,286,178)	0	0	(1,286,178)	0.00%	0.00%	0	0	(1,286,178)	(1,286,178)	0.00%	17,130,000	-	15,640,865								100%
		HAMLIN TAP REFURBISHMENT	C055531	0	0	0	13,883	4,676	18,559	0.00%	0.00%	0	4,676	18,559	(397,153)	0.00%	150,000	-	18,559								5%
		EDIC - YARD EXPANSION - CH	C058064	0	0	0	6,064	65,269	71,333	0.00%	0.00%	0	65,269	71,333	71,333	0.00%	50,000	-	72,609								5%
		SYSTEM SPARE TRF EASTERN NY	C057026	0	0	0	0	161,911	161,911	0.00%	0.00%	0	161,911	161,911	161,911	0.00%	700,000	-	161,911								5%
		REM 115KV DEFERRET PAPER TAP 2	C058560	0	0	0	0	1,695	1,695	0.00%	0.00%	0	1,695	1,695	1,695	0.00%	50,000	-	14,269								30%
		BECK-LOCKPT 104 BECK-HRPR 106 REMOVE	C058859	0	0	0	0	996	996	0.00%	0.00%	0	996	996	996	0.00%	750,000	-	17,171								5%
		BATAVIA CAP BANK CKT SWITCH REPLACE	C060925	0	0	0	0	33,142	33,142	0.00%	0.00%	0	33,142	33,142	33,142	0.00%	350,000	-	33,142								95%
		EDIC TLINE RELOCATION - EXPANSION	C061470	0	0	0	0	2,085	2,085	0.00%	0.00%	0	2,085	2,085	2,085	0.00%	75,000	-	2,085								0%
T Component Fatigue/Deterioration Total				42,555,500	5,903,725	5,118,990	6,941,815	13,037,924	31,002,454	30.64%	72.85%	14,449,000	(4,111,076)	31,002,454	(11,553,046)	-27.15%			213,945,307								
T_Clearance Strategy		CHASES LAKE-PORTER 11 T6350 CCR	C031130	0	(319,653)	0	0	0	(319,653)	0.00%	0.00%	0	0	(319,653)	(319,653)	0.00%	2,328,000	-	2,621,895								100%
		HUNTLEY-GARDENVILLE 79 T1400 CCR	C031156	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	556,250	-	461,157								100%
		GROUP CLEARANCE IMPROVEMENT - NMPC	C003256	0	0	0	0	(999)	(999)	0.00%	0.00%	0	(999)	(999)	(999)	0.00%	0	Note 2	1,148,777	Program							
T Clearance Strategy Total				0	(319,653)	0	0	(999)	(320,652)	0.00%	0.00%	0	(999)	(320,652)	(320,652)	0.00%			4,231,829								
T_Asset Condition I&M		NY Inspection Repairs - Capital	C026923	6,200,000	1,816,215	787,801	2,552,065	3,974,026	9,130,107	64.10%	147.26%	1,142,000	2,832,026	9,130,107	2,930,107	47.26%	0	Note 2	47,015,032	Program							
		T_Asset Condition I&M Total		6,200,000	1,816,215	787,801	2,552,065	3,974,026	9,130,107	64.10%	147.26%	1,142,000	2,832,026	9,130,107	47.26%			47,015,032									
T_NERC/NPPCC Standards		Adams-Packard 187 T1010 &Taps CCR	C034927	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	100,000	-	10,627	cancelled 0%							
		Adams-Packard 188 T1020 &Taps CCR	C034928	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	100,000	-	13,200	cancelled 0%							
		Bethlehem-Albany 18 T5070 CCR	C034967	0	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	100,000	-	11,341	cancelled 0%						
		Br. Falls-Taylorville 4 T3090 CCR	C048221	1,800,000	24,490	135,863																					

Transmission - Current Year Actuals VS Expected
Transmission Project Detail

				BUDGET		ACTUAL SPENDING					EXPECTED SPENDING			REVISED EXPECTED SPENDING									
Spending Rationale	Program	Project Description	Project	FY14/15 Investment Plan Level					FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Approval Amount - Total Costs	Notes	Total Spending To Date - Total Costs	Project Completion Percentage			
					Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015															
Asset Condition Total	Damage/Failure	ONEIDA-PORTER 7 T4150 CCR	C041366	0	1,433	81,539	93,372	11,119	187,463	0.00%	0.00%	0	11,119	187,463	187,463	0.00%	2,200,000	-	2,400,116	100%			
		Packard-Huntley 130 T1820 CCR	C031154	10,000	0	0	0	0	0	0.00%	0.00%	7,000	(7,000)	0	0	(10,000)	-100.00%	35,000	-	24,355	Program		
		PORTER-ROTTERDAM 30 T4200 CCR	C043447	0	(678)	732	(465,000)	0	(464,946)	0.00%	0.00%	0	(464,946)	0	0	(464,946)	0.00%	2,100,000	-	1,990,571	100%		
		Reynolds Rd-Alps 1 T5560 CCR	C034964	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0	0.00%	100,000	-	17,844	cancelled 0%		
		Rotterdam-Altamont 17 T5620 CCR	C031131	10,000	0	0	0	0	0	0.00%	0.00%	6,000	(6,000)	0	0	(10,000)	-100.00%	40,000	-	35,338	cancelled 0%		
		ROTTERDAM-NEW SCOTLAND 13 T5680 CCR	C034963	0	0	677	97	0	774	0.00%	0.00%	0	774	774	0	774	0.00%	200,000	-	111,024	100%		
		STATE CAMPUS - MENANDS 15 T5790 CCR	C048362	0	73,108	(24,623)	36,345	(5,067)	79,764	0.00%	0.00%	0	(5,067)	79,764	79,764	0.00%	200,000	-	170,283	100%			
		Stoner - Rotterdam 12 T5800 CCR	C048222	300,000	586,324	22,280	(1,078,181)	(3,500)	(473,077)	-1.17%	-157.69%	0	(3,500)	(473,077)	(773,077)	-257.69%	950,000	-	0	100%			
		TAYLORVILLE-BOONVILLE 5 T3320 CCR	C047876	0	17,261	(58,497)	3,872	13,914	(23,449)	0.00%	0.00%	0	13,914	(23,449)	(23,449)	0.00%	950,000	-	597,370	100%			
		TAYLORVILLE-BOONVILLE 6 T3330 CCR	C047939	0	35,074	236,240	60,834	16,671	348,818	0.00%	0.00%	0	16,671	348,818	348,818	0.00%	820,000	-	771,841	Program			
		TAYLORVILLE-MOSHIER 7 T3340 CCR	C047944	0	29,018	55	765	(598)	29,240	0.00%	0.00%	0	(598)	29,240	29,240	0.00%	250,000	-	99,415	100%			
		Valley Sta 44-Isshua 158 T1900 CCR	C034965	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0	0.00%	100,000	-	12,780	cancelled 0%		
		WARREN-FALCONER 171 T6080 CCR	C042063	0	171	(45,055)	2,402	175	(42,307)	0.00%	0.00%	0	175	(42,307)	(42,307)	0.00%	320,000	-	332,139	100%			
		WHITEHALL- CEDAR 6 T5910 CCR	C047954	0	4,321	(49,989)	0	0	(45,669)	0.00%	0.00%	0	0	(45,669)	(45,669)	0.00%	400,000	-	372,078	100%			
		YAHNUNDASIS-PORTER 3 T4300 CCR	C043229	0	0	0	(1,273)	0	(1,273)	0.00%	0.00%	0	0	(1,273)	0	0	0.00%	992,000	-	922,064	100%		
		T NERC/NPCC Standards Total		7,467,000	2,644,217	2,367,942	2,650,125	4,239,783	11,902,066	56.78%	159.40%	1,733,000	2,506,783	11,902,066	4,435,066	59.40%				11,723,000	-	28,454,555	
		T_Overhead LineRefurbishment Prog	COFFEEEN-LH 5 T1210 ACR	C024360	0	14	0	0	14	0.00%	0.00%	0	14	0	0	14	0.00%	11,723,000	-	11,723,344	100%		
		T_Overhead LineRefurbishment Prog Total	GARD-HH 151-152 T1950-T1280 N ACR	C004718	0	1,059	0	0	1,059	0.00%	0.00%	0	1,059	0	0	1,059	0.00%	46,506,000	-	45,742,343	100%		
		T Steel Tower Strategy	STEEL TOWER CRITICAL CROSSINGS	C004636	0	0	0	0	(15,208)	(15,208)	0.00%	0.00%	0	(15,208)	(15,208)	(15,208)	0.00%	0	Note 2	20,092,347	Program		
		T Steel Tower Strategy Total		0	0	0	0	0	(15,208)	(15,208)	0.00%	0.00%	0	(15,208)	(15,208)	(15,208)	0.00%					20,092,347	
		Asset Condition Total	Damage/Failure	Arcade-H Hill 167 T6450 Sw D-F	C048105	57,497,500	10,207,220	8,882,900	12,891,437	21,339,341	53,320,897	37.11%	92.74%	17,516,000	3,823,341	53,320,897	(4,176,603)	-7.26%				377,642,699	
Beck-Mtn-Lockport 103-104 Str 8F	C040504			86,000	(1,130)	0	0	0	(1,130)	0.00%	-1.31%	0	0	(1,130)	(87,130)	-101.31%	100,000	-	1,555	100%			
D/F SAWYER AVE GROUNDING TRF TB1	C044356			105,000	178	15,384	49,965	0	65,526	0.00%	62.41%	0	65,526	(39,474)	-37.59%	130,000	-	121,143	100%				
Dennison-Coltn 4 T3180 Sw X4-1 D-F	C047698			0	96,924	(8,612)	(2,142)	0	86,170	0.00%	0.00%	0	86,170	0	86,170	0.00%	850,000	-	500,724	100%			
Dennison-Coltn 4 T3180 Sw X4-1 D-F	C047698			89,500	5,098	37,512	831	2,247	45,687	2.51%	51.05%	0	2,247	45,687	(43,813)	-48.95%	100,000	-	86,517	Program			
Dennison-Coltn 4 T3180 Sw X4-3 D-F	C052317			20,000	4,882	7,398	39,148	1,964	53,392	9.82%	266.96%	5,000	(3,036)	53,392	33,392	166.96%	100,000	-	53,392	5%			
EAST NY-TRANS LINE BUDGETARY RESERV	CNE00083			0	1	(34)	0	(33,530)	(33,564)	0.00%	0.00%	0	(33,530)	(33,564)	(33,564)	0.00%	0	Note 2	(33,788)	Blanket			
Elm St. Station #4 TRF D/F	C051039			2,800,000	20,867	540,251	360,806	873,748	1,795,672	31.21%	64.13%	30,000	843,748	1,795,672	(1,004,328)	-35.87%	3,350,000	-	3,134,163	95%			
GARD-DK 141-142 T1260-T1270 STR 409	C036051			0	1,472	0	(5,682)	0	(5,682)	0.00%	0.00%	0	0	(5,682)	(5,682)	0.00%	427,000	-	305,396	95%			
Gardenville-Seneca 82 T1300 Sw D-F	C047645			206,000	150	0	0	36,035	36,185	17.49%	17.57%	0	36,035	36,185	(169,815)	-82.43%	125,000	-	74,225	65%			
GE-Geres Lock 8 D/F Structures	C044933			110,000	5,966	237,486	247,401	(177)	490,676	-0.16%	446.07%	0	(177)	490,676	380,676	346.07%	600,000	-	589,089	100%			
G-HH 151-52 T1950-T1280 Str265 D-F	C042184			77,000	90	3,160	877	137	4,264	0.18%	5.54%	0	137	4,264	(72,736)	-94.46%	100,000	-	13,096	30%			
GROOMS RD-FORTS F 13 T6360 GRAVEL P	C038382			0	674	254	0	(7,962)	(7,034)	0.00%	0.00%	0	(7,962)	(7,034)	0	0	100,000	-	13,646	cancelled 0%			
Hudson Sub #3 TRF damage/failure	C051764			600,000	558,085	160	(1,704)	0	556,542	0.00%	92.76%	0	0	556,542	(43,458)	-7.24%	1,200,000	-	1,233,767	100%			
Huntley Station Replace MODisc #239	C042865			89,000	31,385	6,628	16,065	1,032	55,110	1.16%	61.92%	0	1,032	55,110	(33,890)	-38.08%	100,000	-	81,423	100%			
LCKPRT-BAT 108 T1500 STRUCT 133 REP	C052523			0	9,871	8,649	13,808	16,936	49,264	0.00%	0.00%	0	16,936	49,264	0	0.00%	125,000	-	70,487	95%			
LEEDS-PV 92 T5330 STR 361	C032964			0	581	143	0	0	724	0.00%	0.00%	0	0	724	724	0.00%	239,398	-	111,790	95%			
LOCKPORT-MORTIMER 111 SW 68 D/F	C043932			0	1,330	390	402	13,553	15,675	0.00%	0.00%	0	13,553	15,675	0	0.00%	100,000	-	43,270	5%			
Luth F-Rottrdm 2 Tap T6500-1 Sw D-F	C049857			99,000	64,256	11,069	50,073	753	126,151	0.76%	127.43%	0	753	126,151	27,151	27.43%	375,000	-	364,757	95%			
MCINTYRE CAP BANK RELAY UPGRADE	C055226			0	0	5,700	12,298	22,122	40,120	0.00%	0.00%	0	22,122	40,120	0	0.00%	328,000	-	40,120	5%			
MENANDS-RIVERSIDE 3 T5410 SW D/F	C052405			0	4,874	28,407	117,791	64,551	215,623	0.00%	0.00%	0	64,551	215,623	0	0.00%	231,000	-	219,089	95%			
Mohawk River Crossing D-F	C041086			148,000	140	10,496	6,856	12,192	29,683	8.24%	20.06%	0	12,192	29,683	(118,317)	-79.94%	200,000	-	38,393	5%			
NEW SCOTLAND	C039722			0	3,903	10,404	50,573	(36,004)	28,876	0.00%	0.00%	0	(36,004)	28,876	0	0.00%	610,500	-	621,714	95%			
OHL D-F Disconnect Switch Spares	C048159			314,000	191,583	0	0	0	191,583	0.00%	61.01%	112,000	(112,000)	191,583	(122,417)	-38.99%	0	Note 2	191,873	Program			
Oneida - TB#3 Failure	C022391			118,000	14,531	(332)	441	0	14,640	0.00%	12.41%	0	0	14,640	(103,360)	-87.59%	2,688,000	-	2,192,621	100%			
ONEIDA SUB-REPL. LTG & RECPT CKTS	C028964			0	(5,324)	0	0	0	(5,324)	0.00%	0.00%	0	0	(5,324)	0	0	50,000	-	5,251	100%			
OSWEGOSWITCHYRD CONTRLHSEPIW066-2007	C036216			0	(26,739)	0	0	0	(26,739)	0.00%	0.00%	0	0	(26,739)	0	0.00%	35,000	-	0	cancelled 0%			
Packard-Gardv 182 T1780 D-F	C042364			110,000	8,509	121,453	128,011	852,287	1,110,260	774.81%	1009.33%	10,000	842,287	1,110,260	1,000,260	909.33%	1,750,000	-	1,523,991	95%			
PACKARD-GARDV 182 T1780 STR 58 D-F	C041365			0	0	2,055	0	57,375	59,431	0.00%	0.00%	0	57,375	59,431	0	0.00%	100,000	-	115,857	95%			
Packard-Urban 181 T1850 Str 409 D-F	C0																						

Niagara Mohawk Power Corporation d/b/a National Grid
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15

Transmission - Current Year Actuals VS Expected
Transmission Project Detail

				BUDGET					ACTUAL SPENDING					EXPECTED SPENDING			REVISED EXPECTED SPENDING							
				FY14/15 Investment Plan Level	Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015	FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Approval Amount - Total Costs	Notes	Total Spending To Date - Total Costs	Project Completion Percentage				
Spending Rationale	Program	Project Description	Project	12,008,500	2,225,061	3,233,787	3,165,123	3,003,073	11,627,044	25.01%	96.82%	1,673,500	1,329,573	11,627,044	(381,456)	-3.18%								
				0	(8,782)	0	0	0	(8,782)	0.00%	0.00%	0	(8,782)	(8,782)	0.00%	267,000	-	231,547	100%					
Damage/Failure Total				0	(60)	0	0	60	(0)	0.00%	0.00%	0	60	(0)	(0)	0.00%	895,000	-	653,259	Program				
System Capacity & Performance	T_Other Syst Capacity & Performance	OGDEN BROOK 115KV CS AND BUS SW	C036026	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	250,000	-	4,384	5%				
		TRY MITIGATION-NY	C036071	0	0	0	4,497	(113)	4,384	0.00%	0.00%	0	(113)	4,384	4,384	0.00%	100,000	-	3,958	0%				
		NEW SCOTLAND- RELAY CABLE SHIELDING	C056244	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	-	0	5%				
		FARMINGTON 115 LINE REARRANGMENT	C028384	0	0	0	0	38	38	0.00%	0.00%	0	38	38	38	0.00%	0	-	0	cancelled 0%				
				0	(8,843)	0	4,497	(15)	(4,360)	0.00%	0.00%	0	(15)	(4,360)	(4,360)	0.00%	0	-	0	5%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	181,000	-	129,407	100%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	5%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	5%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0	-	0	cancelled 0%				
				0	0	0	7,953	0	7,953	0.00%	0.00%	0	0	7,953	7,953	0.00%	0</							

Niagara Mohawk Power Corporation d/b/a National Grid
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15

Transmission - Current Year Actuals VS Expected
Transmission Project Detail

				BUDGET					ACTUAL SPENDING							EXPECTED SPENDING		REVISED EXPECTED SPENDING						
Spending Rationale	Program	Project Description	Project	FY14/15 Investment Plan Level	Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015	FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Approval Amount - Total Costs	Notes	Total Spending To Date - Total Costs	Project Completion Percentage				
		New Tonawanda Station	C053154	30,000	0	0	0	0	0	0.00%	0.00%	20,000	(20,000)	0	(30,000)	-100.00%	0	-	0	cancelled 0%				
		New Tonawanda Station - Line Taps	C053156	25,000	0	0	0	0	0	0.00%	0.00%	9,000	(9,000)	0	(25,000)	-100.00%	50,000	-	0	5%				
		New Watertown 115-13.2kV T - Line	C053155	50,000	0	0	0	0	0	0.00%	0.00%	17,000	(17,000)	0	(50,000)	-100.00%	0	-	0	5%				
		New Watertown 115-13.2kV T-Sub	C053157	98,000	0	0	0	0	0	0.00%	0.00%	52,000	(52,000)	0	(98,000)	-100.00%	0	-	0	cancelled 0%				
		New West Sweden Station - Line Work	C053159	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	-	0	5%				
		New West Sweden Station - Sub Work	C053160	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	-	0	cancelled 0%				
		Porter 230kV Breaker Overduity Mitig	C044772	75,000	49,591	26,405	22,252	19,320	117,568	25.76%	156.76%	0	19,320	117,568	42,568	56.76%	178,816	-	181,756	85%				
		Queensbury TB3 & TB4 upgrades (sub)	C036822	2,100,000	238,858	744,505	287,680	1,685,864	2,956,907	80.28%	140.81%	525,000	1,160,864	2,956,907	856,907	40.81%	4,500,000	-	4,908,891	5%				
		Randall Rd Transmission Line	C043672	15,000	0	0	0	0	0	0.00%	0.00%	3,000	(3,000)	0	(15,000)	-100.00%	400,000	Note 1	0	5%				
		Randall Road Substation Trans work	C043673	10,000	0	0	0	0	0	0.00%	0.00%	5,000	(5,000)	0	(10,000)	-100.00%	400,000	Note 1	0	cancelled 0%				
		REACTOR FOR UNIONVILLE LINE #7		C053223	0	0	11,150	34,377	6,085	51,612	0.00%	0.00%	0	6,085	51,612	51,612	0.00%	250,000	-	51,612	5%				
		Recond 1/2 Mile of Dewitt-Tilden 19	C053143	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	-	0	5%				
		Recond Cortland Clarks Corners	C053141	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	-	0	5%				
		Reconductor L #54 Gardenville-Erie	C031463	90,000	114	0	0	786	901	0.87%	1.00%	23,000	(22,214)	901	(89,099)	-99.00%	375,000	Note 1	75,916	5%				
		Reconductoring 115kv NE reg NRRP	C035771	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	8,800,000	Note 1	0	0%				
		Replacement of #171 connections	C033884	188,000	214	214	221	(13,821)	(13,171)	-7.35%	-7.01%	0	(13,821)	(13,171)	(13,171)	(201,171)	-107.01%	30,000	-	14,037	cancelled 0%			
		Ridge sub - Split 38kV cap bank	C051390	346,000	162,825	239,217	162,027	(2,172)	561,898	-0.63%	162.40%	3,000	(5,172)	561,898	215,898	62.40%	869,560	-	710,531	100%				
		River Tower Crossings - Spare Struc	C053158	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	-	0	0%				
		Riverside-Reynolds Rd#4 Forbes Tap	C043592	260,000	5,881	11,136	1,540	1,124	19,680	0.43%	7.57%	16,000	(14,876)	19,680	(240,320)	-92.43%	253,000	-	21,533	5%				
		Rock Cut Substation - Transmission	C040685	262,000	12,612	(12,792)	0	0	(180)	0.00%	-0.07%	0	0	(180)	(262,180)	-100.07%	150,000	-	(0)	100%				
		Sanborn upgrade 115 - 34.5kV transf	C044361	511,000	51,721	262,923	138,711	59,795	513,150	11.70%	100.42%	24,000	35,795	513,150	2,150	0.42%	1,272,000	-	533,446	5%				
		Sawyer Fourth 230-23kV Bank	C053147	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	-	0	5%				
		Second 115 kV bus tie at Lockport	C031482	483,000	109,690	154,157	43,963	65,065	372,874	13.47%	77.20%	0	65,065	372,874	(110,126)	-22.80%	743,967	-	655,292	85%				
		Shawnee 76 Sub TxT	C043616	287,000	(69)	0	0	0	(69)	0.00%	-0.02%	113,000	(113,000)	(69)	(287,069)	-100.02%	36,000	-	0	cancelled 0%				
		Sodeman Rd 115kV station equipment	C043754	750,000	13,976	9,516	16,529	(45,941)	(5,919)	-6.13%	-0.79%	45,000	(90,941)	(5,919)	(755,919)	-100.79%	428,050	-	(106)	cancelled 0%				
		Sodeman Rd Install New taps	C043755	750,000	444	3,779	6,419	9,144	19,787	1.22%	2.64%	45,000	(35,856)	19,787	(730,213)	-97.36%	122,300	-	20,114	5%				
		SPARETRANSFORMERN AKRON	C040423	0	(24,892)	0	0	0	(24,892)	0.00%	0.00%	0	0	(24,892)	(24,892)	0.00%	552,000	-	471,872	100%				
		Spier Rotterdam NEW Line	C031418	1,983,000	(302,148)	405,649	(2,055,165)	981,155	(970,509)	49.48%	-48.94%	0	981,155	(970,509)	(2,953,509)	-148.94%	79,345,000	-	93,348,887	95%				
		STA WORK TO SUPPT NEW SPIER-RTDM	C040346	0	18,177	962	(10,631)	(2,711)	5,798	0.00%	0.00%	0	(2,711)	5,798	5,798	0.00%	135,000	-	1,039,376	100%				
		STATION 139 LN SUPPLY CHANGE	C043740	0	10,455	(6,982)	(2,014)	0	1,459	0.00%	0.00%	0	1,459	1,459	0.00%	499,944	-	488,172	100%					
		STATION 55 LN SUPPLY CHANGE	C043741	0	(3,831)	0	(6,122)	0	(9,953)	0.00%	0.00%	0	0	(9,953)	(9,953)	0.00%	2,440,000	-	1,559,230	95%				
		TAP TAYLORVILLE-BOONEVILLE 5 115KV	C047633	0	141	423	51,720	3,929	56,214	0.00%	0.00%	0	3,929	56,214	56,214	0.00%	180,000	-	166,440	95%				
		Taps to 115 kV new Cicero Sub	C050939	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	20,000	-	0	5%				
		TP Mortimer Second Bus tie	C050696	525,000	0	0	0	0	0	0.00%	0.00%	224,000	(224,000)	0	(525,000)	-100.00%	0	-	0	5%				
		TP Recondutor line #181	C050744	200,000	0	0	0	0	0	0.00%	0.00%	86,000	(86,000)	0	(200,000)	-100.00%	0	-	0	5%				
		TP West Golah Substation	C050695	1,000,000	0	0	0	0	0	0.00%	0.00%	438,000	(438,000)	0	(1,000,000)	-100.00%	0	-	0	5%				
		Trans Study Budgetary Reserve NY	C008376	150,000	(583,131)	150,576	(596,679)	118,418	(910,816)	78.95%	-607.21%	39,000	79,418	(910,816)	(1,060,816)	-707.21%	0	Note 2	3,178,797	Blanket				
		TXT STUDY BUDGETARY RESERVE - NIMO	C028245	0	0	(2,000)	0	0	(2,000)	0.00%	0.00%	0	0	(2,000)	(2,000)	0.00%	0	Note 2	72,465	Blanket				
		Upgrade Niagara - Packard #195	C029945	5,224,000	6,201	1,518,576	5,067,325	1,115,876	7,707,979	21.36%	147.55%	1,371,000	(255,124)	7,707,979	2,483,979	47.55%	11,178,000	-	10,380,692	85%				
		Van Dyke 115-13.2 Sub Taps	C044173	0	1,650	2,177	222	10,405	14,454	0.00%	0.00%	0	10,405	14,454	14,454	0.00%	150,000	-	24,320	5%				
		W. Ashville sub 115kV In 160 tap	C043832	200,000	4,628	1,335	401	747	7,112	0.37%	3.56%	119,000	(118,253)	7,112	(192,888)	-96.44%	75,000	-	7,112	5%				
		W. Ashville substation TxT	C043833	500,000	3,533	35,248	72,540	180,776	292,098	36.16%	58.42%	365,000	(184,224)	292,098	(207,902)	-41.58%	558,000	-	294,621	5%				
		West Hamlin 82 (TXT-Sub)	C043977	0	160	3,536	30,921	(39,701)	(5,084)	0.00%	0.00%	0	(39,701)	(5,084)	(5,084)	0.00%	355,000	-	0	0%				
		West Hamlin 82 TXT Line	C048901	0	0	0	0	1,415	1,415	0.00%	0.00%	0	1,415	1,415	1,415	0.00%	208,000	-	1,415	5%				
		WEST NY-TRANS LINE BUDGETARY RESERV	CNW0083	0	0	0	(6,509)	0	(6,371)	0.00%	0.00%	0	138	(6,371)	(6,371)	0.00%	0	Note 2	8,181	Blanket				
		Wetzel Rd. Substation T-Line	C036983	163,000	211,218	164,125	2,989	89,357	467,689	54.82%	286.93%	0	89,357	467,689	304,689	186.93%	1,214,000	-	1,305,964	95%				
		MOUNTAIN STATION LINE RELOCATION	C054944	0	0	2,937	1,846	267	5,049	0.00%														

Niagara Mohawk Power Corporation d/b/a National Grid
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15

Transmission - Current Year Actuals VS Expected
Transmission Project Detail

				BUDGET					ACTUAL SPENDING				EXPECTED SPENDING				REVISED EXPECTED SPENDING							
Spending Rationale	Program	Project Description	Project	FY14/15 Investment Plan Level	Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015	FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Approval Amount - Total Costs	Total Spending To Date - Total Costs	Project Completion Percentage					
System Capacity & Performance Total	T_Performance	RIVERBEND 115-34.5KV SUB RTU	C061127	0	0	0	0	9,652	9,652	0.00%	0.00%	0	9,652	9,652	9,652	0.00%	100,000	-	9,652	5%				
	T_Performance Total			0	0	0	0	9,652	9,652	0.00%	0.00%	0	9,652	9,652	9,652	0.00%			9,652					
				102,946,500	8,437,045	18,878,659	20,899,143	38,381,846	86,596,693	37.28%	84.12%	23,223,500	15,158,346	86,596,693	(16,349,807)	-15.88%			319,568,038					
	T_Other	FINCH PAPER	C033591	0	(8,564)	0	0	0	(8,564)	0.00%	0.00%	0	0	(8,564)	(8,564)	0.00%	100,000	Note 3	7,832	cancelled 0%				
		RG&E-MORTIMER SUB 251 UPGRADE	C056410	0	0	0	19,580	7,977	27,557	0.00%	0.00%	0	7,977	27,557	27,557	0.00%	300,275	Note 3	27,557	5%				
	T_Other Total			0	(8,564)	0	19,580	7,977	18,993	0.00%	0.00%	0	7,977	18,993	18,993	0.00%			35,390					
	T_Other Statutory/Regulatory	FAA OBSTRUCTION LIGHTING - EAST	C040704	0	0	0	262	0	262	0.00%	0.00%	0	0	262	262	0.00%	85,000	-	44,278	100%				
	T_Other Statutory/Regulatory Total			0	0	0	262	0	262	0.00%	0.00%	0	0	262	262	0.00%			44,278					
	T_Component Fatigue/Deterioration	ROBLIN STEEL-ROBERTS RD.163 REMOVAL	C041352	0	0	436	(13,972)	0	(13,536)	0.00%	0.00%	0	0	(13,536)	(13,536)	0.00%	100,000	-	27,586	100%				
	T_Component Fatigue/Deterioration Total			0	0	436	(13,972)	0	(13,536)	0.00%	0.00%	0	0	(13,536)	(13,536)	0.00%			27,586					
Customer Requests/Public	T_Customer Interconnections	Byrne Dairy Load Expansion	C052843	30,000	1,848	4,521	1,110	(63,863)	(56,384)	-212.88%	-187.95%	12,000	(75,863)	(56,384)	(86,384)	-287.95%	60,000	Note 3	(55,635)	5%				
		Cape Vincent Wind Sub	CNYX60	200,000	0	0	0	0	0	0.00%	0.00%	51,000	(51,000)	0	(200,000)	-100.00%	0	Note 3	0	100%				
		Cape Vincent Wind Sub Reimbursement	CNYX60R	(200,000)	0	0	0	0	0	0.00%	0.00%	(51,000)	51,000	0	200,000	-100.00%	0	Note 3	0	0%				
		EDGE COST REIMBURSEMENT AGMT WORK	C045094	0	(675,986)	991,302	220,274	4,918	540,508	0.00%	0.00%	0	4,918	540,508	540,508	0.00%	5,200,000	Note 3	188,339	95%				
		Everpower Allegany IA- Tap/ Switches	C047385	100,000	6	(381)	0	0	(376)	0.00%	-0.38%	27,000	(27,000)	(376)	(100,376)	-100.38%	1,010,000	Note 3	334	5%				
		Everpower Allegany IA- Tap/ Switches Reimb	C047385R	(100,000)	0	0	0	0	0	0.00%	0.00%	(27,000)	27,000	0	100,000	-100.00%	1,010,000	Note 3	0	5%				
		Everpower Wind IA- SUF & AF Work	C047387	100,000	1,592	1,800	724	0	4,116	0.00%	4.12%	27,000	(27,000)	4,116	(95,884)	-95.88%	1,520,000	Note 3	39,886	5%				
		Everpower Wind IA- SUF & AF Work Reimb	C047387R	(100,000)	0	0	0	0	0	0.00%	0.00%	(27,000)	27,000	0	100,000	-100.00%	1,520,000	Note 3	0	5%				
		Horse Creek Wind Line	CNYX70	100,000	0	0	0	0	0	0.00%	0.00%	27,000	(27,000)	0	(100,000)	-100.00%	0	Note 3	0	cancelled 0%				
		Horse Creek Wind Line Reimbursement	CNYX70R	(100,000)	0	0	0	0	0	0.00%	0.00%	(27,000)	27,000	0	100,000	-100.00%	0	Note 3	0	0%				
		Horse Creek Wind Sub	CNYX71	100,000	0	0	0	0	0	0.00%	0.00%	27,000	(27,000)	0	(100,000)	-100.00%	0	Note 3	0	0%				
		Horse Creek Wind Sub Reimbursement	CNYX71R	(100,000)	0	0	0	0	0	0.00%	0.00%	(27,000)	27,000	0	100,000	-100.00%	0	Note 3	0	0%				
		LAND SALE GENEVA-GERES LOCK 15	C051907	0	1,488	4,967	(6,455)	0	0	0.00%	0.00%	0	0	0	0	0.00%	5,596	-	4,331	100%				
		LINE 46 115KV REPLACE W/ CNP	C053121	0	10,427	(184,049)	18,636	1,067	(153,919)	0.00%	0.00%	0	1,067	(153,919)	(153,919)	0.00%	100,000	Note 3	(130,641)	5%				
		MM ALBANY ENERGY CRA	C042103	0	0	59,351	0	10,562	69,913	0.00%	0.00%	0	10,562	69,913	69,913	0.00%	208,300	Note 3	(12,505)	100%				
		Nine Mile 2 Uprate	C039171	(84,500)	96,037	52,723	30,313	14,216	193,289	-16.82%	-228.74%	0	14,216	193,289	277,789	-328.74%	2,123,000	Note 1.3	296,457	100%				
		Nine Mile 2 Uprate -Tx Line Work	C052163R	(100,000)	0	0	0	0	0	0.00%	0.00%	0	0	0	100,000	-100.00%	125,000	Note 3	0	5%				
		Nine Mile 2 Uprate- Tx Line Work	C052163	100,000	15,381	31,429	2,123	1,120	50,053	1.12%	50.05%	0	1,120	50,053	(49,947)	-49.95%	125,000	Note 3	60,003	5%				
		NYSEG-LF INTERCNT.115/34.5KV STA.	C052588	0	1,780	1,345	58,618	234,595	296,338	0.00%	0.00%	0	234,595	296,338	296,338	0.00%	1,031,000	Note 3	(203,328)	5%				
		Roaring Brook Wind Line	CNYX61	20,000	0	0	0	0	(6,000)	0.00%	0.00%	6,000	(6,000)	0	(20,000)	-100.00%	0	Note 3	0	0%				
		Roaring Brook Wind Line Reimbursement	CNYX61R	(20,000)	0	0	0	0	0	0.00%	0.00%	(6,000)	6,000	0	20,000	-100.00%	0	Note 3	0	0%				
		Roaring Brook Wind Sub	CNYX62	211,000	0	0	0	0	0	0.00%	0.00%	54,000	(54,000)	0	(211,000)	-100.00%	0	Note 3	0	0%				
		Roaring Brook Wind Sub Reimbursement	CNYX62R	(211,000)	0	0	0	0	0	0.00%	0.00%	(54,000)	54,000	0	211,000	-100.00%	0	Note 3	0	0%				
		STEEL WINDS II- NG STA UPGRADES	C038126	0	(150)	(1,217)	0	1,435	68	0.00%	0.00%	0	1,435	68	0	0.00%	1,340,000	Note 1.3	(1,425)	100%				
		STEWARTS BRIDGE LGIA LINE RECONDUCT	C041775	0	0	22,675	0	(42,179)	(19,504)	0.00%	0.00%	0	(42,179)	(19,504)	(19,504)	0.00%	130,000	Note 3	37,578	100%				
		WATERVLJET ARSENAL REQUEST DBL TAP	C053377	0	0	(75,000)	1,701	2,441	(70,857)	0.00%	0.00%	0	2,441	(70,857)	(70,857)	0.00%	100,000	-	(70,857)	5%				
		ROARINGBROOKUPGRADE MARTINSBURG SUB	C055408	0	0	267	6,628	4,405	11,300	0.00%	0.00%	0	4,405	11,300	11,300	0.00%	603,000	Note 3	11,300	5%				
		RG&E STATION 56 REBUILD	C057011	0	0	5,704	16,161	497	22,361	0.00%	0.00%	0	497	22,361	22,361	0.00%	350,000	Note 3	22,361	5%				
		GREEN POWER WIND PROJECT	C058099	0	0	0	34,673	8,123	42,797	0.00%	0.00%	0	8,123	42,797	42,797	0.00%	1,685,000	Note 3	43,503	5%				
		GREEN PWR WIND LOOP IN/OUT	C058101	0	0	0	0	7,454	7,454	0.00%	0.00%	0	7,454	7,454	7,454	0.00%	957,000	Note 3	7,454	5%				
		REENERGY/FORT DRUM INTERCONNECT	C058403	0	0	0	0	996	996	0.00%	0.00%	0	996	996	996	0.00%	205,000	Note 3	996	0%				
		NYPA EDIC CAPACITOR BANK	C060545	0	0	0	0	449	449	0.00%	0.00%	0	449	449	449	0.00%	125,000	Note 3	449	5%				
	T_Customer Interconnections Total			(54,500)	(547,578)	915,437	384,507	186,236	938,601	-341.72%	-1722.20%	12,000	174,236	938,601	993,101	-1822.20%			238,601					
	T_Public Requirements (additional	FAA Obstruction Lighting - West	C027954	100,000	0	0	0	0	0	0.00%	0.00%	8,000	(8,000)	0	(100,000)	-100.00%	150,000	-	10,715	5%				
		TP Relocate LaFarge-Pleasant Vily#8	C050745	10,000	0	0	0	0	0	0.00%	0.00%	3,000	(3,000)	0	(10,000)	-100.00%	0	-	0	5%				
		FEDEX BAYVIEW-RAISE TRANS LINE	C059379	0	0	0	3,138	6,518	9,656	0.00%	0.00%	0	6,518	9,656	9,656	0.00%	700,000	Note 3	9,656	5%				
		NYPA'S MARCY SO SERIES COMPENSATOR	C059802	0	0	0	0	(267,441)	(267,441)	0.00%	0.00%	0	(267,441)	(267,441)	(267,441)	0.00%	150,000	Note 3	(262,568)	5%				
	T_Public Requirements (additional need) Total			110,000	0	0	3,138	(260,924)	(257,785)	-237.20%	-234.35%	11,000	(271,924)	(257,785)	(367,785)	-334.35%			(242,197)					
	T_Clearance Strategy	COLTON-BROWNS FALLS 1&2 STR 68-69	C024860	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	100,000	-	57,090	5%				
	T_Clearance Strategy Total			0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%			57,090					
	T_Load	OAKWOOD TAP 36 & 37, 115KV	C004884	0	0	0	0	41,624	41,624	0.00%	0.00%	0	41,624	41,624	41,624	0.00%	311,000	-	335,200	100%				

Transmission - Current Year Actuals VS Expected
Transmission Project Detail

				BUDGET		ACTUAL SPENDING						EXPECTED SPENDING		REVISED EXPECTED SPENDING				Project Approval Amount - Total Costs Notes Total Spending To Date - Total Costs Project Completion Percentage		
Spending Rationale	Program	Project Description	Project	FY14/15 Investment Plan Level	Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015	FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level				
				0	(244,600)	0	9,931	124,929	(109,741)	0.00%	0.00%	0	124,929	(109,741)	(109,741)	0.00%				
Non-Infrastructure/Other Total				3,792,000	571,773	866,764	1,234,602	12,587,151	15,260,290	331.94%	402.43%	85,000	12,502,151	15,260,290	11,468,290	302.43%				
Grand Total				176,300,000	20,884,957	32,777,983	38,583,820	75,286,324	167,533,084	42.70%	95.03%	42,521,000	32,765,324	167,533,084	(8,766,916)	-4.97%				

[Notes](#)
1- Group level DOA
2- Budgetary Reserves and Programs
3- Reimbursable Projects

Niagara Mohawk Power Corporation d/b/a National Grid													
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15													
Sub Transmission - Current Year Actuals VS Expected													
Sub Transmission Project Detail													
	Budget	RESULTS FOR THE FOURTH QUARTER FY14/15							EXPECTED SPENDING		REVISED EXPECTED SPENDING		
		ACTUAL SPENDING					4th Qtr Spending % of Investment Plan	Fiscal YTD Spending % of Investment Plan					
	FY14/15 Investment Plan Level	Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015	FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan	Fiscal YTD Spending % of Investment Plan	Expected 4th Qtr Spending	Variance of Expected 4th to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan
Spending Rationale													
Asset Condition	24,143,670	4,486,553	4,549,307	5,894,555	4,625,678	19,556,094	19.16%	81.0%	6,692,139	(2,066,461)	19,556,094	(4,587,576)	-19.0%
Customer Requests/Public Requirements	1,981,650	783,307	164,139	1,079,564	681,189	2,708,198	34.37%	136.7%	484,800	196,389	2,708,198	726,548	36.7%
Damage/Failure	2,756,500	771,134	1,087,070	956,010	472,255	3,286,469	17.13%	119.2%	689,125	(216,870)	3,286,469	529,969	19.2%
Non-Infrastructure/Other	145,000	0	0	0	0	0	0.00%	0.0%	0	0	0	(145,000)	-100.0%
System Capacity & Performance	3,748,180	949,929	2,379,482	(1,112,217)	1,018,964	3,236,157	27.19%	86.3%	569,107	449,857	3,236,157	(512,023)	-13.7%
Grand Total	32,775,000	6,990,923	8,179,999	6,817,912	6,798,086	28,786,919	20.74%	87.8%	8,435,171	(1,637,086)	28,786,919	(3,988,081)	-12.2%

Niagara Mohawk Power Corporation d/b/a National Grid CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15													
Sub Transmission - Current Year Actuals VS Expected													
Sub Transmission Project Detail													
	Budget	RESULTS FOR THE FOURTH QUARTER FY14/15							EXPECTED SPENDING		REVISED EXPECTED SPENDING		
		ACTUAL SPENDING											
	FY14/15 Investment Plan Level	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015	FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised	% Change from FY 14/15 Investment Plan Level		
Program	Apr-Jun 2014	2014	2014	2015	Spending	Plan Level	Plan Level	Expected 4th Qtr Spending	Spending	Spending	Plan Level		
D/SUB T_New Business	1,216,000	459,562	(110,497)	641,582	498,621	1,489,268	41.00%	122.5%	150,000	348,621	1,489,268	273,268	22.5%
D/SUB T_Public Requirements	145,800	66,298	(79,779)	83,594	265,567	335,680	182.14%	230.2%	36,450	229,117	335,680	189,880	130.2%
D/SUB T_Damage Failure Other	2,556,500	759,409	883,284	775,645	465,816	2,884,154	18.22%	112.8%	639,125	(173,309)	2,884,154	327,654	12.8%
TxD_REP-Line Other	1,000	93,166	63,046	121,588	(223,245)	54,555	-22324.47%	5455.5%	250	(223,495)	54,555	53,555	5355.5%
TxD_Non-REP LINE OTHER	2,141,000	748,090	252,125	795,733	446,513	2,242,460	20.86%	104.7%	664,000	(217,488)	2,242,460	101,460	4.7%
D/SUB T_Reliability	32,000	334	24,678	16,896	2,625	44,534	8.20%	139.2%	8,000	(5,375)	44,534	12,534	39.2%
TxD_REP-Line Rebuild	3,367,750	1,004,516	892,848	196,376	427,040	2,520,780	12.68%	74.9%	926,495	(499,456)	2,520,780	(846,970)	-25.1%
D_Non-REP LINE OTHER	195,100	197,320	387,423	177,032	209,388	971,162	107.32%	497.8%	12,850	196,538	971,162	776,062	397.8%
D/SUB T_Load Relief	1,867,800	374,165	198,746	39,658	242,503	855,073	12.98%	45.8%	377,128	(134,625)	855,073	(1,012,727)	-54.2%
T_Damage/Failure	0	114,250	2,017,302	(1,675,847)	4,133	459,838	0.00%	0.00%	0	4,133	459,838	459,838	0.0%
T_Component Fatigue/Deterioration	0	27,009	18,893	350,184	108,109	504,194	0.00%	0.00%	0	108,109	504,194	504,194	0.0%
T_Customer Interconnections	0	0	0	(22,285)	9,332	(12,954)	0.00%	0.00%	9,332	(12,954)	(12,954)	(12,954)	0.0%
D/SUB T_Asset Replacement	246,049	219,313	198,915	237,367	132,700	788,295	53.93%	320.38%	496,898	(364,198)	788,295	542,245	220.4%
D_REP-UG Cable Replacements	0	75,781	(24,662)	(6,950)	0	44,169	0.00%	0.00%	0	0	44,169	44,169	0.0%
T_Public Requirements (additional need)	0	0	0	9,362	33,449	42,811	0.00%	0.00%	33,449	42,811	42,811	42,811	0.0%
D/SUB T_Substation Indoor	95,100	13,811	51,120	19,598	57,302	141,832	60.25%	149.14%	23,775	33,527	141,832	46,732	49.1%
D/SUB T_Inspection \$ Maintenance	11,828,337	2,516,611	2,773,370	2,902,717	2,622,766	10,815,465	22.17%	91.44%	2,907,084	(284,318)	10,815,465	(1,012,873)	-8.6%
D/SUB T_Sub T UG Cable Replacement	1,882,400	46,418	239,193	563,457	106,381	955,450	5.65%	50.76%	445,857	(339,475)	955,450	(926,950)	-49.2%
D/SUB T_Sub-T Overhead Line	5,660,323	214,011	276,674	1,108,402	1,167,463	2,766,550	20.63%	48.88%	1,588,179	(420,716)	2,766,550	(2,893,773)	-51.1%
TxD_REP-Distribution Automation	50,000	141,259	109,612	113,427	53,892	418,191	107.78%	836.38%	12,500	41,392	418,191	368,191	736.4%
D/SUB T_De-Energized T Line Strategy	174,840	52,671	19,910	47,046	64,940	184,567	37.14%	105.56%	80,330	(15,390)	184,567	9,727	5.6%
D/SUB T_Major Storms	200,000	1,924	0	1,097	1,858	4,879	0.93%	2.44%	50,000	(48,142)	4,879	(195,121)	-97.6%
D/SUB T_Sub-T Automation	288,000	36,171	55,669	59,093	13,171	164,104	4.57%	56.98%	0	13,171	164,104	(123,896)	-43.0%
D_REP-Distribution Automation	792,000	99,683	96,132	187,468	73,370	456,653	9.26%	57.66%	0	73,370	456,653	(335,347)	-42.3%
D/SUB T_3rd Party Attachments	35,000	9,312	4,103	1,319	(7,037)	7,697	-20.11%	21.99%	16,250	(23,287)	7,697	(27,303)	-78.0%
TxD_REP-UG Cable	0	2,412	(33,036)	37,713	372	7,461	0.00%	0.00%	0	372	7,461	7,461	0.0%
TxD_Non-REP SUB OTHER	0	(282,573)	(135,070)	36,638	21,057	(359,948)	0.00%	0.00%	0	21,057	(359,948)	(359,948)	0.0%
Grand Total	32,775,000	6,990,923	8,179,999	6,817,912	6,798,086	28,786,919	20.74%	87.8%	8,435,171	(1,637,086)	28,786,919	(3,988,081)	-12.2%

Sub Transmission - Current Year Actuals VS Expected
Sub Transmission Project Detail

BUDGET				ACTUAL SPENDING						EXPECTED SPENDING				REVISED EXPECTED SPENDING						
				FY14/15 Investment Plan Level	Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015	FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Approval Amount	Total Spending To Date	Project Completion Percentage	
Asset Condition	TxD_REP-Line Other	225 LINE - REPLACE SECTIONALIZERS	C054063	0	288	11,462	57,740	29,936	99,426	0.00%	0.00%	0	29,936	99,426	99,426	0.00%	200,000	99,426	30%	
		DUNLOP TAP 12KV/25 CYCLE R5/R7 RETI	CD00178	0	25	25	26	17	93	0.00%	0.00%	0	17	93	93	0.00%	259,608	29,992	5%	
		L CLEAR-TUPPER LAKE 38-46KV-DANC F	CD00887	0	32,962				32,962	0.00%	0.00%	0	0	32,962	32,962	0.00%	660,648	615,407	0%	
		RANKINE-ADAMS 12KV LINE REMOVALS	C035444	0	9,709	(2,592)	0	0	7,117	0.00%	0.00%	0	0	7,117	7,117	0.00%	108,575	61,190	100%	
		Regulator site fencing west-34.5kv	C046444	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%	
		REMOVE WOODARD 24/TEALL 25 PARTIAL	C052065	0	4	9,849	164	108	10,124	0.00%	0.00%	0	108	10,124	10,124	0.00%	25,000	31,534	0%	
		STATION 55 115KV TAPS-REARRANGE SUB	CD01220	0	565	(12,414)	1,667	(312,114)	(322,296)	0.00%	0.00%	0	(312,114)	(322,296)	(322,296)	0.00%	1,440,000	1,209,796	100%	
		WOODVILLE TAP 22-34.5KV-RETIRE AND	CD01075	0	39,390	10,835	(176,872)	39,301	(87,347)	0.00%	0.00%	0	39,301	(87,347)	(87,347)	0.00%	765,673	849,789	95%	
		HARPER 32&88 LINE REMOVAL	C033191	0	0	0	(2,347)	(11,454)	(13,802)	0.00%	0.00%	0	(11,454)	(13,802)	(13,802)	0.00%	255,587	260,790	100%	
		TxD_REP-Line Other Total			0	82,942	17,165	(119,623)	(254,207)	(273,723)	0.00%	0.00%	0	(254,207)	(273,723)	(273,723)	0.00%		3,157,923	
		TxD_Non-REP LINE OTHER	Buffalo Station 27 Rebuild - 23 kv	C033470	84,000	21,195	58,448	23,761	57,205	160,608	68.10%	191.20%	21,000	36,205	160,608	76,608	91.20%	231,000	250,060	95%
	CNY Sub Trans-Line Asset Replace		CNC00075	244,000	32,782	61,657	62,331	72,464	229,234	29.70%	93.95%	61,000	11,464	229,234	(14,766)	-6.05%	258,640	314,789	Blanket	
	ENY Sub Trans-Line Asset Replace		CNE00075	213,000	5,459	(23,454)	58,188	60,737	100,930	28.52%	47.39%	53,250	7,487	100,930	(112,070)	-52.61%	225,780	83,172	Blanket	
	HOMER HILL-CERES 809-34.5KV RETIRE		CD00825	0	1,162	1,163	1,301	1,185	4,810	0.00%	0.00%	0	1,185	4,810	4,810	0.00%	758,000	101,534	30%	
	JOHNSTOWN-MARKET HILL 8 69KV TRIB		CD00179	0	(19,248)	387	0	0	(18,861)	0.00%	0.00%	0	0	(18,861)	(18,861)	0.00%	166,627	164,903	100%	
	Lockport - Maple Rd L92E&W Removal		C036200	5,000	819	782	1,029	(229)	2,402	-4.57%	48.04%	0	(229)	2,402	(2,598)	-51.96%	100,000	66,724	65%	
	RANKINE - HARPER - L16 & L17 REM.		C036205	0	5	586	(5,478)	0	(4,887)	0.00%	0.00%	0	0	(4,887)	(4,887)	0.00%	128,000	76,539	100%	
	SOLVAY 22-RETIRE PORTION 34.5KV		CD01302	0	127,481	0	(1,837)	0	125,643	0.00%	0.00%	0	0	125,643	125,643	0.00%	179,500	192,953	95%	
	WNY Sub Trans-Line Asset Replace		CNW00075	355,000	88,808	53,298	117,113	81,906	341,125	23.07%	96.09%	88,750	(6,844)	341,125	(13,875)	-3.91%	376,300	390,619	Blanket	
	N ELLICOTTVILLE TAP 803 REMOVE		C033030	0	0	(5,308)	0	0	(5,308)	0.00%	0.00%	0	0	(5,308)	(5,308)	0.00%	825,000	393,183	100%	
	YOUNGSTOWN-SANBORN 403 REFURBISH		C034462	0	0	0	391,887	23,516	415,403	0.00%	0.00%	0	23,516	415,403	415,403	0.00%	2,860,000	2,985,976	100%	
	TxD_Non-REP LINE OTHER Total			901,000	258,462	147,559	648,295	296,785	1,351,101	32.94%	149.96%	224,000	72,785	1,351,101	450,101	49.96%		5,020,453		
	TxD_REP-Line Rebuild	ALBION - BROCKPORT 308 REFURBISH	C033131	0	30,690	0	1,929	0	32,619	0.00%	0.00%	0	0	32,619	32,619	0.00%	976,000	1,055,950	100%	
		Battenkill-Cem Mntn 5, fort miller	C04																	

Sub Transmission - Current Year Actuals VS Expected
Sub Transmission Project Detail

				BUDGET		ACTUAL SPENDING							EXPECTED SPENDING		REVISED EXPECTED SPENDING								
Spending Rationale	Program	Project Description	Project	FY14/15 Investment Plan Level	Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015	FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	Change from FY 14/15 Investment Plan Level	%	Project Approval Amount	Total Spending To Date	Project Completion Percentage			
		Hartfield-S. Dow 859-Relocate Part	C052209	424,000	5,888	10,831	14,035	26,051	56,805	6.14%	13.40%	106,000	(79,949)	56,805	(367,195)	-86.60%		100,000	61,855	5%			
		L226 - Extend line to N Lville Sta	C015766	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%		0	0	5%			
		LN404 Moutain - Sanborn reconductor	CD01276	708,900	12,784	11,764	8,925	10,705	44,178	1.51%	6.23%	620,391	(609,686)	44,178	(664,722)	-93.77%		125,000	87,186	30%			
		M&T bank Tap 701-34.5kv	C046462	925,000	12,825	32,727	50,035	3,599	99,185	0.39%	10.72%	0	3,599	99,185	(825,815)	-89.28%		300,000	229,072	20%			
		Mortimer-Solvay 5-69kV -remove	C049335	1,000	38	38	39	26	140	2.57%	14.05%	250	(224)	140	(860)	-85.95%		150,000	22,820	20%			
		N. Ashford-Nuclear Fuel Services 81	C046467	413,950	90,990	94,953	(2,620)	11,280	194,602	2.72%	47.01%	0	11,280	194,602	(219,348)	-52.99%		586,383	396,809	5%			
		N.Lakeville - Ridge LN 218 Refurbis	C046766	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%		0	0	5%			
		Nile-S. Wellsville 812-34.5kV ref.	C050290	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%		0	0	Cancelled 0%			
		Oakfield - Caledonia LN201 reconduc	C046707	621,050	50,957	18,280	37,000	14,880	121,117	2.40%	19.50%	173,048	(158,168)	121,117	(499,933)	-80.50%		524,000	153,817	5%			
		Ohio-Ridge 613-34.5kv	C046453	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%		0	0	5%			
		Old Jewitt-Solvay 26(Ins 30,31,26)-	C046438	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%		0	0	5%			
		Phillips-Medina 301-34.5kv	C046465	0	0	0	61,784	1,528	63,312	0.00%	0.00%	0	1,528	63,312	63,312	0.00%		75,000	63,312	5%			
		Phillips-Telegraph 304-34.5kv	C046466	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%		0	0	5%			
		Rankine - Adams - 25 Cycle Line Ret	C046620	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%		0	0	5%			
		Refurbish H-Lns 27h,28h,33h	C046470	0	0	17,357	4,567	17,252	39,176	0.00%	0.00%	0	17,252	39,176	39,176	0.00%		800,000	39,176	5%			
		Shaleton-Ridge 610, Station 207 Tap	C046779	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%		0	0	5%			
		Sta 122 taps 622/623-23kv	C046461	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%		0	0	5%			
		Sta 66 repl./new Subt pole mtd sta.	CD00544	136,000	706	707	730	479	2,622	0.35%	1.93%	136,000	(135,521)	2,622	(133,378)	-98.07%		23,000	46,189	5%			
		Station 126 taps 33h/34h-23kv	C046450	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%		0	0	5%			
		TXD RESERVE for Asset Replacement U	C046910	(3,387,784)	0	0	0	0	0	0.00%	0.00%	(846,946)	846,946	0	3,387,784	-100.00%		0	0	Blanket			
		W. Portland-Sherman 867-34.5kv	C046468	50,000	38,962	5,725	17,288	6,617	68,592	13.23%	137.18%	21,429	(14,812)	68,592	18,592	37.18%		750,000	68,592	5%			
		CUYLER24 SUBT TAP-SUB REPLACEMENT	C060019	0	0	0	0	263	263	0.00%	0.00%	0	263	263	263	0.00%		125,000	263	5%			
		D/SUB T _Asset Replacement Total				246,049	219,313	198,915	237,367	132,700	788,295	53.93%	320.38%	496,898	(364,198)	788,295	542,245	220.38%			1,502,006		
		D _REP-UG Cable Replacem				SOUTH MALL CABLES REPLACEMENT	CD00086	0	75,781	(24,662)	(6,950)	0	44,169	0.00%	0.00%	0	44,169						

Sub Transmission - Current Year Actuals VS Expected
Sub Transmission Project Detail

				BUDGET		ACTUAL SPENDING					EXPECTED SPENDING		REVISED EXPECTED SPENDING						
Spending Rationale	Program	Project Description	Project	FY14/15 Investment Plan Level	FY14/15 YTD Actual Spending				4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investme nt Plan Level	Project Approval Amount	Total Spending To Date	Project Completion Percentage	
				Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015												
		Hartfield-S. Dow 859 Refurbish	C033180	2,583,273	128,567	79,268	715,758	461,793	1,385,386	17.88%	53.63%	704,529	(242,736)	1,385,386	(1,197,887)	-46.37%	5,473,000	1,677,308	45%
		Homer Hill-Nile 811-34.5kv	C050326	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		Homer Hill-Nile 811-34.5kv ION	CD01216	89,250	3,491	2,295	1,646	1,018	8,450	1.14%	9.47%	0	1,018	8,450	(80,800)	-90.53%	100,000	107,812	30%
		LHH-Mallory 22-34.5kv	C046441	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		Mallory-Cicero L33-34.5 kV line Ref	C046681	412,000	6,664	(546)	7,745	10,465	24,328	2.54%	5.90%	103,000	(92,535)	24,328	(387,672)	-94.10%	750,000	57,435	20%
		Maplewood-Latham#9 Mapleview Tap Re	CD00832	183,000	0	0	5,415	2,386	7,801	1.30%	4.26%	0	2,386	7,801	(175,199)	-95.74%	100,000	40,907	20%
		Maplewood-Menands 17/18 d/c-34.5kv	C046432	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		Mech-Schuylerville 4-34.5kV refurb	C050323	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		N. Angola-Bagdad 857-34.5kV Catt.	C050289	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		Queensbury-Henry Street 14-34.5kv	C046442	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		Rebuild SubT line Crossings	C050328	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	0%
		Refurbish H lines 26H, 33H, 34H	C048911	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		Refurbish H Lns 26H, 34H	C048910	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	57,000	0	5%
		Refurbish H-Lns 27h,25h,33h,36h	C048909	0	0	0	26,212	6,582	32,793	0.00%	0.00%	0	6,582	32,793	32,793	0.00%	50,000	32,793	5%
		Re-furbish Teall 25/Woodard 24-34.5	C046446	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		Relocate S. Dow-Poland 865-34.5kV	C050177	100,000	6,633	32,494	21,952	17,388	78,467	17.39%	78.47%	17,442	(54)	78,467	(21,533)	-21.53%	800,000	148,747	5%
		Rotterdam-Scotia-Rosa Road 32/6 -	C046455	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		Solvay/Woodard-Ash st 27&27&28- 34.	C046439	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		Taylorville-Effley 24-23kv	C046437	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	55,000	0	5%
		Teall-Headson L31-L29-34.5 kV line	C046686	627,000	7,706	55,851	47,528	15,115	126,200	2.41%	20.13%	0	15,115	126,200	(500,800)	-79.87%	250,000	166,521	20%
		Tonawanda Lines 601-604-23kv	C046451	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		Tonawanda Lines 622-624-23kv	C046452	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		Trenton-Deerfield 21/27-46kv	C046464	30,000	394	36,871	243,542	547,501	828,309	1825.00%	2761.03%	7,500	540,001	828,309	798,309	2661.03%	530,000	1,135,919	65%
		Trenton-Prospect 23-46kv	C046448	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	55,000	0	5%
		Union-Ausable Forks 36-46kV ref	C050320	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		Union-Lake Clear 35-46kV refurb	C050324	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		Varick-Bristol Hill 202-34.5kv	C04646																

Sub Transmission - Current Year Actuals VS Expected
Sub Transmission Project Detail

				BUDGET		ACTUAL SPENDING					EXPECTED SPENDING		REVISED EXPECTED SPENDING							
Spending Rationale	Program	Project Description	Project	FY14/15 Investment Plan Level					FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Approval Amount	Total Spending To Date	Project Completion Percentage	
					Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015												
	D/SUB T Damage Failure Other Total			2,556,500	759,409	883,284	775,645	465,816	2,884,154	18.22%	112.82%	639,125	(173,309)	2,884,154	327,654	12.82%		3,241,306		
	TxD_REP-Line Other	304 LINE SECTIONALIZER REPLACEMENT	C054066	0	108	10,812	31,651	447	43,019	0.00%	0.00%	0	447	43,019	43,019	0.00%	100,000	43,019	30%	
	TxD_REP-Line Other Total			0	108	10,812	31,651	447	43,019	0.00%	0.00%	0	447	43,019	43,019	0.00%		43,019		
	T_Damage/Failure	BROCKPORT-REPLACE34KVREGS	C033631	0	9,231	0	(3,218)	0	6,013	0.00%	0.00%	0	0	6,013	6,013	0.00%	795,000	798,090	100%	
		WOODARD 233 CAP SWITCHER R910 REPI	CD01144	0	105,639	184,437	158,446	4,133	452,655	0.00%	0.00%	0	4,133	452,655	452,655	0.00%	600,000	604,125	0%	
	T Damage/Failure Total			0	114,869	184,437	155,228	4,133	458,667	0.00%	0.00%	0	4,133	458,667	458,667	0.00%		1,402,216		
	D/SUB T Major Storms	Storm Budgetary Res. (line)- NMPC	C040891	200,000	1,924	0	1,097	1,858	4,879	0.93%	2.44%	50,000	(48,142)	4,879	(195,121)	-97.56%	270,000	313,346	Blanket	
	D/SUB T Major Storms Total			200,000	1,924	0	1,097	1,858	4,879	0.93%	2.44%	50,000	(48,142)	4,879	(195,121)	-97.56%		313,346		
	TxD_Non-REP SUB OTHER	CNY SUB TRANS-SUBSTATION BLANKET	CNC00074	0	325	325	(1,382)	0	(732)	0.00%	0.00%	0	0	(732)	(732)	0.00%	146,000	(732)	Blanket	
		ENY SUB TRANS-SUBSTATION BLANKET	CNE00074	0	248	0	(3,035)	0	(2,787)	0.00%	0.00%	0	0	(2,787)	(2,787)	0.00%	482,000	248	Blanket	
		WNY SUB TRANS-SUBSTATION BLANKET	CNW00074	0	(105,748)	8,212	(3,195)	0	(100,731)	0.00%	0.00%	0	0	(100,731)	(100,731)	0.00%	158,000	(101,385)	Blanket	
	TxD_Non-REP SUB OTHER Total			0	(105,176)	8,537	(7,612)	0	(104,251)	0.00%	0.00%	0	0	(104,251)	(104,251)	0.00%		(101,870)		
	Damage/Failure Total			2,756,500	771,134	1,087,070	956,010	472,255	3,286,469	17.13%	119.23%	689,125	(216,870)	3,286,469	529,969	19.23%		4,898,018		
	System Capacity & Perform	TxD_REP-Line Other	208 LINE REPLACE SECTIONALIZER	C054067	0	72	1	12,071	192	12,336	0.00%	0.00%	0	192	12,336	12,336	0.00%	100,000	37,864	30%
			216/217 LINE REPLACE SECTIONALIZERS	C054075	0	179	3	3	111,752	111,937	0.00%	0.00%	0	111,752	111,937	111,937	0.00%	200,000	111,937	5%
			223 LINE REPLACE SECTIONALIZER	C054077	0	72	1	1	75	0.00%	0.00%	0	1	75	75	0.00%	100,000	75	5%	
			227 LINE REPLACE SECTIONALIZER	C054078	0	107	2	2	112	0.00%	0.00%	0	1	112	112	0.00%	100,000	112	5%	
			305 LINE REPLACE SECTIONALIZER	C054079	0	144	6,990	33,142	4,901	45,178	0.00%	0.00%	0	4,901	45,178	45,178	0.00%	100,000	70,706	30%
			308 LINE REPLACE SECTIONALIZER	C054080	0	107	2	2	36,443	36,554	0.00%	0.00%	0	36,443	36,554	36,554	0.00%	100,000	36,554	5%
			312 LINE REPLACE SECTIONALIZER	C054081	0	0	83	1	85	0.00%	0.00%	0	1	85	85	0.00%	100,000	85	5%	
		811 LINE REPLACE SECTIONALIZER	C054083	0	0	55	1	57	0.00%	0.00%	0	1	57	57	0.00%	100,000	57	5%		
		852 LINE REPLACE SECTIONALIZERS	C054069	0	252	10,612	62,442	31,204	104,509	0.00%	0.00%	0	31,204	104,509	104,509	0.00%	200,000	104,509	100%	
		857 LINE REPLACE SECTIONALIZERS	C054082	0	0	193	3	2	198	0.00%	0.00%	0	2	198	198	0.00%	200,000	198	5%	
		863 LINE REPLACE SECTIONALIZERS	C054072	0	251	613	35,961	21,041	57,866	0.00%	0.00%	0	21,041	57,866	57,866	0.00%	210,000	60,977	100%	
		867 LINE REPLACE SECTINALIZERS	C054070	0	216	7,505	36,464	52,294	96,479	0.00%	0.00%	0	52,294	96,479	96,479	0.00%	200,000	96,479	100%	
		Beck - Harper L106 Removal	C036196	1,000	246	4,429	353	335	5,362	33.51%	536.24%	250	85	5,362	4,362	436.24%	400,000	355,022	85%	
		FRANKHAUSER - RELOCATE L605 / L606	C030005	0	634	4,503	20,983	0	26,121	0.00%	0.00%	0	0	26,121	26,121	0.00%	298,000	324,587	100%	
		RE																		

Sub Transmission - Current Year Actuals VS Expected
Sub Transmission Project Detail

				BUDGET					ACTUAL SPENDING					EXPECTED SPENDING				REVISED EXPECTED SPENDING				% Change from FY 14/15 Investme nt Plan Level				
Spending Rationale	Program	Project Description	Project	FY14/15 Investment Plan Level	Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015	FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending								Project Approval Amount	Total Spending To Date	Project Completion Percentage	
		CNY Sub Trans-Line Load Relief	CNC0077	10,000	0	0	0	0	0	0.00%	0.00%	2,500	(2,500)	0	(10,000)	-100.00%	10,600	0	Blanket				10,600	0	Blanket	
		ENY Sub Trans-Line Load Relief	CNE0077	1,000	0	0	0	0	0	0.00%	0.00%	250	(250)	0	(1,000)	-100.00%	1,060	0	Blanket				1,060	0	Blanket	
		Golah Avon 217 line reconductoring	C036054	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	0				0	0	5%	
		New Tonawanda Substation - 23kV Lin	C046529	392,700	21,386	22,830	9,189	40,697	94,102	10.36%	23.96%	0	40,697	94,102	(298,598)	-76.04%	200,000	103,107					200,000	103,107	85%	
		South Livingston - 34.5KV Line Work	C028405	30,000	0	0	0	0	0	0.00%	0.00%	30,000	(30,000)	0	(30,000)	-100.00%	0	0					0	0	5%	
		Van Dyke Station - Beth-Delmar #6 I	C046482	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	40,000	0					40,000	0	5%	
		WNY Sub Trans-Line Load Relief	CNW0077	10,000	1,968	154	(46,872)	21,733	(23,016)	217.33%	-230.16%	0	21,733	(23,016)	(33,016)	-330.16%	10,600	(22,197)	Blanket				10,600	(22,197)	Blanket	
		RANSOMVILLE-PHILLIPS 402 WILSON STA	C061365	0	0	0	0	0	34,364	0.00%	0.00%	0	34,364	34,364	(33,016)	0.00%	50,000	36,465					50,000	36,465	5%	
		D/SUB T_ Load Relief Total		1,867,800	374,165	198,746	39,658	242,503	855,073	12.98%	45.78%	377,128	(134,625)	855,073	(1,012,727)	-54.22%		2,432,889								
		T_ Damage/Failure	ELM STREET STATION SPARE	CD00755	0	(619)	1,832,865	(1,831,075)	0	1,171	0.00%	0.00%	0	0	1,171	1,171	0.00%	329,116	181,483				329,116	181,483	0%	
		T_ Damage/Failure Total		0	(619)	1,832,865	(1,831,075)	0	1,171	0.00%	0.00%	0	0	1,171	1,171	0.00%		181,483								
		D/SUB T_ Sub T UG Cable R	701 LINE - KENSINGTON EXPWY UG	C053243	0	757	277	286	188	1,508	0.00%	0.00%	0	188	1,508	1,508	0.00%	570,000	18,107				570,000	18,107	30%	
		D/SUB T_ Sub T UG Cable Replacement Total		0	757	277	286	188	1,508	0.00%	0.00%	0	188	1,508	1,508	0.00%		18,107								
		TxD_REP-Distribution Autom	DA - NE SUBT AUTOMATION LINES 8&9	C035542	0	70,463	42,805	4,462	8,060	125,790	0.00%	0.00%	0	8,060	125,790	125,790	0.00%	1,900,000	1,808,164				1,900,000	1,808,164	100%	
			DA - NE SubT Automation Wilton Sub	C035863	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0					0	0	5%	
			DA - NW SUBT AUTOMATION LINE 401	C035864	0	24,366	2,311	0	5,801	32,478	0.00%	0.00%	0	5,801	32,478	32,478	0.00%	290,588	249,566				290,588	249,566	100%	
			DA-NY SubT Automation Place Holder	C036661	50,000	0	0	0	0	0.00%	0.00%	12,500	(12,500)	0	(50,000)	-100.00%	0	0					0	0	0%	
			MV-AUTOMATE X24-1 ON TRENTON-MIDDLE	CD00346	0	8,174	8,490	0	16,664	0.00%	0.00%	0	0	16,664	16,664	0.00%	115,814	122,520					115,814	122,520	100%	
			WD - INSTALL SCADAMATES ON THE 224'	CD00517	0	38,256	56,007	108,965	40,031	243,260	0.00%	0.00%	0	40,031	243,260	243,260	0.00%	785,769	822,871					785,769	822,871	85%
		TxD_REP-Distribution Automation Total		50,000	141,259	109,612	113,427	53,892	418,191	107.78%	836.38%	12,500	41,392	418,191	368,191	736.38%		3,003,120								
		D/SUB T_ De-Energized T Li	Balstrn-Randall-W. Milton 34.5kv rem	C048968	0	3	754	15	10	782	0.00%	0.00%	0	10	782	782	0.00%	150,000	1,910				150,000	1,910	5%	
			Castleton Greenbush Line 5	C036365	11,130	4,569	8,324	3,963	1,614	18,470	14.50%	165.95%	229	1,384	18,470	7,340	65.95%	450,000	54,379				450,000	54,379	5%	
			Terminal Sta B - R48, R46, R25 Rem.	C036204	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0					0	0	5%	
			Terminal Sta C - C12 & C14 Removal	C036203	1,000	0	0	2,788	38,362	41,149	3836.20%	4114.95%	250	38,112	41,149	40,149	4014.95%	364,979	41,149				364,979	41,149	5%	
		D/SUB T_ De-Energized T Line Strategy Total		12,130	4,572	9,079	6,765	39,986	60,402	329.64%	497.95%	479	39,506	60,402	48,272	397.95%		97,438								
		D/SUB T_ Sub-T Automation	WD - Install ScadaMates on the 301	CD00474	188,000	25,603	49,825	33,112	7,478	116,017	3.98%	61.71%	0	7,478	116,017	(71,983)	-38.29%	523,750	440,989				523,750	440,989	30%	
			WD - Install ScadaMates on the 803	CD00514	100,000	10,567	5,844	25,982	5,693	48,086	5.69%	48.09%	0	5,693	48,086	(51,914)	-51.91%	607,500	319,060				607,500	319,060	30%	
		D/SUB T_ Sub-T Automation Total		288,000	36,171	55,669	59,093	13,171	164,104	4.57%	56.89%	0	13,171	164,104	(123,898)	-43.02%		760,048								
		D_REP-Distribution Autom	MV-INSTALL SCADAMATES ON VALLEY-IND	CD00522	0	71,870	(3,517)	11,533	13,096	92,982	0.00%	0.00%	0	13,096	92,982	92,982	0.00%	283,269	269,036				283,269	269,036	95%	
			WD - Install ScadaMates on 218 Line	CD00519	396,000	15,473	8,856	49,181	9,561	83,071	2.41%	20.98%	0	9,561	83,071	(312,929)	-79.02%	780,384	406,039				780,384	406,039	30%	
			WD - Install ScadaMates on 861 Line	CD00516	396,000	12,340	90,792	126,754	50,713	280,599	12.81%	70.86%	0	50,713	280,599	(115,401)	-29.14%	757,307	625,619				757,307	625,619	100%	
		D_REP-Distribution Automation Total		792,000	99,683	96,132	187,468	73,370	456,653	9.26%	57.66%	0	73,370	456,653	(335,347)	-42.34%		1,300,694								
		TxD_Non-REP SUB OTHER	Caledonia Substation 44 - Addition	CD00942	0	255	0	0	(255)	0	0.00%	0.00%	0	(255)	0	0	0.00%	61,715	255	Cancelled			61,715	255	0%	
			NY SUBT PS&I ACTIVITY	C008154	0	(177,066)	(150,299)	44,077	22,510	(260,777)	0.00%	0.00%	0	22,510	(260,777)	(260,777)	0.00%	400,000	1,163,496	Blanket			400,000	1,163,496	Blanket	
			STUYVESANT FALLS HYDRO - HUDSON ST	CD01247	0	(753)	6,525	0	5,771	0.00%	0.00%	0	5,771	0	5,771	0.00%	148,100	42,027				148,100	42,027	100%		
			STUYVESANT FALLS HYDRO - METERING	CD01246	0	167	167	173	(1,198)	(692)	0.00%	0.00%	0	(1,198)	(692)	(692)	0.00%	139,700	12,617				139,700	12,617	100%	
		TxD_Non-REP SUB OTHER Total		0	(177,397)	(143,607)	44,249	21,057	(255,697)	0.00%	0.00%	0	21,057	(255,697)	(255,697)	0.00%		1,218,395								
	System Capacity & Performance Total				3,748,180	949,929	2,379,482	(1,112,217)	1,018,964	3,236,157	27.19%	86.34%	569,107	449,857	3,236,157	(512,023)	-13.66%		22,335,742							
	Customer Requests/Public	D/SUB T_ New Business	23KV CANAL SIDE	CD01002	0	4,016	0	0	4,016	0.00%	0.00%	0	0	4,016	4,016	0.00%	212,746	187,619					212,746	187,619	100%	
			23KV TAP TO NORTH EPHRATAH	CD00945	0	206	75	0	280	0.00%	0.00%	0	0	280	280	0.00%	30,000	172,589					30,000	172,589	100%	
			250 DELAWARE AVE - UNILAND BLDG.	C055397	0	0	0	6,511	36,766	43,277	0.00%	0.00%	0	36,766	43,277	43,277	0.00%	110,000	43,277				110,000	43,277	5%	
			34.5KV TAP TO INTERGROW GREENHOUSE	C052513	0	36,312	(195,185)	523,032	137,525	501,683	0.00%	0.00%	0	137,525	501,683	501,683	0.00%	1,106,000	544,225				1,106,000	544,225	95%	
			BUFFALO CREEK CASINO	CD00946	0	(3,763)	(14,958)	25,614	0	6,893	0.00%	0.00%	0	0	6,893	6,893	0.00%	532,947	495,913				532,947	495,913	100%	
			East - West Medical Corridor Cable	CD00823	616,000	388,680	95,629	74,952	69,301	628,561	11.25%	102.04%	0	69,301	628,561	12,561	2.04%	1,945,000	1,721,861				1,945,000	1,721,861	95%	
			NORTH EPHRATAH MINI SUBSTATION	CD00950	0	8,263	(2,006)	168	0	6,425	0.00%	0.00%	0	0	6,425	6,425	0.00%	390,000	220,089				390,000	220,089	100%	
			PEAK AND PEAK - 34.5KV SERVICE	CD01110	0	3,172	0	0	72,327	75,499	0.00%	0.00%	0	72,327	75,499	75,499	0.00%	156,709	1,608				156,709	1,608	100%	
			SAMARITAN HOSPITAL SUB-T SERVICE	C053783	0	12,518	2,265	4,836	91,200	110,818	0.00%	0.00%	0	91,200	110,818	110,818	0.00%	1,500,000	114,523				1,500,000	114,523	20%	
			TxD RESERVE for New Business Commer	C046913	600,000	0	0	0	0	0	0.00%	0.00%	150,000	(150,000)	0	(600,000)	-100.00%	0	0	Blanket			0	0	Blanket	
			W-F GAGE 8/W-QUEENS, 9 REL, 34.5KV	C049027	0	10,159	3,684	(810)	85,898	98,931	0.00%	0.00%	0	85,898	98,931	98,931	0.00%	184,8								

Sub Transmission - Current Year Actuals VS Expected
Sub Transmission Project Detail

				BUDGET		ACTUAL SPENDING						EXPECTED SPENDING		REVISED EXPECTED SPENDING							
Spending Rationale	Program	Project Description	Project	FY14/15 Investment Plan Level					FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Approval Amount	Total Spending To Date	Project Completion Percentage		
					Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015													
		SOLVAY 26-34.5KV	C050689	0	127,681	112	22,999	262,241	413,032	0.00%	0.00%	0	262,241	413,032	413,032	0.00%		141,214	(86,755)	95%	
		SOUTH PHILADELPHIA 23KV LINE21 REL	CD00620	0	(65,697)	0	60	0	(65,638)	0.00%	0.00%	0	0	(65,638)	(65,638)	0.00%		99,000	(14,644)	100%	
		WNY Sub Trans-Line Public Require	CNW0072	63,000	0	1,831	5,215	2,127	9,172	3.38%	14.56%	15,750	(13,623)	9,172	(53,828)	-85.44%		76,860	10,256	Blanket	
		34.5KV TAP TO CHAU. CO. LNDFILL-NUG	C030409	0	0	0	1,526	0	1,526	0.00%	0.00%	0	0	1,526	1,526	0.00%		400,000	3,879	100%	
		D/SUB T Public Requirements Total		145,800	66,298	(79,779)	83,594	265,567	335,680	182.14%	230.23%	36,450	229,117	335,680	189,880	130.23%			391,003		
		TxD_REP-Line Other	34.5KV TAP TO BYRNE DAIRY CUST SUB	C052100	0	7,758	0	2,776	(20,000)	(9,465)	0.00%	0.00%	0	(20,000)	(9,465)	(9,465)	0.00%		100,000	(10,155)	0%
			CORTLAND 20.34.5KV SUITE-KOTE RELOC	C057780	0	0	0	5,274	(207,704)	(202,430)	0.00%	0.00%	0	(207,704)	(202,430)	(202,430)	0.00%		135,000	(202,430)	5%
		TxD_REP-Line Other Total		0	7,758	0	8,050	(227,704)	(211,895)	0.00%	0.00%	0	(227,704)	(211,895)	(211,895)	0.00%			(212,586)		
		TxD_Non-REP LINE OTHER	Buffalo Life Science Center	C050237	221,000	0	403	2,419	(134,015)	(131,193)	-60.64%	-59.36%	221,000	(355,015)	(131,193)	(352,193)	-159.36%		260,000	(145,501)	5%
			CNY Sub Trans-Line New Business	CNC0071	84,000	203	1,360	229	(45,682)	(43,890)	-54.38%	-52.25%	21,000	(66,682)	(43,890)	(127,890)	-152.25%		94,920	(129,227)	Blanket
			ENY Sub Trans-Line New Business	CNE0071	94,000	2,966	(31,624)	70	110	(28,477)	0.12%	-30.29%	23,500	(23,390)	(28,477)	(122,477)	-130.29%		112,800	(33,214)	Blanket
			TRENTON-DEERFIELD 21/27 ADDITIONA	CD00210	0	10,406	8,118	7,561	3,408	29,494	0.00%	0.00%	0	3,408	29,494	29,494	0.00%		523,529	337,802	0%
			WNY Sub Trans-Line New Business	CNW0071	63,000	15,154	40,034	90,342	58,523	204,054	92.89%	323.89%	15,750	42,773	204,054	141,054	223.89%		86,310	221,577	Blanket
			RPI 34.5kV Service Expansion (CIAC)	C000440	0	0	0	0	132	132	0.00%	0.00%	0	132	132	132	0.00%		5,500,000	26,363	0%
		TxD_Non-REP LINE OTHER Total		462,000	28,730	18,292	100,622	(117,523)	30,120	-25.44%	6.52%	281,250	(398,773)	30,120	(431,880)	-93.48%			277,799		
		D_Non-REP LINE OTHER	CR BURY SUB-T WOODARD 27	C055183	0	(16,793)	4,361	65,090	139,339	191,997	0.00%	0.00%	0	139,339	191,997	191,997	0.00%		209,388	201,846	85%
			Harbor Center - 23kV, 6E, 10E & 23E	C049837	122,000	206,280	303,935	24,394	(23,081)	511,529	-18.92%	419.29%	0	(23,081)	511,529	389,529	319.29%		630,096	591,983	100%
			Waterfront School - 2nd 23kV Cable	CD01017	850	84	84	86	57	311	6.69%	36.57%	850	(793)	311	(539)	-63.43%		15,000	5,475	5%
			PIN 3753.96 AUTOROW RELOCATIO	C056708	0	0	4,355	84,773	46,370	135,498	0.00%	0.00%	0	46,370	135,498	135,498	0.00%		395,404	148,030	0%
		D_Non-REP LINE OTHER Total		122,850	189,571	312,734	174,344	162,686	839,334	132.43%	683.22%	850	161,836	839,334	716,484	583.22%			947,334		
		T_Customer Interconnection	SKANEATELES 34.5KV TAP FRM NYSEG504	C058559	0	0	0	(22,285)	9,332	(12,954)	0.00%	0.00%	0	9,332	(12,954)	(12,954)	0.00%		500,000	(12,954)	5%
		T_Customer Interconnections Total		0	0	0	(22,285)	9,332	(12,954)	0.00%	0.00%	0	9,332	(12,954)	(12,954)	0.00%			(12,954)		
		T_Public Requirements (add)	FEDEX BAYVIEW-RAISE SUB T LINE COND	C059459	0	0	0	3,157	12,034	15,192	0.00%	0.00%	0	12,034	15,192	15,192	0.00%		250,000	15,623	5%
			DYONVILLE - 5H SECOND FEED	C059480	0	0	0	6,205	21,414	27,619	0.00%	0.00%	0	21,414	27,619	27,619	0.00%		300,000	27,619	5%
		T_Public Requirements (additional need) Total		0	0	0	9,362	33,449	42,811	0.00%	0.00%	0	33,449	42,811	42,811	0.00%			43,242		
		D/SUB T_Sub T UG Cable R	UG 404 LINE CABLE REPLACEMENT	C053704	0	22,075	19,287	82,977	63,799	188,137	0.00%	0.00%	0	63,799	188,137	188,137	0.00%		850,000	199,291	5%
		D/SUB T_Sub T UG Cable Replacement Total		0	22,075	19,287	82,977	63,799	188,137	0.00%	0.00%	0	63,799	188,137	188,137	0.00%			199,291		
		D/SUB T_3rd Party Attachm	NY Central Sub T Line Third Party	CNC0078	10,000	958	878	425	7,894	10,155	78.94%	101.55%	2,500	5,394	10,155	155	1.55%		10,600	6,590	Blanket
			NY East Sub T Line Third Party	CNE0078	15,000	296	296	305	201	1,097	1.34%	7.31%	3,750	(3,549)	1,097	(13,903)	-92.69%		15,900	1,097	Blanket
			NY West Sub T Line Third Party	CNW0078	10,000	8,058	2,929	589	(15,131)	(3,555)	-151.31%	-35.55%	10,000	(25,131)	(3,555)	(13,555)	-135.55%		11,200	13,322	Blanket
		D/SUB T_3rd Party Attachments Total		35,000	9,312	4,103	1,319	(7,037)	7,697	-20.11%	21.99%	16,250	(23,287)	7,697	(27,303)	-78.01%			21,009		
Customer Requests/Public Requirements Total				1,981,650	783,307	164,139	1,079,564	681,189	2,708,198	34.37%	136.66%	484,800	196,389	2,708,198	726,548	36.66%			5,165,040		
Non-Infrastructure/Other	TxD_Non-REP LINE OTHER	Karner - Patroon #5 - Duravent Tap	C047003	145,000	0	0	0	0	0	0.00%	0.00%	0	0	0	(145,000)	-100.00%		160,000	0	100%	
		TxD_Non-REP LINE OTHER Total		145,000	0	0	0	0	0	0.00%	0.00%	0	0	0	(145,000)	-100.00%			0		
Non-Infrastructure/Other Total				145,000	0	0	0	0	0	0.00%	0.00%	0	0	0	(145,000)	-100.00%			0		
Grand Total				32,775,000	6,990,923	8,179,999	6,817,912	6,798,086	28,786,919	20.74%	87.83%	8,435,171	(1,637,086)	28,786,919	(3,988,081)	-12.17%			146,685,950		

Niagara Mohawk Power Corporation d/b/a National Grid														
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15														
Distribution - Current Year Actuals VS Expected														
Distribution Project Detail														
	Budget	RESULTS FOR THE FOURTH QUARTER FY14/15							EXPECTED SPENDING		REVISED EXPECTED SPENDING			
		ACTUAL SPENDING												
	FY14/15 Investment Plan Level	FY14/15 YTD Actual Spending					4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	
Spending Rationale		Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015									
Asset Condition	63,805,072	21,690,702	17,934,132	21,073,610	21,938,892	82,637,336	34.38%	129.5%	14,462,405	7,476,486	82,637,336	18,832,264	29.5%	
Customer Requests/Public Requirements	85,454,497	18,984,786	30,202,393	29,933,059	29,272,204	108,392,442	34.25%	126.8%	20,814,457	8,457,748	108,392,442	22,937,945	26.8%	
Damage/Failure	23,106,427	6,448,807	11,704,891	7,087,061	9,676,573	34,917,331	41.88%	151.1%	5,621,557	4,055,016	34,917,331	11,810,904	51.1%	
Non-Infrastructure/Other	3,232,000	768,108	907,788	4,123,571	(432,680)	5,366,787	-13.39%	166.1%	808,000	(1,240,680)	5,366,787	2,134,787	66.1%	
System Capacity & Performance	67,681,004	17,360,666	20,690,022	22,283,180	19,265,502	79,599,371	28.47%	117.6%	11,608,560	7,656,943	79,599,371	11,918,367	17.6%	
Grand Total	243,279,000	65,253,070	81,439,226	84,500,480	79,720,491	310,913,267	32.77%	127.8%	53,314,978	26,405,513	310,913,267	67,634,267	27.8%	

Niagara Mohawk Power Corporation d/b/a National Grid													
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15													
Distribution - Current Year Actuals VS Expected													
Distribution Project Detail													
Program	Budget	RESULTS FOR THE FOURTH QUARTER FY14/15							EXPECTED SPENDING		REVISED EXPECTED SPENDING		
		ACTUAL SPENDING							Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15	
		FY14/15 Investment Plan Level	Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015	FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level				Fiscal YTD Spending % of Investment Plan Level	Investment Plan Level to Revised Projected Spending
D/SUB T. New Business	9,425,650	2,242,062	2,104,827	3,030,161	2,777,755	10,154,805	29.47%	107.7%	2,356,413	421,342	10,154,805	729,155	7.7%
D/SUB T. Distributed Generation	0	48,271	107,207	228,421	(64,900)	319,000	0.00%	0.0%	0	(64,900)	319,000	319,000	0.0%
D/SUB T. Public Requirements	8,009,126	2,542,705	5,888,585	3,259,636	2,717,038	14,407,964	33.92%	179.9%	1,929,569	787,469	14,407,964	6,398,838	79.9%
D/SUB T. Primary UG Cable Replacement	1,974,000	(6,848)	31,998	215,270	88,435	328,855	4.48%	16.7%	360,470	(272,034)	328,855	(1,645,145)	-83.3%
D/SUB T. Damage Failure Other	20,409,200	5,276,185	9,788,027	5,547,740	6,915,861	27,527,813	33.89%	134.9%	4,947,250	1,968,611	27,527,813	7,118,613	34.9%
D/SUB T. Outdoor Lighting	0	(6,896)	6,705	50,643	12,530	62,983	0.00%	0.0%	0	12,530	62,983	62,983	0.0%
D. REP-Capital Related to UG Inspection Program	0	0	0	70	(4,355)	(4,285)	0.00%	0.0%	0	(4,355)	(4,285)	(4,285)	0.0%
D. REP-Dist Transformer Replacement	0	0	0	29	(1,806)	(1,777)	0.00%	0.0%	0	(1,806)	(1,777)	(1,777)	0.0%
TxD. REP-Line Other	0	82,225	1,941	7,481	0	91,647	0.00%	0.0%	0	0	91,647	91,647	0.0%
D. Non-REP SUB OTHER	2,030,000	2,994,609	2,759,759	2,903,265	2,783,798	11,441,431	137.13%	563.6%	494,750	2,289,048	11,441,431	9,411,431	463.6%
T. Other	0	0	0	1,619,353	(1,619,353)	0	0.00%	0.0%	0	(1,619,353)	0	0	0.0%
D. REP-UG Structures and Equipment	0	4,635	10,133	636	1,167	16,570	0.00%	0.0%	0	1,167	16,570	16,570	0.0%
T. System Capacity & Performance	153,000	95	320	56	97	568	0.06%	0.4%	38,250	(38,153)	568	(152,432)	-99.6%
D. Non-REP HUF	0	124,769	404,740	189,032	127,161	845,702	0.00%	0.0%	0	127,161	845,702	845,702	0.0%
D/SUB T. ERR_Eng Reliability Review	8,720,508	223,423	224,789	1,018,950	513,405	1,980,566	5.89%	22.7%	1,271,988	(758,583)	1,980,566	(6,739,942)	-77.3%
D/SUB T. Reliability	51,813,122	7,814,976	11,145,727	15,682,733	12,789,300	47,432,736	24.68%	91.5%	9,406,465	3,382,835	47,432,736	(4,380,386)	-8.5%
D. Non-REP General/ Other	850	166	166	1,322,659	451,242	1,774,233	53087.30%	208733.3%	850	450,392	1,774,233	1,773,383	208633.3%
D/SUB T. Side Tap Fusing	2,400,000	526,121	447,108	450,079	191,584	1,614,892	7.98%	67.3%	599,999	(408,415)	1,614,892	(785,108)	-32.7%
TxD. REP-Line Rebuild	0	0	0	5,730	25	5,755	0.00%	0.0%	0	25	5,755	5,755	0.0%
D/SUB T. Storm Hardening	3,823,850	359,848	272,422	229,043	28,686	889,999	0.75%	23.3%	1,025,000	(996,314)	889,999	(2,933,851)	-76.7%
D. Non-REP LINE OTHER	75,824,471	20,197,481	27,136,410	28,544,702	24,782,502	100,661,094	32.68%	132.8%	18,838,725	5,943,777	100,661,094	24,836,623	32.8%
D/SUB T. Load Relief	(5,647,142)	1,968,391	3,809,515	(591,144)	1,699,580	6,886,343	-30.10%	-121.9%	(2,588,431)	4,288,011	6,886,343	12,533,485	-221.9%
D. REP-Substa Transformr Replacement	0	0	0	6,764	(34,094)	(27,330)	0.00%	0.0%	0	(34,094)	(27,330)	(27,330)	0.0%
D/SUB T. Substation Power Transformer	2,598,030	489,212	307,450	392,071	376,598	1,565,331	14.50%	60.3%	1,098,261	(721,663)	1,565,331	(1,032,699)	-39.7%
D/SUB T. Asset Replacement	1,449,303	444,146	635,469	511,474	1,049,997	2,641,085	72.45%	182.2%	(73,463)	1,123,459	2,641,085	1,191,783	82.2%
D. REP-Line Other	2,072,100	1,022,473	801,928	811,495	308,379	2,944,275	14.88%	142.1%	122,775	185,604	2,944,275	872,175	42.1%
D. REP-UG Cable Replacements	1,411,453	(216,060)	115,642	(26,375)	166,334	39,542	11.78%	2.8%	312,500	(146,166)	39,542	(1,371,911)	-97.2%
T. Public Requirements (additional need)	0	0	0	0	79,935	79,935	0.00%	0.0%	0	79,935	79,935	79,935	0.0%
D/SUB T. Substation Indoor	8,432,820	2,234,271	1,640,591	3,350,932	2,519,427	9,745,221	29.88%	115.6%	2,119,647	399,780	9,745,221	1,312,401	15.6%
D/SUB T. Blanket	0	0	0	1,857	0	1,857	0.00%	0.0%	0	1,857	1,857	1,857	0.0%
D/SUB T. Inspection \$ Maintenance	25,429,505	12,135,291	8,036,149	8,092,482	12,059,191	40,323,114	47.42%	158.6%	6,357,376	5,701,815	40,323,114	14,893,609	58.6%
D/SUB T. Major Storms	718,227	(41,840)	0	0	2,757,192	2,715,352	383.89%	378.1%	179,557	2,577,636	2,715,352	1,997,125	278.1%
D. REP-Distribution Automation	242,500	102,583	295,728	66,671	47,402	512,384	19.55%	211.3%	0	47,402	512,384	269,884	111.3%
D/SUB T. 3rd Party Attachments	404,000	347,086	288,113	121,167	1,632,337	2,388,703	404.04%	591.3%	101,000	1,531,337	2,388,703	1,984,703	491.3%
D/SUB T. Telecom	1,398,000	151,121	172,457	181,631	372,646	877,855	26.66%	62.8%	349,500	23,146	877,855	(520,145)	-37.2%
D/SUB T. Metal-Clad Switchgear	78,500	0	0	62,468	36,288	98,756	48.23%	125.8%	28,792	7,497	98,756	20,256	25.8%
D. REP-Substation Asset Replacement	(3,307,035)	68,945	137,756	314,475	133,543	654,718	-4.04%	-19.8%	(834,952)	968,495	654,718	3,961,753	-119.8%
D/SUB T. Substation RTU	2,485,000	672,412	449,933	650,096	166,953	1,939,393	6.72%	78.0%	295,927	(128,974)	1,939,393	(545,607)	-22.0%
D. REP-Conductor Replacement	412,250	305,743	350,166	216,116	71,847	943,873	17.43%	229.0%	18,063	53,785	943,873	531,623	129.0%
D/SUB T. Substation Battery&Related	900,000	100,050	190,564	182,737	148,545	621,897	16.51%	69.1%	59,393	89,152	621,897	(278,103)	-30.9%
D/SUB T. Substation Breaker	1,624,000	462,237	397,131	1,081,950	883,912	2,825,230	54.43%	174.0%	63,778	820,134	2,825,230	1,201,230	74.0%
D/SUB T. Pilot Wire	371,264	24,837	77,085	215,034	119,619	436,574	32.22%	117.6%	333	119,286	436,574	65,311	17.6%
D. REP-Substation Transformer Replacement	480,000	549,974	776,092	140,223	22,496	1,488,785	4.69%	310.2%	0	22,496	1,488,785	1,008,785	210.2%
D. REP-Substation Infrastructure	154,050	0	0	0	0	0	0.00%	0.0%	38,513	(38,513)	0	(154,050)	-100.0%
T. Relay Replacement Strategy	101,200	46,917	23,201	11,243	(3,882)	77,479	-3.84%	76.6%	25,300	(29,182)	77,479	(23,721)	-23.4%
D/SUB T. Substation Mobile	570,000	0	0	0	347,956	347,956	61.04%	61.0%	290,000	57,956	347,956	(222,044)	-39.0%
D/SUB T. Sec Ntwk Arcflash Mitigation	3,999,999	211,487	196,724	249,188	328,226	985,625	8.21%	24.6%	1,000,000	(671,774)	985,625	(3,014,374)	-75.4%
D/SUB T. Substation Relay	60,000	8,661	31,255	35,981	10,861	86,758	18.10%	144.6%	15,000	(4,139)	86,758	26,758	44.6%
D. REP-Engineering Reliability Review	522,200	260,854	68,425	198,988	194,620	722,887	37.27%	138.4%	82,633	111,987	722,887	200,687	38.4%
D/SUB T. Ntwk Secondary UG Cable Repl	5,000,000	6,490	144,429	941,464	721,972	1,814,355	14.44%	36.3%	1,300,000	(578,028)	1,814,355	(3,185,645)	-63.7%
D/SUB T. Buffalo St Light Cable Repl	2,440,000	223,524	713,516	757,965	108,165	1,803,160	4.43%	73.9%	610,000	(501,845)	1,803,160	(636,940)	-26.1%
D/SUB T. Land and Land Rights	2,061,000	434,594	426,216	532,343	422,435	1,815,589	20.50%	88.1%	515,250	(92,815)	1,815,589	(245,411)	-11.9%
D/SUB T. General Dist	2,234,000	570,280	749,661	1,000,053	396,661	2,716,654	17.76%	121.6%	558,500	(161,839)	2,716,654	482,654	21.6%
D. REP-Targeted Pole Replacements	0	17,930	64,899	6,693	(2,692)	86,830	0.00%	0.0%	0	(2,692)	86,830	86,830	0.0%
D. REP-Capital Related to OH Inspection Program	0	199	0	175	(10,634)	(10,260)	0.00%	0.0%	0	(10,634)	(10,260)	(10,260)	0.0%
D. REP-Recloser Installations	0	15,028	16,021	35,280	67,435	133,763	0.00%	0.0%	0	67,435	133,763	133,763	0.0%
D. REP-Cap Related-OH Inspect'n Prog	0	12,074	31,942	65,522	2,798	112,336	0.00%	0.0%	0	2,798	112,336	112,336	0.0%
D. REP-Feeder Hardening	0	9,466	29,515	2,172	745	41,898	0.00%	0.0%	0	745	41,898	41,898	0.0%
D. REP-Pockets of Poor Performance	0	196,824	124,860	512,343	22,752	856,780	0.00%	0.0%	0	22,752	856,780	856,780	0.0%
D. REP-Substa Asset Replacemnt-Other	0	(5,955)	4,549	65,117	2,619	66,330	0.00%	0.0%	0	2,619	66,330	66,330	0.0%
D. REP-EMS Expansion	0	0	1,378	0	(0)	1,378	0.00%	0.0%	0	(0)	1,378	1,378	0.0%
D/SUB T. Outdoor Light-Discretionary	0	0	0	0	309	309	0.00%	0.0%	0	309	309	309	0.0%
Grand Total	243,279,000	65,253,070	81,439,226	84,500,480	79,720,491	310,913,267	32.77%	127.8%	53,314,978	26,405,513	310,913,267	67,634,267	27.8%

Niagara Mohawk Power Corporation d/b/a National Grid
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15

Distribution - Current Year Actuals VS Expected
Distribution Project Detail

				BUDGET		ACTUAL SPENDING					EXPECTED SPENDING				REVISED EXPECTED SPENDING						
Spending Rationale	Program	Project Description	Project	FY14/15 Investment Plan Level					FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Approval Amount - Total Costs	Total Spending To Date - Total Costs	Project Completion Percentage		
					Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015													
Asset Condition	D/SUB T_Prim	Riverside 28955 UG Cable Replacem	C036468	1,974,000	(6,848)	30,397	209,249	64,230	297,029	3.25%	15.05%	360,470	(296,240)	297,028	(1,676,972)	-84.95%	380,000	346,818	20%		
		BALLSTON 53 - COLONIAL HILLS CABLE	C056486	0	0	777	3,330	3,764	7,871	0.00%	0.00%	0	3,764	7,871	0.00%	0.00%	235,000	7,871	20%		
		BLUE STORES 51 - VINEYARD URD CABLE	C057430	0	0	13	1,820	1,800	3,633	0.00%	0.00%	0	1,800	3,633	0.00%	0.00%	114,000	3,633	20%		
		D/SUB T Primary UG Cable Replacement Total				1,974,000	(6,848)	31,187	214,399	69,793	308,532	3.54%	15.63%	360,470	(290,677)	308,532	(1,665,468)	-84.37%		358,321	
	D/SUB T_Dar	Syr. Connective Corridor, Ductline	C045334	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	Cancelled 0%		
	D/SUB T Damage Failure Other Total			0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%		0			
	D_REP-Capit	UG - G&W SWITCH REPLACEMENT	C008613	0	0	0	70	(4,355)	(4,285)	0.00%	0.00%	0	(4,355)	(4,285)	(4,285)	0.00%	203,500	395,842	0%		
	D_REP-Capital Related to UG Inspection Program Total			0	0	0	70	(4,355)	(4,285)	0.00%	0.00%	0	(4,355)	(4,285)	(4,285)	0.00%		395,842			
D_Non-Rep	S	BUFFALO INDOOR SUB. 43 REFURB.	C025660	0	11,956	460	(878)	0	11,538	0.00%	0.00%	0	0	11,538	11,538	0.00%	7,272,000	7,590,055	100%		
		BUFFALO INDOOR SUB. 52 REFURB.	C025659	0	337,955	(111,160)	0	0	226,795	0.00%	0.00%	0	226,795	226,795	226,795	0.00%	8,874,000	8,873,761	100%		
		CASTLETON RETIREMENT	C036337	0	18,083	3,249	3,455	(877)	23,910	0.00%	0.00%	0	(877)	23,910	23,910	0.00%	100,000	33,489	5%		
		CNY-DIST-SUBSTN ASSET REPL BLNKT	CNC00026	0	70,174	151,425	68,810	69,597	360,006	0.00%	0.00%	0	69,597	360,006	360,006	0.00%	100,000	381,946	Blanket		
		CORTLANDRELAYREPLACEMENTTAS(KC)	C034696	0	14,498	0	(495)	0	14,003	0.00%	0.00%	0	0	14,003	14,003	0.00%	378,568	359,636	100%		
		DXT STUDY BUDGETARY RESERVE - NIMO	C026496	0	120	120	(7,658)	1,375	(6,042)	0.00%	0.00%	0	1,375	(6,042)	(6,042)	0.00%	57,911	1,161	Blanket		
		EAST UTICA STATION RETIREMENT AND B	CD01270	0	3,390	582	446	146	4,564	0.00%	0.00%	0	146	4,564	4,564	0.00%	100,000	14,027	30%		
		FRENCH CREEK STATION 56 - TRANSFORM	CD00862	0	(10,723)	1,386	(1,393)	(1,828)	(12,558)	0.00%	0.00%	0	(1,828)	(12,558)	(12,558)	0.00%	1,264,000	1,158,980	100%		
		HAMMOND FLOOD MITIGATION	C053864	0	(9,807)	17,774	607	58	8,632	0.00%	0.00%	0	58	8,632	8,632	0.00%	300,000	23,777	100%		
		HOAG STATION REHAB	C036050	0	(27,458)	(33,751)	26,677	11,701	(22,832)	0.00%	0.00%	0	11,701	(22,832)	(22,832)	0.00%	1,960,000	1,759,342	100%		
		LATHAM STA - REPLACE GROUND GRID	C048866	0	1,911	(202)	0	0	1,709	0.00%	0.00%	0	0	1,709	0.00%	450,000	101,945	100%			
		LENOX STATION RETIREMENT	CD00463	0	13	13	14	9	50	0.00%	0.00%	0	9	50	50	0.00%	50,000	3,302	0%		
		MARKET HILL SUB METALCLAD REPLACEMT	C032298	0	1,328	1,329	1,372	(85,914)	(81,886)	0.00%	0.00%	0	(85,914)	(81,886)	(81,886)	0.00%	309,000	(3,432)	100%		
		METALCLAD GROUNDING CARTS	C054911	0	144	6,456	95,292	46,542	148,435	0.00%	0.00%	0	46,542	148,435	148,435	0.00%	277,000	148,435	Program		
		MILPINE STATION 96 - STATION RETIREM	CD00594	0	73,919	(349,549)	0	85,546	(190,084)	0.00%	0.00%	0	85,546	(190,084)	(190,084)	0.00%	560,000	462,916	95%		
		NY Oil Circuit Breaker Replacements	C037883	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	8,025,000	0	Program		
		NYSE SPARE TRANSFORMER 69 KV - 13.8	CD00783	0	10,227	9,670	668	84	20,649	0.00%	0.00%	0	84	20,649	20,649	0.00%	816,404	572,556	Program		
		STATION 66 (UNION RD) REBUILD - SUB	CD00681	0	737	327	307	211	1,581	0.00%	0.00%	0	211	1,581	1,581	0.00%	10,000	9,996	0%		
		WHITE LAKE STATION UPGRADES	C008435	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	3,351,000	3,319,662	95%		
		WHITESBORO FLOOD MITIGATION	C053164	0	14,775	95,404	42,756	229,976	382,911	0.00%	0.00%	0	229,976	382,911	382,911	0.00%	500,000	384,927	5%		
		WNY-DIST-SUBSTN ASSET REPL BLNKT	CNW00026	0	48,299	28,777	15,493	1,370	93,939	0.00%	0.00%	0	1,370	93,939	93,939	0.00%	100,000	96,805	Blanket		
		TRF LTC REPLACEMENTS - NYW	C055505	0	0	29,696	90,537	110,464	230,697	0.00%	0.00%	0	110,464	230,697	230,697	0.00%	960,000	282,782	Program		
		CALSPAN - INST XFR AT CUST. STATION	C056384	0	0	28,017	5,050	382,378	415,445	0.00%	0.00%	0	382,378	415,445	415,445	0.00%	389,000	432,095	95%		
		BATTERYRPLSTRATEGYCO36DXT	C033846	0	0	0	(1,396)	0	(1,396)	0.00%	0.00%	0	0	(1,396)	(1,396)	0.00%	2,971,000	125,473	100%		
		WARRENSBURG SUB TB3 LTC REPLACEMENT	C059439	0	0	0	140	134,378	134,518	0.00%	0.00%	0	134,378	134,518	134,518	0.00%	200,000	134,518	5%		
		BRIDGE STREET TB1 SURGE ARRESTER RE	CD00708	0	0	0	(2,000)	0	(2,000)	0.00%	0.00%	0	0	(2,000)	(2,000)	0.00%	0	6,826	100%		
		Dxt Study Budgetary Reserve-NIMO	C028250	0	0	0	0	(138)	(138)	0.00%	0.00%	0	(138)	(138)	(138)	0.00%	18,048	4,174	100%		
	D_Non-Rep SUB OTHER Total			0	559,544	(119,977)	337,801	985,077	1,762,445	0.00%	0.00%	0	985,077	1,762,445	1,762,445	0.00%		26,279,153			
D_REP-UG S	C	CENTRAL DIV. SYR. ASH LVAC. TRANS	C036604	0	1,654	2,405	1,720	1,130	6,909	0.00%	0.00%	0	1,130	6,909	6,909	0.00%	850,000	765,695	95%		
		CLAYHILL STA - REPLACE GROUND GRID	C048761	0	1,718	228	(1,308)	0	638	0.00%	0.00%	0	0	638	638	0.00%	450,000	76,126	100%		
		NETWORK PROTECTOR REPLACEMENT	C036651	0	66	54	56	37	212	0.00%	0.00%	0	37	212	212	0.00%	591,373	160,965	85%		
		SHORE RD STA- REPLACE GROUND GRID	C048763	0	1,198	7,445	0	0	8,643	0.00%	0.00%	0	0	8,643	8,643	0.00%	450,000	171,910	100%		
		NETWORK TRANSFORMER REPLACEMENT	C036636	0	0	0	168	0	168	0.00%	0.00%	0	0	168	168	0.00%	601,569	351,808	100%		
	D_REP-UG Structures and Equipment Total			0	4,635	10,133	636	1,167	16,570	0.00%	0.00%	0	1,167	16,570	16,570	0.00%		1,526,504			
D/SUB T_ERR	BLUE STORES 30351 - PLEASANT VALE		C051985	0	72	3,628	39,318	759	43,777	0.00%	0.00%	0	759	43,777	43,777	0.00%	100,000	44,107	20%		
		D/SUB T_ERR Eng Reliability Review Total				0	72	3,628	39,318	759	43,777	0.00%	0.00%	0	759	43,777	43,777	0.00%		44,107	
		D/SUB T_Rel	Bufalo Station 17 - 25 Cycle Feeder	C046617	0	0	0	14,853	2,524	17,377	0.00%	0.00%	0	2,524	17,377	17,377	0.00%	36,000	17,903	5%	
			Bufalo Station 14 - 25 Cycle Feede	C046616	0	0	0	16,581	1,094	17,675	0.00%	0.00%	0	1,094	17,675	17,675	0.00%	536,000	17,675	5%	
Bufalo Station 20 - 25 Cycle Feede	C046618		0	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%		
		Bufalo Station 42 Rebuild - D Line	C046859	20,000	0	0	0	0	0	0.00%	0.00%	12,000	(12,000)	0	(20,000)	-100.00%	0	0	5%		
		Bufalo Station 72 - 25 Cycle Feede	C046619	0	0	0	12,601	614	13,215	0.00%	0.00%	0	614	13,215	13,215	0.00%	26,000	13,215	5%		
		Crown Pt. 51 - Creek Rd Gap Closing	C048906	85,000	139	139	143	94	515	0.11%	0.61%	0	94	515	(84,485)	-99.39%	75,000	9,532	20%		
		Henry St 36 - River Crossing	C029432	395,250	1,773	(23,952)	926	30	(21,223)	0.01%	-5.37%	0	30	(21,223)	(416,473)	-105.37%	410,000	24,140	5%		
		Maple Ave Feeder Getaways	C046479	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%		
		Milton Ave 58 Ave																			

Niagara Mohawk Power Corporation d/b/a National Grid
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15

Distribution - Current Year Actuals VS Expected
Distribution Project Detail

		BUDGET		ACTUAL SPENDING					EXPECTED SPENDING				REVISED EXPECTED SPENDING						
Spending Rationale	Program	Project Description	Project	FY14/15 Investment Plan Level						4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Approval Amount - Total Costs	Total Spending To Date - Total Costs	Project Completion Percentage
					Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015	FY14/15 YTD Actual Spending										
		CENTRAL DIVISION, SYR, ASH VAULTS	C048678	0	14	1	5,224	3,768	8,994	0.00%	0.00%	0	3,768	8,994	0	0.00%	975,838	730,174	95%
		CHAUTAUQUA SOUTH - FEEDER 6762 REBU	C000849	0	69	5,518	0	0	5,586	0.00%	0.00%	0	5,586	5,586	0	0.00%	66,022	52,707	100%
		DIST TRANSFERS-LN859 HARTFIELD-DOW	C047977	0	13,989	19,813	8,444	18,924	61,189	0.00%	0.00%	0	18,924	61,189	0	0.00%	515,000	116,986	45%
		East NY-Dist-Asset Replace Blanket	CNE0017	1,827,000	470,253	493,905	598,375	240,940	1,803,473	13.19%	98.71%	456,750	(215,810)	1,803,473	(23,527)	-1.29%	2,484,720	2,433,260	Blanket
		F2951 - BROADWAY RD PIW	C049752	0	10,262	19,103	15,817	0	45,182	0.00%	0.00%	0	0	45,182	0	0.00%	150,000	83,259	100%
		LENOX STATION D LINE WORK	CD00464	0	106,660	19,360	83,675	17,380	227,076	0.00%	0.00%	0	17,380	227,076	0	0.00%	629,372	571,337	95%
		MV DYKE RD - SCHUYLER 66356	CD01048	0	301	344	506	8,622	9,773	0.00%	0.00%	0	8,622	9,773	0	0.00%	265,661	28,510	20%
		MV- REPLACE STEEL CONDUCTOR ON STIT	CD00604	0	463	0	0	0	463	0.00%	0.00%	0	0	463	0	0.00%	113,025	92,379	100%
		OAKFIELD-CALEDONIA LN201 DIST UNDER	C047684	0	75	11,489	(2,363)	97	9,297	0.00%	0.00%	0	97	9,297	0	0.00%	7,000	9,297	5%
		ONEIDA SG REPLACEMENT - FEEDER GETAW	CD00504	0	68,409	0	0	0	68,409	0.00%	0.00%	0	0	68,409	0	0.00%	300,000	1,438,342	100%
		ROTTERDAM 13851 / WEAVER 24552 RELO	CD00960	0	566,729	116,825	96,242	0	779,795	0.00%	0.00%	0	0	779,795	0	0.00%	1,626,000	1,625,592	100%
		SW - Replace Steel Conductor on Cub	CD00749	0	26,578	953	49,536	862	77,929	0.00%	0.00%	0	862	77,929	0	0.00%	237,298	243,698	100%
		West NY-Dist-Asset Replace Blanket	CNW0017	2,335,000	1,087,231	860,098	812,481	527,543	3,287,352	22.59%	140.79%	583,750	(56,207)	3,287,352	952,352	40.79%	3,082,200	4,297,208	Blanket
		CENTRAL DIV. WATERTOWN, LVAC, TRANS	C036602	0	0	10,462	13,788	0	24,250	0.00%	0.00%	0	24,250	0	0	0.00%	382,720	35,856	95%
		OLEAN FDR 0461 UNDERBUILT SUB-T	C053382	0	0	299	5	3	307	0.00%	0.00%	0	3	307	0	0.00%	15,000	307	30%
		M&T L701 - TRANSFER DIST UNDERBUILD	CD04366	0	0	4,257	9,892	0	14,372	0.00%	0.00%	0	0	14,372	0	0.00%	128,200	14,372	20%
		CUYLER 2425 DLINE CONVERSION-13KV	C053534	0	0	0	0	37,056	37,056	0.00%	0.00%	0	0	37,056	0	0.00%	554,000	40,094	5%
		HERITAGE PARK SL/POLE INSTALLATION	C060755	0	0	0	0	3,028	3,028	0.00%	0.00%	0	0	3,028	0	0.00%	120,000	3,028	5%
		D Non-REP LINE OTHER Total		5,461,750	3,031,901	2,164,821	2,293,261	1,282,261	8,772,243	23.48%	160.61%	1,319,750	(37,489)	8,772,243	3,310,493	60.61%		18,130,022	
	D/SUB T_Loc	CR, Syracuse, West St, MH 2-5 U_051 Co	CD00489	80,000	6,361	56,216	18,884	0	81,461	0.00%	101.83%	20,000	(20,000)	81,461	1,461	1.83%	262,063	210,042	95%
		New Maple Ave Substation	C046478	190,000	0	0	0	0	0	0.00%	0.00%	190,000	(190,000)	0	0	-100.00%	0	0	5%
		Norton Street UG Civil Rebuild	C050138	424,000	1,728	28	29	19	1,802	0.00%	0.43%	0	0	1,802	(422,198)	-99.57%	434,161	1,802	100%
		TROY LVAC NETWORK - WILLIAM ST	CD00628	0	177	177	182	120	656	0.00%	0.00%	0	120	656	0	0.00%	132,952	14,098	20%
		WARRENSBURG 51 - COUNTY HOME BRIDGE	CD01133	0	115	115	118	78	425	0.00%	0.00%	0	78	425	0	0.00%	76,982	7,551	20%
		D/SUB T_Load Relief Total		694,000	8,380	56,535	19,213	216	84,344	0.03%	12.15%	210,000	(209,784)	84,344	(609,656)	-87.85%		233,494	
	D/SUB T_Sub	Collins Station - Replace Transform	C046602	722,000	145,659	62,165	179,749	140,535	528,109	19.46%	73.15%	577,546	(437,011)	528,109	(193,891)	-26.85%	420,000	556,703	5%
		Cuyler#24 Inst 34/4kV MITS	C036102	50,000	0	10,741	14,884	(24,629)	997	-49.26%	1.99%	16,667	(41,295)	997	(49,003)	-98.01%	100,000	965	5%
		Galeville 71,72&73 fdrs conversion	C050749	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		Galeville Station Rebuild	C050746	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		Grooms Rd Transformer Replacememt	C051706	50,000	0	0	0	0	0	0.00%	0.00%	16,667	(16,667)	0	(50,000)	-100.00%	0	0	5%
		Hancock 13773 and 13772 Conversion	C050606	55,000	0	0	0	0	0	0.00%	0.00%	13,750	(13,750)	0	(55,000)	-100.00%	0	0	5%
		Hancock#137 Station conversion	C050521	50,000	0	0	0	0	0	0.00%	0.00%	33,981	(33,981)	0	(50,000)	-100.00%	0	0	Cancelled 0%
		IE - NY ARP Transformers	C025801	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	262,500	137,993	Program
		Indian Lake - Replace Transformers	C040672	386,280	14	14	672	711	96,670	0.17%	0.18%	96,670	(95,900)	711	(385,569)	-99.82%	508,757	1,560	5%
		Indian Lake Feeder Conversion	C050246	267,750	204	27,802	2,157	(30,499)	(336)	-11.39%	-0.13%	267,750	(298,249)	(336)	(268,086)	-100.13%	312,711	35,267	0%
		Liberty Street Station 94-Replace T	C046676	1,007,000	343,334	206,728	122,509	272,337	944,909	27.04%	93.83%	72,830	199,507	944,909	(62,091)	-6.17%	1,526,000	1,011,185	45%
		NY xfmr Replacement Dxt	C034585	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	4,600,000	0	Program
		Rock City Station 623 - Transformer	C046671	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		State St 954 Station Retirement	C050640	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		Station 124 - Almeda Ave Transforme	C046670	10,000	0	0	0	0	0	0.00%	0.00%	2,500	(2,500)	0	(10,000)	-100.00%	0	0	5%
		SEWALLS ISLAND 2 TRF REPLACEMENT	C058406	0	0	0	72,757	18,184	90,941	0.00%	0.00%	0	18,184	90,941	0	0.00%	1,000,000	91,571	5%
		D/SUB T_Substation Power Transformer Total		2,598,030	489,212	307,450	392,071	376,598	1,565,331	14.50%	60.25%	1,098,261	(721,663)	1,565,331	(1,032,699)	-39.75%		1,835,244	
	D/SUB T_Ass	*NR-N Gouverneur 98352-Lead Mine Rd	C049635	170,000	2,587	42	43	28	2,699	0.02%	1.59%	0	28	2,699	(167,301)	-98.41%	203,000	2,699	0%
		*NR-Westville 88561-Donovan Rd	C010695	276,250	7	8	12,965	16,913	29,893	6.12%	10.82%	184,167	(167,254)	29,893	(246,357)	-89.18%	355,000	30,353	0%
		*Rome 76254-HWY 49 Reconductor	C050005	19,000	281	7,768	1,952	21,951	31,952	115.53%	168.17%	4,750	17,201	31,952	12,952	68.17%	500,000	33,121	20%
		Buffalo Station # 138 , Retirement	C046833	0	43,406	17,725	12,863	15,905	89,899	0.00%	0.00%	0	15,905	89,899	0	0.00%	170,000	149,975	95%
		Buffalo Station 12 - 25 Cycle Retr	CD00969	1,000	0	0	461	628	1,089	62.82%	108.93%	250	378	1,089	89	8.93%	400,000	160,209	85%
		Buffalo Station 122 Rebuild - Line	CD00779	64,000	0	0	0	0	0	0.00%	0.00%	16,001	(16,001)	0	(64,000)	-100.00%	100,000	0	5%
		Buffalo Station 122 Rebuild - Sub	CD00782	50,000	24,584	28,027	18,000	11,274	81,885	22.55%	163.77%	15,049	(3,774)	81,885	31,885	63.77%	1,440,000	306,462	5%
		Buffalo Station 14 - 25 Cycle Retr	CD00974	1,000	109	417	2,900	14,892	18,319	1489.24%	1631.87%	250	14,642	18,319	17,319	173.18%	200,000	92,358	85%
		Burynoye 51 - Rebuild Durkeetown Rd	CD00222	247,000	328	396	425	224	1,372	0.00%	0.56%	0	1,372	0	(245,628)	-99.44%	795,196	21,658	20%
		Caledonia Substation 44 - Line Reld	C052444	0	2,121	1,608	1,106	1,207	6,042	0.00%	0.00%	0	6,042	0	0	0.00%	238,000	54,680	5%
		Canajoharie 03122 - Rebuild Rt 162	C000329	30,000	70	172	6,895	8,298	15,434	27.66%	51.45%	7,500	798	15,434	(14,566)	-48.55%	933,035	52,087	5%
		Delanson 51 - Route 7 Rebuild/Conve	C048424	722,500	3,015	70,351	4,797	1,702	79,865	0.24%	11.05%	0	79,865	(842,635)	(88,95%)	782,000	112,955	20%	
		Delmar Distribution Removal	C050241	16,000	0	68	1	1	69	0.00%	0.43%	4,000	(3,999)	69	(15,931)	-99.57%	80,000	69	5%
		F1662 Reconductor Rt 20 Broadway	C048615	426,700	35,466	3,185	5,190	855	44,698	0.20%	10.48%	0	855	44,698	(382,002)	-89.52%	317,590	54,486	45%
		F22653 Relocate Primary	C048618	34,000	0	0	0	0	0	0.00%	0.00%	8,500	(8,500)	0	(34,000)	-100.00%	102,500	0	Cancelled 0%
		Grand St. 51 - Route 7 Gap Closing	CD00374	80,000	266	266	275	181	988	0.23%	1.23%	0	181	988	(79,012)	-98.77%	223,846	17,523	20%
		IE - NC Replace open wire primary	C031861	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	502,000	42,129	100%
		IE - NE Replace open wire primary	C031860	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	436,000	0	Program
		Karner - Station Ties Getaway Work	C049982	401,650															

Niagara Mohawk Power Corporation d/b/a National Grid
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15

Distribution - Current Year Actuals VS Expected
Distribution Project Detail

			BUDGET		ACTUAL SPENDING						EXPECTED SPENDING				REVISED EXPECTED SPENDING						
Spending Rationale	Program	Project Description	Project	FY14/15 Investment Plan Level							4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Approval Amount - Total Costs	Total Spending To Date - Total Costs	Project Completion Percentage	
					Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015	FY14/15 YTD Actual Spending												
		MO Switch "Whip Design" ARP	C051948	280,500	9,151	19,683	96,436	174,589	299,858	62.24%	106.90%	252,482	(77,893)	299,858	19,358	-6.90%	538,500	301,272			
		MV - Poland 62258 Route 8 Reconducto	C046606	62,000	0	0	0	428	428	0.69%	0.69%	20,239	(20,239)	428	(61,572)	-99.31%	150,000	150,000	Program		
		MV - Poland 62258 Route 8 Reconducto	C000883	585,000	7,732	17,629	16,837	184,786	226,985	31.59%	38.80%	20,667	184,786	226,985	(358,016)	-61.20%	1,200,000	334,868	30%		
		MV - Poland 62258 Route 8 Reconducto	C000885	778,500	4,101	7,975	8,126	101,767	121,969	13.07%	15.67%	0	101,767	121,969	(656,531)	-84.33%	1,200,000	209,306	20%		
		MV - Poland 62258 Route 8 Reconducto	C046605	50,000	0	0	0	2,080	2,080	4.16%	4.16%	16,667	(14,587)	2,080	(47,920)	-95.84%	150,000	2,080	20%		
		New Harper Substation D Line	C046417	84,000	0	0	0	0	0	0.00%	0.00%	21,000	(21,000)	0	(84,000)	-100.00%	200,000	0	5%		
		NR - E Watertown 81758-Spring ValleyD	CD01300	30,600	687	932	984	65	2,668	0.21%	8.72%	7,650	(7,585)	2,668	(27,932)	-91.28%	588,028	6,243	20%		
		NR - Fine 97866-NYS Hwy 3-Rolcaton	C049754	131,750	0	0	0	0	0	0.00%	0.00%	32,938	(32,938)	0	(131,750)	-100.00%	175,000	0	20%		
		NR - T.I.81452-County Route 100-Overl	CD01132	127,500	0	0	0	0	0	0.00%	0.00%	31,875	(31,875)	0	(127,500)	-100.00%	183,414	0	20%		
		NY Abandoned Oil-filled Equip Remov	C051714	1,000	0	0	0	0	0	0.00%	0.00%	250	(250)	0	(1,000)	-100.00%	0	0	0%		
		NY GE Butyl Rubber PT Replacement	C051745	50,000	6,598	68,032	28,408	471,142	574,181	942.28%	1148.36%	12,500	458,642	574,181	524,181	1048.36%	51,500	576,042	Program		
		Reserve for Asset Replacement Unide	C046917	(6,074,314)	0	0	0	0	0	0.00%	0.00%	(1,518,579)	1,518,579	0	6,074,314	-100.00%	0	0	0%		
		Reservoir Staton - Bank Replacemen	CD01122	0	44,709	(9,294)	1,395	0	36,810	0.00%	0.00%	0	0	36,810	36,810	0.00%	416,000	289,407	100%		
		Saratoga Springs Substation - Repla	CD01054	0	3,921	(45)	26,456	0	30,332	0.00%	0.00%	0	0	30,332	30,332	0.00%	132,825	46,704	100%		
		Schroon 51 - Submarine Cable Repair	C050333	85,000	7,450	967	6,210	523	15,150	0.62%	17.82%	0	523	15,150	(69,850)	-82.18%	90,000	33,715	20%		
		STA197 - 19752 small wires recondu	C046389	2,000	0	0	0	0	0	0.00%	0.00%	500	(500)	0	(2,000)	-100.00%	0	0	0%		
		State St Feeder Conversion	C050697	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%		
		Station 36 Voltage Reduction Replac	C049677	46,113	108,865	57,454	41,706	(119,473)	88,552	-259.09%	192.03%	641	(120,114)	88,552	42,439	92.03%	593,124	174,985	30%		
		Station 66 (Union Rd) Rebuild - DLI	C000685	80,000	382	8	(474)	0	(84)	0.00%	-0.10%	0	(84)	0	(80,084)	-100.10%	10,000	459	5%		
		SW - Replace Steel Conductor on Cub	CD00593	151,200	57,916	30,552	3,209	0	91,677	0.00%	60.63%	0	0	91,677	(59,523)	-39.37%	169,283	165,423	100%		
		Western New York - Metering Upgrade	C046515	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	Program		
		Whitehall 51 Conversion	CD00831	840,000	70,115	297,566	168,222	109,460	645,363	13.03%	76.83%	0	109,460	645,363	(194,637)	-23.17%	400,000	1,010,681	85%		
		UNIONVILLE REACTORS - FIBER INSTALL	C058519	0	0	0	14,289	5,349	19,639	0.00%	0.00%	0	5,349	19,639	19,639	0.00%	275,000	19,639	5%		
		D/SUB T Asset Replacement Total		1,089,287	443,764	634,832	492,877	1,029,429	2,600,902	94.50%	238.77%	(149,092)	1,178,521	2,600,902	1,511,616	138.77%		4,451,318			
	D_REP-Line C	Crown Point 51 - White Church Road	C048867	93,500	150	150	131,983	88,973	221,256	95.16%	236.64%	0	88,973	221,256	127,756	136.64%	439,941	253,818	96%		
		FARNAN ROAD 51 - BLUEBIRD ROAD CONV	CD00545	0	34,608	0	0	0	34,608	0.00%	0.00%	0	0	34,608	34,608	0.00%	284,443	225,402	100%		
		FLORIDA 52 - BULLS HEAD RD REBUILD	CD01100	0	70	0	(1,316)	0	(1,246)	0.00%	0.00%	0	0	(1,246)	(1,246)	0.00%	425,000	394,619	100%		
		MIDDLEBURGH 51 - BEAR LADDER RD.	CD01224	0	67,917	(2,910)	7,654	20,237	92,898	0.00%	0.00%	0	20,237	92,898	92,898	0.00%	287,899	188,245	100%		
		Middleburgh 51 - West Fulton Rd.	C046408	148,750	13,669	130,060	57,593	26,347	227,668	17.71%	153.05%	0	26,347	227,668	78,918	53.05%	294,877	321,435	100%		
		NEWTONVILLE 30568 - TRAILER PARK	CD36084	0	25,629	0	0	0	25,629	0.00%	0.00%	0	0	25,629	25,629	0.00%	265,400	291,779	100%		
		NR DEXTER 72661-CANAL STREET-FDRTIE	CD01192	0	62,836	11,478	9,133	0	83,447	0.00%	0.00%	0	83,447	83,447	83,447	0.00%	275,000	100,776	100%		
		NR Dexter 72661-NYS Route 3-FdrTie	CD01186	243,100	148,067	260,390	221,618	7,778	637,852	3.20%	262.38%	60,775	(52,997)	637,852	394,752	162.38%	648,176	656,930	95%		
		ROCK CITY FALLS 40415 - ARMER ROAD	C020071	0	8,714	20	0	0	8,734	0.00%	0.00%	0	8,734	8,734	8,734	0.00%	135,000	131,028	100%		
		Schroon Lake 51 - Blue Ridge Rd Ph1	C049457	127,500	73,147	228,659	77,505	5,144	384,549	4.04%	301.61%	0	5,146	384,546	257,046	201.61%	406,522	424,494	100%		
		D_REP-Line Other Total		612,850	434,006	627,847	504,260	148,481	1,715,393	24.23%	279.90%	60,775	87,706	1,715,393	1,102,543	178.90%		2,988,515			
	D_REP-UG C	Buffalo- Recond Sia 22 4 kV Getaway	CD00472	161,453	2,272	(20,877)	(361)	0	(18,967)	0.00%	-11.75%	0	(18,967)	0	(180,420)	-111.75%	1,127,000	1,065,980	100%		
		CURRY RD 36551 UG GETAWAY REPLACEME	CD01069	0	29,922	(2,625)	0	0	27,297	0.00%	0.00%	0	0	27,297	27,297	0.00%	1,290,000	284,398	100%		
		EASTERN NY SECONDARY CABLE RPLC	C048967	0	(767,452)	0	0	107,358	(660,095)	0.00%	0.00%	0	107,358	(660,095)	(660,095)	0.00%	923,389	3,541,139	Program		
		IE-NC Cable Replacements	C013822	1,250,000	476,174	106,922	154,954	16,818	754,868	1.35%	60.39%	312,500	(295,682)	754,868	(495,132)	-39.61%	838,500	6,365,938	100%		
		IE-NE CABLE REPLACEMENTS	C011099	0	39,864	3,656	(202,052)	321	(158,211)	0.00%	0.00%	0	321	(158,211)	(158,211)	0.00%	1,290,000	1,148,806	Program		
		MALTA 57 - THIMBLEBERRY CABLE REPL.	C055229	0	998	8,475	9,065	13,245	31,783	0.00%	0.00%	0	13,245	31,783	31,783	0.00%	600,000	32,844	30%		
		NR-MILL ST-FAILED DUCTLINE	C032650	0	944	15,354	4,374	1,288	21,960	0.00%	0.00%	0	1,288	21,960	21,960	0.00%	421,800	53,659	65%		
		UG CABLE REPL ASH STREET FDR 22347	CD00915	0	158	158	163	107	586	0.00%	0.00%	0	107	586	586	0.00%	880,000	10,942	45%		
		WHITAKER 51 RIVER CROSSING	C006850	0	1,060	1,060	1,095	719	3,933	0.00%	0.00%	0	719	3,933	3,933	0.00%	300,000	317,848	85%		
		SHOPPINGTOWN MALL SWGR 01-02_CABLE	C058979	0	0	0	2,320	22,089	24,410	0.00%	0.00%	0	22,089	24,410	24,410	0.00%	150,000	31,677	5%		
		D_REP-UG Cable Replacements Total		1,411,453	(216,060)	112,122	(30,442)	161,945	27,564	11.47%	1.95%	312,500	(150,555)	27,564	(1,383,889)	-98.05%		12,853,230			
	D/SUB T_Sub	Buffalo Indoor Sub #29 Refurb.	C006722	2,958,120	922,142	344,789	553,327	438,121	2,258,379	14.81%	76.35%	733,079	(294,958)	2,258,379	(699,741)	-23.65%	11,149,000	9,727,826	85%		
		Buffalo Station 25 Rebuild - Line	C036458	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%		
		Buffalo Station 25 Rebuild - Sta	C036456	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%		
		Buffalo Station 27 Rebuild - Line	C033476	79,900	27,766	49,884	16,891	52,826	147,367	66.11%	184.44%	19,974	32,852	147,367	67,467	84.44%	1,600,000	1,304,070	85%		
		Buffalo Station 27 Rebuild - Sta	C033473	2,080,000	879,044	655,012	762,009	613,502	2,909,567	29.41%	139.48%	208,800	404,902	2,909,567	823,567	39.48%	7,875,000	6,714,376	85%		
		Buffalo Station 29 Rebuild - Fdrs	C006723	127,800	16,604	45,655	46,434	72,787	183,489	56.96%	143.58%	31,950	40,847	183,489	55,689	43.58%	3,938,000	3,784,032	85%		
		Buffalo Station 30 - Rebuild - Fdrs	C015754	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%		
		Buffalo Station 30 Rebuild - Sta	C046519	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%		
		Buffalo Station 31 Rebuild - Sub	C046952	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%		
		Buffalo Station 32 Rebuild - Sta	C036459	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%		
		Buffalo Station 34 Rebuild - Sub	C046953	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%		
		Buffalo Station 37 Rebuild - Line	C033477	0	13,745	2															

Niagara Mohawk Power Corporation d/b/a National Grid
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15

Distribution - Current Year Actuals VS Expected
Distribution Project Detail

				BUDGET	ACTUAL SPENDING					EXPECTED SPENDING				REVISED EXPECTED SPENDING						
Spending Rationale	Program	Project Description	Project	FY14/15 Investment Plan Level					FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level			Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Approval Amount - Total Costs	Total Spending To Date - Total Costs	Project Completion Percentage	
					Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015				Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending							
		Weich 83 - Indoor Substation Refurb	C046581	45,000	0	0	24,478	53,854	78,333	13.68%	174.07%	20,769	33,085	78,333	33,333	74.07%	1,800,000	78,427	5%	
		Weich 83 Indoor Substation Refurbis	C046584	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	200,000	0	5%	
			C046583	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	200,000	0	5%	
		D/SUB T Substation Indoor Total		8,432,820	2,234,271	1,640,591	3,350,932	2,519,427	9,745,221	29.88%	115.56%	2,119,647	399,780	9,745,221	1,312,401	15.56%		29,752,529		
D/SUB T_Insp		I&M - NC D-Line OH Work From Insp	C026160	5,522,380	3,085,361	2,367,326	2,763,888	3,404,813	11,621,389	61.65%	210.44%	1,380,595	2,024,218	11,621,389	6,099,009	110.44%	7,510,000	73,625,125	Program	
		I&M - NC D-Line UG Work From Insp	C026163	565,080	30,620	7,278	10,867	6,118	54,883	1.08%	9.71%	141,270	(135,152)	54,883	(510,197)	-90.29%	769,000	519,891	Program	
		I&M - NE D-Line OH Work From Insp	C026159	8,652,215	5,855,935	2,605,768	2,543,334	4,127,473	15,132,510	47.70%	174.90%	2,163,054	1,964,419	15,132,510	6,480,295	74.90%	11,767,000	140,601,621	Program	
		I&M - NE D-Line UG Work From Insp	C026162	952,880	39,630	119,006	224,974	(11,743)	371,866	-1.23%	39.03%	238,220	(249,963)	371,866	(581,014)	-60.97%	1,296,000	2,424,204	Program	
		I&M - NW D-Line OH Work From Insp	C026161	8,687,000	2,979,838	2,674,730	2,144,650	4,078,131	11,877,349	46.95%	136.73%	2,171,750	1,906,381	11,877,349	3,190,349	36.73%	11,814,000	83,329,337	Program	
		I&M - NW D-Line UG Work From Insp	C026164	1,049,950	143,900	262,033	404,762	451,778	1,262,474	43.03%	120.24%	262,488	189,291	1,262,474	212,524	20.24%	1,428,000	4,724,759	Program	
		OTTEN 41213- CRUSHER HILL RD	C053629	0	7	7	7	2,621	2,643	0.00%	0.00%	0	2,621	2,643	2,643	0.00%	100,000	4,356	20%	
		D/SUB T Inspection \$ Maintenance Total		25,429,505	12,135,291	8,036,149	8,092,482	12,059,191	40,323,114	47.42%	158.57%	6,357,376	5,701,815	40,323,114	14,893,609	58.57%		305,229,294		
		Chrisler Metal Clad Replacement	C036213	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%	
		Conkling 652 - Replace Metalclad Ge	C046743	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	0%	
D/SUB T_Sta		Emmet St - Repl TB1 and mclad	C017952	8,500	0	0	0	0	0	0.00%	0.00%	2,125	(2,125)	8,500	(8,500)	-100.00%	0	0	5%	
		HOPKINS 253 - Replace Metalclad Gea	C046741	50,000	0	0	50,732	31,174	81,905	62.35%	163.81%	16,667	14,507	81,905	31,905	63.81%	2,812,000	81,905	5%	
		HOPKINS RD METALCLAD REPLACEMENT	C054383	0	0	0	11,736	5,115	16,851	0.00%	0.00%	0	5,115	16,851	16,851	0.00%	100,000	16,851	5%	
		Johnson Rd - Replace Metalclad Gear	C046747	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%	
		Market Hill substation retirement	C046367	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%	
		NY Metalclad Switchgear Replacement	C051713	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	6%	
		Pinebush - Replace Metalclad Gear	C046744	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	0%	
		Station 162 - Metalclad Replacement	C052706	20,000	0	0	0	0	0	0.00%	0.00%	10,000	(10,000)	0	(20,000)	-100.00%	0	0	5%	
		Station 61 - Metalclad Replacement	C051707	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%	
		Union St 376 - Replace Metalclad Ge	C046745	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	0%	
		Whitesboro 632 - Replace Metalclad	C046742	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%	
		D/SUB T_Sta Metal-Clad Switchgear Total		78,500	0	0	62,468	36,288	98,756	46.23%	125.80%	28,792	7,497	98,756	20,256	25.80%		98,756		
		D_REP-Subst Buffalo Station 34 Rebuild - Line	C046932	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%	
		CIRCUIT SWITCHER STRATEGY CO:36	C051845	0	60,938	116,519	257,797	117,188	552,442	0.00%	0.00%	0	117,188	552,442	552,442	0.00%	6,100,000	938,428	Program	
		Circuit Switcher Strategy Co:36 DxT	C018850	300,000	1,452	593	181	281	2,508	0.09%	0.84%	75,000	(74,719)	2,508	(297,492)	-99.16%	6,650,000	1,212,822	Program	
		NY STATION RETIREMENT PROGRAM	C025319	0	1,126	0	0	0	1,126	0.00%	0.00%	0	0	1,126	1,126	0.00%	50,000	290,490	Program	
D_REP-Subst		Orangeville Substation - Upgrade By	CD00703	36,000	5,428	20,644	56,497	16,073	98,643	44.65%	274.01%	807	15,267	98,643	62,643	174.01%	99,787	104,501	100%	
		Reserve for Asset Replacement Unide	C046947	(3,643,035)	0	0	0	0	0	0.00%	0.00%	(910,759)	910,759	0	3,643,035	-100.00%	0	0	Blanket	
		VALLEY STATION 525 CB REPLACEMENT	C051864	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	Cancelled 0%	
		D_REP-Substation Asset Replacement Total		(3,307,035)	68,945	137,756	314,475	133,544	654,718	-4.04%	-19.80%	(834,952)	968,495	654,718	3,961,753	-113.80%		2,546,242		
		D/SUB T_Sub NY RTU Program - DXT Subs	C022151	250,000	15,442	11,566	(34,618)	8,785	1,175	3.51%	0.47%	8,750	35	1,175	(248,825)	-99.53%	258,000	9,463,959	Program	
		D/SUB T Substation RTU Total		250,000	15,442	11,566	(34,618)	8,785	1,175	3.51%	0.47%	8,750	35	1,175	(248,825)	-99.53%		9,463,959		
		D_REP-Cond CR- SMALL & STEEL WIRE REPLACEMENT	CD00551	0	399	229,515	87,080	6,448	323,443	0.00%	0.00%	0	6,448	323,443	323,443	0.00%	415,696	435,911	100%	
		IE - NW Replace open wire primary	C031862	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	728,000	0	0%	
		Schuylerville 11 - Route 32 Rebuild	C048081	340,000	293,812	116,154	34,844	13,625	458,436	4.01%	134.83%	0	13,625	458,436	118,436	34.83%	540,877	572,385	100%	
		D_REP-Conductor Replacement Total		340,000	294,212	345,669	121,925	20,073	781,878	5.90%	229.96%	0	20,073	781,878	441,878	129.96%		1,008,296		
D/SUB T_Sub		Batts/Charg- NY Central	C032013	300,000	67,225	167,329	102,386	35,880	372,819	11.96%	124.27%	36,893	(1,014)	372,819	72,819	24.27%	309,000	1,239,197	Program	
		Batts/Charg- NY West	C032014	300,000	11,654	(1,083)	23,384	15,278	49,232	5.09%	16.41%	22,500	(7,222)	49,232	(250,768)	-83.59%	309,000	633,105	Program	
		Batts/Charg--NY East	C032012	300,000	21,171	24,318	56,968	97,388	199,845	32.46%	66.62%	0	97,388	199,845	(100,155)	-33.38%	309,000	1,127,315	Program	
		D/SUB T Substation Battery&Related Total		900,000	100,050	190,564	182,737	148,545	621,897	16.51%	69.10%	59,393	89,152	621,897	(278,103)	-30.90%		2,999,617		
D/SUB T_Sub		NC ARP Breakers & Reclosers	C032253	350,000	217,699	213,649	440,337	106,545	978,230	30.44%	279.49%	55,682	50,863	978,230	628,230	179.49%	371,000	4,047,776	Program	
		NE ARP Breakers & Reclosers	C032252	687,000	212,299	127,735	438,961	112,861	891,857	16.43%	129.82%	6,296	106,564	891,857	204,857	29.82%	708,000	3,977,161	Program	
		NW ARP Breakers & Reclosers	C032261	587,000	32,328	55,747	202,652	664,506	955,143	113.20%	162.72%	1,800	662,706	955,143	368,143	62.72%	603,000	3,366,797	Program	
		Peat St - replace R825 OCB	C049550	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%	
		D/SUB T Substation Breaker Total		1,624,000	462,237	397,131	1,081,950	883,912	2,825,230	54.43%	173.97%	63,778	820,134	2,825,230	1,201,230	73.97%		11,391,734		
D/SUB T_Pilot		Partridge St--Riverside-Repl PW	C036007	167,603	13,779	25,441	57,218	55,085	151,523	32.87%	90.41%	333	54,752	151,523	(16,080)	-9.59%	555,300	195,178	5%	
		Wenver St - Emmet -Repl Pilot Wire	C036009	203,661	11,067	51,644	157,816	64,534	285,052	31.69%	139.08%	0	64,534	285,052	81,391	39.05%	650,500	384,840	5%	
		D/SUB T Pilot Wire Total		371,264	24,837	77,085	215,034	119,619	436,574	32.22%	117.59%	333	119,286	436,574	65,311	17.59%		580,019		
D_REP-Subst		Fisher Ave Replace 34/13kV Trans	C036101	480,000	549,974	776,092	140,223	22,496	1,488,785	4.69%	310.16%	0	22,496	1,488,785	1,008,785	210.18%	2,508,000	2,619,963	95%	
		D_REP-Substation Transformer Replacement Total		480,000	549,974	776,092	140,223	22,496	1,488,785	4.69%	310.16%	0	22,496	1,488,785	1,008,785	210.16%		2,619,963		
D_REP-Subst		Carthage Replace Struct Footings	C036183	154,050	0	0	0	0	0	0.00%	0.00%	38,513	(38,513)	0	(154,050)	-100.0				

Niagara Mohawk Power Corporation d/b/a National Grid
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15

Distribution - Current Year Actuals VS Expected
Distribution Project Detail

		BUDGET					ACTUAL SPENDING					EXPECTED SPENDING				REVISED EXPECTED SPENDING						
Spending Rationale	Program	Project Description	Project	FY14/15 Investment Plan Level					FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Approval Amount - Total Costs	Total Spending To Date - Total Costs	Project Completion Percentage			
					Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015														
Asset Condition Total	D/SUB T_Sub	Albion Relay Replacement Strategy	C049581	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	0%			
	D/SUB T_Substation	Relay Total		0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	0%			
	D/SUB T_Ntw	Network Secondary Cable Replacement	C052903	3,000,000	4,489	128,403	795,688	440,347	1,368,927	14.68%	45.63%	750,000	(309,653)	1,368,927	(1,631,073)	-54.37%	3,900,000	1,391,521	0%			
			C052923	1,000,000	0	0	0	0	0	0.00%	0.00%	250,000	(250,000)	0	(1,000,000)	-100.00%	0	0	0%			
			C052924	1,000,000	2,001	16,026	145,776	281,625	445,428	28.16%	44.54%	300,000	(18,375)	445,428	(554,572)	-55.46%	1,800,000	520,232	Program			
	D/SUB T_Ntwk	Secondary UG Cable Repl Total		5,000,000	6,490	144,429	941,464	721,972	1,814,355	14.44%	36.29%	1,300,000	(578,028)	1,814,355	(3,185,645)	-63.71%		1,911,752				
	D/SUB T_Buff	Buffalo Street Light Cable Replacem	CD00851	2,440,000	223,524	713,516	757,965	108,155	1,803,160	4.43%	73.90%	610,000	(501,845)	1,803,160	(636,840)	-26.10%	3,050,000	7,385,358	Program			
	D/SUB T_Buffalo	ST Light Cable Repl Total		2,440,000	223,524	713,516	757,965	108,155	1,803,160	4.43%	73.90%	610,000	(501,845)	1,803,160	(636,840)	-26.10%		7,385,358				
	D_REP-Targeted	E - NE TARGETED POLE REPLACE	C014063	0	50	50	51	(2,692)	(2,541)	0.00%	0.00%	0	(2,692)	(2,541)	(2,541)	0.00%	1,655,000	11,925,569	Program			
		SHARON 52 - RT 20 & ARGUSVILLE RD	C006680	0	17,880	64,849	6,641	0	89,371	0.00%	0.00%	0	0	89,371	89,371	0.00%	416,215	422,950	100%			
	D_REP-Targeted	Pole Replacements Total		0	17,930	64,899	6,693	(2,692)	86,830	0.00%	0.00%	0	(2,692)	86,830	86,830	0.00%		12,348,520				
	D_REP-Capital	FEH - NE FEEDER HARDENING	C013146	0	199	0	175	(10,634)	(10,260)	0.00%	0.00%	0	(10,634)	(10,260)	(10,260)	0.00%	1,350,000	12,187,700	Program			
	D_REP-Capital	Related to OH Inspection Program Total		0	199	0	175	(10,634)	(10,260)	0.00%	0.00%	0	(10,634)	(10,260)	(10,260)	0.00%		12,187,700				
	D_REP-Cap	RNR - ANTWERP 80161 US11 - RELOCATION	C047869	0	12,074	31,942	65,522	2,798	112,336	0.00%	0.00%	0	2,798	112,336	112,336	0.00%	130,230	142,554	95%			
	D_REP-Cap	Related-OH Inspectn Prog Total		0	12,074	31,942	65,522	2,798	112,336	0.00%	0.00%	0	2,798	112,336	112,336	0.00%		142,554				
	D_REP-Feeder	CHURCH ST 53 - WEST LINE RD RELOCAT	C054923	0	3,789	4,236	1,670	374	10,069	0.00%	0.00%	0	374	10,069	10,069	0.00%	191,000	10,069	20%			
	D_REP-Feeder	Hardening Total		0	3,789	4,236	1,670	374	10,069	0.00%	0.00%	0	374	10,069	10,069	0.00%		10,069				
	D_REP-Substa	TRINITY & RIVERSIDE CATHODIC	C053645	0	(5,955)	4,549	65,117	2,619	66,330	0.00%	0.00%	0	2,619	66,330	66,330	0.00%	240,000	78,299	5%			
	D_REP-Substa	Asset Replacement-Other Total		0	(5,955)	4,549	65,117	2,619	66,330	0.00%	0.00%	0	2,619	66,330	66,330	0.00%		78,299				
	D/SUB T_Out	WOODCREST BLVD	C057494	0	0	0	0	309	309	0.00%	0.00%	0	309	309	309	0.00%	162,000	309	5%			
	D/SUB T_Outdoor	Light-Discretionary Total		0	0	0	0	309	309	0.00%	0.00%	0	309	309	309	0.00%		309				
Damage/Failure	D/SUB T_Dar	Balmt 23KV switch replacement	C048103	63,805,072	21,690,702	17,934,132	21,073,610	21,938,892	82,637,336	34.38%	129.52%	14,462,405	7,476,486	82,637,336	18,832,264	29.52%		474,943,356				
				10,200	7,176	215	0	0	7,391	0.00%	72.46%	0	7,391	0	(2,809)	-27.54%	110,000	113,282	100%			
		BARTELL RD LTC REPLACE TB2	C054489	0	85,713	809	74,679	0	161,200	0.00%	0.00%	0	0	161,200	161,200	0.00%	168,000	179,086	96%			
		BUFFALO STATION 32 TRF4 REPLACEMENT	C053008	0	20,548	1,090	3,112	263	25,013	0.00%	0.00%	0	263	25,013	25,013	0.00%	567,200	81,229	96%			
		Cent NY-Dist-Damage/Failure Blanket	CNC00014	5,177,000	2,496,813	2,752,238	2,309,393	2,258,355	9,816,799	43.62%	189.62%	1,294,250	964,105	9,816,799	4,639,799	89.62%	7,144,260	12,801,091	Blanket			
		DXT SUBSTATION DMOG/FAIL RESERVE C36	C018595	0	7,440	38,562	37,982	0	82,233	0.00%	0.00%	0	8,248	92,233	92,233	0.00%	1,044,241	5,211,012	Blanket			
		East NY-Dist-Damage/Failure Blanket	CNE0014	5,481,000	(1,000,734)	3,043,945	1,623,461	2,874,634	6,541,307	52.45%	119.35%	1,370,250	1,504,384	6,541,307	1,060,307	19.35%	8,111,880	13,100,976	Blanket			
		ELNORA & PINE BUSH CKT SWITCH D/F	C044699	0	3,350	392	(838)	0	2,904	0.00%	0.00%	0	0	2,904	2,904	0.00%	352,000	370,242	100%			
		Florida Substation Distribution Fee	CD01172	960,000	188,492	389,969	165,440	62,025	805,925	6.46%	83.95%	240,000	(177,975)	805,925	(154,075)	-16.05%	1,433,000	1,906,007	100%			
		HOPKINS RD 2 TRF D/F	C044697	0	14,073	(28,720)	0	0	(14,648)	0.00%	0.00%	0	0	(14,648)	(14,648)	0.00%	1,750,000	853,154	100%			
		LYNN STREET 2 - TRANSFORMER REPLAC	C049787	0	219,500	149,449	2,927	0	371,876	0.00%	0.00%	0	0	371,876	371,876	0.00%	672,000	425,466	100%			
		MOBILE SUB 6E REPAIRS	C051868	0	1,049	1,049	1,083	(67,860)	(64,679)	0.00%	0.00%	0	(67,860)	(64,679)	(64,679)	0.00%	57,000	63,729	Cancelled 0%			
		New Florida Substation	CD01168	1,500,000	1,064,843	774,455	620,377	99,923	2,559,597	6.66%	170.64%	375,000	(275,077)	2,559,597	1,059,597	70.64%	7,467,000	7,261,537	96%			
		Peterboro TRF #2 damage/failure	C051785	600,000	551,570	(1,219)	57,300	0	607,651	0.00%	101.28%	0	0	607,651	7,651	1.28%	1,200,000	1,115,552	100%			
		Reserve for Damage/Failure Unidenti	C046918	1,000,000	0	0	0	0	0	0.00%	0.00%	250,000	(250,000)	0	(1,000,000)	-100.00%	0	0	0%			
			C046948	900,000	0	0	0	0	0	0.00%	0.00%	225,000	(225,000)	0	(900,000)	-100.00%	0	0	Blanket			
		SYR ASH N48154 SOC BLDG C	C036608	0	47	47	49	32	175	0.00%	0.00%	0	32	175	175	0.00%	429,626	429,908	100%			
		Temple D/F Cable 9 & 11 Relays	C048960	10,000	10	10	11	7	39	0.07%	0.39%	0	7	39	(9,961)	-99.61%	500,000	8,194	85%			
		VALLEY STATION 594 CB REPLACEMENT	C051865	0	11,826	51,979	324	160	64,289	0.00%	0.00%	0	160	64,289	64,289	0.00%	217,300	174,436	100%			
		West NY-Dist-Damage/Failure Blanket	CNV00014	4,771,000	1,604,468	2,613,757	652,442	1,436,602	6,307,268	30.11%	132.20%	1,192,750	243,852	6,307,268	1,536,268	32.20%	6,440,850	8,909,826	Blanket			
		24356_E ADAMS DUCTLINE_6-5_1-3	C054831	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	192,000	0	20%			
		SYR SOC BLDG B VAULT REBUILD	C060809	0	0	0	0	5,055	5,055	0.00%	0.00%	0	5,055	5,055	5,055	0.00%	641,000	5,055	5%			
		WILTON 1 TB1 D/F REPLACEMENT	C061069	0	0	0	0	238,417	238,417	0.00%	0.00%	0	238,417	238,417	238,417	0.00%	1,160,000	238,417	5%			
	D/SUB T Damage	Failure Other Total		20,409,200	5,276,185	9,788,027	5,547,740	6,915,861	27,527,813	33.89%	134.88%	4,947,250	1,968,611	27,527,813	7,118,613	34.88%		53,248,199				
	D_Non-REP	Cent NY-Dist-Subs Blanket	CNC00002	152,000	427,518	777,779	312,798	3,503	1,521,597	2.30%	1001.05%	38,000	(34,497)	1,521,597	1,369,597	901.05%	197,600	1,616,143	Blanket			
		CHURCH ST. 43 TRF 2 REPLACEMENT	C055115	0	374	698	240,189	852,467	1,093,728	0.00%	0.00%	0	852,467	1,093,728	1,093,728	0.00%	1,018,000	1,096,481	5%			
		East NY-Dist-Subs Blanket	CNE00002	812,000	312,754	642,084	536,301	242,705	1,733,843	29.89%	213.53%	203,000	39,705	1,733,843	921,843	113.53%	1,031,240	1,780,684	Blanket			
		STATION 82 (11TH ST) - TRANSFORMER	CD01112	0	119,688	1,763	0	0	121,450	0.00%	0.00%	0	0	121,450	121,450	0.00%	452,011	306,084	100%			
		WEST ADAMS R520 BREAKER REPLACEMENT	C054506	0	39,681	139,746	22,581	30	202,038	0.00%	0.00%	0	30	202,038	202,038	0.00%	195,264	202,975	100%			
		West NY-Dist-Subs Blanket	CNV00002	1,015,000	153,320	269,020	166,371	(79,283)	529,428	-7.81%	52.16%	253,750	(333,033)	529,428	(485,572)	-47.84%	1,136,000	668,531	Blanket			
		PALOMA LTC (TB1) REPLACEMENT	C057843	0	0	0	195,540	0	195,540	0.00%	0.00%	0	0	195,540	195,540	0.00%	1					

Niagara Mohawk Power Corporation d/b/a National Grid
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15

Distribution - Current Year Actuals VS Expected
Distribution Project Detail

				BUDGET					ACTUAL SPENDING					EXPECTED SPENDING				REVISED EXPECTED SPENDING						
Spending Rationale	Program	Project Description	Project	FY14/15 Investment Plan Level						FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Approval Amount - Total Costs	Total Spending To Date - Total Costs	Project Completion Percentage				
					Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015																
System Capacity & Performance	D/SUB T_Net	172 FRANKLIN ST. NETWORK SERVICE	C054824	0	0	1,836	11,032	23,128	35,998	828	0.00%	0.00%	0	23,128	35,998	35,998	0.00%	180,000	35,998	45%				
		BIRCH AVE 51 - ROUTE 9N CONVERSION	C053127	0	(3,752)	2,426	1,240	913	828	0.00%	0.00%	0	913	828	828	0.00%	110,000	36,771	20%					
		CLAYTON HARBOR HOTEL - CLAYTON, NY	C047844	0	(520)	0	0	0	(520)	0.00%	0.00%	0	0	(520)	0	0.00%	15,000	10,925	100%					
		SARATOGA POINTE URD - SARATOGA SP	C045683	0	5,424	23,434	50,488	1,967	81,313	0.00%	0.00%	0	0	81,313	81,313	81,313	0.00%	128,502	121,103	100%				
D/SUB T_Primary	D/SUB T_Primary	STONEBRIDGE URD PHASES 3 & 6	C048502	0	49	49	50	7,772	7,921	0.00%	0.00%	0	7,772	7,921	7,921	0.00%	15,000	10,932	45%					
		STONEBRIDGE URD PHASES 4 & 5	C048500	0	24	24	62,191	(4,730)	57,508	0.00%	0.00%	0	(4,730)	57,508	57,508	0.00%	15,000	58,973	100%					
		D/SUB T_Net New Business Total		0	1,225	27,768	125,002	29,051	183,045	0.00%	0.00%	0	29,051	183,045	183,045	0.00%		274,639						
		D/SUB T_Primary STA 129 REPL CABLE EXITS- SUMM PREP	C056448	0	0	810	870	16,660	18,341	0.00%	0.00%	0	16,660	18,341	18,341	0.00%	390,000	18,341	5%					
D/REP-Dist	D/REP-Dist	F2462 REPL CABLE EXIT - SUMM PREP	C060767	0	0	0	0	1,983	1,983	0.00%	0.00%	0	1,983	1,983	1,983	0.00%	100,000	1,983	5%					
		D/SUB T_Primary UG Cable Replacement Total		0	0	810	870	18,643	20,323	0.00%	0.00%	0	18,643	20,323	20,323	0.00%		20,323						
		D/REP-Dist T DOGHOUSE REPLACEMENT - CENTRAL DIV	C026977	0	0	0	29	(1,806)	(1,777)	0.00%	0.00%	0	(1,806)	(1,777)	(1,777)	0.00%	650,000	199,090	0%					
		D/REP-Dist Transformer Replacement Total		0	0	0	29	(1,806)	(1,777)	0.00%	0.00%	0	(1,806)	(1,777)	(1,777)	0.00%		199,090						
TxD/REP-Line	TxD/REP-Line	CHAT F5761, 5762 REGS/AER CBL	C054123	0	82,225	1,941	7,481	0	91,647	0.00%	0.00%	0	91,647	0	91,647	0.00%	102,317	99,465	100%					
		TxD/REP-Line Other Total		0	82,225	1,941	7,481	0	91,647	0.00%	0.00%	0	91,647	0	91,647	0.00%		99,465						
		D/Non-REP SAPP PHARMACEUTICAL EXPANSION - D/SUB	C000637	0	(195)	0	0	0	(195)	0.00%	0.00%	0	0	(195)	0	0.00%	301,085	201,051	100%					
		Ave A / Delaware Sub Remote Ends	C048483	51,000	31,947	81,019	239,676	83,513	436,155	163.75%	855.21%	0	83,513	436,155	385,155	755.21%	526,000	528,759	95%					
D/Non-REP	D/Non-REP	BREMEN - EMS EXPANSION/RTU INSTALLA	C001301	0	6,029	9,274	5,754	5,023	26,080	0.00%	0.00%	0	5,023	26,080	26,080	0.00%	348,798	77,378	30%					
		BUCKLEY CORNERS 464 - EMS EXPANSIO	C053047	0	6,633	1,416	20,790	23,468	52,308	0.00%	0.00%	0	23,468	52,308	52,308	0.00%	75,000	52,395	5%					
		CORINTH STATION 285 - EMS EXPANSION	C053084	0	4,449	2,594	4,783	28,352	40,178	0.00%	0.00%	0	28,352	40,178	40,178	0.00%	125,000	41,264	5%					
		DXT STUDY BUDGETARY RESERVE - NIMO	C031550	0	(10)	0	0	(8,632)	(8,641)	0.00%	0.00%	0	(8,632)	(8,641)	(8,641)	0.00%	119,332	21,796	Blanket					
D/Non-REP	D/Non-REP	FRONT STREET - FLOOD MITIGATION	C053165	0	5,304	90,002	32,024	294,510	421,840	0.00%	0.00%	0	294,510	421,840	421,840	0.00%	500,000	427,190	5%					
		HARRIS SECOND TRANSFORMER	C032496	0	4,505	1,657	0	(1,174)	4,988	0.00%	0.00%	0	(1,174)	4,988	4,988	0.00%	275,000	0	Cancelled 0%					
		NASSAU STATION 113 - EMS EXPANSION	C053046	0	5,454	16,895	25,009	48,269	95,627	0.00%	0.00%	0	48,269	95,627	95,627	0.00%	125,000	96,499	5%					
		NEW NY MOBILE SUBSTATION 69X34.5KV	CD01182	0	(53,938)	(2,106)	(3,233)	0	(59,277)	0.00%	0.00%	0	0	(59,277)	(59,277)	0.00%	1,870,000	1,640,434	100%					
D/Non-REP	D/Non-REP	NW Panama Retirement	C032306	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%					
		NY SUB T SYSTEM SPARES - CIRCUIT BR	CD01114	0	161,670	0	0	0	161,670	0.00%	0.00%	0	0	161,670	161,670	0.00%	562,252	521,921	100%					
		OGDEN BROOK-INSTALL 15KV METAL CLAD	C032597	0	35,388	142,358	(1,323)	0	176,424	0.00%	0.00%	0	0	176,424	176,424	0.00%	2,000,000	2,688,080	100%					
		OGDENBROOK STA - ADD TB2	C034783	0	(225,872)	61,017	(229)	0	(165,083)	0.00%	0.00%	0	0	(165,083)	(165,083)	0.00%	1,700,000	1,491,271	100%					
D/Non-REP	D/Non-REP	PORT HENRY 385 - EMS EXPANSION	C053048	0	4,177	4,071	7,857	18,286	34,391	0.00%	0.00%	0	18,286	34,391	34,391	0.00%	125,000	34,391	5%					
		SCHUYLERVILLE STATION - BUS CHANGES	C035226	0	7,321	(6)	(9,551)	0	(2,235)	0.00%	0.00%	0	0	(2,235)	(2,235)	0.00%	527,302	516,073	100%					
		SHAWNEE 76 DXT SUB	C043615	0	(35)	0	0	0	(35)	0.00%	0.00%	0	0	(35)	(35)	0.00%	59,000	0	Cancelled 0%					
		SHEPPARD RD. 29 - SECOND BANK	C015765	0	889	112,163	2,114	(2,126)	113,040	0.00%	0.00%	0	(2,126)	113,040	113,040	0.00%	1,400,000	1,474,212	100%					
D/Non-REP	D/Non-REP	SPARE TRANSFORMER 3.5 MVA - NYW	CD00906	0	(107,668)	213,607	(9,018)	0	96,922	0.00%	0.00%	0	0	96,922	96,922	0.00%	304,811	212,751	100%					
		ST JOHNSVILLE - FLOOD MITIGATION	C053166	0	14,500	46,767	36,914	154,692	252,872	0.00%	0.00%	0	154,692	252,872	252,872	0.00%	800,000	271,111	5%					
		STATION 139 MARTIN RD - EMS EXPAN	C053088	0	9,810	36,643	65,314	18,352	130,120	0.00%	0.00%	0	18,352	130,120	130,120	0.00%	401,174	130,989	5%					
		STATION 154 GEORGE URBAN-EMS EXPANS	C053085	0	6,878	17,252	48,214	13,998	86,342	0.00%	0.00%	0	13,998	86,342	86,342	0.00%	324,491	87,354	30%					
D/Non-REP	D/Non-REP	UNION FALLS - FLOOD MITIGATION	C053167	0	15,601	33,787	5,084	869	55,341	0.00%	0.00%	0	869	55,341	55,341	0.00%	800,000	57,880	5%					
		UNY NEW 115 KV 40 MVA MOBILE	C053107	0	1,363,056	38,763	471,592	83,842	1,957,254	0.00%	0.00%	0	83,842	1,957,254	1,957,254	0.00%	1,944,000	1,958,512	5%					
		WETZEL ROAD SUBSTATION DXT	C036985	0	33	7,934	(204)	111	7,874	0.00%	0.00%	0	111	7,874	7,874	0.00%	3,528,228	1,689	95%					
		WILTON STATION 329 - EMS EXPANSION	C053083	0	5,195	3,565	6,333	8,719	23,813	0.00%	0.00%	0	8,719	23,813	23,813	0.00%	125,000	25,037	5%					
D/Non-REP	D/Non-REP	YOUNGSTOWN 88 - STATION REBUILD	C029049	0	(168)	70,434	0	0	70,266	0.00%	0.00%	0	0	70,266	70,266	0.00%	415,230	445,973	100%					
		RESERVIOR 103 - SPARE TRANSFORMER	C056684	0	0	633	86,591	6,425	93,649	0.00%	0.00%	0	6,425	93,649	93,649	0.00%	94,179	93,649	5%					
		MALONE SECOND 115/13.2KV BANK	C054587	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%					
		MALONE METALCLAD&GETAWAYS	C054592	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	Cancelled 0%					
D/Non-REP	D/Non-REP	LAND - WATERTOWN GREENFIELD SUBSTATION	C058245	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	200,000	0	0%					
		STATION 42 REBUILD: 34.5-13.2KV TB1	C055353	0	0	0	0	2,181	2,181	0.00%	0.00%	0	2,181	2,181	2,181	0.00%	280,000	2,181	5%					
		METALLIC PILOT WIRE PROTECTION REPL	C028449	0	0	0	0	(22,263)	(22,263)	0.00%	0.00%	0	(22,263)	(22,263)	(22,263)	0.00%	260,000	0	100%					
		BAKER ST STATION - INSTALL CAP BANK	C032354	0	0	0	0	485	485	0.00%	0.00%	0	485	485	485	0.00%	100,000	50,763	Cancelled 0%					
D/Non-REP	D/Non-REP	BENNETT RD. SUB CAPACITOR INSTALL	C032367	0	0	0	0	660	660	0.00%	0.00%	0	660	660	660	0.00%	184,000	70,329	Cancelled 0%					
		D/Non-REP SUB OTHER Total		51,000	1,300,957	989,737	1,034,493	757,560	4,082,747	1485.41%	8005.39%	0	757,560	4,082,747	4,031,747	7905.39%		13,230,921						

Niagara Mohawk Power Corporation d/b/a National Grid
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15

Distribution - Current Year Actuals VS Expected
Distribution Project Detail

		BUDGET		ACTUAL SPENDING							EXPECTED SPENDING		REVISED EXPECTED SPENDING						
Spending Rationale	Program	Project Description	Project	FY14/15 Investment Plan Level					FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Approval Amount - Total Costs	Total Spending To Date - Total Costs	Project Completion Percentage
					Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015											
		ALBION 76053-UC1 GETAWAY REPLACEMENT	C049786	0	298	180,884	(4,382)	0	178,905	0.00%	0.00%	0	15	178,905	178,905	0.00%	200,000	197,452	20%
		COFFEEEN 76053 FEEDER LOAD	C053525	0	46,393	9,588	6,284	0	62,266	0.00%	0.00%	0	0	62,266	62,266	0.00%	50,000	63,481	95%
		COFFEEEN 76056 WHITE RD - REBUILD	C052203	0	524	5,844	9,849	15,804	32,022	0.00%	0.00%	0	15,804	32,022	32,022	0.00%	561,000	32,057	20%
		COLUMBIAN ROAD REBUILD	C052072	0	328	5	5	4	342	0.00%	0.00%	0	4	342	342	0.00%	546,100	342	20%
		LYME 73353 RTE 59 - REBUILD	C052206	0	531	12,325	(6,396)	68	6,529	0.00%	0.00%	0	68	6,529	6,529	0.00%	712,800	34,848	20%
		N.GOUVERNEUR 98352 HWY58 - REBUILD	C052108	0	66	1	1	1	69	0.00%	0.00%	0	1	69	69	0.00%	528,000	69	20%
		NORTH SHORE ROAD - REBUILD	C052073	0	66	8,545	9,804	628	19,043	0.00%	0.00%	0	628	19,043	19,043	0.00%	361,200	19,043	20%
		NR-81452-HEAD ISLAND RD-UPGRADE	C053190	0	996	257	12,623	672	14,549	0.00%	0.00%	0	672	14,549	14,549	0.00%	237,000	14,617	85%
		NR-MILL ST 74868-CREEK WOOD URD	CD00941	0	(1,122)	0	0	0	(1,122)	0.00%	0.00%	0	0	(1,122)	(1,122)	0.00%	203,302	163,695	100%
		SPRAGUEVILLE ROAD - REBUILD	C051891	0	1,506	4,347	13,366	415	19,635	0.00%	0.00%	0	415	19,635	19,635	0.00%	756,800	26,780	20%
		97654 SKINNERVILLE ROAD - REBUILD	C052370	0	0	203	4,620	984	5,807	0.00%	0.00%	0	984	5,807	5,807	0.00%	448,800	11,492	20%
		BAILEYSETTLEMENT-GORE RD -REBUILD	C054583	0	0	128	10,152	137	10,417	0.00%	0.00%	0	137	10,417	10,417	0.00%	623,500	10,417	5%
		COFFEEEN 76053 HOLCOMB ST - REBUILD	C052188	0	0	0	589	4,850	5,439	0.00%	0.00%	0	4,850	5,439	5,439	0.00%	250,800	5,439	5%
		97655 RAQUETTE RIVER CROSSING	C057487	0	0	0	6,715	9,612	16,327	0.00%	0.00%	0	9,612	16,327	16,327	0.00%	150,000	16,327	5%
		81652 ROUTE 3 RELOCATION	C057496	0	0	0	0	10,999	10,999	0.00%	0.00%	0	10,999	10,999	10,999	0.00%	222,000	11,728	5%
		D Non-REP HUF Total		0	124,769	404,740	189,032	127,161	845,702	0.00%	0.00%	0	127,161	845,702	845,702	0.00%		1,225,453	
	D/SUB T_ER	Brook Rd 52 - Lewis Rd Conversion	C049761	100,000	362	97	3,181	9,819	13,458	9.82%	13.46%	0	9,819	13,458	(86,542)	-86.54%	340,000	15,933	20%
		Burgoyne 51 - County Hwy 41	C049790	5,000	965	786	238	117	2,096	2.35%	41.92%	2,500	(2,383)	2,096	(2,904)	-58.08%	125,000	11,301	20%
		*Cedar 51 - Buttermilk Falls Rd	C049764	0	8	4,696	6,324	6,324	19,136	0.00%	0.00%	0	6,324	19,136	19,136	0.00%	315,000	19,660	20%
		*Church St 53 - Cnty Hwy 132 Convr	C049652	0	(1,693)	264	873	2,866	1,710	0.00%	0.00%	0	2,866	1,710	0	0.00%	720,000	19,956	20%
		*Crown Pl. 51 - Breed Hill Rd	C049750	90,000	9,303	295	165	109	9,872	0.12%	10.97%	0	109	9,872	(80,128)	-89.03%	110,000	10,460	20%
		*Farman Rd 51 - Bluebird Road	C029431	11,900	10	10	21,235	17,557	38,813	147.54%	326.16%	2,975	14,582	38,813	26,913	226.16%	345,000	39,430	20%
		*Florida-Stoner Feeder Tie	C050438	0	1,228	426	222	10,391	12,266	0.00%	0.00%	0	10,391	12,266	12,266	0.00%	880,000	12,266	20%
		*Grooms Rd 34556 - Rte 146 Reconduc	C050105	0	3,274	1,218	427	117	5,036	0.00%	0.00%	0	117	5,036	5,036	0.00%	280,000	11,251	20%
		*Hague Rd 52 - Convert Route 22	C050717	0	(3,257)	1,045	3,159	32,002	32,949	0.00%	0.00%	0	32,002	32,949	32,949	0.00%	900,000	39,654	20%
		*Hudson Falls 51 - Convert Broadway	C050023	200,000	1,719	100	13,152	399	15,370	0.20%	7.68%	0	399	15,370	(184,630)	-92.32%	260,000	16,125	20%
		*McClellan 51 - Union St Conversion	C050085	200,000	524	6,833	21,777	5,000	34,134	2.50%	17.07%	0	5,000	34,134	(165,866)	-82.93%	300,000	34,383	20%
		*MUMFORD 5052 - RECONDUCTOR/CONVERT	C049885	0	0	5,226	8,755	7,004	20,985	0.00%	0.00%	0	7,004	20,985	20,985	0.00%	590,000	20,985	5%
		*NR_Hammond 37061 Pleasant Val Rd	C049725	600,000	0	0	0	0	0	0.00%	0.00%	150,000	(150,000)	0	(600,000)	-100.00%	795,500	0	5%
		*NR_Hammond 37061-Oak Point Rd	C049723	600,000	0	0	0	0	0	0.00%	0.00%	150,000	(150,000)	0	(600,000)	-100.00%	682,000	0	5%
		*NR-Bremen 81556-Beech Hill Rd	C049789	700,000	265	7,620	23,157	1,497	32,539	0.21%	4.65%	175,000	(173,503)	32,539	(667,461)	-95.35%	795,000	33,004	20%
		*NR-Chasm Falls 85251-Duane Rd-Tie	C049757	700,000	0	0	0	0	0	0.00%	0.00%	175,000	(175,000)	0	(700,000)	-100.00%	850,000	0	20%
		*NR-Chasm Falls 85251-Pond Rd-Rbd	C049777	216,000	1,265	9,213	2,466	482	13,425	0.22%	6.22%	54,000	(53,518)	13,425	(202,575)	-93.78%	670,000	13,610	20%
		*NR-Higley 92451-Joe Indian Area	C049745	21,250	896	7,989	10,871	22,481	4,407	105.65%	4.40%	5,313	(4,378)	5,313	1,201	5.68%	559,000	22,481	20%
		*NR-Higley 92451-NYS Hwy 56-FdrTie	C048664	637,500	0	135	6,369	9,666	16,171	1.52%	2.54%	0	9,666	16,171	(621,329)	-97.46%	799,000	16,171	20%
		*NR-Higley 92451-NYS Hwy56_Number9	C048665	219,158	397	1,168	22,239	677	24,482	0.31%	11.17%	0	677	24,482	(194,676)	-88.83%	434,000	24,617	20%
		*NR-Parishville 93961-Relocate Fdr	C049751	208,250	1,468	399	23,528	1,905	27,300	0.91%	13.11%	0	1,905	27,300	(180,950)	-86.89%	265,000	27,348	20%
		*Rosa Rd 57-Balltown Rd Conversion	C050084	18,000	397	145	13,356	14,938	28,837	82.99%	160.20%	18,000	(3,062)	18,000	10,837	60.20%	500,000	29,040	20%
		*Sharon 52 - State Route 145	C049792	10,000	0	0	4,223	925	5,148	9.25%	51.48%	2,500	(1,575)	5,148	(4,852)	-48.52%	235,000	5,148	20%
		*St Johnsville 51-Bellinger Rd Ph4	C050381	85,000	1,157	185	2,887	47	4,276	0.06%	5.03%	0	47	4,276	(80,724)	-94.97%	105,000	4,535	20%
		*Stoner 52 - Stoner Trail Extension	C050437	0	0	195	15,681	410	16,286	0.00%	0.00%	0	410	16,286	16,286	0.00%	30,000	16,286	20%
		*Vail Mills 51 - County Hwy 107	C049793	17,500	2,856	379	289	190	3,714	1.08%	21.22%	4,375	(4,185)	3,714	(13,786)	-78.78%	425,000	18,263	20%
		*Vail Mills 53 - Union Mills Rd.	C019352	0	0	0	0	7,653	7,653	0.00%	0.00%	0	7,653	7,653	7,653	0.00%	860,000	7,653	20%
		*Wilton 52 - Rt 32 3 Phase Ext.	C019570	0	2,157	468	49	32	2,705	0.00%	0.00%	0	32	2,705	2,705	0.00%	680,000	3,072	20%
		Amsterdam 51/53 Widow Susan area	C028835	72,900	9,707	751	3,811	844	15,113	1.16%	20.73%	0	844	15,113	(57,787)	-79.27%	125,000	52,514	20%
		Ashley 51 - Baldwin Corners Rd Ph3	CD01117	89,250	75	101	1,658	68	1,902	0.08%	2.13%	0	68	1,902	(87,348)	-97.87%	229,326	6,555	20%
		Bolton 51/Warrensburg 51 Feeder Tie	CD00606	66,000	528	464	479	315	1,785	0.48%	2.71%	16,500	(16,185)	1,785	(64,215)	-97.29%	866,346	30,312	20%
		BOYNTONVIL 33351-JOHN SNYDER RD EXT	C051268	0	5,757	4,264	1,163	115,921	127,106	0.00%	0.00%	0	115,921	127,106	127,106	0.00%	450,894	166,630	65%
		Brook Rd 54 - Route 50 Conversion	C048584	637,500	500	441	2,586	780	4,307	0.12%	0.68%	0	780	4,307	(633,193)	-99.32%	750,000	26,963	20%
		Brunswick 26453 - South Rd Conv	C045696	85,000	236	231	196	889	1,852	1.05%	2.18%	0	889	1,852	(83,148)	-97.82%	250,000	13,152	20%
		BURDECK 26552 - WESTCOTT T C CURRY RD	C001236	0	225	225	233	153	836	0.00%	0.00%	0	153	836	836	0.00%	337,006	21,192	20%
		BURGOYNE 51 - CLOSE GAPS ON COUNTY	CD00208	0	3,168	1,423	334	141	5,065	0.00%	0.00%	0	141	5,065	5,065	0.00%	91,765	13,761	20%
		Center St 54 - Hyney Hill Road Rebu	CD00357	139,500	136	10,514	177	116	10,943	0.08%	7.84%	0	116	10,943	(128,557)	-92.16%	116,663	13,300	20%
		Center St. 54 - Extend 3Ph on State	CD00329	245,000	115,201	12,158	63,874	0	191,233	0.00%	78.05%	0	0	191,233	(53,767)	-21.95%	499,583	540,504	100%
		CR- 6651 Relocate Ballou Rd	C049353	170,000	15,767	5,869	1,460	245	23,341	0.14%	13.73%	42,500	(42,255)	23,341	(146,659)	-86.27%	200,000	24,880	20%
		CR_Delphi 53 Erieville Rd	C049861	15,000	3,580	132	7,115	0	10,827	0.00%	72.18%	3,750	(3,750)	10,827	(4,173)	-27.82%	279,833	98,641	20%
		ERR Program Placeholder	C046684	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	Program
		Florida 51 - Fort Hunter Road	C050693	106,250	12,967	401	1,319	753	15,440	0.71%	14.53%	0	753	15,440	(90,810)	-85.47%	125,000	27,518	20%
		Florida 51 - Mead Road																	

Niagara Mohawk Power Corporation d/b/a National Grid
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15

Distribution - Current Year Actuals VS Expected
Distribution Project Detail

Spending Rationale	Program	Project Description	Project	BUDGET					ACTUAL SPENDING					EXPECTED SPENDING			REVISED EXPECTED SPENDING			Project Approval Amount - Total Costs Total Spending To Date - Total Costs Project Completion Percentage								
				FY14/15 Investment Plan Level					FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level												
					Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015																				
		NR-Lowville-77354-Pine Grove Road-F	C048866	0	0	1,248	13,680	1,489	16,417	0.00%	0.00%	0	1,489	16,417	0	16,417	0.00%	840,000	29,997	20%								
		NR-Lowville-77354-Burdick Crossing	C0D01074	83,300	1,396	215	51,169	80,484	133,264	96.62%	159.98%	20,825	59,659	133,264	49,964	0	59.98%	263,896	159,279	65%								
		NR-North Carthage 81652-63 Fdr Tie	C010693	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	931,827	0	0%									
		NR-Sunday Creek 87651-StillwaterRd-	C0D01084	148,750	408	408	21,422	750	22,988	0.50%	15.45%	37,188	(36,437)	22,988	(125,762)	-84.55%	25,000	70,202	20%									
		NR-T.I.81452-Cross Island Rd	C022912	361,250	1,860	43,922	504,395	95,201	645,378	26.35%	178.65%	0	95,201	645,378	284,128	78.65%	726,599	779,559	85%									
		NR-T.I.81452-Grandview Park Rd-Rebu	C0D01188	204,850	2,931	13,964	5,828	2,429	25,153	1.19%	12.28%	51,213	(48,783)	25,153	(179,697)	-87.72%	396,981	69,697	20%									
		NR-T.I.81458-County Route 1-FdrTie	C0D01187	510,000	2,482	627	1,213	228	4,550	0.04%	0.89%	127,500	(127,272)	4,550	(505,450)	-99.11%	653,773	14,693	20%									
		OGDENBROOK 51 - COTTAGE HILL RD	C054983	0	561	9	9	6	586	0.00%	0.00%	0	6	586	0	0.00%	125,000	586	20%									
		Port Henry 51 - Rebuild Route 9N fr	C0D00326	117,250	471	288	1,104	204	2,066	0.17%	1.76%	0	204	2,066	(115,184)	-98.24%	100,000	19,705	20%									
		PORT HENRY 52 - MORIAH ROAD	C019070	0	422	614	439	288	1,763	0.00%	0.00%	0	288	1,763	0	0.00%	693,821	27,828	20%									
		REYNOLDS RD 33455 CONVERSION	C046683	0	162	162	167	110	602	0.00%	0.00%	0	110	602	0	0.00%	100,000	10,595	20%									
		SCHOHARIE 52 - STATE ROUTE 443 REBU	C0D0424	0	473	407	420	276	1,577	0.00%	0.00%	0	276	1,577	0	0.00%	483,655	26,616	20%									
		St Johnsville - Sanders Road (ERR)	C029439	10,000	198	198	204	277	877	2.77%	8.77%	2,500	(2,223)	877	(9,123)	-91.23%	188,173	13,088	5%									
		TIBBETS 29254 - 15TH AVE CONVERSION	C046425	0	3,791	199	205	135	4,330	0.00%	0.00%	0	135	4,330	0	0.00%	350,000	12,973	20%									
		BOLTON 52 RECONFIGURATION	C046782	0	0	622	1,973	26,798	29,394	0.00%	0.00%	0	26,798	29,394	0	0.00%	75,000	29,394	65%									
		ST. JOHNSVILLE 51 - PARIS RD ERR	C085323	0	0	749	3,159	41	3,948	0.00%	0.00%	0	41	3,948	0	0.00%	90,000	3,948	20%									
		VAIL MILLS 52 - COUNTY HWY 16 CONV	C056530	0	0	9,081	8,901	7,083	25,045	0.00%	0.00%	0	7,083	25,045	0	0.00%	430,000	25,045	20%									
		VAIL MILLS 52 - HONEYWELL CORNERS	C056707	0	0	8,248	4,628	202	13,077	0.00%	0.00%	0	202	13,077	0	0.00%	470,000	13,137	20%									
		UNION ST 54- TURNPIKE RD CONVERSION	C055735	0	0	915	622	21,750	23,288	0.00%	0.00%	0	21,750	23,288	0	0.00%	655,000	23,288	20%									
		LYNN 55 - WEAVER ST 51 TIE CONV	C055708	0	0	1,381	8,210	42	9,842	0.00%	0.00%	0	251	9,842	0	0.00%	340,000	9,842	20%									
		CURRY RD 36552 UG GETAWAY REPLACE	C056406	0	0	888	1,766	42	2,696	0.00%	0.00%	0	42	2,696	0	0.00%	290,000	2,696	20%									
		UNION ST 54 - LINCOLN HILL RD PH 1	C056625	0	0	342	6	4	351	0.00%	0.00%	0	4	351	0	0.00%	120,000	351	20%									
		UNION ST 52 - BROWNELL RD. REBUILD	C056657	0	0	404	7	4	415	0.00%	0.00%	0	4	415	0	0.00%	100,000	415	0%									
		UNION ST 52 - CONTENT FARM RD.	C056710	0	0	342	6	4	351	0.00%	0.00%	0	4	351	0	0.00%	125,000	351	20%									
		CLINTON 36653-54 CONVERSION TIE	C053628	0	0	0	8,237	4,845	13,082	0.00%	0.00%	0	4,845	13,082	0	0.00%	350,000	13,082	5%									
		CLINTON 54 - E MAIN ST CONVERSION	C055366	0	0	0	6,402	502	6,904	0.00%	0.00%	0	502	6,904	0	0.00%	240,000	6,904	5%									
		FRONT ST 52 - SCHERMERHORN ST RECON	C056746	0	0	0	443	5	447	0.00%	0.00%	0	5	447	0	0.00%	400,000	447	5%									
		CENTER ST 52 - HICKORY HILL RD CONV	C056808	0	0	0	8,753	9,423	18,177	0.00%	0.00%	0	9,423	18,177	0	0.00%	275,000	18,177	5%									
		EPHRATAH 31 - MUD RD RELOCATION	C056866	0	0	0	4,456	2,822	7,277	0.00%	0.00%	0	2,822	7,277	0	0.00%	150,000	7,277	5%									
		*BURDECK 53 - RATIO & RECLOSER REPL	C057067	0	0	0	594	119	713	0.00%	0.00%	0	119	713	0	0.00%	110,000	713	5%									
		BLUE STORES 30353 - MSH-BELLS POND	C058019	0	0	0	0	1,045	1,045	0.00%	0.00%	0	1,045	1,045	0	0.00%	250,000	1,045	5%									
		DISUB T_ERR Eng Reliability Review Total		8,720,508	223,351	221,161	979,632	512,645	1,936,789	5.88%	22.21%	1,271,988	(759,342)	1,936,789	(6,783,719)	-77.79%		3,542,608										
		D/SUB T_Reil Buffalo Station 64 - New F4653	C0D00970	723,434	161,988	239,337	995,809	1,518,282	2,915,317	209.87%	402.98%	161,161	1,357,121	2,915,317	2,191,882	302.98%	3,223,000	3,599,734	85%									
		*Bethlehem 02155 Glenmont Rd Conv	C048990	11,000	0	0	0	1,517	1,517	0.00%	13.79%	3,694	(2,377)	1,517	(9,483)	-86.21%	300,000	1,517	20%									
		*Blue Stores 30352 - Conversion	C050107	23,000	198	330	668	22,604	23,799	98.28%	103.48%	17,250	5,354	23,799	799	3.48%	600,000	23,799	20%									
		*Byron F1863 - Rebuild /Reconductor	C049762	29,000	0	26,160	(2,047)	767	24,880	2.65%	85.79%	0	767	24,880	(4,120)	-14.21%	835,000	24,880	5%									
		*CR - McGraw-Truxton feeder tie	C049727	680,000	691	310	(2,047)	210	1,531	0.03%	0.23%	0	210	1,531	(678,469)	-99.77%	815,000	22,218	20%									
		*Create Full Tie F15351 to F15352	C049720	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%									
		*Create Full tie F18251 to F18254	C049882	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	525,000	0	5%									
		*Create Full Tie F9354 to F9353	C049783	400,000	430	10,663	1,306	195	12,594	0.05%	3.15%	0	195	12,594	(387,406)	-96.85%	575,000	12,594	30%									
		*E.Golah 5157 Tie w/Lakeville 19752	C049880	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	811,000	0	5%									
		*Eagle Harbor F9263 Tie with F7951	C049688	11,000	1,536	1,061	9,413	126	12,137	1.15%	110.33%	0	126	12,137	1,137	10.33%	306,000	12,137	5%									
		*Firehouse 44953 - Dunsbach Rd Conv	C049864	0	4,685	885	5,206	28,800	39,576	0.00%	0.00%	0	28,800	39,576	0	0.00%	380,000	43,090	20%									
		*Firehouse Rd Station - New Feeder	C050081	443,750	9	144	4,514	12,606	17,273	2.84%	3.89%	0	12,606	17,273	(426,477)	-96.11%	625,000	17,815	20%									
		*Hoosick 31451 - Conversion	C050082	225,000	0	1,923	12,244	624	14,791	0.28%	6.57%	0	624	14,791	(210,209)	-93.43%	300,000	14,791	20%									
		*Hoosick 31452 Conversion- High St.	C050083	487,500	7,225	511	2,732	23,815	34,284	4.89%	7.03%	365,625	(341,810)	34,284	(453,216)	-92.97%	650,000	34,284	20%									
		*Hudson 08753 - Rte 9G Conversion	C050108	375,000	131	269	1,385	19,481	21,266	5.20%	5.67%	0	19,481	21,266	(353,734)	-94.33%	500,000	21,266	20%									
		*Lehigh 51 & 54 Tie Creation	C050004	20,000	0	0	0	0	0	0.00%	0.00%	5,000	(5,000)	0	(20,000)	-100.00%	450,000	0	20%									
		*Lehigh 66954 Reconductoring	C050003	28,000	941	342	10,394	53,566	65,243	191.31%	233.01%	7,000	46,566	65,243	37,243	133.01%	750,000	65,243	5%									
		*Menands 10151/ 52 Relocations	C049998	23,000	22,509	5,664	6,483	25,192	59,849	109.53%	260.21%	9,348	15,844	59,849	36,849	160.21%	630,000	64,254	20%									
		*Middleport F7765 Tie w/Shelley 7656	C049711	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%									
		*NR 76462-CoRte28-Rebuild	C049197	700,000	131	792	375	20	1,319	0.00%	0.19%	0	20	1,319	(698,681)	-99.81%	770,000	1,356	20%									
		*NR-Hammond 37081-Caleboga Rd	C010688	320,616	504	1,206	19,207	5,833	26,751	1.82%	8.34%	320,616	(314,783)	26,751	(293,865)	-91.68%	798,500	29,220	0%									
		*Pawling Ave Conv (29252/37253)	C050103	0	135	518	26,090	41,351	68,093	0.00%	0.00%	0	41,351	68,093	0	0.00%	650,000	68,161	20%									
		*Rbld/Conv F15352 to full tie F6353	C049878	30,000	0	6,692	2,186	722	9,601	2.41%	32.00%	30,000	(29,278)	9,601	(20,399)	-68.00%	650,000	9,601	5%									
		*Rbld/Conv to Create tie F7652-7651	C049802	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	462,500	0	5%									
		*Rebuild Darien F1662 Limited Tie	C049634	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	525,000	0	5%									
		*Rebuild portion of E.Otto F2861	C049718	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%									
		*Rebuild portions of Catt. F1562	C049686	20,000	10,912	4,852	1,032	3,316	20,112	16.58%	100.56%	0	3,316	20,112	112	0.56%	420,000	37,590	5%									
		*Relieve Overloaded Ratio F7652	C049801	450,000	120,484	82,359	100,389	0	303,231	0.00%	67.38%	0	0	303,231	(146,769)	-32.62%	389,819	311,649	100%									
		*Rome 54 - Hogsback Rd Reconductor	C050097																									

Niagara Mohawk Power Corporation d/b/a National Grid
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15

Distribution - Current Year Actuals VS Expected
Distribution Project Detail

		BUDGET					ACTUAL SPENDING					EXPECTED SPENDING				REVISED EXPECTED SPENDING						
Spending Rationale	Program	Project Description	Project	FY14/15 Investment Plan Level					FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Approval Amount - Total Costs	Total Spending To Date - Total Costs	Project Completion Percentage			
					Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015														
		CR - Conversion Niagara Falls	C046841	40,800	4,850	254	83	54	5,241	0.13%	12.85%	0	54	5,241	(35,578)	-87.15%	94,000	5,241	30%			
		Ash St. LVAC Network/Armory Square A	C000820	364,800	0	0	0	0	0	0.00%	0.00%	91,200	(91,200)	0	(364,800)	-100.00%	25,000	0	0%			
		Attica Station transformer upgrade	C046811	920,550	34,795	37,321	185,676	801,609	1,059,400	87.08%	115.08%	230,138	571,471	1,059,400	138,850	15.08%	1,062,000	1,143,897	85%			
		Baker St - Install 2nd xfmr	C046553	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%			
		BATTENKILL 58 - CAMBRIDGE RD	C053182	0	626	467	7,430	832	9,354	0.00%	0.00%	0	832	9,354	9,354	0.00%	115,000	9,354	20%			
		Beech Ave Conversion Niagara Falls	C032751	578,850	0	24,122	6,332	584	31,038	0.10%	5.36%	144,713	(144,129)	31,038	(547,812)	-94.64%	706,000	31,275	5%			
		Bflo Sta 139 - Replace Transformers	C036639	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%			
		Bolton 51 - Trout Lake Rd 3 Phase	C049560	425,000	2,011	466	283	186	2,946	0.04%	0.69%	0	186	2,946	(422,054)	-99.31%	570,000	17,914	20%			
		Bridge St. Second Transformer	C036185	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	Cancelled 0%			
		Brook Road 55 - Corinth 51 Tie	C050690	790,500	262	4,626	15,278	317,751	337,916	40.20%	42.75%	0	317,751	337,916	(452,584)	-57.25%	930,000	426,284	45%			
		Brook Road 55 - Lake Desolation Rd	C050691	395,250	9,326	2,779	6,459	3,329	21,893	0.84%	5.54%	395,250	(391,921)	21,893	(373,357)	-94.46%	465,000	23,049	20%			
		Brook Road 55/57 - Daniels Rd	C029425	189,000	(3,799)	(898)	0	0	(4,697)	0.00%	-2.48%	0	(4,697)	(4,697)	(193,697)	-102.48%	211,500	3,875	20%			
		Buffalo Sta 56- upgrade 4 Xfmrs	C036502	200,000	19,610	50,330	15,796	296,204	381,941	148.10%	190.97%	123,889	172,315	381,941	181,941	90.97%	200,000	398,204	5%			
		Buffalo Station 129 - F12974 Recond	C046558	410,550	79	79	81	53	292	0.01%	0.07%	0	53	292	(410,259)	-99.93%	506,000	5,134	30%			
		Buffalo Station 49 - UG Upgrades	CD01128	1,340,000	15,521	14,511	15,025	40,526	85,582	3.02%	6.39%	0	40,526	85,582	(1,254,418)	-93.61%	5,545,000	5,138,969	5%			
		Buffalo Station 49 - UG Upgrades (D	CD01125	96,900	0	0	0	0	0	0.00%	0.00%	24,225	(24,225)	0	(96,900)	-100.00%	55,000	0	30%			
		Buffalo Station 56 - New F5664	C046530	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	0%			
		Buffalo Station 57 - F5769 Reconduc	C046157	318,750	111,934	86,197	21,956	0	220,086	0.00%	69.05%	0	0	220,086	(98,864)	-30.95%	281,138	226,999	100%			
		Buffalo Station 77 - Add TB3 (DxD L	C046524	52,000	0	0	0	0	0	0.00%	0.00%	13,000	(13,000)	0	(52,000)	-100.00%	0	0	0%			
		Buffalo Station 77 - Add TB3 (DxD S	C046531	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	Cancelled 0%			
		BuffaloAlbanyFlyingGroundsSwitchRpl	C033636	30,000	305,350	46,268	53,618	(288)	404,948	-0.96%	1349.83%	0	(288)	404,948	374,948	1249.83%	2,650,000	2,390,454	Program			
		Burdeck 26552 - Burnett St Conversi	C046632	267,750	18,683	719	326	1,388	21,116	0.52%	7.89%	0	1,388	21,116	(246,634)	-92.11%	400,000	21,803	20%			
		Butler 53 - Add breaker for 53 ckt	C047481	204,425	70,360	54,267	96,117	42,097	262,841	20.59%	128.58%	5,356	36,741	262,841	58,416	28.58%	267,932	328,723	5%			
		Butler 53 - Build 36253 feeder - OH	C047455	212,500	4,283	523	1,269	362	6,437	0.17%	3.03%	0	362	6,437	(206,063)	-96.97%	363,160	34,902	20%			
		Butler 53 - Build 36253 feeder - UG	C028878	672,800	1,400	622	642	422	3,086	0.06%	0.46%	0	422	3,086	(669,714)	-99.54%	203,000	40,721	20%			
		Caledonia Substation 44 - Addition	C052446	0	2,264	1,249	735	842	5,091	0.00%	0.00%	0	842	5,091	5,091	0.00%	671,000	31,211	5%			
		Callanan Tap - Distribution transfe	C046413	85,000	27,912	8,583	20,493	6,761	63,749	7.95%	75.00%	21,250	(14,489)	63,749	(21,251)	-25.00%	100,000	100,804	5%			
		Camillus Dsub	C046637	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%			
		Center St 52 - Route 5 Rebuild/Conv	C048833	807,500	1,058	1,435	811	379	3,683	0.05%	0.46%	0	379	3,683	(803,817)	-99.54%	940,000	24,482	20%			
		CHURCH ST 56 - CONVERT VROOMAN AVE	C048241	0	493	1,087	394	259	2,233	0.00%	0.00%	0	259	2,233	2,233	0.00%	215,000	24,910	20%			
		Clinton 53 - Baum & Burrell Roads	C050684	182,750	5,784	4,169	247	315	10,515	0.17%	5.75%	0	315	10,515	(172,235)	-94.25%	215,000	15,784	20%			
		Cortland Area Study	C046526	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	0%			
		CR- 23553 Cedarvale ratio relief	C051803	310,250	3,730	214	221	145	4,310	0.05%	1.39%	77,563	(77,417)	4,310	(305,940)	-98.61%	380,000	14,149	20%			
		CR- 6651 Reconductor Haverster Mill	C049355	175,000	57,357	36,779	11,186	0	105,322	0.03%	60.18%	0	0	105,322	(69,678)	-39.82%	115,900	115,900	95%			
		CR- Ash Street 26 State St Reconduc	C000866	80,000	0	0	0	0	0	0.00%	0.00%	20,000	(20,000)	0	(80,000)	-100.00%	102,500	0	20%			
		CR Brewton Retire	C010751	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	0%			
		CR- Convert 29351 north of station	C049397	595,000	9,170	354	366	240	10,131	0.04%	1.70%	0	240	10,131	(584,870)	-98.30%	775,000	23,825	20%			
		CR- G.C. 29351 Conversion south	C049500	340,000	214	3,350	110,292	250,663	364,519	73.72%	107.21%	0	250,663	364,519	24,519	7.21%	450,000	444,085	65%			
		CR- LHH 44 2012 NYS PSC ACTION ITEM	CD00953	0	1,545	56,570	23,262	10,149	91,526	0.00%	0.00%	0	10,149	91,526	91,526	0.00%	666,531	111,748	20%			
		CR- LORDS HILL 66 RECONDUCTORING	C054563	0	134	4,842	4,626	4,734	14,336	0.00%	0.00%	0	4,734	14,336	14,336	0.00%	350,000	14,350	20%			
		CR- NILES 51 DOLPHIN POINT QRS	C053106	0	261	140	25,411	272	26,084	0.00%	0.00%	0	272	26,084	26,084	0.00%	300,000	27,495	20%			
		CR- Paloma 55 convert NYS 48	C051832	17,000	6,305	2,260	4,021	13,348	25,934	78.52%	152.55%	4,250	9,098	25,934	8,934	52.55%	680,000	26,177	20%			
		CR- Pebble Hill Burke Rd Ratio	C051710	323,000	7,598	155	159	104	8,016	0.03%	2.48%	80,750	(80,646)	8,016	(314,984)	-97.52%	395,000	10,047	20%			
		CR- Reconductor 12861	C048591	221,000	1,457	19,063	2,362	213,128	236,010	96.44%	106.79%	0	213,128	236,010	15,010	6.79%	318,467	277,341	20%			
		CR- S.C. 6651 Convert CR 13	C049498	595,000	16,497	165,375	81,773	9,407	273,052	1.58%	45.89%	0	9,407	273,052	(321,948)	-54.11%	471,224	377,567	95%			
		CR- Sandy Creek 51 rebuild CR 17	C050681	497,250	6,202	350	465	238	7,256	0.05%	1.46%	0	238	7,256	(489,994)	-98.54%	600,000	24,728	20%			
		CR- Sandy Creek 51 Wart Rd rebuild	C050679	178,500	7,017	131	1,064	98	8,311	0.05%	4.66%	0	98	8,311	(170,189)	-95.34%	225,000	9,452	20%			
		CR- TEALL-HPKINS TIE	C052064	0	6,692	16,394	9,221	892	33,198	0.00%	0.00%	0	892	33,198	33,198	0.00%	157,500	37,859	20%			
		CR- Hopkins Rd 25357-Upgrade	C049716	400,000	110	111	575	120	916	0.03%	0.23%	0	120	916	(399,084)	-99.77%	425,000	7,729	20%			
		CR- Hopkins Rd-25355-Upgrade	C049714	400,000	0	0	0	0	0	0.00%	0.00%	0	0	0	(400,000)	-100.00%	425,000	2,204	20%			
		CR- Milton Avenue 26657-Overload	C049184	233,750	2,707	192,555	85,780	0	281,041	0.00%	120.23%	0	0	281,041	47,281	20.23%	311,733	311,733	95%			
		Curry Rd 36556 / Lynn St 32052 - He	C001218	94,350	271,915	17,266	68,039	1,834	359,054	1.94%	380.58%	0	1,834	359,054	264,704	280.58%	567,522	571,596	100%			
		DeLaet's Landing DxD	CD00893	750,000	2,310	17,243	129,949	33,824	183,326	4.51%	24.44%	187,500	(153,676)	183,326	(566,674)	-75.56%	250,000	184,019	65%			
		Delameter Install two 20/26/33MVA	C046536	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	2,925,000	0	5%			
		Delameter F9352 reconfigured layout	C047886	34,333	9,130	2,927	2,094	1,192	15,344	3.47%	4											

Niagara Mohawk Power Corporation d/b/a National Grid
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15

Distribution - Current Year Actuals VS Expected
Distribution Project Detail

		BUDGET					ACTUAL SPENDING					EXPECTED SPENDING				REVISED EXPECTED SPENDING						
Spending Rationale	Program	Project Description	Project	FY14/15 Investment Plan Level						FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Approval Amount - Total Costs	Total Spending To Date - Total Costs	Project Completion Percentage		
					Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015														
		Euclid 26756 Gateway Cable Reconduc	C040771	0	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	0%		
		F0153 - Walker Rd PIW	C040770	105,080	4,331	104	384	73	4,871	4,644	0.07%	4.64%	105,080	(105,007)	4,871	(100,209)	-95.38%	142,000	6,995	30%		
		F0456/0457 Build feeder tie	C049540	151,250	8,560	1,327	347	228	10,462	8,922	0.15%	6.92%	151,250	(151,022)	10,462	(140,788)	-93.08%	625,000	21,974	30%		
		F3253 CR40 PIW	C048141	100	91	91	94	62	337	61.64%	337.14%	100	(38)	337	237	237.14%	170,000	5,937	20%			
		F3261 PIW - Pine Hill Rd	C047941	178,500	1,786	42,641	59,429	0	103,855	58.18%	0.00%	178,500	(178,500)	103,855	(74,645)	-41.82%	220,000	134,238	0%			
		F3851 - Bald Hill Rd PIW	C047895	112,480	1,023	8,514	177,168	34,365	221,070	30.55%	196.54%	0	34,365	221,070	108,590	96.54%	300,145	262,762	100%			
		F4361 PIW - Littleville Road	C047870	99,900	540	14,468	4,719	270	19,996	0.27%	20.02%	99,900	(99,630)	19,996	(79,904)	-79.98%	110,000	26,135	30%			
		F7863 Carmen Rd PIW	C048146	112,480	193	193	199	240	825	0.21%	0.73%	112,480	(112,240)	825	(111,655)	-99.27%	152,500	12,727	5%			
		F8566 Rebuild Various Sections	C028692	85,850	0	0	105,927	575	106,502	0.67%	124.06%	21,463	(20,887)	106,502	20,652	24.06%	142,464	142,718	100%			
		F9263 - Phipps Road PIW	C049079	157,250	80	80	82	245	487	0.16%	0.31%	157,250	(157,005)	487	(156,763)	-99.69%	185,000	5,406	5%			
		F9263 - Route 31 PIW	C049084	161,500	131	278	138	91	638	0.06%	0.40%	161,500	(161,409)	638	(160,862)	-99.60%	190,000	8,734	30%			
		Fairdale DLine	C046633	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%			
		Fairdale Dsub	C046640	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%			
		Fly Rd Feeder Work	C046594	0	2	2	6,121	16,711	22,837	0.00%	0.00%	0	16,711	22,837	22,837	22,837	0.00%	230,000	22,972	20%		
		Fly Rd Low side substation equipmen	C046722	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	965,000	0	5%			
		Fly Rd Transformer Addition	C036189	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	780,000	0	5%			
		Fort Gage 54 - Route 9L Rebuild	C050680	786,290	4,708	22,538	12,531	1,191	40,968	0.15%	5.21%	393,125	(391,934)	40,968	(745,282)	-94.79%	925,000	45,617	20%			
		Frankhauser New Station - Line Work	C028929	2,943,384	90,531	243,258	76,490	34,821	445,099	1.18%	15.12%	689,856	(655,034)	445,099	(2,498,285)	-84.88%	6,800,000	769,012	30%			
		Frankhauser-115-13.2KV- Bus & Bkrs	C028931	2,220,000	730,287	639,719	3,765,469	126,053	5,261,529	5.68%	237.01%	8,740	117,313	5,261,529	3,041,529	137.01%	10,424,000	9,173,103	95%			
		Gasport St F9063-small wire	C049908	157,500	(1,393)	142,850	34,767	0	176,225	0.00%	111.89%	157,500	(157,500)	176,225	18,725	11.89%	255,000	186,950	100%			
		Genesee North 34.5kV Relief	C046708	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	0%			
		Gilbert Mills Xfmr Upgrade-Xfmr	C046563	50,000	1,712	1,713	1,906	71,894	77,225	143.79%	154.45%	10,614	61,279	77,225	27,225	54.45%	375,000	187,038	5%			
		Grooms Rd 34557 - Saratoga Rd Conve	C046761	480,000	2,659	3,307	658	1,571	8,196	0.33%	1.71%	0	1,571	8,196	(471,804)	-98.29%	600,000	33,363	20%			
		Groveland St. F4161 - small wire	C049909	226,100	9,753	1,870	19,091	4,583	35,296	2.03%	15.61%	226,100	(221,517)	35,296	(190,804)	-84.39%	323,000	37,650	30%			
		Hague Rd 53 - Submarine Cable.	C050522	637,500	12,789	3,628	2,924	1,013	20,354	0.16%	3.19%	159,375	(158,362)	20,354	(617,146)	-96.81%	740,000	63,207	20%			
		Hanson Aggregate Regulators	C046508	112,000	1,767	5,741	26,007	72,621	106,135	64.84%	94.76%	28,000	44,621	106,135	(5,865)	-5.24%	136,400	106,281	5%			
		Harris 54 Relief	C032446	1,500,000	30,691	887	4,403	7,791	43,773	0.52%	2.92%	548,780	(540,990)	43,773	(1,456,227)	-97.08%	1,000,000	98,046	20%			
		Harris Road Second SWGR	CD01088	2,007,300	434,028	1,501,472	1,010,580	350,665	3,296,744	17.47%	164.24%	529,666	(179,002)	3,296,744	1,289,444	64.24%	4,620,000	3,999,683	65%			
		Hinsdale Dsub	C046638	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%			
		Knapp Rd 22651 Feeder Tie	C028716	641,750	6,592	16,739	1,456	617	25,403	0.10%	3.96%	0	617	25,403	(616,347)	-96.04%	755,000	25,403	5%			
		Little River new 95555 feeder	C050922	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%			
		Lockport Road 216 - Install TB#2	C036057	17,000	0	0	0	0	0	0.00%	0.00%	13,889	(13,889)	0	(17,000)	-100.00%	73,326	0	5%			
		Lockport Road 216 - Install TB#2 -	CD01252	80,000	0	1,840	4,469	66	6,376	0.08%	7.97%	0	66	6,376	(73,624)	-92.03%	20,000	6,376	20%			
		Long Rd 209 - New F20955	CD00984	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	53,826	0	5%			
		Long Rd 209 - Install TB2	CD00977	0	2,682	1,278	2,161	2,154	8,275	0.00%	0.00%	0	2,154	8,275	8,275	0.00%	33,913	59,631	5%			
		Lyndonville Station 34.5kV cap bank	C046569	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	Cancelled 0%			
		Malone new 89554 feeder (Line work	C046626	682,550	0	0	0	0	0	0.00%	0.00%	170,638	(170,638)	0	(682,550)	-100.00%	329,000	0	5%			
		Malone new feeder 89554 (Station wo	C046631	311,950	(16,074)	(552)	0	0	(16,626)	0.00%	-5.33%	77,988	(77,988)	(16,626)	(328,576)	-105.33%	159,000	17,547	Cancelled 0%			
		Mayfield 51 - Paradise Point Rd	C050069	267,750	2,561	78	81	1,026	3,746	0.38%	1.40%	0	1,026	3,746	(264,004)	-98.60%	310,000	6,073	20%			
		McCrea Station - New station - Geta	C046791	50,000	0	0	0	0	0	0.00%	0.00%	12,500	(12,500)	0	(50,000)	-100.00%	0	0	5%			
		McCrea Station - New station - Inst	C046790	50,000	0	0	0	0	0	0.00%	0.00%	30,000	(30,000)	0	(50,000)	-100.00%	0	0	5%			
		Mexico Substation Demo	C046629	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%			
		Middleburgh 51/Schoharie 51 LS	C050764	127,500	0	0	0	0	0	0.00%	0.00%	127,500	(127,500)	0	(127,500)	-100.00%	150,000	0	5%			
		Middleport St F7765 - Small wires	C049904	77,690	6,617	(611)	0	0	6,006	0.00%	7.73%	0	0	6,006	(71,684)	-92.27%	91,400	54,846	100%			
		Middleport St F7765- small wire -2	C049905	80,500	872	62	64	42	1,041	0.05%	1.29%	0	42	1,041	(79,459)	-98.71%	115,000	4,056	30%			
		Midler Station Retirement	C046702	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%			
		Military Rd New Feeder (D-Line)	C036566	50,000	0	0	0	0	0	0.00%	0.00%	12,500	(12,500)	0	(50,000)	-100.00%	190,000	0	5%			
		Military Road 210 - Install TB#2	C036056	50,000	259,452	356,651	191,390	167,977	975,469	335.95%	1950.94%	12,500	155,477	975,469	925,469	1850.94%	1,587,000	1,292,988	5%			
		Milton Ave 2nd Switchgear	C046609	120,000	62,985	55,441	45,567	47,261	211,254	39.38%	176.05%	30,000	17,261	211,254	91,254	76.05%	1,150,000	214,448	5%			
		Milton Ave DLine	C046643	470,000	0	2,817	18,813	43,088	64,717	9.17%	13.77%	117,500	(74,412)	64,717	(405,283)	-86.23%	2,000,000	64,717	20%			
		Milton Ave second transformer	C046642	260,000	0	0	0	0	0	0.00%	0.00%	65,000	(65,000)	0	(260,000)	-100.00%	1,446,083	0	Cancelled 0%			
		Mumford #50 - TB2 - Install New Fdr	C046589	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	50,000	0	5%			
		Mumford #50 -Install Transformer #2	C046590	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	2,250,000	0	5%			
		N Syracuse Sub Getaways	C030506	969,000	225,655	199,213	923,351	970,081	2,318,301	100.11%	239.25%	70,098	899,984	2,318,301	1,349,301	139.25%	4,447,000	3,407,421	85%			
		N.Lakeville new 115 - 13.2kV Dist	C051585	54,576	0	0	0	23,092	23,092	42.31%	42.31%	27,288	(4,196)	23,092	(31,484)	-57.69%	2,280,000	23,092	5%			
		New Abby Street Substation - DxD Li	C046497	80,000	0	0	0	0	0	0.00%	0.00%	40,000	(40,000)	0	(80,000)	-100.00%	0	0	0%			
		New Abby Street Substation - DxD Su	C046496	50,000	0	0	0	0	0	0.00%	0.00%	25,000	(25,000)	0	(50,000)	-100.00%	0	0	Cancelled 0%			
		New Cicero Substation Dline	C046476	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	30,000	0	5%			
		New Cicero Substation DSub	C046475	1,200,000	0	61,353	47,513	193,272	302,138	16.11%	25.18%	0	193,272	302,138	(897,862)	-74.82%	4,650,000	316,077	5%			
		New Dist Sub - Tonawanda NYW DSub	C051266	50,000	0	0	0	9,892	9,892	19.78%	19.78%	30,000	(20,108)	9,892	(40,108)	-80.22%	2,400,000	9,892	5%			
		New Dist Sub -Tonawanda NYW DLine	C051265	100,000	0	0	0	0	0	0.00%	0.00%	60,000	(60,000)	0	(100,000)	-100.00%	150,000	0				

Niagara Mohawk Power Corporation d/b/a National Grid
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15

Distribution - Current Year Actuals VS Expected
Distribution Project Detail

		BUDGET					ACTUAL SPENDING					EXPECTED SPENDING				REVISED EXPECTED SPENDING						
Spending Rationale	Program	Project Description	Project	FY14/15 Investment Plan Level						FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Approval Amount - Total Costs	Total Spending To Date - Total Costs	Project Completion Percentage		
					Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015														
		NR Port Lyden 76563-Moose River Rd	CD01187	255,000	17,626	300		203	18,633	0.08%	7.31%		63,750	(63,547)	18,638	(236,362)	-92.68%	614,575	20,095	20%		
		NR Lowville-SW526 Replacement	CD00959	5,000	365	471	642	907	2,305	16.13%	46.10%			807	2,305	(2,695)	-53.90%	62,489	20,375	30%		
		NR-Riverview 84762-French Rd-Rbld	CD05183	74,045	8,979	2,696	37,998	525	50,198	0.71%	67.79%		18,511	(17,986)	50,198	(23,847)	-32.21%	170,000	51,140	85%		
		NY New Mobile 115 kV - 13.2x4.4 kV	C046409	1,578,000	0	0	0	0	0	0.00%	0.00%		394,500	(394,500)	0	(1,578,000)	-100.00%	0	0	Cancelled 0%		
		NY New Mobile Substation 23 kV - 13	C046402	0	0	0	0	0	0	0.00%	0.00%		0		0	0	0.00%	0	0	5%		
		NY New Mobile Substation 34.5 kV -	C046410	0	0	0	0	0	0	0.00%	0.00%		0		0	0	0.00%	0	0	5%		
		OGDENBROOK 51-CONVERT AVIATION ROAD	C053381	0	13	9,820	4,547	159	14,539	0.00%	0.00%			159	14,539	14,539	0.00%	425,000	15,317	20%		
		Oneida 50153-Arquint Rd-VC	CD01068	267,750	67,641	53,671	63,933	2,276	187,520	0.85%	70.04%		66,938	(64,661)	187,520	(80,230)	-29.96%	421,699	277,550	95%		
		Orangeville Substation - Modify Reg	CD00833	16,000	6,868	3,737	78,250	10,990	99,845	68.69%	624.03%		312	10,679	99,845	83,845	524.03%	79,500	100,787	100%		
		Paloma Feeder Getaway	C032498	955,000	4,154	258,057	252,059	221,664	735,934	23.21%	77.06%		276,950	(55,286)	735,934	(219,066)	-22.94%	1,340,000	867,077	65%		
		Paloma new switchgear	CD01190	782,500	773,674	188,377	451,373	1,216,581	2,630,005	155.47%	336.10%		69,556	1,147,026	2,630,005	1,847,505	236.10%	3,826,000	3,007,335	45%		
		Pine Grove Transformer 2	C047683	102,000	5,288	0	(693)	0	4,594	0.00%	4.50%		0	0	4,594	(97,406)	-95.50%	1,916,000	1,915,188	100%		
		PORT HENRY 52 - DALTON HILL RD	C054284	0	442	7	7	5	461	0.00%	0.00%			5	461	461	0.00%	100,000	461	20%		
		Pottersville 51 - East Shore Dr	C050682	240,000	3,083	5,546	33,874	7,750	50,253	3.23%	20.94%		240,000	(232,250)	50,253	(189,747)	-79.06%	530,000	55,608	20%		
		Price Corners Rebuild - New Feeder	CD01120	435,350	326,277	618,907	134,408	120,387	1,199,979	27.65%	275.64%			120,387	1,199,979	764,629	175.64%	1,204,000	1,361,331	100%		
		Price Corners Rebuild - Upgrade tra	CD01124	643,450	397,461	398,551	365,596	(24,460)	1,137,148	-3.80%	176.73%		160,863	(185,323)	1,137,148	493,698	76.73%	1,744,000	1,856,562	95%		
		PS&I Activity - New York	C008153	52,000	(177,071)	(521,254)	(154,710)	(370,366)	(1,223,402)	-712.24%	-2352.70%		13,000	(383,366)	(1,223,402)	(1,275,402)	-2452.70%	104,000	1,768,914	Blanket		
		Queensbury Station - Reroute getawa	CD00895	680,000	(10,640)	35,778	19,583	5,793	50,514	0.85%	7.43%		170,000	(164,207)	50,514	(629,486)	-92.57%	600,000	65,544	5%		
		Randall Rd - New station - Dist get	CD00897	30,000	73	14,907	2,208	227	17,415	0.76%	58.05%		22,600	(22,273)	17,415	(12,585)	-41.95%	100,000	21,886	5%		
		Randall Rd - New station - M/C S/G	CD00896	300,000	32,572	28,170	36,897	23,575	121,214	7.86%	40.40%		168,750	(145,175)	121,214	(178,786)	-59.60%	640,000	193,443	5%		
		Raquette Lake Transformer Upgrade	CD01139	0	0	0	0	0	0	0.00%	0.00%		0		0	0	0.00%	541,783	0	5%		
		Reconductor 5552 tie to 5262	C048837	602,000	5,764	3,578	177	9,286	18,805	1.54%	3.12%			9,286	18,805	(583,195)	-96.88%	862,621	20,400	30%		
		Reserve for Reliability Unidentifie	C046923	(12,833,333)	0	0	0	0	0	0.00%	0.00%		(3,208,333)	3,208,333	0	12,833,333	-100.00%	0	0	0%		
			C046950	0	0	0	0	0	0	0.00%	0.00%		0		0	0	0.00%	0	0	Blanket		
		Reservoir Station - Dline work	CD01200	46,750	66,428	17,045	8,578	0	92,051	0.00%	196.90%		0		92,051	45,301	96.90%	129,000	109,532	100%		
		Retirement of Juniper sub #500	C049685	0	0	0	0	0	0	0.00%	0.00%		0		0	0	0.00%	169,000	0	5%		
		S Lima Rd PIW feeder tie	C047788	88,800	7,816	2,545	270	177	10,809	0.20%	12.17%		88,800	(88,623)	10,809	(77,991)	-87.83%	300,000	17,092	30%		
		S.Livingston relief: F5 work	c051692	40,912	0	0	0	0	0	0.00%	0.00%		20,456	(20,456)	0	(40,912)	-100.00%	0	0	5%		
		S.Livingston relief: Fd3 work	C051690	40,912	0	0	0	0	0	0.00%	0.00%		20,456	(20,456)	0	(40,912)	-100.00%	0	0	5%		
		S.Livingston relief: Fd4 work	c051691	61,788	0	0	0	0	0	0.00%	0.00%		30,894	(30,894)	0	(61,788)	-100.00%	0	0	5%		
		S.Livingston rSlief: Dist Fder Work	c051694	40,912	0	0	0	0	0	0.00%	0.00%		20,456	(20,456)	0	(40,912)	-100.00%	0	0	5%		
		S.Philadelphia Transformer Upgrade	CD01293	399,500	0	0	0	1,124	1,124	0.28%	0.28%			(98,751)	1,124	(398,376)	-99.72%	749,322	1,124	5%		
		Shawnee Road 76	C036059	1,235,050	464,661	124,363	553,557	1,303,784	2,446,366	105.57%	198.08%		568,147	735,637	2,446,366	1,211,316	98.08%	4,760,000	2,595,396	30%		
		Shawnee Road 76 (DLine)	CD00987	0	614	10,515	1,183	0	0	0.00%	0.00%		0	251	12,563	12,563	0.00%	200,000	31,633	20%		
		Shepard Rd replace regulators	C046419	10,000	88,652	2,258	190	2,993	94,092	29.93%	940.92%		2,993	94,092	94,092	84,092	840.92%	147,000	111,841	100%		
		Sodeman Rd - New station - dist get	C046796	250,000	0	3,450	4,946	39,923	48,319	15.97%	19.33%		62,500	(22,577)	48,319	(201,681)	-80.67%	122,300	48,319	5%		
		Sodeman Rd Station - new station -	C046798	500,000	19,439	18,353	238,265	192,312	468,370	38.46%	93.67%		125,000	67,312	468,370	(31,630)	-6.33%	489,200	507,519	5%		
		South Livingston relief - DLine Fdr	C046552	40,912	0	0	0	0	0	0.00%	0.00%		20,456	(20,456)	0	(40,912)	-100.00%	0	0	5%		
			C046759	61,788	0	0	0	3,150	3,150	5.10%	5.10%		30,894	(27,744)	3,150	(58,638)	-94.90%	70,000	3,150	5%		
		Starr Rd Second Xfrm-13kv Bus Exten	C032368	44,000	216,911	579,986	535,503	82,051	1,414,450	186.48%	3214.66%		82,051	1,414,450	1,414,450	1,370,450	3114.66%	1,782,000	1,758,177	95%		
		Starr Rd. Second Xfrm	C032503	139,650	112,052	403,422	141,613	59,121	716,208	42.34%	512.86%		1,317	57,804	716,208	576,558	412.86%	1,482,000	1,513,988	95%		
		Starr Road Feeder Work	C046363	50,000	131,779	(107,704)	19,619	8,682	52,376	17.36%	104.75%		2,419	6,263	52,376	2,376	4.75%	74,000	63,545	95%		
		Station 214 - Install TB2	CD29186	0	0	0	0	0	0	0.00%	0.00%		0	0	0	0	0.00%	1,625,000	0	5%		
		Station 214 - New F21466/67	C029187	50,000	0	0	0	0	0	0.00%	0.00%		12,500	(12,500)	0	(50,000)	-100.00%	25,000	0	5%		
		Steamburg Station Retirement	CD01123	10,000	1,500	358	4,196	1,785	7,838	17.85%	78.38%		2,500	(715)	7,838	(2,162)	-21.62%	250,000	30,961	30%		
		Stoner 52 - Mohawk Dr Conversion	C050421	786,250	3,148	869		37,925	43,061	4.82%	5.48%			37,925	43,061	(743,189)	-94.52%	925,000	96,012	20%		
		Sycaway 37253 - Brunswick Rd (Rte 2	C046431	340,000	4,682	128,074	89,704	78,314	300,774	23.03%	88.46%		0	78,314	300,774	(39,226)	-11.54%	643,826	416,514	65%		
		Syracuse UG Study	C046527	0	0	0	0	0	0	0.00%	0.00%		0	0	0	0	0.00%	0	0	0%		
		Teal Substation Rebuild-Feeders	C046505	0	0	0	0	0	0	0.00%	0.00%		0	0	0	0	0.00%	0	0	5%		
		Teal Substation Rebuild-Swgr	C046511	0	0	0	0	0	0	0.00%	0.00%		0	0	0	0	0.00%	0	0	5%		
		Terminal Station: Install Reactors	C046613	0	0	0	0	0	0	0.00%	0.00%		0	0	0	0	0.00%	0	0	5%		
		Trinity 16452 - Myrtle Ave Conversi	C046427	300,000	848	2,621	69,372	87,858	160,699	29.29%	53.57%		0	87,858	160,699	(139,301)	-46.43%	342,135	235,064	85%		
		Union St 53 - Kenyon Hill Road	C050779	68,000	3,665	4,436	137	211	8,450	0.31%	12.43%		0	211	8,450	(59,550)	-87.57%	80,000	8,822	20%		
		Union St. 53 - County Hwy 67	C050777	136,000	22,549	558	394	259	23,759	0.19%	17.47%		0	259	23,759	(112,241)	-82.53%	160,000	24,999	20%		
		VAIL MILLS 51 - NOONAN RD CONVERT	C051412	0	656	2,500	9,110	10,738	23,004	0.00%	0.00%		0	10,738	23,004	23,004	0.00%	150,000	23,534	20%		
		Van Dyke - UG - Civil & Elec work	C052098	0	885	4,542	798	278	6,503	0.00%	0.00%			278	6,503	6,503	0.00%	230,000	17,942	5%		
		Van Dyke Station - New 115/13.2kv s	C046490	3,500,000	47,298	1,051,897	328,497	512,245	1,939,937	14.64%	55.43%		440,902	71,343	1,939,937	(1,560,063)	-44.57%	3,830,000	2,351,379	5%		
		Van Dyke Station - New 53 Dist Feed	C046493	0	38,397	49,270	182,726	449,902	720,295	0.00%	0.00%		0	449,902	720,295	720,295	0.00%	2,996,000	1,046,592	45%		
		Van Dyke Station - New 55 Dist Feed	C046489	0																		

Niagara Mohawk Power Corporation d/b/a National Grid
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15

Distribution - Current Year Actuals VS Expected
Distribution Project Detail

		BUDGET		ACTUAL SPENDING							EXPECTED SPENDING		REVISED EXPECTED SPENDING							
Spending Rationale	Program	Project Description	Project	FY14/15 Investment Plan Level						FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Approval Amount - Total Costs	Total Spending To Date - Total Costs	Project Completion Percentage
					Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015												
D Non-REP General Other Total	D/SUB T_SideTap Fusing	West Sweden - Install New Station	C046593	0	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		West Sweden - New 3la - Install Fdrs	C046591	0	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		West Valley 25 Relief	CD00616	800	81	54	0	(5,125)	(4,990)	-840.61%	-623.74%	800	(5,925)	(4,990)	(5,790)	-723.74%	35,000	5,125	0%	
		Whitaker 2nd Transformer	C046592	0	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	Cancelled 0%	0%
		Whitaker Dsub	C046636	0	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		Whitesboro 64, 65 and 66 Retirement	C050878	0	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	0%
		Wilson 93 Load Relief - Replace TB1	C035743	20,000	391,724	226,200	204,251	209,873	1,032,047	1049.37%	5160.24%	5,000	204,873	1,032,047	1,012,047	5060.24%	1,726,000	1,330,818	30%	
		Wolf Rd Feeder Tie (34452/54/57)	C050877	238,000	202,706	337,245	81,510	0	621,461	0.00%	261.12%	0	621,461	383,461	161.12%	659,555	659,557	100%		
		*WEIBEL 56 - WALL STREET REBUILD	C051325	0	0	313	90	4	407	0.00%	0.00%	0	4	407	0	0.00%	850,000	407	20%	
		QUEENSBURY 57 - DREAM LAKE RD	C055592	0	0	587	10	6	603	0.00%	0.00%	0	6	603	407	0.00%	80,000	603	20%	
		CR- WINE CREEK 53 TIE	C055690	0	0	64	19,638	626	20,328	0.00%	0.00%	0	626	20,328	20,328	0.00%	120,000	20,328	20%	
		BATTENKILL 57 - SULLIVAN RD	C056323	0	0	2,567	103	28	2,698	0.00%	0.00%	0	28	2,698	2,698	0.00%	85,000	2,698	20%	
		CR- LHH44-N OSCEOLA RD	C055443	0	0	0	436	1,786	2,223	0.00%	0.00%	0	1,786	2,223	0.00%	355,000	3,590	5%		
		MINOR STORM HARDENING - 32451	C056486	0	0	0	5,826	79	5,905	0.00%	0.00%	0	79	5,905	5,905	0.00%	535,000	5,905	5%	
		93663 ADAMS ROAD RELOCATION	C053286	0	0	0	0	778	778	0.00%	0.00%	0	778	778	778	0.00%	86,000	778	5%	
		NY - EAST 1 PH CUTOUT MOUNTED RCLRS	C053928	0	0	0	0	5,044	5,044	0.00%	0.00%	0	5,044	5,044	5,044	0.00%	529,000	5,044	0%	
		NORTH TROY 12353 - MSH - RELOCATION	C058224	0	0	0	0	2,981	2,981	0.00%	0.00%	0	2,981	2,981	2,981	0.00%	250,000	2,981	5%	
		TEMPLE SUB CENTRAL BREAKER UPGRADES	C059619	0	0	0	0	455	455	0.00%	0.00%	0	455	455	455	0.00%	120,000	455	5%	
		NY WEST 1 PH CUTOUT MNTED RECLOSERS	C059607	0	0	0	0	8,595	8,595	0.00%	0.00%	0	8,595	8,595	8,595	0.00%	529,000	8,595	0%	
		NY CENTRAL 1PH CUTOUT MNT RECLOSERS	C059620	0	0	0	0	11,377	11,377	0.00%	0.00%	0	11,377	11,377	11,377	0.00%	584,000	13,642	0%	
		D/SUB T Reliability Total		47,393,722	7,269,550	9,822,114	14,480,847	12,309,965	43,882,475	25.97%	92.59%	9,223,652	3,086,313	43,882,475	(3,511,247)	-7.41%		83,880,688		
		D Non-REP (Hanson Aggregates- Stafford, NY)	C047216	850	166	166	172	113	616	13.26%	72.53%	850	(737)	616	(234)	-27.47%	15,000	10,857	5%	
		D Non-REP General Other Total		850	166	166	172	113	616	13.26%	72.53%	850	(737)	616	(234)	-27.47%		10,857		
		D/SUB T_SideTap Fusing	C015511	800,000	256,690	74,435	127,967	75,762	533,853	9.47%	66.73%	200,000	(124,238)	533,853	(266,147)	-33.27%	1,000,000	2,569,438	Program	
		IE - NE Side Tap Fusing	C015510	800,000	122,637	237,142	189,731	52,680	602,189	6.58%	75.27%	200,000	(147,320)	602,189	(197,811)	-24.73%	1,000,000	1,592,638	Program	
		IE - NW Side Tap Fusing	C015509	800,000	147,795	135,532	131,022	63,128	477,476	7.89%	59.68%	199,999	(136,871)	477,476	(322,524)	-40.32%	1,000,000	2,640,108		100%
		WEAVER 51 - GUILDERLAND AVE RECON	C057032	0	0	0	1,359	14	1,374	0.00%	0.00%	0	14	1,374	1,374	0.00%	350,000	1,374	5%	
		D/SUB T Side Tap Fusing Total		2,400,000	526,121	447,108	450,079	191,584	1,614,892	7.98%	67.29%	599,999	(408,415)	1,614,892	(785,108)	-32.71%		6,793,558		
		D/SUB T_SideTap Fusing	C052248	0	8,333	23,037	8,591	1,465	41,426	0.00%	0.00%	0	1,465	41,426	41,426	0.00%	725,000	49,172	20%	
		42951-BLUE RIDGE RD STORM HARDENING	C052252	0	81	148	27,286	299	27,813	0.00%	0.00%	0	299	27,813	27,813	0.00%	445,000	28,740	20%	
		STORM HARDENING - BERRY RD 15351 FE	C046395	0	166,439	71,195	72,283	8,339	318,255	0.00%	0.00%	0	8,339	318,255	318,255	0.00%	1,000,000	833,265	100%	
		Storm Hardening - Hague Rd 41853 fe	C046394	323,850	182,227	99,404	92,823	15,614	390,069	4.82%	120.45%	0	15,614	390,069	360,219	20.45%	800,000	999,928	100%	
		Storm Hardening - Lowville 77354 fe	C046396	500,000	2,768	77,518	27,631	1,191	109,108	0.24%	21.82%	125,000	(123,809)	109,108	(390,892)	-78.18%	1,344,000	251,402	65%	
		Storm Hardening - Placeholder for N	C046390	1,000,000	0	0	0	0	0	0.00%	0.00%	300,000	(300,000)	0	(1,000,000)	-100.00%	0	0	0%	
			C046391	1,000,000	0	0	0	0	0	0.00%	0.00%	300,000	(300,000)	0	(1,000,000)	-100.00%	0	0	0%	
			C046392	1,000,000	0	0	0	0	0	0.00%	0.00%	300,000	(300,000)	0	(1,000,000)	-100.00%	0	0	0%	
		CHESTERTOWN 51-FY16 STORM HARDENING	C057306	0	0	684	11	257	952	0.00%	0.00%	0	257	952	952	0.00%	245,000	952	20%	
		CHESTERTOWN 52-FY17 STORM HARDENING	C057366	0	0	435	7	858	1,301	0.00%	0.00%	0	858	1,301	1,301	0.00%	245,000	1,301	5%	
		SCOFIELD 53 - FY16 STORM HARDENING	C057289	0	0	0	181	583	764	0.00%	0.00%	0	583	764	764	0.00%	286,000	764	5%	
		BATTENKILL 57-FY17 STORM HARDENING	C057386	0	0	0	232	79	311	0.00%	0.00%	0	79	311	311	0.00%	340,000	311	5%	
		D/SUB T Storm Hardening Total		3,823,850	359,848	272,422	229,043	28,686	889,999	0.75%	23.27%	1,025,000	(996,314)	889,999	(2,933,851)	-76.73%		2,125,834		
		D Non-REP L	C049713	238,000	393	16,209	99,335	591,495	707,432	248.53%	297.24%	238,000	353,495	707,432	469,432	197.24%	973,885	804,795	65%	
		*CR- Cuyler-Delphi Feeder Tie	C049740	318,750	6,779	8,820	95,089	17,757	128,445	5.57%	40.30%	0	17,757	128,445	(190,305)	-59.70%	276,280	148,934	65%	
		ASH ST 12 KV METALCLAD REPLACEMENT	CD00134	0	266,446	77,100	77,575	(281)	420,840	0.00%	0.00%	0	(281)	420,840	420,840	0.00%	550,000	669,652	100%	
		ATTICA12-REBUILD XFER F1263 TO 0158	C026379	0	57	57	59	1,938	2,111	0.00%	0.00%	0	1,938	2,111	2,111	0.00%	2,399,413	2,558,484	100%	
		BATAVIA-F0457 PIW RANDALL RD	C045636	0	15,781	0	0	0	15,781	0.00%	0.00%	0	0	15,781	15,781	0.00%	221,728	218,726	100%	
		BETHLEHEM 02158 - JUNIPER 44651 TIE	CD01067	0	131,822	150,765	57,733	36,930	377,250	0.00%	0.00%	0	36,930	377,250	377,250	0.00%	471,231	537,962	95%	
		BUFFALO STATION 12 - FDR REM & TIES	C036208	0	5,471	1,888	2,107	5,695	15,160	0.00%	0.00%	0	5,695	15,160	15,160	0.00%	733,874	597,091	45%	
		CARTHAGE 71761, 71763 AND 71764 FEE	CD00944	0	41,244	(4,397)	16,058	0	52,905	0.00%	0.00%	0	52,905	52,905	52,905	0.00%	307,287	330,875	95%	
		GEDAR 51 - TRIPOLI ROAD GAP CLOSING	CD00683	0	144	144	149	98	536	0.00%	0.00%	0	98	536	536	0.00%	198,749	10,531	20%	
		Cent NY Dist-Load Relief Blanket	CNC00161	523,000	167,669	97,369	47,993	140,832	453,864	26.93%	86.75%	130,750	10,081	453,864	(69,136)	-13.22%	679,000	504,734	Blanket	
		Cent NY Dist-Reliability Blanket	CNC0015	1,218,000	390,618	431,250	456,186	325,894	1,603,948	26.76%	131.69%	304,500	21,394	1,603,948	385,948	31.69%	1,607,760	1,903,137	Blanket	
		CHRISLER AVE 25736 CONVERSION	C045552	0	3,567	133,513	153,843	155,861	446,774	0.00%	0.00%	0	155,861	446,774	446,774	0.00%	708,188	596,932	85%	
		CR- CONVERT CR 57 ON WHITAKER 53	CD00595	0	3,365	3,367	3,476	2,284	12,492	0.00%	0.00%	0	2,284	12,492	12,492	0.00%	198,900	221,704	95%	
		CR- CONVERT PEAT ST 52 ALONG BURNET	CD00555	0	109,382	28,650	26,889	5,495	168,416	0.00%	0.00%	0	5,495	168,416	168,416	0.00%	625,603	366,402	65%	
		CR- NILE 51 GLEN COVE RECONDUCTORIN	CD00917	0	181,617	522,004	256,827	4,810	965,258	0.00%	0.00%	0	4,810	965,258	965,258	0.00%	898,308	1,305,037	95%	
		CR- PALOMA 57 - CONVERT SCHUYLER ST	CD00553	0	4,826	43,942	3,738	0	52,507	0.00%	0.00%	0	0	52,507	52,507	0.00%	387,000	365,681	100%	
		CR- PHOENIX 2014 SUMMER PREP	C053983																	

Niagara Mohawk Power Corporation d/b/a National Grid
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15

Distribution - Current Year Actuals VS Expected
Distribution Project Detail

Spending Rationale	Program	Project Description	Project	BUDGET					ACTUAL SPENDING					EXPECTED SPENDING				REVISED EXPECTED SPENDING				Project Approval Amount - Total Costs						
				FY14/15 Investment Plan Level						FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Expected 4th Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level											
					Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015	Total Spending To Date - Total Costs								Project Completion Percentage											
		F13362 EXTEND & TRANSFER TO F23255	C025558	0	100,395	31,603	13,544	0	145,542	0.00%	0.00%	0.00%	0	0	145,542	145,542	0.00%	0.00%	0	0	944,900	1,238,435	100%					
		F3362 EATON CROSS RD PIW	C047858	0	13,704	0	0	0	13,704	0.00%	0.00%	0.00%	0	0	13,704	13,704	0.00%	0.00%	0	0	114,000	113,897	100%					
		F3761 PIW - HARDER RD	C047883	0	69,670	0	7,892	0	77,561	0.00%	0.00%	0.00%	0	0	77,561	77,561	0.00%	0.00%	0	0	112,883	110,816	100%					
		FRONT ST 36052 SCOTIA 25572- MOHAWK	CD01219	0	4,657	(17,097)	0	0	(12,440)	0.00%	0.00%	0.00%	0	0	(12,440)	0.00%	0.00%	0.00%	0	0	941,507	926,347	100%					
		GREENBUSH 07856 - GETAWAY REPLACEMENT	C046428	0	109,026	2,582	0	0	111,608	0.00%	0.00%	0.00%	0	0	111,608	111,608	0.00%	0.00%	0	0	165,485	137,685	100%					
		GROOMS ROAD 34556 - GETAWAY REPLACE	CD01129	0	90,439	5,083	0	0	95,522	0.00%	0.00%	0.00%	0	0	95,522	95,522	0.00%	0.00%	0	0	127,404	108,626	100%					
		HOAGS CORNER 22145 - CONVERSION (4.	CD00532	0	17,086	(29,571)	0	0	(12,485)	0.00%	0.00%	0.00%	0	0	(12,485)	(12,485)	0.00%	0.00%	0	0	530,000	402,724	100%					
		HUDSON 08753 - ROUTE 9G - RECONDUCT	CD00805	0	15,396	0	0	0	15,396	0.00%	0.00%	0.00%	0	0	15,396	15,396	0.00%	0.00%	0	0	400,000	372,732	100%					
		HUDSON 08753-HWY 14-REBUILD 3 PHASE	C054530	0	8,077	2,866	9,289	56,258	76,489	0.00%	0.00%	0.00%	0	56,258	76,489	76,489	0.00%	0.00%	0	0	241,982	76,955	20%					
		KARNER 31716 CONVERSION - NEW 13.2K	C046682	0	73,496	31,531	17,019	0	122,046	0.00%	0.00%	0.00%	0	0	122,046	122,046	0.00%	0.00%	0	0	167,634	165,562	100%					
		MILL ST LVAC 2014 UPGRADES-N-2	C053903	0	472	1,254	2,328	2,129	6,183	0.00%	0.00%	0.00%	0	2,129	6,183	6,183	0.00%	0.00%	0	0	668,000	6,183	5%					
		MV- CLEVELAND 66 RECONDUCTOR	C048161	0	(37,913)	0	0	0	(37,913)	0.00%	0.00%	0.00%	0	0	(37,913)	(37,913)	0.00%	0.00%	0	0	220,939	220,939	100%					
		MV-KINGSLEY AVE CONVERT 8KV	C036851	0	2,593	0	0	0	2,593	0.00%	0.00%	0.00%	0	0	2,593	2,593	0.00%	0.00%	0	0	189,618	200,195	95%					
		NEW TONAWANDA SUB-RIVERWALK -DLINE	C046534	0	11,395	35,480	115,493	196,784	359,152	0.00%	0.00%	0.00%	0	196,784	359,152	359,152	0.00%	0.00%	0	0	600,000	431,678	85%					
		NORTHVILLE 52 - CONVERT N. SHORE RD	CD007477	0	2,938	8,078	701	0	11,717	0.00%	0.00%	0.00%	0	0	11,717	11,717	0.00%	0.00%	0	0	1,430,000	1,440,927	100%					
		NR-COFFEEN 76052_E WATER TOWN 81756	CD00560	0	172,850	131,554	77,393	230	382,027	0.00%	0.00%	0.00%	0	230	382,027	382,027	0.00%	0.00%	0	0	548,823	549,053	95%					
		OAK RUN ESTATES URD F10551 CONVSN	CD05125	0	0	0	20,006	317	20,323	0.00%	0.00%	0.00%	0	317	20,323	20,323	0.00%	0.00%	0	0	400,000	20,323	5%					
		ORDEN BROOK INSTALL NEW FEEDERS	C032238	0	38,181	30,519	(7,169)	0	61,531	0.00%	0.00%	0.00%	0	0	61,531	61,531	0.00%	0.00%	0	0	2,000,000	1,749,248	100%					
		PAR TECH PARK FEEDER TIE	C050025	0	1,008	2,508	67	0	3,610	0.00%	0.00%	0.00%	0	0	3,610	3,610	0.00%	0.00%	0	0	200,000	3,610	20%					
		PINE GROVE 59 UG GETAWAYS	CD00217	0	3,962	4,852	4,254	365	13,432	0.00%	0.00%	0.00%	0	365	13,432	13,432	0.00%	0.00%	0	0	641,176	35,992	20%					
		PINE GROVE 5956/BARTELL 32555 FEEDE	CD00475	0	240	240	163	163	890	0.00%	0.00%	0.00%	0	163	890	890	0.00%	0.00%	0	0	214,856	15,854	20%					
		Port Henry 51 - Rebuild Route 9N fr	CD00306	96,250	1,772	7,707	187,245	10,850	207,574	11.27%	215.66%	(0)	10,850	207,574	111,324	111,324	115.66%	0.00%	0	0	257,409	251,135	100%					
		RELIEVE OVERLOADED RATIO F7651	C049786	0	(923)	0	0	0	(923)	0.00%	0.00%	0.00%	0	0	(923)	(923)	0.00%	0.00%	0	0	275,000	134,336	100%					
		REYNOLDS RD 33455 - 3-PHASE LINE EX	C046646	0	36	36	37	24	132	0.00%	0.00%	0.00%	0	24	132	132	0.00%	0.00%	0	0	230,000	2,332	20%					
		RIVERSIDE 28858 - 2ND ST CONVERSION	C052063	0	12,322	(7,396)	0	0	4,926	0.00%	0.00%	0.00%	0	0	4,926	4,926	0.00%	0.00%	0	0	130,000	80,437	100%					
		ROSA RD 13757 - GRAND BLVD - CONVER	C046426	0	124,513	475,265	111,303	11,822	722,902	0.00%	0.00%	0.00%	0	11,822	722,902	722,902	0.00%	0.00%	0	0	971,648	985,982	95%					
		SAND CREEK 45253 - BRIDLE PATH RECO	CD01225	0	1,471	0	0	0	1,471	0.00%	0.00%	0.00%	0	0	1,471	1,471	0.00%	0.00%	0	0	231,267	229,422	100%					
		SPIER-ROTTERDAM PROJECT - DIST REL	CD00187	0	10,057	4,788	(6,828)	282	8,298	0.00%	0.00%	0.00%	0	282	8,298	8,298	0.00%	0.00%	0	0	7,550,000	3,680,271	100%					
		STARR RD 33453/TULLER HILL 24651	CD00861	0	34,690	0	1,114	0	35,804	0.00%	0.00%	0.00%	0	0	35,804	35,804	0.00%	0.00%	0	0	2,450,000	2,367,175	100%					
		SW - RECONDUCTOR 6 WIRE ON MACHIAS	CD00754	0	76,260	20,117	10,449	0	106,825	0.00%	0.00%	0.00%	0	0	106,825	106,825	0.00%	0.00%	0	0	271,813	271,813	100%					
		URD PRESTIGE CIR-REPLACE SUB TRANF	C052224	0	3,164	5,432	47,680	56,107	112,383	0.00%	0.00%	0.00%	0	56,107	112,383	112,383	0.00%	0.00%	0	0	220,000	197,865	85%					
		UTICA VARICK ST_ 600 BLOCK LVAC	C045333	0	0	3,272	9,658	1,666	14,595	0.00%	0.00%	0.00%	0	1,666	14,595	14,595	0.00%	0.00%	0	0	350,000	19,669	20%					
		W HAMLIN 8254 - TIE W/F 8252 & F7458	C028715	0	4,733	0	898	0	5,631	0.00%	0.00%	0.00%	0	0	5,631	5,631	0.00%	0.00%	0	0	1,275,000	1,292,220	100%					
		WATT ST 23051-HAMBURG ST CONVERSION	C051804	0	1,693	375	133	88	2,288	0.00%	0.00%	0.00%	0	88	2,288	2,288	0.00%	0.00%	0	0	200,000	2,431	20%					
		West NY-Dist-Load Relief Blanket	CNW0018	846,000	30,141	60,949	118,763	102,060	311,913	12.06%	36.87%	211,600	(109,440)	311,913	(534,087)	(534,087)	-63.13%	0.00%	0	0	1,023,660	357,963	Blanket					
		West NY-Dist-Reliability Blanket	CNW0019	1,320,000	527,854	594,764	409,681	608,257	2,140,555	46.08%	162.16%	330,000	278,257	2,140,555	820,555	820,555	62.16%	0.00%	0	0	2,748,512	Blanket	Blanket					
		TWO MILE CREEK RD - DLINE	C052028	0	0	5,813	22,841	33,347	62,002	0.00%	0.00%	0.00%	0	33,347	62,002	62,002	0.00%	0.00%	0	0	1,540,000	76,357	5%					
		HUDSON 08754 - 5TH ST CONVERSION	C056466	0	0	3,172	2,846	5,284	11,302	0.00%	0.00%	0.00%	0	5,284	11,302	11,302	0.00%	0.00%	0	0	147,350	11,453	45%					
		CR- FLY 26151 2015 SUMMER PREP	C059479	0	0	0	1,127	263	1,390	0.00%	0.00%	0.00%	0	263	1,390	1,390	0.00%	0.00%	0	0	113,157	1,880	5%					
		CASSADAGA 61 RELIEF	CD00842	0	0	0	1,971	0	1,971	0.00%	0.00%	0.00%	0	0	1,971	1,971	0.00%	0.00%	0	0	335,513	368,818	100%					
		STATION 42 34.5-13.2KV DLINE WORK	C055352	0	0	0	0	0	0	0.00%	0.00%	0.00%	0	0	0	0	0.00%	0.00%	0	0	346,000	0	5%					
		HARRIS RD 54 - VELAKSO ROAD RATIO	CD00155	0	0	0	0	0	0	0.00%	0.00%	0.00%	0	0	0	0	0.00%	0.00%	0	0	135,000	127,701	85%					
		EAST GOLAH -F5151E, F5151W & F5151C	C006765	0	0	0	0	(309)	(309)	0.00%	0.00%	0.00%	0	(309)	(309)	(309)	0.00%	0.00%	0	0	4,363,000	4,554,924	100%					
		CR- BARTELL 54 SUMMER PREP	C060142	0	0	0	0	1,397	1,397	0.00%	0.00%	0.00%	0	1,397	1,397	1,397	0.00%	0.00%	0	0	115,000	1,397	0%					
		CR- CAZ 22077 VOLTAGE REGULATION	C060485	0	0	0	0	1,183	1,183	0.00%	0.00%	0.00%	0	1,183	1,183	1,183	0.00%	0.00%	0	0	100,000	1,183	0%					
		F12764 RELIEVE WITH 12763-SUMM PREP	C060505	0	0	0	0	20,430	20,430	0.00%	0.00%	0.00%	0	20,430	20,430	20,430	0.00%	0.00%	0	0	525,000	20,430	5%					
		WILSON NEW SUB - DLINE WORK	C060525	0	0	0	0	23,441	23,441	0.00%	0.00%	0.00%	0	23,441	23,441	23,441	0.00%	0.00%	0	0	150,000	23,441	5%					
D Non-REP LINE OTHER Total				6,128,000	3,666,173	3,567,611	3,464,150	3,055,243	13,753,177	49.86%	224.43%	1,606,750	1,448,493	13,753,177	7,625,177	124.43%						43,935,571						
D/SUB T_Lo		NR-Malone 89551-Railroad St-Ratio	C049763	17,000	0	0	0	0	0	0.00%	0.00%	0.00%	0	0	4,250	(4,250)	0	(17,000)	-100.00%	0	0	606,000	0	0%				
		Albion Station Install a 34.5KV cap	CD01016	349,248	134,028	304,240	48,053	1,450	487,770	0.42%	139.66%	87,312	(85,862)	4														

Niagara Mohawk Power Corporation d/b/a National Grid
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15

Distribution - Current Year Actuals VS Expected
Distribution Project Detail

				BUDGET		ACTUAL SPENDING					EXPECTED SPENDING			REVISED EXPECTED SPENDING					
Spending Rationale	Program	Project Description	Project	FY14/15 Investment Plan Level	Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015	FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Approval Amount - Total Costs	Total Spending To Date - Total Costs	Project Completion Percentage
		MALTA 58 - ROWLEY ROAD CONVERSION	C061025	0	0	0	0	6,920	6,920	0.00%	0.00%	0	6,920	6,920	0	0.00%	80,000	6,920	5%
		DISUB T Load Relief Total		(6,341,142)	1,960,012	3,751,927	(635,738)	1,495,309	6,571,509	-23.58%	-103.63%	(2,798,431)	4,293,740	6,571,509	12,912,651	-203.63%		29,018,615	
	D/SUB T_Ass	*NR-81452-Jolly Island Grp-Upgrade	C049780	80,516	0	195	8,771	12,959	21,926	16.10%	27.23%	20,129	(7,170)	21,926	(58,590)	-72.77%	297,000	21,926	20%
		*NR-81452-Lake of the Isles-Upgrade	C049782	17,000	0	60	14,487	7,402	21,949	43.54%	129.11%	4,250	3,152	21,949	4,949	29.11%	513,000	21,949	20%
		Brook Road 55 - Barney Rd. Rebuild	C047978	127,500	303	304	313	206	1,126	0.16%	0.88%	0	206	1,126	(126,374)	-99.12%	170,000	19,835	20%
		Buffalo Station 42 Rebuild - D Stat	C046854	50,000	0	0	0	0	0	0.00%	0.00%	30,000	(30,000)	0	(50,000)	-100.00%	0	0	5%
		F22653 PIW Dorsch Rd Relocate Pri	C049017	85,000	78	78	(4,975)	0	(4,819)	0.00%	-5.67%	21,250	(21,250)	(4,819)	(89,819)	-105.67%	105,000	4,714	0%
		KARNER - PATROON RECONDUCTING 477	C052303	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		KARNER - PATROON UG GETAWAYS	C052307	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		KARNER - RUTH RD UG GETAWAYS	C052305	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		KARNER - SAND CREEK RECONDUCTING477	C052304	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		KARNER - SAND CREEK UG GETAWAYS	C052306	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		KARNER STATION RETIREMENT	C052309	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		KARNER-PINEBUSH CONVERSION	C052308	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		Tonawanda - F7128 Removal	C036206	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	5%
		DISUB T Asset Replacement Total		360,016	382	637	18,597	20,568	40,183	5.71%	11.16%	75,629	(55,061)	40,183	(319,833)	-88.84%		68,425	
	D_REP-Line	Schroon Lake 51-Blue Ridge P60-68	C049721	78,000	0	0	0	0	0	0.00%	0.00%	19,500	(19,500)	0	(78,000)	-100.00%	0	0	0%
		BATTENKILL - SCHUYLERVILLE RATIO	C048014	0	138,292	(35,652)	3,645	0	106,286	0.00%	0.00%	0	0	106,286	106,286	0.00%	160,654	172,423	100%
		Butler 52 - Convert Route 9	C045495	352,750	1,035	349	360	19,522	21,266	5.53%	6.03%	0	19,522	21,266	(331,484)	-93.97%	868,844	43,124	30%
		Butler 52 - Farnes Rd 51 Tie	C050360	106,250	174,092	30,554	40,382	(3,582)	241,447	-3.37%	227.24%	0	(3,582)	241,447	135,197	127.24%	327,168	331,006	100%
		Center St 54 - Mill Point Rd	C049788	382,500	216,288	37,347	45,645	0	299,279	0.00%	78.24%	0	0	299,279	(83,221)	-21.78%	430,000	437,244	100%
		North Creek 52 - Convert Route 28	C050685	216,750	1,410	490	267	176	2,343	0.08%	1.08%	0	176	2,343	(214,407)	-98.92%	255,000	17,168	20%
		St Johnsville 51 - Bellinger Rd Ph1	C050377	85,000	0	0	0	0	0	0.00%	0.00%	21,250	(21,250)	0	(85,000)	-100.00%	75,000	386	0%
		St Johnsville 51 - Bellinger Rd Ph2	C050379	85,000	0	0	0	0	0	0.00%	0.00%	21,250	(21,250)	0	(85,000)	-100.00%	75,000	193	0%
		SUMMIT 33 - SAWYER HOLLOW RD	C050997	0	8,789	383	17,194	116,292	142,659	0.00%	0.00%	0	116,292	142,659	142,659	0.00%	358,690	276,438	100%
		Union St 52 - Route 372 Rebuild	C049263	85,000	218	121,620	179,289	10,755	311,883	12.65%	366.92%	0	10,755	311,883	226,883	266.92%	388,199	429,519	100%
		Vail Mills 53 - Northville 52 Tie	C050694	68,000	72,549	18,970	9,982	0	101,501	0.00%	149.27%	0	0	101,501	49,277	145.385	149,892	100%	100%
		WEIBEL 51 - OLD SCHUYLERVILLE RD	C049349	0	(25,006)	20	0	0	(24,986)	0.00%	0.00%	0	0	(24,986)	(24,986)	0.00%	250,000	213,667	100%
		CORINTH 52-MAIN ST REBUILD/CONVERT	C058899	0	0	0	396	153	549	0.00%	0.00%	0	153	549	549	0.00%	105,000	549	5%
		BATTENKILL 56 - RIVER RD FOR H&V	C059601	0	0	0	10,074	11,481	21,555	0.00%	0.00%	0	11,481	21,555	21,555	0.00%	770,000	21,555	5%
		SHORE RD 86 - HUBBS RD FEEDER TIE	C060001	0	0	0	0	55	55	0.00%	0.00%	0	55	55	55	0.00%	100,000	55	5%
		QUEENSBURY 54 - NORTH RD CONVERSION	C060005	0	0	0	0	5,045	5,045	0.00%	0.00%	0	5,045	5,045	5,045	0.00%	80,000	5,045	5%
		D_REP-Line Other Total		1,459,250	587,668	174,082	307,235	159,898	1,228,882	10.96%	84.21%	62,000	97,898	1,228,882	(230,368)	-15.79%		2,098,266	
	D_REP-UG C	FRONT ST 36054 - ERIE CABLE REPLACE	C053627	0	0	1,668	514	3,369	5,550	0.00%	0.00%	0	3,369	5,550	5,550	0.00%	250,000	5,975	85%
		F12462 REPL CABLE EXIT - SUMM PREP	C055747	0	0	0	3,017	996	4,013	0.00%	0.00%	0	996	4,013	4,013	0.00%	135,000	4,013	5%
		D_REP-UG Cable Replacements Total		0	0	1,668	3,531	4,364	9,563	0.00%	0.00%	0	4,364	9,563	9,563	0.00%		9,988	
	D/SUB T_Blat	CNV-DIST-SUBSTATION LR/REL BLNKT	CNC0025	0	0	0	0	3,039	3,039	0.00%	0.00%	0	3,039	3,039	3,039	0.00%	106,000	3,039	Blanket
	DISUB T Blanket Total			0	0	0	0	3,039	3,039	0.00%	0.00%	0	3,039	3,039	3,039	0.00%		3,039	
	D_REP-Distrib	Install EMS at Rock City Sub with D	CD00949	242,500	98,777	292,429	64,052	47,402	502,660	19.55%	207.28%	0	47,402	502,660	260,160	107.28%	506,053	592,353	65%
		INSTALL EMS AT WEST VALLEY SUBSTATI	CD00640	0	3,806	3,299	2,619	0	9,724	0.00%	0.00%	0	0	9,724	0	0.00%	290,385	268,780	100%
	D_REP-Distribution Automation Total			242,500	102,583	295,728	66,671	47,402	512,384	19.55%	211.29%	0	47,402	512,384	269,884	111.29%		861,133	
	D/SUB T_Telc	Bald Radio site-Tower upgrade	C051474	200,000	0	0	0	0	0	0.00%	0.00%	50,000	(50,000)	0	(200,000)	-100.00%	0	0	Cancelled 0%
		Radio Upgrade- NY Northeast	C051473	200,000	0	0	0	0	0	0.00%	0.00%	50,000	(50,000)	0	(200,000)	-100.00%	0	0	Cancelled 0%
	DISUB T Telcom Total			400,000	0	0	0	0	0	0.00%	0.00%	100,000	(100,000)	0	(400,000)	-100.00%		0	
	D_REP-Subst	Station 64 Grand Island Relays	C049586	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	0	0	Cancelled 0%
	D_REP-Substation Asset Replacement Total			0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%		0	
	D/SUB T_Sub	REP - Dist Subs Without RTUs	C019851	1,500,000	212,845	46,911	168,676	144,903	573,334	9.66%	38.22%	285,536	(140,634)	573,334	(926,666)	-61.78%	1,620,000	10,945,801	Program
		Station 126 - EMS Expansion/RTU Ins	CD01299	0	162,824	(22,753)	28,601	5,631	174,303	0.00%	0.00%	0	5,631	174,303	174,303	0.00%	327,665	258,221	30%
		STATION 129 BROMPTON RD - EMS EXPAN	C053086	0	(1,545)	44,666	55,287	33,594	132,003	0.00%	0.00%	0	33,594	132,003	132,003	0.00%	488,423	146,148	30%
		Station 63 - EMS Expansion/RTU Inst	CD01303	375,000	220,396	42,966	(34,763)	80,576	309,176	21.49%	82.45%	995	79,562	309,176	(65,824)	-17.55%	460,608	430,288	85%
		Station 74 - EMS Expansion/RTU Inst	CD01294	0	29,582	124,955	111,841	(126,915)	139,464	0.00%	0.00%	0	(126,915)	139,464	139,464	0.00%	524,678		

Niagara Mohawk Power Corporation d/b/a National Grid
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15

Distribution - Current Year Actuals VS Expected
Distribution Project Detail

				BUDGET		ACTUAL SPENDING					EXPECTED SPENDING				REVISED EXPECTED SPENDING						
Spending Rationale	Program	Project Description	Project	FY14/15 Investment Plan Level	Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015	FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Approval Amount - Total Costs	Total Spending To Date - Total Costs	Project Completion Percentage		
Distribution - Current Year Actuals VS Expected	D	NR-81652-CORR28 STEPDOWN	C034803	0	29	29	30	20	107	0.00%	0.00%	0	20	107	107	0.00%	560,000	340,106	100%		
		NR-CHASM FALLS 85251-INDIAN LAKE/MT	C000088	0	166	29,848	16,542	5	46,561	0.00%	0.00%	0	5	46,561	46,561	0.00%	343,000	83,089	45%		
		NR-W ADAMS87554-CHURCH ST	C022959	0	4,358	4,360	97,036	6,611	112,366	0.00%	0.00%	0	6,611	112,366	112,366	0.00%	528,000	407,427	65%		
		SWANN RD F10552 TIE WITH F10557	C028106	0	10,069	29,000	11,106	0	50,176	0.00%	0.00%	0	0	50,176	50,176	0.00%	895,000	852,178	100%		
		CLINTON 36653 - CHERRY VALLEY ROAD	C046870	0	0	4,706	8,983	4,414	18,102	0.00%	0.00%	0	4,414	18,102	18,102	0.00%	120,000	18,102	20%		
		FRONT ST 52 - ALCO SITE RELOCATION	C055828	0	0	13	5,765	1,962	7,740	0.00%	0.00%	0	1,962	7,740	7,740	0.00%	656,000	7,740	5%		
		BATTENKILL 56 ERR FUSING	C060285	0	0	0	0	9,879	9,879	0.00%	0.00%	0	9,879	9,879	9,879	0.00%	72,600	9,879	5%		
		BATTENKILL 56 - RIVER RD RATIO ERR	C060306	0	0	0	0	1,879	1,879	0.00%	0.00%	0	1,879	1,879	1,879	0.00%	15,000	1,879	0%		
		BATTENKILL 56 - COUNTY HWY 46 ERR	C060327	0	0	0	0	6,200	6,200	0.00%	0.00%	0	6,200	6,200	6,200	0.00%	75,000	6,200	5%		
		D REP-Engineering Reliability Review Total		522,200	260,854	68,425	198,988	194,620	722,887	37.27%	138.43%	82,633	111,987	722,887	200,687	38.43%		14,903,477			
		D_REP-Recloser																			
		EJ WEST 51/NORTHVILLE 52 LOOP SCHEM	C054089	0	9,302	11,445	18,113	63,407	102,267	0.00%	0.00%	0	63,407	102,267	102,267	0.00%	128,000	106,399	100%		
		IE - NC RECLOSER/SWITCH INSTALLS	C013267	0	216	(2,360)	12,154	329	10,338	0.00%	0.00%	0	329	10,338	10,338	0.00%	1,340,000	14,658,922	Program		
		IE - NE RECLOSER/SWITCH INSTALL	C013266	0	4,248	5,674	17,211	3,100	30,234	0.00%	0.00%	0	3,100	30,234	30,234	0.00%	2,010,000	15,350,106	Program		
		IE - NW RECLOSER/SWITCH INSTALLS	C013268	0	1,262	1,262	(12,198)	598	(9,076)	0.00%	0.00%	0	598	(9,076)	(9,076)	0.00%	1,005,000	12,847,762	Program		
		D REP-Recloser Installations Total		0	15,028	16,021	35,280	67,435	133,763	0.00%	0.00%	0	67,435	133,763	133,763	0.00%		42,963,189			
		D_REP-Feeder																			
		F22652 KNAPP RD - STORM HARDENING	C052066	0	5,038	1,495	106	70	6,709	0.00%	0.00%	0	70	6,709	6,709	0.00%	800,000	6,709	5%		
		F2861 EAST OTTO STORM HARDENING	C052044	0	638	23,784	396	301	25,120	0.00%	0.00%	0	301	25,120	25,120	0.00%	600,000	25,120	5%		
		D REP-Feeder Hardening Total		0	5,676	25,280	502	371	31,829	0.00%	0.00%	0	371	31,829	31,829	0.00%		31,829			
		D_REP-Pocket																			
		CR-LHH 44 2012 NYS PSC ACTION ITEM	CD00987	0	228	72,239	148,921	17,439	238,827	0.00%	0.00%	0	17,439	238,827	238,827	0.00%	258,901	232,060	95%		
		EJ WEST 51 - SCOFIELD RD, 53 SINGLE	CD00256	0	71,167	7,611	14,286	0	93,063	0.00%	0.00%	0	0	93,063	93,063	0.00%	127,948	127,947	100%		
		UG CABLE REPLACEMENTS - NYS LAKE ON	CD00292	0	125,430	45,011	349,136	5,314	524,890	0.00%	0.00%	0	5,314	524,890	524,890	0.00%	604,797	1,003,841	100%		
		D REP-Pockets of Poor Performance Total		0	196,824	124,860	512,343	22,752	856,780	0.00%	0.00%	0	22,752	856,780	856,780	0.00%		1,423,847			
		D_REP-EMS [REP - DIST SUBS EMS RTU DNP PLAN	C020173	0	0	1,378	0	(0)	1,378	0.00%	0.00%	0	(0)	1,378	1,378	0.00%	260,000	1,220,456	100%		
		D REP-EMS Expansion Total		0	0	1,378	0	(0)	1,378	0.00%	0.00%	0	(0)	1,378	1,378	0.00%		1,220,456			
System Capacity & Performance Total					67,681,004	17,360,666	20,690,022	22,283,180	19,265,502	79,599,371	28.47%	117.61%	11,608,560	7,656,943	79,599,371	11,918,367	17.61%		260,955,501		
Customer Requests/Public	D/SUB T_New	1001 MAIN ST. - CIMINELLI MEDICAL O	CD00814	0	(3,393)	130,253	206,666	225,600	559,126	0.00%	0.00%	0	225,600	559,126	559,126	0.00%	977,325	718,891	100%		
		141 ELM - NETWORK REINFORCEMENTS	C052284	0	10,793	4,869	5,399	5,098	26,158	0.00%	0.00%	0	5,098	26,158	26,158	0.00%	776,400	26,968	5%		
		149 SWAN STREET	C049380	0	317,854	138,734	195,637	10,282	662,507	0.00%	0.00%	0	10,282	662,507	662,507	0.00%	775,000	734,230	100%		
		153 BELLEW AVE, WATERTOWN	C054286	0	137,718	0	20,520	0	158,238	0.00%	0.00%	0	0	158,238	158,238	0.00%	205,669	158,756	95%		
		3PH UPGD-79 LAKEWOOD RD, WILLIAMSTWN	C049759	0	18	18	(44,909)	1,248	(43,625)	0.00%	0.00%	0	1,248	(43,625)	(43,625)	0.00%	15,000	(42,510)	20%		
		72 WEIBEL URD, SARATOGA SPRINGS	C048504	0	19,074	20	0	0	19,094	0.00%	0.00%	0	0	19,094	19,094	0.00%	15,000	82,375	100%		
		AD PRICE URD, PHASE 3, BUFFALO, NY	C054668	0	6,209	5,133	22,746	972	35,060	0.00%	0.00%	0	972	35,060	35,060	0.00%	15,000	36,513	100%		
		ALLEN KELLY FARM, RENSSELAER FALLS,	CD01063	0	108,458	16,804	50,660	37,145	213,067	0.00%	0.00%	0	37,145	213,067	213,067	0.00%	300,740	158,259	95%		
		ASPEN SPRINGS URD SECTION 4	C054625	0	7,725	125	1,153	324	9,327	0.00%	0.00%	0	324	9,327	9,327	0.00%	15,000	9,327	20%		
		AUTUMN WOODS SECTION 2 URD	C054004	0	12,924	22,462	23,021	0	58,407	0.00%	0.00%	0	0	58,407	58,407	0.00%	99,000	58,903	100%		
		BARNIAK HOME, FARM & DAIRY FARM	C049199	0	28,660	(11,828)	0	16,913	33,744	0.00%	0.00%	0	16,913	33,744	33,744	0.00%	171,815	56,843	100%		
		BEAVER POND VILLAGE - PHS 2	C053923	0	4,339	(17,163)	1,114	86,423	74,713	0.00%	0.00%	0	86,423	74,713	74,713	0.00%	15,000	74,713	100%		
		BEERCHERVILLE POLE LINE, RICHLAND,	CD01032	0	45	45	47	31	169	0.00%	0.00%	0	31	169	169	0.00%	15,000	2,972	20%		
		BIG DITCH BREWERY NETWORK REINFORC	C054488	0	5,595	14,625	187,439	130,138	337,797	0.00%	0.00%	0	130,138	337,797	337,797	0.00%	400,000	367,868	100%		
		BIRCHWOOD HILLS URD PHASE II	C054435	0	3,249	(41,884)	15,068	58,638	35,072	0.00%	0.00%	0	58,638	35,072	35,072	0.00%	111,136	40,469	100%		
		BROOKFIELD, WHEATFIELD, NY	CD01196	0	33	33	34	23	123	0.00%	0.00%	0	23	123	123	0.00%	15,000	2,216	5%		
		BROOKSIDE CROSSING PHASE 1, ONEIDA	C052928	0	195	1,823	9,741	3,768	15,528	0.00%	0.00%	0	3,768	15,528	15,528	0.00%	15,000	15,815	95%		
		BUFFALO SPOT NETWORK - CANAL SIDE	C035514	0	16,824	49,049	6,915	0	72,788	0.00%	0.00%	0	0	72,788	72,788	0.00%	283,000	220,610	100%		
		CAMILLUS APARTMENTS URD, CAMILLUS	C055165	0	1,019	16	17	11	1,063	0.00%	0.00%	0	11	1,063	1,063	0.00%	15,000	1,063	20%		
		CAPTAIN'S LOOKOUT URD, COHOES NY	C051138	0	(270)	(1)	0	0	(271)	0.00%	0.00%	0	0	(271)	(271)	0.00%	15,000	270	0%		
		CAPTAINS WAY URD, WHEATFIELD NY	C051590	0	29,545	0	0	0	29,545	0.00%	0.00%	0	0	29,545	29,545	0.00%	15,000	40,615	100%		
		CELL TOWER SITE, PETERSON RD	C054429	0	1,148	5,017	(112,646)	23,401	(83,079)	0.00%	0.00%	0	23,401	(83,079)	(83,079)	0.00%	15,000	(83,079)	20%		
		CITY SQUARE URD, SARATOGA SPRINGS	C054543	0	1,822	29	4,784	105	6,741	0.00%	0.00%	0	105	6,741	6,741	0.00%	15,000	6,741	20%		
		COBBLE HILL KNOLLS PH2, LAKE GEORGE	C048820	0	(60,382)	434	52,001	9,140	1,192	0.00%	0.00%	0	9,140	1,192	1,192	0.00%	15,000	8,144	100%		
		COLONIE COUNTRY CLUB EST. VOORHEESV	CD01029	0	31,397	0	0	0	31,397	0.00%	0.00%	0	0	31,397	31,397	0.00%	103,000	59,063	100%		
		COMM SERVICE, MAXFIELD RD, CORTLAND	C054943	0	6,185	(61,509)	877	9,385	(45,064)	0.00%	0.00%	0	9,385	(45,064)	(45,064)	0.00%	15,000	(70,580)	5%		
		CORNERSTONE MEADOWS PHASE 2- LATHAM	C052925	0	(33,121)	91,789	5,283	7,206	71,156	0.00%	0.00%	0	7,206	71,156	71,156	0.00%	120,260	76,678	100%		
		COTTAGE HILL URD - QUEENSBURY, NY	C049261	0	4,774	3,835	1,244	112	9,964	0.00%	0.00%	0	112	9,964	9,964	0.00%	15,000	10,744	20%		
		COTTAGES AT TIMBER RIDGE, LYSANDER	C049865	0	44,409	0	0	1,032	45,442	0.00%	0.00%	0	1,032	45,442	45,442	0.00%	15,000	90,593	95%		
		COUNTRY CLUB ESTATES URD SECT 1	C048364	0	282	8	8	5	303	0.00%	0.00%	0	5	303	303	0.00%	15,000	518	20%		
		COUNTY OF FRANKLIN LANDFILL	C050074	0	168,415	25,894	55,328	7	249,644	0.00%	0.00%	0	7	249,644	249,644	0.00%	405,974	136,231	95%		
		CR-Ash Street-13.2kV Feeder 22352	CD01217	296,650	841	66	68	3,003	3,977	1.01%	1.34%	74,163	(71,160)	3,977	(292,673)	-98.66%	723,019	8	20%		
CRIMSON																					

Niagara Mohawk Power Corporation d/b/a National Grid
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15

Distribution - Current Year Actuals VS Expected
Distribution Project Detail

		BUDGET		ACTUAL SPENDING							EXPECTED SPENDING			REVISED EXPECTED SPENDING						
Spending Rationale	Program	Project Description	Project	FY14/15 Investment Plan Level					FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Approval Amount - Total Costs	Total Spending To Date - Total Costs	Project Completion Percentage	
					Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015												
		EMERALD ACRES URD - WATERTOWN, NY	CD00289	0	61,332	0	0	0	61,332	0.00%	0.00%	0	0	61,332	0	0.00%	202,392	118,498	100%	
		EVERGREEN LANDING	C048503	0	28,340	0	(7,700)	2,551	23,191	0.00%	0.00%	0	2,551	23,191	0	0.00%	278,000	259,209	100%	
		F5961 EXTEND TO 500 SENECA ST	C055398	0	1,525	25	476,038	(213,154)	264,434	0.00%	0.00%	0	(213,154)	264,434	264,434	0.00%	770,000	268,340	30%	
		FERNWOOD WAY LINE EXT PUTNAM STATIO	C051588	0	11,731	3,303	20,762	0	35,795	0.00%	0.00%	0	0	35,795	35,795	0.00%	156,028	162,156	100%	
		FOR PHASE 1B OF VAN DYKE SPINNEY	C052328	0	21,883	329	313	0	22,526	0.00%	0.00%	0	0	22,526	22,526	0.00%	15,000	24,373	100%	
		FOX CREEK TOWNHOMES SECTION 2	C055003	0	6,600	1,088	5,590	4,223	17,501	0.00%	0.00%	0	4,223	17,501	17,501	0.00%	15,000	17,501	5%	
		FOXSBROOK LINE EXTENSION, REDFIELD,	CD00276	0	133	133	137	90	494	0.00%	0.00%	0	90	494	494	0.00%	116,598	8,832	20%	
		GLENWOOD ABBEY -BETHLEHEM, NY	C053883	0	4	4	4	2,242	2,255	0.00%	0.00%	0	2,242	2,255	2,255	0.00%	15,000	2,519	20%	
		GRAIN FARM, FAWFREY RD SACKETS HBR	C054565	0	(73,253)	146,490	37,422	11,635	122,294	0.00%	0.00%	0	11,635	122,294	122,294	0.00%	180,993	131,678	95%	
		GREYTHORNE URD SECTION 2, AMHURST	C051127	0	8,555	67,933	9,541	0	86,028	0.00%	0.00%	0	0	86,028	86,028	0.00%	15,000	93,888	100%	
		GULLY RD. DAIRY FARM, LEROY, NJ	CD01237	0	50,354	36,196	9,765	0	96,316	0.00%	0.00%	0	0	96,316	96,316	0.00%	492,000	374,256	100%	
		HARMON GROVE SUBDIVISION, NISKAYUNA	C055415	0	153	2	3	2	159	0.00%	0.00%	0	2	159	159	0.00%	15,000	159	5%	
		HAVILAND PARK PHASE I, GLENS FALLS	C054669	0	153	2	3	2	160	0.00%	0.00%	0	2	160	160	0.00%	15,000	160	5%	
		HELDERBERG MEADOWS URD, PHASE 1	C031612	0	73	(4,602)	0	0	(4,529)	0.00%	0.00%	0	0	(4,529)	(4,529)	0.00%	650,000	393,098	100%	
		HERITAGE LANDING PH1 PENDLETON, NY	C048011	0	307	5	5	3	320	0.00%	0.00%	0	3	320	320	0.00%	15,000	320	5%	
		HIGHLAND MEADOWS PHS 1 LYSANDER NY	C049290	0	(6,493)	19,658	1,735	1,635	16,535	0.00%	0.00%	0	1,635	16,535	16,535	0.00%	116,259	123,458	100%	
		HOMESTEAD COURT AT HELDERBERG	C055024	0	1,808	29	30	20	1,886	0.00%	0.00%	0	20	1,886	1,886	0.00%	15,000	1,886	20%	
		HVCC SCIENCE BUILDING NEW FEED	C045605	0	(110,262)	126,719	39,416	0	55,873	0.00%	0.00%	0	0	55,873	55,873	0.00%	200,141	59,512	100%	
		KAYDEROSS VILLAGE PHASE 3 URD - BAL	CD01251	0	117,545	0	0	4,028	121,573	0.00%	0.00%	0	4,028	121,573	121,573	0.00%	343,134	233,009	100%	
		LAKE FOREST NORTH PH 4B, AMHERST NY	C050700	0	(4,674)	(506)	673	2,098	(2,409)	0.00%	0.00%	0	2,098	(2,409)	(2,409)	0.00%	115,406	119,206	100%	
		LAKEVIEW LANDING, MALTA NY	C049298	0	(6,164)	0	0	27,044	20,880	0.00%	0.00%	0	27,044	20,880	20,880	0.00%	761,258	610,294	100%	
		LAKEVIEW VILLAGE MAYFIELD, NY	CD00838	0	77	77	79	52	284	0.00%	0.00%	0	52	284	284	0.00%	15,000	5,006	20%	
		LAKEVILLE 19752 (MOBILE 7W)	C054786	0	19,694	53,884	115,973	258,453	448,005	0.00%	0.00%	0	258,453	448,005	448,005	0.00%	790,000	547,274	85%	
		LG PLAZA UCD - WARRENSBURG, NY	C049179	0	8,442	0	0	3,839	12,281	0.00%	0.00%	0	3,839	12,281	12,281	0.00%	15,000	67,793	100%	
		LINE EXT/VERIZON/RIDGE RD/BROOME	C048247	0	161,419	2,741	32,917	0	197,076	0.00%	0.00%	0	0	197,076	197,076	0.00%	226,000	24,399	100%	
		LINE EXTENSION AT LOON LN. CROGHAN,	CD01215	0	10,821	3,366	2,765	312	17,263	0.00%	0.00%	0	312	17,263	17,263	0.00%	15,000	20,107	20%	
		LOCHVUE URD, POESTENKILL, NY	C051445	0	162	4,295	72	(19,094)	(14,564)	0.00%	0.00%	0	(19,094)	(14,564)	(14,564)	0.00%	15,000	(14,564)	20%	
		MAPLE LANDING - ALTMAR, NY	CD00286	0	128	129	133	87	477	0.00%	0.00%	0	87	477	477	0.00%	141,165	8,625	20%	
		MAPLE PARK URD - CLAY, NY	C048858	0	31,170	7,488	4,528	1,138	44,323	0.00%	0.00%	0	1,138	44,323	44,323	0.00%	15,000	67,799	95%	
		MARION MEADOWS URD	CD00450	0	289	400	413	199	1,301	0.00%	0.00%	0	199	1,301	1,301	0.00%	249,504	19,364	20%	
		MATT FARMS PHASE 2 URD, GUILDERLAND	C045637	0	2	2	53,609	33,261	86,873	0.00%	0.00%	0	33,261	86,873	86,873	0.00%	15,000	91,054	100%	
		MAXON ALCO - MIX USE DEVLPMNT	C052327	0	(4,655)	2,172	1,794	2,408	1,719	0.00%	0.00%	0	2,408	1,719	1,719	0.00%	15,000	1,719	5%	
		MCHARRIE TOWNE PHASE 2 -BALDWINSVIL	C052884	0	131	85,143	10,605	29,677	125,556	0.00%	0.00%	0	29,677	125,556	125,556	0.00%	121,147	126,578	95%	
		MEADOWS @ PENDLETON URD	C051870	0	11,973	44,062	41,497	(17,296)	80,235	0.00%	0.00%	0	(17,296)	80,235	80,235	0.00%	108,240	71,897	100%	
		MIDDLEBURGH 52 - REBUILD ROUTE 145	CD00753	0	3,155	0	0	0	3,155	0.00%	0.00%	0	0	3,155	3,155	0.00%	208,181	228,738	100%	
		MILL HOLLOW TWO URD - ALTAMONT - NY	C052329	0	27	27	28	18	99	0.00%	0.00%	0	18	99	99	0.00%	15,000	1,743	20%	
		MILL HOLLOW TWO URD ALTAMONT, NY	C049336	0	958	44	0	0	1,002	0.00%	0.00%	0	0	1,002	1,002	0.00%	15,000	84,933	100%	
		MINOA FARMS PART 2 PHS 5, MINOA NY	C050159	0	28	28	5,728	120	5,904	0.00%	0.00%	0	120	5,904	5,904	0.00%	15,000	7,639	20%	
		MOUNTAIN'S EDGE URD-LAKE GEORGE NY	C049082	0	66	1,237	87	57	1,447	0.00%	0.00%	0	57	1,447	1,447	0.00%	15,000	5,517	20%	
		MOURNINGKILL MEADOWS URD - BALLSTON	C045674	0	29,896	20	7,333	7,190	44,438	0.00%	0.00%	0	7,190	44,438	44,438	0.00%	165,985	137,566	100%	
		NEW FEED TO LOCKHEEDS CAZANOVIA SIT	CD01184	0	16,865	36,101	220,746	(49,920)	223,792	0.00%	0.00%	0	(49,920)	223,792	223,792	0.00%	908,517	363,712	95%	
		NEW SAWMILL - VERNON CENTER, NY	C053765	0	10,535	(10,087)	0	0	449	0.00%	0.00%	0	0	449	449	0.00%	15,000	(2,566)	20%	
		NEW URD - BUSH RD- GOWANDA, NY	C049781	0	12,734	64,163	1,733	5,164	83,794	0.00%	0.00%	0	5,164	83,794	83,794	0.00%	123,650	83,891	100%	
		NEW URD LONDONDERRY RIDGE	C053772	0	587	(56,252)	0	8,827	(46,839)	0.00%	0.00%	0	8,827	(46,839)	(46,839)	0.00%	15,000	(45,897)	20%	
		NEW URD THE CRAW FARM -GANSEVOORT	C053486	0	1,678	(23,003)	20,305	51,043	50,024	0.00%	0.00%	0	51,043	50,024	50,024	0.00%	15,000	50,309	100%	
		NOBLEHURST GREEN ENERGY - TN YORK	C052514	0	217,232	187,026	58,724	10,270	473,251	0.00%	0.00%	0	10,270	473,251	473,251	0.00%	560,974	534,507	100%	
		NORTH RIDGE HOLLOW PH 1 COLONIE, NY	CD00716	0	(901)	0	0	0	(901)	0.00%	0.00%	0	0	(901)	(901)	0.00%	325,000	307,891	100%	
		OAKWOOD HILLS URD - BATAVIA	C051867	0	272	(8,668)	149,106	56,596	197,306	0.00%	0.00%	0	56,596	197,306	197,306	0.00%	249,174	201,954	100%	
		OLD SENECA HEIGHTS URD	CD00552	0	286	286	296	194	1,062	0.00%	0.00%	0	194	1,062	1,062	0.00%	268,139	18,888	20%	
		OLSON FARMS PHASE 2 URD - GANSEVOOR	CD01235	0	36,899	20,835	7,676	6,350	71,761	0.00%	0.00%	0	6,350	71,761	71,761	0.00%	15,000	47,431	100%	
		ONONDAGA NATION - NEDROW	C054624	0	930	(69,535)	357,104	103,089	391,588	0.00%	0.00%	0	103,089	391,588	391,588	0.00%	489,487	455,744	85%	
		ORANGE COMMONS URD CLAY, NY	CD00629	0	(20,980)	35,803	67,226	67,560	149,609	0.00%	0.00%	0	67,560	149,609	149,1					

Niagara Mohawk Power Corporation d/b/a National Grid
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15

Distribution - Current Year Actuals VS Expected
Distribution Project Detail

				BUDGET		ACTUAL SPENDING					EXPECTED SPENDING				REVISED EXPECTED SPENDING							
Spending Rationale	Program	Project Description	Project	FY14/15 Investment Plan Level					FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Variance of		Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Approval		Total Spending To Date - Total Costs	Project Completion Percentage		
					Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015				Expected 4th Qtr Spending	Expected 4th Qtr Spending to Actual Qtr Spending				Amount - Total Costs					
		RIVERS POINTE URD PH2, CLAY, NY	C048040	0	897	67,480	0	0	68,377	0.00%	0.00%	0	0	68,377	68,377	0.00%	222,059	207,761	95%			
		ROLLING HILLS FARM, WESTPORT, NY	CD01119	0	38	(120)	1,309	(3,957)	(2,731)	0.00%	0.00%	0	(3,957)	(2,731)	(2,731)	0.00%	15,000	80	5%			
		SAMARITAN HOSPITAL (DISTRIBUTION)	C050638	0	(226)	(1)	0	0	(227)	0.00%	0.00%	0	0	(227)	(227)	0.00%	100,000	218	0%			
		SANDCREEK APT. PHASE 2, COLONIE, NY	C051468	0	1,721	0	0	0	1,721	0.00%	0.00%	0	1,721	1,721	1,721	0.00%	15,000	9,916	100%			
		SHELTER COVE PHASE I URD	CD00387	0	(22,497)	58,740	27	0	36,270	0.00%	0.00%	0	0	36,270	36,270	0.00%	446,618	449,699	100%			
		SHERIDAN HOLLOW VILLAGE, ALBANY NY	C049530	0	8,646	13,655	1,577	(5,006)	18,871	0.00%	0.00%	0	(5,006)	18,871	18,871	0.00%	15,000	20,004	100%			
		SOUTH MEADOWS PHASE 1 -CAZENOVIA NY	C053485	0	4,355	355	1,881	631	7,222	0.00%	0.00%	0	631	7,222	7,222	0.00%	15,000	20,701	20%			
		SOUTHWOOD HEIGHTS URD PHASE 2 - JAM	CD00934	0	4,871	302	926	211	6,311	0.00%	0.00%	0	211	6,311	6,311	0.00%	13,750	20,600	20%			
		STATE RTE 145/DOCTOR REDDY	CD00868	0	30,089	24,230	0	0	54,319	0.00%	0.00%	0	0	54,319	54,319	0.00%	102,000	5,248	100%			
		SUNY COLLEGE OF NANO ENG. CLIFTON P	CD01209	0	(49,167)	0	0	0	(49,167)	0.00%	0.00%	0	0	(49,167)	(49,167)	0.00%	217,639	151,165	100%			
		THE COMMON AT FLEMINGS FARM URD	C055416	0	305	7,366	1,136	92	8,900	0.00%	0.00%	0	92	8,900	8,900	0.00%	15,000	8,900	20%			
		THE FARMSTEAD SECTION 1, CLAY NY	C050825	0	34,638	1,072	(2,055)	2,597	36,251	0.00%	0.00%	0	2,597	36,251	36,251	0.00%	207,629	220,135	95%			
		THE GLEN @ SHERIDAN MEADOWS-AMHERST	C052263	0	16,511	169,974	34,371	0	220,856	0.00%	0.00%	0	0	220,856	220,856	0.00%	274,413	274,413	100%			
		THE MEADOWS AT MILL HILL, 3RD PHASE	C051490	0	21,285	10,642	43,521	1,051	76,498	0.00%	0.00%	0	1,051	76,498	76,498	0.00%	15,000	81,243	100%			
		THE MILL AT SMITHS BRIDGE,WILTON NY	C049794	0	68,206	20	0	3,371	71,597	0.00%	0.00%	0	3,371	71,597	71,597	0.00%	15,000	65,498	100%			
		THE MOORINGS AT HALF MOON URD	CD00603	0	35,263	0	0	295	35,558	0.00%	0.00%	0	295	35,558	35,558	0.00%	199,900	199,220	100%			
		THE PINES AT NORMANSIDE, BETHLEHEM	C050244	0	(5,037)	21,452	2,600	766	19,782	0.00%	0.00%	0	766	19,782	19,782	0.00%	15,000	22,812	100%			
		THE PRESERVES AT CLIFTON PARK URD	C050113	0	30,839	9,999	4,161	305	45,305	0.00%	0.00%	0	305	45,305	45,305	0.00%	15,000	48,097	100%			
		THE VISTAS URD	CD00487	0	608	3,665	(121)	919	5,071	0.00%	0.00%	0	919	5,071	5,071	0.00%	15,000	50,028	100%			
		THOMPSON WAY URD, EAST GREENBUSH NY	C054525	0	394	6	3,604	1,237	5,241	0.00%	0.00%	0	1,237	5,241	5,241	0.00%	15,000	5,241	5%			
		TIMBERCREEK PRESERVE URD PHASE 2 -	CD01265	0	116	116	79,105	372,918	452,256	0.00%	0.00%	0	372,918	452,256	452,256	0.00%	241,330	460,651	100%			
		TOWNSHIP 5 MALL POLE RELOC CAMILLUS	C049287	0	(30,301)	10,443	19,994	192,558	192,694	0.00%	0.00%	0	192,558	192,694	192,694	0.00%	121,000	(6,260)	95%			
		TWENTY WEST URD PHASE 3, ALTAMONT,	CD01256	0	3,812	54	0	0	3,867	0.00%	0.00%	0	0	3,867	3,867	0.00%	113,648	65,230	100%			
		UCD TOWNSHIP 5 - CAMILLUS NY	C048617	0	(158,757)	118,122	81,967	40,577	81,909	0.00%	0.00%	0	40,577	81,909	81,909	0.00%	644,062	111,331	95%			
		UCD-PARK SOUTH -MYRTLE AVE, ALBANY	C053091	0	257	851	6,221	4,596	11,925	0.00%	0.00%	0	4,596	11,925	11,925	0.00%	15,000	11,925	20%			
		UG 144 GENESEE ST BUFFALO	C049595	0	25,764	3,603	10,833	1,048	41,249	0.00%	0.00%	0	1,048	41,249	41,249	0.00%	201,109	191,300	100%			
		UPGRD CAMP COBBLESTONE- SPITFIRE LK	C049695	0	2,863	37,137	8,222	33,543	81,764	0.00%	0.00%	0	33,543	81,764	81,764	0.00%	366,452	68,886	95%			
		URD - DEER SPRINGS - LAKE VIEW, NY	C053584	0	30,671	(32,716)	293	72,941	71,189	0.00%	0.00%	0	72,941	71,189	71,189	0.00%	15,000	72,977	5%			
		URD - NORTHBOROUGH RIDGE -CAZENOVIA	C049637	0	26,957	344	38,450	4,015	69,766	0.00%	0.00%	0	4,015	69,766	69,766	0.00%	113,506	99,303	95%			
		URD - NORTH RIDGE SEC 3 - SULLIVAN	C052325	0	117	117	1,355	59,104	60,693	0.00%	0.00%	0	59,104	60,693	60,693	0.00%	97,569	67,931	20%			
		URD- 2ND PHSE- SISSON RESERVE -	C049778	0	48	26,685	8,342	0	35,074	0.00%	0.00%	0	0	35,074	35,074	0.00%	15,000	39,516	100%			
		URD- ASPEN SPRINGS - BALDWINVILLE	C052707	0	11,777	6,306	7,325	0	25,407	0.00%	0.00%	0	0	25,407	25,407	0.00%	15,000	25,650	95%			
		URD- BAYBERRY PLACE -QUEENSBURY, NY	C049670	0	739	739	3,846	2,218	7,543	0.00%	0.00%	0	2,218	7,543	7,543	0.00%	15,000	54,239	100%			
		URD -NORTH RIDGE HOLLOW P.2- COLONIE	C049638	0	23,749	0	0	1,381	25,129	0.00%	0.00%	0	1,381	25,129	25,129	0.00%	300,000	283,829	100%			
		URD-GLEN BURN TRL- MACHIAS, NY	C049779	0	6,540	0	815	0	7,356	0.00%	0.00%	0	0	7,356	7,356	0.00%	15,000	71,574	100%			
		VAN DYKE SPINNEY URD PHASE II	C054423	0	257	2,290	234	24,377	27,158	0.00%	0.00%	0	24,377	27,158	27,158	0.00%	117,442	27,158	85%			
		VAN DYKE SPINNEY, DELMAR, NY	CD00890	0	3,033	0	0	0	3,033	0.00%	0.00%	0	0	3,033	3,033	0.00%	15,000	54,784	100%			
		VILLAGE @ MISSION HILLS, HAMBURG NY	C048822	0	639	132	135	746	1,652	0.00%	0.00%	0	746	1,652	1,652	0.00%	15,000	6,549	5%			
		VILLAGE AT NEW LOUDON, LATHAM, NY	C049265	0	116,943	34,928	9,455	110	161,436	0.00%	0.00%	0	110	161,436	161,436	0.00%	295,805	298,898	100%			
		VILLAS AT DEERWOOD, N TONAWANDA, NY	C051125	0	3,562	259	202	132	4,154	0.00%	0.00%	0	132	4,154	4,154	0.00%	15,000	12,761	5%			
		VIP STRUCTURES, SYRACUSE, NY	CD01037	0	2,352	(187)	1,481	0	3,645	0.00%	0.00%	0	0	3,645	3,645	0.00%	554,643	452,526	100%			
		WAITE MEADOWS URD, CLIFTON PARK NY	C050019	0	115	115	118	78	425	0.00%	0.00%	0	78	425	425	0.00%	15,000	7,486	20%			
		WALLINGTON MEADOWS CICERO, NY	CD00726	0	32,583	22,214	9,695	1,319	65,811	0.00%	0.00%	0	1,319	65,811	65,811	0.00%	82,443	75,691	95%			
		WATERBRIDGE TERR EXT URD, CAMILLUS	C051552	0	9,117	31,955	7,944	6,967	55,983	0.00%	0.00%	0	6,967	55,983	55,983	0.00%	190,381	121,956	95%			
		WESTBROOK ESTATES URD - LAKE GEORGE	CD00550	0	1,059	308	85	56	1,509	0.00%	0.00%	0	56	1,509	1,509	0.00%	15,000	5,384	20%			
		WESTMONT RIDGE URD (ELLCOTTVILLE)	C048979	0	6,935	44,823	(119,399)	325,665	258,023	0.00%	0.00%	0	325,665	258,023	258,023	0.00%	400,000	281,367	100%			
		XAVIER WOODS, SYRACUSE, NY	CD01107	0	1,512	59,414	46,971	74	107,970	0.00%	0.00%	0	74	107,970	107,970	0.00%	134,602	134,675	95%			
		CHLOE'S WAY URD - SARATOGA SPRINGS	C047639	0	0	1,942	32	1,142	3,116	0.00%	0.00%	0	1,142	3,116	3,116	0.00%	15,000	3,116	20%			
		SPRINGWOOD MEADOWS PHS 2 -BLSTN SPA	C052663	0	0	1,307	1,450	24,083	26,840	0.00%	0.00%	0	24,083	26,840	26,840	0.00%	15,000	26,840	5%			
		VAN ALLEN APARTMENTS PHASE I	C052926	0	0	3,975	1,681	842	6,498	0.00%	0.00%	0	842	6,498	6,498	0.00%	15,000	6,498	20%			
		ST. JOSEPH'S EMS-RTU	C053464	0	0	4,090	3,648	9,036	16,774	0.00%												

Niagara Mohawk Power Corporation d/b/a National Grid
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15

Distribution - Current Year Actuals VS Expected
Distribution Project Detail

				BUDGET		ACTUAL SPENDING					EXPECTED SPENDING				REVISED EXPECTED SPENDING								
Spending Rationale	Program	Project Description	Project	FY14/15 Investment Plan Level	Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015	FY14/15 YTD Actual Spending		4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Variance of Expected 4th Qtr Spending to Actual Qtr Spending		Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Approval Amount - Total Costs	Total Spending To Date - Total Costs	Project Completion Percentage			
													Expected 4th Qtr Spending	Expected 4th Qtr Spending to Actual Qtr Spending									
		LEXINGTON HILLS URD, PHASE 1	C054755	0	0	0	1,82	(5,554)	(3,873)	0.00%	0.00%	0	(5,554)	(3,873)	0.00%	15,000	(3,873)	5%					
		PARK PLACE AT MALTA PHASE 2 URD	C054804	0	0	0	895	12,331	13,226	0.00%	0.00%	0	12,331	13,226	0.00%	15,000	13,226	5%					
		BUTTERVILLE FARMS, ADAMS NY	C055346	0	0	0	6,257	(98,077)	(91,821)	0.00%	0.00%	0	(98,077)	(91,821)	0.00%	15,000	(121,487)	5%					
		CR TEMPLE LVAC NETWORK, CENTROBUS, NY	CD00413	0	0	0	(462,537)	0	(462,537)	0.00%	0.00%	0	0	(462,537)	0.00%	480,597	18,060	100%					
		102 DICKERSON, TEMP SERVICE	CD00484	0	0	0	4,785	(138,353)	(133,568)	0.00%	0.00%	0	(138,353)	(133,568)	0.00%	195,000	27,259	100%					
		RICE CREEK FIELD: OSWEGO, NY	CD00692	0	0	0	90,751	0	90,751	0.00%	0.00%	0	0	90,751	0.00%	325,239	218,888	100%					
		250 DELAWARE AVE - NEW SPOT NETWORK	C058128	0	0	0	0	4,808	4,808	0.00%	0.00%	0	4,808	4,808	0.00%	425,000	4,808	0%					
		MAPLEHURST F0461 REBUILD	C059899	0	0	0	6,191	6,191	6,191	0.00%	0.00%	0	6,191	6,191	0.00%	170,000	6,191	0%					
		437 ELLICOTT ST - NETWORK EXTENSION	C060565	0	0	0	0	9,241	9,241	0.00%	0.00%	0	9,241	9,241	0.00%	340,000	9,251	0%					
		CAMPBELL MEADOWS, AMHERST, NY	CD01210	0	0	0	0	7,103	7,103	0.00%	0.00%	0	7,103	7,103	0.00%	15,000	9,679	100%					
		D/SUB T New Business Total				9,425,650	2,240,837	2,077,059	2,905,159	2,748,704	9,971,759	29.16%	105.79%	2,356,413	392,291	9,971,759	546,109	5.79%		17,792,595			
		D/SUB T Dist		JOHNSTOWN R8 DTT ADD FOR GJWWTP	C053126	0	8,360	34,211	67,901	12,947	123,420	0.00%	0.00%	0	12,947	123,420	0.00%	228,337	124,207	95%			
				NO - SUNY POTSDAM 2.8MW CHP - LAWRE	CD01147	0	8,349	4,503	(1,700)	31	11,183	0.00%	0.00%	0	31	11,183	0.00%	184,325	82,885	100%			
				NO - SUNY POTSDAM CHP - LAWRENCE AV	CD01145	0	57	57	58	7,342	7,514	0.00%	0.00%	0	7,342	7,514	0.00%	63,400	19,435	95%			
				NO STATE ST 95462 CONVERT TO 3PH	C048519	0	6,931	1,313	33,644	(3,956)	37,932	0.00%	0.00%	0	(3,956)	37,932	0.00%	546,412	44,350	95%			
				NO STATE ST BREAKER R620 DTT	C048482	0	(54,697)	(2,425)	0	0	(57,122)	0.00%	0.00%	0	0	(57,122)	0.00%	230,000	55,911	Cancelled 0%			
				SW RIPLEY R5302 DTT	C049437	0	34,511	22,784	70,645	52,033	179,974	0.00%	0.00%	0	52,033	179,974	0.00%	240,923	188,619	95%			
				YORK CTR R258 DTT	C052824	0	44,759	50,280	54,612	4,856	154,507	0.00%	0.00%	0	4,856	154,507	0.00%	225,556	175,032	95%			
				PS&I ACTIVITY DIST GEN NY	C051970	0	0	0	(3,515)	3,261	(138,154)	(138,408)	0.00%	0.00%	0	(138,154)	(138,408)	0.00%	450,000	(154,108)	0%		
				D/SUB T Distributed Generation Total				0	48,271	107,207	228,421	(64,900)	319,000	0.00%	0.00%	0	(64,900)	319,000	0.00%		536,332		
				D/SUB T Pub		BLENNHEIM HILL RD FACILITIES RELOCAT	CD00777	0	2,872	2,874	2,967	16,780	25,493	0.00%	0.00%	0	16,780	25,493	0.00%	235,506	225,896	95%	
		BUFFALO SKYWAY STLG REBUILD	C032289			0	4	4	4	3	14	0.00%	0.00%	0	3	14	0.00%	174,525	83,163	100%			
		BUFFALO SMALL ANIMAL VET	C054352			0	79,652	7,575	9,589	0	96,816	0.00%	0.00%	0	0	96,816	0.00%	144,958	103,375	100%			
		Cent NY-Dist-Public Require Blanket	CNC0013			784,000	300,990	417,095	71,165	450,786	1,240,036	57.50%	158.17%	196,000	254,786	1,240,036	456,036	58.17%	1,058,400	1,576,636	Blanket		
		CERSOSIMO LUMBER, LAKE LUZERNE NY	C054446			0	(92,112)	180,501	51,890	10,422	154,701	0.00%	0.00%	0	14,422	154,701	0.00%	258,487	158,940	100%			
		CITY OF ALBANY REHABILITATION OF ST	CD00063			0	2,163	1,652	0	788	4,603	0.00%	0.00%	0	788	4,603	0.00%	521,000	526,789	100%			
		DESTINY USA HOTEL, SYRACUSE NY	C054463			0	151	2	2	2	157	0.00%	0.00%	0	2	157	0.00%	15,000	157	20%			
		DOT - 1536.01 ALBANY AVE RECONS	C048375			0	29,461	5,963	14,365	(11,358)	38,431	0.00%	0.00%	0	(11,358)	38,431	0.00%	128,098	123,582	100%			
		DOT - 3028.11 RT 281 CORTLAND	C053128			0	132	1,576	8,474	12,962	23,143	0.00%	0.00%	0	12,962	23,143	0.00%	100,000	42,228	0%			
		DOT - BEMUS POINT STREETSCAPE	C052310			0	9,158	0	0	(4,199)	4,959	0.00%	0.00%	0	(4,199)	4,959	0.00%	50,000	55,505	100%			
		DOT 5760.26 OHIO ST - NORTH	C049747			0	1,555	18,447	46,138	6,418	72,558	0.00%	0.00%	0	6,418	72,558	0.00%	50,000	121,116	85%			
		DOT 5760.26 OHIO ST - SOUTH	C049749			0	909	1,481	119	29,373	31,882	0.00%	0.00%	0	29,373	31,882	0.00%	30,000	42,026	65%			
		DOT 5760.26 OHIO ST - ST CLAIR ST	C049753			0	21,670	41,800	80,159	32,556	176,185	0.00%	0.00%	0	32,556	176,185	0.00%	298,663	232,845	65%			
		DOT BATCHELLERSVILLE BRIDGE	C034864			0	158	0	542	0	700	0.00%	0.00%	0	0	700	0.00%	1,163,000	1,239,647	100%			
		DOT Cleveland Dr Bridge	C048677			850	26	2,553	193	8,339	11,110	981.01%	1307.03%	0	8,339	11,110	10.260	15,000	13,955	5%			
		DOT FACTORY ST WATERTOWN NY	C051963			0	4,715	1,939	15,332	203,187	225,173	0.00%	0.00%	0	203,187	225,173	0.00%	393,258	251,416	0%			
		DOT JEFFERSON CO DPW CR69	C052123			0	10,039	3,315	200	182	13,736	0.00%	0.00%	0	182	13,736	0.00%	50,000	18,214	0%			
		DOT Onondaga County Thompson Road	CD01141			297,500	12,159	320,250	69,611	0	402,019	0.00%	135.13%	74,375	(74,375)	402,019	104,519	35.13%	482,972	471,582	100%		
		DOT Paterson Street, Odgensburg	C045630			85,000	60,690	102,951	60,217	5,337	229,195	6.28%	269.64%	21,250	(15,913)	229,195	144,195	169.64%	563,582	524,321	0%		
		DOT PIN 1756.37 SPRING AVE BRIDGE	C053904			0	20,769	77,037	10,839	(8,543)	100,103	0.00%	0.00%	0	(8,543)	100,103	0.00%	125,000	124,859	100%			
		DOT PIN 1757.16 ERIE BLVD	C035862			0	5,835	22,255	0	0	28,090	0.00%	0.00%	0	0	28,090	0.00%	2,200,000	2,259,471	100%			
		DOT PIN 1757.31 WASHINGTON/FULLER	C049503			0	12,624	14,586	10,535	0	37,744	0.00%	0.00%	0	0	37,744	0.00%	143,550	140,799	100%			
		DOT PIN 2018.98 RT 28 - WHITE CREEK	C050040			0	(1,898)	16,773	1,366	0	16,241	0.00%	0.00%	0	0	16,241	0.00%	161,349	161,348	0%			
		DOT PIN 2134.50 UTICA ARTERIAL	CD01009			0	175,546	670,067	174,153	(16,852)	1,002,915	0.00%	0.00%	0	(16,852)	1,002,915	0.00%	3,400,000	3,492,078	100%			
		DOT PIN 2754.20 MIDDLE SETTLEMENT	C049592			0	124,884	47,702	18,852	0	191,438	0.00%	0.00%	0	0	191,438	0.00%	315,064	301,618	0%			
		DOT PIN 3754.56 Connective Corridor	CD01183			1,348,100	747,591	2,386,916	867,579	413,770	4,415,857	30.69%	327.56%	337,025	76,745	4,415,857	3,067,757	227.56%	900,000	5,867,057	0%		
		DOT PIN 5460.28-NIAGARA FALLS RECON	CD00161			0	3	924	3	2	932	0.00%	0.00%	0	2	932	0.00%	320,060	328,806	100%			
		DOT RT 11/MAIN ST., GOVERNEUR	CD00282			0	2,507	4,842	2,540	1,668	11,557	0.00%	0.00%	0	1,668	11,557	0.00%	198,123	207,596	0%			
		DOT-CANAJOHAIRE 5S & 10 PIN 2650.33	C035510			0	1,380	1,212	707	332	3,631	0.00%	0.00%	0	332	3,631	0.00%	1,200,000	1,185,023	100%			
		DOT-LAKESHORE TRAIL PH-2	C048245			0	824	61,566	42,281	0	104,671	0.00%	0.00%	0	0	104,671	0.00%	300,000	144,671	100%			
		DOT-Lock St Baldwinville	C050665	68,000	4,247	143	148	97	4,635	0.14%	6.82%	17,000	(16,903)	4,635	(63,365)	-93.18%	15,000	9,341	0%				
		DOTR RT28 White Lk - McKeever Dist	C035027	28,800	137	137	142	(8,867)	(8,451)	-30.79%	-29.34%	7,200	(16,067)	(8,451)	(37,251)	-129.34%	44,000	9,006	0%				
		DOTR THOMPSON RD ONONDAGA CNTY	C034583	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0.00%	744,516	559,242	0%					
		East NY-Dist-Public Require Blanket	CNE0013	125,000	279,528	520,734	98,455	262,217	1,160,933	209.77%	928.75%	31,250	230,967	1,160,933	1,035,933	828.75%	177,500	1,485,710	Blanket				
		GOODRICH ST RELOCATION ALL PRO PARK	C047904	0	17,807	(12,046)	0	258,750	264,510	0.00%	0.00%	0	258,750	264,510	0.00%	831,000	592,409	100%					
		HERKIMER COUNTY WHITE CREEK RD.	C054825	0	6,279	73,618	9,615	(4,164)	85,349	0.00%	0.00%	0	(4,164)	85,349	0.00%	180,000	96,829	95%					
		ISLAND RD, AUSABLE FORKS	C054790	0	8,610	430	980	105	10,125	0.00%	0.00%	0	105	10,125	0.00%	15,000	10,125	20%					
		Millennium Pkwy Dunkirk	CD00662	4,000	20,322	25,996	14,																

Niagara Mohawk Power Corporation d/b/a National Grid
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15

Distribution - Current Year Actuals VS Expected
Distribution Project Detail

Spending Rationale	Program	Project Description	Project	BUDGET		ACTUAL SPENDING						EXPECTED SPENDING		REVISED EXPECTED SPENDING				Project Approval		
				FY14/15 Investment Plan Level	FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Approval Amount - Total Costs	Total Spending To Date - Total Costs	Project Completion Percentage					
		PIN 1043.38 DOT SOUTH GLENS FALLS	CD01077	0	(30,266)	0	0	0	(30,266)	0.00%	0.00%	0	0	(30,266)	0.00%	410,000	386,716	100%		
		PIN 1080.72 RT 4 & 149 FT ANN	C054427	0	134,341	12,573	17,771	0	164,684	0.00%	0.00%	0	0	164,684	0.00%	180,000	178,801	100%		
		PIN 1335.18 RT 40 BRIDGE REBUILD	C050239	0	(11,147)	52	0	(7,290)	(18,385)	0.00%	0.00%	0	(7,290)	(18,385)	0.00%	150,000	137,277	100%		
		PIN 1460.32 RT 32 OVER MOHAWK RIVER	C054068	0	824	20	21	13	878	0.00%	0.00%	0	13	878	0.00%	300,000	19,022	5%		
		PIN 1756.03 WASH AVE SIGNALS PH 2	C054064	0	327	6,368	157,520	463,693	627,909	0.00%	0.00%	0	463,693	627,909	0.00%	1,200,000	863,288	100%		
		PIN 1756.03 WASH AVE SIGNALS PH 3	C054065	0	262	1,825	58,645	25,253	85,984	0.00%	0.00%	0	25,253	85,984	0.00%	125,000	119,799	100%		
		PIN 1756.03 WESTERN AVE SIGNALS	C051489	0	52,295	171,715	589,016	33,831	846,858	0.00%	0.00%	0	33,831	846,858	0.00%	1,200,000	1,126,304	100%		
		PIN 1756.60 Ballston Ave	C050238	85,000	99	343	183	16,968	17,593	19.96%	20.70%	0	16,968	17,593	(67,407)	-79.30%	100,000	27,690	100%	
		PIN 1757.75 DOT GEYSER RD RECON	C051260	0	377	50,919	66,857	(4,013)	114,141	0.00%	0.00%	0	(4,013)	114,141	0.00%	200,000	154,764	100%		
		PIN 1758.05 PAWLING AVE SIGNALS	C054823	0	804	2,365	12,245	34,263	49,678	0.00%	0.00%	0	34,263	49,678	0.00%	160,000	60,395	100%		
		PIN 5755.43 - E. ROBINSON/N. FRENCH	CD01228	0	64,066	0	35,946	0	100,012	0.00%	0.00%	0	0	100,012	0.00%	910,746	1,541,872	100%		
		PORT OF ALBANY RELOCATION	C048757	0	1,067	0	0	0	1,067	0.00%	0.00%	0	0	1,067	0.00%	101,898	(63,683)	100%		
		POTTERHILL RD RECONSTRUCTION	C049590	0	26,476	24,966	(5,277)	0	46,166	0.00%	0.00%	0	0	46,166	0.00%	200,000	178,096	100%		
		Reserve for Public Requirements Uni	C046922	3,600,376	0	0	0	0	0	0.00%	0.00%	900,094	(900,094)	0	(3,600,376)	-100.00%	0	0	Blanket	
		SARATOGA - WOODLAWN PARKING GARAGE	CD00691	0	(411)	0	0	0	(411)	0.00%	0.00%	0	0	(411)	0.00%	369,978	290,793	100%		
		UG TO OH 39 BRAYTON LN, QUEENSBURY	C054243	0	(45,676)	48,042	16,905	0	19,271	0.00%	0.00%	0	0	19,271	0.00%	15,000	(58,121)	100%		
		VILLAGE OF CLAYTON DOWNTOWN - OH-UG	C053443	0	969	1,920	11,667	4,315	18,872	0.00%	0.00%	0	4,315	18,872	0.00%	15,000	20,860	20%		
		West NY-Dist-Public Requite Blanket	CNW0013	1,128,000	326,103	338,828	267,488	115,998	1,048,417	10.28%	92.94%	282,000	(166,002)	1,048,417	(79,583)	-7.06%	1,522,800	1,325,288	Blanket	
		WILBUR ROAD RELOCATION	C048178	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0.00%	0	200,000	0	20%	
		PIN 5757.18 KENMORE AVE	C054523	0	0	39,168	(5,377)	188,572	222,363	0.00%	0.00%	0	188,572	222,363	222,363	0.00%	100,000	224,213	5%	
		DOT CITY OF WATERTOWN HARRISON ST	C054703	0	0	1,255	350	17	1,622	0.00%	0.00%	0	17	1,622	1,622	0.00%	100,000	1,622	0%	
		DOT PIN 1757.31 FULLER RD/ WASHINGT	CD00542	0	0	(6,968)	23,826	0	16,859	0.00%	0.00%	0	0	16,859	16,859	0.00%	417,013	382,523	100%	
		DOT - WEST BERGEN / RT 90 UG	C055225	0	0	3,798	11,336	55,940	71,074	0.00%	0.00%	0	55,940	71,074	71,074	0.00%	100,000	80,911	5%	
		PIN 1085.42 RT 146 OVER MOHAWK R	C055355	0	0	203	89	3	295	0.00%	0.00%	0	3	295	295	0.00%	240,000	295	5%	
		PIN 2056.79	C055418	0	0	1,137	6,529	61,543	69,209	0.00%	0.00%	0	61,543	69,209	69,209	0.00%	114,000	70,353	0%	
		SAVARINO COMPANIES LLC, BUFFALO, NY	C056650	0	0	(82,239)	49,015	91,353	58,130	0.00%	0.00%	0	91,353	58,130	58,130	0.00%	15,000	32,208	100%	
		DOT LOCKPORT RD	C055763	0	0	7,352	1,653	9,005	1,653	0.00%	0.00%	0	1,653	9,005	9,005	0.00%	175,000	9,008	5%	
		MALTA OH-UG PROJECT	C033985	0	0	0	16,532	0	16,532	0.00%	0.00%	0	0	16,532	16,532	0.00%	277,833	168,632	100%	
		MV-DOT HERKIMER CO. NEWPORT RD. DOT	C054926	0	0	847	20,065	20,912	20,912	0.00%	0.00%	0	20,065	20,912	20,912	0.00%	200,000	22,887	0%	
		7780.08 NYSDOT RT 971U/RAQUETTE RIV	C058259	0	0	0	8,103	1,668	9,770	0.00%	0.00%	0	1,668	9,770	9,770	0.00%	400,000	34,563	0%	
		TRINITY 52-MYRTLE AVE OH RELOCATION	C058565	0	0	0	332	(418,349)	(418,017)	0.00%	0.00%	0	(418,349)	(418,017)	(418,017)	0.00%	15,000	(425,326)	5%	
		3806.28 RT 49 @ DEPOT RD (SITE E)	C054585	0	0	0	0	93,923	93,923	0.00%	0.00%	0	93,923	93,923	93,923	0.00%	142,858	126,802	5%	
		DOT OHIO ST-DOT BLDG SERVICE	C060186	0	0	0	0	92,675	92,675	0.00%	0.00%	0	92,675	92,675	92,675	0.00%	186,832	94,035	0%	
		MV DOT PIN 2018.77 PUTNAM RD/RT 12	C060645	0	0	0	0	1,356	1,356	0.00%	0.00%	0	1,356	1,356	1,356	0.00%	100,000	1,356	0%	
		HERKIMER COUNTY COLE RD	C060748	0	0	0	0	400	400	0.00%	0.00%	0	400	400	400	0.00%	270,000	400	0%	
		PIN 1759.67 LAKE GEORGE	C060928	0	0	0	0	3,544	3,544	0.00%	0.00%	0	3,544	3,544	3,544	0.00%	202,500	3,544	0%	
		DOT HERKIMER COUNTY	C061626	0	0	0	0	618	618	0.00%	0.00%	0	618	618	618	0.00%	150,000	618	0%	
		DOT PIN2805.51 JOHNSTOWN NY	C061645	0	0	0	0	83	83	0.00%	0.00%	0	83	83	83	0.00%	250,000	83	0%	
		D/SUB T Public Requirements Total		8,009,126	2,542,705	5,888,585	3,259,636	2,717,038	14,407,964	33.92%	179.89%	1,929,569	787,469	14,407,964	6,398,838	79.89%			31,422,610	
		D/SUB T_Out STREET LIGHTS MCCLELLAN STREET SCH'	CD00482	0	3,108	0	0	0	3,108	0.00%	0.00%	0	0	3,108	3,108	0.00%	286,413	269,306	100%	
		UPPER CONGRESS ST DOT LIGHTING PIN	CD00255	0	(10,004)	2,422	8,154	0	572	0.00%	0.00%	0	0	572	572	0.00%	289,809	229,814	100%	
		WOODSTREAMFARMS-UG-LIGHTING	C055111	0	0	4,283	42,489	3,098	49,870	0.00%	0.00%	0	3,098	49,870	49,870	0.00%	15,000	49,870	5%	
		NORTH ROCKINGHAM/PENNY ST LIGHTING	C056732	0	0	0	0	9,432	9,432	0.00%	0.00%	0	9,432	9,432	9,432	0.00%	15,000	9,432	5%	
		D/SUB T Outdoor Lighting Total		0	(6,896)	6,705	50,643	12,530	62,983	0.00%	0.00%	0	12,530	62,983	62,983	0.00%			558,423	
		D_Non-REP SFR SUMMIT PARK BREAKER R5540 DTT	C051139	0	56,240	15,773	13,873	328	86,214	0.00%	0.00%	0	328	86,214	86,214	0.00%	180,000	183,319	100%	
		D_Non-REP TRIAL INSTALLATION OF DX3 ANTI-ISLA	CD01136	0	24,534	43,136	23,320	1,165	92,155	0.00%	0.00%	0	1,165	92,155	92,155	0.00%	600,000	603,598	100%	
		D_Non-REP SUB OTHER Total		0	80,774	58,909	37,193	1,493	178,368	0.00%	0.00%	0	1,493	178,368	178,368	0.00%			786,917	
		D/SUB T_Rell Rotterdam 13852 & 13853 Relocation	C046422	1,320,000	5,842	14,157	24,114	38,920	83,033	2.95%	6.29%	0	38,920	83,033	(1,236,967)	-93.71%	1,500,000	160,315	5%	
		D/SUB T Reliability Total		1,320,000	5,842	14,157	24,114	38,920	83,033	2.95%	6.29%	0	38,920	83,033	(1,236,967)	-93.71%			160,315	
		D_Non-REP TULY CNTR 27852 CONVERT NEW HOPE DG	C056651	0	0	0	2,102	33,836	35,938											

Niagara Mohawk Power Corporation d/b/a National Grid
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15

Distribution - Current Year Actuals VS Expected
Distribution Project Detail

				BUDGET		ACTUAL SPENDING					EXPECTED SPENDING		REVISED EXPECTED SPENDING							
Spending Rationale	Program	Project Description	Project	FY14/15 Investment Plan Level					FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Variance of Expected 4th Qtr Spending to Actual Qtr Spending		Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Approval Amount - Total Costs	Total Spending To Date - Total Costs	Project Completion Percentage	
					Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015				Expected 4th Qtr Spending	Expected 4th Qtr Spending to Actual Qtr Spending							
		NiMo Transformer Purchases	CN03620	25,287,000	3,197,256	8,332,350	7,244,115	4,776,008	23,549,729	18.89%	93.13%	6,321,750	(1,545,742)	23,549,729	(1,737,271)	-8.87%	25,287,000	23,554,838	Blanket	
		NR - NORTHERN REGION NEW SERVICE	C003832	0	(402)	0	0	0	(402)	0	0.00%	0.00%	0	(402)	0	(402)	0.00%	1,437,000	1,436,847	100%
		NR-T.181452-CoR191	C031611	50,000	15,408	15,416	15,916	10,456	57,197	20.91%	114.39%	12,500	(2,044)	57,197	7,197	14.39%	1,187,000	1,129,792	85%	
		RATIO XFMR UPGRADE CNDCTR - MALONE	C052271	0	2,193	6,005	66,815	2,319	77,332	0.00%	0.00%	0	2,319	77,332	77,332	0.00%	154,066	148,556	95%	
		SANDY ROCK URD - HALFMOON, NY	C048860	0	(54,380)	25,245	48,332	41,758	60,955	0.00%	0.00%	0	41,758	60,955	60,955	0.00%	108,302	73,965	100%	
		SU Hill Area Upgrades	CD00015	367,500	0	0	0	0	0	0.00%	0.00%	91,875	(91,875)	0	(367,500)	-100.00%	6,237,000	4,806,621	100%	
		Waterfront School - 4.16kV Service	CD01015	850	70	70	73	48	261	5.61%	30.67%	850	(802)	261	(589)	-69.33%	15,000	4,607	5%	
		West NY-Dist-Meter Blanket	CNW0004	794,000	313,106	292,014	600,745	639,689	1,845,555	80.57%	232.44%	198,500	441,189	1,845,555	1,051,555	132.44%	1,024,260	1,868,983	Blanket	
		West NY-Dist-New Bus-Comm Blanket	CNW0011	3,366,000	904,905	971,538	1,670,623	944,018	4,491,084	28.05%	133.42%	841,500	102,518	4,491,084	1,125,084	33.42%	4,173,840	5,025,759	Blanket	
		West NY-Dist-New Bus-Resid Blanket	CNW0010	3,672,000	686,951	1,162,015	1,528,471	626,947	4,004,384	17.07%	109.05%	918,000	(291,053)	4,004,384	332,384	9.05%	4,553,280	4,969,696	Blanket	
		West NY-Dist-St Light Blanket	CNW0012	3,451,000	609,401	1,048,445	878,886	1,091,972	3,628,703	31.64%	105.15%	862,750	229,222	3,628,703	177,703	5.15%	4,210,220	4,097,615	Blanket	
		DOT 3753.96 W GENESEE ST & ERIE BLV	C056607	0	0	2,789	(503)	31	2,316	0.00%	0.00%	0	31	2,316	2,316	0.00%	398,497	11,854	0%	
		THE BRIARS SUBDIVISION, WHEATFIELD	C057186	0	0	360	3,856	9,419	13,636	0.00%	100.00%	0	9,419	13,636	13,636	0.00%	15,000	13,636	5%	
		THE CHATEAUS AT AVALON SUBDIVISION	C057187	0	0	2,432	23,475	90,685	116,592	0.00%	200.00%	0	90,685	116,592	116,592	0.00%	15,000	121,153	5%	
		BLACK ROCK AT 350 CROSSPOINT	C057188	0	0	256	4	4,771	5,031	0.00%	300.00%	0	4,771	5,031	5,031	0.00%	15,000	5,031	5%	
		FARM, SLAYTON-SETTLEMENT RD GASPORT	C057250	0	0	150	2	290	442	0.00%	400.00%	0	290	442	442	0.00%	15,000	442	5%	
		INNER HARBOR PROJECT, SYRACUSE NY	C057287	0	0	153	2,900	4,546	7,599	0.00%	500.00%	0	4,546	7,599	7,599	0.00%	15,000	7,599	20%	
		NET ZERO VILLAGE URD, ROTTERDAM NY	C057409	0	0	266	4,151	837	5,244	0.00%	600.00%	0	837	5,244	5,244	0.00%	15,000	5,244	20%	
		Brinan Fields, Phase 2, Manlius NY	C057519	0	0	5,132	3,164	11,269	19,565	0.00%	700.00%	0	11,269	19,565	19,565	0.00%	15,000	19,565	5%	
		AVALON MEADOWS URD - AMHERST, NY	C048819	0	0	40,206	0	0	40,206	0.00%	800.00%	0	0	40,206	40,206	0.00%	151,808	135,895	100%	
		TREE HAVEN ESTATES PH5 5 HAMBURG NY	C049501	0	0	5	0	0	5	0.00%	900.00%	0	0	5	5	0.00%	15,000	66,877	100%	
		BRUNSWICK MEADOWS URD	CD00523	0	0	52	0	0	52	0.00%	1000.00%	0	0	52	52	0.00%	15,000	26,891	100%	
		310 DELAWARE-NETWORK REINFORCEMENTS	C057146	0	0	0	430	160	591	0.00%	1100.00%	0	160	591	591	0.00%	330,000	591	5%	
		520 SENECA ST, UTICA	C057406	0	0	0	738	12	750	0.00%	1200.00%	0	12	750	750	0.00%	15,000	750	5%	
		SPORTS FIELD, JUDD RD, WHITESBORO	C057408	0	0	0	(58,697)	14,076	(44,622)	0.00%	1300.00%	0	14,076	(44,622)	(44,622)	0.00%	15,000	(44,622)	95%	
		PARK SOUTH UCD, PHASE 2, ALBANY NY	C057559	0	0	0	417	1,690	2,107	0.00%	1400.00%	0	1,690	2,107	2,107	0.00%	15,000	2,107	5%	
		TIMBER BANKS URD-SEC1B.PH5A	C057621	0	0	0	4,427	70	4,497	0.00%	1500.00%	0	70	4,497	4,497	0.00%	15,000	4,497	5%	
		RIVERKNOLL APTS - PHASE III	C058107	0	0	0	4,058	14,906	18,964	0.00%	1600.00%	0	14,906	18,964	18,964	0.00%	15,000	18,964	5%	
		URD GRAND PARK VUE PH 7	C058180	0	0	0	4,032	854	4,886	0.00%	1700.00%	0	854	4,886	4,886	0.00%	15,000	4,886	5%	
		CROSSGATES MALL, ALBANY NY	C058280	0	0	0	(30,050)	114,337	84,286	0.00%	1800.00%	0	114,337	84,286	84,286	0.00%	143,605	87,354	5%	
		URD OFF SWEET ROAD IN QUEENSBURY	C058312	0	0	0	4,850	1,960	(2,890)	0.00%	1900.00%	0	(2,890)	1,960	1,960	0.00%	15,000	1,960	5%	
		CORNERSTONE TOWNHOMES URD PHASE 2	C058540	0	0	0	269	3,503	3,772	0.00%	2000.00%	0	3,503	3,772	3,772	0.00%	15,000	3,772	5%	
		COUNTY WASTE, RENSSELAER, NY	C058599	0	0	0	3,451	(41,471)	(38,020)	0.00%	2100.00%	0	(41,471)	(38,020)	(38,020)	0.00%	15,000	(61,036)	5%	
		SCHOOLHOUSE LUXURY TOWNHOMES PHASE 3	C058939	0	0	0	2,757	9,352	12,109	0.00%	2200.00%	0	9,352	12,109	12,109	0.00%	15,000	12,109	5%	
		SHELTER COVE URD PHASE 4A	C059039	0	0	0	110	2,889	2,998	0.00%	2300.00%	0	2,889	2,998	2,998	0.00%	15,000	2,998	5%	
		RUSSEL RD CONSERVATION URD	C059259	0	0	0	2,254	(11,043)	(8,789)	0.00%	2400.00%	0	(11,043)	(8,789)	(8,789)	0.00%	15,000	(8,789)	5%	
		NORTHERN PASS URD, LATHAM NY	C059662	0	0	0	279	4,843	5,122	0.00%	2500.00%	0	4,843	5,122	5,122	0.00%	15,000	5,122	5%	
		3PH LINE EXT, DE NOON RD, CALEDONIA	C059679	0	0	0	950	5,603	6,554	0.00%	2600.00%	0	5,603	6,554	6,554	0.00%	15,000	6,554	5%	
		COUNTRY MEADOW SECT H URD	C059739	0	0	0	11,592	(45,954)	(34,362)	0.00%	2700.00%	0	(45,954)	(34,362)	(34,362)	0.00%	15,000	(34,362)	5%	
		LION HEART URD, COHOES NY	C059860	0	0	0	293	1,758	2,051	0.00%	2800.00%	0	1,758	2,051	2,051	0.00%	15,000	2,051	0%	
		EVERGREEN LANDING URD, PHASE 2	C060060	0	0	0	82	2,241	2,323	0.00%	2900.00%	0	2,241	2,323	2,323	0.00%	15,000	2,323	0%	
		MEADOWS AT PENDLETON URD	C060062	0	0	0	508	(12,452)	(11,943)	0.00%	3000.00%	0	(12,452)	(11,943)	(11,943)	0.00%	15,000	(11,943)	0%	
		CARDIN ACRES URD PHASE II	C057664	0	0	0	0	1,802	1,802	0.00%	3100.00%	0	1,802	1,802	1,802	0.00%	15,000	1,802	0%	
		CURTIS BLDG - SPOT NETWORK	C058110	0	0	0	0	9,768	9,768	0.00%	3200.00%	0	9,768	9,768	9,768	0.00%	230,000	9,768	0%	
		CRANE BROOK URD, SECTION 18B	C058131	0	0	0	0	3,933	3,933	0.00%	3300.00%	0	3,933	3,933	3,933	0.00%	15,000	3,933	20%	
		WATERFRONT APTS-PHASE 1, BUFFALO NY	C058227	0	0	0	0	4,259	4,259	0.00%	3400.00%	0	4,259	4,259	4,259	0.00%	1,500	4,259	0%	
		FARM, KELLY RD, LAFAYETTE, NY	C058283	0	0	0	0	3,497	3,497	0.00%	3500.00%	0	3,497	3,497	3,497	0.00%	15,000	3,497	20%	
		BROCKPORT CENTRAL SCHOOL	C059019	0	0	0	0	(97,169)	(97,169)	0.00%	3600.00%	0	(97,169)	(97,169)	(97,169)	0.00%	15,000	(97,068)	0%	
		ROMNEY RD AMHERST, POLES RELOCATED	C060004	0	0	0	0	(59,778)	(59,778)	0.00%	3700.00%	0	(59,778)	(59,778)	(59,778)	0.00%	15,000	(86,735)	0%	
		623 RIVER ST TROY NY	C060121	0	0	0	0	5,046	5,046	0.00%	3800.00%	0	5,046	5,046	5,046	0.00%	15,000	5,046	0%	
		CANTERBURY CROSSINGS PH IV	C060229	0	0	0	0	4,586	4,586	0.00%	3900.00%	0	4,586	4,586	4,586	0.00%	15,000	4,586	0%	
CRAMER ROAD URD MALTA NY	C060354	0	0	0	0	4,472	4,472	0.00%	4000.00%	0	4,472	4,472	4							

Niagara Mohawk Power Corporation d/b/a National Grid
CAPEX BUDGET REPORT #1 - 4th Quarter FY14/15

Distribution - Current Year Actuals VS Expected
Distribution Project Detail

			BUDGET		ACTUAL SPENDING					EXPECTED SPENDING				REVISED EXPECTED SPENDING							
			FY14/15 Investment Plan Level						FY14/15 YTD Actual Spending	4th Qtr Spending % of Investment Plan Level	Fiscal YTD Spending % of Investment Plan Level	Expected 4th Qtr Spending	Variance of Expected 4th Qtr Spending to Actual Qtr Spending	Revised Projected FY 14/15 Spending	Variance of FY 14/15 Investment Plan Level to Revised Projected Spending	% Change from FY 14/15 Investment Plan Level	Project Approval Amount - Total Costs	Total Spending To Date - Total Costs	Project Completion Percentage		
Spending Rationale	Program	Project Description	Project	Level	Apr-Jun 2014	Jul-Sep 2014	Oct-Dec 2014	Jan-Mar 2015													
	D	REP-Substa Transform Replacement Total		0	0	0	6,764	(34,094)	(27,330)	0.00%	0.00%	0	(34,094)	(27,330)	(27,330)	0.00%					
	T	Public Req DOT- 1-190 & RT 265 OVER POWER RES	C060385	0	0	0	0	79,935	79,935	0.00%	0.00%	0	79,935	79,935	79,935	0.00%	130,000	79,935	0%		
	T	Public Requirements (additional need) Total		0	0	0	0	79,935	79,935	0.00%	0.00%	0	79,935	79,935	79,935	0.00%		79,935			
	D/SUB T	Blar CENT NY-DIST-TRANSF/CAPAC BLANKET	CNC00020	0	0	0	(1,182)	(1,182)	(1,182)	0.00%	0.00%	0	(1,182)	(1,182)	(1,182)	0.00%	10,500	0	Blanket		
	D/SUB T	Blanket Total		0	0	0	0	(1,182)	(1,182)	0.00%	0.00%	0	(1,182)	(1,182)	(1,182)	0.00%		0			
	D/SUB T_3rd	Cent NY-Dist-3rd Party Attch Blanket	CNC00022	228,000	110,244	95,585	50,378	543,818	800,025	238.52%	350.89%	57,000	486,818	800,025	572,025	250.89%	273,600	788,905	Blanket		
		East NY-Dist-3rd Party Attch Blanket	CNE00022	30,000	66,038	75,221	23,390	722,619	887,267	2408.73%	2957.56%	7,500	715,119	887,267	857,267	2857.56%	36,000	694,732	Blanket		
		West NY-Dist-3rd Party Attch Blanket	CNW00022	146,000	170,804	117,307	47,399	365,900	701,410	250.62%	480.42%	36,500	329,400	701,410	555,410	380.42%	175,200	441,494	Blanket		
	D/SUB T_3rd	Party Attachments Total		404,000	347,086	288,113	121,167	1,632,337	2,388,703	404.04%	591.26%	101,000	1,531,337	2,388,703	1,984,703	491.26%		1,925,131			
	D/SUB T_Lan	Cent NY-Dist-Land/Rights Blanket	CNC00009	1,421,000	319,037	312,778	417,498	331,723	(23,527)	23.34%	97.19%	355,250	(23,527)	1,381,035	(39,965)	-2.81%	1,477,840	1,381,035	Blanket		
		East NY-Dist-Land/Rights Blanket	CNE00009	1,000	0	0	0	0	0	0.00%	0.00%	250	(250)	0	(1,000)	-100.00%	1,040	0	Blanket		
		West NY-Dist-Land/Rights Blanket	CNW00009	639,000	115,557	113,438	114,846	90,713	434,554	14.20%	68.01%	159,750	(69,037)	434,554	(204,446)	-31.99%	651,780	434,554	Blanket		
	D/SUB T_Land	and Land Rights Total		2,061,000	434,594	426,216	532,343	422,435	1,815,589	20.50%	88.09%	515,250	(92,815)	1,815,589	(245,411)	-11.91%		1,815,589			
	Customer Requests/Public	Requirements Total		85,454,497	18,984,786	30,202,393	29,933,059	29,272,204	108,392,442	34.25%	126.84%	20,814,457	8,457,748	108,392,442	22,937,945	26.84%		149,929,748			
	Non-Infrastructure/Other	D	Non-REP \$NYE NEW MAINTENANCE CONTROLLERS	C058203	0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%	130,000	0	5%	
		D	Non-REP SUB OTHER Total		0	0	0	0	0	0	0.00%	0.00%	0	0	0	0	0.00%		0		
		T	Other	HELICOPTER PURCHASE - NIAGARA MOHAW	C057682	0	0	0	1,619,353	(1,619,353)	0	0.00%	0.00%	0	(1,619,353)	0	0	0.00%	0	0	0%
		T	Other Total		0	0	0	1,619,353	(1,619,353)	0	0.00%	0.00%	0	(1,619,353)	0	0	0.00%		0		
		D	Non-REP C	CO 36 ACCTG ENTRIES, ACCRUALS, ETC	C006319	0	0	0	1,319,281	0	1,319,281	0.00%	0.00%	0	0	1,319,281	1,319,281	0.00%	0	189,354	Blanket
				DOBLE DCU'S NIMO	C058981	0	0	0	1,104	417,294	418,398	0.00%	0.00%	0	417,294	418,398	418,398	0.00%	374,244	418,806	5%
D		Non-REP General Other Total		0	0	0	1,320,385	417,294	1,737,679	0.00%	0.00%	0	417,294	1,737,679	1,737,679	0.00%		608,160			
D		Non-REP L	DOT PIN 1759.36 BROAD STREET	C047135	0	46,601	(12,965)	2,040	0	35,675	0.00%	0.00%	0	0	35,675	35,675	0.00%	375,000	365,152	100%	
			EAST NY-DIST-FACILITIES BLANKET	CNE00023	0	107	107	110	72	396	0.00%	0.00%	0	72	396	396	0.00%	668,388	396	Blanket	
			F9954 REBUILD CHAPIN RD	C051129	0	0	0	(1,471)	0	(1,471)	0.00%	0.00%	0	0	(1,471)	(1,471)	0.00%	195,000	88,003	100%	
D		Non-REP LINE OTHER Total		0	46,707	(14,330)	2,150	72	34,600	0.00%	0.00%	0	72	34,600	34,600	0.00%		453,551			
D/SUB T_Telc		Cent NY-Dist-Telecomm Blanket	CNC00021	1,000	0	0	0	0	0	0.00%	0.00%	250	(250)	0	(1,000)	-100.00%	1,000	0	Blanket		
			East NY-Dist-Telecomm Blanket	CNE00021	1,000	0	0	0	0	0	0.00%	0.00%	250	(250)	0	(1,000)	-100.00%	1,000	0	Blanket	
			Telecom and Radio Equipment	C004157	995,000	151,121	172,457	181,631	372,646	877,855	37.45%	88.23%	248,750	123,896	877,855	(117,145)	-11.77%	1,155,000	9,275,223	Blanket	
			West NY-Dist-Telecomm Blanket	CNW00021	1,000	0	0	0	0	0	0.00%	0.00%	250	(250)	0	(1,000)	-100.00%	1,000	0	Blanket	
D/SUB T_Telcom		Total		998,000	151,121	172,457	181,631	372,646	877,855	37.34%	87.96%	249,500	123,146	877,855	(120,145)	-12.04%		9,275,223			
D/SUB T_Ger		Cent NY-General-Genl Equip Blanket	CNC00070	914,000	150,080	379,627	385,586	167,947	1,083,241	18.37%	118.52%	228,500	(60,553)	1,083,241	169,241	18.52%	629,140	1,065,629	Blanket		
			East NY-Genl Equip Budgetary Reserv	CNE00070	609,000	192,104	182,260	318,955	132,710	826,029	21.79%	135.64%	152,250	(19,540)	826,029	217,029	35.64%	633,360	795,263	Blanket	
			METER TEST EQUIPMENT NY	CD00033	0	(356)	0	0	0	(356)	0.00%	0.00%	0	0	(356)	(356)	0.00%	436,850	493,179	Blanket	
			West NY-General-Genl Equip Blanket	CNW00070	711,000	228,451	187,773	295,512	96,004	807,740	13.50%	113.61%	177,750	(81,746)	807,740	96,740	13.61%	718,110	775,530	Blanket	
D/SUB T_General	Dist Total		2,234,000	570,280	749,661	1,000,053	396,661	2,716,654	17.76%	121.60%	558,500	(161,839)	2,716,654	482,654	21.60%			3,129,601			
Non-Infrastructure/Other	Total		3,232,000	768,108	907,788	4,123,571	(432,680)	5,366,787	-13.39%	166.05%	808,000	(1,240,680)	5,366,787	2,134,787	67.05%		13,466,534				
Grand Total			243,279,000	65,253,070	81,439,226	84,500,480	79,720,491	310,913,267	32.77%	127.80%	53,314,978	26,405,513	310,913,267	67,634,267	27.80%			973,496,740			

New York PSC Commitment Goals Status Report

4/1/2015

Work Items Replaced	27%	25%	5%	2%	18%
Work Items Replaced On Time	94%	94%	6%		
Work Hours Consumed	0%				0%

PSC Commitment Level	Division	Pole Replacement	Design Estimated Hours to complete	Design FTE's to complete	Total Items to Replace	Items in Current Required Window for Rplcmnt	Items Replaced On Time w/i Required Window	Items Replaced Late	Items Replaced Early before Required Window	Pending Items to Replace (1)	Actual Hours*	Actual Dollars ('000)*
Level 2	NYC	4,485	314,307	164	85,869	78,027	69,829	8,198	1,466	6,376		
Level 2	NYE	8,114	481,033	251	64,548	53,760	45,396	8,364	946	9,842		
Level 2	NYW	7,437	340,216	177	58,311	48,769	44,708	4,061	989	8,553		
Level 2 Total		20,036	1,135,556	591	208,728	180,556	159,933	20,623	3,401	24,771	-	\$ -
Level 3	NYC	6,385	307,143	160	102,616	77,540	76,128	1,412	3,386	21,690		
Level 3	NYE	10,381	520,722	271	121,816	89,721	86,673	3,048	2,092	30,003		
Level 3	NYW	9,005	352,485	184	76,638	62,330	60,870	1,460	347	13,961		
Level 3 Total		25,771	1,180,350	615	301,070	229,591	223,671	5,920	5,825	65,654	-	\$ -
Grand Total		45,807	2,315,906	1,206	509,798	410,147	383,604	26,543	9,226	90,425	-	\$ 68,714

The Work Completion Requirement window for Level 2 activity is shifting from 6 months to 1 year

The Work Completion Requirement window for Level 3 activity is shifting from 1 year to 3 years.

1) Assumes "Items Replaced Late", have since been replaced and are not pending.

NY Inspection and Maintenance Program Status Report

1/9/2015

Number of Work Requests

	Work Request						Cmputpl Est		Pwr Plnt				Total Actuals	
	Est Hours	Required	Designed	% Dsgn'd	Completed	% Cmpl't'd	Hours	Act Hours*	CAPEX	OPEX	Other		('000)	
NY-CENTRAL	680,027	6,364	3,192	50%	4,942	78%	433,361		\$ 69,923	\$ 33,350	\$ 11,651	\$	114,924	
NY-EAST	1,174,921	5,639	2,672	47%	4,282	76%	589,835		\$ 131,501	\$ 43,810	\$ 22,557	\$	197,868	
NY-WEST	975,030	7,229	3,555	49%	5,636	78%	469,297		\$ 86,417	\$ 30,135	\$ 14,486	\$	131,038	
NEW YORK	2,829,978	19,232	9,419	49%	14,860	77%	1,492,493	-	\$ 287,842	\$ 107,294	\$ 48,694	\$	443,830	

NOTE: Does NOT reflect partial completion

* PP Hours and Level detail currently unavailable; data expected with implementation of Business Objects 4

Distribution and Transmission Budget Change Report				
As of January 1, 2015 through March 31, 2015				
Summary of Projects That Required Approval For Additional Spend				
Project Name	Funding Number ID Number	Latest Project Sanction	Revised Sanction	Comments
DOT PIN 1756.63 Washington Avenue Signals Improvement Phase 2	C054064	\$250,000	\$1,200,000	Scope Change — Original DOA was approved based upon initial project details, documents, and anticipated relocations provided by the City of Albany. Upon a more detailed review and final design activities the number of relocations required grew significantly in order to support the City of Albany project. Unanticipated underground work was also determined to be necessary due to the relocation of a feeder getaway pole. The current getaway conductor is a non standard size that is not supported by the Company. Civil and underground work is required to bring these assets up to current standards and materials that are supported
Buffalo Station 64 New F6453	CD00970	\$2,239,000	\$3,223,000	VI — Change in Construction Contractor JF Electric was removed from the project in September 2014 due to performance related issues. Harlan Construction was hired to complete project on a T&E basis. V2 — Undervalued Civil Scope This project required UG civil construction at two locations: by the Keybank at the corner of Grand Island Blvd and Whitehaven Rd and also underneath the 1-190. When the civil bid was acquired, Ledge Creek's unit priced bid only considered the 1-190 crossing scope. It was not known by the project team that their bid did not encompass both locations. Through change orders at the 1-190 location and the added scope at Keybank. V3 — Longer Duration for Matting Due to transitioning from JF to Harlan, winter weather/storm delays, UG facility locating delays and resulting re-design or manhole location, and fluctuating permitting requirements from the Thruway Authority, the team was forced to keep the matting on site longer than expected. V4 — Increased CAD with increased contractor Invoices
DOT PIN 1756.63 Washington Avenue Signals Improvement Phase 1	C051489	\$985,000	\$1,200,000	Scope Change - Due to construction in an urban environment, many unforeseen underground conflicts and objects were encountered while setting new poles. These conflicts resulted in additional costs incurred due to additional labor resources used to find acceptable locations to set new poles. In some cases, multiple attempts were needed to install poles. Also, there was a switch pole location that was out of phase in the field and was not identified in the design prior to the project grade estimate submission. Additional labor costs were incurred to correct this situation in the field and build this pole to current standards and proper phasing. 2. Schedule delays — In multiple locations, we required the assistance of another utility to work with us in order to accomplish the pole relocation. Scheduling conflicts to accomplish this work jointly led to schedule delays and additional costs.
Summit 33 - Sawyer Hollow Rd	C050997	\$215,000	\$358,690	Summit 34733 - Extend 3 phase on Sawyer Hollow Road to allow rear lot retirement.\$358,690 due to contracted flaggers, back lot removal (track machine) and the possibility of hitting rock when setting poles.
Homer Hill-Ceres 809-34.5kv retire	CD00825	\$258,068	\$758,000	Retire and remove line between IA Corp Tap 809 and RG&E(part 1) connection in Ceres.Remove line between the Alleghany river and the Oil City Sand &Gravel Substation(Part 2) wherever the line is not being used by Distribution.The customer went to Distribution in 2014.Many sections of line have failed and are causing a safety concern to the public.
Woodard 233 Cap switcher R910 repla	CD01144	\$421,000	\$600,000	At Woodard 233 station replace damaged R910 cap switcher with new Southern States (or equivalent) cap switcher. underestimate of the amount of re-work required for electrical work relaying the bus. The project was more than simple breaker change-out as originally scoped. Crew size also differed from what was originally estimated (two man crew vs three man crew).
CR Bury Sub-T Woodard 27	C055183	\$200,000	\$209,388	Underground portion of wodard 27 34.5kv line behind hiawatha sewage treatment plant. Re-imbursable job. 2 sections of Ash-Woodard Sub-T line relocated to underground at WEP site due to the installation of 2 new tanks, 715'-35kV 750 KCMIL cable, 2 riser poles, 2-3 ph switches
CR- Paloma 57 - Convert Schuyler St	CD00553	\$321,000	\$387,000	Convert the area beyond the Schulyer St Ration on Paloma 25457. OH Construction went over by about 500 hours.
NR_Dexter_72661-NYS Route 3-FdrTie	CD01186	\$517,164	\$648,176	Create a new feeder tie from West Adams 87552 by extending the 3-phase 13.2kV from NYS Route 3 north along NYS Hwy 180 to Military Road and then installing a recloser, 3-500kVA step-down ratio transformer installation, & 2-167kVA 4.8k Additional adjustment entries were applied to the actual project spending.
Curry Rd 36556 / Lynn St 32052 - He	CD01218	\$443,778	\$567,522	Curry Rd 36556 / Lynn St 32052 - Helderberg Ave Conversion (4.16/13.2kV). Contractor estimate exceeded original estimated cost - hand digging and abandoned holes caused additional units to be charged to this project.
Hudson 08753 - Buckley Corners 4545	CD01280	\$382,048	\$436,237	Create Tie between Hudson 08753 and the Buckley Corners 45451 feeders by installing ~6,300ft of new pole line from P.7 Conway Rd (TD-7427, LN-47) to P.11 Claverack rd (TD-7427, LN-131). There were unanticipated flagging costs for 14 days
HVCC Science Building New Feed	C045605	\$151,614	\$200,141	HudsonValley Community College installing new Science building. Building temporarily fed off the 33457 feeder, but we need to shift the load to the 33458 feeder based on loading concerns from Field Engineering. Project includes installing PMH-11 SWGR, ~550' of UG 750AL 3-phs primary conductor, 6 pole replacements, and reconductoring ~1250' of OH 3-phs primary conductor from 1/0 AL to 336.4 AL. This is due to additional adjustment entries that were applied to the actual project spending.
DOT - 1536.01 Albany Ave Recons	C048375	\$115,518	\$128,098	Work in the Village of Green Island. This is due to additional adjustment entries that were applied to the actual project spending.
Township 5 Mall pole reloc Camillus	C049287	\$77,153	\$121,000	Distribution Poles that are in conflict with Township 5 Mall project. Moving 3 distribution poles on Bennett Road to accommodate new entry road to the proposed mall. More hours were worked than anticipated, which lead to increased payroll overheads, CAD and transportation
CR- 6651 Recondutor Haverster Mill	C049355	\$99,846	\$115,900	Sandy Creek 6651, Recondutor Harvester Mill Rd This increase is due to additional adjustment entries that were applied to the actual project spending
DOT PIN 2018.98 Rt 28 - White Creek	C050040	\$146,238	\$161,349	NYS DOT is reconstruction a section of Rt 28 in Newport north of White Creek Rd. They are also replacing the bridge over White Creek in this section. Transportation charges were higher than originally estimated

5 - Schedule Change Report FY15Q4 / NY Dist Line & Sta RFL Chan_MAP

Asset Level	Project Funding Number	Work Order Number	Project Title	Change Request Date	Short Description of Change	Updated Change Request Cause	Original In-Service Date	New In-Service Date	In-Service Date Impact (90 Days or Greater)
DxD	C019851	DSNY10007971259	NILES (SUB 294) - INSTALL RTU - C019851	N/A	Project rephased from Q2 FY16 to Q3 FY16	Project has been delayed due to resource availability.	7/6/2015	12/22/2015	169
DxD	C022151	DSNY10007104768	BRIGHTON AVE - UPGRADE RTU - C022151	N/A	Project rephased from Q2 FY16 to Q4 FY16	Project start delayed until work at corresponding substations is complete.	7/28/2015	1/29/2016	185
DxD	C029186	DSNYC029186	Station 214 - Install TB#2	N/A	Project rephased from Q3 FY18 to Q4 FY18	Project schedule aligned with Fiscal Year spending adjustments.	12/19/2017	3/21/2018	92
DxD	C033474	DSNY9000099430-3	STATION 37 (BUFFALO) - REBUILD - C033473	3/19/2015	Project rephased from Q4 FY17 to Q2 FY18	Project schedule aligned with Fiscal Year spending adjustments.	1/31/2017	8/28/2017	209
DxD	C036059	DSNY10013179433	SHAWNEE ROAD 76 - INSTALL SECOND TRANSFORMER BANK - C036059	N/A	Project rephased from Q1 FY17 to Q2 FY17	Project schedule aligned with associated Distribution Line spending adjustments.	4/22/2016	9/30/2016	161
TxT	C036822	TSNY10014435434	QUEENSBURY STATION-REPLACE M/C, S/G'S INSTALL CAP BANK - C0368322	N/A	Project rephased from Q2 FY16 to Q3 FY16	Project schedule changed due to delay in material delivery.	7/1/2015	12/31/2015	183

NY PSC Quarterly Distribution & Transmission Emergent_Report_FY15_Q4

Month	Project #	Project Name	Project Type	Approved Total Capex Estimate	FY 15 Capex	FY 16 Capex	FY 17 Capex	FY 18 Capex	FY 19+ Capex	Reason
Jan-15	C060386	23kV UG Perry St Ratio Banks	P_Electric Sub-Transmission Line NY	\$420,000	157,500	262,500				Installation of 23kV cables 7S and 9S, conduit bank construction and associated switchgear to serve the ratio banks located in the rear property of Station 59 which is located on Perry Street in the City of Buffalo.
	C060485	CR- Caz 22077 voltage regulation	P_Electric Distribution Line NY	\$85,000	19,615	65,385				Cazenovia 22077 - Install additional regulators to keep voltage profile within limits (so bus voltage can be lowered for one customers).
	C060019	Cuyler#24 SubT tap-Sub Replacement	P_Electric Sub-Transmission Line NY	\$125,000	5,000	20,000	100,000			The primary driver for Cuyler Substation Replacement is asset condition. This project will replace the existing Cuyler Substation with platform mounted equipment. The new pole mounted equipment will be built adjacent to the existing station. The existing property boundaries should allow for sufficient space for the proposed equipment which will consist of three single phase transformers mounted on a pole mounted stand, three single phase voltage regulators mounted on a pole stand, and one pole mounted recloser. TI pole mounted equipment will supply the one existing Feeder 2425 at the existing voltage, 4.16 kV. There is a small subtransmission portion of the project for the 34.5kV tap supplying the new pole mounted equipment. The existing station will be ultimately removed from service and disassembled.
	C060285	Battenkill 56 ERR Fusing	P_Electric Distribution Line NY	\$62,400	0	10,000	52,400			The Battenkill 34256 was the #17 WPF in 2013 and an ERR determined that the feeder lacked a great deal of side tap fuses which if installed would minimize the impact of outages while helping to reduce their duration.
	C060306	Battenkill 56 - River Rd Ratio ERR	P_Electric Distribution Line NY	\$10,000	1,000	9,000				Battenkill 56 - Replace the ratio on pole 8 1/2 River Rd. south of State Hwy 29.
	C060327	Battenkill 56 - County Hwy 46 ERR	P_Electric Distribution Line NY	\$65,000	5,000	0	60,000			Battenkill 34256 - Rebuild County Hwy 46 at Hunter Road along the road.
	C060385	DOT - I-190 & Rt 265 over Power Res	P_Electric Distribution Line NY	\$105,000	105,000					Mandatory relocation of 34.5kV, 4.8kV, and FOC on the 8 spans over the NYPA Power Reservoir. This is a Design/Build delivery type for NYSDOT, so we are working with the D/B contractor to develop the relocation. This FP is for permanent installation of the distribution relocation only.
	C060525	Wilson New Sub - DLine Work	P_Electric Distribution Line NY	\$120,000	120,000					Wilson Station Rebuild - Distribution Line Work. This funding number will cover the work outside the substation fence. New manhole, cable, conduits & risers for each feeder. 1000MCM AL to be used to pair with 336AL OH wire.
	C060505	F12764 relieve with 12763-Summ Prep	P_Electric Distribution Line NY	\$490,000	10,000	480,000				Extend F12763 approximately 3300' on Delaware Rd to split the load on F12764. This is required because 12764 is appearing on the 2015 PSC Summer Prep Report because it is operating at 138% of its rating
	C060666	Richardson Center Corp, Buffalo	P_Electric Distribution Line NY	\$15,000	5,000	10,000				National Grid work will consist of installing 2300L of underground duct work, 4 manholes, and a new switchgear to provide the customer with the dual 5kv feeds.
	C060785	Almeda Sta 124 - Spare Transformer	P_Electric Distribution Sub NY	\$350,000	0	350,000				Need to procure a spare transformer for Buffalo Station 124 due to elevated gas values identified in some transformers during DGA review.
	C060645	MV DOT PIN 2016.77 PUTNAM RD/RT 12	P_Electric Distribution Line NY	\$80,000	18,462	61,538				Relocate 6 poles, anchors, and sections of 3 phase conductors.
	C060686	Burdeck 52 ERR Fusing	P_Electric Distribution Line NY	71,960	0	10,000	61,960			Burdeck 26652 ERR Fusing, LA's, I7's, and animal guards recommended in 2014 ERR document.
	C060767	F2462 Repl Cable Exit - Summ Prep	P_Electric Distribution Line NY	\$80,000	0	80,000				Replace Approx. 500' of 4/0Cu with 500Cu on feeder getaway for F2462 to increase capacity. This feeder is appearing on the 2015 PSC Summer Prep Report to be operating at 104% of its SN rating.
	C060265	DOT PIN 2326.14 ORISKANY BLVD STORM	P_Electric Distribution Line NY	\$62,400	0	10,000	52,400			Oneida county new storm drain installation.
	C060565	437 Ellicott St - Network Extension	P_Electric Distribution Line NY	\$298,000	74,500	223,500				The building located at 437 Ellicott Street in the City of Buffalo is being renovated for mixed use commercial and residential usage. In this area, the block of Ellicott, Genesee and Oak St, customers are being taken off the overhead system and placed on the network when work on their services permits this to happen. To serve this customer the network will be extended approximately 600 feet with 400 feet of reinforcements also required.
	C060748	Herkimer county cole rd	P_Electric Distribution Line NY	\$243,000	145,800	97,200				Relocate 27 poles for Herkimer county highway dept.
	C060809	Syr_SOC_Bldg C_Vault_Rebuild	P_Electric Distribution Line NY	\$500,000	50,000	300,000	150,000			Upon field inspection, the headstructure & walls of "non-standard" size vaults N41153, N43154, & N48155 are in need of repair. Relocate the vaults to reduce the truck traffic & install standard size vaults for the arc flash mitigating equipment.
	C061010	Riverwalk, Section 3 URD	P_Electric Distribution Line NY	\$15,000	10,000	5,000				Riverwalk, Section 3 Residential Subdivision. Brewerton, NY. New 32 lot single family homes, 200 amp, single phase residential development

Month	Project #	Project Name	Project Type	Approved Total Capex Estimate	FY 15 Capex	FY 16 Capex	FY 17 Capex	FY 18 Capex	FY 19+ Capex	Reason
	C061012	Stratford Apartments URD Amherst NY	P_Electric Distribution Line NY	\$15,000	10,000	5,000				3 apartments buildings-each with 26 units (6 on 1st floor; 10 on 2nd floor; 10 on third floor) At 4505. 4515 & 4525 Chestnut Ridge Rd, Amherst, NY. Also pool and club house 3 phase 208V; 1000 amp. Will require installation of pads and bollards by NGrid
	C060755	Heritage Park SL/Pole Installation	P_Electric Distribution Line NY	\$0						Installation of (10) 150W HPS roadway luminaires on 10 newly installed distribution poles. Initial order written to install lights on existing poles but due to age and physical condition existing poles needed to be replaced as well. Due to this additional work, the install/remove of a 3PH transformer and secondary also needs to be completed.
	C060928	Pin #1759.67 Lake George	P_Electric Distribution Line NY	\$168,750	33,750	135,000				Relocate 20 poles for a road reconstruction project Lake George Rout 9 Gateway.
	C060887	Honey Hollow Farm URD, Clifton Park	P_Electric Distribution Line NY	\$15,000	6,429	8,571				Electric/Gas URD 31 Lots Single Family Homes.
	C061065	The Woods at Grey Cliff, Phase 1	P_Electric Distribution Line NY	\$15,000	7,500	7,500				The Woods at Grey Cliff, Phase 1, Evans NY, URD facilities to 25 new homes in subdivision.
	C060545	NYPA EDIC Capacitor Bank	P_Electric Transmission Sub NY	\$125,000	50,000	75,000				The purpose of this project is to reimburse National Grid for engineering and installation services associated with connecting existing data points monitoring the status of NYPA's Edic capacitor to National Grid's Edic Substation Disturbance Fault Recorder.
	C060546	Menands-Riverside #3 Sta Work	P_Electric Transmission Sub NY	\$252,000	0	252,000				Upgrade 77G 500kcmil Cu Bus and 0.75" Cu Bus Tube for #3 connection at Menands, and change taps on #3 CTs at Menands and Riverside.
	C036866	Porter 230kV-Upgrade Brks/Disc/PT's	P_Electric Transmission Sub NY	\$50,000	50,000					For the purpose of upgrading Porter 230kV Substation
	C061127	Riverbend 115-34.5kV Sub RTU	P_Electric Transmission Sub NY	\$100,000	15,000	85,000				Install RTU in customer owned 115kV-34.5kV Substation. In the customer control house for monitoring by our Transmission Control Center.
Feb-15	C059519	Temple Sub Central Breaker Upgrades	P_Electric Distribution Sub NY	\$120,000	0	120,000				Upgrade Breakers at Temple Substation
	C060825	Summer Critical-F20655 Replace 4/0	P_Electric Distribution Line NY	\$350,000	0	300,000	50,000			Replace 2500' of 4/0 PLAC with 336 SAL to increase summer normal rating of F20655.
	C061226	Indian Creek Rd Station Sub-T	P_Electric Sub-Transmission Line NY	\$142,500	0	142,500				Subtransmission Portion of the Indian Creek Rd Mini-sub to replace Andover Distribution Substation (Flor Mitigation).
	C061285	Cavanaugh Sub Battery - D/F	P_Electric Distribution Sub NY	\$140,000	20,000	120,000				This is a damage/failure project to replace the battery at Cavanaugh Substation due to a failed annual diagnostic test.
	C061325	UB School of Medicine -23kV Service	P_Electric Sub-Transmission Line NY	\$210,000	38,182	171,818				The University at Buffalo is constructing a new School of Medicine building in the Buffalo/Niagara Medical Corridor on Washington and Main Streets in the City of Buffalo, and is requesting a 23kV primary service. Cables 11E & 14E will be normal feeds to the customers two bank station and 12E will be the back-up. The cables will be tapped on Carlton Street and run up Washington to the School of Medicine.
	C060926	Herkimer highway dept.Topnotch	P_Electric Distribution Line NY	\$189,000	94,500	94,500				Relocate 21 poles on Topnotch for the Herkimer Highway dept.
	C060927	Herkimer county highway yellow/c	P_Electric Distribution Line NY	\$153,000	76,500	76,500				Relocate 17 poles for Herkimer highway dept.on Yellow Church rd.Little Falls ny.
	C060945	ONEIDA CO.HIGHWAY DEPT.CIDER	P_Electric Distribution Line NY	\$112,000	56,000	56,000				Relocate 14 poles for oneida county highway dept.in the village of Oriskany county route 23 from Judd rd south to the village of Oriskany.
	C061009	SUMMER PREP-F4763-REPLACE STA CABLE	P_Electric Distribution Line NY	\$88,000	10,000	78,000				F4763 is projected to be the summer normal rating for 2015 Summer. The forecasted load is 271A[103%]. The existing rating is for 4/OCU@266 SN which has not been previously adjusted for deration from interaction with cables in shared ductbanks. The anticipated rating for the cable after replacement is ~350A SN. Alternatives considered were load transfers to adjacent feeders. F5666 was not used due to known condition at station 56. F4767 is not located near the majority of the load and existing ties to the feeder would cause this feeder to exceed SN.
	C061066	Burnt Ridge Subdivision, Queensbury	P_Electric Distribution Line NY	\$15,000	4,286	10,714				URD Burnt Ridge 36 lot subdivision but may do in two phases.
	C061348	NIAGARA FALLS BRIDGE COMM, Lewiston	P_Electric Distribution Line NY	\$15,000	6,000	9,000				New electric service for new buildings at location for Niagara Falls Bridge Comm. 800 Amp UG service; three phase 277/480.
	C061485	North Ridge Hollow Ph III Latham NY	P_Electric Distribution Line NY	\$15,000	4,286	10,714				Customer requested work Elec/Gas URD 33 lots-single family homes.
	C060925	Batavia Cap Bank CKT Switch Replace	P_Electric Transmission Sub NY	\$300,000	100,000	200,000				The Batavia Station 115kV capacitor bank S&C Mark II circuit switcher is causing random trips in the station. This model circuit switcher is no longer supported by the OEM and there are no spare parts available to rebuild it. This model of circuit switcher also has an ongoing program replacement program in NY due to these units reaching the end of their useful life, not supported by the OEM, and no spare parts available.

Month	Project #	Project Name	Project Type	Approved Total Capex Estimate	FY 15 Capex	FY 16 Capex	FY 17 Capex	FY 18 Capex	FY 19+ Capex	Reason
	C061105	Sanborn Line 101/102 DTT D/F	P_Electric Transmission Sub NY	\$375,000	125,000	250,000				The direct transfer trips at Sanborn Station lines 101 & 102 have failed. They will not be able to be used f breaker failure protection and line faults at Sanborn & Lockport. This project will replace the DTT protection for lines 101 & 102.
	C061470	Edic TLine Relocation - Expansion	P_Electric Transmission Line NY	\$45,000	4,286	25,714	15,000			The OH TLine relocation is required due to the new Control House being constructed at the Edic Station. Possible adjustment of 230kV T4090 Edic-Porter 17 and 115kV T4100 Edic-Porter 20 to accomodate Edic Station new Control House project.
Mar-15	C061025	Malta 58 - Rowley Road Conversion	P_Electric Distribution Line NY	\$70,000	5,000	65,000				Close distribution gap on Rowley Rd between the Malta 58 and the Weibel Ave 55 to address overloaded ratio.
	C061505	Erie Blvd./Nott St itsection impr	P_Electric Distribution Line NY	\$200,000	57,143	142,857				The city of Schenectady making intersection improvements between Erie Blvd./Nott Street.Need to install 300 feet of under ground duct bank.
	C061346	Pheonix Brewery Apts	P_Electric Distribution Line NY	\$300,000	42,857	257,143				The Pheonix Brewery building located at 845 Washington Street (corner of Washington & Virginia) in the City of Buffalo is being renovated for mixed residential and commercial use and once complete will be called the Pheonix Brewery Apartments. The building was originally built as a brewery in 1870 and operated as one until 1910, until now it has been used primarily used for warehousing. The building renovation is requiring the customer to upgrade their service to 2000 amps at 208 volts which will be served from a 5kV distribution vault located in the buildings underground parking garage area.
	C061725	Hotel Saranac	P_Electric Distribution Line NY	\$15,000	3,000	12,000				New primary ug service for Hotel Saranac. 3ph oh line extention & padmounted xfmr install. Remove of existing 3ph svc lateral.
	C061727	SARATOGA BLVD. APARTMENTS	P_Electric Distribution Line NY	\$15,000	\$3,750	11,250				New 18 Unit URD with clubhouse and pump. Malta NY.
	C061751	UG 605 Niagara St, D'Youville Coll	P_Electric Distribution Line NY	\$337,000	10,000	327,000				Install/Replace approx 1200' of UG cable to provide service to D'Youville College Science building being constructed at 605 Niagara Street.
	C061645	DOT PIN#2805.51 Johnstown NY	P_Electric Distribution Line NY	\$225,000	0	225,000				Replace/relocate 20-25 Dist.poles three intersection locations Johnstown N.Y Rt 30A and Rt 67/Rt 30A and Rt 29/Rt 29 and Pine st.
	C061626	Dot Herkimer County	P_Electric Distribution Line NY	\$135,000	0	135,000				Inghams Hill Rd Little Falls N.Y replacement of the Dockey road bridge over the Crum creekReplacement /relocation of 10 poles and associate anchors.
	C061806	Benson Point URD	P_Electric Distribution Line NY	\$15,000	2,500	12,500				Benson Point URD, Chaumont NY. 10 LOT URD. 1000 ft Line Extension.
	C061988	Forest Hill URD, Schenectady	P_Electric Distribution Line NY	\$15,000	1,875	13,125				75 LOT SUBDIVISION 4 FOREST HILLS.
	C062015	BUFFALO SEMINARY	P_Electric Distribution Line NY	\$15,000	3,000	12,000				205 Bidwell Pkwy, Buffalo. Converting existing OH to UG, several options being discussed including a relocation that could surpass 100k. They may want all Poles Removed and Replaced with SG & 2 Padmounts: 1 three phase and 1 single.
	C062070	Valley Sand & Gravel, Avon NY	P_Electric Distribution Line NY	\$15,000	1,875	13,125				Feeder conversion to 13.2kV required from P409 Rochester St to Valley Sand & Gravel, P 8 River Road. approx 3 miles.
	C062091	Walmart, Latham, NY	P_Electric Distribution Line NY	\$93,939	5,000	88,939				Feeder tie 28252 to 35251, relocate undermined switchgear and remove non used equipment.
	C062092	CANTERBURY CROSSINGS PH 4C	P_Electric Distribution Line NY	\$15,000	3,750	11,250				Elec/Gas URD 13 lots single family homes. Cohoes, NY.
	C046437	Taylorville-Effley 24-23kv	P_Electric Sub-Transmission Line NY	\$55,000	0	17,000	0	38,000		Taylorville-Effley 24-23kv-refurbish Taylorville-Effley 24-23kv-Line is located in northern New york and takes out generation power from Effley Hydro to Taylorville Substation.
	C046448	Trenton-Prospect 23-46kv	P_Electric Sub-Transmission Line NY	\$55,000	0	15,000	5,000	35,000		Trenton-Prospect 23-46kv-refurbish The subject line is located in the Mohawk Valley region.Increased failures are occurring on the radial line which transports generation from various Hydro projects including Hinkley Hydro(NYPA) and Prospect Hydro to Trenton Substation area..
	C062045	DOT PIN SBOW.OA	P_Electric Distribution Line NY	\$100,000	11,111	88,889				NYS DOT has two bridge replacements route 168 town of Stark Herkimer County.Need to relocate 9 Dist. poles reconductor /new anchors.
	C055143	Yahnundasis-Clinton 27, 46kV	P_Electric Sub-Transmission Line NY	\$65,000	0	15,000	0	50,000		Yahnundasis-Clinton 27, 46kV S5230 The 27 is being broken out to a separate project herein.This line is one of two lines that feeds the Clinton Substation. Increased outages have been occurring on both the 24 and 27 lines and therefore both the lines are being looked at for refurbishment.

Month	Project #	Project Name	Project Type	Approved Total Capex Estimate	FY 15 Capex	FY 16 Capex	FY 17 Capex	FY 18 Capex	FY 19+ Capex	Reason
										The Interconnection Customer is installing a 1.5 MW net-metered photovoltaic generator system that will be interconnected to the Company's 13.2 kV system via Feeder 33152 which is fed from the Walesville Substation. At the Point of Interconnection, this feeder can be segmented during periods when the R68448 recloser operates. It is expected that this generation will cause reverse power flows onto the Company's system and is designed to do so. During light loading conditions these power flows may create a potential for load matching and inadvertent islanding in the event the feeder segment becomes isolated at the recloser point. Therefore Direct Transfer Trip (DTT) is required at the recloser point. A remote terminal unit (RTU) will also be required based on the generation's size relative to the voltage rating of the circuit.
	C062136	CLA6856 Onieda County DPW 1.5MW PV	P_Electric Distribution Line NY	\$46,355	46,355					
	C062094	URD Ridge View Estates Phase II	P_Electric Distribution Line NY	\$15,000	2,500	12,500				Customer Requested work 20 Lot URD, Argyle NY.
	C062095	Hidded Oak URD, Phase II	P_Electric Distribution Line NY	\$15,000	3,750	11,250				Customer requested work Hidden Oak URD - Phase II in Pendleton, NY, 20 Single family homes.
	C062185	Niagara Const Co, Tonawanda	P_Electric Distribution Line NY	\$15,000	0	15,000				126 E Niagara St. Customer requested relocation of facilities for site remediation.
	C062130	Key Center - 3rd Trans Addition	P_Electric Distribution Line NY	\$350,000	0	350,000				The Key Center Twin Tower buildings located at the corner of Chippewa and Main Streets in the City of Buffalo requires the addition of a third network transformer to it's existing spot network service. When the building was constructed in the early 1990's the customer built three transformer vaults and a collector bus to exepct three network transformers. Due to loading at the time only two transformers were installed. IBM is now moving into the long vacant second tower at the Key Center, the additional load from IBM will require a 3rd transformer to be added to the existing network service.
	C050199	Burnett-Headson 34-34.5kV	P_Electric Sub-Transmission Line NY	\$55,000	15,000	0	26,000	14,000		Burnett-Headson 34-34.5kV refurbish 3 miles of line located partly on swampy R/W with 115kV and partly on road
	C061845	Riverbend Sub RTU- Solar City	P_Electric Distribution Sub NY	\$100,000	15,000	85,000				Riverbend 115-34.5 Substation RTU & Solar City - Install RTU in Customer owned 115kv & 34.5kV Substation. In their control house for monitoring by our TCC. Requested by Kevin Drozynski
	C061746	Edic - New Control House	P_Electric Transmission Sub NY	\$250,000	100,000	150,000				The installation of a new control house to assist with the work that is being performed and/or has the potential to occur at Edic station.
	C062105	FY16 345kV Laminated Arm Replacemen	P_Electric Transmission Line NY	\$468,000	0	468,000				To be used to address deteriorated laminated cross arms on D-1501 structures found by aerial inspector Work will be performed on (6) 345kV lines this FY in Central and Eastern Divisions.
TOTALS				\$9,263,304	\$1,772,062	\$6,781,482	\$572,760	\$137,000	\$0	

NY TRANSMISSION DEFERRED REPORT - Q4

Funding#	Project Name	Work Type	Note	Spending Rationale	Risk Score	FY15	FY16	FY17	FY18	FY19	Total
C011318	Trinity UG Pumphouse Redesign	Line		Asset Condition	32	(100)	(840)	-	-	-	\$ (940)
C015988	Rochester UG Pumping Plant	Line		Asset Condition	44	(101)	(599)	400	299	-	\$ (1)
C027954	FAA Obstruction Lighting - West	Line		Customer Requests/Public Requirements	49	(100)	248	-	-	-	\$ 148
C028706	Shield Wire: Gardenville-Depew 54	Line		Asset Condition	40	(301)	246	-	-	-	\$ (55)
C039521	Ticonderoga 2-3 T5810-T5830 ACR	Line		Asset Condition	41	(100)	(875)	(4,000)	(9,500)	(6,500)	\$ (20,975)
C040685	Rock Cut Substation - Transmission	Sub	1	System Capacity & Performance	39	(262)	-	-	-	-	\$ (262)
C040943	New Buffalo Station 42 - T Line	Line		System Capacity & Performance	41	(10)	(290)	(290)	(30)	-	\$ (620)
C040944	New Buffalo Station 42 - T Sub	Sub		System Capacity & Performance	41	(50)	(1,500)	(2,550)	(100)	-	\$ (4,200)
C043616	Shawnee 76 Sub TxT	Sub	1	System Capacity & Performance	37	(287)	(235)	(287)	-	-	\$ (809)
C043672	Randall Rd Transmission Line	Line		System Capacity & Performance	41	(15)	(0)	3	475	-	\$ 463
C043673	Randall Road Substation Trans work	Sub	1	System Capacity & Performance	41	(10)	(96)	(1,188)	(238)	-	\$ (1,531)
C046693	Ridge Substation - 34.5kV System Re	Sub		Asset Condition	41	(77)	(0)	-	-	-	\$ (77)
C046849	Old Gardenville - 25 Cycle Retireme	Sub		Asset Condition	35	(212)	-	-	-	-	\$ (212)
C047835	GE-Geres Lock 8 T2240 ACR	Line		Asset Condition	42	(25)	-	(6,000)	6,000	500	\$ 475
C047856	Elbridge Relay Replacement	Sub		Asset Condition	41	(525)	-	-	-	-	\$ (525)
C047863	Woodard Relay Replacement	Sub		Asset Condition	41	(220)	100	270	-	-	\$ 150
C049543	Battle Hill - replace 3 OCBs	Sub		Asset Condition	35	(50)	(950)	1,000	-	-	\$ -
C049556	Tilden - replace OCBs	Sub		Asset Condition	35	(50)	(1,000)	50	1,000	-	\$ 0
C049611	Scriba Relay Replacement	Sub		Asset Condition	41	(150)	(741)	781	56	-	\$ (54)
C049624	Terminal Station Relay Replacement	Sub		Asset Condition	41	(50)	(350)	-	-	-	\$ (400)
C049626	Volney station Relay Replacement	Sub		Asset Condition	41	(100)	(600)	651	-	-	\$ (49)
C050695	TP West Golah Substation	Sub		System Capacity & Performance	34	(1,000)	(5,500)	300	5,730	500	\$ 30
C050696	TP Mortimer Second Bus tie	Sub		System Capacity & Performance	34	(525)	413	150	-	-	\$ 38
C050744	TP Reconductor line #181	Line		System Capacity & Performance	45	(200)	(900)	(23,000)	10,000	20,000	\$ 5,899
C050745	TP Relocate Lafarge-Pleasant Vly#8	Line	2	Customer Requests/Public Requirements	39	(10)	(10)	-	-	-	\$ (20)
C051705	New Maple Avenue Substation	Sub	1	System Capacity & Performance	44	(58)	(103)	(44)	-	-	\$ (205)
C052024	Line 116 tap to new N.Lakeville Sub	Line		System Capacity & Performance	49	(20)	170	300	(240)	(240)	\$ (30)
C053140	CCR Correction - Central 2013 Study	Line		System Capacity & Performance	36	(450)	-	-	-	-	\$ (450)
C053142	Dewitt - add brkrs to 345kV bay	Sub		System Capacity & Performance	33	(200)	(1,200)	-	-	-	\$ (1,400)
C053154	New Tonawanda Station	Sub	1	System Capacity & Performance	47	(30)	(370)	(360)	(240)	-	\$ (1,000)
C053155	New Watertown 115-13.2kV T - Line	Line		System Capacity & Performance	32	(50)	(450)	(366)	62	100	\$ (704)
C053156	New Tonawanda Station - Line Taps	Line		System Capacity & Performance	32	(25)	(190)	(40)	260	50	\$ 55
C053157	New Watertown 115-13.2kV T-Sub	Sub	1	System Capacity & Performance	32	(98)	(930)	(841)	(89)	-	\$ (1,958)
CNYX60	Cape Vincent Wind Sub	Sub	2	Customer Requests/Public Requirements	49	(200)	(2,730)	-	-	-	\$ (2,930)
CNYX60R	Cape Vincent Wind Sub Reimb	Sub	2	Customer Requests/Public Requirements	49	200	2,730	-	-	-	\$ 2,930
CNYX70	Horse Creek Wind Line	Line	2	Customer Requests/Public Requirements	49	(100)	(2,000)	(250)	-	-	\$ (2,350)
CNYX70R	Horse Creek Wind Line Reimb	Line	2	Customer Requests/Public Requirements	49	100	2,000	250	-	-	\$ 2,350
CNYX71	Horse Creek Wind Sub	Sub	2	Customer Requests/Public Requirements	49	(100)	(1,100)	(120)	-	-	\$ (1,320)
CNYX71R	Horse Creek Wind Sub Reimb	Sub	2	Customer Requests/Public Requirements	49	100	1,100	120	-	-	\$ 1,320

Notes:

1- Work determined to be all Distribution and is now captured in Distribution reporting.

2- Customer driven.

Additional forecast deferrals in the current year to offset both increased spending within Distribution and emergent work to address customer growth on the Transmission system; effectively managing the overall capital portfolio.

\$	(5,459)	\$	(16,553)	\$	(35,061)	\$	13,446	\$	14,410	\$	(29,217)
----	---------	----	----------	----	----------	----	--------	----	--------	----	----------

**Summary of In Service Projects
Initial Budget vs. Actual Spend
Projected In Service Date vs. Actual In Service Date**

Project Name	Funding Number	Approved Amount	Actual Capital Expenditure (Power Plant)	Reimbursement Amount	Projected In Service Date (Power Plant)	Actual In Service Date (Power Plant)
EASTOVER ROAD - NEW 230-115KV STATION - C03132E	C03132E	\$33,734,000	\$34,255,524		2/28/2015	3/31/2015
Eastover Road-E205, #3 & #10 Loop In/Loop Out - NRRP- C03141E	C031419	\$15,266,000	\$14,553,632		2/28/2015	3/31/2015
Ln182 RFL Eq (Sta 64/Gard/Pack)	C031950	\$780,000	\$753,315		2/20/2015	1/23/2015
LOWVILLE - AUTOMATE 115KV SWITCHES #53 & #54 W/ AUTOMATIC CONTROL - C03225E	C032259	\$989,000	\$751,044		3/15/2015	1/21/2015
PATROON - MENANDS - CENTRAL REPLACE PILOT WIRE -C036031	C036031	\$582,554	\$278,861		2/28/2015	2/27/2015
Packard - Gardenville 182 (T1780) Rpl Str 58 - C04136E	C041365	\$100,000	\$104,766		3/31/2013	3/2/2015
Packard - Gardenville 182 D/F - C042364	C042364	\$1,750,000	\$1,201,483		3/31/2015	3/4/2015
HEADSON - REPLACE 115KV OCB R100 & R70 - C043044	C043044	\$575,000	\$627,522		5/15/2016	3/26/2015
Dennison - Colton Andrews Taps 4&5 Removal - C043512	C043512	\$350,000	\$0		11/30/2014	1/9/2015
SAWYER PURCHASE A 230-23KV NY SYSTEM SPARE - C04419E	C044196	\$2,250,000	\$1,803,909		4/15/2014	2/17/2015
BETHLEHEM STATION - INSTALL SERIES REACTOR ON LN10 - C04559E	C045599	\$341,500	\$498		3/31/2014	3/12/2015
BETHLEHEM - L10, L14, RELAY UPGRADES - C045624	C045624	\$755,600	\$869,830		11/30/2014	3/12/2015
MALTA LINE DIFF RELAYS (LUTHER FOREST) - C047897	C047897	\$640,000	\$670,106		3/31/2014	3/6/2015
BROWNSFALLS - TAYLORVILLE #4 FY14 CCR - C048221	C048221	\$700,000	\$512,329		3/31/2014	2/20/2015
Ave A / Delaware Sub Remote Ends	C048483	\$526,000	\$516,702		2/20/2015	1/21/2015
Browns Falls - Benson Mines Tap Removal - C048653	C048653	\$900,000	\$9,164		3/31/2016	3/27/2015
RIPLEY SUBSTATION - NYS THRUWAY DTT - C049437	C049437	\$240,923	\$182,608		2/1/2015	3/6/2015
PYRITES - BATTERY/ENCLOSURE REPLACEMENT D/F - C051704	C051704	\$203,241	\$178,947		11/7/2014	1/6/2015
PORTER - SECURITY UPGRADES - C051895	C051895	\$925,472	\$678,948		11/26/2014	2/27/2015
KENSINGTON STATION - DOC (DIRECTIONAL OVERCURRENT) RELAY REPLACEMENT (D/F) - C05270E	C052703	\$400,000	\$228,239		6/30/2014	3/6/2015
Dunkirk - Falconer #161/162 Shieldwire Replacement- C05422E	C054226	\$705,745	\$457,124		1/16/2015	1/16/2015
ASH ST - REACTORS UPGRADE AND BRKRS R250/R290 REPL - C05443C	C054430	\$576,392	\$535,563		3/31/2015	2/5/2015
CHURCH ST TRANSFORMER #2 (D/F) - C055115	C055115	\$1,018,000	\$1,094,757		8/15/2014	2/20/2015
TAYLORVILLE - R240 D/F REPLACEMENT - C057500	C057500	\$255,000	\$165,335		3/31/2015	1/6/2015
NYE DOBLE MX CONTROLLERS (26) PURCHASE - C058981	C058981	\$374,244	\$418,672		3/31/2015	2/26/2015
WARRENSBURG SUB TB3 LTC REPLACEMENT - C05943E	C059439	\$200,000	\$193,937		5/30/2015	2/26/2015
BATAVIA STATION CIRCUIT SWITCH D/F - C060925	C060925	\$350,000	\$34,810		9/1/2015	3/18/2015
ELM STREET - REPLACE 67L RELAYS - CD00728	CD00728	\$193,672	\$190,954		8/24/2015	1/16/2015
TERMINAL STATION D - 25 CYCLE RETIREMENT -Phase 1 - CD00963	CD00963	\$170,000	\$696		12/31/2018	3/3/2015
TERMINAL HOUSE B - 25 CYCLE RETIREMENT - Phase 1 - CD00975	CD00975	\$200,000	\$1,077		12/31/2018	2/27/2015
PRICE CORNERS REBUILD - UPGRADE TRANSFORMER - CD01124	CD01124	\$1,744,000	\$1,832,946		12/30/2014	1/15/2015
STATION 79 (RIDGE STREET) - INSTALL RTU - CD01296	CD01296	\$577,840	\$692,817		6/12/2015	1/23/2015
ONONDAGA NATION, NEDROW	C054624	\$489,487	\$367,205		12/1/2014	3/2/2015
NR-Bremen 81556-Kirchnerville Rd_St	C046689	\$1,339,000	\$485,720		9/30/2014	1/5/2015
Brookside Crossing Phase 1, Oneida	C052928	\$15,000	\$15,815		5/6/2014	3/9/2015
DIRECT ENERGY BUSINESS Little Falls	C054564	\$275,445	\$85,483	(\$18,705)	10/14/2014	3/11/2015
Starr Rd 2nd Xfmr DLine work	C046363	\$74,000	\$55,099		12/31/2014	3/12/2015
83951 Riverside Drive - Rebuild	C052331	\$145,764	\$72,369		8/1/2014	2/13/2015
NR-83462-Hoffman Rd-Rebuild	C050198	\$160,618	\$147,737		12/31/2014	2/27/2015
45637 Matt Farms Phase 2 URD, Guilderland	C045637	\$15,000	\$86,974		3/31/2013	2/9/2015
NEW URD THE CRAW FARM -GANSEVOORT	C053486	\$15,000	\$50,195		6/1/2014	1/12/2015
PIN 1758.05 Pawling Ave Signals	C054823	\$160,000	\$49,678		7/31/2015	1/12/2015
Sandy Rock URD - Halfmoon, NY	C048860	\$108,302	\$70,460		1/14/2015	1/14/2015
Pruyn Crest URD - S. Glens Falls, NY	C047376	\$99,954	\$55,457		9/4/2014	2/17/2015
EJ West 51/Northville 52 Loop Schem	C054089	\$128,000	\$102,836		6/1/2014	1/20/2015
Union St 52 - Route 372 Rebuild	C049263	\$388,199	\$325,378		2/24/2015	2/24/2015
SHELTER COVE URD PH 3, Albany	C056408	\$15,000	\$20,027		1/15/2015	1/30/2015
Timbercreek Preserve URD Phase 2	CD01265	\$241,330	\$478,454		3/4/2015	3/30/1931
Big Ditch Brewery Network Reinforc	C054488	\$400,000	\$337,797		6/15/2014	1/7/2015
DOT 5760.26 Ohio St - North	C049747	\$50,000	\$85,956		12/30/2014	1/8/2015
852 Line Replace Sectionalizers	C054069	\$200,000	\$104,663		3/5/2015	2/9/2015
Golah-N.Lakeville 216, 34.5kv	C056064	\$25,000	\$28,966		1/31/2015	2/10/2015
19607 Storm Hardening - Berry Rd 15351 feeder	C046395	\$1,000,000	\$721,368		3/31/2014	2/11/2015
18453 1001 Main St. - Ciminelli Medical Office Bldg	CD00814	\$977,325	\$362,647	(\$49,566)	11/18/2014	2/12/2015
DOT - I-190 & Rt 265 over Power Res	C060385	\$130,000	\$80,412		3/31/2015	3/16/2015
18628 East - West Medical Corridor Cable Group	CD00823	\$1,945,000	\$1,720,056		10/31/2014	1/22/2015
863 Line Replace Sectionalizer	C054072	\$210,000	\$59,410		3/31/2015	2/24/2015
867 Line Replace Sectionalizers	C054070	\$200,000	\$101,551		3/5/2015	3/25/2015
URD Oakwood Hills Batavia	C051867	\$249,174	\$201,827		11/30/2014	1/5/2015

PSC Quarterly Report for Transmission Installs - 4th Quarter ended 03/31/2015

Strategy Number Est. Cost/Duration	Project #	Name	Strategy Total Units	FY15 Expected	FY15 Installs to Date	Status
Flying Grounds Strategy SG124 \$2.024M FY10-FY15			# of Flying Ground Switches			
6 replaced FY14	C033613	Buffalo/Albany Flying Grounds Switch	6	0	0	construction
RTU Strategy SG002 \$9.7M FY06- FY11			# of RTU Units			
83 replacements - FY13/FY14	C003772	Remote Terminal Unit Program	100	12	5	varies
Relay Program SG157 TIC1027 \$52M FY12-FY17			# of Relay Packages			
2 Packages complete FY14	C029949	Rotterdam Rpl Line 14 & 15 Relays	2	0	0	Complete
	C034690	Relay Replacement Program NY-T	245	0	0	placeholder
6 packages complete FY14	C043503	Dewitt Station Relay Strategy	6	0	0	Complete
2 Packages complete FY14	C043504	Tilden Station Relay Strategy	2	0	0	Complete
	C043505	Homer Hill Switch Relay	4	4	4	construction
	C043506	Batavia Station Relay Replacement	1	1	0	construction
	C043508	UF Relays TxT Strategy	2	2	2	construction
U-Series Relay Program FY13-FY17			# of Relay Packages			
	C024663	Leeds - Replace U Series Relays	4	0	0	final Eng.
	C024661	LN17 - Replace Type U Series Relays	2	2	2	Construction
	C041249	New Scotland - Replace U Series Relays	0	0	0	closed
	C047855	Edic Relay Replacement	0	0	0	initiation
Transmission Shieldwire Replacement SG073 \$23.8M FY09-FY12			# of miles 115kV wire			
12.6 complete FY14	C028683	Shieldwire GardenvilleBuffalo 145/146	12.6	0	0	complete
	C028706	Sheldwire GardenvilleDepew 54	7.3	0	0	prelim. Eng.
20.5 miles complete FY12/FY13	C028709	Shieldwire - Clay Dewitt 3	20.5	0	0	CLOSED
Steel Tower Strategy SG018v2 \$24.15M FY06-FY12			# of Miles			
	C027432	Lockport 103-104, T1620-T106 STR	0	0	0	initiation
Conductor Clearance Corrections SG163 \$11.6M FY12-FY13			Expected # of Points of Interest (POI's)			
no installs	C003256	Transmission Tower Clearances	0	0	0	varies
2 POI's complete FY14	C031149	Lockport-Bativa, 107, T1490 CCR	60 of 69	0	0	Closed

PSC Quarterly Report for Transmission Installs - 4th Quarter ended 03/31/2015

Strategy Number Est. Cost/Duration	Project #	Name	Strategy Total Units	FY15 Expected	FY15 Installs to Date	Status
8 POI's complete FY14	C034910	New Scotland-Bethlehem 4 T5460 CCR	8	0	0	complete
	C034912	Dunkirk-South Ripley 68 T1110 CCR	1	1	1	Closed
1 POI complete FY14	C034963	Rotterdam-New Scotland 13 T5680 CCR	1	0	0	complete
4 POI's complete FY13/FY14	C042063	Warren-Falconer 171 T6080 CCR	4	0	0	Closed
	C047876	Taylorville-Boonville #5	5	5	5	complete
4 POI's complete FY14	C047878	Elbridge-Geres Lock #18	4	0	0	Closed
3 POI's complete FY14	C047881	Elbridge-Geres Lock #19	3	0	0	Closed
	C047939	Taylorville-Boonville #6	2	2	2	complete
1 POI complete FY14	C047943	Huntley-Lockport #36	1	0	0	Closed
2 POI's complete FY14	C047944	Taylorville-Moshier #7	2	0	0	complete
3 POI's complete FY14	C047954	Whitehall Cedar #6	3	0	0	Closed
18 POI's complete FY14	C048218	Browns Falls - Taylorville #3	30	12	12	Closed
1 POI complete FY14	C048219	Huntley-Lockport #37	1	0	0	Closed
2 POI's complete FY14	C048221	Browns Falls - Taylorville #4	4	2	4	construction
11 POI's complete in FY14	C048222	Stoner - Rotterdam #12	20	9	9	Closed
	C048357	Dewitt - Tilden #19	5	5	5	Closed
	C048362	State Campus - Menands #15	1	1	1	complete
3 POI's complete FY14	C048678	Conductor Clearance-NY Program	500	70	45	construction
Wood Pole Strategy SG009v2 \$26.35M FY08-FY17			# of Wood Poles based on inspection			
394 poles replaced - FY14	C011640	Wood Pole Management - NY	based on insp.	26	32	construction
Overhead Line Refurbishment SG080 \$32M FY09-FY18			# of miles to complete			
	C024359	Browns Falls-Taylorville 3-4 ACR	27	0	0	prelim. Eng.
56 miles complete - FY12/FY13	C003417	Lockport Mortimer 111 T1530 ACR	56	0	0	complete
	C033014	Alabama - Telegraph T1530 ACR	4.2	0	0	initiation
	C036164	Colton-BF 1-2 T3140-T3150 ACR	30.5	0	0	initiation
	C027422	Falconer-HH 153-154, T1160-T1170 ACR	43.2	0	0	initiation
	C034193	Gard-Dun 141-142 T1260-70 ACR Senec	5	0	0	initiation
	C027425	Gardenville -HH 151-152, T1950-T1280-S ACR	45	0	0	initiation
	C027436	Gardenville Lines 180-182, T1660-T1780 ACR	70	0	0	initiation
	C003389	Gardenville-Dunkirk 141-142 T1260-1270 ACR	40	0	0	initiation
	C027429	Homer Hill Bennett Rd 157, T1340 ACR	52	0	0	initiation
	C003422	Lockport-Batavia 112, T1510 ACR	34	0	0	initiation
	C027431	Lockport-Bativa 108 Refurb	35	0	0	initiation
	C030889	Pannell-Geneva 4-4A, T1860 ACR	25	0	0	initiation
	C030890	Porter Rotterdam 31, T4210 ACR	60	0	0	final eng.
	C021694	Spier-West 9 Refurbishment T5770 ACR	20	0	0	initiation
	C027437	Taylorville - Boonville 5-6 T3320-T3330 ACR	35	0	0	final eng.
9 miles complete in FY14	C024361	Taylorville-Moshier 7, T3340 LER - Central Div.	11	2	0	construction
	C039521	Ticonderoga 2-3 T5810-T5830 ACR	42	0	0	initiation
Just structure replacement	C039487	Ticonderoga 2-3 T5810-T5830 SXR2	0	0	0	final eng.
			61 of 69			

PSC Quarterly Report for Transmission Installs - 4th Quarter ended 03/31/2015

Strategy Number Est. Cost/Duration	Project #	Name	Strategy Total Units	FY15 Expected	FY15 Installs to Date	Status
Transformer Replacement Strategy SG047 \$5.8M FY08-FY09			# of Transformers			
Trans. storage not install	C039883	NY SpareTransformers	0	0	0	design
1 complete FY14	C037876	Oneida Transformer Replacement # 4	1	0	0	complete
Oil Filled Circuit Breaker Replacement SG158 TIC1030 \$35M FY13-FY22			# of Oiled Filled Circuit Breakers			
placeholder project	C037882	NY Oil Circuit Breaker Replacements	87	0	0	Varies
	C029844	Colton-Replace CBs and Disconnects	7	0	0	construction
3 complete FY14	C030545	Replace NG Alcoa 115kV Breakers	3	0	0	CLOSED
	C043043	Browns Falls OCB Replacements	6	6	6	complete
	C043044	Headson OCB Replacements	2	2	2	construction
		NOTE: No installs will be reported on C037882, separate projects will be opened for the breaker installs.				

NY Installed Metrics Distribution and TxD														
Strategies/Programs		Measurement	Project Type	Strategy Duration	Total Strategy Est Cost	Total Strategy Projected Units	FY12 Target Goal	Results FY11	Results FY12	Results FY13	Results FY14	Results FY15	Total Results to Date	
Sub-Transmission	Inspection Program SubT	# of circuits inspected # of circuit miles inspected Bonding Shield Wire Repairs Insulators	Blanket Program Specific	Continuous	\$11.56M	Target goal is 20% of the Feeders to be inspected each year and follow up work according to level 1,2,3 guidelines		5,361	6,506	5,514	2,996	2,951	23,328	
								412	762	469	144	286	2,073	
								1,802	2,853	2,067	1,324	2,032	10,078	
								3,147	2,891	2,978	1,528	633	11,177	
		Grounding Crossarms	Blanket Program Specific						1,055	1,943	2,210	967	1,065	7,240
									86	203	118	48	62	517
									438	901	957	454	796	3,546
		Guys	Blanket Program Specific						531	839	1,135	465	207	3,177
									1	-	-	-	-	1
									1	-	-	-	-	1
		Steel Tower Repair Pole Replacement	Blanket Program Specific						-	-	-	-	-	-
									513	1,777	2,178	911	977	6,356
									17	134	101	36	58	346
									208	823	835	470	782	3,118
									288	820	1,242	405	137	2,892
		Cable Replacement	ft of cable replaced (3 ph distance)	Blanket Program Specific	Continuous	not specified	condition based	condition based	-	-	-	-	-	-
									-	-	-	-	-	-
									-	-	-	-	-	-
	-								-	-	-	-	-	
Circuit Breakers / Reclosers	# breakers/reclosers replaced	Blanket Program Specific	See Dist below	See Dist below	See Dist below	See Dist below	16	5	4	2	-	27		
							1	1	1	-	-	3		
							14	3	1	2	-	20		
							1	1	2	-	-	4		
Wood Pole	# wood poles replaced	Blanket Program Specific	N/A	N/A	N/A	Targeted Pole Replacement Program will be discontinued as this work will be submitted by the I&M Program. Category will be eliminated in 2nd Quarter FY11 Report	9,727	10,106	8,788	8,863	9,179	46,663		
							2,313	7,998	7,039	6,923	6,822	31,095		
							6,235	-	-	-	-	6,235		
							1,179	2,108	1,749	1,940	2,357	9,333		
							-	-	-	-	-	-		
							-	-	-	-	-	-		
							-	-	-	-	-	-		
							-	-	-	-	-	-		
							-	-	-	-	-	-		
							-	-	-	-	-	-		
							-	-	-	-	-	-		
Primary UG Cable	ft of UG primary cable replaced	Blanket Program Specific	Continuous	condition based	condition based	condition based	-	-	-	-	-	-		
							-	-	-	-	-	-		
							-	-	-	-	-	-		
							-	-	-	-	-	-		
UG Residential Cable	ft of URD cable replaced	Blanket Program Specific	FY11-FY14	fix on failure	condition based	condition based	-	-	-	-	-	-		
							-	-	-	-	-	-		
							-	-	-	-	-	-		
							-	-	-	-	-	-		
Line Transformers	# of overloaded transformers replaced	Blanket Program Specific	FY11 - FY24	\$31.2M	8670	750	1,331	9,687	8,277	9,455	8,904	37,654		
							1	7,084	6,300	6,034	5,887	25,306		
							1,330	1,565	937	2,358	1,897	8,087		
							-	1,038	1,040	1,063	1,120	4,261		
Circuit Breakers / Reclosers	# breakers/reclosers replaced	Blanket Program Specific	FY11 - FY20	\$141.8M	not specified	not specified	92	78	49	5	34	258		
							5	-	5	-	1	11		
							72	46	19	1	30	168		
							15	32	25	4	3	79		
Substation Transformers	# of station transformers replaced	Blanket Program Specific	FY11 - FY15	\$8M/yr	51	6	13	12	7	7	11	50		
							3	3	1	1	1	9		
							3	-	1	-	-	4		
							7	9	5	6	10	37		

NY Installed Metrics Distribution and TxD													
Strategies/Programs		Measurement	Project Type	Strategy Duration	Total Strategy Est Cost	Total Strategy Projected Units	FY12 Target Goal	Results FY11	Results FY12	Results FY13	Results FY14	Results FY15	Total Results to Date
Distribution	Inspection Program - OH	# of feeders inspected		Continuous	\$26M	Target goal is 20% of the Feeders to be inspected each year and follow up work according to level 1,2,3 guidelines		260	480	334	401	364	1,839
			Blanket Program				-	-	-	-	-	-	
		Specific	260	480	334	401	364	1,839					
	# of line miles inspected			6,635	8,749	6,987	6,494	7,144	36,009				
		Blanket Program	-	-	-	-	-	-					
		Specific	6,635	8,749	6,987	6,494	7,144	36,009					
	Bonding			18,735	11,399	15,614	9,375	6,324	61,447				
		Blanket Program	-	-	-	-	-	-					
		Specific	18,735	11,399	15,614	9,375	6,324	61,447					
	Insulators			11,753	9,786	3,625	1,925	2,191	29,280				
Blanket Program		-	-	-	-	-	-						
	Specific	11,753	9,786	3,625	1,925	2,191	29,280						
Cutout Replacements			14,524	15,826	29,537	13,608	1,612	75,107					
	Blanket Program	-	-	-	-	-	-						
	Specific	14,524	15,826	29,537	13,608	1,612	75,107						
Animal Guards			2,947	2,733	6,921	4,478	3,338	20,417					
	Blanket Program	-	-	-	-	-	-						
	Specific	2,947	2,733	6,921	4,478	3,338	20,417						
Grounding			13,099	13,381	17,848	12,618	8,488	65,434					
	Blanket Program	-	-	-	-	-	-						
	Specific	13,099	13,381	17,848	12,618	8,488	65,434						
Lightning Arrestors			5,599	2,863	3,682	2,221	1,493	15,858					
	Blanket Program	-	-	-	-	-	-						
	Specific	5,599	2,863	3,682	2,221	1,493	15,858						
Crossarms			6,127	4,757	6,373	3,759	2,023	23,039					
	Blanket Program	-	-	-	-	-	-						
	Specific	6,127	4,757	6,373	3,759	2,023	23,039						
Transformers			532	214	398	379	414	1,937					
	Blanket Program	-	-	-	-	-	-						
	Specific	532	214	398	379	414	1,937						
Guys			9,394	3,669	5,870	10,709	8,118	37,760					
	Blanket Program	-	-	-	-	-	-						
	Specific	9,394	3,669	5,870	10,709	8,118	37,760						
Poles			8,501	6,615	15,169	10,572	11,129	51,986					
	Blanket Program²	-	-	-	-	-	-						
	Specific	8,501	6,615	15,169	10,572	11,129	51,986						
Pockets of Poor Perf	# of locations improved		FY11-FY15	\$10.7M	126 pockets	not specified							
Line Recloser Application	# of reclosers added		FY11 - FY12	\$4.3M / yr (FY11-12)	98 / yr (FY11-12)	98		103	100	66	-	-	269
		Blanket Program						-	-	-	-	-	-
		Specific	*N/A. This is no longer tracked; therefore, nothing to report.					103	100	66	*N/A	*N/A	269
							-	-	-	-	-	-	
Side Tap Fusing	New fuse locations/Fuse Repl		Continuous	not specified	not specified	not specified		-	1,052	1,016	2,176	3,014	7,258
formerly reported under Eng Reliability Reviews	Blanket Program							-	-	-	-	-	-
	Specific							-	1,052	1,016	2,176	3,014	7,258
								-	-	-	-	-	-
	Feeder Tie Project							-					-
Inspection Program - UG	# of manholes maintained		Continuous	\$3.88M	Target goal is 20% of the Feeders to be inspected each year and follow up work according to level 1,2,3 guidelines		1,137	1,050	1,097	1,105	300	4,689	
		Blanket Program						-	-	-	-	-	-

Distribution

NY Installed Metrics Distribution and TxD												
Strategies/Programs	Measurement	Project Type	Strategy Duration	Total Strategy Est Cost	Total Strategy Projected Units	FY12 Target Goal	Results FY11	Results FY12	Results FY13	Results FY14	Results FY15	Total Results to Date
		Blanket					-	-	-	-	-	-
		Program					1,137	1,050	1,097	1,105	300	4,689
		Specific					-	-	-	-	-	-
		Bonding										-
		Grounding										-
		Secondary Repair										-
		Joint Leak repair										-
		Anode Replacement					26	36	194	42	31	329
		Blanket					-	-	-	-	-	-
		Program					26	36	194	42	31	329
		Specific					-	-	-	-	-	-
		Transformer Repair					13	7	4	3	3	30
		Blanket					-	-	-	-	-	-
		Program					13	7	4	3	3	30
		Specific					-	-	-	-	-	-
		Switchgear Repair					-	-	2	-	-	2
		Blanket					-	-	-	-	-	-
		Program					-	-	2	-	-	2
		Specific					-	-	-	-	-	-
		Vault/Manhole Repair					34	46	13	6	3	102
		Blanket					-	-	-	-	-	-
		Program					34	46	13	6	3	102
		Specific					-	-	-	-	-	-


- under review
- data from Anita Everts for Mark Phillips
- data from Bob Sykes
- Storm & Power Plant data from Sue DiRoma/Hari Pullakhandam, data processed by Bob Sykes

¹ - all inclusive number that includes Units under Inspection Program, Feeder Hardening and IE REP Program

² - all inclusive number that includes Units under all programs, except for Feeder Hardening Program. FH Program shown separately in the report.

HARLAN Performance Snapshot FY15 Q4

Metric	Weight	KPI (%)	Points	Overall Score
1 Safety	22%	21%	4	67
2 Environmental	9%	100%	9	
3 Unplanned Outages	13%	100%	13	
4 Schedule*		N/A		
5 Submission Requirements*	9%	29%	3	
6 Estimating Accuracy	22%	59%	13	
7 Storm Response	15%	100%	15	
8 Construction Quality	11%	89%	10	
9 Ethics	N/A	N/A	0	



* The Schedule metric and the Timesheet and Invoice submission that are part of the Submission Requirements are trail due to data collection changes

**The oinformation in the report includes Harlan's performance in New England.

At-fault Safety Incidents & Outages	
Loss Time Incident (LTI)	1
High Potential Incident (HPI)	3
Restricted Work Case (RWC)	0
Other OSHA Recordable Incidt (ORI)	1
Motor Vehicle Incident (MVI)	3
Hazardous Cond / Near Miss	13
Unplanned Outage	1

At Fault Environmental Incidents	
Environmental Violation	0
CAT 1	0
CAT 2	0

Field Safety Visits (FSV)	
# of Field Safety Visits	84
% Passed	99%

Environmental Inspections	
# Inspections	2
Avg Inspection Score	100%

Schedule & Submission Requirements	
Project Completion	56%
As Built Submission	94%
Invoice Submission	91%
Final PEF Submission	30%
Daily Timesheet Submission	
All Submission Requirements	62%

Estimating Accuracy	
Total Actual Spent	\$7,920,667
Estimating Variance	9%

Storm Response	
# of Storms	7
Avg Score	100%

Quality Audits	
# of Audits	4
Avg Audit Score	89%

Ethic Incidents	
Not Severe	
Severe	


Hours Worked										
4/2014	5/2014	6/2014	7/2014	8/2014	9/2014	10/2014	11/2014	12/2014	1/2015	2/2015
18,370	18,148	16,506	25,519	17,474	17,597	24,942	19,146	17,329	18,942	19,519
										21,856

Total Hours
235,345

D&D POWER Performance Snapshot FY15 Q4

Metric	Weight	KPI (%)	Points	Overall Score
1 Safety	32%	95%	31	72
2 Environmental	13%	100%	13	
3 Unplanned Outages	19%	30%	6	
4 Schedule*		N/A		
5 Submission Requirements*	13%	0%	0	
6 Estimating Accuracy		N/A		
7 Storm Response	23%	100%	23	
8 Construction Quality		N/A		
9 Ethics	N/A	N/A	0	

* The Schedule metric and the Timesheet and Invoice submission that are part of the Submission Requirements are trail due to data collection changes



At-fault Safety Incidents & Outages	
Loss Time Incident (LTI)	0
High Potential Incident (HPI)	0
Restricted Work Case (RWC)	0
Other OSHA Recordable Incidt (ORI)	0
Motor Vehicle Incident (MVI)	1
Hazardous Cond / Near Miss	2
Unplanned Outage	1

At Fault Environmental Incidents	
Environmental Violation	0
CAT 1	0
CAT 2	0

Field Safety Visits (FSV)	
# of Field Safety Visits	6
% Passed	100%

Environmental Inspections	
# Inspections	0
Avg Inspection Score	

Schedule & Submission Requirements	
Project Completion	67%
As Built Submission	100%
Invoice Submission	
Final PEF Submission	0%
Daily Timesheet Submission	
All Submission Requirements	50%

Estimating Accuracy	
Total Actual Spent	\$0
Estimating Variance	0%

Storm Response	
# of Storms	2
Avg Score	100%

Quality Audits	
# of Audits	0
Avg Audit Score	

Ethic Incidents	
Not Severe	
Severe	

Hours Worked										
10/2014	11/2014	12/2014	1/2015	2/2015	3/2015					
0	530	3,801	7,571	6,600	7,740					

Total Hours
26,242

New York Distribution Resources - FY 15			
		Q4	Change from Previous Qtr
NY - Central Operations			
	INSPECT_NY_ELEC_CENT	13	-
	OH_LINES_CENTRAL_REG	99	(3)
	OH_LINES_MOHAWK_VAL	58	(2)
	OH_LINES_NORTHERN	94	-
	OH_LINES_OPC_TRBL_C	28	6
	EQUIP_OPER_CENTRAL	8	(1)
	SUBST_CENTRAL_REG	32	1
	SUBST_MOHAWK_NRTHERN	35	(1)
	SUBST_CONST_SRV_CENT	10	-
	UNDERGROUND_CENTRAL	45	1
	Total NY Central Operations	422	1
NY - East Operations			
	INSPECT_NY_ELEC_EAST	10	-
	OH_LINES_CAP_WEST	73	2
	OH_LINES_CAPITAL	91	-
	OH_LINES_NORTHEAST	89	(3)
	OH_LINES_OPC_TRBL_E	23	-
	SUBST_CAPITAL	29	1
	SUBST_NORTHEAST	21	1
	SUBST_CONST_SRV_EAST	9	(1)
	UNDERGROUND_EAST	50	(1)
	Total NY East Operations	395	(1)
NY - West Operations			
	INSPECT_NY_ELEC_WEST	10	-
	OH_LINES_FRONTIER	108	(1)
	OH_LINES_GENESEE	59	2
	OH_LINES_OPC_TRBL_W	10	(1)
	OH_LINES_SOUTHWEST	77	(2)
	SUBSTATION_WEST_L8	53	-
	SUBST_CONST_SRV_WEST	15	(1)
	UNDERGROUND_WEST	37	(2)
	Total NY West Operations	369	(5)

NY - Protection Ops			
	PROT_OPS_NY_CENT	38	3
	PROT_OPS_NY_EAST	19	-
	PROT_OPS_NY_WEST	<u>17</u>	-
	Total NY Protection Ops	74	3
NY - Tele Ops			
	TELE_OPS_NY_CENT	37	(2)
	TELE_OPS_NY_EAST	24	-
	TELE_OPS_NY_WEST	<u>29</u>	-
	Total NY Tele Ops	90	(2)
Construction			
	Trans Line Serv Constr East	16	-
	Trans Line Serv Constr NY Cent	15	1
	Trans Line Serv Constr NY West	<u>17</u>	-
	Total In-House Construction	48	1
	Grand Total	1,398	(3)