



Law Department

Walter Hedeman
Staff Attorney
(212) 460-4485
(212) 260-8627 Fax

Consolidated Edison Company
of New York, Inc.
4 Irving Place
New York, NY 10003-0987

February 28, 2020

Via Email

Hon. Michelle L. Phillips
Secretary
New York State Public Service Commission
Three Empire State Plaza
Albany, New York 12223-1350

Re: Case 19-G-0066 – Proceeding on Motion of the Commission as to the
Rates, Rules and Regulations of Consolidated Edison Company of
New York, Inc. for Gas Service

Dear Secretary Phillips:

Consolidated Edison Company of New York, Inc. submits for filing in the referenced proceeding the accompanying report on gas capital expenditures for 2019, as provided in the Commission's January 16, 2020 order (Appendix 22 of the Joint Proposal).

Please contact me if you have any questions regarding this matter.

Very truly yours,

/s/

Walter Hedeman

c: All Active Parties in Case 19-G-0066 (via electronic mail)

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Gas Capital Expenditures Year End Report

Form 1

Table provides a comparison of calendar year forecast of expenditures by programs and projects set forth in the 2017-2019 Gas Capital Program vs. calendar year actual expenditures. Includes a summary of capital additions by programs and projects.

Form 2

Narrative explanation of the reason for any variance in excess of ten (10) percent between the expenditures set forth in the 2017-2019 Gas Capital Program and actual expenditures for any program or project. NOTE: Will only be updated for the annual report.

Form 3

Narrative explanation of the reason and purpose for any new projects or programs exceeding \$1 million that were or are going to be undertaken during the current calendar year that were not included in the expenditures set forth in the 2017-2019 Gas Capital Program for that calendar year.

Form 4

Summary of actual capital expenditures for Interference related to:

- Municipal storm hardening projects.
- DEP Combined Sewer Overflow projects.

Form 5

Summary of capital expenditures related to No. 4/No. 6 oil-to-gas conversions.

Form 6

This chart summarizes the actual cost of removal of leak prone pipe by material and region under the Main Replacement Program and Other Programs

Form 7

Summarizes the leak prone pipe (LPP) replaced or abandoned within Consolidated Edison's distribution system through December 31, 2019 by material. The first table displays risk related LPP replacement as part of the "MRP" program. The second table displays the LPP replacement due to "Other" non-risk related reasons.

Form 8

The table on form 8 displays the entries that make up the replacement locations for the MRP and Other categories. Through December 31, 2019 Consolidated Edison replaced 97.41 miles of leak prone pipe.

Form 9

The table on form 9 displays the raw output from the company's prioritization program. The list is broken down by material and boro for the next three years of replacement in each area by material.

Form 10

The table on form 10 displays the final projects which were planned for 2019.

Form 11

This table shows the amount of and calculation for any incremental costs the Company recovers through the Safety and Reliability Surcharge Mechanism.

Form 12

This table shows CISBOT job locations, number of joints rehabilitated and cost.

Form 13

Summarizes the progress of the NYSEARCH project (M2016-001) to field test aged cured-in-place lined segments as they interact with host steel or cast iron pipe.

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC. 2017-2019 GAS CAPITAL PROGRAMS (Case 16-G-0061)		2019 Year End Performance (\$000)	Year Total	Variance \$	Variance %	Related 2019 Capital Additions (Yes/No)
			Total Dollars (\$000)			
Project /Program Description		Category Code	FY 19			
Distribution System Improvement Programs						
Main Replacement Program						
Replace Corroded Steel Mains	Risk Reduction	\$ 162,751	\$ 121,291	\$ 41,460	34%	Yes
Replace Cast Iron Mains	Risk Reduction	\$ 229,526	\$ 180,150	\$ 49,376	27%	Yes
Cathodic Protection Steel Mains	Risk Reduction	\$ 858	\$ 1,284	\$ (426)	-33%	Yes
	Sub-Total	\$ 393,135	\$ 302,725	\$ 90,411	30%	
Distribution Supply Main Program						
Winter Load Relief	Risk Reduction	\$ 10,111	\$ 17,491	\$ (7,380)	-42%	Yes
Supply Main Planned Reinforcement (CONFIDENTIAL*)	Risk Reduction	\$ 220	\$ 6,813	\$ (6,593)	-97%	Yes
Gas System Vulnerability Elimination Program (CONFIDENTIAL*)	Risk Reduction	\$ 4,596	\$ 14,943	\$ (10,347)	-69%	Yes
Emerging Supply Mains Reliability	Risk Reduction	\$ 1,742	\$ 4,123	\$ (2,380)	-58%	Yes
Rehabilitate Large Diameter Gas Mains	Risk Reduction	\$ 135	\$ 4,895	\$ (4,760)	-97%	Yes
Replacement of Existing PE and Emergent Water Intrusion	Risk Reduction	\$ 8,094	\$ 3,089	\$ 5,005	162%	Yes
SM - Yorktown Upgrade	Risk Reduction	\$ -	\$ 1,031	\$ (1,031)	-100%	No
Rehabilitation of the Gas Supply Main to City Island	Risk Reduction	\$ 804	\$ 721	\$ 83	12%	Yes
Gas Supply Mains Carryover/Other	Risk Reduction	\$ 10	\$ -	\$ 10	100%	Yes
	Sub-Total	\$ 25,712	\$ 53,106	\$ (27,394)	-52%	
Isolation Valve Installation Program						
Isolation Valves	Risk Reduction	\$ 4,098	\$ 5,153	\$ (1,055)	-20%	Yes
Service Replacement						
Services associated with main work	Risk Reduction	\$ 71,764	\$ 50,072	\$ 21,691	43%	Yes
Services Without Curb Valves	Risk Reduction	\$ 778	\$ 1,132	\$ (354)	-31%	Yes
Service Replacement Carryover/Other	Risk Reduction	\$ 515	\$ -	\$ 515	100%	Yes
	Sub-Total	\$ 73,057	\$ 51,204	\$ 21,853	43%	
Emergency Replacement of Services						
Leaking Services	Risk Reduction	\$ 33,330	\$ 47,408	\$ (14,078)	-30%	Yes
Distribution System Improvement Programs Total		\$ 529,331	\$ 459,595	\$ 69,736	15%	
Transmission Programs and Projects						
Transmission Risk Reduction and Reliability Projects			\$ -			
			\$ -			
Remotely Operating Valves (ROVs)	Risk Reduction	\$ -	\$ 3,608	\$ (3,608)	-100%	No
TG – Transmission Pipeline Integrity Main Replacement Program	Risk Reduction	\$ -	\$ 600	\$ (600)	-100%	No
Transmission Main Leaks	Risk Reduction	\$ -	\$ 2,056	\$ (2,056)	-100%	No
TG – St. Ann’s Tee to Hunt Point Downgrade	Risk Reduction	\$ 6,399	\$ -	\$ 6,399	100%	Yes
TG – Yorktown Gate Station Refurbishment	Risk Reduction	\$ 4,597	\$ 9,291	\$ (4,694)	-51%	No
Cortlandt Gate Station Refurbishment	Risk Reduction	\$ 14	\$ -	\$ 14	100%	No
Greenburgh Yard Refurbishment	Risk Reduction	\$ 6,655	\$ -	\$ 6,655	100%	No
Westchester / Bronx Border to White Plains	Risk Reduction	\$ 7,782	\$ 38,277	\$ (30,495)	-80%	No
TG - Bronx River Tunnel to Bronx Westchester Border	Risk Reduction	\$ 30,992	\$ 24,146	\$ 6,846	28%	No
Bronx River Tunnel and Easement	Risk Reduction	\$ -	\$ 12,368	\$ (12,368)	-100%	No
Astoria Transmission Main Reinforcement OTG	Risk Reduction	\$ (72)	\$ -	\$ (72)	-100%	Yes
OTG Transmission Main Reinforcement	Risk Reduction	\$ 6,020	\$ 7,214	\$ (1,194)	-17%	Yes
Iroquois-3rd Ward of Queens Interconnect	System Expansion	\$ -	\$ 15,458	\$ (15,458)	-100%	No
Carry Over Project - Roosevelt Island - Queens HP Feed	Risk Reduction	\$ 233	\$ -	\$ 233	100%	Yes
New - Queens Transmission Upgrade	Risk Reduction	\$ 12,855	\$ -	\$ 12,855	100%	No
Rye On System Solution	Risk Reduction	\$ 18,085	\$ -	\$ 18,085	100%	Yes
Gas Transmission Mains Carryover/Other	Risk Reduction	\$ 1,466	\$ -	\$ 1,466	100%	Yes
	Sub-Total	\$ 95,028	\$ 113,017	\$ (17,990)	-16%	
Pressure Control						
PC - Water Proof Manholes	Risk Reduction	\$ (0)	\$ 100	\$ (100)	-100%	Yes
PC - Replace Regulators, Valves & Strainer 2 and Larger	Risk Reduction	\$ 331	\$ 500	\$ (169)	-34%	Yes
PC - Unserviceable Equipment	Risk Reduction	\$ 145	\$ 500	\$ (355)	-71%	Yes
PC - Regulator Vent System Refurbishment	Risk Reduction	\$ 560	\$ 462	\$ 98	21%	Yes
PC - Uncoated Piping	Risk Reduction	\$ -	\$ 205	\$ (205)	-100%	No
PC - Corroded Gauge Lines	Risk Reduction	\$ -	\$ 103	\$ (103)	-100%	No
PC - Pressure Monitoring / Telemetrics	Risk Reduction	\$ 119	\$ 500	\$ (381)	-76%	Yes
PC - RTU	Risk Reduction	\$ 1,093	\$ -	\$ 1,093	100%	Yes
PC - Gridboss / Automated Adaptive Controls	Risk Reduction	\$ 23	\$ 650	\$ (627)	-96%	Yes
Pressure Control Carryover/Other	Risk Reduction	\$ 372	\$ -	\$ 372	100%	Yes
	Sub-Total	\$ 2,644	\$ 3,020	\$ (376)	-12%	
Transmission Programs and Projects Total		\$ 97,672	\$ 116,038	\$ (18,366)	-16%	
Security						
			\$ -			
Tier 2 Security Improvement	Safety/Security	\$ 1,370	\$ 1,031	\$ 340	33%	Yes
Various Tunnel Properties - Security Improvements	Safety/Security	\$ -	\$ 310	\$ (310)	-100%	No
Security Total		\$ 1,370	\$ 1,340	\$ 30	2%	

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC. 2017-2019 GAS CAPITAL PROGRAMS (Case 16-G-0061)			2019 Year End Performance	Year Total	Variance	Variance	Related 2019 Capital	
Project /Program Description		Category Code	(\$000)	Total Dollars (\$000) FY 19	\$	%	Additions (Yes/No)	
Growth Related Programs and Projects								
OTG - #4/6 Conversions NYC	New Business	\$	15,114	\$	25,150	\$ (10,036)	-40%	Yes
OTG - #2 Oil Conversions NYC	New Business	\$	16,185	\$	12,801	\$ 3,385	26%	Yes
OTG - Westchester Area Growth	New Business	\$	-	\$	10,306	\$ (10,306)	-100%	Yes
OTG - Westchester Conversions	New Business	\$	-	\$	19,684	\$ (19,684)	-100%	Yes
New Business - Traditional	New Business	\$	57,849	\$	53,410	\$ 4,439	8%	Yes
OTG – Regulator Stations	New Business	\$	354	\$	12,569	\$ (12,215)	-97%	Yes
New Business - Regulator Stations	New Business	\$	-	\$	7,208	\$ (7,208)	-100%	Yes
New - Regulator Station Revamps	Risk Reduction	\$	1,302	\$	-	\$ 1,302	100%	Yes
Carry Over Project - Reinforce West Bronx	New Business	\$	(0)	\$	-	\$ (0)	-100%	Yes
Gas Regulator Carryover/Other	New Business	\$	(134)	\$	-	\$ (134)	-100%	Yes
Growth Related Programs and Projects Total			\$ 90,670	\$ 141,128	\$ (50,458)	-36%		
Technical Operations								
Liquid Natural Gas (LNG)								
LNG - Purchase and Install Vaporizers 1 and 2	Rplmt - Replacement	\$	3,983	\$	1,400	\$ 2,583	185%	Yes
LNG - Liquefier Instrumentation	Rplmt - Replacement	\$	-	\$	1,163	\$ (1,163)	-100%	No
LNG - Year Round Liquefier Operation	Rplmt - Replacement	\$	13,173	\$	-	\$ 13,173	100%	No
LNG - Plant Boil-Off Compressor	Rplmt - Replacement	\$	-	\$	750	\$ (750)	-100%	No
LNG - Plant Motor Control Center	Rplmt - Replacement	\$	-	\$	900	\$ (900)	-100%	No
LNG - Plant Regeneration Skid	Rplmt - Replacement	\$	-	\$	1,300	\$ (1,300)	-100%	No
LNG - Rebuild Turbines 601 and 626	Rplmt - Replacement	\$	24	\$	223	\$ (199)	-89%	Yes
LNG Plant- Replacement of Dry Chemical Fire Suppression System Zones 5 & 6A	Rplmt - Replacement	\$	1,519	\$	-	\$ 1,519	100%	No
LNG Plant - Fire Detection and Suppression Compliance Upgrades	Rplmt - Replacement	\$	5,915	\$	-	\$ 5,915	100%	No
LNG Transmission Service Line	Risk Reduction	\$	1,733	\$	-	\$ 1,733	100%	Yes
Gas LNG Carryover/Other	Rplmt - Replacement	\$	229	\$	-	\$ 229	100%	Yes
	Sub-Total	\$	26,576	\$	5,736	\$ 20,840	363%	
Tunnels								
Various Tunnel Properties - Steel Replacement Program	Rplmt - Replacement	\$	1,793	\$	-	\$ 1,793	100%	Yes
Ravenswood Tunnel - Electric Upgrade	Rplmt - Replacement	\$	2,778	\$	-	\$ 2,778	100%	Yes
Ravenswood Tunnel - NYF Gas Main Rollers	Rplmt - Replacement	\$	-	\$	500	\$ (500)	-100%	No
Ravenswood Tunnel - Feeder Support	Rplmt - Replacement	\$	34	\$	500	\$ (466)	-93%	Yes
Ravenswood Tunnel - Hoistway	Rplmt - Replacement	\$	-	\$	100	\$ (100)	-100%	No
Hudson Avenue Tunnel - Oil Minder	Rplmt - Replacement	\$	(0)	\$	35	\$ (35)	-101%	No
Ravenswood Tunnel - Oil Minder	Rplmt - Replacement	\$	-	\$	35	\$ (35)	-100%	No
Various Tunnel Properties – Sump Pumps	Rplmt - Replacement	\$	65	\$	-	\$ 65	100%	Yes
Various Tunnel Properties - Upgrade Cable Radio Systems	Rplmt - Replacement	\$	268	\$	926	\$ (658)	-71%	Yes
Various Tunnel Properties - Asphalt Paving	Rplmt - Replacement	\$	-	\$	81	\$ (81)	-100%	No
First Ave. Tunnel - Flash Tank Replacement	Rplmt - Replacement	\$	-	\$	500	\$ (500)	-100%	No
Hudson Avenue Tunnel - Floor Meter	Rplmt - Replacement	\$	-	\$	65	\$ (65)	-100%	No
Gas Tunnels Carryover/Other		\$	519	\$	-	\$ 519	100%	Yes
	Sub-Total	\$	5,457	\$	2,742	\$ 2,715	99%	
Meters								
Meter Purchases - New Business and Program Replacements	Equipment Purchases	\$	9,587	\$	9,600	\$ (12)	0%	Yes
Meter Purchases - #4/6 Oil-to-Gas	Equipment Purchases	\$	1,102	\$	1,500	\$ (398)	-27%	Yes
Meter Installations – New Business and Program Replacements	New Business	\$	16,139	\$	16,495	\$ (356)	-2%	Yes
Meter Installations – #4/6 Oil-to-Gas	New Business	\$	831	\$	590	\$ 241	41%	Yes
AMI Natural Gas Detectors	Risk Reduction	\$	2,578	\$	-	\$ 2,578	100%	Yes
	Sub-Total	\$	30,238	\$	28,185	\$ 2,053	7%	
Picarro Leak Detection Equipment	Information Technology	\$	257	\$	-	\$ 257	100%	Yes
Technical Operations Total			\$ 62,528	\$ 36,663	\$ 25,865	71%		
Storm Hardening Projects			\$ (20)	\$ -	\$ (20)	-100%	Yes	
Gas Work and Asset Management		Information Technology	\$ 32,027	\$ 32,715	\$ (688)	-2%	Yes	
Gas Work Management Mobility		Information Technology	\$ 5,073	\$ -	\$ 5,073	100%	Yes	
New - GIS Mapping		Information Technology	\$ 2,566	\$ -	\$ 2,566	100%	No	
Gas IT Projects Carryover/Other		Information Technology	\$ 1,026	\$ -	\$ 1,026	100%	Yes	
Municipal Infrastructure Total			\$ 128,177	\$ 79,860	\$ 48,317	61%	Yes	
Grand Total- GIOP			\$ 950,420	\$ 867,339	\$ 83,081	10%		
Additional IT Projects (See DPS-417 For Clarification)								
IGS Interface with Pipeline Bulletin Boards	Information Technology	\$	4	\$	-	\$ 4	100%	Yes
AMI - Gas meters	Information Technology	\$	51,053	\$	44,133	\$ 6,920	16%	Yes
Implementation of new TCIS functionality and Technology Upgrades	Information Technology	\$	1,421	\$	1,425	\$ (4)	0%	No
MV 90 Upgrade/Replacement Project	Information Technology	\$	-	\$	800	\$ (800)	-100%	No
Gas Transaction System Replacement/Upgrade	Information Technology	\$	3,003	\$	3,400	\$ (397)	-12%	No
Additional IT Total			\$ 55,481	\$ 49,758	\$ 5,724	12%		
Grand Total - GIOP + Additional IT			\$ 1,005,901	\$ 917,098	\$ 88,803	10%		

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC. 2017-2019 GAS CAPITAL PROGRAMS (Case 16-G-0061)		Variance	Variance	Reason for Variance
Project / Program Description	Category Code	\$	5%	
Replace Corroded Steel Mains	Risk Reduction	\$ 41,460	34%	Additional Volume and cost
Replace Cast Iron Mains	Risk Reduction	\$ 49,376	27%	Additional Volume and cost
Cathodic Protection Steel Mains	Risk Reduction	\$ (426)	-33%	Lower pricing
Winter Load Relief	Risk Reduction	\$ (7,380)	-42%	Worked in conjunction with MRP
Supply Main Planned Reinforcement (CONFIDENTIAL*)	Risk Reduction	\$ (6,593)	-97%	Worked in conjunction with MRP
Gas System Vulnerability Elimination Program (CONFIDENTIAL*)	Risk Reduction	\$ (10,347)	-69%	Worked in conjunction with MRP
Emerging Supply Mains Reliability	Risk Reduction	\$ (2,380)	-58%	Due to Lower volume then projected
Rehabilitate Large Diameter Gas Mains	Risk Reduction	\$ (4,760)	-97%	Due to Lower volume then projected
Replacement of Existing PE and Emergent Water Intrusion	Risk Reduction	\$ 5,005	162%	Due to higher volume then projected
SM - Yorktown Upgrade	Risk Reduction	\$ (1,031)	-100%	Reclassified as MRP
Rehabilitation of the Gas Supply Main to City Island	Risk Reduction	\$ 83	12%	Higher Pricing
Isolation Valves	Risk Reduction	\$ (1,055)	-20%	Worked in conjunction with MRP
Services associated with main work	Risk Reduction	\$ 21,691	43%	Due to higher volume then projected
Services Without Curb Valves	Risk Reduction	\$ (354)	-31%	Due to Lower activity then projected
Leaking Services	Risk Reduction	\$ (14,078)	-30%	Due to Lower volume then projected
Remotely Operating Valves (ROVs)	Risk Reduction	\$ (3,608)	-100%	Expended under different program/projects
TG - Transmission Pipeline Integrity Main Replacement Program	Risk Reduction	\$ (600)	-100%	No activity
Transmission Main Leaks	Risk Reduction	\$ (2,056)	-100%	No activity
TG - St. Ann's Tee to Hunt Point Downgrade	Risk Reduction	\$ 6,399	100%	Carry Over
TG - Yorktown Gate Station Refurbishment	Risk Reduction	\$ (4,694)	-51%	Construction deferred to future years
Cortlandt Gate Station Refurbishment	Risk Reduction	\$ 14	100%	Deferred to future years due to permitting for new location
Greenburgh Yard Refurbishment	Risk Reduction	\$ 6,655	100%	Carry Over
Westchester / Bronx Border to White Plains	Risk Reduction	\$ (30,495)	-80%	Due to contractor performance, project was postponed to 2021
TG - Bronx River Tunnel to Bronx Westchester Border	Risk Reduction	\$ 6,846	28%	Additional Volume
Bronx River Tunnel and Easement	Risk Reduction	\$ (12,368)	-100%	Deferred to future years
Astoria Transmission Main Reinforcement OTG	Risk Reduction	\$ (72)	-100%	Carry over adjustments
OTG Transmission Main Reinforcement	Risk Reduction	\$ (1,194)	-17%	Lower Cost
Iroquois-3rd Ward of Queens Interconnect	System Expansion	\$ (15,458)	-100%	Project was contingent on Pipelien approval which was not given
Carry Over Project - Roosevelt Island - Queens HP Feed	Risk Reduction	\$ 233	100%	Carry Over
New - Queens Transmission Upgrade	Risk Reduction	\$ 12,855	100%	New Project
Rye On System Solution	Risk Reduction	\$ 18,085	100%	Continuation of a new project
PC - Water Proof Manholes	Risk Reduction	\$ (100)	-100%	No activity
PC - Replace Regulators, Valves & Strainer 2 and Larger	Risk Reduction	\$ (169)	-34%	Due to Lower activity then projected
PC - Unserviceable Equipment	Risk Reduction	\$ (355)	-71%	Due to Lower activity then projected
PC - Regulator Vent System Refurbishment	Risk Reduction	\$ 98	21%	Due to Higher activity then projected
PC - Uncoated Piping	Risk Reduction	\$ (205)	-100%	No activity
PC - Corroded Gauge Lines	Risk Reduction	\$ (103)	-100%	No activity
PC - Pressure Monitoring / Telemetrics	Risk Reduction	\$ (381)	-76%	Due to Lower activity then projected
PC - RTU	Risk Reduction	\$ 1,093	100%	Carry Over
PC - Gridboss / Automated Adaptive Controls	Risk Reduction	\$ (627)	-96%	Due to Lower activity then projected
Tier 2 Security Improvement	Safety/Security	\$ 340	33%	Increased scope
Various Tunnel Properties - Security Improvements	Safety/Security	\$ (310)	-100%	Projects performed under different project
OTG - #4/6 Conversions NYC	New Business	\$ (10,036)	-40%	Due to Lower volume then projected
OTG - #2 Oil Conversions NYC	New Business	\$ 3,385	26%	Due to higher volume then projected
OTG - Westchester Area Growth	New Business	\$ (10,306)	-100%	Due to Lower volume then projected
OTG - Westchester Conversions	New Business	\$ (19,684)	-100%	Due to Lower volume then projected
OTG - Regulator Stations	New Business	\$ (12,215)	-97%	Lower volumes due to diminished growth in the OTG program
New Business - Regulator Stations	New Business	\$ (7,208)	-100%	No activity
New - Regulator Station Revamps	Risk Reduction	\$ 1,302	100%	New Program
Carry Over Project - Reinforce West Bronx	New Business	\$ (0)	-100%	Carry Over
LNG - Purchase and Install Vaporizers 1 and 2	Rplmt - Replacement	\$ 2,583	185%	Due to delays from previous years, larger expenses were experienced in 2019
LNG - Liquefier Instrumentation	Rplmt - Replacement	\$ (1,163)	-100%	Deferred to future years
LNG - Year Round Liquefier Operation	Rplmt - Replacement	\$ 13,173	100%	Carry Over
LNG - Plant Boil-Off Compressor	Rplmt - Replacement	\$ (750)	-100%	Deferred to future years
LNG - Plant Motor Control Center	Rplmt - Replacement	\$ (900)	-100%	Deferred to future years
LNG - Plant Regeneration Skid	Rplmt - Replacement	\$ (1,300)	-100%	Deferred to future years
LNG - Rebuild Turbines 601 and 626	Rplmt - Replacement	\$ (199)	-89%	Decreased Scope
LNG Plant - Replacement of Dry Chemical Fire Suppression System Zones 5 & 6A	Rplmt - Replacement	\$ 1,519	100%	Carry Over
LNG Plant - Fire Detection and Suppression Compliance Upgrades	Rplmt - Replacement	\$ 5,915	100%	Carry Over
LNG Transmission Service Line	Risk Reduction	\$ 1,733	100%	Continuation of a new project
Various Tunnel Properties - Steel Replacement Program	Rplmt - Replacement	\$ 1,793	100%	Carry Over
Ravenswood Tunnel - Electric Upgrade	Rplmt - Replacement	\$ 2,778	100%	Carry Over
Ravenswood Tunnel - NYF Gas Main Rollers	Rplmt - Replacement	\$ (500)	-100%	Deferred to future years
Ravenswood Tunnel - Feeder Support	Rplmt - Replacement	\$ (466)	-93%	Due to Lower volume then projected
Ravenswood Tunnel - Hoistway	Rplmt - Replacement	\$ (100)	-100%	Project was deemed irrelevant
Hudson Avenue Tunnel - Oil Minder	Rplmt - Replacement	\$ (35)	-101%	Accelerated from future years
Ravenswood Tunnel - Oil Minder	Rplmt - Replacement	\$ (35)	-100%	Deferred to future years
Various Tunnel Properties - Sump Pumps	Rplmt - Replacement	\$ 65	100%	Carry Over
Various Tunnel Properties - Upgrade Cable Radio Systems	Rplmt - Replacement	\$ (658)	-71%	Decreased Scope
Various Tunnel Properties - Asphalt Paving	Rplmt - Replacement	\$ (81)	-100%	Deferred to future years
First Ave. Tunnel - Flash Tank Replacement	Rplmt - Replacement	\$ (500)	-100%	Project was deemed irrelevant
Hudson Avenue Tunnel - Floor Meter	Rplmt - Replacement	\$ (65)	-100%	Deferred to future years
Meter Purchases - #4/6 Oil-to-Gas	Equipment Purchases	\$ (398)	-27%	Due to Lower volume then projected
Meter Installations - #4/6 Oil-to-Gas	New Business	\$ 241	41%	Due to higher volume then projected
AMI Natural Gas Detectors	Risk Reduction	\$ 2,578	100%	Continuation of a new program
Picarro Leak Detection Equipment	Information Technol	\$ 257	100%	Program spread over 5 years
Storm Hardening Projects	Storm Hardening	\$ (20)	-100%	Carry over adjustments
Gas Work Management Mobility	Information Technol	\$ 5,073	100%	Continuation of a new project
New - GIS Mapping	Information Technol	\$ 2,566	100%	New Project
Municipal Infrastructure		\$ 48,317	61%	Higher instances of interference then projected
IGS Interface with Pipeline Bulletin Boards	Information Technol	\$ 4	100%	Carry Over
AMI - Gas meters	Information Technol	\$ 6,920	16%	Accelerated from future years
MV 90 Upgrade/Replacement Project	Information Technol	\$ (800)	-100%	Deferred to future years
Gas Transaction System Replacement/Upgrade	Information Technol	\$ (397)	-12%	Due to Lower activity then projected

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC. 2017-2019 GAS CAPITAL PROGRAMS (Case 16-G-0061) NEW PROJECTS EXCEEDING \$1m		2019 Year End Performance (\$000)	
New Project /Program Description	Category Code		Justification
New - Queens Transmission Upgrade	Risk Reduction	\$ 12,855	See White Paper
New - Regulator Station Revamps	Risk Reduction	\$ 1,302	See White Paper
New - GIS Mapping	Information Technology	\$ 2,566	See White Paper

<input checked="" type="checkbox"/>	Capital
<input type="checkbox"/>	O&M

2020 – Gas Operations/ Transmission Projects & Programs

Project/Program Title	Queens Transmission Upgrade (NESE approved)
Project Manager	
Hyperion Project Number	
Status of Project	Planning
Estimated Start Date	06/01/2019
Estimated Completion Date	11/30/2021
Work Plan Category	Operationally Required

Work Description:

The scope of work is the installation of approximately 8,100 feet of 36-inch, 350 psig transmission main (section Q3) that will replace the existing 20-inch, 350 psig transmission main, in Astoria Queens. This includes the installation of valves as required by the NYCRR Part 255.

Justification Summary:

The installation of 36-inch, 350 psig Maximum Allowable Operating Pressure (MAOP) pipe will provide the following enhancements:

- Postpone the need to declare a moratorium on new customer connections in Con Edison's NYC service territory, and maintain a minimum pressure of 150 psig in the Flushing/Bayside areas of Queens (design day) when procuring increased supply as delivered services from the Lower Manhattan gate to meet forecasted New York City (NYC) load growth.
- The project will support the Company's compliance with the proposed PHMSA safety regulations, which are expected to be issued this year, including MAOP requirements.
- The existing 20-inch main will be replaced with a 36-inch steel main that will operate at less than 20% Specified Minimum Yield Strength (SMYS) and use materials and be installed in compliance with the above referenced PHMSA rule.

Supplemental Information:

- Alternatives: With the forecasted increase in customer demand, there may not be enough pipeline supplies to meet the combined New York Facilities system demand except from the existing supply-line in lower Manhattan (the Company notes that the modeling and forecasting of the combined New York Facilities demand will be completed this summer). Without this project to increase the capacity of gas from the existing supply-line, a moratorium on new connections would have to be implemented in parts of Con Edison's NYC service territory to prevent interruption of gas supply to firm customers on the coldest winter days. The alternative would be to install approximately 11,000 feet of 20" transmission pipe in lower Manhattan, which would be more expensive and difficult to complete. While the Company is also pursuing its SmartSolutions program to reduce customer demand, the Company does not forecast that it will be able to meet new customer demand with the projects that it is implementing pursuant to that program alone.

UPDATED

- Risk of No Action: Based on current forecast information, no action may result in declaration of a moratorium on new customer connections to prevent an interruption of gas supply to firm customers.
- Non-financial Benefits: The reinforcement is required to postpone the need to implement a moratorium on new customer connections and maintain Gas Transmission System pressures to meet the Design Basis requirement of a minimum of 150 psig on a design day. A portion of the Q3 transmission pipe section would be removed from the Transmission portfolio, reducing the inventory of pipeline subject to PHMSA pipeline integrity rules and would support compliance with new proposed PHMSA regulations expected to be issues in 2019.
- Summary of Financial Benefits (if applicable) and Costs: Not applicable because this project is necessary to meet customer demand and enable compliance with expected safety requirements._
- Technical Evaluation/Analysis: Synergi Gas software was utilized to perform hydraulic analysis to evaluate the feasibility to increase the system design takeaway capacity from the Lower Manhattan gate station to support demand in the New York City service area. This analysis (based on the most current information) demonstrated that an additional 100 MDt/d could be delivered for the NYC service area beyond Lower Manhattan from the Lower Manhattan gate station. This additional supply will be necessary to address forecasted increases in demand for the winters of 2020/2021 and 2021/2022.
- Project Relationships (if applicable): N/A
- Basis for Estimate: Cost of similar projects.

Total Funding Level (\$000):

Historical Elements of Expense

<u>EOE</u>	<u>Actual 2014</u>	<u>Actual 2015</u>	<u>Actual 2016</u>	<u>Actual 2017</u>	<u>Historic Year</u> (O&M only)	<u>Forecast 2018</u>
Labor	\$0	\$0	\$0	\$0	\$0	\$0
M&S	\$0	\$0	\$0	\$0	\$0	\$0
A/P	\$0	\$0	\$0	\$0	\$0	\$0
Other	\$0	\$0	\$0	\$0	\$0	\$0
Total	\$0	\$0	\$0	\$0	\$0	\$0

Future Elements of Expense

<u>EOE</u>	<u>Budget 2019</u>	<u>Request 2020</u>	<u>Request 2021</u>	<u>Request 2022</u>	<u>Request 2023</u>
Labor	\$1,550	\$3,600	\$2,700	\$150	\$0
M&S	\$775	\$1,800	\$1,350	\$75	\$0
A/P	\$6,975	\$16,200	\$12,150	\$675	\$0
Other	\$1,550	\$3,600	\$2,700	\$150	\$0
Overheads	\$4,650	\$10,800	\$8,100	\$450	\$0
Total	\$15,500	\$36,000	\$27,000	\$1,500	\$0

UPDATED

<input checked="" type="checkbox"/>	Capital
<input type="checkbox"/>	O&M

2019 – Gas Operations / Regulator Stations

Project/Program Title	Regulator Station Revamps
Project Manager	Jack Ng
Hyperion Project Number	PR.23318346
Status of Project	In-Progress
Estimated Start Date	Ongoing
Estimated Completion Date	Ongoing
Work Plan Category	Strategic

Work Description:

This program revamps the existing regulator stations for growing gas demand. The work required will vary, depending on the existing design of each regulator station and the future gas load. This program can involve the installation of new regulator station vaults, inlet and outlet piping, replacement of regulator hardware, and installation of new communication to the Gas Operation's SCADA system and to the Gas Operations Supervisory System (GOSS).

The schedule is a multi-year program to retrofit several stations across the system.

Justification Summary:

Con Edison's gas system has aging infrastructure that had relatively steady growth prior to 2011. However, the demand for gas has grown tremendously over recent years. The Clean Heat Act of 2011 has made natural gas the energy fuel of choice for previous No. 4 and 6 oil consumers. The impact of Super Storm Sandy on the New York metro area has created a great deal of interest in natural gas fed backup generators.

The goal of the program is to ensure that adequately sized regulators provide the capacity to meet existing and added loads to the system and to provide system flexibility. With more demand on the gas system, the regulator stations must be able to meet this demand.

Regulator stations have been taken out of service due to various reasons (contractor damage, inspections, environmental issues, etc.). Having surrounding regulators that can provide additional support during shut downs is needed to minimize the impact to our customers.

This program will also improve the safety to our gas customers because it will prevent the loss of gas service that may become essential for heating in the winter time and for potential life sustaining equipment.

Supplemental Information:

- Alternatives: An alternative option would be to install new regulator stations. This would require additional real estate for a new vault, more transmission main for high pressure regulators, and as a result significantly higher cost.

- Risk of No Action: No action can potentially lead to outages due to inability to supply the system.
- Non-financial Benefits: Maintaining supply to our gas system is essential to maintain good relations with two stakeholders. The Public Service Commission (PSC) requires that customers receive 4” water column of natural gas at the end of the service line. Meeting this requirement will allow the company to hold good standing with the PSC while avoiding customer outages. Reliable services will improve our relations with customers.
- Summary of Financial Benefits (if applicable) and Costs: N/A
- Technical Evaluation/Analysis: The Synergi Gas Model is used to identify capacity needs for specific regulator stations. The models are “validated” annually after each winter to reflect actual system performance on the coldest days of the winter. The validated model then becomes the design model until the next validation. Utilizing the design model which reflects both actual system load and new load from pending customer requests, an ideal gas capacity for regulator stations is determined.
- Project Relationships (if applicable): N/A
- Basis for Estimate: The estimate is based on historical spend for similar regulator projects.

Annual Funding Levels (\$000):

Historic Elements of Expense

<u>EOE</u>	<u>Actual 2014</u>	<u>Actual 2015</u>	<u>Actual 2016</u>	<u>Actual 2017</u>	<u>Historic Year</u> (O&M only)	<u>Forecast 2018</u>
Labor	\$0	\$0	\$425	\$81	\$0	\$0
M&S	\$0	\$0	\$1,078	\$63	\$0	\$0
A/P	\$0	\$0	\$2,495	\$855	\$0	\$0
Other	\$0	\$0	\$46	\$1	\$0	\$0
Overheads	\$0	\$0	\$1,447	\$214	\$0	\$0
Total	<u>\$0</u>	<u>\$0</u>	<u>\$5,491</u>	<u>\$1,214</u>	<u>\$0</u>	<u>\$0</u>

Future Elements of Expense

<u>EOE</u>	<u>Budget 2019</u>	<u>Request 2020</u>	<u>Request 2021</u>	<u>Request 2022</u>	<u>Request 2023</u>
Labor	\$275	\$377	\$377	\$377	\$377
M&S	\$619	\$851	\$851	\$851	\$851
A/P	\$1,818	\$2,499	\$2,499	\$2,499	\$2,499
Other	\$24	\$35	\$35	\$35	\$35
Overheads	\$901	\$1,238	\$1,238	\$1,238	\$1,238
Total	<u>\$3,637</u>	<u>\$5,000</u>	<u>\$5,000</u>	<u>\$5,000</u>	<u>\$5,000</u>

2019 – Gas

Project/Program Title	GIS Implementation-Gas
Project Manager	Pascale J Ambrosio
Hyperion Project Number	
Status of Project	Engineering/Planning
Estimated Start Date	January 1, 2019
Estimated Completion Date	December 31, 2020
Work Plan Category	Strategic

Work Description:

This project, in conjunction with the Enterprise GIS project, will implement a Geographic Information System (“GIS”). When complete, this platform will offer one consolidated mapping and visualization system across Gas Operations. This project builds on the previous Phase 0 planning project conducted for the Con Edison organization. The work needed to implement the GIS solution for Gas will be completed in 2020 at a total cost of \$8 million. These costs include the below items

- Onboarding of System integrator
- Functional Workshops with SME teams.
- Data Model design.
- Technical workshops for system design
- Signoff on final functional & data model requirements.
- Data acceptance testing (1 of 3) – Migrated & Conflated M&S plates.
- Internal resource support costs

At the end of the project, gas data will be conflated and migrated to an ESRI Geodatabase

A GIS system is used to capture, store, and analyze geospatial data. This system stores the physical location and other characteristics of facilities and assets; it also maintains the as-built model of the gas distribution systems. The recommendation is to replace the existing aging mapping infrastructure and consolidate current mapping systems into one core platform. Con Edison has taken the first steps in this direction. In early 2019, the Company will procure a suitable platform for an enterprise GIS and begin migrating the Vehicle to Integrate Systems and Information for Operating Needs (“VISION”) gas plates, mains and services (“M&S”) maps. Further integration and data quality assessments are required to incorporate the remainder of the Gas system maps. This effort will include integrating mapping data for the Gas System Maps, and then conflating and quality checking all data.

Justification Summary:

This project is implemented as part of Con Edison’s Enterprise GIS.. The GIS system will catalog Gas assets, and serve as the system of record for the specific location and operating characteristics of mains and services. The GIS will also allow for greater accuracy of Gas data used for planning and operations. Industry utilization of GIS has evolved from being a “mapping system” to a critical component of both operations and asset management by leveraging the GIS’s live updates to access the latest information on system configuration and the status of repair work. Con Edison’s current mapping applications are beyond their respective product support life-cycles and do not provide the capabilities of current GIS products. A new GIS will enable more efficient analysis, planning, and utilization of operational systems. One example of this obsolescence is the VISION mapping system which is an outdated second-

generation GIS platform (Intergraph's FRAMME Product) with a remaining domestic user base of two utilities (Alliance Pipeline and Con Edison). Other major utilities have implemented or committed to implement fourth-generation GIS platforms.

Product obsolescence is not the only challenge. The Company's current mapping system environment consists of multiple "core" systems and over 30 functionally redundant IT-supported applications. These applications use 15 distinct and proprietary coordinate systems. Additionally, the applications have dated graphical user interfaces, are difficult and costly to enhance, and require support personnel to maintain expertise in obsolete technologies. The continued use of obsolete and inflexible systems has both financial and operational ramifications as described below. Additionally, the product (hardware and software) obsolescence increases the Company's risk in disaster recovery, due to the lack of timely availability of critical components or expertise and limitations collaborating with outside mapping services. Once the enterprise GIS system is completed in 2024, the Company will have a single system for mapping applications and updates, providing Company employees access to a live mapping system that updates as soon as a change occurs in the field.

Uses for mapping system applications have expanded over the last decade. Given the diversity of existing mapping systems, this has led to a proliferation of non-enterprise applications, at a rate of approximately two per year. These GIS related applications are implemented in individual groups or departments to provide limited scope and capabilities to satisfy the need for that specific organization. None of these GIS-related applications provide a connectivity model for use by the engineering departments and operational systems. Without the implementation of an enterprise-wide GIS, this trend will continue. These sixteen individual departmental projects consume capital funds, create new "silos" of data, have redundant functionality, and ultimately require support personnel for administrative and maintenance activities. Some examples of such projects include siloed systems to support damage assessment for storm support, wetlands flooding maps, and geographical customer load data. The new GIS system will be the single source of truth for mapping applications, storm support applications, and wetlands flooding maps. Geographical customer load data will also be stored or connected to the new GIS system. With the new GIS system, Company employees will be able to more efficiently access the data they need to perform their work.

The continued use of the present mapping and visualization systems limits business effectiveness and capabilities including:

- **Collaboration and use of external map services** – The proprietary coordinate systems and obsolete data formats of the current mapping systems severely restrict the Company's ability to share facility location information with external entities. More importantly, these systems restrict the Company's ability to leverage the multitude of geospatial data services published by government entities including the City of New York, Westchester County, Federal Emergency Management Agency ("FEMA"), the Census Bureau, and the National Weather Service.
- **Multi-commodity maps** – The current mapping systems do not effectively display all commodities in a single view. Because of this, time is required to acquire and reconcile multiple map products during planning, design, and construction activities. When new electric assets are added, these must be recorded four times in the current systems.
- **Data and map maintenance** – For each completed work request or data correction request asset mapping data must be manually entered into three systems. This introduces data discrepancies between the respective systems.
- **Lack of flexibility** – Incorporating new and much needed functions and features into the current mapping systems is a complex and costly undertaking due to the number of systems and their obsolete technical environments. A new GIS would enable maps to be updated quicker and with more accuracy.
- **Ad-hoc map production** – Substantial effort is required by IT to produce specialized maps. The future GIS will provide end users the ability to develop ad-hoc thematic maps, which will incorporate internal and third-party map layers.

Supplemental Information:

- **Alternatives:** The following alternatives have been considered to address current mapping system issues and enhanced operational needs:

Alternative 1– Upgrade Existing Systems	Reasons for Not Selecting Alternative
<ul style="list-style-type: none"> • Upgrade underlying versions of MicroStation and Oracle for Primary • Migrate custom code from all systems to be compatible with upgrades • Modify existing system interfaces to be compatible with underlying system upgrades 	<ul style="list-style-type: none"> • Functional gaps in workflow and processes will exist • Data discrepancies will continue to exist • Increased costs of maintaining multiple mapping systems • Requires specialized mapping personnel
Alternative 2 – Build new systems internally	Reasons for Not Selecting Alternative
<ul style="list-style-type: none"> • Select underlying GIS or Computer Aided Design (“CAD”) product and internally develop a custom system 	<ul style="list-style-type: none"> • Lack of qualified resources • Adequate “off the shelf” alternatives exist • Length & cost of project would be extended

- **Risk of No Action:** Current mapping systems are beyond their respective product support life-cycles and do not provide the capabilities of current GIS products. Without full GIS implementation, Con Edison will continue to face technical and business challenges, such as:
 - Reduced functional capabilities
 - Potential security vulnerabilities in non-supported system components
 - Inoperable systems
 - Inconsistent asset data across multiple mapping systems
 - Continued reliance on static map products instead of dynamic interactive map displays
 - Suboptimal integration with operational systems across the Company (e.g., with the Work Management System) and with external entities (e.g., New York City Smart City efforts); GIS will enhance the Company’s current WMS functionality and improve the ability to share mapping data with external entities that already use GIS.
 - Increased costs to maintain and enhance multiple obsolete technologies
- **Non-financial Benefits:** An enterprise-wide GIS offers the following non-financial benefits:
 - Provides a platform to address emerging utility requirements and enables timely response to regulatory reports and maps Improves the quality and quantity of data for critical operational and planning systems
 - Provides more efficient planning, design, map production, and operational analysis
 - Increases functional and data integration capabilities
- GIS as a foundational system is expected to support a number of other functions within the utility that would have additional benefits that are not quantifiable at this time. These other potential uses for GIS include:
 - :
 - :
 - Risk reduction in excavation related incidents
 - Reduction in operating errors
 - Real-time collaboration with city agencies when responding to gas/ public safety incidents as well as planned work
 - Efficiently monitor performance of Transmission and Distribution systems
 - Potential integration opportunities with AMI to monitor system performance at service level

- Efficient management of gas outages and restoration effort.
 - Gas flow modelling and simulations (for planned or emergency work)
 - Trending data and analytics required to identify threats for our Distribution/Transmission Integrity Management Programs
 - Gas system inventory and Ad-Hoc Reporting
- Summary of Financial Benefits (if applicable) and Costs: Implementation of an Enterprise GIS introduces the following cost avoidance and efficiency gains:
 - Mapping organization efficiency gains
 - IT efficiency gains
 - Field labor efficiency gains
 - Planning and analysis efficiency gains
 - Improved outage analysis/faster outage restoration (cost avoidance)
 Reduction in number and overall cost of software license, maintenance and custom support contracts for IT and “Non-IT” applications

Technical Evaluation/Analysis: The Enterprise GIS Phase 0 project informed the design requirements and cost estimates of the phases of the Enterprise GIS project.

Project Relationships (if applicable): The Gas GIS project is associated to the Enterprise GIS implementation currently under design by the Company.

Basis for Estimate: The estimated costs are based on vendor agreements as well as internal labor by both business and IT

Annual Funding Levels (\$000):

Future Capital Elements of Expense

<u>EOE</u>	<u>Budget 2019</u>	<u>Request 2020</u>
Labor	-	
M&S	-	-
A/P	8,000	
Other	-	
Overheads	-	
Total	8,000	

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC. 2017-2019 GAS CAPITAL PROGRAMS (Case 16-G-0061) INTERFERENCE RELATED TO MUNICIPAL STORM HARDENING & SEWER OVERFLOW PROJECTS		2019 Year End Performance (\$000)
Project /Program Description	Project Name	

* No projects identified

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC. 2017-2019 GAS CAPITAL PROGRAMS (Case 16-G-0061) #4/#6 OIL TO GAS CONVERSIONS	2019 Year End Performance
Project /Program Description	(\$000)
OTG - #4/6 Conversions NYC	\$15,114
OTG – Regulator Stations	\$354
Meter Installations – #4/6 Oil-to-Gas	\$831
Meter Purchases - #4/6 Oil-to-Gas	\$1,102

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Cost
12 Mo. Ending December 31, 2019

	M			X			Q			W			Total		
	Cost	Footage	Cost/Foot	Cost	Footage	Cost/Foot	Cost	Footage	Cost/Foot	Cost	Footage	Cost/Foot	Cost	Footage	Cost/Foot
MRP	\$65,669,000	46,778		\$43,229,000	96,766		\$71,963,674	100,454		\$139,650,355	220,453		\$320,512,029	464,451	\$690
Cast Iron	\$46,894,414	41,645	\$1,126	\$32,883,656	73,786	\$917	\$22,991,034	20,694	\$1,111	\$62,033,625	75,375	\$823	\$164,802,728	211,500	\$779
Steel	\$18,774,586	5,133	\$3,658	\$10,345,344	22,980	\$814	\$48,972,640	79,760	\$614	\$77,616,730	145,078	\$535	\$155,709,301	252,951	\$616
Other															
Public Improvement	\$71,107,000	17,052		\$24,334,975	13,900		\$8,638,688	5,609		\$7,744,284	4,522		\$111,824,947	41,083	\$2,722
Cast Iron	\$59,827,125	14,347	\$4,170	\$22,766,332	13,004	\$1,751	\$3,958,179	2,570	\$1,540	\$6,970,198	4,070	\$1,713	\$93,521,834	33,991	\$2,751
Steel	\$11,279,875	2,705	\$4,170	\$1,568,643	896	\$1,751	\$4,680,509	3,039	\$1,540	\$774,086	452	\$1,713	\$18,303,113	7,092	\$2,581
System Reinforcement	\$87,346	116		\$224,684	218		\$678,281	1,470		\$2,321,960	3,325		\$3,312,271	5,129	\$646
Cast Iron	\$62,498	83	\$753	\$171,089	166	\$1,031	\$4,614	10	\$461	\$170,393	244	\$698	\$408,595	503	\$812
Steel	\$24,848	33	\$753	\$53,594	52	\$1,031	\$673,667	1,460	\$461	\$2,151,567	3,081	\$698	\$2,903,677	4,626	\$628
GNB/OTG (New Business)	\$2,416,625	1,781		\$1,006,472	1,015		\$134,776	197		\$321,076	672		\$3,878,949	3,665	\$1,058
Cast Iron	\$2,291,791	1,689	\$1,357	\$864,673	872	\$992	\$65,678	96	\$684	\$27,234	57	\$478	\$3,249,376	2,714	\$1,197
Steel	\$124,834	92	\$1,357	\$141,798	143	\$992	\$69,098	101	\$684	\$293,842	615	\$478	\$629,573	951	\$662

*Unit Cost Calculations are based on year end installed footages

*Total Cost for LPP is based on year end unit cost * 2019 LPP removal footages

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC

Gas Rate Case 16-G-0061

Main Replacement Summary

12 Mo. Ending December 31, 2019

Mid Year 2019 Main Replacement Program: by Material	
Material	Footage Replaced/Abandoned
Cast Iron	211,500
Steel	252,951
Grand Total	464,451
Mid Year 2019 Other Leak Prone Pipe Replaced: by Material	
Material	Footage Replaced/Abandoned
Cast Iron	37,208
Steel	12,669
Grand Total	49,877

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC

Gas Rate Case 16-G-0061

Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
172		CLINTON	ST	Manhattan	MRP
5		CLINTON	ST	Manhattan	MRP
8	W	10	ST	Manhattan	MRP
183	W	10	ST	Manhattan	MRP
2		MONTGOMERY	ST	Manhattan	MRP
178		MONTGOMERY	ST	Manhattan	MRP
518	E	87	ST	Manhattan	MRP
12	E	38	ST	Manhattan	MRP
13	E	38	ST	Manhattan	MRP
211	E	38	ST	Manhattan	MRP
7		3	AV	Manhattan	MRP
174		CLINTON	ST	Manhattan	MRP
12		CLINTON	ST	Manhattan	MRP
5		CLINTON	ST	Manhattan	MRP
5		MORTON	ST	Manhattan	MRP
177		BEDFORD	ST	Manhattan	MRP
172		JEFFERSON	ST	Manhattan	MRP
3		JEFFERSON	ST	Manhattan	MRP
7		BEDFORD	ST	Manhattan	MRP
6		JEFFERSON	ST	Manhattan	MRP
586	E	87	ST	Manhattan	MRP
250	E	87	ST	Manhattan	MRP
58		3	AV	Manhattan	MRP
250		3	AV	Manhattan	MRP
58	E	87	ST	Manhattan	MRP
296	W	86	ST	Manhattan	MRP
74	E	87	ST	Manhattan	MRP
138		HENRY	ST	Manhattan	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
58		HENRY	ST	Manhattan	MRP
6		HENRY	ST	Manhattan	MRP
33		HENRY	ST	Manhattan	MRP
69	E	87	ST	Manhattan	MRP
0	E	87	ST	Manhattan	MRP
7		HENRY	ST	Manhattan	MRP
5	E	87	ST	Manhattan	MRP
28	W	86	ST	Manhattan	MRP
6		MADISON	ST	Manhattan	MRP
6		HENRY	ST	Manhattan	MRP
11		HENRY	ST	Manhattan	MRP
181		MADISON	ST	Manhattan	MRP
25		MADISON	ST	Manhattan	MRP
65		HENRY	ST	Manhattan	MRP
74		HENRY	ST	Manhattan	MRP
204		PIKE	ST	Manhattan	MRP
17		MADISON	ST	Manhattan	MRP
184		PIKE	ST	Manhattan	MRP
97	E	86	ST	Manhattan	MRP
97		1	AV	Manhattan	MRP
98		HENRY	ST	Manhattan	MRP
53		SAINT MARKS	PL	Manhattan	MRP
6		HENRY	ST	Manhattan	MRP
42		3	AV	Manhattan	MRP
40		3	AV	Manhattan	MRP
7		MADISON	ST	Manhattan	MRP
5		MADISON	ST	Manhattan	MRP
3		HENRY	ST	Manhattan	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
44	E	87	ST	Manhattan	MRP
22	E	87	ST	Manhattan	MRP
4	E	87	ST	Manhattan	MRP
4	E	87	ST	Manhattan	MRP
266		SAINT MARKS	PL	Manhattan	MRP
51		SAINT MARKS	PL	Manhattan	MRP
261		SAINT MARKS	PL	Manhattan	MRP
89		1	AV	Manhattan	MRP
14		1	AV	Manhattan	MRP
19		1	AV	Manhattan	MRP
13		1	AV	Manhattan	MRP
140		MORTON	ST	Manhattan	MRP
357	E	86	ST	Manhattan	MRP
3		BARROW	ST	Manhattan	MRP
3		3	AV	Manhattan	MRP
70	E	85	ST	Manhattan	MRP
50	E	85	ST	Manhattan	MRP
145	E	85	ST	Manhattan	MRP
413	E	85	ST	Manhattan	MRP
176		3	AV	Manhattan	MRP
168	E	38	ST	Manhattan	MRP
1363	W	87	ST	Manhattan	MRP
443		3	AV	Manhattan	MRP
1		BARROW	ST	Manhattan	MRP
2		BARROW	ST	Manhattan	MRP
5		3	AV	Manhattan	MRP
21		3	AV	Manhattan	MRP
278		3	AV	Manhattan	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
37		3	AV	Manhattan	MRP
395		MORTON	ST	Manhattan	MRP
16		3	AV	Manhattan	MRP
5		3	AV	Manhattan	MRP
34	E	79	ST	Manhattan	MRP
69	E	79	ST	Manhattan	MRP
192		BARROW	ST	Manhattan	MRP
15		BARROW	ST	Manhattan	MRP
64		BARROW	ST	Manhattan	MRP
2		BARROW	ST	Manhattan	MRP
39		BARROW	ST	Manhattan	MRP
16		BARROW	ST	Manhattan	MRP
103		BARROW	ST	Manhattan	MRP
339		BARROW	ST	Manhattan	MRP
353		BARROW	ST	Manhattan	MRP
472		BARROW	ST	Manhattan	MRP
2		BARROW	ST	Manhattan	MRP
80		FRANCIS LEWIS	BLVD	Queens	MRP
416		FRANCIS LEWIS	BLVD	Queens	MRP
115		WILLETS POINT	BLVD	Queens	MRP
602		CLINTONVILLE	ST	Queens	MRP
719		CLINTONVILLE	ST	Queens	MRP
12		CLINTONVILLE	ST	Queens	MRP
515		WILLETS POINT	BLVD	Queens	MRP
15		CLINTONVILLE	ST	Queens	MRP
382		CLINTONVILLE	ST	Queens	MRP
84		WILLETS POINT	BLVD	Queens	MRP
225		WILLETS POINT	BLVD	Queens	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
431		33	AV	Queens	MRP
55		33	AV	Queens	MRP
584		WILLETS POINT	BLVD	Queens	MRP
79		WILLETS POINT	BLVD	Queens	MRP
525		WILLETS POINT	BLVD	Queens	MRP
364		WILLETS POINT	BLVD	Queens	MRP
220		CLINTONVILLE	ST	Queens	MRP
10		CLINTONVILLE	ST	Queens	MRP
26		WILLETS POINT	BLVD	Queens	MRP
73		WILLETS POINT	BLVD	Queens	MRP
728		STEINWAY	ST	Queens	MRP
624		STEINWAY	ST	Queens	MRP
40		STEINWAY	ST	Queens	MRP
293		STEINWAY	ST	Queens	MRP
415		STEINWAY	ST	Queens	MRP
705		STEINWAY	ST	Queens	MRP
785		STEINWAY	ST	Queens	MRP
7		30	AV	Queens	MRP
438		30	AV	Queens	MRP
461		5	AV	Queens	MRP
23		5	AV	Queens	MRP
507		8	AV	Queens	MRP
600		HAVILAND	AV	Bronx	MRP
25		NEWBOLD	AV	Bronx	MRP
403		HAVEMEYER	AV	Bronx	MRP
553		KINGSBRIDGE	AV	Bronx	MRP
196		KINGSBRIDGE	AV	Bronx	MRP
179		WILKINSON	AV	Bronx	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
207		WILKINSON	AV	Bronx	MRP
452		HAVEMEYER	AV	Bronx	MRP
20		HAVILAND	AV	Bronx	MRP
40		HAVEMEYER	AV	Bronx	MRP
88		HAVEMEYER	AV	Bronx	MRP
59		WILKINSON	AV	Bronx	MRP
38		WILKINSON	AV	Bronx	MRP
93		WILKINSON	AV	Bronx	MRP
115		WILKINSON	AV	Bronx	MRP
203		WILKINSON	AV	Bronx	MRP
144		WILKINSON	AV	Bronx	MRP
92		WILKINSON	AV	Bronx	MRP
776		BARNES	AV	Bronx	MRP
3		MAYFLOWER	AV	Bronx	MRP
381	E	197	ST	Bronx	MRP
784		WALLACE	AV	Bronx	MRP
160		WILKINSON	AV	Bronx	MRP
6		WILKINSON	AV	Bronx	MRP
2		WILKINSON	AV	Bronx	MRP
368		HOBART	AV	Bronx	MRP
241		HOBART	AV	Bronx	MRP
622		CASTLE HILL	AV	Bronx	MRP
476		BURR	AV	Bronx	MRP
282		COLONIAL	AV	Bronx	MRP
292	E	196	ST	Bronx	MRP
9		WESTCHESTER	AV	Bronx	MRP
17		WESTCHESTER	AV	Bronx	MRP
393		WESTCHESTER	AV	Bronx	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
240		WESTCHESTER	AV	Bronx	MRP
181		WESTCHESTER	AV	Bronx	MRP
46		WESTCHESTER	AV	Bronx	MRP
224		WESTCHESTER	AV	Bronx	MRP
91	E	194	ST	Bronx	MRP
227	E	194	ST	Bronx	MRP
70		CASTLE HILL	AV	Bronx	MRP
251		STARLING	AV	Bronx	MRP
649		CASTLE HILL	AV	Bronx	MRP
450		CONTINENTAL	AV	Bronx	MRP
38		CONTINENTAL	AV	Bronx	MRP
257		SAINT PAULS	AV	Bronx	MRP
435	S	PELHAM	PKWY	Bronx	MRP
340	E	194	ST	Bronx	MRP
153		MAYFLOWER	AV	Bronx	MRP
367		HOBART	AV	Bronx	MRP
72		HOBART	AV	Bronx	MRP
371		MOSHOLU	AV	Bronx	MRP
169		HOBART	AV	Bronx	MRP
23	S	PELHAM	PKWY	Bronx	MRP
382	S	PELHAM	PKWY	Bronx	MRP
354		BURR	AV	Bronx	MRP
320		CASTLE HILL	AV	Bronx	MRP
102		CASTLE HILL	AV	Bronx	MRP
709		CRUGER	AV	Bronx	MRP
690		NEWBOLD	AV	Bronx	MRP
426		CONTINENTAL	AV	Bronx	MRP
97		CONTINENTAL	AV	Bronx	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
91		CONTINENTAL	AV	Bronx	MRP
5		CONTINENTAL	AV	Bronx	MRP
141		ADEE	AV	Bronx	MRP
655		MATTHEWS	AV	Bronx	MRP
198	E	196	ST	Bronx	MRP
611		COLONIAL	AV	Bronx	MRP
274		CASTLE HILL	AV	Bronx	MRP
396		CASTLE HILL	AV	Bronx	MRP
210		SAINT PAULS	AV	Bronx	MRP
327		SAINT PAULS	AV	Bronx	MRP
50		SAINT PAULS	AV	Bronx	MRP
345		CASTLE HILL	AV	Bronx	MRP
49		NEWBOLD	AV	Bronx	MRP
25		ARNOW	AV	Bronx	MRP
150	E	167	ST	Bronx	MRP
370		CASTLE HILL	AV	Bronx	MRP
279		CASTLE HILL	AV	Bronx	MRP
26		CASTLE HILL	AV	Bronx	MRP
25		CASTLE HILL	AV	Bronx	MRP
25		CASTLE HILL	AV	Bronx	MRP
443		CASTLE HILL	AV	Bronx	MRP
222		MORRIS PARK	AV	Bronx	MRP
3		MORRIS PARK	AV	Bronx	MRP
329		MANHATTAN COLLEGE	PKWY	Bronx	MRP
710		PURDY	ST	Bronx	MRP
348		MANHATTANCOLLEGE	PKWY	Bronx	MRP
200		VARK	ST	Westchester	MRP
130		BELLWOOD	AV	Westchester	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC

Gas Rate Case 16-G-0061

Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
37		BELLWOOD	AV	Westchester	MRP
313		BELLWOOD	AV	Westchester	MRP
30		BELLWOOD	AV	Westchester	MRP
520		BELLWOOD	AV	Westchester	MRP
283	W	SIDNEY	AV	Westchester	MRP
40	W	SIDNEY	AV	Westchester	MRP
20	W	SIDNEY	AV	Westchester	MRP
330	N	10	AV	Westchester	MRP
184		NEW MAIN	ST	Westchester	MRP
168		NEW MAIN	ST	Westchester	MRP
15		NEW MAIN	ST	Westchester	MRP
485		NEW MAIN	ST	Westchester	MRP
413		HUDSON	ST	Westchester	MRP
29		HUDSON	ST	Westchester	MRP
229		HUDSON	ST	Westchester	MRP
413		HUDSON	ST	Westchester	MRP
373		ELM	ST	Westchester	MRP
428		JACKSON	AV	Westchester	MRP
120		ELM	ST	Westchester	MRP
326		ELM	ST	Westchester	MRP
366		PEACE	ST	Westchester	MRP
847		VARK	ST	Westchester	MRP
241		CHATTERTON	AV	Westchester	MRP
30		CHATTERTON	AV	Westchester	MRP
192		CHATTERTON	AV	Westchester	MRP
570		WASHINGTON	AV	Westchester	MRP
221		JACKSON	AV	Westchester	MRP
180		JACKSON	AV	Westchester	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC

Gas Rate Case 16-G-0061

Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
331		HERRIOT	ST	Westchester	MRP
34		SPLIT ROCK	RD	Westchester	MRP
325		SPLIT ROCK	RD	Westchester	MRP
205		LOCUST	AV	Westchester	MRP
75		LOCUST	AV	Westchester	MRP
6		MAIN	ST	Westchester	MRP
12		LOCUST	AV	Westchester	MRP
3		LOCUST	AV	Westchester	MRP
399		LOCUST	AV	Westchester	MRP
433		MAIN	ST	Westchester	MRP
29		MAIN	ST	Westchester	MRP
50		PEACE	ST	Westchester	MRP
54		PEACE	ST	Westchester	MRP
58		PEACE	ST	Westchester	MRP
7		PEACE	ST	Westchester	MRP
41		PEACE	ST	Westchester	MRP
167		PEACE	ST	Westchester	MRP
773		WASHINGTON	AV	Westchester	MRP
14		PEACE	ST	Westchester	MRP
316		GRANT	AV	Westchester	MRP
470		GRANT	AV	Westchester	MRP
171		PEACE	ST	Westchester	MRP
34	S	BROADWAY		Westchester	MRP
340		CHURCH	ST	Westchester	MRP
8	S	BROADWAY		Westchester	MRP
523		NEW MAIN		Westchester	MRP
293		NEW MAIN	ST	Westchester	MRP
5		NEW MAIN	ST	Westchester	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
522		CLAY	AV	Westchester	MRP
219		HUNTER	AV	Westchester	MRP
274		HUNTER	AV	Westchester	MRP
693		MONROE	ST	Westchester	MRP
75		MONROE	ST	Westchester	MRP
17		OAK	LA	Westchester	MRP
355		CLAY	AV	Westchester	MRP
797		GRANT	AV	Westchester	MRP
40		GRANT	AV	Westchester	MRP
568		WASHINGTON	AV	Westchester	MRP
35		WASHINGTON	AV	Westchester	MRP
237	W	LINCOLN	AV	Westchester	MRP
130	W	LINCOLN	AV	Westchester	MRP
45	W	LINCOLN	AV	Westchester	MRP
20	W	LINCOLN	AV	Westchester	MRP
403	W	LINCOLN	AV	Westchester	MRP
273		WASHINGTON	PL	Westchester	MRP
458	W	LINCOLN	AV	Westchester	MRP
8	W	LINCOLN	AV	Westchester	MRP
354	N	10	AV	Westchester	MRP
243	N	10	AV	Westchester	MRP
255	W	LINCOLN	AV	Westchester	MRP
252		OGDEN	AV	Westchester	MRP
120		OGDEN	PL	Westchester	MRP
290		OGDEN	PL	Westchester	MRP
3		LAFAYETTE	ST	Westchester	MRP
906		LAFAYETTE	ST	Westchester	MRP
56	N	BOND	ST	Westchester	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC

Gas Rate Case 16-G-0061

Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
516		GRANT	AV	Westchester	MRP
177		GRANT	AV	Westchester	MRP
9		GRANT	AV	Westchester	MRP
104		GRANT	AV	Westchester	MRP
486		GRANT	AV	Westchester	MRP
95		GRANT	AV	Westchester	MRP
320		PINE	ST	Westchester	MRP
17		PINE	ST	Westchester	MRP
410		NEW MAIN	ST	Westchester	MRP
636		RIDGECREST N		Westchester	MRP
1012		DOBBS	TERR	Westchester	MRP
1060		RIDGECREST W		Westchester	MRP
155	W	157	ST	Manhattan	MRP
71	W	88	ST	Manhattan	MRP
43	W	88	ST	Manhattan	MRP
10	W	88	ST	Manhattan	MRP
29	W	36	ST	Manhattan	MRP
3	W	36	ST	Manhattan	MRP
4	E	10	ST	Manhattan	MRP
53	E	10	ST	Manhattan	MRP
38	E	11	ST	Manhattan	MRP
47		3	AV	Manhattan	MRP
8	W	36	ST	Manhattan	MRP
6		3	AV	Manhattan	MRP
48		3	AV	Manhattan	MRP
31	W	36	ST	Manhattan	MRP
32	W	36	ST	Manhattan	MRP
57		PARK	AV	Manhattan	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC

Gas Rate Case 16-G-0061

Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
44	W	8	ST	Manhattan	MRP
83		SAINT MARKS	PL	Manhattan	MRP
95		3	AV	Manhattan	MRP
92	E	25	ST	Manhattan	MRP
8	W	90	ST	Manhattan	MRP
74	W	34	ST	Manhattan	MRP
14		WARREN	ST	Manhattan	MRP
2		WARREN	ST	Manhattan	MRP
26		WARREN	ST	Manhattan	MRP
18		WARREN	ST	Manhattan	MRP
115		WARREN	ST	Manhattan	MRP
69		WARREN	ST	Manhattan	MRP
96		WARREN	ST	Manhattan	MRP
278		5	AV	Manhattan	MRP
1		5	AV	Manhattan	MRP
7		5	AV	Manhattan	MRP
40		5	AV	Manhattan	MRP
3		BLEECKER	ST	Manhattan	MRP
2		BLEECKER	ST	Manhattan	MRP
1		BLEECKER	ST	Manhattan	MRP
14	W	END	AV	Manhattan	MRP
22	W	END	AV	Manhattan	MRP
175		5	AV	Manhattan	MRP
169	W	END	AV	Manhattan	MRP
50		5	AV	Manhattan	MRP
7	W	END	AV	Manhattan	MRP
45		CANAL	ST	Manhattan	MRP
10	W	90	ST	Manhattan	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC

Gas Rate Case 16-G-0061

Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
155	W	90	ST	Manhattan	MRP
75		DOYERS	ST	Manhattan	MRP
15		DOYERS	ST	Manhattan	MRP
133		NAGLE	AV	Manhattan	MRP
4		NAGLE	AV	Manhattan	MRP
49	W	91	ST	Manhattan	MRP
5	W	END	AV	Manhattan	MRP
165	W	58	ST	Manhattan	MRP
195		3	AV	Manhattan	MRP
50		3	AV	Manhattan	MRP
24		3	AV	Manhattan	MRP
28	E	69	ST	Manhattan	MRP
68	W	END	AV	Manhattan	MRP
132	E	83	ST	Manhattan	MRP
116		CORTLANDT	AL	Manhattan	MRP
136		CORTLANDT	AL	Manhattan	MRP
90	E	76	ST	Manhattan	MRP
106	W	END	AV	Manhattan	MRP
21	W	END	AV	Manhattan	MRP
50		DOMINICK	ST	Manhattan	MRP
74		DOMINICK	ST	Manhattan	MRP
129	W	95	ST	Manhattan	MRP
111		MORNINGSIDE	AV	Manhattan	MRP
191		BLEECKER	ST	Manhattan	MRP
116		BLEECKER	ST	Manhattan	MRP
45		BLEECKER	ST	Manhattan	MRP
39		BLEECKER	ST	Manhattan	MRP
16	W	END	AV	Manhattan	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
40	W	END	AV	Manhattan	MRP
225	W	END	AV	Manhattan	MRP
225	W	END	AV	Manhattan	MRP
167	W	END	AV	Manhattan	MRP
40	W	END	AV	Manhattan	MRP
16	W	END	AV	Manhattan	MRP
232	W	127	ST	Manhattan	MRP
21	W	127	ST	Manhattan	MRP
276	W	127	ST	Manhattan	MRP
24	W	127	ST	Manhattan	MRP
2	E	125	ST	Manhattan	MRP
240	E	125	ST	Manhattan	MRP
48	E	125	ST	Manhattan	MRP
27	E	38	ST	Manhattan	MRP
30	E	20	ST	Manhattan	MRP
77		WILLIAM	ST	Manhattan	MRP
72	W	137	ST	Manhattan	MRP
78	E	76	ST	Manhattan	MRP
249	E	76	ST	Manhattan	MRP
256	E	76	ST	Manhattan	MRP
21	E	76	ST	Manhattan	MRP
27	E	69	ST	Manhattan	MRP
250	E	69	ST	Manhattan	MRP
26		215	PL	Queens	MRP
47	S	ASTORIA	PK	Queens	MRP
81		163	ST	Queens	MRP
28		163	ST	Queens	MRP
90		24	AV	Queens	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
65		24	AV	Queens	MRP
20		24	AV	Queens	MRP
190		24	AV	Queens	MRP
6		24	AV	Queens	MRP
265		ROOSEVELT	AV	Queens	MRP
154		PRINCE	ST	Queens	MRP
337		29	AV	Queens	MRP
96		PRINCE	ST	Queens	MRP
44		DITMARS	BLVD	Queens	MRP
914		127	ST	Queens	MRP
75		NORTHERN	BLVD	Queens	MRP
39		162	ST	Queens	MRP
71		20	AV	Queens	MRP
4		35	AV	Queens	MRP
181		BOOTH MEMORIAL	AV	Queens	MRP
160		24	DR	Queens	MRP
157		149	ST	Queens	MRP
15		35	AV	Queens	MRP
16		35	AV	Queens	MRP
178		35	AV	Queens	MRP
338		35	AV	Queens	MRP
79		35	AV	Queens	MRP
177		35	AV	Queens	MRP
151		35	AV	Queens	MRP
6		35	AV	Queens	MRP
14		35	AV	Queens	MRP
56		35	AV	Queens	MRP
77		35	AV	Queens	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
336		35	AV	Queens	MRP
72		35	AV	Queens	MRP
685		SAINT LAWRENCE	AV	Bronx	MRP
40		ELDER	AV	Bronx	MRP
6		LOGAN	AV	Bronx	MRP
343		RANDALL	AV	Bronx	MRP
3		RANDALL	AV	Bronx	MRP
1001	E	237	ST	Bronx	MRP
394	E	196	ST	Bronx	MRP
10	E	237	ST	Bronx	MRP
627	E	149	ST	Bronx	MRP
240		BOSTON	RD	Bronx	MRP
194		BAILEY	AV	Bronx	MRP
755		ELLSWORTH	AV	Bronx	MRP
300		BULLARD	AV	Bronx	MRP
145		BULLARD	AV	Bronx	MRP
116		BULLARD	AV	Bronx	MRP
61		BULLARD	AV	Bronx	MRP
3		BRONXWOOD	AV	Bronx	MRP
181	W	TREMONT	AV	Bronx	MRP
40	W	TREMONT	AV	Bronx	MRP
4		CASTLE HILL	AV	Bronx	MRP
16		CASTLE HILL	AV	Bronx	MRP
556		CASTLE HILL	AV	Bronx	MRP
682	E	168	ST	Bronx	MRP
45	E	168	ST	Bronx	MRP
128		PAULDING	AV	Bronx	MRP
221		WILLIS	AV	Bronx	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
184		HERSCHELL	ST	Bronx	MRP
71		CROSS BRONX	EXPWY	Bronx	MRP
444		MORRIS	AV	Bronx	MRP
43		TAYLOR	AV	Bronx	MRP
125		BRONXWOOD	AV	Bronx	MRP
52		TAYLOR	AV	Bronx	MRP
677		HOME	ST	Bronx	MRP
62		WHITE PLAINS	RD	Bronx	MRP
93		WILCOX	AV	Bronx	MRP
78		BRONXWOOD	AV	Bronx	MRP
127	W	FARM	RD	Bronx	MRP
30	W	FARM	RD	Bronx	MRP
177	W	FARM	RD	Bronx	MRP
154		MORRIS	AV	Bronx	MRP
33		BRONXWOOD	AV	Bronx	MRP
225	W	MOSHOLU	PKWY	Bronx	MRP
399		BRONXWOOD	AV	Bronx	MRP
319		UNIVERSITY	AV	Bronx	MRP
24		UNIVERSITY	AV	Bronx	MRP
298		UNIVERSITY	AV	Bronx	MRP
31		UNIVERSITY	AV	Bronx	MRP
207		WHEELER	AV	Bronx	MRP
112		CAULDWELL	AV	Bronx	MRP
953		ELDER	AV	Bronx	MRP
250		BARKLEY	AV	Bronx	MRP
265		BARKLEY	AV	Bronx	MRP
125		BARKLEY	AV	Bronx	MRP
154		UNIONPORT	RD	Bronx	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
384	W	GUN HILL	RD	Bronx	MRP
82		BARKLEY	AV	Bronx	MRP
255		BARKLEY	AV	Bronx	MRP
33		BARKLEY	AV	Bronx	MRP
5		BARKLEY	AV	Bronx	MRP
136	E	181	ST	Bronx	MRP
221	E	204	ST	Bronx	MRP
219	E	204	ST	Bronx	MRP
312		GATES	PL	Bronx	MRP
41		GATES	PL	Bronx	MRP
505	W	GUN HILL	RD	Bronx	MRP
24	E	181	ST	Bronx	MRP
168		UNION	AV	Bronx	MRP
712		UNION	AV	Bronx	MRP
141	E	182	ST	Bronx	MRP
42		PARKER	ST	Bronx	MRP
104	E	182	ST	Bronx	MRP
33	E	152	ST	Bronx	MRP
132	E	152	ST	Bronx	MRP
210	S	BRONX	PK	Bronx	MRP
12	S	BRONX	PK	Bronx	MRP
273		BRONXWOOD	AV	Bronx	MRP
85		BRONXWOOD	AV	Bronx	MRP
90		LURTING	AV	Bronx	MRP
50		BRONXWOOD	AV	Bronx	MRP
50		BRONXWOOD	AV	Bronx	MRP
4		BRONXWOOD	AV	Bronx	MRP
118	E	198	ST	Bronx	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
6	E	161	ST	Bronx	MRP
408		BRONXWOOD	AV	Bronx	MRP
136		WEBSTER	AV	Bronx	MRP
568		BRONXWOOD	AV	Bronx	MRP
203		WHITE PLAINS	RD	Bronx	MRP
284		WOODYCREST	AV	Bronx	MRP
89		WOODYCREST	AV	Bronx	MRP
208		WHITE PLAINS	RD	Bronx	MRP
232		HUNTS POINT	AV	Bronx	MRP
319		WHITE PLAINS	RD	Bronx	MRP
147		WHITE PLAINS	RD	Bronx	MRP
18		WHITE PLAINS	RD	Bronx	MRP
75		LONGFELLOW	AV	Bronx	MRP
817		TIMPSON	PL	Bronx	MRP
760		BRUCKNER	BLVD	Bronx	MRP
95	E	FORDHAM	RD	Bronx	MRP
96	E	FORDHAM	RD	Bronx	MRP
391		SEDGWICK	AV	Bronx	MRP
104		SEDGWICK	AV	Bronx	MRP
12		SEDGWICK	AV	Bronx	MRP
10		SEDGWICK	AV	Bronx	MRP
125		SEDGWICK	AV	Bronx	MRP
124		SEDGWICK	AV	Bronx	MRP
67		LACOMBE	AV	Bronx	MRP
27		LACOMBE	AV	Bronx	MRP
82		LACOMBE	AV	Bronx	MRP
145		VYSE	AV	Bronx	MRP
360	E	161	ST	Bronx	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
112		WALES	AV	Bronx	MRP
645		WASHINGTON	AV	Bronx	MRP
229		LYDIG	AV	Bronx	MRP
244	W	GUN HILL	RD	Bronx	MRP
256	W	MOSHOLU	PKWY	Bronx	MRP
473		KNOX	PL	Bronx	MRP
405		KNOX	PL	Bronx	MRP
29		ZEREGA	AV	Bronx	MRP
10		SACKETT	AV	Bronx	MRP
167		SACKETT	AV	Bronx	MRP
155		SACKETT	AV	Bronx	MRP
314		SACKETT	AV	Bronx	MRP
71		SACKETT	AV	Bronx	MRP
60		SACKETT	AV	Bronx	MRP
41		SACKETT	AV	Bronx	MRP
39		SACKETT	AV	Bronx	MRP
143	E	180	ST	Bronx	MRP
20		SACKETT	AV	Bronx	MRP
25		SACKETT	AV	Bronx	MRP
427		3	AV	Bronx	MRP
6		3	AV	Bronx	MRP
198		WASHINGTON	AV	Bronx	MRP
23	E	228	ST	Bronx	MRP
12		WASHINGTON	AV	Bronx	MRP
128	E	144	ST	Bronx	MRP
78		UNIVERSITY	AV	Bronx	MRP
230		WESTCHESTER	AV	Bronx	MRP
218	E	158	ST	Bronx	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
247		LYDIG	AV	Bronx	MRP
38		THROGS NECK	EXPWY	Bronx	MRP
370		THROGS NECK	EXPWY	Bronx	MRP
123	E	163	ST	Bronx	MRP
236	E	162	ST	Bronx	MRP
215	E	162	ST	Bronx	MRP
6	E	162	ST	Bronx	MRP
138		OGDEN	AV	Bronx	MRP
8	E	204	ST	Bronx	MRP
79		PHILIP	AV	Bronx	MRP
198		HOE	AV	Bronx	MRP
47	W	PARK	AV	Bronx	MRP
732	E	161	ST	Bronx	MRP
795		BRUCKNER	BLVD	Bronx	MRP
38		BRUCKNER	BLVD	Bronx	MRP
72	E	149	ST	Bronx	MRP
663	E	149	ST	Bronx	MRP
162	E	158	ST	Bronx	MRP
5	E	158	ST	Bronx	MRP
4	E	158	ST	Bronx	MRP
6	E	149	ST	Bronx	MRP
84		WALTON	AV	Bronx	MRP
69		WALTON	AV	Bronx	MRP
62		CROTONA	AV	Bronx	MRP
106		CRESTON	AV	Bronx	MRP
240	E	BRONX	PK	Bronx	MRP
227		BRIGGS	AV	Bronx	MRP
44		WALTON	AV	Bronx	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
53		WALTON	AV	Bronx	MRP
55		WALTON	AV	Bronx	MRP
70		WALTON	AV	Bronx	MRP
13	E	BRONX	PK	Bronx	MRP
37		GARRETT	PL	Bronx	MRP
103		GARRETT	PL	Bronx	MRP
144		HAMMERSLEY	AV	Bronx	MRP
253		WARING	AV	Bronx	MRP
14		WARING	AV	Bronx	MRP
321		WARING	AV	Bronx	MRP
132	E	223	ST	Bronx	MRP
67	E	172	ST	Bronx	MRP
328		YATES	AV	Bronx	MRP
17		ASTOR	AV	Bronx	MRP
20		ASTOR	AV	Bronx	MRP
587		ASTOR	AV	Bronx	MRP
110		YATES	AV	Bronx	MRP
688		CRESTON	AV	Bronx	MRP
4	E	204	ST	Bronx	MRP
173		POWELL	AV	Bronx	MRP
553	E	142	ST	Bronx	MRP
9		BAYCHESTER	AV	Bronx	MRP
7		POWELL	AV	Bronx	MRP
490		BAYCHESTER	AV	Bronx	MRP
5		BAYCHESTER	AV	Bronx	MRP
126		BAYCHESTER	AV	Bronx	MRP
7		BAYCHESTER	AV	Bronx	MRP
6		BAYCHESTER	AV	Bronx	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
655		SCHIEFFELIN	AV	Bronx	MRP
18		SCHIEFFELIN	AV	Bronx	MRP
351		BAYCHESTER	AV	Bronx	MRP
136		CRESCENT	AV	Bronx	MRP
568	E	TREMONT	AV	Bronx	MRP
177		CRESCENT	AV	Bronx	MRP
690	E	204	ST	Bronx	MRP
879		VALENTINE	AV	Bronx	MRP
227	E	169	ST	Bronx	MRP
154	W	CONCOURSE VILLAGE		Bronx	MRP
368	W	CONCOURSE VILLAGE		Bronx	MRP
35		LOCKWOOD	AV	Westchester	MRP
613		PLEASANT	AV	Westchester	MRP
900		TERRACE	AV	Westchester	MRP
205		LIBERTY	AV	Westchester	MRP
59		1	ST	Westchester	MRP
33		LIBERTY	AV	Westchester	MRP
300		1	ST	Westchester	MRP
205		CHARLOTTE	ST	Westchester	MRP
245		SUNNYSIDE	DR	Westchester	MRP
80		PIER	ST	Westchester	MRP
47		PIER	ST	Westchester	MRP
30		PIER	ST	Westchester	MRP
580		PELHAM MANOR	RD	Westchester	MRP
152		NORTH	AV	Westchester	MRP
362		CROSS	ST	Westchester	MRP
150		2ND	ST	Westchester	MRP
115		BABCOCK	PL	Westchester	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
4		BABCOCK	PL	Westchester	MRP
131	W	1	ST	Westchester	MRP
42	W	1	ST	Westchester	MRP
25	W	1	ST	Westchester	MRP
640	W	LINCOLN	AV	Westchester	MRP
5		PREYR	TERR	Westchester	MRP
311		ESPLANADE		Westchester	MRP
8		BABCOCK	PL	Westchester	MRP
6		BABCOCK	PL	Westchester	MRP
107		BABCOCK	PL	Westchester	MRP
25		MONROE	AV	Westchester	MRP
268		MONROE	AV	Westchester	MRP
145		MONROE	AV	Westchester	MRP
91		MONROE	AV	Westchester	MRP
747		HIGH	ST	Westchester	MRP
582		HIGH	ST	Westchester	MRP
37		HIGH	ST	Westchester	MRP
512		MAPLE	AV	Westchester	MRP
388		DAVIS	AV	Westchester	MRP
820		HUSTED	AV	Westchester	MRP
213		SEABURY	PL	Westchester	MRP
3		HUSTED	AV	Westchester	MRP
105		BIRCH	RD	Westchester	MRP
139		HIGHBROOK	AV	Westchester	MRP
96		HEYWOOD	RD	Westchester	MRP
178		HEYWOOD	RD	Westchester	MRP
289		MONTEREY	AV	Westchester	MRP
116		HEYWOOD	RD	Westchester	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC

Gas Rate Case 16-G-0061

Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
99		HEYWOOD	RD	Westchester	MRP
34		HEYWOOD	RD	Westchester	MRP
392		BEDFORD	AV	Westchester	MRP
520		MAPLE	AV	Westchester	MRP
3		RIDGEWAY	ST	Westchester	MRP
170		SYBIL	ST	Westchester	MRP
202		SYBIL	ST	Westchester	MRP
10		BATTLE	AV	Westchester	MRP
41		BATTLE	AV	Westchester	MRP
378		BATTLE	AV	Westchester	MRP
98		BATTLE	AV	Westchester	MRP
300		BATTLE	AV	Westchester	MRP
100		BATTLE	AV	Westchester	MRP
277		ELM	ST	Westchester	MRP
301		SECOND	AV	Westchester	MRP
236		SYCAMORE	AV	Westchester	MRP
139		FRANKLIN	AV	Westchester	MRP
415		MAYFLOWER	AV	Westchester	MRP
4		MAYFLOWER	AV	Westchester	MRP
217		ELY	AV	Westchester	MRP
13		SICKLES	AV	Westchester	MRP
690		SICKLES	AV	Westchester	MRP
218		NORTH	AV	Westchester	MRP
45		NORTH	AV	Westchester	MRP
115		SETON	RD	Westchester	MRP
715		SETON	RD	Westchester	MRP
300		2	AV	Westchester	MRP
114		ALTA	AV	Westchester	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC

Gas Rate Case 16-G-0061

Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
251		SECOR	LA	Westchester	MRP
222		SECOR	LA	Westchester	MRP
912		FRANKLIN	ST	Westchester	MRP
130		CORTLANDT	CT	Westchester	MRP
83		CORTLANDT	CT	Westchester	MRP
630		WOODWORTH	AV	Westchester	MRP
600		MAIN	ST	Westchester	MRP
203		CHARLOTTE	ST	Westchester	MRP
208		BELMONT	AV	Westchester	MRP
150		CHARLOTTE	ST	Westchester	MRP
165		HARMON	AV	Westchester	MRP
551		HARMON	PL	Westchester	MRP
10		HARMON	AV	Westchester	MRP
564		HARMON	AV	Westchester	MRP
721		LINCOLN	AV	Westchester	MRP
291		LINCOLN	AV	Westchester	MRP
9		HIGHBROOK	AV	Westchester	MRP
3		9	AV	Westchester	MRP
343		NASSAU	RD	Westchester	MRP
4		PARK	AV	Westchester	MRP
200		SHERMAN	ST	Westchester	MRP
471		FAIRMONT	AV	Westchester	MRP
250		INWOOD	AV	Westchester	MRP
960		THE COURT		Westchester	MRP
479		GRANDVIEW	AV	Westchester	MRP
591		GRANT	ST	Westchester	MRP
475		GRANT	ST	Westchester	MRP
47		BENT	AV	Westchester	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC

Gas Rate Case 16-G-0061

Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
500		INWOOD	AV	Westchester	MRP
76		BENT	AV	Westchester	MRP
529		PARK	AV	Westchester	MRP
609		PARK	AV	Westchester	MRP
210		PARK	AV	Westchester	MRP
95		PARK	AV	Westchester	MRP
282		LINCOLN	AV	Westchester	MRP
30		LINCOLN	AV	Westchester	MRP
68		LINCOLN	AV	Westchester	MRP
60		LINCOLN	AV	Westchester	MRP
220		5	ST	Westchester	MRP
348		GRANDVIEW	AV	Westchester	MRP
3		PARK	AV	Westchester	MRP
275		TOURAINÉ	AV	Westchester	MRP
150		SHERMAN	ST	Westchester	MRP
695		RADFORD	ST	Westchester	MRP
16		RADFORD	ST	Westchester	MRP
54		RADFORD	ST	Westchester	MRP
170		TOURAINÉ	AV	Westchester	MRP
282		PRESIDENT	ST	Westchester	MRP
225		BENT	AV	Westchester	MRP
742		HENRY	AV	Westchester	MRP
67		HENRY	AV	Westchester	MRP
265		GRANDVIEW	AV	Westchester	MRP
698		BOULEVARD	BLVD	Westchester	MRP
14		ROCKLAND	PL	Westchester	MRP
6		ROCKLAND	PL	Westchester	MRP
24		ROCKLAND	PL	Westchester	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
214		ROCKLAND	PL	Westchester	MRP
168		GROVE	ST	Westchester	MRP
5		ROCKLAND	PL	Westchester	MRP
23		ROCKLAND	PL	Westchester	MRP
4		HUNTER	LA	Westchester	MRP
484		ROCKINGSTONE	AV	Westchester	MRP
205		BENT	AV	Westchester	MRP
210		MIDDLE	RD	Westchester	MRP
196		MIDDLE	RD	Westchester	MRP
97		PUTNAM	AV	Westchester	MRP
149		PUTNAM	AV	Westchester	MRP
198		PUTNAM	AV	Westchester	MRP
51		PUTNAM	AV	Westchester	MRP
230		5	ST	Westchester	MRP
10	E	DEVONIA	AV	Westchester	MRP
636		GRAMATAN	AV	Westchester	MRP
972		GRAMATAN	AV	Westchester	MRP
10		GRAMATAN	AV	Westchester	MRP
80	E	DEVONIA	AV	Westchester	MRP
1077	E	DEVONIA	AV	Westchester	MRP
758		RIDGECREST E		Westchester	MRP
659		FENIMORE	RD	Westchester	MRP
48		LINCOLN	AV	Westchester	MRP
46		VALLEY	RD	Westchester	MRP
186		VALLEY	RD	Westchester	MRP
120		VALLEY	RD	Westchester	MRP
55		LINCOLN	AV	Westchester	MRP
356		LINCOLN	AV	Westchester	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
404		LINCOLN	AV	Westchester	MRP
3	E	POST	RD	Westchester	MRP
316	S	WEST	ST	Westchester	MRP
2		LINCOLN	AV	Westchester	MRP
75		SHERIDAN	AV	Westchester	MRP
56		SHERIDAN	AV	Westchester	MRP
482		SHERIDAN	AV	Westchester	MRP
392		SHERIDAN	AV	Westchester	MRP
71		SHERIDAN	AV	Westchester	MRP
75		SHERIDAN	AV	Westchester	MRP
37		SHERIDAN	AV	Westchester	MRP
4		LINCOLN	AV	Westchester	MRP
430		PONINGO	ST	Westchester	MRP
280		PONINGO	ST	Westchester	MRP
10		PONINGO	ST	Westchester	MRP
245		WILLOW	ST	Westchester	MRP
7		WILLOW	ST	Westchester	MRP
4		HUBERT	PL	Westchester	MRP
295		HUBERT	PL	Westchester	MRP
410		HUBERT	PL	Westchester	MRP
190	W	54	ST	Manhattan	MRP
12	W	54	ST	Manhattan	MRP
63		CHURCH	ST	Manhattan	MRP
29	E	53	ST	Manhattan	MRP
221		CHURCH	ST	Manhattan	MRP
69	W	53	ST	Manhattan	MRP
62	W	53	ST	Manhattan	MRP
35	W	53	ST	Manhattan	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
27	W	53	ST	Manhattan	MRP
19	W	53	ST	Manhattan	MRP
95	W	53	ST	Manhattan	MRP
137	W	53	ST	Manhattan	MRP
49	W	53	ST	Manhattan	MRP
218		3	AV	Manhattan	MRP
40		3	AV	Manhattan	MRP
33		8	AV	Manhattan	MRP
136		8	AV	Manhattan	MRP
11	W	CENTRAL	PK	Manhattan	MRP
247	W	CENTRAL	PK	Manhattan	MRP
32	W	CENTRAL	PK	Manhattan	MRP
10		8	AV	Manhattan	MRP
194	W	75	ST	Manhattan	MRP
11		8	AV	Manhattan	MRP
187		8	AV	Manhattan	MRP
160	W	43	ST	Manhattan	MRP
63		LANGDALE	AV	Queens	MRP
477		242	ST	Queens	MRP
467		242	ST	Queens	MRP
227		93	AV	Queens	MRP
4		36	AV	Queens	MRP
8		36	AV	Queens	MRP
24		36	AV	Queens	MRP
33		36	AV	Queens	MRP
36		36	AV	Queens	MRP
161		36	AV	Queens	MRP
141		36	AV	Queens	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
435		45	AV	Queens	MRP
648		45	AV	Queens	MRP
486		213	ST	Queens	MRP
333		242	ST	Queens	MRP
81		214	ST	Queens	MRP
493		150	ST	Queens	MRP
235		150	ST	Queens	MRP
114		150	ST	Queens	MRP
350		137	ST	Queens	MRP
479		255	ST	Queens	MRP
188		KENT	ST	Queens	MRP
66		TUDOR	RD	Queens	MRP
310		TUDOR	RD	Queens	MRP
253		189	ST	Queens	MRP
648		45	DR	Queens	MRP
441		33	AV	Queens	MRP
421		TOTTEN	ST	Queens	MRP
407		BURTON	ST	Queens	MRP
605		201	ST	Queens	MRP
7		201	ST	Queens	MRP
258		56	AV	Queens	MRP
238		THORNHILL	AV	Queens	MRP
184		20	AV	Queens	MRP
65		BELL	BLVD	Queens	MRP
25		BELL	BLVD	Queens	MRP
640		HORACE HARDING	BLVD	Queens	MRP
926		UTOPIA	PKWY	Queens	MRP
254		39	AV	Queens	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
1011		WINCHESTER	BLVD	Queens	MRP
330		BRADDOCK	AV	Queens	MRP
538		25	AV	Queens	MRP
232		39	AV	Queens	MRP
51		39	AV	Queens	MRP
30		39	AV	Queens	MRP
231		39	AV	Queens	MRP
319		157	ST	Queens	MRP
579		UTOPIA	PKWY	Queens	MRP
533		UTOPIA	PKWY	Queens	MRP
340		51	AV	Queens	MRP
264		22	AV	Queens	MRP
201		22	AV	Queens	MRP
140		22	AV	Queens	MRP
45		22	AV	Queens	MRP
676		24	AV	Queens	MRP
526		189	ST	Queens	MRP
424		DANIELS	ST	Queens	MRP
36		RIVERSIDE	DR	Queens	MRP
400		79	AV	Queens	MRP
80		79	AV	Queens	MRP
358		RIVERSIDE	DR	Queens	MRP
143		RIVERSIDE	DR	Queens	MRP
24		RIVERSIDE	DR	Queens	MRP
536		CLEARVIEW	EXPWY	Queens	MRP
550		86	AV	Queens	MRP
774		208	ST	Queens	MRP
604		JEWEL	AV	Queens	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
7		42	AV	Queens	MRP
7		42	AV	Queens	MRP
482		42	AV	Queens	MRP
281		HOLLIS	TERR	Queens	MRP
199		HOLLIS COURT	BLVD	Queens	MRP
409		HOLLIS	TERR	Queens	MRP
138		HOLLIS	TERR	Queens	MRP
137		HOLLIS	TERR	Queens	MRP
23		HOLLIS	TERR	Queens	MRP
76		MAPLE	AV	Bronx	MRP
63		MAPLE	AV	Bronx	MRP
266		HALLECK	ST	Bronx	MRP
680		CANNON	PL	Bronx	MRP
143		BRONXWOOD	AV	Bronx	MRP
18		BRONXWOOD	AV	Bronx	MRP
35		BRONXWOOD	AV	Bronx	MRP
96		OAK POINT	AV	Bronx	MRP
48		OAK POINT	AV	Bronx	MRP
74		BULLARD	AV	Bronx	MRP
745		WHITE PLAINS	RD	Bronx	MRP
61		WHITE PLAINS	RD	Bronx	MRP
795		WHITTER	ST	Bronx	MRP
39		WHITTER	ST	Bronx	MRP
9		WHITTER	ST	Bronx	MRP
2		WHITTER	ST	Bronx	MRP
169		HUDSON MANOR	TERR	Bronx	MRP
51		BRONX RIVER	AV	Bronx	MRP
160		BRONX RIVER	AV	Bronx	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
192		BRONX RIVER	AV	Bronx	MRP
313		BRONX RIVER	AV	Bronx	MRP
230		CATALPA	PL	Bronx	MRP
219	E	234	ST	Bronx	MRP
329		MIDDLETOWN	RD	Bronx	MRP
132		MIDDLETOWN	RD	Bronx	MRP
43		MIDDLETOWN	RD	Bronx	MRP
181		TIEMANN	AV	Bronx	MRP
138		MANHATTAN COLLEGE	PKWY	Bronx	MRP
830		EDWARDS	AV	Bronx	MRP
570		WATERBURY	AV	Bronx	MRP
575		EDWARDS	AV	Bronx	MRP
205		PEARSALL	AV	Bronx	MRP
155		PEARSALL	AV	Bronx	MRP
5		PEARSALL	AV	Bronx	MRP
388		HUDSON MANOR	TERR	Bronx	MRP
259		DOUGLAS	AV	Bronx	MRP
674	W	239	ST	Bronx	MRP
88		HUDSON MANOR	TERR	Bronx	MRP
209	E	156	ST	Bronx	MRP
375		EASTCHESTER	RD	Bronx	MRP
528		WATERBURY	AV	Bronx	MRP
649		WATERBURY	AV	Bronx	MRP
231	E	226	ST	Bronx	MRP
395	E	229	ST	Bronx	MRP
190	E	BAY	AV	Bronx	MRP
530	N	WASHINGTON	AV	Westchester	MRP
705	N	WASHINGTON	AV	Westchester	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC

Gas Rate Case 16-G-0061

Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
700	N	WASHINGTON	AV	Westchester	MRP
196		HAMILTON	AV	Westchester	MRP
452		CARHART	AV	Westchester	MRP
5	N	BROADWAY		Westchester	MRP
227		HOWARD	ST	Westchester	MRP
461	N	BROADWAY		Westchester	MRP
1260		HOWARD	ST	Westchester	MRP
216	N	BROADWAY		Westchester	MRP
220		CHATHAM	RD	Westchester	MRP
365		OVERLOOK	AV	Westchester	MRP
315		BROAD	AV	Westchester	MRP
570		HEATHCOTE	RD	Westchester	MRP
370	N	LAWN	AV	Westchester	MRP
58		GOMER	ST	Westchester	MRP
830		N DEERFIELD	LA	Westchester	MRP
384		SPRING	ST	Westchester	MRP
36		N DEERFIELD	LA	Westchester	MRP
197		PATTI	LA	Westchester	MRP
30		MACY	RD	Westchester	MRP
31		MACY	RD	Westchester	MRP
59		MACY	RD	Westchester	MRP
587		MACY	RD	Westchester	MRP
11		MCCLEAN	AV	Westchester	MRP
34		MCCLEAN	AV	Westchester	MRP
36		MCCLEAN	AV	Westchester	MRP
337		MCCLEAN	AV	Westchester	MRP
155		MCCLEAN	AV	Westchester	MRP
90		MCCLEAN	AV	Westchester	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
133		MCCLEAN	AV	Westchester	MRP
589		SHELDON	AV	Westchester	MRP
367		ROBERT	AV	Westchester	MRP
141		HUTCHINSON	AV	Westchester	MRP
841		ROBERT	AV	Westchester	MRP
3	N	BROADWAY		Westchester	MRP
354		STEPHEN	DR	Westchester	MRP
108		PARK	AV	Westchester	MRP
448		RONALDS	AV	Westchester	MRP
180		CHESTNUT	ST	Westchester	MRP
735		S OLD FARM	RD	Westchester	MRP
307		TRAILS	END	Westchester	MRP
147		EASTWOODS	LA	Westchester	MRP
379		EASTWOODS	LA	Westchester	MRP
358		WOODLAND	TERR	Westchester	MRP
645		S OLD FARM	RD	Westchester	MRP
222		HERKIMER	RD	Westchester	MRP
450		PAYNE	ST	Westchester	MRP
681		HICKORY HILL	RD	Westchester	MRP
304		LENROC	DR	Westchester	MRP
155		BRITE	AV	Westchester	MRP
180		BRITE	AV	Westchester	MRP
12		RONALDS	AV	Westchester	MRP
100	N	BROADWAY		Westchester	MRP
433	N	BROADWAY		Westchester	MRP
522		LENROC	DR	Westchester	MRP
323		CEMETARY	RD	Westchester	MRP
249		OAKRIDGE	DR	Westchester	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
263		OAKRIDGE	DR	Westchester	MRP
145		WASHINGTON	ST	Westchester	MRP
341		HILL	BLVD	Westchester	MRP
427	N	COLONIAL	PKWY	Westchester	MRP
170		WESKORA	AV	Westchester	MRP
145		WESKORA	AV	Westchester	MRP
124		WESKORA	AV	Westchester	MRP
605		BRITE	AV	Westchester	MRP
243		WESKORA	AV	Westchester	MRP
42		WESKORA	AV	Westchester	MRP
156		WESKORA	AV	Westchester	MRP
45		WESKORA	AV	Westchester	MRP
150		WASHINGTON	AV	Westchester	MRP
272		LOOMIS	AV	Westchester	MRP
618		WALNUT	PL	Westchester	MRP
80		HARBOR	DR	Westchester	MRP
309		RONALDS	AV	Westchester	MRP
330		MCCOLLUM	PL	Westchester	MRP
560	E	STEVENS	AV	Westchester	MRP
550		COLOMBUS	AV	Westchester	MRP
588		COLOMBUS	AV	Westchester	MRP
989		COLOMBUS	AV	Westchester	MRP
985		COLOMBUS	AV	Westchester	MRP
264		ROCKLAND	AV	Westchester	MRP
74		DEPEYSTER	ST	Westchester	MRP
11		DEPEYSTER	ST	Westchester	MRP
378		HAVILAND	LA	Westchester	MRP
495		GOMER	ST	Westchester	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
1104		GOMER	ST	Westchester	MRP
243	N	GOODWIN	AV	Westchester	MRP
95	S	GOODWIN	AV	Westchester	MRP
245		BEDFORD STATE	RD	Westchester	MRP
4		LINWOOD	RD	Westchester	MRP
95		LINWOOD	RD	Westchester	MRP
18		BROADWAY		Westchester	MRP
18		BROADWAY		Westchester	MRP
690		WASHINGTON	ST	Westchester	MRP
529		COLUMBUS	AV	Westchester	MRP
395		COLUMBUS	AV	Westchester	MRP
53		COLUMBUS	AV	Westchester	MRP
108		COLUMBUS	AV	Westchester	MRP
693		COLUMBUS	AV	Westchester	MRP
406		NORTH	ST	Westchester	MRP
171		NORTH	ST	Westchester	MRP
73		NORTH	ST	Westchester	MRP
385	N		RD	Westchester	MRP
70		POTOMAC	ST	Westchester	MRP
791		WASHINGTON	ST	Westchester	MRP
677		WASHINGTON	ST	Westchester	MRP
37		BEDFORD	RD	Westchester	MRP
678		BELLEVUE	AV	Westchester	MRP
1221		BEDFORD	RD	Westchester	MRP
45		SPENCER	ST	Westchester	MRP
610		CHURCH	ST	Westchester	MRP
337		CHURCH	ST	Westchester	MRP
526		INWOOD	ST	Westchester	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
252	N	NORTH	RD	Westchester	MRP
162	N		RD	Westchester	MRP
77	N	NORTH	RD	Westchester	MRP
149	N		RD	Westchester	MRP
140	N		RD	Westchester	MRP
201		STEWART	PL	Westchester	MRP
203		STEWART	PL	Westchester	MRP
44		WHITE PLAINS	RD	Westchester	MRP
275		REQUA	ST	Westchester	MRP
747		WASHINGTON	ST	Westchester	MRP
160		REBEAU	DR	Westchester	MRP
119		REBEAU	DR	Westchester	MRP
288		SHERBROOKE	RD	Westchester	MRP
51		GROVE	LA	Westchester	MRP
103		GROVE	LA	Westchester	MRP
309		EDGEWOOD	LA	Westchester	MRP
427		COOLIDGE	AV	Westchester	MRP
265		EDGEWOOD	LA	Westchester	MRP
193		EDGEWOOD	LA	Westchester	MRP
190		EDGEWOOD	LA	Westchester	MRP
311		EDGEWOOD	LA	Westchester	MRP
70		EDGEWOOD	LA	Westchester	MRP
90		ELM	LA	Westchester	MRP
318		ELM	LA	Westchester	MRP
195		ELM	LA	Westchester	MRP
311		MIDDLE	RD	Westchester	MRP
20		HAVILAND	LA	Westchester	MRP
780		HAVILAND	LA	Westchester	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
751	S	BUCKHOUT	ST	Westchester	MRP
194	S	BUCKHOUT	ST	Westchester	MRP
721	W	CLINTON	AV	Westchester	MRP
280	W	CLINTON	AV	Westchester	MRP
47	S	BUCKHOUT	ST	Westchester	MRP
835	W	CLINTON	AV	Westchester	MRP
680	W	CLINTON	AV	Westchester	MRP
620	S	BUCKHOUT	ST	Westchester	MRP
229		ARDSLEY		Westchester	MRP
325		BROOK	RD	Westchester	MRP
318		RIDGE	DR	Westchester	MRP
295		RIDGE	DR	Westchester	MRP
214		LEFFERTS	RD	Westchester	MRP
261		LEFFERTS	RD	Westchester	MRP
164		LEFFERTS	RD	Westchester	MRP
260		LEFFERTS	RD	Westchester	MRP
765	W		ST	Westchester	MRP
1012		GOMER	ST	Westchester	MRP
427		GOMER	ST	Westchester	MRP
523		PARK	AV	Westchester	MRP
51		PALMER	AV	Westchester	MRP
19		PALMER	AV	Westchester	MRP
776		COLOMBUS	AV	Westchester	MRP
2		BROADWAY		Westchester	MRP
285	S	BUCKHOUT	ST	Westchester	MRP
242		COLOMBUS	AV	Westchester	MRP
28		COLOMBUS	AV	Westchester	MRP
707		COLOMBUS	AV	Westchester	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
114		ROCKINGSTONE	AV	Westchester	MRP
241		ROCKINGSTONE	AV	Westchester	MRP
404		WESTCHESTER	AV	Westchester	MRP
441		ROCKINGSTONE	AV	Westchester	MRP
347		ROCKINGSTONE	AV	Westchester	MRP
115		ROCKINGSTONE	AV	Westchester	MRP
276	S	ASTOR	ST	Westchester	MRP
271		PEARL	ST	Westchester	MRP
177		PEARL	ST	Westchester	MRP
480		ELM	LA	Westchester	MRP
193	S		RD	Westchester	MRP
28	S		RD	Westchester	MRP
57	S		RD	Westchester	MRP
5		HANCOCK	PL	Westchester	MRP
256		HANCOCK	PL	Westchester	MRP
472		HANCOCK	PL	Westchester	MRP
410		MAPLEWOOD	LA	Westchester	MRP
190		WARREN	AV	Westchester	MRP
5		CHARLES	PL	Westchester	MRP
685		5	ST	Westchester	MRP
25		MOUNT HOPE	BLVD	Westchester	MRP
257		PURDY	ST	Westchester	MRP
204		PURDY	ST	Westchester	MRP
110		PURDY	ST	Westchester	MRP
245		PURDY	ST	Westchester	MRP
10	E	89	ST	Manhattan	MRP
152	E	89	ST	Manhattan	MRP
15	W	CENTRAL	PK	Manhattan	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
9	W	CENTRAL	PK	Manhattan	MRP
27	W	CENTRAL	PK	Manhattan	MRP
32	W	CENTRAL	PK	Manhattan	MRP
203	W	CENTRAL	PK	Manhattan	MRP
72	W	CENTRAL	PK	Manhattan	MRP
27	E	38	ST	Manhattan	MRP
743		78	AV	Queens	MRP
248		260	ST	Queens	MRP
488		262	ST	Queens	MRP
272		258	ST	Queens	MRP
416		262	ST	Queens	MRP
549		258	ST	Queens	MRP
282		27	AV	Queens	MRP
116		260	ST	Queens	MRP
250		267	ST	Queens	MRP
255		83	AV	Queens	MRP
5		260	ST	Queens	MRP
582		260	ST	Queens	MRP
412		260	ST	Queens	MRP
514		78	RD	Queens	MRP
415		76	RD	Queens	MRP
96		263	ST	Queens	MRP
323	E	WILLISTON	AV	Queens	MRP
600		262	ST	Queens	MRP
485		81	AV	Queens	MRP
192		79	AV	Queens	MRP
211		HILLSIDE	AV	Queens	MRP
95		HILLSIDE	AV	Queens	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
358		165	ST	Queens	MRP
431		12	AV	Queens	MRP
369		165	ST	Queens	MRP
319		259	ST	Queens	MRP
287		259	ST	Queens	MRP
296		68	RD	Queens	MRP
603		266	ST	Queens	MRP
235		79	AV	Queens	MRP
703		HILLSIDE	AV	Queens	MRP
183		70	AV	Queens	MRP
863		JEWEL	AV	Queens	MRP
1120		72	RD	Queens	MRP
530		75	RD	Queens	MRP
745		GLENWOOD	ST	Queens	MRP
277		68	AV	Queens	MRP
6		HILLSIDE	AV	Queens	MRP
6		HILLSIDE	AV	Queens	MRP
430		MORGAN	ST	Queens	MRP
400		HILLSIDE	AV	Queens	MRP
541		258	ST	Queens	MRP
409		HILLSIDE	AV	Queens	MRP
95		HILLSIDE	AV	Queens	MRP
27		HILLSIDE	AV	Queens	MRP
576		73	AV	Queens	MRP
548		33	AV	Queens	MRP
281		33	AV	Queens	MRP
531		73	AV	Queens	MRP
474		68	RD	Queens	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
396		76	RD	Queens	MRP
730		248	ST	Queens	MRP
368		PARSONS	BLVD	Queens	MRP
979		MORGAN	ST	Queens	MRP
266		EAST SERVICE	RD	Queens	MRP
598		9	AV	Queens	MRP
10		UNION	TPKE	Queens	MRP
56		UNION	TPKE	Queens	MRP
90		UNION	TPKE	Queens	MRP
57		UNION	TPKE	Queens	MRP
603		NORTHERN	BLVD	Queens	MRP
344		249	ST	Queens	MRP
20		166	ST	Queens	MRP
324		166	ST	Queens	MRP
6		78	AV	Queens	MRP
600		78	AV	Queens	MRP
290		41	DR	Queens	MRP
203		33	AV	Queens	MRP
450		42	AV	Queens	MRP
625		WILLETS POINT	BLVD	Queens	MRP
511		WILLETS POINT	BLVD	Queens	MRP
675		WILLETS POINT	BLVD	Queens	MRP
26		WILLETS POINT	BLVD	Queens	MRP
417		MELBOURNE	AV	Queens	MRP
405		73	AV	Queens	MRP
555		73	AV	Queens	MRP
258		73	AV	Queens	MRP
716		73	AV	Queens	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
304		LITTLE NECK	PKWY	Queens	MRP
226		39	RD	Queens	MRP
318		70	RD	Queens	MRP
1016		70	AV	Queens	MRP
132		70	RD	Queens	MRP
352		70	RD	Queens	MRP
867		9	AV	Queens	MRP
23		71	AV	Queens	MRP
312		70	RD	Queens	MRP
100		71	AV	Queens	MRP
576		LITTLE NECK	PKWY	Queens	MRP
228		LITTLE NECK	PKWY	Queens	MRP
537		LITTLE NECK	PKWY	Queens	MRP
824		247	ST	Queens	MRP
675		38	AV	Queens	MRP
470		43	AV	Queens	MRP
409		DOUGLASTON	PKWY	Queens	MRP
451		DOUGLASTON	PKWY	Queens	MRP
559		75	RD	Queens	MRP
42		75	RD	Queens	MRP
14		75	RD	Queens	MRP
442		NORTHERN	BLVD	Queens	MRP
287		NORTHERN	BLVD	Queens	MRP
397		NORTHERN	BLVD	Queens	MRP
332		71	RD	Queens	MRP
636		150	ST	Queens	MRP
531		8	AV	Queens	MRP
900		8	AV	Queens	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
208		71	AV	Queens	MRP
252		71	AV	Queens	MRP
296		27	AV	Queens	MRP
784		DEPEW	AV	Queens	MRP
130		MELBOURNE	AV	Queens	MRP
58		MELBOURNE	AV	Queens	MRP
2		MELBOURNE	AV	Queens	MRP
405		MELBOURNE	AV	Queens	MRP
8	W	259	ST	Bronx	MRP
5	W	259	ST	Bronx	MRP
331		RIVERDALE	AV	Bronx	MRP
21	W	259	ST	Bronx	MRP
503		RIVERDALE	AV	Bronx	MRP
418		RIVERDALE	AV	Bronx	MRP
405		RIVERDALE	AV	Bronx	MRP
33	W	256	ST	Bronx	MRP
673		RIVERDALE	AV	Bronx	MRP
51		RIVERDALE	AV	Bronx	MRP
143		ARLINGTON	AV	Bronx	MRP
560		HAVILAND	AV	Bronx	MRP
128		HUTCHINSON RIVER	PKWY	Bronx	MRP
138		HUTCHINSON RIVER	PKWY	Bronx	MRP
53		RIVERDALE	AV	Bronx	MRP
34	W	260	ST	Bronx	MRP
200	W	260	ST	Bronx	MRP
12		RIVERDALE	AV	Bronx	MRP
58		RIVERDALE	AV	Bronx	MRP
283		RIVERDALE	AV	Bronx	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
597		RIVERDALE	AV	Bronx	MRP
126		RIVERDALE	AV	Bronx	MRP
248	W	254	ST	Bronx	MRP
843		SAW MILL RIVER	RD	Westchester	MRP
788		SAW MILL RIVER	RD	Westchester	MRP
338		SAW MILL RIVER	RD	Westchester	MRP
44		SAW MILL RIVER	RD	Westchester	MRP
375		CORNWELL	DR	Westchester	MRP
761		MARCI	AV	Westchester	MRP
20		OLD BRIARCLIFF	RD	Westchester	MRP
964		OLD BRIARCLIFF	RD	Westchester	MRP
668		MARCI	AV	Westchester	MRP
763	N	BROADWAY		Westchester	MRP
602		BELLWOOD	AV	Westchester	MRP
90		BELLWOOD	AV	Westchester	MRP
124	N	BROADWAY		Westchester	MRP
42		BELLWOOD	AV	Westchester	MRP
57	N	BROADWAY		Westchester	MRP
666		BELLWOOD	AV	Westchester	MRP
741	N	BROADWAY		Westchester	MRP
66		BELLWOOD	AV	Westchester	MRP
548		BELLWOOD	AV	Westchester	MRP
33		BELLWOOD	AV	Westchester	MRP
364		BELLWOOD	AV	Westchester	MRP
420		BELLWOOD	AV	Westchester	MRP
300		CORNWELL	DR	Westchester	MRP
200		CORNWELL	DR	Westchester	MRP
368		PRINCETON	DR	Westchester	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
375		PRINCETON	DR	Westchester	MRP
430		CORNELL	DR	Westchester	MRP
462		CYPRESS	LA	Westchester	MRP
362		LOCUST	RD	Westchester	MRP
438		AMHERST	PL	Westchester	MRP
280		LOCUST	RD	Westchester	MRP
210		RUTGER	PL	Westchester	MRP
440		PRINCETON	DR	Westchester	MRP
40		PRINCETON	DR	Westchester	MRP
142		PRINCETON	DR	Westchester	MRP
520		HARVARD	DR	Westchester	MRP
880		ALEXANDER	AV	Westchester	MRP
850		YALE	RD	Westchester	MRP
85		ALEXANDER	AV	Westchester	MRP
370		HARVARD	DR	Westchester	MRP
550		YALE	RD	Westchester	MRP
205		YALE	RD	Westchester	MRP
176		LOCUST	RD	Westchester	MRP
385		NEWCOMB	PL	Westchester	MRP
376		LOCUST	RD	Westchester	MRP
426		LOCUST	RD	Westchester	MRP
389		WILLOW	DR	Westchester	MRP
316		WILLOW	DR	Westchester	MRP
327		LOCUST	RD	Westchester	MRP
362		CLARK	PL	Westchester	MRP
509		TAYLOR	AV	Westchester	MRP
49		HARRISON	ST	Westchester	MRP
89		HARRISON	ST	Westchester	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC

Gas Rate Case 16-G-0061

Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
188		HARRISON	ST	Westchester	MRP
468		HARRISON	ST	Westchester	MRP
575		HARRISON	ST	Westchester	MRP
282		4	ST	Westchester	MRP
2		MAIN	ST	Westchester	MRP
2		MAIN	ST	Westchester	MRP
273		MAIN	ST	Westchester	MRP
152		E FOUNTAIN	PL	Westchester	MRP
9		E FOUNTAIN	PL	Westchester	MRP
582		UNDERHILL	AV	Westchester	MRP
130		PEARL	AV	Westchester	MRP
58		HANOVER	ST	Westchester	MRP
169		PEARL	AV	Westchester	MRP
167		WASHINGTON	AV	Westchester	MRP
154		WASHINGTON	AV	Westchester	MRP
248		WASHINGTON	AV	Westchester	MRP
294		WASHINGTON	AV	Westchester	MRP
467		WASHINGTON	AV	Westchester	MRP
36		WASHINGTON	AV	Westchester	MRP
110		WASHINGTON	AV	Westchester	MRP
78		WASHINGTON	AV	Westchester	MRP
676		HANOVER	ST	Westchester	MRP
240		HANOVER	ST	Westchester	MRP
672		HANOVER	ST	Westchester	MRP
367		HANOVER	ST	Westchester	MRP
678		HANOVER	ST	Westchester	MRP
357		HANOVER	ST	Westchester	MRP
382		HANOVER	ST	Westchester	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
440		HANOVER	ST	Westchester	MRP
368		HANOVER	ST	Westchester	MRP
40		HANOVER	ST	Westchester	MRP
415		HANOVER	ST	Westchester	MRP
618		HANOVER	ST	Westchester	MRP
90		HANOVER	ST	Westchester	MRP
1032		HANOVER	ST	Westchester	MRP
584		HANOVER	ST	Westchester	MRP
592		HANOVER	ST	Westchester	MRP
334		FRONT	ST	Westchester	MRP
217		NEW BROADWAY		Westchester	MRP
246		MAPLE	ST	Westchester	MRP
455		HANOVER	ST	Westchester	MRP
20		FRONT	ST	Westchester	MRP
83		LINCOLN	AV	Westchester	MRP
130		DANIEL	ST	Westchester	MRP
181		WARBURTON	AV	Westchester	MRP
185		GORDON	AV	Westchester	MRP
31		HOLLAND	AV	Westchester	MRP
338		HICKORY HILL	DR	Westchester	MRP
575		HICKORY HILL	DR	Westchester	MRP
243		CRANE	AV	Westchester	MRP
757		BRADLEY	ST	Westchester	MRP
295		HICKORY HILL	DR	Westchester	MRP
44		ASHBURTON	AV	Westchester	MRP
95		ASHBURTON	AV	Westchester	MRP
173		ASHBURTON	AV	Westchester	MRP
777		OVERLOOK	RD	Westchester	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
120		PINE	ST	Westchester	MRP
25		PINE	ST	Westchester	MRP
553		GARDEN	PL	Westchester	MRP
445		BROADVIEW	DR	Westchester	MRP
359		MONROE	ST	Westchester	MRP
529		HUNTER	AV	Westchester	MRP
146		HUNTER	AV	Westchester	MRP
458		SPLIT ROCK	RD	Westchester	MRP
359		TAPPAN	AV	Westchester	MRP
45		OAK	LA	Westchester	MRP
316		OAK	LA	Westchester	MRP
848		SPLIT ROCK	RD	Westchester	MRP
26		NEW BROADWAY		Westchester	MRP
587		NEW BROADWAY		Westchester	MRP
808		WINDMILL	DR	Westchester	MRP
644		OGDEN	AV	Westchester	MRP
377		OGDEN	PL	Westchester	MRP
240		OGDEN	PL	Westchester	MRP
780		WESTCHESTER	AV	Westchester	MRP
32		GORY BROOK	RD	Westchester	MRP
507		GORY BROOK	RD	Westchester	MRP
188		GORY BROOK	RD	Westchester	MRP
85		GOREY BROOK	RD	Westchester	MRP
667		PRICE	ST	Westchester	MRP
252		PRICE	ST	Westchester	MRP
684		HICKORY HILL	DR	Westchester	MRP
70		PRICE	ST	Westchester	MRP
46		PRICE	ST	Westchester	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
319		CHESTNUT RIDGE	WAY	Westchester	MRP
12		PRICE	ST	Westchester	MRP
380		CHESTNUT RIDGE	WAY	Westchester	MRP
35		PRICE	ST	Westchester	MRP
446		HICKORY HILL	DR	Westchester	MRP
64		HOLLAND	AV	Westchester	MRP
78		GORDON	AV	Westchester	MRP
1347		BROAD	ST	Westchester	MRP
813		BROAD	ST	Westchester	MRP
25		HOLLAND	AV	Westchester	MRP
55		HOLLAND	AV	Westchester	MRP
62		HOLLAND	AV	Westchester	MRP
80		HOLLAND	AV	Westchester	MRP
164		HOLLAND	AV	Westchester	MRP
716		VAN TASSEL	AV	Westchester	MRP
100		HOLLAND	AV	Westchester	MRP
70		VAN RIPPER	AV	Westchester	MRP
328		GORDON	AV	Westchester	MRP
255		VAN RIPPER		Westchester	MRP
330		NEW BROADWAY		Westchester	MRP
1085		BROAD	ST	Westchester	MRP
445		BROAD	ST	Westchester	MRP
2		A	AV	Manhattan	MRP
694		A	AV	Manhattan	MRP
221		A	AV	Manhattan	MRP
8		A	AV	Manhattan	MRP
67	W	9	ST	Manhattan	MRP
568	W	9	ST	Manhattan	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
550	W	9	ST	Manhattan	MRP
98	E	4	ST	Manhattan	MRP
35		READE	ST	Manhattan	MRP
60		READE	ST	Manhattan	MRP
130		53	AV	Queens	MRP
148		75	AV	Queens	MRP
203		75	AV	Queens	MRP
427		53	AV	Queens	MRP
525		RUSHMORE	AV	Queens	MRP
293		81	AV	Queens	MRP
490		72	DR	Queens	MRP
459		72	RD	Queens	MRP
380		VLEIGH	PL	Queens	MRP
106		VLEIGH	PL	Queens	MRP
368		56	AV	Queens	MRP
115		56	AV	Queens	MRP
16		56	AV	Queens	MRP
668		56	AV	Queens	MRP
567		167	ST	Queens	MRP
581		70	RD	Queens	MRP
5		CLEARVIEW	RD	Queens	MRP
589		CLEARVIEW	RD	Queens	MRP
23		CLEARVIEW	RD	Queens	MRP
84		MAIN	ST	Queens	MRP
47		MAIN	ST	Queens	MRP
604		MAIN	ST	Queens	MRP
86		MAIN	ST	Queens	MRP
18		MAIN	ST	Queens	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
673		MAIN	ST	Queens	MRP
523		OVERBROOK	ST	Queens	MRP
333		OVERBROOK	ST	Queens	MRP
10		254	ST	Queens	MRP
484		254	ST	Queens	MRP
745		241	ST	Queens	MRP
25		CLEARVIEW EXPY SERVI	RD	Queens	MRP
488		CLEARVIEW EXPY SERVI	RD	Queens	MRP
232		241	ST	Queens	MRP
117		WALLACE	AV	Bronx	MRP
325		WALLACE	AV	Bronx	MRP
109		WALLACE	AV	Bronx	MRP
1092		E 205	ST	Bronx	MRP
791	E	224	ST	Bronx	MRP
30		WATERBURY	AV	Bronx	MRP
105		WATERBURY	AV	Bronx	MRP
374		WATERBURY	AV	Bronx	MRP
202		BARNES	AV	Bronx	MRP
280		BARNES	AV	Bronx	MRP
735		PRESTON	AV	Westchester	MRP
652		PRESTON	AV	Westchester	MRP
101	S	LEXINGTON	AV	Westchester	MRP
98		ROOSEVELT	ST	Westchester	MRP
349		CHARLES	ST	Westchester	MRP
135	S	LEXINGTON	AV	Westchester	MRP
196		ROOSEVELT	ST	Westchester	MRP
198		CHARLES	ST	Westchester	MRP
216	S	LEXINGTON	AV	Westchester	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
225	S	LEXINGTON	AV	Westchester	MRP
233		ROOSEVELT	ST	Westchester	MRP
314		CHARLES	ST	Westchester	MRP
30	S	LEXINGTON	AV	Westchester	MRP
710		HERRIOT	ST	Westchester	MRP
410		HERRIOT	ST	Westchester	MRP
180		HERRIOT	ST	Westchester	MRP
150		HERRIOT	ST	Westchester	MRP
2		MANHATTAN	AV	Westchester	MRP
560		MANHATTAN	AV	Westchester	MRP
15		MANHATTAN	AV	Westchester	MRP
2		MANHATTAN	AV	Westchester	MRP
13		MANHATTAN	AV	Westchester	MRP
101		MAPLEWOOD	WAY	Westchester	MRP
818		SALEM	DR	Westchester	MRP
508		SALEM	DR	Westchester	MRP
230		PYTHIAN	AV	Westchester	MRP
365		DEPEW	ST	Westchester	MRP
272		SERRANO	AV	Westchester	MRP
365		DOWNEY	RD	Westchester	MRP
231		MURDOCK	RD	Westchester	MRP
25		MURDOCK	RD	Westchester	MRP
207		MURDOCK	RD	Westchester	MRP
1099		BROADWAY		Westchester	MRP
1182		BROADWAY		Westchester	MRP
995		BROADWAY		Westchester	MRP
246		BABCOCK	PL	Westchester	MRP
645		OVERHILL	RD	Westchester	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
21	S	10	AV	Westchester	MRP
245	W	4	ST	Westchester	MRP
190	W	4	ST	Westchester	MRP
45	W	4	ST	Westchester	MRP
609	S	10	AV	Westchester	MRP
161	S	10	AV	Westchester	MRP
125	S	10	AV	Westchester	MRP
213	W	4	ST	Westchester	MRP
250	W	SANDFORD	BLVD	Westchester	MRP
130	W	SANDFORD	BLVD	Westchester	MRP
269		NEPPERHAN	AV	Westchester	MRP
741		NEPPERHAN	AV	Westchester	MRP
37		HAZELTON	DR	Westchester	MRP
1027		HAZELTON	DR	Westchester	MRP
245		SUMMIT	AV	Westchester	MRP
250		BUSHNELL	PL	Westchester	MRP
240		MILLBROOK	AV	Westchester	MRP
70		BUSHNELL	PL	Westchester	MRP
25		BUSHNELL	PL	Westchester	MRP
242		HAZELTON	DR	Westchester	MRP
270		BUSHNELL	PL	Westchester	MRP
54		SUMMIT	AV	Westchester	MRP
280		MILLBROOK	AV	Westchester	MRP
76		MILLBROOK	AV	Westchester	MRP
88		GAYLOR	RD	Westchester	MRP
106		SUMMIT	AV	Westchester	MRP
10		BUSHNELL	PL	Westchester	MRP
917		FOX MEADOW	RD	Westchester	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC

Gas Rate Case 16-G-0061

Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
660		FOX MEADOW	RD	Westchester	MRP
1574		HAZELTON	DR	Westchester	MRP
298		RURAL	DR	Westchester	MRP
756	N	MACQUESTEN	PKWY	Westchester	MRP
82	N	MACQUESTEN	PKWY	Westchester	MRP
610		N MAQUESTEN	PKWY	Westchester	MRP
68		ROCKLEDGE	AV	Westchester	MRP
130	E	87	ST	Manhattan	MRP
2	E	87	ST	Manhattan	MRP
365	W	99	ST	Manhattan	MRP
66	E	87	ST	Manhattan	MRP
178	E	89	ST	Manhattan	MRP
3	E	89	ST	Manhattan	MRP
3	E	89	ST	Manhattan	MRP
149	W	40	ST	Manhattan	MRP
43	W	40	ST	Manhattan	MRP
233		RIVERSIDE	DR	Manhattan	MRP
24	E	34	ST	Manhattan	MRP
71	W	99	ST	Manhattan	MRP
0	W	99	ST	Manhattan	MRP
9	E	34	ST	Manhattan	MRP
29	E	34	ST	Manhattan	MRP
5	E	34	ST	Manhattan	MRP
13	E	34	ST	Manhattan	MRP
37	E	34	ST	Manhattan	MRP
428	E	34	ST	Manhattan	MRP
634		38	AV	Queens	MRP
508		21	ST	Queens	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
21		21	ST	Queens	MRP
294		21	ST	Queens	MRP
321		21	ST	Queens	MRP
2	E	61	ST	Manhattan	MRP
23	E	61	ST	Manhattan	MRP
331	W	69	ST	Manhattan	MRP
307		WASHINGTON	PL	Manhattan	MRP
5		WASHINGTON	PL	Manhattan	MRP
19		WASHINGTON	PL	Manhattan	MRP
95		WASHINGTON	PL	Manhattan	MRP
39	E	61	ST	Manhattan	MRP
114		WALKER	ST	Manhattan	MRP
44		WALKER	ST	Manhattan	MRP
8		WALKER	ST	Manhattan	MRP
3		WALKER	ST	Manhattan	MRP
4		WASHINGTON	PL	Manhattan	MRP
5		WALKER	ST	Manhattan	MRP
3	W	95	ST	Manhattan	MRP
331		HENRY	ST	Manhattan	MRP
155		HENRY	ST	Manhattan	MRP
23		BROADWAY		Manhattan	MRP
8		BROADWAY		Manhattan	MRP
277	W	11	ST	Manhattan	MRP
25	E	52	ST	Manhattan	MRP
255	E	52	ST	Manhattan	MRP
7		SPRING	ST	Manhattan	MRP
284	W	95	ST	Manhattan	MRP
59	W	95	ST	Manhattan	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC

Gas Rate Case 16-G-0061

Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
8	E	52	ST	Manhattan	MRP
21	W	95	ST	Manhattan	MRP
450	W	95	ST	Manhattan	MRP
16		MADISON	ST	Manhattan	MRP
356	W	11	ST	Manhattan	MRP
5	W	11	ST	Manhattan	MRP
270	E	52	ST	Manhattan	MRP
394	E	52	ST	Manhattan	MRP
126	E	52	ST	Manhattan	MRP
12		MADISON	ST	Manhattan	MRP
692		MADISON	ST	Manhattan	MRP
248	E	81	ST	Manhattan	MRP
8		SPRING	ST	Manhattan	MRP
4		SPRING	ST	Manhattan	MRP
3		SPRING	ST	Manhattan	MRP
25	E	11	ST	Manhattan	MRP
5		BROADWAY		Manhattan	MRP
5		SPRING	ST	Manhattan	MRP
7		SPRING	ST	Manhattan	MRP
18		SPRING	ST	Manhattan	MRP
11		SPRING	ST	Manhattan	MRP
20		SPRING	ST	Manhattan	MRP
15		SPRING	ST	Manhattan	MRP
19		SPRING	ST	Manhattan	MRP
572		SPRING	ST	Manhattan	MRP
169		SPRING	ST	Manhattan	MRP
10		SPRING	ST	Manhattan	MRP
238	E	11	ST	Manhattan	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
235	E	11	ST	Manhattan	MRP
5		BROADWAY		Manhattan	MRP
12		SPRING	ST	Manhattan	MRP
29	E	81	ST	Manhattan	MRP
55	E	81	ST	Manhattan	MRP
26	E	81	ST	Manhattan	MRP
46	E	33	ST	Manhattan	MRP
100		BROADWAY		Manhattan	MRP
81	E	33	ST	Manhattan	MRP
43	E	33	ST	Manhattan	MRP
18	E	33	ST	Manhattan	MRP
9	E	33	ST	Manhattan	MRP
6	E	33	ST	Manhattan	MRP
3	E	33	ST	Manhattan	MRP
2	E	33	ST	Manhattan	MRP
2	E	33	ST	Manhattan	MRP
1	E	33	ST	Manhattan	MRP
20	E	33	ST	Manhattan	MRP
4		BROADWAY		Manhattan	MRP
47		BROADWAY		Manhattan	MRP
125		BROADWAY		Manhattan	MRP
6		BROADWAY		Manhattan	MRP
5		BROADWAY		Manhattan	MRP
228		BROADWAY		Manhattan	MRP
7		BROADWAY		Manhattan	MRP
18	E	81	ST	Manhattan	MRP
177	E	81	ST	Manhattan	MRP
487	W	30	ST	Manhattan	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC

Gas Rate Case 16-G-0061

Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
10	W	30	ST	Manhattan	MRP
51	W	30	ST	Manhattan	MRP
11	W	30	ST	Manhattan	MRP
12	W	30	ST	Manhattan	MRP
15	W	30	ST	Manhattan	MRP
16	W	30	ST	Manhattan	MRP
19	W	30	ST	Manhattan	MRP
20	W	30	ST	Manhattan	MRP
24	W	30	ST	Manhattan	MRP
7	W	30	ST	Manhattan	MRP
27	W	30	ST	Manhattan	MRP
4	W	30	ST	Manhattan	MRP
145	W	87	ST	Manhattan	MRP
12	W	87	ST	Manhattan	MRP
530		BAYCHESTER	AV	Bronx	MRP
638		BAYCHESTER	AV	Bronx	MRP
45		BRONXWOOD	AV	Bronx	MRP
83		BRONXWOOD	AV	Bronx	MRP
169		BRONXWOOD	AV	Bronx	MRP
777	E	206	ST	Bronx	MRP
142	E	206	ST	Bronx	MRP
46		WALLACE	AV	Bronx	MRP
14		WALLACE	AV	Bronx	MRP
94		WALLACE	AV	Bronx	MRP
135		WALLACE	AV	Bronx	MRP
152		WALLACE	AV	Bronx	MRP
235		WALLACE	AV	Bronx	MRP
397		WALLACE	AV	Bronx	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
552		WALLACE	AV	Bronx	MRP
660		WALLACE	AV	Bronx	MRP
80		NEREID	AV	Bronx	MRP
55		NEREID	AV	Bronx	MRP
345		MACE	AV	Bronx	MRP
170		MACE	AV	Bronx	MRP
45		MACE	AV	Bronx	MRP
94		BARTHOLDI	ST	Bronx	MRP
72		BARTHOLDI	ST	Bronx	MRP
105		BARTHOLDI	ST	Bronx	MRP
80		BARTHOLDI	ST	Bronx	MRP
433		WOODYCREST	AV	Bronx	MRP
414	E	196	ST	Bronx	MRP
128		PAULDING	AV	Bronx	MRP
463		PAULDING	AV	Bronx	MRP
88		PAULDING	AV	Bronx	MRP
129		WOODYCREST	AV	Bronx	MRP
415	E	FORDHAM	RD	Bronx	MRP
157	E	FORDHAM	RD	Bronx	MRP
20	E	FORDHAM	RD	Bronx	MRP
272		FOWLER	AV	Bronx	MRP
5		VAN NEST	AV	Bronx	MRP
587	S	8	AV	Westchester	MRP
677		HOLLY	LA	Westchester	MRP
105		HOLLY	LA	Westchester	MRP
90		HOLLY	LA	Westchester	MRP
687	S	10	AV	Westchester	MRP
520		CENTRAL	AV	Westchester	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
156		EDGEWOOD	AV	Westchester	MRP
50		EDGEWOOD	AV	Westchester	MRP
64		EDGEWOOD	AV	Westchester	MRP
30		CENTRAL	AV	Westchester	MRP
20		CENTRAL	AV	Westchester	MRP
320	S	9	AV	Westchester	MRP
2	S	9	AV	Westchester	MRP
436	S	9	AV	Westchester	MRP
32	S	9	AV	Westchester	MRP
16		MEADOW	AV	Westchester	MRP
460		MEADOW	AV	Westchester	MRP
580		WINFRED	AV	Westchester	MRP
16		WINFRED	AV	Westchester	MRP
20		WINFRED	AV	Westchester	MRP
264		WINFRED	AV	Westchester	MRP
267		HOWARD	ST	Westchester	MRP
138		HUNTER	AV	Westchester	MRP
760		18	AV	Queens	MRP
45		18	AV	Queens	MRP
64		18	AV	Queens	MRP
271		LITTLE NECK	PKWY	Queens	MRP
458		MILES	AV	Bronx	MRP
80		MILES	AV	Bronx	MRP
356		MILES	AV	Bronx	MRP
425		CITY ISLAND	AV	Bronx	MRP
215		HAYES	ST	Westchester	MRP
20		HAVEN	ST	Westchester	MRP
412		HAYES	ST	Westchester	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
53		HAVEN	ST	Westchester	MRP
346		HAVEN	ST	Westchester	MRP
214		HAVEN	ST	Westchester	MRP
35		HAYES	ST	Westchester	MRP
602		WAPPANOCCA	AV	Westchester	MRP
46		WAPPANOCCA	AV	Westchester	MRP
187		WAPPANOCCA	AV	Westchester	MRP
703		WAPPANOCCA	AV	Westchester	MRP
9		WAPPANOCCA	AV	Westchester	MRP
261		HIGHLAND	RD	Westchester	MRP
8	E	6	ST	Manhattan	MRP
333		GREENWICH	ST	Manhattan	MRP
7		1	AV	Manhattan	MRP
7		CHRISTOPHER	ST	Manhattan	MRP
321		GREENWICH	ST	Manhattan	MRP
500		1	AV	Manhattan	MRP
8		1	AV	Manhattan	MRP
856		1	AV	Manhattan	MRP
571	E	6	ST	Manhattan	MRP
11		CHRISTOPHER	ST	Manhattan	MRP
303		CHRISTOPHER	ST	Manhattan	MRP
305		CHRISTOPHER	ST	Manhattan	MRP
319		10	AV	Manhattan	MRP
41		CHRISTOPHER	ST	Manhattan	MRP
11	E	116	ST	Manhattan	MRP
250		WOOSTER	ST	Manhattan	MRP
14		WOOSTER	ST	Manhattan	MRP
45		WASHINGTON	ST	Manhattan	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
303	E	116	ST	Manhattan	MRP
1		WOOSTER	ST	Manhattan	MRP
277		WASHINGTON	ST	Manhattan	MRP
215		10	AV	Manhattan	MRP
303	E	116	ST	Manhattan	MRP
46	E	103	ST	Manhattan	MRP
21	E	103	ST	Manhattan	MRP
12	E	103	ST	Manhattan	MRP
9	E	103	ST	Manhattan	MRP
495	E	103	ST	Manhattan	MRP
13	E	103	ST	Manhattan	MRP
118		PLEASANT	AV	Manhattan	MRP
6		10	AV	Manhattan	MRP
104		1	AV	Manhattan	MRP
7		5	AV	Manhattan	MRP
400	E	127	ST	Manhattan	MRP
3		GRAND	ST	Manhattan	MRP
57		5	AV	Manhattan	MRP
326		1	AV	Manhattan	MRP
46		1	AV	Manhattan	MRP
499		5	AV	Manhattan	MRP
582		1	AV	Manhattan	MRP
74		1	AV	Manhattan	MRP
17		1	AV	Manhattan	MRP
6		10	AV	Manhattan	MRP
333		10	AV	Manhattan	MRP
4		GRAND	ST	Manhattan	MRP
64	W	29	ST	Manhattan	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC

Gas Rate Case 16-G-0061

Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
181	W	29	ST	Manhattan	MRP
7		GRAND	ST	Manhattan	MRP
82		1	AV	Manhattan	MRP
93	E	94	ST	Manhattan	MRP
266	E	94	ST	Manhattan	MRP
5		1	AV	Manhattan	MRP
19	W	BROADWAY		Manhattan	MRP
76	W	BROADWAY		Manhattan	MRP
6	W	BROADWAY		Manhattan	MRP
462	W	BROADWAY		Manhattan	MRP
214	W	BROADWAY		Manhattan	MRP
29	W	BROADWAY		Manhattan	MRP
50		CANAL	ST	Manhattan	MRP
333		CANAL	ST	Manhattan	MRP
6		CANAL	ST	Manhattan	MRP
9		CANAL	ST	Manhattan	MRP
25		DESBROSSES	ST	Manhattan	MRP
233		DESBROSSES	ST	Manhattan	MRP
6		1	AV	Manhattan	MRP
247		1	AV	Manhattan	MRP
91		GRAND	ST	Manhattan	MRP
44		GRAND	ST	Manhattan	MRP
23		GRAND	ST	Manhattan	MRP
6		GRAND	ST	Manhattan	MRP
6		GRAND	ST	Manhattan	MRP
16		GRAND	ST	Manhattan	MRP
17		GRAND	ST	Manhattan	MRP
43		GRAND	ST	Manhattan	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
23		GRAND	ST	Manhattan	MRP
31		GRAND	ST	Manhattan	MRP
40		GRAND	ST	Manhattan	MRP
16		GRAND	ST	Manhattan	MRP
490	W	205	ST	Manhattan	MRP
6	W	205	ST	Manhattan	MRP
5	W	205	ST	Manhattan	MRP
275		10	AV	Manhattan	MRP
138	E	115	ST	Manhattan	MRP
5		10	AV	Manhattan	MRP
152		GRAND	ST	Manhattan	MRP
64		GRAND	ST	Manhattan	MRP
48		GRAND	ST	Manhattan	MRP
4		GRAND	ST	Manhattan	MRP
27		GRAND	ST	Manhattan	MRP
20		GRAND	ST	Manhattan	MRP
20		GRAND	ST	Manhattan	MRP
8		GRAND	ST	Manhattan	MRP
200		GRAND	ST	Manhattan	MRP
1	W	29	ST	Manhattan	MRP
15		10	AV	Manhattan	MRP
10	W	29	ST	Manhattan	MRP
10	W	29	ST	Manhattan	MRP
32	W	29	ST	Manhattan	MRP
200		GRAND	ST	Manhattan	MRP
83		GRAND	ST	Manhattan	MRP
187		31	RD	Queens	MRP
961		31	ST	Queens	MRP

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
80		14	ST	Queens	MRP
374		14	ST	Queens	MRP
455		14	ST	Queens	MRP
151		14	ST	Queens	MRP
213		21	ST	Queens	MRP
26		14	ST	Queens	MRP
498		14	ST	Queens	MRP
601		30	DR	Queens	MRP
310		30	RD	Queens	MRP
83		21	ST	Queens	MRP
244		21	ST	Queens	MRP
77		21	ST	Queens	MRP
351		21	ST	Queens	MRP
603		31	AV	Queens	MRP
3	E	138	ST	Bronx	MRP
65	E	140	ST	Bronx	MRP
180		MILES	AV	Bronx	MRP
205		MILES	AV	Bronx	MRP
888		CANAL	PL	Bronx	MRP
1168		PARK	AV	Bronx	MRP
344		PARK	AV	Bronx	MRP
421		PUGSLEY	AV	Bronx	MRP
90		PUGSLEY	AV	Bronx	MRP
154		PUGSLEY	AV	Bronx	MRP
240		READ	ST	Westchester	MRP
650	N	MAIN	ST	Westchester	MRP
50	N	MAIN	ST	Westchester	MRP
385		GRACE CHURCH	ST	Westchester	MRP

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
26		BOSTON POST	RD	Westchester	MRP
305		BOSTON POST	RD	Westchester	MRP
90		PURDY	AV	Westchester	MRP
15		BOSTON POST	RD	Westchester	MRP
328	N	MAIN	ST	Westchester	MRP
352	N	MAIN	ST	Westchester	MRP
37		CRESCENT	AV	Bronx	Other
31	W	20	ST	Manhattan	Other
37		DOMINICK	ST	Manhattan	Other
80	W	21	ST	Manhattan	Other
25	W	95	ST	Manhattan	Other
8	W	95	ST	Manhattan	Other
32		11	AV	Manhattan	Other
39	E	66	ST	Manhattan	Other
20		46	ST	Queens	Other
36		46	ST	Queens	Other
36		46	ST	Queens	Other
47		46	ST	Queens	Other
8		46	ST	Queens	Other
60		42	ST	Queens	Other
30		42	ST	Queens	Other
30		42	ST	Queens	Other
40		GREENWICH	ST	Manhattan	Other
20	W	34	ST	Manhattan	Other
10	W	34	ST	Manhattan	Other
38		UNIVERSITY	AV	Bronx	Other
80		WATERBURY	AV	Bronx	Other
9		WATERBURY	AV	Bronx	Other

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
75		EDGECOMBE	AV	Manhattan	Other
34	W	112	ST	Manhattan	Other
52	E	70	ST	Manhattan	Other
6	E	70	ST	Manhattan	Other
94	E	21	ST	Manhattan	Other
6	E	21	ST	Manhattan	Other
47	E	89	ST	Manhattan	Other
40	E	79	ST	Manhattan	Other
43	W	34	ST	Manhattan	Other
61		BROADWAY		Manhattan	Other
31	W	117	ST	Manhattan	Other
25		WASHINGTON	ST	Manhattan	Other
20		2	AV	Manhattan	Other
39	W	127	ST	Manhattan	Other
34	W	101	ST	Manhattan	Other
3	W	101	ST	Manhattan	Other
25		DOMINICK	ST	Manhattan	Other
33	E	20	ST	Manhattan	Other
15	E	74	ST	Manhattan	Other
85		NAGLE	AV	Manhattan	Other
37	W	88	ST	Manhattan	Other
45	W	55	ST	Manhattan	Other
10	E	74	ST	Manhattan	Other
25	E	69	ST	Manhattan	Other
36	E	116	ST	Manhattan	Other
30	W	48	ST	Manhattan	Other
32	W	85	ST	Manhattan	Other
25	W	181	ST	Manhattan	Other

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
42		MANHATTAN	AV	Manhattan	Other
40	W	16	ST	Manhattan	Other
5	W	137	ST	Manhattan	Other
23	W	34	ST	Manhattan	Other
4	W	48	ST	Manhattan	Other
10	W	48	ST	Manhattan	Other
39		LENOX	AV	Manhattan	Other
30	E	80	ST	Manhattan	Other
62	E	50	ST	Manhattan	Other
3	E	50	ST	Manhattan	Other
28		MONROE	ST	Manhattan	Other
39		MONROE	ST	Manhattan	Other
50	W	11	ST	Manhattan	Other
25	E	35	ST	Manhattan	Other
32		45	ST	Queens	Other
42		23	AV	Queens	Other
25		215	PL	Queens	Other
36		STEINWAY	ST	Queens	Other
35		48	ST	Queens	Other
42		STEINWAY	ST	Queens	Other
80		23	ST	Queens	Other
45		PRINCE	ST	Queens	Other
31		DITMARS	BLVD	Queens	Other
139		VERNON	BLVD	Queens	Other
32		VERNON	BLVD	Queens	Other
74		162	ST	Queens	Other
31		21	RD	Queens	Other
25		20	AV	Queens	Other

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
59		149	ST	Queens	Other
11		21	ST	Queens	Other
74		162	ST	Queens	Other
59	W	177	ST	Bronx	Other
39		WILSON	AV	Bronx	Other
36		VALENTINE	AV	Bronx	Other
38		FOWLER	AV	Bronx	Other
7		BRUCKNER	BLVD	Bronx	Other
25		BRUCKNER	BLVD	Bronx	Other
348		VALENTINE	AV	Bronx	Other
44		REVERE	AV	Bronx	Other
26		FURMAN	AV	Bronx	Other
42		GRAND CONCOURSE		Bronx	Other
25	E	TREMONT	AV	Bronx	Other
28		LURTING	AV	Bronx	Other
38		DUDLEY	AV	Bronx	Other
25		WEBSTER	AV	Bronx	Other
48		ZEREGA	AV	Bronx	Other
38		WEEKS	AV	Bronx	Other
83		FENTON	AV	Bronx	Other
6		BAINBRIDGE	AV	Bronx	Other
40		BAINBRIDGE	AV	Bronx	Other
28		BASSFORD	AV	Bronx	Other
36		BASSFORD	AV	Bronx	Other
33		BEAUMONT	AV	Bronx	Other
40		MARION	AV	Bronx	Other
39		HOLLYWOOD	AV	Bronx	Other
31		WATERBURY	AV	Bronx	Other

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC

Gas Rate Case 16-G-0061

Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
25		HAMMERSLEY	AV	Bronx	Other
543		WILLOW	PL	Westchester	Other
36			BLVD	Westchester	Other
47		GARDEN	AV	Westchester	Other
50		GARDEN	AV	Westchester	Other
59		WEEKS	PL	Westchester	Other
42		HENRY	AV	Westchester	Other
107		BROADWAY		Westchester	Other
29	W	33	ST	Manhattan	Other
29	W	33	ST	Manhattan	Other
44	E	87	ST	Manhattan	Other
18	E	13	ST	Manhattan	Other
7		9	AV	Manhattan	Other
10	E	110	ST	Manhattan	Other
11	E	62	ST	Manhattan	Other
79	E	62	ST	Manhattan	Other
11	E	62	ST	Manhattan	Other
40	W	16	ST	Manhattan	Other
9	E	48	ST	Manhattan	Other
9	E	39	ST	Manhattan	Other
5	E	52	ST	Manhattan	Other
66		HUDSON	ST	Manhattan	Other
8	E	69	ST	Manhattan	Other
10		46	ST	Queens	Other
5		11	ST	Queens	Other
6		33	ST	Queens	Other
5		PECK	AV	Queens	Other
15		STEINWAY	ST	Queens	Other

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
8		13	ST	Queens	Other
6		48	AV	Queens	Other
15		11	ST	Queens	Other
5		12	AV	Queens	Other
7		2	AV	Queens	Other
65		BOOTH MEMORIAL	AV	Queens	Other
6		34	AV	Queens	Other
4		ROBINSON	ST	Queens	Other
7		WESTCHESTER	AV	Bronx	Other
6		CRESTON	AV	Bronx	Other
7	E	137	ST	Bronx	Other
4		JACKSON	AV	Bronx	Other
14		CRESTON	AV	Bronx	Other
11		BRUCKNER	BLVD	Bronx	Other
7		VYSE	AV	Bronx	Other
7		WESTCHESTER	AV	Bronx	Other
4		GERARD	AV	Bronx	Other
12		JEROME	AV	Bronx	Other
15	E	VAN CORTLANDT	AV	Bronx	Other
0		WESLEY	AV	Westchester	Other
3		GREYSTONE	TERR	Westchester	Other
5		SHORE	DR	Westchester	Other
8		CONGRESS	ST	Westchester	Other
603		UPLAND	ST	Westchester	Other
10		7	AV	Manhattan	Other
13		2	AV	Manhattan	Other
39		7	AV	Manhattan	Other
67	W	171	ST	Manhattan	Other

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC

Gas Rate Case 16-G-0061

Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
650	W	PARK	TERR	Manhattan	Other
585		VARIOUS		Manhattan	Other
8		7	AV	Manhattan	Other
228		7	AV	Manhattan	Other
31		7	AV	Manhattan	Other
30		7	AV	Manhattan	Other
65	W	171	ST	Manhattan	Other
84		BROADWAY		Manhattan	Other
174		BROADWAY		Manhattan	Other
104		GRAND	ST	Manhattan	Other
432		VARIOUS		Manhattan	Other
350	W	171	ST	Manhattan	Other
329	W	36	ST	Manhattan	Other
82		3	AV	Manhattan	Other
82		2	AV	Manhattan	Other
49	W	36	ST	Manhattan	Other
313	W	36	ST	Manhattan	Other
38		GRAND	ST	Manhattan	Other
22		CORTLANDT	AL	Manhattan	Other
26		CORTLANDT	AL	Manhattan	Other
161	W	36	ST	Manhattan	Other
30		2	AV	Manhattan	Other
139		PARK	AV	Manhattan	Other
14	W	171	ST	Manhattan	Other
50	W	171	ST	Manhattan	Other
68		BROADWAY		Manhattan	Other
185		BROADWAY		Manhattan	Other
10		BOND	ST	Manhattan	Other

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
172		3	AV	Manhattan	Other
4		3	AV	Manhattan	Other
30		BOND	ST	Manhattan	Other
54	E	11	ST	Manhattan	Other
8		BOND	ST	Manhattan	Other
2		BOND	ST	Manhattan	Other
7		BOND	ST	Manhattan	Other
31		BOND	ST	Manhattan	Other
3		BOND	ST	Manhattan	Other
53		GRAND	ST	Manhattan	Other
42		9	AV	Manhattan	Other
15		9	AV	Manhattan	Other
32		9	AV	Manhattan	Other
8		9	AV	Manhattan	Other
7		9	AV	Manhattan	Other
45		2	AV	Manhattan	Other
100		9	AV	Manhattan	Other
55		HORATIO	ST	Manhattan	Other
22		GRAND	ST	Manhattan	Other
17		HORATIO	ST	Manhattan	Other
46		2	AV	Manhattan	Other
207		3	AV	Manhattan	Other
54		3	AV	Manhattan	Other
19		3	AV	Manhattan	Other
7		3	AV	Manhattan	Other
6		3	AV	Manhattan	Other
56		3	AV	Manhattan	Other
660	W	184	ST	Manhattan	Other

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC

Gas Rate Case 16-G-0061

Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
15	W	3	ST	Manhattan	Other
3	W	184	ST	Manhattan	Other
310	W	184	ST	Manhattan	Other
78	W	109	ST	Manhattan	Other
10		2	AV	Manhattan	Other
50	W	165	ST	Manhattan	Other
10		CORTLANDT	AL	Manhattan	Other
127	E	72	ST	Manhattan	Other
9		2	AV	Manhattan	Other
250	W	184	ST	Manhattan	Other
11	W	184	ST	Manhattan	Other
96	W	35	ST	Manhattan	Other
120		BOWERY		Manhattan	Other
3		BOWERY		Manhattan	Other
9		BOWERY		Manhattan	Other
70	W	184	ST	Manhattan	Other
113	W	184	ST	Manhattan	Other
46		BROOME	ST	Manhattan	Other
11		7	AV	Manhattan	Other
300	W	185	ST	Manhattan	Other
612		2	AV	Manhattan	Other
5		GRAND	ST	Manhattan	Other
135	W	153	ST	Manhattan	Other
200	W	153	ST	Manhattan	Other
123	E	25	ST	Manhattan	Other
172	W	185	ST	Manhattan	Other
8		2	AV	Manhattan	Other
42		2	AV	Manhattan	Other

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
475		7	AV	Manhattan	Other
17		7	AV	Manhattan	Other
11		7	AV	Manhattan	Other
17		7	AV	Manhattan	Other
250	W	186	ST	Manhattan	Other
34	W	35	ST	Manhattan	Other
300		3	AV	Manhattan	Other
58		HESTER	ST	Manhattan	Other
80		HESTER	ST	Manhattan	Other
312	W	185	ST	Manhattan	Other
118		AMSTERDAM	AV	Manhattan	Other
86	W	186	ST	Manhattan	Other
26	W	186	ST	Manhattan	Other
7		3	AV	Manhattan	Other
556	W	35	ST	Manhattan	Other
22	W	35	ST	Manhattan	Other
75	W	35	ST	Manhattan	Other
40		AMERICAS	AV	Manhattan	Other
225		AMERICAS	AV	Manhattan	Other
370		AMERICAS	AV	Manhattan	Other
100		WOOSTER	ST	Manhattan	Other
43	E	25	ST	Manhattan	Other
397	W	165	ST	Manhattan	Other
25		25	RD	Queens	Other
161		25	RD	Queens	Other
243		126	ST	Queens	Other
5		COLLEGE POINT	BLVD	Queens	Other
2		COLLEGE POINT	BLVD	Queens	Other

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
580		117	ST	Queens	Other
675		COLLEGE POINT	BLVD	Queens	Other
485		COLLEGE POINT	BLVD	Queens	Other
524		COLLEGE POINT	BLVD	Queens	Other
36		37	AV	Queens	Other
89		37	AV	Queens	Other
197		39	AV	Queens	Other
14		STATION	RD	Queens	Other
78		STATION	RD	Queens	Other
90	E	180	ST	Bronx	Other
17	E	180	ST	Bronx	Other
54	E	180	ST	Bronx	Other
231	E	177	ST	Bronx	Other
830		UNIVERSITY	AV	Bronx	Other
55		SAINT ANNS	AV	Bronx	Other
193		UNIVERSITY	AV	Bronx	Other
278	E	175	ST	Bronx	Other
816		UNIVERSITY	AV	Bronx	Other
89		UNIVERSITY	AV	Bronx	Other
48		3	AV	Bronx	Other
175		GRAND	CT	Bronx	Other
41		RICHARDSON	AV	Bronx	Other
17	N	PELHAM	PK	Bronx	Other
35	N	PELHAM	PK	Bronx	Other
325	N	PELHAM	PK	Bronx	Other
346	N	PELHAM	PK	Bronx	Other
8		WESTCHESTER	AV	Bronx	Other
109		WESTCHESTER	AV	Bronx	Other

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
46		WESTCHESTER	AV	Bronx	Other
12		WESTCHESTER	AV	Bronx	Other
81		WESTCHESTER	AV	Bronx	Other
192	N	PELHAM	PK	Bronx	Other
45	E	163	ST	Bronx	Other
695	N	PELHAM	PK	Bronx	Other
45	N	PELHAM	PK	Bronx	Other
95	N	PELHAM	PK	Bronx	Other
144	N	PELHAM	PK	Bronx	Other
350	N	PELHAM	PK	Bronx	Other
124	N	PELHAM	PK	Bronx	Other
878	N	PELHAM	PK	Bronx	Other
160	N	PELHAM	PK	Bronx	Other
122	N	PELHAM	PK	Bronx	Other
180		HARBOR	DR	Westchester	Other
220		WILSON	PL	Westchester	Other
154		WOODSIDE	AV	Westchester	Other
356		267	ST	Queens	Other
6		KOLBERT	DR	Westchester	Other
1		RIVERSIDE	DR	Manhattan	Other
234		RIVERSIDE	DR	Manhattan	Other
17	E	56	ST	Manhattan	Other
83	E	56	ST	Manhattan	Other
95	E	56	ST	Manhattan	Other
3	W	67	ST	Manhattan	Other
88	W	67	ST	Manhattan	Other
492	W	172	ST	Manhattan	Other
9	W	67	ST	Manhattan	Other

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
80		HALLECK	ST	Bronx	Other
11	S	BRONX	PK	Bronx	Other
16	E	179	ST	Bronx	Other
9	E	179	ST	Bronx	Other
40	E	163	ST	Bronx	Other
142	E	163	ST	Bronx	Other
4		BRADHURST	AV	Manhattan	Other
8		DITMARS	BLVD	Queens	Other
20		123	ST	Queens	Other
6		LELAND	AV	Bronx	Other
4		TAYLOR	AV	Bronx	Other
9		TAYLOR	AV	Bronx	Other
5	S	16	AV	Westchester	Other
12		WASHINGTON	AV	Westchester	Other
13		ALTA	PKWY	Westchester	Other
1		FLORENCE	ST	Westchester	Other
8		WALNUT	ST	Westchester	Other
14		MCLEAN	AV	Westchester	Other
5		EDGECOMBE	AV	Manhattan	Other
6	E	66	ST	Manhattan	Other
3	W	75	ST	Manhattan	Other
8		COOPER	ST	Manhattan	Other
6	E	81	ST	Manhattan	Other
7		35	ST	Queens	Other
5		41	ST	Queens	Other
8		CONTINENTAL	AV	Bronx	Other
4	E	242	ST	Bronx	Other
4		PENFIELD	ST	Bronx	Other

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
6		NEREID	AV	Bronx	Other
35		FURMAN	AV	Bronx	Other
390		GRAND	AV	Bronx	Other
95		GRAND	AV	Bronx	Other
48		GRAND	AV	Bronx	Other
3		ONEIDA	AV	Bronx	Other
11	W	190	ST	Bronx	Other
32		SAINT MARKS	PL	Manhattan	Other
25	E	10	ST	Manhattan	Other
7		BLEECKER	ST	Manhattan	Other
31	W	19	ST	Manhattan	Other
16	E	64	ST	Manhattan	Other
30	E	66	ST	Manhattan	Other
10	W	94	ST	Manhattan	Other
8	E	10	ST	Manhattan	Other
29	E	5	ST	Manhattan	Other
37		1	AV	Manhattan	Other
10		BROADWAY		Manhattan	Other
26		BROADWAY		Manhattan	Other
25	E	25	ST	Manhattan	Other
29	W	91	ST	Manhattan	Other
46	W	111	ST	Manhattan	Other
44		WAVERLY	PL	Manhattan	Other
25	W	45	ST	Manhattan	Other
35	W	20	ST	Manhattan	Other
46	W	45	ST	Manhattan	Other
44		MADISON	AV	Manhattan	Other
15		DOYERS	ST	Manhattan	Other

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
55	E	93	ST	Manhattan	Other
31	W	25	ST	Manhattan	Other
70		SAINT NICHOLAS	AV	Manhattan	Other
60	W	75	ST	Manhattan	Other
50		FREDERICK DOUGLAS	BLVD	Manhattan	Other
44	E	74	ST	Manhattan	Other
111		MORNINGSIDE	AV	Manhattan	Other
32	W	159	ST	Manhattan	Other
33		BROADWAY		Manhattan	Other
32	E	62	ST	Manhattan	Other
15	E	62	ST	Manhattan	Other
32	E	119	ST	Manhattan	Other
25	W	174	ST	Manhattan	Other
38	W	166	ST	Manhattan	Other
41		30	DR	Queens	Other
39		32	ST	Queens	Other
29		29	ST	Queens	Other
126		BROADWAY		Queens	Other
34		21	ST	Queens	Other
41		136	ST	Queens	Other
36	S	ASTORIA	PK	Queens	Other
35		163	ST	Queens	Other
60		NORTHERN	BLVD	Queens	Other
10		NORTHERN	BLVD	Queens	Other
32		215	ST	Queens	Other
30		SANFORD	AV	Queens	Other
40		10	ST	Queens	Other
64		149	ST	Queens	Other

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
44		48	ST	Queens	Other
39		NORTHERN	BLVD	Queens	Other
74		ASTORIA	BLVD	Queens	Other
52		45	AV	Queens	Other
25		BOOTH MEMORIAL	AV	Queens	Other
25		24	DR	Queens	Other
81		CHERRY	AV	Queens	Other
45		149	ST	Queens	Other
58		35	ST	Queens	Other
40		DAVIS	ST	Queens	Other
45		PAULDING	AV	Bronx	Other
32	E	215	ST	Bronx	Other
37		BOSTON	RD	Bronx	Other
30		JENNINGS	ST	Bronx	Other
43		JENNINGS	ST	Bronx	Other
46		DEVOE	TERR	Bronx	Other
39		DEVOE	TERR	Bronx	Other
34		BAYCHESTER	AV	Bronx	Other
48		SAINT GEORGES	CRES	Bronx	Other
55		LACONIA	AV	Bronx	Other
47		JEROME	AV	Bronx	Other
48	E	146	ST	Bronx	Other
31	E	188	ST	Bronx	Other
31		HOBART	AV	Bronx	Other
41		ZEREGA	AV	Bronx	Other
46		GRAND CONCOURSE		Bronx	Other
37		FRANKLIN	AV	Bronx	Other
45		SELWYN	AV	Bronx	Other

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
69		LORILLARD	PL	Bronx	Other
28		WHITE PLAINS	RD	Bronx	Other
93		WILCOX	AV	Bronx	Other
44	E	198	ST	Bronx	Other
62		HOLLYWOOD	AV	Bronx	Other
49		RICHARDSON	AV	Bronx	Other
15		VYSE	AV	Bronx	Other
39		BEACH	AV	Bronx	Other
25	E	229	ST	Bronx	Other
48		CAULDWELL	AV	Bronx	Other
33		MATILDA	AV	Bronx	Other
36		BRONXWOOD	AV	Bronx	Other
72		EDISON	AV	Bronx	Other
24		FRANKLIN	AV	Bronx	Other
57		PARKER	ST	Bronx	Other
51		MORRIS	AV	Bronx	Other
49	E	182	ST	Bronx	Other
30		PERRY	AV	Bronx	Other
37		BRONX	BLVD	Bronx	Other
10		VILLA	AV	Bronx	Other
42		UNIONPORT	RD	Bronx	Other
67		BURKE	AV	Bronx	Other
35		LONGFELLOW	AV	Bronx	Other
76		SEYMOUR	AV	Bronx	Other
35		JEROME	AV	Bronx	Other
57	E	233	ST	Bronx	Other
34		ZEREGA	AV	Bronx	Other
86		ELTON	AV	Bronx	Other

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
46		TENBROECK	AV	Bronx	Other
50	E	144	ST	Bronx	Other
93		OLMSTEAD	AV	Bronx	Other
53		BATHGATE	AV	Bronx	Other
33		VALENTINE	AV	Bronx	Other
153		MARMION	AV	Bronx	Other
25		OLINVILLE	AV	Bronx	Other
25		OGDEN	AV	Bronx	Other
37		PARK	AV	Bronx	Other
32		LOGAN	AV	Bronx	Other
25		PHILIP	AV	Bronx	Other
52		MANIDA	ST	Bronx	Other
25		HOE	AV	Bronx	Other
28		CROTONA	AV	Bronx	Other
23		MANIDA	ST	Bronx	Other
25		GARRETT	PL	Bronx	Other
48		WHITE PLAINS	RD	Bronx	Other
250		SOUTHERN	BLVD	Bronx	Other
37	E	172	ST	Bronx	Other
54		WHITE PLAINS	RD	Bronx	Other
31		WHITE PLAINS	RD	Bronx	Other
53		BAINBRIDGE	AV	Bronx	Other
91		JOHNSON	AV	Bronx	Other
37		MONTICELLO	AV	Bronx	Other
26		SETON	AV	Bronx	Other
32		LELAND	AV	Bronx	Other
35		PALISADE	AV	Westchester	Other
18		GUION	ST	Westchester	Other

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC

Gas Rate Case 16-G-0061

Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
26		GUION	ST	Westchester	Other
58		ORLANDO	AV	Westchester	Other
53		MCLEAN	AV	Westchester	Other
38		LIBRARY	LA	Westchester	Other
30		MAIN	ST	Westchester	Other
4		MAIN	ST	Westchester	Other
9		WARBURTON	AV	Westchester	Other
5		WARBURTON	AV	Westchester	Other
80		GRANDVIEW	AV	Westchester	Other
32		SCHOOL	ST	Westchester	Other
482		ESPLANADE		Westchester	Other
86		WARBURTON	AV	Westchester	Other
241		SECOND	ST	Westchester	Other
28	S	6	AV	Westchester	Other
51		LINCOLN	AV	Westchester	Other
48		ORCHARD	ST	Westchester	Other
31		MOUNT JOY	PL	Westchester	Other
90		LEROY	AV	Westchester	Other
218		189	ST	Queens	Other
228		189	ST	Queens	Other
597		FOREST	RD	Westchester	Other
841		SHELLEY	AV	Westchester	Other
588		SHELLEY	AV	Westchester	Other
25		CASTLE HILL	AV	Bronx	Other
1		HAWTHORNE	AV	Westchester	Other
84		BRIGHTON	AV	Westchester	Other
2		BRIGHTON	AV	Westchester	Other
35		STATION	RD	Westchester	Other

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
135		CAMP GROUND	LA	Westchester	Other
20		DAISY FARMS	DR	Westchester	Other
24	E	90	ST	Manhattan	Other
25	E	90	ST	Manhattan	Other
29	E	11	ST	Manhattan	Other
4		BROADWAY		Manhattan	Other
21		BROADWAY		Manhattan	Other
32		BROADWAY		Manhattan	Other
30		BROADWAY		Manhattan	Other
25	W	34	ST	Manhattan	Other
195	W	181	ST	Manhattan	Other
65	W	181	ST	Manhattan	Other
119	W	123	ST	Manhattan	Other
91	W	123	ST	Manhattan	Other
4	W	123	ST	Manhattan	Other
123	W	123	ST	Manhattan	Other
32	W	123	ST	Manhattan	Other
214		DAVIDSON	AV	Bronx	Other
316		MACY	PL	Bronx	Other
589		DEVOE	TERR	Bronx	Other
46		DEVOE	TERR	Bronx	Other
102		DEVOE	TERR	Bronx	Other
290		DEVOE	TERR	Bronx	Other
88	W	165	ST	Manhattan	Other
4	W	165	ST	Manhattan	Other
27		HUDSON	ST	Manhattan	Other
12		AUDUBON	AV	Manhattan	Other
21		AUDUBON	AV	Manhattan	Other

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
27		AUDUBON	AV	Manhattan	Other
2		PARSONS	BLVD	Queens	Other
60		PARSONS	BLVD	Queens	Other
48		PRINCE	ST	Queens	Other
37	W	TREMONT	AV	Bronx	Other
78		UNIVERSITY	AV	Bronx	Other
32		BEACH	AV	Bronx	Other
35		WISSMAN	AV	Bronx	Other
20		WISSMAN	AV	Bronx	Other
40		ECHO	LA	Westchester	Other
92		HILLSIDE	AV	Westchester	Other
65		ABINGTON	AV	Westchester	Other
51		2	AV	Westchester	Other
46		VAN RANST	PL	Westchester	Other
36		BROOK	ST	Westchester	Other
8		BROOK	ST	Westchester	Other
33		169	ST	Queens	Other
10		169	ST	Queens	Other
616		73	AV	Queens	Other
4		UNION	TPKE	Queens	Other
28		BRUCKNER	BLVD	Bronx	Other
24		STORY	AV	Bronx	Other
104		BRUCKNER	BLVD	Bronx	Other
14		WESTCHESTER	AV	Bronx	Other
6		CHERRY	ST	Manhattan	Other
14		MADISON	AV	Manhattan	Other
12	W	27	ST	Manhattan	Other
7	W	78	ST	Manhattan	Other

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC

Gas Rate Case 16-G-0061

Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
8	W	168	ST	Manhattan	Other
2	W	168	ST	Manhattan	Other
7	E	175	ST	Bronx	Other
8		MORRIS	AV	Bronx	Other
4		MORRIS	AV	Bronx	Other
4		MORRIS	AV	Bronx	Other
12		BOULEVARD TRAIL		Westchester	Other
7		OAK BEND		Westchester	Other
21		4 TH	AV	Westchester	Other
45		LIBERTY	AV	Westchester	Other
14		ELM	ST	Westchester	Other
8		ELM	ST	Westchester	Other
5		GLEN WASHINGTON	RD	Westchester	Other
5		NORTH	AV	Westchester	Other
7	S	6TH	AV	Westchester	Other
5		BARNARD	RD	Westchester	Other
40	E	79	ST	Manhattan	Other
32		MADISON	AV	Manhattan	Other
67		LACONIA	AV	Bronx	Other
55	W	151	ST	Manhattan	Other
212	W	151	ST	Manhattan	Other
31		LABURNUM	AV	Queens	Other
36		169	ST	Queens	Other
29		LINDEN	PL	Queens	Other
70		ROOSEVELT	AV	Queens	Other
7		41	ST	Queens	Other
32		41	ST	Queens	Other
34	W	TREMONT	AV	Bronx	Other

Appendix J
Form 8 of 13

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
77	E	TREMONT	AV	Bronx	Other
34		WESTCHESTER	AV	Bronx	Other
96		BARNES	AV	Bronx	Other
244		BARNES	AV	Bronx	Other
25		BARNES	AV	Bronx	Other
5		BARNES	AV	Bronx	Other
70		UNION	AV	Westchester	Other
67		WOODBINE	AV	Westchester	Other
115		PURDY	ST	Westchester	Other
42		PURDY	ST	Westchester	Other
56		KILMER	RD	Westchester	Other
25		2	ST	Westchester	Other
42		BEECHWOOD	AV	Westchester	Other
38		CHARLES	ST	Westchester	Other
58		BIRCH	RD	Westchester	Other
60		SHORE	DR	Westchester	Other
80		SHORE	DR	Westchester	Other
131		SHADOW	LA	Westchester	Other
51		MORAN	PL	Westchester	Other
189		4	ST	Westchester	Other
67		PINE BROOK	RD	Westchester	Other
34		PINE BROOK	RD	Westchester	Other
37		LINDEN	AV	Westchester	Other
92		PINE BROOK	DR	Westchester	Other
47			BLVD	Westchester	Other
33		W 45	ST	Manhattan	Other
17		3	AV	Manhattan	Other
17		3	AV	Manhattan	Other

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement & Other Locations

12 Mo. Ending December 31, 2019

Footage Replaced/Abandoned	Compass Point	Street Name	Artery	Borough	MRP Involvement
733		MILL	RD	Westchester	Other
154		PARK	ST	Westchester	Other
0		GREENWICH	ST	Manhattan	Other
10	E	112	ST	Manhattan	Other
20	E	112	ST	Manhattan	Other
46	E	112	ST	Manhattan	Other
10	E	115	ST	Manhattan	Other
10	E	115	ST	Manhattan	Other
9	E	115	ST	Manhattan	Other
8	E	115	ST	Manhattan	Other
6	E	115	ST	Manhattan	Other
21	E	112	ST	Manhattan	Other
5	E	115	ST	Manhattan	Other
6	E	115	ST	Manhattan	Other
179	E	112	ST	Manhattan	Other
10	E	112	ST	Manhattan	Other
8	E	112	ST	Manhattan	Other
4	E	112	ST	Manhattan	Other
0		SAW MILL RIVER	RD	Westchester	Other
5		164	PL	Queens	Other

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Queens Steel	2019	1	800167426	Queens
Bronx Steel	2019	2	700157634	Bronx
Queens Steel	2019	3	800021255	Queens
Queens Steel	2019	4	800227932	Queens
Queens Steel	2019	5	801183019	Queens
Queens Steel	2019	6	800227940	Queens
Queens Steel	2019	7	200840195	Queens
Bronx Steel	2019	8	700085260	Bronx
Queens Steel	2019	9	800079895	Queens
Westchester Steel	2019	10	900517171	Westchester
Manhattan Cast Iron	2019	11	600274683	Manhattan
Bronx Cast Iron	2019	12	700078154	Bronx
Westchester Steel	2019	13	900377781	Westchester
Queens Steel	2019	14	800065350	Queens
Westchester Steel	2019	15	900348338	Westchester
Queens Steel	2019	16	800197484	Queens
Queens Steel	2019	17	800218722	Queens
Queens Steel	2019	18	801000420	Queens
Bronx Cast Iron	2019	19	700095200	Bronx
Queens Steel	2019	20	800048210	Queens
Bronx Steel	2019	21	701271027	Bronx
Queens Steel	2019	22	800031588	Queens
Queens Steel	2019	23	800088003	Queens
Queens Steel	2019	24	800763702	Queens
Westchester Steel	2019	25	101011209	Westchester
Queens Steel	2019	26	200835209	Queens
Queens Steel	2019	27	800227847	Queens
Bronx Cast Iron	2019	28	700034832	Bronx
Queens Steel	2019	29	800175612	Queens
Queens Steel	2019	30	800593246	Queens
Queens Steel	2019	31	800123931	Queens
Bronx Cast Iron	2019	32	701054653	Bronx
Queens Steel	2019	33	800197184	Queens
Bronx Cast Iron	2019	34	700338316	Bronx
Queens Steel	2019	35	800259409	Queens
Queens Steel	2019	36	200805979	Queens
Westchester Steel	2019	37	100926686	Westchester
Bronx Steel	2019	38	701072483	Bronx
Queens Steel	2019	39	800956632	Queens
Queens Steel	2019	40	800344946	Queens
Queens Steel	2019	41	200805978	Queens

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Queens Steel	2019	42	200902140	Queens
Queens Cast Iron	2019	43	200734679	Queens
Queens Cast Iron	2019	44	200823711	Queens
Westchester Steel	2019	45	101282930	Westchester
Queens Steel	2019	46	800172663	Queens
Queens Steel	2019	47	200704762	Queens
Queens Steel	2019	48	200805964	Queens
Queens Steel	2019	49	800774673	Queens
Westchester Steel	2019	50	900130469	Westchester
Westchester Steel	2019	51	100914800	Westchester
Bronx Cast Iron	2019	52	701231698	Bronx
Queens Steel	2019	53	200835210	Queens
Queens Steel	2019	54	800173897	Queens
Queens Steel	2019	55	200579496	Queens
Queens Steel	2019	56	800277584	Queens
Bronx Cast Iron	2019	57	700544607	Bronx
Queens Cast Iron	2019	58	200727721	Queens
Queens Steel	2019	59	800096880	Queens
Bronx Cast Iron	2019	60	700722541	Bronx
Bronx Steel	2019	61	700366318	Bronx
Queens Steel	2019	62	801084079	Queens
Westchester Steel	2019	63	101084339	Westchester
Queens Steel	2019	64	800235464	Queens
Bronx Steel	2019	65	700085264	Bronx
Queens Steel	2019	66	800200957	Queens
Bronx Cast Iron	2019	67	700100719	Bronx
Bronx Steel	2019	68	700162411	Bronx
Queens Cast Iron	2019	69	800730391	Queens
Westchester Steel	2019	70	101329158	Westchester
Queens Steel	2019	71	801117348	Queens
Bronx Cast Iron	2019	72	147909	Bronx
Queens Steel	2019	73	200805982	Queens
Queens Cast Iron	2019	74	800360462	Queens
Queens Steel	2019	75	200760311	Queens
Queens Steel	2019	76	800069434	Queens
Bronx Cast Iron	2019	77	700788873	Bronx
Queens Steel	2019	78	800033404	Queens
Bronx Cast Iron	2019	79	700140521	Bronx
Queens Steel	2019	80	200569623	Queens
Bronx Cast Iron	2019	81	701256911	Bronx
Westchester Steel	2019	82	900790231	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Queens Steel	2019	83	200668821	Queens
Queens Steel	2019	84	800122677	Queens
Westchester Steel	2019	85	101110745	Westchester
Bronx Steel	2019	86	700665474	Bronx
Westchester Steel	2019	87	900359906	Westchester
Queens Steel	2019	88	801213846	Queens
Queens Steel	2019	89	801033620	Queens
Queens Cast Iron	2019	90	801013849	Queens
Queens Steel	2019	91	800260151	Queens
Bronx Steel	2019	92	700542623	Bronx
Queens Steel	2019	93	800923187	Queens
Queens Steel	2019	94	800227924	Queens
Queens Steel	2019	95	800256284	Queens
Bronx Cast Iron	2019	96	99022	Bronx
Queens Steel	2019	97	800079904	Queens
Queens Steel	2019	98	200840213	Queens
Queens Steel	2019	99	800033279	Queens
Queens Steel	2019	100	200805961	Queens
Bronx Cast Iron	2019	101	701315899	Bronx
Bronx Cast Iron	2019	102	700287175	Bronx
Queens Steel	2019	103	800092896	Queens
Queens Steel	2019	104	800098450	Queens
Manhattan Cast Iron	2019	105	600242300	Manhattan
Queens Steel	2019	106	800030564	Queens
Queens Cast Iron	2019	107	200818782	Queens
Queens Steel	2019	108	200852577	Queens
Bronx Steel	2019	109	701449121	Bronx
Westchester Steel	2019	110	101127398	Westchester
Westchester Wrought Iron	2019	111	901377032	Westchester
Queens Steel	2019	112	800023836	Queens
Bronx Steel	2019	113	700192068	Bronx
Queens Steel	2019	114	800079105	Queens
Westchester Steel	2019	115	100906683	Westchester
Manhattan Wrought Iron	2019	116	602939197	Manhattan
Westchester Steel	2019	117	100900663	Westchester
Queens Steel	2019	118	800155422	Queens
Queens Steel	2019	119	800260120	Queens
Westchester Steel	2019	120	101328231	Westchester
Queens Steel	2019	121	800258413	Queens
Queens Steel	2019	122	800063672	Queens
Queens Steel	2019	123	800065868	Queens

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Queens Steel	2019	124	800021204	Queens
Westchester Cast Iron	2019	125	900207476	Westchester
Queens Steel	2019	126	800068844	Queens
Westchester Steel	2019	127	101403402	Westchester
Queens Cast Iron	2019	128	200815554	Queens
Westchester Steel	2019	129	900717479	Westchester
Queens Steel	2019	130	200692591	Queens
Queens Steel	2019	131	800092646	Queens
Queens Steel	2019	132	800081749	Queens
Bronx Cast Iron	2019	133	700338788	Bronx
Queens Steel	2019	134	800198555	Queens
Queens Cast Iron	2019	135	200808667	Queens
Queens Steel	2019	136	800077815	Queens
Westchester Steel	2019	137	101240570	Westchester
Queens Steel	2019	138	200902122	Queens
Westchester Steel	2019	139	901556176	Westchester
Queens Steel	2019	140	200712180	Queens
Bronx Cast Iron	2019	141	700384911	Bronx
Queens Steel	2019	142	800044685	Queens
Bronx Cast Iron	2019	143	700653815	Bronx
Bronx Cast Iron	2019	144	700085584	Bronx
Queens Steel	2019	145	800103495	Queens
Bronx Cast Iron	2019	146	700172592	Bronx
Westchester Steel	2019	147	901178281	Westchester
Queens Cast Iron	2019	148	200856010	Queens
Queens Steel	2019	149	800230477	Queens
Queens Steel	2019	150	800188287	Queens
Queens Steel	2019	151	800309282	Queens
Westchester Steel	2019	152	100184674	Westchester
Queens Cast Iron	2019	153	200772287	Queens
Westchester Steel	2019	154	100122999	Westchester
Westchester Wrought Iron	2019	155	900337890	Westchester
Queens Steel	2019	156	800202321	Queens
Queens Steel	2019	157	800157237	Queens
Queens Steel	2019	158	200666098	Queens
Queens Steel	2019	159	800244240	Queens
Manhattan Wrought Iron	2019	160	600464443	Manhattan
Westchester Steel	2019	161	900706701	Westchester
Westchester Steel	2019	162	101292094	Westchester
Bronx Steel	2019	163	700095111	Bronx
Westchester Cast Iron	2019	164	900229690	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Cast Iron	2019	165	701418557	Bronx
Bronx Cast Iron	2019	166	149022	Bronx
Bronx Cast Iron	2019	167	701336121	Bronx
Queens Steel	2019	168	800076795	Queens
Westchester Steel	2019	169	900455939	Westchester
Queens Cast Iron	2019	170	200768376	Queens
Queens Steel	2019	171	801009038	Queens
Queens Steel	2019	172	200582868	Queens
Queens Steel	2019	173	800099217	Queens
Queens Steel	2019	174	800199849	Queens
Westchester Steel	2019	175	101251271	Westchester
Westchester Steel	2019	176	900178291	Westchester
Queens Steel	2019	177	800077208	Queens
Bronx Steel	2019	178	700060721	Bronx
Queens Steel	2019	179	800105787	Queens
Bronx Cast Iron	2019	180	701444465	Bronx
Bronx Cast Iron	2019	181	700149400	Bronx
Queens Steel	2019	182	800064025	Queens
Bronx Cast Iron	2019	183	701648422	Bronx
Bronx Cast Iron	2019	184	700413288	Bronx
Westchester Steel	2019	185	900706722	Westchester
Bronx Cast Iron	2019	186	700371053	Bronx
Queens Steel	2019	187	800042048	Queens
Bronx Cast Iron	2019	188	700368199	Bronx
Westchester Steel	2019	189	900230890	Westchester
Queens Cast Iron	2019	190	200823740	Queens
Bronx Cast Iron	2019	191	700144532	Bronx
Queens Steel	2019	192	800177469	Queens
Queens Cast Iron	2019	193	200755435	Queens
Queens Steel	2019	194	200805626	Queens
Manhattan Cast Iron	2019	195	600143586	Manhattan
Bronx Cast Iron	2019	196	701420310	Bronx
Bronx Steel	2019	197	79840	Bronx
Queens Steel	2019	198	800042835	Queens
Westchester Steel	2019	199	101394053	Westchester
Bronx Cast Iron	2019	200	700488772	Bronx
Queens Cast Iron	2019	201	200758580	Queens
Bronx Cast Iron	2019	202	700452651	Bronx
Westchester Wrought Iron	2019	203	900145958	Westchester
Queens Steel	2019	204	800072090	Queens
Queens Steel	2019	205	800292630	Queens

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Queens Steel	2019	206	800857563	Queens
Queens Steel	2019	207	800080922	Queens
Queens Steel	2019	208	200867485	Queens
Queens Steel	2019	209	200805958	Queens
Queens Steel	2019	210	200692592	Queens
Queens Steel	2019	211	800239121	Queens
Queens Steel	2019	212	800241843	Queens
Queens Steel	2019	213	800182074	Queens
Bronx Cast Iron	2019	214	701344673	Bronx
Queens Steel	2019	215	200579473	Queens
Queens Steel	2019	216	200748190	Queens
Queens Steel	2019	217	200867486	Queens
Westchester Steel	2019	218	100928766	Westchester
Queens Steel	2019	219	800231108	Queens
Westchester Wrought Iron	2019	220	900344337	Westchester
Queens Steel	2019	221	800284488	Queens
Bronx Cast Iron	2019	222	700045472	Bronx
Queens Steel	2019	223	800924871	Queens
Bronx Steel	2019	224	700091704	Bronx
Queens Steel	2019	225	800273727	Queens
Bronx Cast Iron	2019	226	700071546	Bronx
Queens Steel	2019	227	800031990	Queens
Westchester Steel	2019	228	900787328	Westchester
Queens Cast Iron	2019	229	200780877	Queens
Westchester Steel	2019	230	101300508	Westchester
Queens Cast Iron	2019	231	200823756	Queens
Bronx Cast Iron	2019	232	701183006	Bronx
Westchester Cast Iron	2019	233	900335642	Westchester
Bronx Cast Iron	2019	234	701426980	Bronx
Westchester Steel	2019	235	901213108	Westchester
Queens Steel	2019	236	800915648	Queens
Queens Steel	2019	237	200912866	Queens
Bronx Cast Iron	2019	238	701273074	Bronx
Queens Steel	2019	239	800073152	Queens
Bronx Cast Iron	2019	240	700048374	Bronx
Westchester Wrought Iron	2019	241	101053561	Westchester
Bronx Cast Iron	2019	242	701387631	Bronx
Queens Steel	2019	243	800264347	Queens
Westchester Steel	2019	244	101165603	Westchester
Bronx Steel	2019	245	700149921	Bronx
Westchester Steel	2019	246	101317625	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Steel	2019	247	700112077	Bronx
Queens Steel	2019	248	200547804	Queens
Bronx Cast Iron	2019	249	700425892	Bronx
Queens Steel	2019	250	200671088	Queens
Bronx Cast Iron	2019	251	700074509	Bronx
Manhattan Wrought Iron	2019	252	600215695	Manhattan
Queens Steel	2019	253	800057932	Queens
Queens Steel	2019	254	800041332	Queens
Bronx Steel	2019	255	700279866	Bronx
Queens Steel	2019	256	800037528	Queens
Queens Steel	2019	257	800119599	Queens
Bronx Steel	2019	258	700182440	Bronx
Bronx Steel	2019	259	700525715	Bronx
Bronx Steel	2019	260	700137202	Bronx
Queens Steel	2019	261	801233027	Queens
Westchester Steel	2019	262	101278994	Westchester
Queens Steel	2019	263	800284369	Queens
Westchester Steel	2019	264	101262906	Westchester
Bronx Cast Iron	2019	265	700025129	Bronx
Westchester Steel	2019	266	901267435	Westchester
Queens Steel	2019	267	800224142	Queens
Queens Steel	2019	268	800099841	Queens
Westchester Steel	2019	269	100102255	Westchester
Queens Steel	2019	270	800130373	Queens
Westchester Steel	2019	271	101164770	Westchester
Westchester Steel	2019	272	101019772	Westchester
Westchester Steel	2019	273	101010620	Westchester
Manhattan Cast Iron	2019	274	300107139	Manhattan
Westchester Steel	2019	275	900408583	Westchester
Westchester Steel	2019	276	900491369	Westchester
Westchester Steel	2019	277	101427231	Westchester
Manhattan Wrought Iron	2019	278	602899449	Manhattan
Westchester Steel	2019	279	100680859	Westchester
Queens Steel	2019	280	200668794	Queens
Westchester Steel	2019	281	901145641	Westchester
Queens Steel	2019	282	200667954	Queens
Westchester Cast Iron	2019	283	100883256	Westchester
Westchester Steel	2019	284	101421068	Westchester
Manhattan Cast Iron	2019	285	600120975	Manhattan
Westchester Steel	2019	286	900078799	Westchester
Queens Steel	2020	287	800033356	Queens

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Queens Cast Iron	2019	288	800908271	Queens
Queens Steel	2020	289	800368554	Queens
Westchester Steel	2019	290	101395034	Westchester
Westchester Steel	2019	291	101295602	Westchester
Westchester Steel	2019	292	100202171	Westchester
Queens Steel	2020	293	800597485	Queens
Queens Cast Iron	2019	294	200863087	Queens
Westchester Cast Iron	2019	295	900268985	Westchester
Westchester Cast Iron	2019	296	900250704	Westchester
Westchester Cast Iron	2019	297	100533716	Westchester
Westchester Steel	2019	298	900056532	Westchester
Bronx Steel	2019	299	700082195	Bronx
Bronx Cast Iron	2019	300	701353868	Bronx
Queens Steel	2020	301	800190171	Queens
Queens Steel	2020	302	800238041	Queens
Queens Cast Iron	2019	303	200869458	Queens
Bronx Cast Iron	2019	304	700148639	Bronx
Manhattan Cast Iron	2019	305	602981249	Manhattan
Queens Steel	2020	306	800173895	Queens
Bronx Cast Iron	2019	307	700157010	Bronx
Bronx Cast Iron	2019	308	701725912	Bronx
Westchester Steel	2019	309	101117260	Westchester
Westchester Cast Iron	2019	310	101568380	Westchester
Westchester Steel	2019	311	100101825	Westchester
Queens Steel	2020	312	200707050	Queens
Queens Steel	2020	313	800952425	Queens
Bronx Steel	2019	314	701726200	Bronx
Westchester Steel	2019	315	101085362	Westchester
Westchester Steel	2019	316	101346819	Westchester
Queens Steel	2020	317	800214512	Queens
Bronx Steel	2019	318	701243214	Bronx
Queens Steel	2020	319	800895741	Queens
Queens Steel	2020	320	200899473	Queens
Queens Steel	2020	321	800059603	Queens
Queens Steel	2020	322	800035332	Queens
Westchester Steel	2019	323	101207785	Westchester
Westchester Cast Iron	2019	324	900257580	Westchester
Queens Steel	2020	325	200849964	Queens
Westchester Steel	2019	326	101287147	Westchester
Queens Steel	2020	327	800021267	Queens
Queens Steel	2020	328	200671093	Queens

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Steel	2019	329	900853931	Westchester
Queens Steel	2020	330	200545882	Queens
Queens Steel	2020	331	800219737	Queens
Manhattan Wrought Iron	2019	332	600466832	Manhattan
Bronx Cast Iron	2019	333	700300736	Bronx
Queens Steel	2020	334	200673094	Queens
Queens Steel	2020	335	200738907	Queens
Queens Steel	2020	336	800092825	Queens
Queens Steel	2020	337	800239632	Queens
Westchester Steel	2019	338	100229549	Westchester
Bronx Steel	2019	339	700192020	Bronx
Bronx Cast Iron	2019	340	701238389	Bronx
Westchester Steel	2019	341	900088077	Westchester
Bronx Steel	2019	342	700348040	Bronx
Westchester Cast Iron	2019	343	900373117	Westchester
Queens Steel	2020	344	200693801	Queens
Bronx Cast Iron	2019	345	700489124	Bronx
Bronx Steel	2019	346	700470914	Bronx
Bronx Cast Iron	2019	347	701373397	Bronx
Westchester Steel	2019	348	101039132	Westchester
Manhattan Cast Iron	2019	349	603015817	Manhattan
Manhattan Cast Iron	2019	350	600212767	Manhattan
Bronx Cast Iron	2019	351	701229928	Bronx
Queens Cast Iron	2019	352	200806820	Queens
Bronx Steel	2019	353	700251921	Bronx
Queens Steel	2020	354	800048286	Queens
Westchester Steel	2019	355	101331975	Westchester
Westchester Steel	2019	356	900107270	Westchester
Queens Cast Iron	2019	357	800341026	Queens
Queens Cast Iron	2019	358	200726494	Queens
Bronx Steel	2019	359	700316162	Bronx
Manhattan Cast Iron	2019	360	600276940	Manhattan
Bronx Cast Iron	2019	361	700048626	Bronx
Bronx Cast Iron	2019	362	701417389	Bronx
Bronx Cast Iron	2019	363	701576973	Bronx
Westchester Steel	2019	364	100238418	Westchester
Queens Steel	2020	365	800262402	Queens
Queens Cast Iron	2019	366	801109557	Queens
Queens Cast Iron	2019	367	801237223	Queens
Westchester Steel	2019	368	100886740	Westchester
Westchester Steel	2019	369	901004997	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Steel	2019	370	56547	Bronx
Queens Steel	2020	371	800116140	Queens
Queens Cast Iron	2019	372	200820419	Queens
Westchester Steel	2019	373	900720279	Westchester
Queens Cast Iron	2019	374	800661967	Queens
Manhattan Cast Iron	2019	375	600346751	Manhattan
Queens Steel	2020	376	200685530	Queens
Queens Cast Iron	2019	377	800347369	Queens
Bronx Steel	2019	378	700037005	Bronx
Westchester Steel	2019	379	901138484	Westchester
Queens Steel	2020	380	800270194	Queens
Queens Steel	2020	381	800364431	Queens
Bronx Cast Iron	2019	382	700164480	Bronx
Queens Steel	2020	383	800925760	Queens
Queens Steel	2020	384	800187366	Queens
Westchester Steel	2019	385	900703864	Westchester
Bronx Cast Iron	2019	386	700001286	Bronx
Westchester Steel	2019	387	100170114	Westchester
Queens Cast Iron	2019	388	200907015	Queens
Bronx Cast Iron	2019	389	700303509	Bronx
Bronx Steel	2019	390	700461195	Bronx
Westchester Steel	2019	391	101309049	Westchester
Westchester Steel	2019	392	900400515	Westchester
Queens Steel	2020	393	801219511	Queens
Bronx Cast Iron	2019	394	700114688	Bronx
Bronx Cast Iron	2019	395	700003344	Bronx
Westchester Cast Iron	2019	396	900243882	Westchester
Queens Steel	2020	397	800264408	Queens
Queens Steel	2020	398	800231004	Queens
Queens Steel	2020	399	800224115	Queens
Bronx Cast Iron	2019	400	700091411	Bronx
Bronx Cast Iron	2019	401	700480406	Bronx
Manhattan Cast Iron	2019	402	600251210	Manhattan
Queens Steel	2020	403	800115566	Queens
Queens Steel	2020	404	800262765	Queens
Queens Steel	2020	405	800757462	Queens
Bronx Steel	2019	406	700121838	Bronx
Manhattan Cast Iron	2019	407	600099890	Manhattan
Bronx Steel	2019	408	700295701	Bronx
Queens Steel	2020	409	800155225	Queens
Queens Steel	2020	410	800230512	Queens

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Steel	2019	411	100887252	Westchester
Westchester Steel	2019	412	900003401	Westchester
Westchester Steel	2019	413	901146846	Westchester
Queens Steel	2020	414	200685529	Queens
Queens Steel	2020	415	800111009	Queens
Westchester Steel	2019	416	100603052	Westchester
Westchester Steel	2019	417	101276561	Westchester
Westchester Steel	2019	418	101084340	Westchester
Westchester Cast Iron	2019	419	901205365	Westchester
Westchester Steel	2019	420	101121511	Westchester
Westchester Steel	2019	421	900319234	Westchester
Westchester Steel	2019	422	100942200	Westchester
Westchester Steel	2019	423	100245777	Westchester
Queens Cast Iron	2019	424	200758552	Queens
Bronx Cast Iron	2019	425	700343511	Bronx
Westchester Steel	2019	426	101017057	Westchester
Bronx Cast Iron	2019	427	700207898	Bronx
Westchester Steel	2019	428	100194196	Westchester
Queens Steel	2020	429	800631920	Queens
Bronx Cast Iron	2019	430	700235165	Bronx
Queens Steel	2020	431	800044266	Queens
Westchester Steel	2019	432	101278993	Westchester
Queens Steel	2020	433	200579504	Queens
Manhattan Cast Iron	2019	434	602913275	Manhattan
Westchester Steel	2019	435	101155854	Westchester
Westchester Steel	2019	436	101013646	Westchester
Queens Steel	2020	437	800065950	Queens
Manhattan Cast Iron	2019	438	600413786	Manhattan
Westchester Wrought Iron	2019	439	900280381	Westchester
Manhattan Cast Iron	2019	440	600270897	Manhattan
Bronx Cast Iron	2019	441	701271036	Bronx
Queens Cast Iron	2019	442	200775072	Queens
Westchester Steel	2019	443	900344744	Westchester
Bronx Cast Iron	2019	444	701449008	Bronx
Queens Steel	2020	445	200691918	Queens
Queens Steel	2020	446	800129274	Queens
Westchester Steel	2019	447	101074274	Westchester
Queens Steel	2020	448	800174963	Queens
Bronx Cast Iron	2019	449	700319127	Bronx
Westchester Steel	2019	450	101308056	Westchester
Bronx Cast Iron	2019	451	143521	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Queens Steel	2020	452	800606610	Queens
Westchester Steel	2019	453	901372853	Westchester
Bronx Steel	2019	454	701519318	Bronx
Bronx Cast Iron	2019	455	142713	Bronx
Queens Steel	2020	456	800334901	Queens
Queens Steel	2020	457	800779603	Queens
Westchester Steel	2019	458	101136115	Westchester
Westchester Steel	2019	459	900139576	Westchester
Westchester Steel	2019	460	101334377	Westchester
Westchester Steel	2019	461	101014473	Westchester
Queens Steel	2020	462	200758537	Queens
Bronx Cast Iron	2019	463	700034775	Bronx
Westchester Steel	2019	464	100052304	Westchester
Queens Steel	2020	465	800089895	Queens
Westchester Steel	2019	466	900188132	Westchester
Westchester Steel	2019	467	900910684	Westchester
Bronx Cast Iron	2019	468	701305387	Bronx
Queens Steel	2020	469	800157431	Queens
Westchester Steel	2019	470	101241136	Westchester
Westchester Steel	2019	471	101022368	Westchester
Queens Steel	2020	472	200704765	Queens
Westchester Steel	2019	473	900395453	Westchester
Westchester Steel	2019	474	101158142	Westchester
Manhattan Cast Iron	2019	475	600121001	Manhattan
Westchester Cast Iron	2019	476	900828877	Westchester
Queens Steel	2020	477	800103479	Queens
Manhattan Steel	2019	478	300178645	Manhattan
Westchester Cast Iron	2019	479	900334533	Westchester
Queens Cast Iron	2019	480	200796295	Queens
Bronx Steel	2019	481	700355955	Bronx
Bronx Cast Iron	2019	482	701456995	Bronx
Manhattan Cast Iron	2019	483	300156037	Manhattan
Queens Steel	2020	484	800262770	Queens
Manhattan Cast Iron	2019	485	600028138	Manhattan
Queens Steel	2020	486	200665175	Queens
Queens Steel	2020	487	800097041	Queens
Westchester Steel	2019	488	101120628	Westchester
Manhattan Cast Iron	2019	489	600351655	Manhattan
Westchester Steel	2019	490	100202172	Westchester
Westchester Steel	2019	491	900124702	Westchester
Westchester Steel	2019	492	101292083	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Steel	2019	493	100055342	Westchester
Queens Steel	2020	494	200774258	Queens
Westchester Steel	2019	495	101332709	Westchester
Westchester Steel	2019	496	900271878	Westchester
Manhattan Cast Iron	2019	497	300137212	Manhattan
Westchester Steel	2019	498	900072623	Westchester
Westchester Cast Iron	2019	499	101076366	Westchester
Queens Steel	2020	500	200859601	Queens
Bronx Steel	2019	501	700021973	Bronx
Queens Steel	2020	502	800021088	Queens
Westchester Steel	2019	503	900187938	Westchester
Queens Cast Iron	2019	504	800602349	Queens
Manhattan Cast Iron	2019	505	600316979	Manhattan
Westchester Steel	2019	506	900416418	Westchester
Manhattan Cast Iron	2019	507	600394492	Manhattan
Bronx Cast Iron	2019	508	701598270	Bronx
Bronx Steel	2019	509	700027328	Bronx
Queens Steel	2020	510	800273725	Queens
Queens Cast Iron	2019	511	200755467	Queens
Westchester Cast Iron	2019	512	900326702	Westchester
Manhattan Wrought Iron	2019	513	600413377	Manhattan
Queens Cast Iron	2019	514	200729616	Queens
Manhattan Cast Iron	2019	515	600397420	Manhattan
Bronx Cast Iron	2019	516	700172867	Bronx
Westchester Cast Iron	2019	517	900371936	Westchester
Manhattan Cast Iron	2019	518	300156022	Manhattan
Queens Steel	2020	519	800239678	Queens
Westchester Steel	2019	520	900394235	Westchester
Manhattan Wrought Iron	2019	521	602924995	Manhattan
Westchester Steel	2019	522	101446249	Westchester
Westchester Steel	2019	523	101387148	Westchester
Queens Cast Iron	2019	524	200758556	Queens
Queens Steel	2020	525	800337672	Queens
Westchester Steel	2019	526	100921580	Westchester
Bronx Cast Iron	2019	527	700239378	Bronx
Queens Cast Iron	2019	528	200815570	Queens
Queens Steel	2020	529	800343566	Queens
Queens Steel	2020	530	200715221	Queens
Westchester Wrought Iron	2019	531	100974103	Westchester
Bronx Steel	2019	532	700082601	Bronx
Queens Steel	2020	533	800289425	Queens

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Cast Iron	2019	534	700650102	Bronx
Bronx Steel	2019	535	700086992	Bronx
Westchester Steel	2019	536	100742763	Westchester
Westchester Steel	2019	537	900804288	Westchester
Queens Steel	2020	538	800335890	Queens
Queens Cast Iron	2019	539	801092839	Queens
Manhattan Wrought Iron	2019	540	600466919	Manhattan
Westchester Steel	2019	541	901229303	Westchester
Westchester Steel	2019	542	900148321	Westchester
Westchester Steel	2019	543	100194195	Westchester
Queens Cast Iron	2019	544	200797753	Queens
Queens Steel	2020	545	200547805	Queens
Queens Steel	2020	546	200810619	Queens
Manhattan Wrought Iron	2019	547	300330859	Manhattan
Westchester Steel	2019	548	900791245	Westchester
Bronx Steel	2019	549	700061729	Bronx
Westchester Steel	2019	550	100064107	Westchester
Bronx Steel	2019	551	153043	Bronx
Bronx Cast Iron	2019	552	700086984	Bronx
Queens Steel	2020	553	800207341	Queens
Westchester Steel	2019	554	101179331	Westchester
Westchester Cast Iron	2019	555	101384128	Westchester
Queens Steel	2020	556	800050809	Queens
Manhattan Cast Iron	2019	557	600349526	Manhattan
Manhattan Cast Iron	2019	558	600445070	Manhattan
Westchester Steel	2019	559	100977841	Westchester
Queens Steel	2020	560	800276740	Queens
Bronx Cast Iron	2019	561	700428416	Bronx
Queens Steel	2020	562	800333141	Queens
Bronx Steel	2019	563	153026	Bronx
Queens Steel	2020	564	801156247	Queens
Queens Steel	2020	565	800065313	Queens
Westchester Steel	2019	566	900788028	Westchester
Bronx Cast Iron	2019	567	700037758	Bronx
Queens Steel	2020	568	800176772	Queens
Bronx Steel	2019	569	700022176	Bronx
Westchester Steel	2019	570	100900658	Westchester
Bronx Cast Iron	2019	571	700371164	Bronx
Bronx Cast Iron	2019	572	701681853	Bronx
Westchester Steel	2019	573	100988471	Westchester
Bronx Steel	2019	574	700128494	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Manhattan Cast Iron	2019	575	600400615	Manhattan
Queens Steel	2020	576	800722666	Queens
Westchester Steel	2019	577	900463802	Westchester
Queens Steel	2020	578	200805980	Queens
Queens Cast Iron	2019	579	200740618	Queens
Manhattan Wrought Iron	2019	580	300134892	Manhattan
Manhattan Wrought Iron	2019	581	602978736	Manhattan
Manhattan Wrought Iron	2019	582	600458612	Manhattan
Queens Steel	2020	583	200578157	Queens
Queens Steel	2020	584	200642383	Queens
Westchester Steel	2019	585	900750926	Westchester
Queens Steel	2020	586	800939620	Queens
Bronx Cast Iron	2019	587	700076786	Bronx
Bronx Steel	2019	588	700090979	Bronx
Bronx Steel	2019	589	700258274	Bronx
Bronx Steel	2019	590	700308650	Bronx
Bronx Cast Iron	2019	591	700105265	Bronx
Queens Steel	2020	592	800218145	Queens
Bronx Cast Iron	2019	593	700074498	Bronx
Westchester Cast Iron	2019	594	900407342	Westchester
Queens Steel	2020	595	800235381	Queens
Westchester Steel	2019	596	901467933	Westchester
Westchester Steel	2019	597	100941664	Westchester
Bronx Cast Iron	2019	598	700340167	Bronx
Queens Steel	2020	599	800216638	Queens
Bronx Cast Iron	2019	600	700428521	Bronx
Westchester Steel	2019	601	901189333	Westchester
Bronx Cast Iron	2019	602	700278861	Bronx
Westchester Steel	2019	603	101115434	Westchester
Manhattan Wrought Iron	2019	604	600140925	Manhattan
Queens Steel	2020	605	800268618	Queens
Queens Steel	2020	606	800799406	Queens
Queens Steel	2020	607	800187363	Queens
Bronx Steel	2019	608	700248191	Bronx
Westchester Steel	2019	609	900310014	Westchester
Bronx Steel	2019	610	700269771	Bronx
Bronx Cast Iron	2019	611	162939	Bronx
Queens Steel	2020	612	800227872	Queens
Queens Cast Iron	2019	613	200814152	Queens
Queens Steel	2020	614	200637658	Queens
Queens Steel	2020	615	800174984	Queens

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Queens Steel	2020	616	800624932	Queens
Queens Steel	2020	617	800220798	Queens
Westchester Steel	2019	618	101390849	Westchester
Bronx Cast Iron	2019	619	700465083	Bronx
Bronx Steel	2019	620	700071601	Bronx
Westchester Steel	2019	621	901341880	Westchester
Westchester Steel	2019	622	100595401	Westchester
Queens Steel	2020	623	800185605	Queens
Queens Steel	2020	624	800175559	Queens
Manhattan Cast Iron	2019	625	600277774	Manhattan
Bronx Cast Iron	2019	626	700488780	Bronx
Bronx Cast Iron	2019	627	700333074	Bronx
Queens Steel	2020	628	800211604	Queens
Westchester Steel	2019	629	100202183	Westchester
Queens Steel	2020	630	200805976	Queens
Bronx Steel	2019	631	700050363	Bronx
Bronx Steel	2019	632	700048574	Bronx
Westchester Steel	2019	633	101138472	Westchester
Manhattan Cast Iron	2019	634	300076486	Manhattan
Bronx Cast Iron	2019	635	701081781	Bronx
Queens Steel	2020	636	200675131	Queens
Bronx Cast Iron	2019	637	700352223	Bronx
Westchester Steel	2019	638	900179084	Westchester
Westchester Cast Iron	2019	639	900397468	Westchester
Queens Cast Iron	2019	640	801061998	Queens
Westchester Steel	2019	641	900378007	Westchester
Bronx Cast Iron	2019	642	700210380	Bronx
Bronx Cast Iron	2019	643	700351003	Bronx
Bronx Cast Iron	2019	644	700096742	Bronx
Westchester Steel	2019	645	101116414	Westchester
Westchester Steel	2019	646	900340569	Westchester
Queens Cast Iron	2019	647	800665127	Queens
Queens Steel	2020	648	200810624	Queens
Westchester Wrought Iron	2019	649	900225342	Westchester
Queens Steel	2020	650	200572451	Queens
Bronx Steel	2019	651	700061720	Bronx
Westchester Cast Iron	2019	652	101047679	Westchester
Queens Steel	2020	653	800190334	Queens
Bronx Wrought Iron	2019	654	700040466	Bronx
Westchester Cast Iron	2019	655	900326162	Westchester
Queens Cast Iron	2019	656	200755464	Queens

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Cast Iron	2019	657	900311562	Westchester
Westchester Cast Iron	2019	658	900274321	Westchester
Bronx Cast Iron	2019	659	700111584	Bronx
Queens Cast Iron	2019	660	800748251	Queens
Bronx Steel	2019	661	700348631	Bronx
Westchester Steel	2019	662	101262257	Westchester
Westchester Steel	2019	663	900663833	Westchester
Bronx Cast Iron	2019	664	700162370	Bronx
Westchester Cast Iron	2019	665	100938174	Westchester
Westchester Cast Iron	2019	666	101504065	Westchester
Bronx Steel	2019	667	700070398	Bronx
Westchester Steel	2019	668	900294820	Westchester
Queens Cast Iron	2019	669	200573079	Queens
Queens Steel	2020	670	800115415	Queens
Bronx Cast Iron	2019	671	700359816	Bronx
Westchester Cast Iron	2019	672	900488578	Westchester
Westchester Steel	2019	673	101168140	Westchester
Queens Steel	2020	674	200569640	Queens
Queens Steel	2020	675	800098426	Queens
Queens Steel	2020	676	800097954	Queens
Westchester Steel	2019	677	100622535	Westchester
Westchester Steel	2019	678	101569862	Westchester
Westchester Steel	2019	679	101391647	Westchester
Westchester Steel	2019	680	100530276	Westchester
Westchester Steel	2019	681	101442965	Westchester
Queens Steel	2020	682	800241676	Queens
Manhattan Cast Iron	2019	683	600038454	Manhattan
Bronx Cast Iron	2019	684	701261386	Bronx
Queens Steel	2020	685	800242718	Queens
Bronx Steel	2019	686	700064224	Bronx
Westchester Steel	2019	687	100672633	Westchester
Queens Steel	2020	688	800105518	Queens
Queens Steel	2020	689	800048298	Queens
Bronx Cast Iron	2019	690	700490656	Bronx
Bronx Cast Iron	2019	691	700058363	Bronx
Queens Steel	2020	692	801000348	Queens
Queens Cast Iron	2019	693	200752311	Queens
Queens Steel	2020	694	800240096	Queens
Queens Steel	2020	695	800220955	Queens
Bronx Steel	2019	696	700512363	Bronx
Westchester Steel	2019	697	101120637	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Steel	2019	698	900153050	Westchester
Queens Steel	2020	699	800303496	Queens
Queens Cast Iron	2019	700	800000491	Queens
Westchester Cast Iron	2019	701	101033823	Westchester
Bronx Cast Iron	2019	702	700236303	Bronx
Bronx Cast Iron	2019	703	700074080	Bronx
Westchester Steel	2019	704	900285423	Westchester
Queens Steel	2020	705	800190304	Queens
Manhattan Cast Iron	2019	706	602386707	Manhattan
Bronx Cast Iron	2019	707	700354031	Bronx
Queens Steel	2020	708	800103198	Queens
Queens Steel	2020	709	200580306	Queens
Westchester Wrought Iron	2019	710	900371148	Westchester
Bronx Steel	2019	711	700454395	Bronx
Queens Steel	2020	712	800211602	Queens
Manhattan Wrought Iron	2019	713	600329285	Manhattan
Westchester Steel	2019	714	901088234	Westchester
Westchester Steel	2019	715	100888703	Westchester
Westchester Cast Iron	2019	716	900401695	Westchester
Westchester Steel	2019	717	101158992	Westchester
Bronx Steel	2019	718	700076829	Bronx
Westchester Cast Iron	2019	719	101094100	Westchester
Bronx Steel	2019	720	701455724	Bronx
Westchester Steel	2019	721	900510270	Westchester
Bronx Cast Iron	2019	722	701400626	Bronx
Queens Cast Iron	2019	723	200896212	Queens
Queens Steel	2020	724	800070914	Queens
Westchester Steel	2019	725	900371593	Westchester
Bronx Cast Iron	2019	726	700282665	Bronx
Westchester Wrought Iron	2019	727	900083688	Westchester
Westchester Steel	2019	728	100973019	Westchester
Queens Steel	2020	729	800169450	Queens
Westchester Steel	2019	730	100914252	Westchester
Queens Steel	2020	731	800712082	Queens
Queens Steel	2020	732	200871296	Queens
Queens Steel	2020	733	200829246	Queens
Westchester Steel	2019	734	101150374	Westchester
Westchester Cast Iron	2019	735	101280847	Westchester
Westchester Steel	2019	736	900159995	Westchester
Bronx Cast Iron	2019	737	700310446	Bronx
Bronx Cast Iron	2019	738	700464722	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Steel	2019	739	100241687	Westchester
Westchester Steel	2019	740	900141010	Westchester
Westchester Steel	2019	741	901186477	Westchester
Bronx Cast Iron	2019	742	700351072	Bronx
Westchester Cast Iron	2019	743	901431305	Westchester
Westchester Steel	2019	744	101301738	Westchester
Westchester Steel	2019	745	100273329	Westchester
Westchester Steel	2019	746	101102221	Westchester
Westchester Cast Iron	2019	747	900247082	Westchester
Manhattan Cast Iron	2019	748	300329544	Manhattan
Westchester Steel	2019	749	101120634	Westchester
Westchester Wrought Iron	2019	750	900212828	Westchester
Westchester Steel	2019	751	101346834	Westchester
Bronx Cast Iron	2019	752	701221823	Bronx
Westchester Wrought Iron	2019	753	900395323	Westchester
Westchester Steel	2019	754	901368838	Westchester
Manhattan Cast Iron	2019	755	600241354	Manhattan
Bronx Steel	2019	756	153044	Bronx
Queens Steel	2020	757	200587000	Queens
Westchester Steel	2019	758	101291159	Westchester
Westchester Steel	2019	759	101318295	Westchester
Bronx Steel	2019	760	700175974	Bronx
Queens Steel	2020	761	800189263	Queens
Westchester Steel	2019	762	101447460	Westchester
Queens Cast Iron	2019	763	200897880	Queens
Queens Steel	2020	764	800065117	Queens
Queens Steel	2020	765	800189257	Queens
Westchester Steel	2019	766	101179088	Westchester
Bronx Cast Iron	2019	767	700134078	Bronx
Queens Steel	2020	768	800205147	Queens
Bronx Cast Iron	2019	769	700242985	Bronx
Westchester Steel	2019	770	101140298	Westchester
Westchester Steel	2019	771	101382162	Westchester
Bronx Steel	2019	772	700048438	Bronx
Westchester Steel	2019	773	900080102	Westchester
Westchester Steel	2019	774	901445720	Westchester
Westchester Steel	2019	775	900442651	Westchester
Queens Cast Iron	2019	776	200752358	Queens
Westchester Steel	2019	777	101160840	Westchester
Westchester Cast Iron	2019	778	900246906	Westchester
Bronx Cast Iron	2019	779	700450367	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Steel	2019	780	901223293	Westchester
Westchester Steel	2019	781	101303619	Westchester
Bronx Steel	2020	782	700113187	Bronx
Queens Steel	2020	783	200639497	Queens
Queens Steel	2020	784	800965195	Queens
Westchester Steel	2019	785	900438142	Westchester
Queens Steel	2020	786	800266478	Queens
Queens Cast Iron	2019	787	200768354	Queens
Queens Steel	2020	788	800276028	Queens
Westchester Cast Iron	2019	789	901045374	Westchester
Queens Steel	2020	790	800239634	Queens
Westchester Steel	2019	791	101620280	Westchester
Bronx Cast Iron	2019	792	700469440	Bronx
Westchester Wrought Iron	2019	793	900150981	Westchester
Bronx Steel	2020	794	22141	Bronx
Westchester Steel	2019	795	901214809	Westchester
Queens Cast Iron	2019	796	800658259	Queens
Manhattan Cast Iron	2019	797	602197166	Manhattan
Queens Cast Iron	2020	798	200550818	Queens
Westchester Steel	2019	799	100884596	Westchester
Queens Steel	2020	800	200826476	Queens
Queens Steel	2020	801	801008886	Queens
Manhattan Wrought Iron	2019	802	600148571	Manhattan
Westchester Cast Iron	2019	803	900270757	Westchester
Queens Steel	2020	804	200840201	Queens
Westchester Steel	2019	805	100226800	Westchester
Westchester Steel	2019	806	100202178	Westchester
Queens Steel	2020	807	800192211	Queens
Westchester Steel	2019	808	100095711	Westchester
Bronx Steel	2020	809	700172941	Bronx
Westchester Steel	2019	810	101218010	Westchester
Westchester Steel	2019	811	101199718	Westchester
Bronx Steel	2020	812	701662665	Bronx
Westchester Steel	2019	813	100883713	Westchester
Bronx Steel	2020	814	700209462	Bronx
Bronx Wrought Iron	2019	815	700059044	Bronx
Queens Steel	2020	816	800111491	Queens
Bronx Steel	2020	817	701488381	Bronx
Queens Steel	2020	818	801071290	Queens
Queens Steel	2020	819	200909138	Queens
Queens Steel	2020	820	800342856	Queens

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Steel	2019	821	100894659	Westchester
Westchester Steel	2019	822	100997555	Westchester
Queens Cast Iron	2020	823	200576048	Queens
Westchester Cast Iron	2019	824	901236954	Westchester
Queens Steel	2020	825	800022560	Queens
Westchester Steel	2019	826	900259278	Westchester
Westchester Steel	2019	827	100965137	Westchester
Westchester Cast Iron	2019	828	900320423	Westchester
Bronx Cast Iron	2019	829	700183182	Bronx
Westchester Steel	2019	830	101461233	Westchester
Queens Steel	2020	831	200919290	Queens
Westchester Steel	2019	832	101016339	Westchester
Westchester Steel	2019	833	100735545	Westchester
Westchester Cast Iron	2019	834	900338498	Westchester
Manhattan Cast Iron	2019	835	600317344	Manhattan
Westchester Steel	2019	836	100202173	Westchester
Bronx Cast Iron	2019	837	700167900	Bronx
Bronx Steel	2020	838	701322312	Bronx
Westchester Steel	2019	839	101631883	Westchester
Bronx Steel	2020	840	700250295	Bronx
Queens Cast Iron	2020	841	200688360	Queens
Queens Steel	2020	842	800190306	Queens
Queens Steel	2020	843	801162999	Queens
Queens Steel	2020	844	800022558	Queens
Westchester Wrought Iron	2019	845	101250774	Westchester
Queens Steel	2020	846	800033281	Queens
Bronx Cast Iron	2019	847	700045010	Bronx
Westchester Steel	2019	848	101092562	Westchester
Bronx Cast Iron	2019	849	700100491	Bronx
Bronx Steel	2020	850	700083837	Bronx
Queens Steel	2020	851	800192961	Queens
Westchester Steel	2019	852	900060726	Westchester
Queens Steel	2020	853	200544457	Queens
Queens Steel	2021	854	800056512	Queens
Westchester Steel	2019	855	900206935	Westchester
Westchester Steel	2019	856	900438934	Westchester
Westchester Steel	2019	857	100622525	Westchester
Westchester Steel	2019	858	100969797	Westchester
Westchester Cast Iron	2019	859	900327641	Westchester
Westchester Steel	2019	860	100099161	Westchester
Queens Steel	2021	861	800055906	Queens

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Queens Cast Iron	2020	862	801186676	Queens
Queens Steel	2021	863	800233459	Queens
Bronx Cast Iron	2019	864	700188478	Bronx
Bronx Cast Iron	2019	865	159969	Bronx
Bronx Steel	2020	866	701457101	Bronx
Bronx Steel	2020	867	700258486	Bronx
Westchester Steel	2019	868	101176678	Westchester
Bronx Cast Iron	2019	869	700354045	Bronx
Westchester Steel	2019	870	100921245	Westchester
Westchester Steel	2019	871	100139571	Westchester
Westchester Steel	2019	872	100514938	Westchester
Manhattan Cast Iron	2019	873	600445260	Manhattan
Bronx Cast Iron	2019	874	700255698	Bronx
Manhattan Wrought Iron	2019	875	300221990	Manhattan
Bronx Cast Iron	2019	876	701700998	Bronx
Bronx Steel	2020	877	700651664	Bronx
Manhattan Cast Iron	2019	878	600143418	Manhattan
Westchester Cast Iron	2019	879	101259157	Westchester
Westchester Cast Iron	2019	880	100883703	Westchester
Westchester Steel	2019	881	900671504	Westchester
Queens Steel	2021	882	200556542	Queens
Manhattan Cast Iron	2019	883	600302043	Manhattan
Queens Steel	2021	884	800075624	Queens
Queens Steel	2021	885	200859575	Queens
Bronx Steel	2020	886	700031230	Bronx
Westchester Steel	2019	887	900813983	Westchester
Bronx Cast Iron	2019	888	700168015	Bronx
Queens Cast Iron	2020	889	800906220	Queens
Westchester Steel	2019	890	101045438	Westchester
Bronx Cast Iron	2019	891	700039183	Bronx
Queens Steel	2021	892	200855510	Queens
Bronx Steel	2020	893	700024380	Bronx
Westchester Steel	2019	894	900125933	Westchester
Manhattan Steel	2019	895	600317506	Manhattan
Westchester Steel	2019	896	101397316	Westchester
Westchester Steel	2019	897	101014476	Westchester
Westchester Steel	2019	898	101012729	Westchester
Queens Cast Iron	2020	899	801066527	Queens
Westchester Steel	2019	900	901356912	Westchester
Westchester Steel	2019	901	101387168	Westchester
Bronx Cast Iron	2019	902	701428739	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Steel	2020	903	56417	Bronx
Westchester Steel	2019	904	100706437	Westchester
Westchester Steel	2019	905	101401485	Westchester
Westchester Steel	2019	906	900377590	Westchester
Westchester Steel	2019	907	100179092	Westchester
Bronx Steel	2020	908	701033648	Bronx
Queens Steel	2021	909	200702686	Queens
Manhattan Steel	2019	910	602354981	Manhattan
Westchester Cast Iron	2019	911	900401705	Westchester
Queens Steel	2021	912	800190911	Queens
Westchester Steel	2019	913	100899587	Westchester
Bronx Steel	2020	914	22969	Bronx
Bronx Cast Iron	2019	915	700047367	Bronx
Queens Steel	2021	916	800159664	Queens
Manhattan Cast Iron	2019	917	602987611	Manhattan
Westchester Steel	2019	918	901088947	Westchester
Westchester Steel	2019	919	101294509	Westchester
Westchester Steel	2019	920	101478538	Westchester
Queens Steel	2021	921	800352853	Queens
Bronx Cast Iron	2019	922	700209276	Bronx
Westchester Steel	2019	923	101401816	Westchester
Westchester Steel	2019	924	101380828	Westchester
Westchester Steel	2019	925	101189254	Westchester
Westchester Steel	2019	926	101092568	Westchester
Queens Steel	2021	927	800092990	Queens
Westchester Steel	2019	928	900217227	Westchester
Queens Steel	2021	929	800207349	Queens
Bronx Wrought Iron	2019	930	700370270	Bronx
Westchester Steel	2019	931	900156408	Westchester
Queens Cast Iron	2020	932	800936994	Queens
Bronx Cast Iron	2019	933	700658608	Bronx
Westchester Steel	2019	934	100181145	Westchester
Bronx Cast Iron	2019	935	700444932	Bronx
Westchester Wrought Iron	2019	936	900837815	Westchester
Bronx Cast Iron	2019	937	700142873	Bronx
Bronx Cast Iron	2019	938	700051984	Bronx
Queens Steel	2021	939	200666095	Queens
Westchester Steel	2019	940	900276307	Westchester
Queens Steel	2021	941	200668785	Queens
Bronx Wrought Iron	2019	942	700370254	Bronx
Westchester Steel	2019	943	101254705	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Cast Iron	2019	944	700083269	Bronx
Queens Steel	2021	945	801125211	Queens
Westchester Wrought Iron	2019	946	900246697	Westchester
Manhattan Cast Iron	2019	947	600220455	Manhattan
Westchester Steel	2019	948	100256785	Westchester
Queens Steel	2021	949	800264239	Queens
Westchester Steel	2019	950	101378873	Westchester
Bronx Cast Iron	2019	951	700294526	Bronx
Westchester Steel	2019	952	100144331	Westchester
Westchester Cast Iron	2019	953	900352951	Westchester
Queens Steel	2021	954	200901286	Queens
Manhattan Cast Iron	2019	955	602237116	Manhattan
Westchester Cast Iron	2019	956	900249338	Westchester
Westchester Steel	2019	957	101284375	Westchester
Bronx Steel	2020	958	22970	Bronx
Westchester Steel	2019	959	901242726	Westchester
Westchester Steel	2019	960	100066362	Westchester
Queens Steel	2021	961	801149948	Queens
Bronx Cast Iron	2019	962	701342825	Bronx
Bronx Cast Iron	2019	963	700397581	Bronx
Westchester Steel	2019	964	900569887	Westchester
Westchester Cast Iron	2019	965	100553614	Westchester
Queens Steel	2021	966	200691910	Queens
Westchester Cast Iron	2019	967	101590318	Westchester
Queens Steel	2021	968	800118935	Queens
Manhattan Cast Iron	2019	969	300138466	Manhattan
Westchester Wrought Iron	2019	970	100916345	Westchester
Westchester Steel	2019	971	900834084	Westchester
Westchester Steel	2019	972	100894999	Westchester
Bronx Cast Iron	2019	973	700340155	Bronx
Manhattan Wrought Iron	2019	974	300203142	Manhattan
Queens Steel	2021	975	200667027	Queens
Queens Steel	2021	976	200676425	Queens
Westchester Cast Iron	2019	977	900204849	Westchester
Manhattan Cast Iron	2019	978	600164149	Manhattan
Queens Steel	2021	979	200713789	Queens
Westchester Steel	2019	980	900622675	Westchester
Queens Steel	2021	981	800261154	Queens
Queens Steel	2021	982	200689315	Queens
Queens Steel	2021	983	801219012	Queens
Bronx Cast Iron	2019	984	700068625	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Queens Steel	2021	985	200839234	Queens
Manhattan Cast Iron	2019	986	602763857	Manhattan
Westchester Steel	2019	987	100184676	Westchester
Manhattan Cast Iron	2019	988	600246260	Manhattan
Queens Steel	2021	989	801135280	Queens
Bronx Cast Iron	2019	990	700445722	Bronx
Queens Steel	2021	991	800276023	Queens
Queens Steel	2021	992	200711621	Queens
Queens Steel	2021	993	200840198	Queens
Bronx Cast Iron	2019	994	701202508	Bronx
Westchester Steel	2019	995	101277209	Westchester
Bronx Wrought Iron	2019	996	700045186	Bronx
Westchester Steel	2019	997	101085358	Westchester
Manhattan Cast Iron	2019	998	600388274	Manhattan
Queens Steel	2021	999	800241870	Queens
Westchester Steel	2019	1000	100620176	Westchester
Bronx Cast Iron	2019	1001	701660750	Bronx
Bronx Cast Iron	2019	1002	700333124	Bronx
Bronx Cast Iron	2019	1003	700075306	Bronx
Queens Steel	2021	1004	800076336	Queens
Manhattan Cast Iron	2019	1005	600076626	Manhattan
Queens Steel	2021	1006	800967829	Queens
Bronx Steel	2020	1007	700237084	Bronx
Queens Steel	2021	1008	800309277	Queens
Bronx Cast Iron	2019	1009	157365	Bronx
Westchester Steel	2019	1010	900098882	Westchester
Westchester Steel	2019	1011	101411260	Westchester
Westchester Wrought Iron	2019	1012	901029442	Westchester
Bronx Steel	2020	1013	700316861	Bronx
Westchester Steel	2019	1014	101340917	Westchester
Westchester Steel	2019	1015	101336384	Westchester
Westchester Steel	2019	1016	900409679	Westchester
Manhattan Cast Iron	2019	1017	600158301	Manhattan
Westchester Steel	2019	1018	100125341	Westchester
Queens Steel	2021	1019	800209943	Queens
Westchester Cast Iron	2019	1020	101017921	Westchester
Queens Steel	2021	1021	200853799	Queens
Queens Steel	2021	1022	800151455	Queens
Westchester Steel	2019	1023	101115296	Westchester
Bronx Cast Iron	2019	1024	700101323	Bronx
Queens Steel	2021	1025	800129244	Queens

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Steel	2020	1026	701217579	Bronx
Westchester Cast Iron	2019	1027	900342177	Westchester
Queens Steel	2021	1028	800216928	Queens
Bronx Steel	2020	1029	700178538	Bronx
Bronx Steel	2020	1030	700461910	Bronx
Queens Cast Iron	2020	1031	200572432	Queens
Westchester Steel	2019	1032	100539062	Westchester
Manhattan Cast Iron	2019	1033	600261506	Manhattan
Queens Steel	2021	1034	200907946	Queens
Queens Steel	2021	1035	800187373	Queens
Queens Cast Iron	2020	1036	200830216	Queens
Westchester Steel	2019	1037	100952877	Westchester
Westchester Steel	2019	1038	100975230	Westchester
Westchester Steel	2019	1039	901127259	Westchester
Queens Steel	2021	1040	800216913	Queens
Westchester Cast Iron	2019	1041	100931103	Westchester
Manhattan Cast Iron	2019	1042	600276085	Manhattan
Westchester Steel	2019	1043	900069486	Westchester
Bronx Cast Iron	2019	1044	700483168	Bronx
Bronx Cast Iron	2019	1045	700358076	Bronx
Manhattan Cast Iron	2019	1046	602716757	Manhattan
Westchester Steel	2019	1047	100226799	Westchester
Westchester Steel	2019	1048	900491497	Westchester
Bronx Steel	2020	1049	700786733	Bronx
Bronx Cast Iron	2019	1050	700098569	Bronx
Queens Cast Iron	2020	1051	200733538	Queens
Queens Steel	2021	1052	800324351	Queens
Westchester Cast Iron	2019	1053	900391238	Westchester
Westchester Steel	2019	1054	101209321	Westchester
Westchester Cast Iron	2019	1055	900320382	Westchester
Manhattan Wrought Iron	2019	1056	600291044	Manhattan
Queens Cast Iron	2020	1057	200881809	Queens
Westchester Steel	2019	1058	101381240	Westchester
Bronx Cast Iron	2019	1059	700291906	Bronx
Bronx Wrought Iron	2019	1060	700063809	Bronx
Bronx Steel	2020	1061	161064	Bronx
Westchester Steel	2019	1062	100881710	Westchester
Queens Steel	2021	1063	200584505	Queens
Manhattan Cast Iron	2019	1064	600311477	Manhattan
Bronx Cast Iron	2019	1065	701033565	Bronx
Westchester Steel	2019	1066	900172216	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Cast Iron	2019	1067	700085039	Bronx
Bronx Cast Iron	2019	1068	700021971	Bronx
Manhattan Cast Iron	2019	1069	600158331	Manhattan
Westchester Steel	2019	1070	100276801	Westchester
Westchester Steel	2019	1071	101380802	Westchester
Queens Steel	2021	1072	200652433	Queens
Queens Steel	2021	1073	800301657	Queens
Manhattan Cast Iron	2019	1074	600263095	Manhattan
Westchester Steel	2019	1075	900119711	Westchester
Manhattan Cast Iron	2019	1076	602688781	Manhattan
Westchester Steel	2019	1077	100151845	Westchester
Westchester Steel	2019	1078	101292076	Westchester
Bronx Cast Iron	2019	1079	158730	Bronx
Queens Steel	2021	1080	800024733	Queens
Westchester Steel	2019	1081	101020207	Westchester
Westchester Steel	2019	1082	901239003	Westchester
Manhattan Cast Iron	2019	1083	603015396	Manhattan
Bronx Cast Iron	2019	1084	701353920	Bronx
Queens Steel	2021	1085	800031993	Queens
Manhattan Cast Iron	2019	1086	300122426	Manhattan
Bronx Steel	2020	1087	700461921	Bronx
Westchester Steel	2019	1088	900090607	Westchester
Westchester Cast Iron	2019	1089	101033818	Westchester
Queens Cast Iron	2020	1090	800341076	Queens
Queens Steel	2021	1091	200915173	Queens
Queens Cast Iron	2020	1092	200772295	Queens
Westchester Steel	2020	1093	101096907	Westchester
Westchester Steel	2020	1094	900381698	Westchester
Bronx Cast Iron	2019	1095	700422796	Bronx
Bronx Steel	2020	1096	700623101	Bronx
Westchester Steel	2020	1097	101089452	Westchester
Westchester Steel	2020	1098	900253624	Westchester
Queens Cast Iron	2020	1099	800224165	Queens
Manhattan Cast Iron	2019	1100	600169529	Manhattan
Bronx Cast Iron	2019	1101	700095178	Bronx
Bronx Cast Iron	2019	1102	700438956	Bronx
Westchester Steel	2020	1103	101155231	Westchester
Bronx Cast Iron	2019	1104	700059036	Bronx
Queens Steel	2021	1105	800367768	Queens
Westchester Steel	2020	1106	100667974	Westchester
Bronx Cast Iron	2019	1107	700325340	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Manhattan Cast Iron	2019	1108	600223394	Manhattan
Westchester Steel	2020	1109	100673869	Westchester
Bronx Steel	2020	1110	701247581	Bronx
Westchester Steel	2020	1111	100070778	Westchester
Bronx Cast Iron	2019	1112	701733672	Bronx
Westchester Steel	2020	1113	100915552	Westchester
Bronx Cast Iron	2019	1114	700347319	Bronx
Manhattan Cast Iron	2019	1115	602769441	Manhattan
Westchester Cast Iron	2019	1116	101092561	Westchester
Bronx Steel	2020	1117	700050364	Bronx
Westchester Steel	2020	1118	101050040	Westchester
Westchester Steel	2020	1119	101016348	Westchester
Westchester Steel	2020	1120	900787616	Westchester
Westchester Steel	2020	1121	100544336	Westchester
Westchester Steel	2020	1122	100238416	Westchester
Manhattan Wrought Iron	2019	1123	600386967	Manhattan
Manhattan Cast Iron	2019	1124	602773649	Manhattan
Westchester Steel	2020	1125	900858041	Westchester
Westchester Steel	2020	1126	900327281	Westchester
Bronx Cast Iron	2019	1127	700251605	Bronx
Bronx Cast Iron	2019	1128	700310553	Bronx
Queens Cast Iron	2020	1129	200863070	Queens
Westchester Steel	2020	1130	100546324	Westchester
Bronx Cast Iron	2019	1131	700430582	Bronx
Queens Steel	2021	1132	200872536	Queens
Queens Steel	2021	1133	800339658	Queens
Bronx Steel	2020	1134	700674312	Bronx
Westchester Cast Iron	2019	1135	100985621	Westchester
Queens Cast Iron	2020	1136	200914106	Queens
Bronx Cast Iron	2019	1137	701521594	Bronx
Queens Steel	2021	1138	800025063	Queens
Westchester Steel	2020	1139	101443581	Westchester
Bronx Steel	2020	1140	700263037	Bronx
Bronx Cast Iron	2019	1141	701462818	Bronx
Westchester Steel	2020	1142	901187101	Westchester
Manhattan Cast Iron	2019	1143	300287012	Manhattan
Queens Cast Iron	2020	1144	200752360	Queens
Westchester Steel	2020	1145	100681317	Westchester
Bronx Cast Iron	2019	1146	701724084	Bronx
Bronx Cast Iron	2019	1147	700339062	Bronx
Westchester Cast Iron	2019	1148	900255678	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Cast Iron	2019	1149	700469256	Bronx
Queens Steel	2021	1150	800177123	Queens
Queens Steel	2021	1151	800129266	Queens
Bronx Steel	2020	1152	701274596	Bronx
Westchester Steel	2020	1153	900717419	Westchester
Westchester Wrought Iron	2019	1154	900326677	Westchester
Westchester Steel	2020	1155	900105252	Westchester
Westchester Cast Iron	2019	1156	100908611	Westchester
Westchester Steel	2020	1157	101219001	Westchester
Bronx Steel	2020	1158	700524563	Bronx
Queens Cast Iron	2020	1159	200741831	Queens
Westchester Steel	2020	1160	101346826	Westchester
Bronx Cast Iron	2019	1161	701719104	Bronx
Queens Steel	2021	1162	800122117	Queens
Bronx Steel	2020	1163	700110127	Bronx
Westchester Steel	2020	1164	901505239	Westchester
Westchester Steel	2020	1165	101156507	Westchester
Manhattan Cast Iron	2019	1166	602641159	Manhattan
Westchester Steel	2020	1167	101178295	Westchester
Westchester Steel	2020	1168	100997583	Westchester
Westchester Steel	2020	1169	100102275	Westchester
Westchester Steel	2020	1170	900143703	Westchester
Westchester Steel	2020	1171	101095478	Westchester
Westchester Steel	2020	1172	100989147	Westchester
Westchester Steel	2020	1173	100593632	Westchester
Queens Steel	2021	1174	800265364	Queens
Westchester Steel	2020	1175	100629910	Westchester
Bronx Cast Iron	2019	1176	700169821	Bronx
Westchester Steel	2020	1177	101259186	Westchester
Westchester Cast Iron	2019	1178	901570368	Westchester
Bronx Cast Iron	2019	1179	700197656	Bronx
Manhattan Wrought Iron	2019	1180	600464788	Manhattan
Bronx Cast Iron	2019	1181	700076170	Bronx
Queens Steel	2021	1182	200562004	Queens
Westchester Steel	2020	1183	101168149	Westchester
Manhattan Wrought Iron	2019	1184	300304854	Manhattan
Bronx Cast Iron	2019	1185	701021018	Bronx
Westchester Steel	2020	1186	900863068	Westchester
Queens Steel	2021	1187	800077221	Queens
Queens Steel	2021	1188	200630626	Queens
Westchester Steel	2020	1189	901140252	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Steel	2020	1190	101446858	Westchester
Queens Steel	2021	1191	800189251	Queens
Queens Steel	2021	1192	800149537	Queens
Queens Steel	2021	1193	200674019	Queens
Westchester Steel	2020	1194	101301938	Westchester
Westchester Steel	2020	1195	100915396	Westchester
Westchester Steel	2020	1196	100507734	Westchester
Bronx Steel	2020	1197	700113176	Bronx
Westchester Steel	2020	1198	900152628	Westchester
Westchester Steel	2020	1199	101210541	Westchester
Westchester Steel	2020	1200	101337241	Westchester
Bronx Wrought Iron	2019	1201	701755585	Bronx
Westchester Steel	2020	1202	101226304	Westchester
Westchester Steel	2020	1203	901583943	Westchester
Bronx Cast Iron	2019	1204	700170720	Bronx
Westchester Steel	2020	1205	101155846	Westchester
Westchester Cast Iron	2019	1206	900230078	Westchester
Westchester Steel	2020	1207	100732971	Westchester
Queens Steel	2021	1208	200545878	Queens
Westchester Steel	2020	1209	100148773	Westchester
Manhattan Cast Iron	2019	1210	301004661	Manhattan
Westchester Wrought Iron	2019	1211	900212811	Westchester
Bronx Steel	2020	1212	700194948	Bronx
Bronx Steel	2020	1213	700038692	Bronx
Bronx Cast Iron	2019	1214	700450953	Bronx
Westchester Steel	2020	1215	101169051	Westchester
Westchester Steel	2020	1216	900166184	Westchester
Queens Steel	2021	1217	800127930	Queens
Bronx Steel	2020	1218	700081861	Bronx
Bronx Cast Iron	2019	1219	700273020	Bronx
Westchester Steel	2020	1220	100068665	Westchester
Westchester Wrought Iron	2019	1221	900395373	Westchester
Westchester Steel	2020	1222	900195796	Westchester
Queens Steel	2021	1223	800854189	Queens
Queens Steel	2021	1224	800035449	Queens
Bronx Steel	2020	1225	700090632	Bronx
Bronx Cast Iron	2019	1226	700067203	Bronx
Westchester Steel	2020	1227	100141995	Westchester
Westchester Steel	2020	1228	900622345	Westchester
Bronx Cast Iron	2019	1229	700236315	Bronx
Queens Steel	2021	1230	200868704	Queens

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Cast Iron	2019	1231	101287145	Westchester
Bronx Cast Iron	2019	1232	701100204	Bronx
Westchester Steel	2020	1233	900138884	Westchester
Westchester Steel	2020	1234	100679974	Westchester
Westchester Steel	2020	1235	101298500	Westchester
Westchester Steel	2020	1236	101409232	Westchester
Westchester Steel	2020	1237	100558692	Westchester
Bronx Cast Iron	2019	1238	701270526	Bronx
Bronx Cast Iron	2019	1239	701303038	Bronx
Manhattan Wrought Iron	2019	1240	600357397	Manhattan
Queens Steel	2021	1241	200707054	Queens
Westchester Steel	2020	1242	101017051	Westchester
Queens Steel	2021	1243	800266580	Queens
Westchester Cast Iron	2019	1244	101568377	Westchester
Westchester Steel	2020	1245	900352623	Westchester
Bronx Cast Iron	2019	1246	700143934	Bronx
Westchester Steel	2020	1247	100178770	Westchester
Westchester Steel	2020	1248	101106768	Westchester
Bronx Cast Iron	2019	1249	700371155	Bronx
Westchester Steel	2020	1250	100671936	Westchester
Westchester Steel	2020	1251	100710064	Westchester
Queens Steel	2021	1252	800099865	Queens
Queens Steel	2021	1253	800057520	Queens
Westchester Steel	2020	1254	900100261	Westchester
Westchester Wrought Iron	2019	1255	101040207	Westchester
Queens Steel	2021	1256	800024167	Queens
Queens Steel	2021	1257	800233165	Queens
Westchester Steel	2020	1258	100907543	Westchester
Manhattan Wrought Iron	2019	1259	600105499	Manhattan
Bronx Steel	2020	1260	700275709	Bronx
Westchester Cast Iron	2019	1261	901472014	Westchester
Queens Steel	2021	1262	200673080	Queens
Bronx Steel	2020	1263	700127618	Bronx
Queens Steel	2021	1264	800048494	Queens
Bronx Cast Iron	2019	1265	701678400	Bronx
Bronx Cast Iron	2019	1266	700109585	Bronx
Queens Steel	2021	1267	200630625	Queens
Queens Steel	2021	1268	200651453	Queens
Manhattan Wrought Iron	2019	1269	300203146	Manhattan
Westchester Steel	2020	1270	101207067	Westchester
Westchester Steel	2020	1271	101308484	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Steel	2020	1272	101020928	Westchester
Bronx Cast Iron	2019	1273	700168008	Bronx
Westchester Steel	2020	1274	101187135	Westchester
Westchester Cast Iron	2019	1275	100175465	Westchester
Westchester Steel	2020	1276	900310676	Westchester
Queens Cast Iron	2020	1277	200907013	Queens
Westchester Steel	2020	1278	100138136	Westchester
Bronx Steel	2020	1279	700087118	Bronx
Westchester Steel	2020	1280	101209997	Westchester
Queens Steel	2021	1281	800339652	Queens
Westchester Cast Iron	2019	1282	900255238	Westchester
Manhattan Wrought Iron	2019	1283	602893494	Manhattan
Westchester Steel	2020	1284	900666611	Westchester
Westchester Steel	2020	1285	900031490	Westchester
Queens Steel	2021	1286	200699160	Queens
Manhattan Cast Iron	2019	1287	600142207	Manhattan
Westchester Steel	2020	1288	101404058	Westchester
Westchester Steel	2020	1289	900191235	Westchester
Westchester Steel	2020	1290	101112724	Westchester
Queens Steel	2021	1291	800208873	Queens
Westchester Cast Iron	2019	1292	101053584	Westchester
Westchester Steel	2020	1293	901208898	Westchester
Queens Steel	2021	1294	200587006	Queens
Manhattan Cast Iron	2019	1295	600264490	Manhattan
Westchester Steel	2020	1296	101010144	Westchester
Westchester Steel	2020	1297	900858255	Westchester
Queens Steel	2021	1298	800158937	Queens
Queens Steel	2021	1299	200851780	Queens
Queens Steel	2021	1300	200691073	Queens
Westchester Steel	2020	1301	101111313	Westchester
Manhattan Cast Iron	2019	1302	600346694	Manhattan
Bronx Steel	2020	1303	700183995	Bronx
Queens Steel	2021	1304	800193647	Queens
Westchester Cast Iron	2019	1305	900310006	Westchester
Bronx Cast Iron	2019	1306	701451036	Bronx
Bronx Steel	2020	1307	700774048	Bronx
Manhattan Cast Iron	2019	1308	600364581	Manhattan
Bronx Cast Iron	2019	1309	700272371	Bronx
Westchester Cast Iron	2019	1310	101159177	Westchester
Westchester Steel	2020	1311	101208067	Westchester
Bronx Steel	2020	1312	700131725	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Cast Iron	2019	1313	700282485	Bronx
Westchester Cast Iron	2019	1314	101606210	Westchester
Westchester Steel	2020	1315	900084821	Westchester
Westchester Steel	2020	1316	900843012	Westchester
Bronx Cast Iron	2019	1317	701452888	Bronx
Westchester Cast Iron	2019	1318	900685442	Westchester
Queens Steel	2021	1319	800848947	Queens
Queens Steel	2021	1320	800704513	Queens
Westchester Steel	2020	1321	101301499	Westchester
Queens Cast Iron	2020	1322	200883329	Queens
Westchester Steel	2020	1323	101342772	Westchester
Bronx Cast Iron	2019	1324	700090129	Bronx
Queens Cast Iron	2020	1325	200730701	Queens
Queens Steel	2021	1326	200810621	Queens
Bronx Cast Iron	2019	1327	700170771	Bronx
Westchester Cast Iron	2019	1328	101019200	Westchester
Queens Cast Iron	2020	1329	800244242	Queens
Queens Cast Iron	2020	1330	200757115	Queens
Westchester Steel	2020	1331	901281161	Westchester
Westchester Steel	2020	1332	900218271	Westchester
Bronx Cast Iron	2019	1333	700275696	Bronx
Westchester Cast Iron	2019	1334	900218760	Westchester
Westchester Steel	2020	1335	900693970	Westchester
Westchester Steel	2020	1336	901136069	Westchester
Westchester Steel	2020	1337	101288607	Westchester
Bronx Steel	2020	1338	700067729	Bronx
Queens Steel	2021	1339	800103626	Queens
Queens Steel	2021	1340	800188684	Queens
Westchester Steel	2020	1341	100882522	Westchester
Queens Steel	2021	1342	200693806	Queens
Westchester Steel	2020	1343	900273067	Westchester
Westchester Steel	2020	1344	100750667	Westchester
Westchester Cast Iron	2019	1345	100911483	Westchester
Queens Cast Iron	2020	1346	200722087	Queens
Westchester Steel	2020	1347	900089189	Westchester
Westchester Cast Iron	2019	1348	100909138	Westchester
Bronx Cast Iron	2019	1349	700369418	Bronx
Queens Steel	2021	1350	800261520	Queens
Westchester Steel	2020	1351	900191984	Westchester
Bronx Steel	2020	1352	700603572	Bronx
Bronx Steel	2020	1353	700028007	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Cast Iron	2019	1354	701234636	Bronx
Westchester Cast Iron	2019	1355	900357650	Westchester
Queens Steel	2021	1356	800196169	Queens
Westchester Steel	2020	1357	101279889	Westchester
Manhattan Cast Iron	2019	1358	600120977	Manhattan
Westchester Steel	2020	1359	100138349	Westchester
Westchester Steel	2020	1360	101224058	Westchester
Bronx Cast Iron	2019	1361	701665570	Bronx
Westchester Steel	2020	1362	900967283	Westchester
Westchester Cast Iron	2019	1363	900327681	Westchester
Westchester Steel	2020	1364	100672297	Westchester
Queens Steel	2021	1365	800202358	Queens
Westchester Steel	2020	1366	101126775	Westchester
Queens Cast Iron	2020	1367	200768378	Queens
Bronx Steel	2020	1368	701270583	Bronx
Westchester Steel	2020	1369	900192248	Westchester
Westchester Steel	2020	1370	100672282	Westchester
Queens Steel	2021	1371	200637648	Queens
Bronx Wrought Iron	2019	1372	700650436	Bronx
Westchester Steel	2020	1373	101198945	Westchester
Westchester Steel	2020	1374	901229900	Westchester
Bronx Cast Iron	2019	1375	54167	Bronx
Bronx Cast Iron	2019	1376	102448	Bronx
Westchester Steel	2020	1377	101148222	Westchester
Westchester Steel	2020	1378	101110603	Westchester
Westchester Cast Iron	2019	1379	100613855	Westchester
Westchester Steel	2020	1380	100667981	Westchester
Manhattan Cast Iron	2019	1381	600202522	Manhattan
Queens Steel	2021	1382	200138586	Queens
Bronx Cast Iron	2019	1383	701444528	Bronx
Westchester Steel	2020	1384	900176611	Westchester
Manhattan Wrought Iron	2019	1385	600294072	Manhattan
Bronx Cast Iron	2019	1386	700340146	Bronx
Queens Cast Iron	2020	1387	800934238	Queens
Queens Steel	2021	1388	800069709	Queens
Westchester Wrought Iron	2019	1389	900212830	Westchester
Bronx Steel	2020	1390	700032206	Bronx
Queens Cast Iron	2020	1391	200907004	Queens
Westchester Steel	2020	1392	900356081	Westchester
Westchester Cast Iron	2019	1393	900406781	Westchester
Queens Steel	2021	1394	800894645	Queens

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Steel	2020	1395	100206222	Westchester
Westchester Steel	2020	1396	900041215	Westchester
Queens Steel	2021	1397	800242865	Queens
Westchester Steel	2020	1398	101344693	Westchester
Westchester Steel	2020	1399	900435593	Westchester
Bronx Cast Iron	2019	1400	700354032	Bronx
Bronx Cast Iron	2019	1401	700157214	Bronx
Westchester Steel	2020	1402	900093280	Westchester
Queens Steel	2021	1403	200905580	Queens
Queens Steel	2021	1404	800209941	Queens
Bronx Cast Iron	2019	1405	700165470	Bronx
Westchester Steel	2020	1406	101329344	Westchester
Westchester Steel	2020	1407	900445465	Westchester
Queens Steel	2021	1408	800261148	Queens
Bronx Cast Iron	2019	1409	700339099	Bronx
Bronx Steel	2020	1410	701725932	Bronx
Westchester Steel	2020	1411	901580228	Westchester
Westchester Steel	2020	1412	900517182	Westchester
Manhattan Cast Iron	2019	1413	600256096	Manhattan
Manhattan Wrought Iron	2019	1414	600011589	Manhattan
Queens Steel	2021	1415	200690370	Queens
Westchester Steel	2020	1416	100515929	Westchester
Westchester Steel	2020	1417	101209322	Westchester
Bronx Cast Iron	2019	1418	700371252	Bronx
Bronx Cast Iron	2019	1419	701472295	Bronx
Westchester Steel	2020	1420	101169033	Westchester
Bronx Steel	2020	1421	700478895	Bronx
Westchester Steel	2020	1422	101000259	Westchester
Westchester Steel	2020	1423	100546743	Westchester
Bronx Cast Iron	2019	1424	700409218	Bronx
Bronx Steel	2020	1425	147916	Bronx
Queens Steel	2021	1426	200740603	Queens
Bronx Steel	2020	1427	700185379	Bronx
Westchester Steel	2020	1428	100735421	Westchester
Queens Steel	2021	1429	200565644	Queens
Bronx Cast Iron	2019	1430	701084526	Bronx
Westchester Steel	2020	1431	101161520	Westchester
Bronx Cast Iron	2019	1432	701251978	Bronx
Bronx Cast Iron	2019	1433	700464421	Bronx
Westchester Steel	2020	1434	100125342	Westchester
Queens Steel	2021	1435	200544427	Queens

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Queens Cast Iron	2020	1436	800624831	Queens
Queens Steel	2021	1437	200636965	Queens
Westchester Steel	2020	1438	900142093	Westchester
Westchester Steel	2020	1439	901202839	Westchester
Westchester Steel	2020	1440	900126595	Westchester
Westchester Steel	2020	1441	101378944	Westchester
Westchester Cast Iron	2019	1442	900337891	Westchester
Manhattan Cast Iron	2019	1443	300168307	Manhattan
Queens Steel	2021	1444	200651409	Queens
Bronx Cast Iron	2019	1445	700498932	Bronx
Westchester Steel	2020	1446	101337435	Westchester
Westchester Cast Iron	2019	1447	900209169	Westchester
Bronx Cast Iron	2019	1448	700040406	Bronx
Queens Steel	2021	1449	801009831	Queens
Westchester Steel	2020	1450	100921090	Westchester
Westchester Steel	2020	1451	101168887	Westchester
Queens Steel	2021	1452	800742129	Queens
Bronx Cast Iron	2020	1453	700295410	Bronx
Westchester Cast Iron	2019	1454	100703064	Westchester
Bronx Cast Iron	2020	1455	700245230	Bronx
Bronx Cast Iron	2020	1456	700520510	Bronx
Queens Steel	2021	1457	200666075	Queens
Westchester Steel	2020	1458	101398480	Westchester
Westchester Steel	2020	1459	100390844	Westchester
Westchester Cast Iron	2019	1460	101447955	Westchester
Westchester Steel	2020	1461	100609341	Westchester
Queens Cast Iron	2020	1462	200752305	Queens
Westchester Steel	2020	1463	100160108	Westchester
Westchester Steel	2020	1464	900948680	Westchester
Queens Cast Iron	2020	1465	200888242	Queens
Manhattan Cast Iron	2019	1466	600224433	Manhattan
Queens Steel	2021	1467	800237459	Queens
Bronx Steel	2020	1468	700105448	Bronx
Bronx Cast Iron	2020	1469	701392020	Bronx
Westchester Steel	2020	1470	101403420	Westchester
Bronx Cast Iron	2020	1471	700480190	Bronx
Queens Steel	2021	1472	200871975	Queens
Westchester Cast Iron	2019	1473	900227509	Westchester
Bronx Cast Iron	2020	1474	700255288	Bronx
Bronx Cast Iron	2020	1475	700262916	Bronx
Manhattan Cast Iron	2019	1476	600086100	Manhattan

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Steel	2020	1477	101208205	Westchester
Queens Steel	2021	1478	200702677	Queens
Bronx Cast Iron	2020	1479	700152142	Bronx
Bronx Steel	2020	1480	158451	Bronx
Queens Steel	2021	1481	800123266	Queens
Bronx Cast Iron	2020	1482	700004369	Bronx
Westchester Cast Iron	2019	1483	101089462	Westchester
Queens Steel	2021	1484	800117029	Queens
Bronx Cast Iron	2020	1485	117014	Bronx
Manhattan Cast Iron	2019	1486	300221931	Manhattan
Bronx Cast Iron	2020	1487	700352224	Bronx
Queens Steel	2021	1488	800244237	Queens
Bronx Steel	2020	1489	134533	Bronx
Westchester Cast Iron	2019	1490	101591109	Westchester
Westchester Steel	2020	1491	100900664	Westchester
Queens Steel	2021	1492	800155417	Queens
Westchester Cast Iron	2019	1493	100557609	Westchester
Westchester Steel	2020	1494	100732076	Westchester
Queens Steel	2021	1495	800241863	Queens
Westchester Steel	2020	1496	100886712	Westchester
Bronx Cast Iron	2020	1497	700388701	Bronx
Westchester Steel	2020	1498	101576957	Westchester
Westchester Steel	2020	1499	100906512	Westchester
Westchester Steel	2020	1500	101040816	Westchester
Queens Cast Iron	2020	1501	801053360	Queens
Bronx Steel	2020	1502	700197269	Bronx
Westchester Steel	2020	1503	900034897	Westchester
Westchester Cast Iron	2019	1504	100917140	Westchester
Queens Steel	2021	1505	800043832	Queens
Bronx Cast Iron	2020	1506	700385386	Bronx
Queens Steel	2021	1507	801178807	Queens
Manhattan Cast Iron	2019	1508	602678945	Manhattan
Manhattan Cast Iron	2019	1509	300304924	Manhattan
Bronx Cast Iron	2020	1510	700152594	Bronx
Queens Steel	2021	1511	801204365	Queens
Bronx Cast Iron	2020	1512	700083603	Bronx
Queens Steel	2021	1513	800121754	Queens
Bronx Cast Iron	2020	1514	54413	Bronx
Bronx Steel	2020	1515	700120816	Bronx
Bronx Steel	2020	1516	700094779	Bronx
Queens Steel	2021	1517	200869437	Queens

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Steel	2020	1518	101390864	Westchester
Manhattan Cast Iron	2019	1519	300310841	Manhattan
Bronx Steel	2020	1520	701657635	Bronx
Westchester Cast Iron	2019	1521	101506609	Westchester
Bronx Cast Iron	2020	1522	700658737	Bronx
Westchester Cast Iron	2019	1523	101459233	Westchester
Manhattan Wrought Iron	2019	1524	600225521	Manhattan
Westchester Steel	2020	1525	100553624	Westchester
Queens Cast Iron	2020	1526	200726467	Queens
Westchester Steel	2020	1527	900787907	Westchester
Westchester Steel	2020	1528	101168151	Westchester
Westchester Wrought Iron	2019	1529	101260411	Westchester
Westchester Steel	2020	1530	900687660	Westchester
Westchester Cast Iron	2019	1531	900089632	Westchester
Queens Steel	2021	1532	800089580	Queens
Westchester Steel	2020	1533	101380826	Westchester
Queens Steel	2021	1534	200711611	Queens
Queens Steel	2021	1535	200810625	Queens
Queens Steel	2021	1536	800035432	Queens
Westchester Steel	2020	1537	101328234	Westchester
Westchester Steel	2020	1538	900944472	Westchester
Bronx Steel	2020	1539	700191994	Bronx
Westchester Cast Iron	2019	1540	100984467	Westchester
Bronx Steel	2020	1541	700184296	Bronx
Queens Steel	2021	1542	200562064	Queens
Westchester Steel	2020	1543	101217349	Westchester
Queens Steel	2021	1544	800059379	Queens
Manhattan Cast Iron	2019	1545	300124367	Manhattan
Westchester Cast Iron	2019	1546	900415402	Westchester
Bronx Cast Iron	2020	1547	700548405	Bronx
Queens Cast Iron	2020	1548	200758560	Queens
Westchester Steel	2020	1549	101309048	Westchester
Manhattan Wrought Iron	2019	1550	300172942	Manhattan
Westchester Steel	2020	1551	900411148	Westchester
Westchester Cast Iron	2019	1552	900217914	Westchester
Queens Steel	2021	1553	200677716	Queens
Queens Steel	2021	1554	801145538	Queens
Bronx Cast Iron	2020	1555	700207977	Bronx
Queens Steel	2021	1556	800485931	Queens
Westchester Steel	2020	1557	101088641	Westchester
Bronx Steel	2020	1558	700026465	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Cast Iron	2019	1559	900897930	Westchester
Westchester Steel	2020	1560	100109393	Westchester
Bronx Steel	2020	1561	700521389	Bronx
Westchester Steel	2020	1562	101106146	Westchester
Queens Steel	2021	1563	800859421	Queens
Westchester Steel	2020	1564	100228334	Westchester
Westchester Cast Iron	2019	1565	101236871	Westchester
Westchester Steel	2020	1566	901264112	Westchester
Queens Cast Iron	2020	1567	200791213	Queens
Bronx Cast Iron	2020	1568	700052570	Bronx
Westchester Steel	2020	1569	100939864	Westchester
Westchester Steel	2020	1570	100702208	Westchester
Manhattan Wrought Iron	2019	1571	600150447	Manhattan
Queens Steel	2021	1572	200751900	Queens
Westchester Steel	2020	1573	101009979	Westchester
Manhattan Cast Iron	2019	1574	600127058	Manhattan
Westchester Steel	2020	1575	100905162	Westchester
Westchester Wrought Iron	2019	1576	100972477	Westchester
Queens Cast Iron	2020	1577	200738914	Queens
Westchester Steel	2020	1578	100899566	Westchester
Bronx Cast Iron	2020	1579	700273916	Bronx
Westchester Steel	2020	1580	101147157	Westchester
Queens Steel	2021	1581	200751047	Queens
Westchester Cast Iron	2019	1582	101259155	Westchester
Queens Steel	2021	1583	200637652	Queens
Bronx Cast Iron	2020	1584	700347969	Bronx
Westchester Cast Iron	2019	1585	900271049	Westchester
Westchester Steel	2020	1586	101240565	Westchester
Queens Cast Iron	2020	1587	200566979	Queens
Bronx Cast Iron	2020	1588	700040405	Bronx
Westchester Steel	2020	1589	101038550	Westchester
Bronx Cast Iron	2020	1590	700501849	Bronx
Manhattan Cast Iron	2019	1591	600329491	Manhattan
Westchester Steel	2020	1592	101003241	Westchester
Bronx Cast Iron	2020	1593	700541848	Bronx
Queens Steel	2021	1594	200878567	Queens
Manhattan Wrought Iron	2019	1595	602581888	Manhattan
Westchester Steel	2020	1596	101280122	Westchester
Westchester Cast Iron	2019	1597	901132511	Westchester
Queens Steel	2021	1598	800963390	Queens
Westchester Steel	2020	1599	100241502	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Queens Steel	2021	1600	800155735	Queens
Queens Steel	2021	1601	800151413	Queens
Bronx Cast Iron	2020	1602	101509	Bronx
Westchester Steel	2020	1603	900327679	Westchester
Westchester Steel	2020	1604	101262403	Westchester
Queens Steel	2021	1605	800102411	Queens
Westchester Steel	2020	1606	901122140	Westchester
Westchester Steel	2020	1607	100169709	Westchester
Westchester Steel	2020	1608	900167990	Westchester
Bronx Cast Iron	2020	1609	701442808	Bronx
Queens Steel	2021	1610	200859602	Queens
Manhattan Cast Iron	2019	1611	301003323	Manhattan
Westchester Steel	2020	1612	900159855	Westchester
Queens Steel	2021	1613	800309298	Queens
Manhattan Cast Iron	2019	1614	602852198	Manhattan
Queens Steel	2021	1615	200832933	Queens
Manhattan Steel	2019	1616	600438350	Manhattan
Bronx Steel	2020	1617	700439979	Bronx
Westchester Steel	2020	1618	900033045	Westchester
Bronx Cast Iron	2020	1619	700539270	Bronx
Westchester Steel	2020	1620	101119608	Westchester
Westchester Steel	2020	1621	900134025	Westchester
Westchester Steel	2020	1622	901442212	Westchester
Manhattan Cast Iron	2019	1623	602924645	Manhattan
Westchester Steel	2020	1624	900906333	Westchester
Bronx Cast Iron	2020	1625	700420583	Bronx
Bronx Cast Iron	2020	1626	701080627	Bronx
Bronx Cast Iron	2020	1627	700139854	Bronx
Queens Cast Iron	2020	1628	200855974	Queens
Queens Cast Iron	2020	1629	801176098	Queens
Queens Steel	2021	1630	800246973	Queens
Queens Cast Iron	2020	1631	200788509	Queens
Queens Steel	2021	1632	800298530	Queens
Westchester Cast Iron	2019	1633	101034251	Westchester
Westchester Cast Iron	2019	1634	900033572	Westchester
Manhattan Cast Iron	2019	1635	600118901	Manhattan
Bronx Cast Iron	2020	1636	700298292	Bronx
Bronx Cast Iron	2020	1637	700338787	Bronx
Westchester Cast Iron	2019	1638	900271748	Westchester
Bronx Cast Iron	2020	1639	700181860	Bronx
Westchester Steel	2020	1640	100091843	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Steel	2020	1641	101328256	Westchester
Queens Steel	2021	1642	801145475	Queens
Westchester Steel	2020	1643	900438950	Westchester
Westchester Steel	2020	1644	100883246	Westchester
Westchester Steel	2020	1645	101334911	Westchester
Bronx Cast Iron	2020	1646	700175366	Bronx
Queens Steel	2021	1647	800156019	Queens
Bronx Cast Iron	2020	1648	700040155	Bronx
Westchester Cast Iron	2019	1649	101124340	Westchester
Bronx Steel	2020	1650	153015	Bronx
Queens Steel	2021	1651	800652910	Queens
Bronx Cast Iron	2020	1652	701387430	Bronx
Queens Steel	2021	1653	800165885	Queens
Queens Steel	2021	1654	200911974	Queens
Queens Steel	2021	1655	800085319	Queens
Bronx Steel	2020	1656	700205867	Bronx
Westchester Steel	2020	1657	900783902	Westchester
Queens Steel	2021	1658	800220806	Queens
Westchester Steel	2020	1659	100089928	Westchester
Westchester Steel	2020	1660	100066361	Westchester
Westchester Cast Iron	2019	1661	101214580	Westchester
Westchester Steel	2020	1662	101020190	Westchester
Bronx Steel	2020	1663	700168182	Bronx
Bronx Steel	2020	1664	700651643	Bronx
Queens Steel	2021	1665	800111039	Queens
Manhattan Cast Iron	2019	1666	300132790	Manhattan
Manhattan Cast Iron	2019	1667	600289159	Manhattan
Bronx Cast Iron	2020	1668	700052957	Bronx
Bronx Cast Iron	2020	1669	700340064	Bronx
Westchester Steel	2020	1670	101004162	Westchester
Queens Steel	2021	1671	800093827	Queens
Queens Steel	2021	1672	800258328	Queens
Bronx Cast Iron	2020	1673	700340114	Bronx
Queens Steel	2021	1674	800262716	Queens
Queens Steel	2021	1675	801005656	Queens
Westchester Steel	2020	1676	101295598	Westchester
Westchester Cast Iron	2019	1677	101494170	Westchester
Bronx Cast Iron	2020	1678	700207334	Bronx
Westchester Wrought Iron	2019	1679	900332551	Westchester
Queens Steel	2021	1680	200574116	Queens
Bronx Steel	2020	1681	105227	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Cast Iron	2019	1682	101495531	Westchester
Queens Steel	2021	1683	200684501	Queens
Bronx Cast Iron	2020	1684	701386438	Bronx
Westchester Steel	2020	1685	900044944	Westchester
Westchester Steel	2020	1686	100095712	Westchester
Queens Cast Iron	2020	1687	200822299	Queens
Queens Steel	2021	1688	800347306	Queens
Westchester Steel	2020	1689	901203317	Westchester
Westchester Steel	2020	1690	901138796	Westchester
Bronx Cast Iron	2020	1691	700291861	Bronx
Westchester Steel	2020	1692	101250771	Westchester
Westchester Steel	2020	1693	101115657	Westchester
Westchester Steel	2020	1694	101111087	Westchester
Westchester Cast Iron	2019	1695	900255620	Westchester
Westchester Cast Iron	2019	1696	900255488	Westchester
Westchester Steel	2020	1697	100965133	Westchester
Westchester Cast Iron	2019	1698	101104930	Westchester
Bronx Steel	2020	1699	700248251	Bronx
Westchester Steel	2020	1700	900490228	Westchester
Manhattan Cast Iron	2019	1701	300285088	Manhattan
Westchester Steel	2020	1702	900040862	Westchester
Queens Steel	2021	1703	200584465	Queens
Queens Steel	2021	1704	800098992	Queens
Queens Steel	2021	1705	800114106	Queens
Westchester Steel	2020	1706	901337603	Westchester
Bronx Cast Iron	2020	1707	701344690	Bronx
Bronx Steel	2020	1708	700118625	Bronx
Bronx Steel	2020	1709	700719827	Bronx
Queens Steel	2021	1710	800024149	Queens
Bronx Cast Iron	2020	1711	700098576	Bronx
Queens Steel	2021	1712	200586142	Queens
Westchester Cast Iron	2019	1713	101149187	Westchester
Queens Steel	2021	1714	800197191	Queens
Bronx Cast Iron	2020	1715	700058319	Bronx
Westchester Cast Iron	2019	1716	900333868	Westchester
Manhattan Cast Iron	2019	1717	600200148	Manhattan
Manhattan Steel	2019	1718	603009431	Manhattan
Queens Cast Iron	2020	1719	800730389	Queens
Westchester Steel	2020	1720	101346822	Westchester
Queens Cast Iron	2020	1721	200724368	Queens
Bronx Cast Iron	2020	1722	700290587	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Steel	2020	1723	100975819	Westchester
Queens Steel	2021	1724	800196167	Queens
Westchester Steel	2020	1725	101085874	Westchester
Bronx Cast Iron	2020	1726	147899	Bronx
Queens Steel	2021	1727	200825458	Queens
Queens Steel	2021	1728	200680293	Queens
Bronx Cast Iron	2020	1729	700464463	Bronx
Queens Cast Iron	2020	1730	200818757	Queens
Queens Steel	2021	1731	800483322	Queens
Westchester Cast Iron	2019	1732	100558698	Westchester
Manhattan Wrought Iron	2019	1733	600106832	Manhattan
Westchester Steel	2020	1734	101252036	Westchester
Westchester Cast Iron	2019	1735	101347317	Westchester
Queens Steel	2021	1736	800286159	Queens
Westchester Cast Iron	2019	1737	900496851	Westchester
Queens Steel	2021	1738	200849379	Queens
Queens Cast Iron	2020	1739	800961162	Queens
Queens Cast Iron	2020	1740	200758548	Queens
Bronx Cast Iron	2020	1741	701091038	Bronx
Westchester Steel	2020	1742	100672302	Westchester
Queens Steel	2021	1743	800259550	Queens
Bronx Cast Iron	2020	1744	147919	Bronx
Westchester Steel	2020	1745	101445271	Westchester
Westchester Steel	2020	1746	101137862	Westchester
Westchester Steel	2020	1747	101398936	Westchester
Manhattan Cast Iron	2019	1748	300151107	Manhattan
Queens Steel	2021	1749	800302554	Queens
Westchester Cast Iron	2019	1750	100692318	Westchester
Queens Steel	2021	1751	200684527	Queens
Bronx Cast Iron	2020	1752	700206994	Bronx
Bronx Cast Iron	2020	1753	144171	Bronx
Westchester Steel	2020	1754	100928173	Westchester
Bronx Cast Iron	2020	1755	700149105	Bronx
Bronx Cast Iron	2020	1756	54170	Bronx
Westchester Steel	2020	1757	101381239	Westchester
Bronx Cast Iron	2020	1758	700371167	Bronx
Bronx Steel	2020	1759	54420	Bronx
Queens Steel	2021	1760	200774256	Queens
Westchester Steel	2020	1761	101039111	Westchester
Queens Cast Iron	2020	1764	200856011	Queens
Manhattan Cast Iron	2019	1765	600337518	Manhattan

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Cast Iron	2020	1766	700078472	Bronx
Manhattan Cast Iron	2019	1767	600250716	Manhattan
Westchester Steel	2020	1768	900535471	Westchester
Westchester Steel	2020	1769	900384391	Westchester
Westchester Wrought Iron	2019	1771	900335825	Westchester
Westchester Cast Iron	2019	1772	900215449	Westchester
Westchester Wrought Iron	2019	1773	900745362	Westchester
Westchester Steel	2020	1774	101189253	Westchester
Westchester Steel	2020	1775	900063131	Westchester
Westchester Steel	2020	1776	900751467	Westchester
Bronx Cast Iron	2020	1779	147953	Bronx
Bronx Steel	2020	1780	700192303	Bronx
Queens Cast Iron	2020	1781	200689317	Queens
Westchester Steel	2020	1782	901539900	Westchester
Bronx Steel	2020	1783	700355954	Bronx
Bronx Cast Iron	2020	1784	700125132	Bronx
Westchester Steel	2020	1785	900267232	Westchester
Westchester Steel	2020	1786	100749028	Westchester
Westchester Cast Iron	2019	1787	900457211	Westchester
Bronx Cast Iron	2020	1788	700100502	Bronx
Westchester Steel	2020	1789	100710567	Westchester
Westchester Steel	2020	1790	100907542	Westchester
Bronx Cast Iron	2020	1792	150962	Bronx
Manhattan Steel	2019	1793	300117593	Manhattan
Westchester Cast Iron	2019	1794	900309787	Westchester
Westchester Cast Iron	2019	1795	101124356	Westchester
Bronx Cast Iron	2020	1796	147913	Bronx
Manhattan Cast Iron	2019	1797	602977758	Manhattan
Westchester Cast Iron	2019	1799	900354665	Westchester
Westchester Steel	2020	1800	101336010	Westchester
Westchester Cast Iron	2019	1801	100938198	Westchester
Manhattan Cast Iron	2019	1802	600224676	Manhattan
Bronx Cast Iron	2020	1803	105229	Bronx
Westchester Steel	2020	1804	900229063	Westchester
Westchester Steel	2020	1805	101077873	Westchester
Westchester Steel	2020	1807	100554986	Westchester
Westchester Steel	2020	1809	901583377	Westchester
Westchester Steel	2020	1810	100242114	Westchester
Westchester Steel	2020	1812	101177992	Westchester
Westchester Steel	2020	1813	101416590	Westchester
Westchester Steel	2020	1815	900554646	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Cast Iron	2020	1818	701677750	Bronx
Manhattan Cast Iron	2019	1819	600317236	Manhattan
Bronx Cast Iron	2020	1820	107663	Bronx
Westchester Steel	2020	1821	101279765	Westchester
Westchester Wrought Iron	2019	1823	101251567	Westchester
Westchester Steel	2020	1824	100941109	Westchester
Bronx Cast Iron	2020	1827	700189030	Bronx
Manhattan Cast Iron	2019	1828	600358219	Manhattan
Bronx Cast Iron	2020	1829	700169176	Bronx
Bronx Cast Iron	2020	1830	107649	Bronx
Manhattan Cast Iron	2019	1831	600270582	Manhattan
Westchester Cast Iron	2019	1832	101287550	Westchester
Westchester Steel	2020	1834	100587340	Westchester
Bronx Wrought Iron	2020	1835	700399742	Bronx
Westchester Wrought Iron	2019	1836	101040209	Westchester
Manhattan Cast Iron	2019	1838	600449139	Manhattan
Bronx Steel	2020	1839	700248255	Bronx
Westchester Steel	2020	1840	101247668	Westchester
Bronx Cast Iron	2020	1841	700197652	Bronx
Manhattan Cast Iron	2019	1842	602687321	Manhattan
Bronx Steel	2020	1843	700059049	Bronx
Bronx Steel	2020	1844	158311	Bronx
Westchester Cast Iron	2019	1845	101055485	Westchester
Westchester Cast Iron	2019	1846	901047967	Westchester
Bronx Cast Iron	2020	1847	700350537	Bronx
Manhattan Cast Iron	2019	1848	300171097	Manhattan
Westchester Steel	2020	1850	900059763	Westchester
Westchester Steel	2020	1851	101148476	Westchester
Bronx Cast Iron	2020	1852	700468430	Bronx
Westchester Steel	2020	1854	100206232	Westchester
Bronx Cast Iron	2020	1855	701387469	Bronx
Westchester Steel	2020	1856	901548237	Westchester
Westchester Cast Iron	2019	1858	901176248	Westchester
Westchester Steel	2020	1859	900288087	Westchester
Westchester Cast Iron	2019	1860	901588334	Westchester
Bronx Steel	2020	1861	700083403	Bronx
Manhattan Cast Iron	2019	1862	600224760	Manhattan
Westchester Cast Iron	2019	1863	100239967	Westchester
Bronx Cast Iron	2020	1864	700267362	Bronx
Westchester Cast Iron	2019	1865	901305461	Westchester
Bronx Cast Iron	2020	1866	700489120	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Cast Iron	2020	1867	700136365	Bronx
Westchester Steel	2020	1868	100968754	Westchester
Bronx Steel	2020	1869	700095116	Bronx
Bronx Steel	2020	1870	700149920	Bronx
Westchester Steel	2020	1871	100066375	Westchester
Manhattan Cast Iron	2019	1873	300199492	Manhattan
Westchester Steel	2020	1874	901523779	Westchester
Manhattan Cast Iron	2019	1875	600281027	Manhattan
Westchester Steel	2020	1877	100706440	Westchester
Westchester Steel	2020	1878	901361234	Westchester
Westchester Steel	2020	1879	100624983	Westchester
Bronx Steel	2020	1880	96367	Bronx
Manhattan Cast Iron	2019	1881	602883340	Manhattan
Manhattan Steel	2019	1882	600456361	Manhattan
Bronx Cast Iron	2020	1885	700058329	Bronx
Queens Cast Iron	2020	1886	200827763	Queens
Bronx Steel	2021	1887	700079037	Bronx
Bronx Steel	2021	1889	14192	Bronx
Manhattan Cast Iron	2019	1890	300301985	Manhattan
Bronx Steel	2021	1891	700192006	Bronx
Westchester Steel	2020	1892	101010145	Westchester
Westchester Cast Iron	2019	1893	900312293	Westchester
Manhattan Wrought Iron	2019	1894	600291065	Manhattan
Westchester Steel	2020	1895	101340966	Westchester
Westchester Steel	2020	1897	101224029	Westchester
Bronx Cast Iron	2020	1898	700154881	Bronx
Westchester Steel	2020	1900	101155065	Westchester
Westchester Cast Iron	2019	1901	100882043	Westchester
Westchester Steel	2020	1902	101033604	Westchester
Bronx Cast Iron	2020	1903	700171968	Bronx
Westchester Steel	2020	1904	900152167	Westchester
Westchester Steel	2020	1906	101591975	Westchester
Westchester Cast Iron	2019	1907	900246709	Westchester
Westchester Steel	2020	1908	100632946	Westchester
Westchester Steel	2020	1910	101328960	Westchester
Westchester Steel	2020	1911	901440995	Westchester
Bronx Steel	2021	1912	700064508	Bronx
Westchester Cast Iron	2019	1913	900241214	Westchester
Manhattan Cast Iron	2019	1914	600261004	Manhattan
Bronx Cast Iron	2020	1915	700152119	Bronx
Bronx Steel	2021	1916	701387688	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Queens Cast Iron	2020	1917	200830238	Queens
Bronx Steel	2021	1918	700317704	Bronx
Westchester Cast Iron	2019	1919	101079242	Westchester
Westchester Steel	2020	1920	101008370	Westchester
Westchester Steel	2020	1921	100907154	Westchester
Manhattan Cast Iron	2019	1922	600283468	Manhattan
Westchester Steel	2020	1923	101317626	Westchester
Queens Cast Iron	2020	1924	200673058	Queens
Westchester Steel	2020	1925	901087585	Westchester
Westchester Steel	2020	1927	900769414	Westchester
Westchester Steel	2020	1928	900773853	Westchester
Westchester Steel	2020	1929	100917756	Westchester
Westchester Steel	2020	1930	100915566	Westchester
Westchester Cast Iron	2019	1931	100742761	Westchester
Westchester Steel	2020	1933	100206221	Westchester
Bronx Wrought Iron	2020	1934	701599884	Bronx
Bronx Cast Iron	2020	1935	300500432	Bronx
Bronx Cast Iron	2020	1937	700089156	Bronx
Westchester Steel	2020	1938	101271898	Westchester
Bronx Cast Iron	2020	1940	701270390	Bronx
Westchester Cast Iron	2019	1941	900367072	Westchester
Westchester Steel	2020	1944	900191814	Westchester
Bronx Steel	2021	1945	700359573	Bronx
Manhattan Cast Iron	2019	1946	301002146	Manhattan
Queens Cast Iron	2020	1947	200820425	Queens
Manhattan Cast Iron	2019	1948	600456400	Manhattan
Westchester Cast Iron	2020	1949	900279084	Westchester
Westchester Steel	2020	1950	900247076	Westchester
Westchester Steel	2020	1952	901138570	Westchester
Westchester Steel	2020	1954	101011215	Westchester
Westchester Steel	2020	1956	100619613	Westchester
Bronx Steel	2021	1957	700245550	Bronx
Westchester Steel	2020	1958	100714512	Westchester
Westchester Steel	2020	1959	100091842	Westchester
Manhattan Cast Iron	2019	1960	300304930	Manhattan
Westchester Steel	2020	1961	901470679	Westchester
Manhattan Wrought Iron	2019	1962	600137724	Manhattan
Westchester Steel	2020	1963	900140876	Westchester
Manhattan Cast Iron	2019	1964	600223423	Manhattan
Manhattan Wrought Iron	2019	1966	600157734	Manhattan
Westchester Steel	2020	1967	900081367	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Steel	2021	1968	700058476	Bronx
Manhattan Cast Iron	2019	1969	600364090	Manhattan
Westchester Steel	2020	1970	900178070	Westchester
Bronx Cast Iron	2020	1971	700347857	Bronx
Westchester Steel	2020	1972	101013296	Westchester
Westchester Steel	2020	1973	100682743	Westchester
Bronx Cast Iron	2020	1975	700357773	Bronx
Manhattan Cast Iron	2019	1976	602518497	Manhattan
Queens Cast Iron	2020	1977	200555152	Queens
Westchester Steel	2020	1978	101330347	Westchester
Westchester Cast Iron	2020	1979	900280751	Westchester
Westchester Cast Iron	2020	1980	101084336	Westchester
Bronx Cast Iron	2020	1981	700109317	Bronx
Westchester Steel	2020	1982	100176011	Westchester
Westchester Steel	2020	1984	101309033	Westchester
Manhattan Cast Iron	2019	1985	600247332	Manhattan
Queens Cast Iron	2020	1986	800385849	Queens
Westchester Steel	2020	1987	101288891	Westchester
Manhattan Wrought Iron	2019	1988	300161014	Manhattan
Bronx Steel	2021	1989	701473369	Bronx
Westchester Steel	2020	1991	901306067	Westchester
Westchester Steel	2020	1992	100916125	Westchester
Bronx Cast Iron	2020	1993	701457144	Bronx
Westchester Steel	2020	1994	100932622	Westchester
Bronx Cast Iron	2020	1995	700083516	Bronx
Westchester Steel	2020	1996	900225651	Westchester
Westchester Cast Iron	2020	1997	100175452	Westchester
Westchester Cast Iron	2020	1998	101124336	Westchester
Manhattan Cast Iron	2019	1999	600238052	Manhattan
Westchester Steel	2020	2000	100143172	Westchester
Westchester Steel	2020	2002	100954936	Westchester
Westchester Cast Iron	2020	2005	101424711	Westchester
Queens Cast Iron	2020	2006	800964955	Queens
Manhattan Cast Iron	2019	2007	300182267	Manhattan
Bronx Cast Iron	2020	2008	700480161	Bronx
Westchester Steel	2020	2010	900378374	Westchester
Westchester Steel	2020	2012	100983385	Westchester
Bronx Cast Iron	2020	2013	700184301	Bronx
Bronx Steel	2021	2014	700034794	Bronx
Manhattan Cast Iron	2019	2015	602213198	Manhattan
Westchester Steel	2020	2016	101134249	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Manhattan Wrought Iron	2019	2017	300321127	Manhattan
Westchester Steel	2020	2018	900171477	Westchester
Westchester Steel	2020	2020	900151645	Westchester
Westchester Steel	2020	2021	101250062	Westchester
Westchester Wrought Iron	2020	2022	101250773	Westchester
Westchester Cast Iron	2020	2023	900271744	Westchester
Westchester Cast Iron	2020	2024	901417540	Westchester
Bronx Cast Iron	2020	2025	700441755	Bronx
Westchester Steel	2020	2027	100202185	Westchester
Bronx Cast Iron	2020	2030	701309454	Bronx
Westchester Steel	2020	2031	100623686	Westchester
Westchester Steel	2020	2033	900528878	Westchester
Westchester Steel	2020	2034	900637843	Westchester
Westchester Steel	2020	2035	101106162	Westchester
Manhattan Steel	2019	2036	300308461	Manhattan
Westchester Steel	2020	2037	900416417	Westchester
Bronx Cast Iron	2020	2038	700358282	Bronx
Westchester Steel	2020	2039	100968688	Westchester
Westchester Steel	2020	2040	100095692	Westchester
Westchester Steel	2020	2042	101418482	Westchester
Westchester Steel	2020	2043	100672848	Westchester
Bronx Steel	2021	2044	149014	Bronx
Queens Cast Iron	2020	2045	200736535	Queens
Bronx Cast Iron	2020	2046	145054	Bronx
Westchester Steel	2020	2047	101383736	Westchester
Westchester Steel	2020	2049	900799008	Westchester
Queens Cast Iron	2020	2050	801215723	Queens
Westchester Steel	2020	2052	900717555	Westchester
Westchester Steel	2020	2053	101290845	Westchester
Bronx Cast Iron	2020	2054	700078165	Bronx
Manhattan Cast Iron	2019	2055	602586062	Manhattan
Westchester Steel	2020	2056	900281226	Westchester
Westchester Wrought Iron	2020	2057	100968998	Westchester
Westchester Cast Iron	2020	2058	100613128	Westchester
Westchester Steel	2020	2059	900380490	Westchester
Manhattan Wrought Iron	2019	2060	602687906	Manhattan
Westchester Steel	2020	2061	100989149	Westchester
Bronx Steel	2021	2062	96396	Bronx
Manhattan Cast Iron	2019	2063	602749290	Manhattan
Westchester Steel	2020	2067	900250513	Westchester
Westchester Steel	2020	2068	100557589	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Steel	2021	2069	700354632	Bronx
Manhattan Cast Iron	2019	2070	600269867	Manhattan
Westchester Steel	2020	2071	900637769	Westchester
Queens Cast Iron	2020	2072	200700573	Queens
Westchester Steel	2020	2073	900908860	Westchester
Westchester Steel	2020	2074	101122942	Westchester
Westchester Steel	2020	2075	101054392	Westchester
Westchester Steel	2020	2076	900410360	Westchester
Manhattan Cast Iron	2019	2077	600447557	Manhattan
Westchester Steel	2020	2078	101009160	Westchester
Westchester Cast Iron	2020	2079	900336228	Westchester
Bronx Cast Iron	2020	2080	700483287	Bronx
Westchester Steel	2020	2081	900309098	Westchester
Westchester Steel	2020	2083	101138068	Westchester
Bronx Steel	2021	2084	700541759	Bronx
Bronx Steel	2021	2086	700103040	Bronx
Bronx Cast Iron	2020	2087	701446269	Bronx
Bronx Cast Iron	2020	2088	700362472	Bronx
Bronx Cast Iron	2020	2089	700236307	Bronx
Westchester Steel	2020	2091	101395757	Westchester
Manhattan Cast Iron	2019	2092	600226200	Manhattan
Bronx Cast Iron	2020	2093	700489981	Bronx
Westchester Cast Iron	2020	2097	101144383	Westchester
Westchester Steel	2020	2098	900148788	Westchester
Bronx Steel	2021	2100	700170031	Bronx
Westchester Cast Iron	2020	2102	900358503	Westchester
Queens Cast Iron	2020	2103	200859582	Queens
Westchester Steel	2020	2104	100202182	Westchester
Westchester Steel	2020	2105	100557606	Westchester
Manhattan Cast Iron	2019	2106	600088941	Manhattan
Westchester Steel	2020	2107	901551584	Westchester
Westchester Cast Iron	2020	2108	900892257	Westchester
Westchester Steel	2020	2110	900449065	Westchester
Queens Cast Iron	2020	2111	200827791	Queens
Bronx Steel	2021	2113	700096734	Bronx
Bronx Cast Iron	2020	2115	701247568	Bronx
Bronx Steel	2021	2116	700483067	Bronx
Queens Cast Iron	2020	2117	200741820	Queens
Manhattan Wrought Iron	2019	2118	600329326	Manhattan
Bronx Steel	2021	2119	700149813	Bronx
Queens Cast Iron	2020	2120	800187364	Queens

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Steel	2021	2121	700048460	Bronx
Westchester Steel	2020	2123	901604939	Westchester
Bronx Cast Iron	2020	2124	701419235	Bronx
Manhattan Cast Iron	2019	2125	300204195	Manhattan
Bronx Steel	2021	2126	701196777	Bronx
Westchester Steel	2020	2127	101199725	Westchester
Manhattan Cast Iron	2019	2128	600349937	Manhattan
Manhattan Cast Iron	2019	2130	600315258	Manhattan
Bronx Cast Iron	2020	2131	700169016	Bronx
Bronx Steel	2021	2132	84098	Bronx
Bronx Cast Iron	2020	2133	700034279	Bronx
Manhattan Cast Iron	2019	2134	600001304	Manhattan
Westchester Cast Iron	2020	2135	100938165	Westchester
Queens Cast Iron	2020	2136	200758555	Queens
Bronx Cast Iron	2020	2137	701494157	Bronx
Westchester Steel	2020	2138	101264459	Westchester
Westchester Cast Iron	2020	2139	900386088	Westchester
Queens Cast Iron	2020	2140	200830275	Queens
Westchester Steel	2020	2141	101446251	Westchester
Westchester Cast Iron	2020	2142	900351488	Westchester
Bronx Cast Iron	2020	2145	700476978	Bronx
Westchester Steel	2020	2146	101045639	Westchester
Bronx Steel	2021	2147	700123880	Bronx
Westchester Cast Iron	2020	2148	901296580	Westchester
Manhattan Cast Iron	2019	2149	600103418	Manhattan
Westchester Steel	2020	2150	100984484	Westchester
Westchester Steel	2020	2151	901538633	Westchester
Westchester Steel	2020	2153	101337801	Westchester
Bronx Cast Iron	2020	2154	700067201	Bronx
Bronx Cast Iron	2020	2155	700078175	Bronx
Westchester Steel	2020	2156	900381890	Westchester
Queens Cast Iron	2020	2157	801237583	Queens
Bronx Cast Iron	2020	2158	700465281	Bronx
Westchester Steel	2020	2159	900685565	Westchester
Westchester Steel	2020	2160	101342012	Westchester
Bronx Steel	2021	2161	700492911	Bronx
Bronx Cast Iron	2020	2163	145074	Bronx
Westchester Cast Iron	2020	2164	900401807	Westchester
Bronx Cast Iron	2020	2165	700354036	Bronx
Westchester Steel	2020	2166	900637776	Westchester
Manhattan Cast Iron	2019	2168	600254104	Manhattan

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Queens Cast Iron	2020	2169	200855528	Queens
Manhattan Cast Iron	2019	2171	600220156	Manhattan
Bronx Cast Iron	2020	2173	700671457	Bronx
Westchester Steel	2020	2174	101250993	Westchester
Manhattan Cast Iron	2019	2175	600239197	Manhattan
Manhattan Cast Iron	2019	2176	600329227	Manhattan
Westchester Steel	2020	2178	900935375	Westchester
Westchester Steel	2020	2179	101397332	Westchester
Queens Cast Iron	2020	2181	800352795	Queens
Westchester Steel	2020	2182	100181159	Westchester
Westchester Steel	2020	2183	900283163	Westchester
Westchester Steel	2020	2184	100881204	Westchester
Westchester Steel	2020	2185	900444096	Westchester
Westchester Cast Iron	2020	2186	900297298	Westchester
Manhattan Cast Iron	2019	2187	300133298	Manhattan
Westchester Steel	2020	2188	100702210	Westchester
Bronx Steel	2021	2190	700102944	Bronx
Queens Cast Iron	2020	2191	200780828	Queens
Bronx Cast Iron	2020	2192	700086804	Bronx
Bronx Steel	2021	2194	700483231	Bronx
Westchester Steel	2020	2197	900152658	Westchester
Bronx Cast Iron	2020	2198	700712992	Bronx
Queens Cast Iron	2020	2199	200750108	Queens
Westchester Steel	2020	2200	900345322	Westchester
Bronx Cast Iron	2020	2201	700271163	Bronx
Bronx Cast Iron	2020	2203	700045104	Bronx
Queens Cast Iron	2020	2204	200827818	Queens
Manhattan Cast Iron	2019	2205	600332009	Manhattan
Westchester Cast Iron	2020	2206	101622979	Westchester
Westchester Steel	2020	2207	900390839	Westchester
Manhattan Cast Iron	2020	2209	600120981	Manhattan
Westchester Steel	2020	2211	101009773	Westchester
Bronx Steel	2021	2212	700474460	Bronx
Bronx Steel	2021	2213	700606312	Bronx
Westchester Steel	2020	2214	101140169	Westchester
Westchester Steel	2020	2215	100546321	Westchester
Westchester Steel	2021	2216	100593047	Westchester
Westchester Cast Iron	2020	2217	100934967	Westchester
Westchester Steel	2021	2220	900396493	Westchester
Westchester Steel	2021	2221	101160353	Westchester
Westchester Steel	2021	2222	900664210	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Steel	2021	2223	900809776	Westchester
Westchester Steel	2021	2225	100728599	Westchester
Westchester Steel	2021	2226	101478532	Westchester
Bronx Cast Iron	2020	2227	700288061	Bronx
Westchester Steel	2021	2229	900224108	Westchester
Bronx Steel	2021	2230	700651670	Bronx
Bronx Steel	2021	2231	701442758	Bronx
Westchester Steel	2021	2232	100600274	Westchester
Bronx Cast Iron	2020	2234	700686447	Bronx
Manhattan Cast Iron	2020	2235	300200208	Manhattan
Westchester Steel	2021	2236	900126505	Westchester
Westchester Cast Iron	2020	2237	101592850	Westchester
Queens Cast Iron	2020	2238	200896254	Queens
Westchester Cast Iron	2020	2239	901016291	Westchester
Westchester Steel	2021	2240	100186153	Westchester
Manhattan Cast Iron	2020	2241	602743999	Manhattan
Bronx Steel	2021	2243	700425703	Bronx
Bronx Cast Iron	2020	2244	700043947	Bronx
Westchester Steel	2021	2245	900046870	Westchester
Westchester Steel	2021	2246	101110504	Westchester
Westchester Steel	2021	2247	101296788	Westchester
Bronx Steel	2021	2248	700180447	Bronx
Westchester Steel	2021	2249	901329459	Westchester
Westchester Steel	2021	2250	101269196	Westchester
Manhattan Wrought Iron	2020	2252	600141990	Manhattan
Westchester Cast Iron	2020	2254	101014469	Westchester
Westchester Steel	2021	2255	101616274	Westchester
Bronx Cast Iron	2020	2256	701676853	Bronx
Bronx Cast Iron	2020	2258	700205679	Bronx
Bronx Steel	2021	2259	700167191	Bronx
Westchester Steel	2021	2260	900068917	Westchester
Westchester Steel	2021	2261	900721251	Westchester
Queens Cast Iron	2020	2262	801117648	Queens
Westchester Steel	2021	2264	900207006	Westchester
Westchester Steel	2021	2265	101344690	Westchester
Westchester Cast Iron	2020	2267	900994360	Westchester
Westchester Steel	2021	2268	101070060	Westchester
Manhattan Wrought Iron	2020	2270	602788174	Manhattan
Bronx Cast Iron	2020	2271	700464196	Bronx
Westchester Cast Iron	2020	2273	100910440	Westchester
Bronx Cast Iron	2020	2274	701354448	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Cast Iron	2020	2275	101047208	Westchester
Westchester Steel	2021	2276	100989628	Westchester
Westchester Steel	2021	2277	101155229	Westchester
Westchester Steel	2021	2278	900450469	Westchester
Bronx Steel	2021	2281	126932	Bronx
Queens Cast Iron	2020	2282	200888241	Queens
Bronx Cast Iron	2020	2283	701038338	Bronx
Westchester Cast Iron	2020	2284	100801500	Westchester
Manhattan Cast Iron	2020	2285	600335523	Manhattan
Westchester Steel	2021	2286	101047217	Westchester
Queens Cast Iron	2020	2287	200806823	Queens
Bronx Cast Iron	2020	2288	700377103	Bronx
Westchester Steel	2021	2289	900535530	Westchester
Bronx Cast Iron	2020	2291	700048421	Bronx
Manhattan Cast Iron	2020	2292	600145227	Manhattan
Westchester Cast Iron	2020	2293	901305515	Westchester
Bronx Cast Iron	2020	2294	700105136	Bronx
Westchester Steel	2021	2297	100675403	Westchester
Bronx Cast Iron	2020	2298	700067226	Bronx
Queens Cast Iron	2020	2299	800827153	Queens
Westchester Steel	2021	2300	100988461	Westchester
Westchester Cast Iron	2020	2301	100883258	Westchester
Bronx Cast Iron	2020	2303	700087177	Bronx
Queens Cast Iron	2020	2304	200775074	Queens
Westchester Steel	2021	2305	900035527	Westchester
Bronx Cast Iron	2020	2306	700136723	Bronx
Manhattan Cast Iron	2020	2307	600149809	Manhattan
Bronx Cast Iron	2020	2309	700463599	Bronx
Westchester Cast Iron	2020	2310	900366049	Westchester
Queens Cast Iron	2020	2311	200894893	Queens
Bronx Cast Iron	2020	2313	700396162	Bronx
Bronx Cast Iron	2020	2314	109206	Bronx
Manhattan Cast Iron	2020	2316	600194655	Manhattan
Westchester Steel	2021	2317	900131950	Westchester
Westchester Steel	2021	2322	100702209	Westchester
Westchester Steel	2021	2323	100110725	Westchester
Westchester Steel	2021	2324	100199876	Westchester
Bronx Cast Iron	2020	2325	700256701	Bronx
Westchester Cast Iron	2020	2327	100882045	Westchester
Westchester Cast Iron	2020	2328	101037346	Westchester
Westchester Cast Iron	2020	2329	100508085	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Steel	2021	2330	700452240	Bronx
Westchester Cast Iron	2020	2331	900282582	Westchester
Westchester Steel	2021	2332	101449350	Westchester
Westchester Steel	2021	2334	101326447	Westchester
Queens Cast Iron	2021	2335	200803851	Queens
Westchester Steel	2021	2337	101177980	Westchester
Westchester Steel	2021	2338	101066077	Westchester
Westchester Steel	2021	2339	900854541	Westchester
Bronx Cast Iron	2020	2342	700273501	Bronx
Manhattan Cast Iron	2020	2343	603015642	Manhattan
Westchester Steel	2021	2344	100176950	Westchester
Queens Cast Iron	2021	2345	200856904	Queens
Bronx Cast Iron	2020	2346	700102660	Bronx
Manhattan Cast Iron	2020	2347	600445355	Manhattan
Bronx Cast Iron	2020	2349	700188227	Bronx
Bronx Cast Iron	2020	2350	700094971	Bronx
Westchester Steel	2021	2351	101209326	Westchester
Westchester Steel	2021	2352	900368408	Westchester
Bronx Steel	2021	2353	700026445	Bronx
Manhattan Cast Iron	2020	2354	300107137	Manhattan
Bronx Cast Iron	2020	2355	153018	Bronx
Bronx Steel	2021	2356	700172187	Bronx
Manhattan Cast Iron	2020	2358	602914788	Manhattan
Bronx Steel	2021	2359	701619750	Bronx
Manhattan Cast Iron	2020	2360	600337744	Manhattan
Bronx Steel	2021	2361	700490512	Bronx
Queens Cast Iron	2021	2362	200858338	Queens
Westchester Steel	2021	2363	101292082	Westchester
Westchester Steel	2021	2364	101095471	Westchester
Westchester Steel	2021	2365	100052313	Westchester
Westchester Steel	2021	2367	901380181	Westchester
Westchester Cast Iron	2020	2368	901309014	Westchester
Westchester Steel	2021	2369	101314699	Westchester
Westchester Steel	2021	2370	900797462	Westchester
Westchester Steel	2021	2371	100989630	Westchester
Manhattan Cast Iron	2020	2373	600438853	Manhattan
Bronx Cast Iron	2020	2374	700264062	Bronx
Bronx Cast Iron	2020	2375	701518856	Bronx
Westchester Steel	2021	2376	901156461	Westchester
Bronx Cast Iron	2020	2377	700245211	Bronx
Westchester Steel	2021	2378	101343331	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Manhattan Cast Iron	2020	2379	600176850	Manhattan
Westchester Cast Iron	2020	2381	101151647	Westchester
Westchester Cast Iron	2020	2382	900307090	Westchester
Westchester Steel	2021	2383	101381171	Westchester
Westchester Steel	2021	2384	900285052	Westchester
Westchester Steel	2021	2385	900430882	Westchester
Westchester Steel	2021	2386	101146031	Westchester
Westchester Steel	2021	2389	101418701	Westchester
Queens Cast Iron	2021	2390	200896251	Queens
Bronx Cast Iron	2020	2392	701254521	Bronx
Manhattan Wrought Iron	2020	2393	600140066	Manhattan
Bronx Steel	2021	2394	701650171	Bronx
Westchester Steel	2021	2395	100134695	Westchester
Westchester Steel	2021	2396	100108376	Westchester
Bronx Steel	2021	2398	153456	Bronx
Westchester Steel	2021	2400	100975020	Westchester
Manhattan Cast Iron	2020	2401	600431518	Manhattan
Bronx Cast Iron	2020	2403	700286422	Bronx
Queens Cast Iron	2021	2404	200571375	Queens
Manhattan Wrought Iron	2020	2405	300160113	Manhattan
Bronx Cast Iron	2020	2406	701514682	Bronx
Bronx Cast Iron	2020	2408	700099184	Bronx
Bronx Cast Iron	2020	2409	700654043	Bronx
Bronx Steel	2021	2410	701658679	Bronx
Westchester Steel	2021	2411	900159985	Westchester
Bronx Cast Iron	2020	2412	700048437	Bronx
Westchester Cast Iron	2020	2414	900761711	Westchester
Bronx Cast Iron	2020	2415	700037316	Bronx
Bronx Cast Iron	2020	2416	700047381	Bronx
Westchester Steel	2021	2417	100546694	Westchester
Westchester Wrought Iron	2020	2418	100974328	Westchester
Bronx Cast Iron	2020	2419	700174696	Bronx
Bronx Steel	2021	2420	700146305	Bronx
Manhattan Wrought Iron	2020	2421	600367706	Manhattan
Westchester Cast Iron	2020	2423	100929985	Westchester
Westchester Steel	2021	2424	100965885	Westchester
Westchester Cast Iron	2020	2425	101404466	Westchester
Manhattan Cast Iron	2020	2426	602852963	Manhattan
Manhattan Cast Iron	2020	2427	300287014	Manhattan
Queens Cast Iron	2021	2428	200656805	Queens
Westchester Steel	2021	2429	901005119	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Cast Iron	2020	2430	100547401	Westchester
Westchester Steel	2021	2432	900791234	Westchester
Westchester Cast Iron	2020	2433	901355305	Westchester
Westchester Steel	2021	2435	101111163	Westchester
Manhattan Cast Iron	2020	2436	602461738	Manhattan
Westchester Cast Iron	2020	2437	900272552	Westchester
Bronx Cast Iron	2020	2439	127751	Bronx
Westchester Steel	2021	2440	900152196	Westchester
Westchester Cast Iron	2020	2441	101285364	Westchester
Manhattan Cast Iron	2020	2442	600447044	Manhattan
Bronx Cast Iron	2020	2443	158705	Bronx
Bronx Steel	2021	2444	700348657	Bronx
Westchester Steel	2021	2445	100068669	Westchester
Bronx Cast Iron	2020	2447	700396923	Bronx
Westchester Steel	2021	2448	101416358	Westchester
Westchester Steel	2021	2449	101387153	Westchester
Westchester Steel	2021	2450	900251910	Westchester
Bronx Cast Iron	2020	2453	701460803	Bronx
Westchester Steel	2021	2454	100165157	Westchester
Westchester Steel	2021	2455	100928753	Westchester
Westchester Steel	2021	2456	101247079	Westchester
Westchester Cast Iron	2020	2457	101289767	Westchester
Westchester Steel	2021	2458	100616080	Westchester
Westchester Steel	2021	2459	100915355	Westchester
Westchester Cast Iron	2020	2462	101124358	Westchester
Westchester Steel	2021	2463	101276148	Westchester
Bronx Cast Iron	2020	2465	700354030	Bronx
Bronx Cast Iron	2020	2466	700118101	Bronx
Manhattan Steel	2019	2467	600161837	Manhattan
Bronx Cast Iron	2020	2469	701446584	Bronx
Bronx Steel	2021	2470	700082522	Bronx
Westchester Wrought Iron	2020	2471	900230036	Westchester
Westchester Steel	2021	2473	900197833	Westchester
Bronx Steel	2021	2474	700071652	Bronx
Manhattan Wrought Iron	2020	2475	600379882	Manhattan
Westchester Steel	2021	2476	101100460	Westchester
Westchester Steel	2021	2477	100881198	Westchester
Bronx Cast Iron	2020	2478	700118245	Bronx
Westchester Steel	2021	2479	100543727	Westchester
Bronx Steel	2021	2480	20091	Bronx
Westchester Steel	2021	2481	101127919	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Manhattan Cast Iron	2020	2482	602743927	Manhattan
Westchester Steel	2021	2483	900370779	Westchester
Bronx Cast Iron	2020	2484	700039779	Bronx
Westchester Steel	2021	2486	101012731	Westchester
Manhattan Cast Iron	2020	2487	300124368	Manhattan
Manhattan Wrought Iron	2020	2488	600141110	Manhattan
Westchester Steel	2021	2489	101328871	Westchester
Westchester Steel	2021	2491	900440497	Westchester
Bronx Cast Iron	2020	2492	700032532	Bronx
Manhattan Cast Iron	2020	2494	300113335	Manhattan
Westchester Cast Iron	2020	2495	101497722	Westchester
Bronx Cast Iron	2020	2496	700357833	Bronx
Manhattan Cast Iron	2020	2498	600333551	Manhattan
Westchester Steel	2021	2499	101008371	Westchester
Bronx Cast Iron	2020	2500	700114713	Bronx
Westchester Steel	2021	2501	101123957	Westchester
Westchester Cast Iron	2020	2502	101051696	Westchester
Manhattan Cast Iron	2020	2503	600090947	Manhattan
Westchester Steel	2021	2504	101290848	Westchester
Manhattan Cast Iron	2020	2506	600397893	Manhattan
Westchester Steel	2021	2507	900350765	Westchester
Bronx Steel	2021	2508	700167779	Bronx
Bronx Cast Iron	2020	2509	701080623	Bronx
Manhattan Cast Iron	2020	2511	600248605	Manhattan
Bronx Cast Iron	2020	2514	143494	Bronx
Westchester Steel	2021	2515	100891661	Westchester
Bronx Steel	2021	2516	700494933	Bronx
Bronx Cast Iron	2020	2517	700031130	Bronx
Queens Cast Iron	2021	2518	200826441	Queens
Westchester Steel	2021	2519	900146884	Westchester
Manhattan Cast Iron	2020	2520	600222063	Manhattan
Westchester Steel	2021	2522	101329088	Westchester
Bronx Cast Iron	2020	2525	700358304	Bronx
Westchester Cast Iron	2020	2526	901477962	Westchester
Bronx Cast Iron	2020	2527	700300725	Bronx
Westchester Steel	2021	2528	900372371	Westchester
Westchester Steel	2021	2529	900641483	Westchester
Westchester Steel	2021	2530	900679375	Westchester
Bronx Steel	2021	2531	700207196	Bronx
Queens Cast Iron	2021	2532	200758574	Queens
Bronx Cast Iron	2020	2533	700249305	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Steel	2021	2534	701725747	Bronx
Westchester Cast Iron	2020	2536	101404481	Westchester
Bronx Cast Iron	2020	2537	700371048	Bronx
Westchester Steel	2021	2538	901205027	Westchester
Westchester Steel	2021	2539	101268212	Westchester
Manhattan Wrought Iron	2020	2541	600152666	Manhattan
Westchester Cast Iron	2020	2542	900284625	Westchester
Westchester Steel	2021	2543	901330675	Westchester
Bronx Cast Iron	2020	2544	701448761	Bronx
Westchester Steel	2021	2545	101173175	Westchester
Manhattan Cast Iron	2020	2546	600349411	Manhattan
Westchester Steel	2021	2547	101390000	Westchester
Bronx Cast Iron	2020	2548	700023048	Bronx
Westchester Cast Iron	2020	2550	900215422	Westchester
Westchester Steel	2021	2551	901157784	Westchester
Westchester Steel	2021	2552	901324654	Westchester
Westchester Cast Iron	2020	2553	900342260	Westchester
Westchester Steel	2021	2554	100720005	Westchester
Westchester Steel	2021	2556	101115440	Westchester
Bronx Cast Iron	2020	2557	700651584	Bronx
Manhattan Cast Iron	2020	2559	600276056	Manhattan
Westchester Steel	2021	2560	900045918	Westchester
Bronx Steel	2021	2561	700473946	Bronx
Bronx Cast Iron	2020	2562	701701837	Bronx
Westchester Steel	2021	2563	900695770	Westchester
Bronx Cast Iron	2020	2564	701433537	Bronx
Bronx Steel	2021	2565	701497002	Bronx
Westchester Cast Iron	2020	2566	901132788	Westchester
Manhattan Steel	2019	2567	600058928	Manhattan
Westchester Steel	2021	2568	100102276	Westchester
Bronx Cast Iron	2020	2569	700429546	Bronx
Bronx Steel	2021	2570	700171977	Bronx
Westchester Steel	2021	2571	100672837	Westchester
Bronx Steel	2021	2572	96368	Bronx
Manhattan Steel	2019	2573	300146615	Manhattan
Westchester Steel	2021	2574	101334241	Westchester
Queens Cast Iron	2021	2575	800383933	Queens
Westchester Steel	2021	2579	900105291	Westchester
Manhattan Cast Iron	2020	2580	602596410	Manhattan
Bronx Cast Iron	2020	2581	700543243	Bronx
Manhattan Wrought Iron	2020	2582	600319444	Manhattan

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Manhattan Cast Iron	2020	2583	300175988	Manhattan
Bronx Cast Iron	2020	2584	700078477	Bronx
Bronx Wrought Iron	2020	2586	700026467	Bronx
Westchester Steel	2021	2587	900169298	Westchester
Bronx Cast Iron	2020	2588	700354633	Bronx
Westchester Cast Iron	2020	2589	101053588	Westchester
Westchester Steel	2021	2590	900435414	Westchester
Bronx Cast Iron	2020	2591	700465121	Bronx
Westchester Steel	2021	2593	901233977	Westchester
Westchester Steel	2021	2594	101392874	Westchester
Manhattan Cast Iron	2020	2596	600327242	Manhattan
Westchester Cast Iron	2020	2597	900254263	Westchester
Bronx Cast Iron	2020	2599	700259891	Bronx
Bronx Cast Iron	2020	2602	700138559	Bronx
Bronx Cast Iron	2020	2604	701239826	Bronx
Westchester Steel	2021	2605	101306310	Westchester
Westchester Steel	2021	2606	900561325	Westchester
Bronx Steel	2021	2607	700371627	Bronx
Bronx Steel	2021	2608	700023323	Bronx
Westchester Steel	2021	2609	100883710	Westchester
Manhattan Cast Iron	2020	2610	600090972	Manhattan
Westchester Steel	2021	2611	101043989	Westchester
Bronx Steel	2021	2612	700085021	Bronx
Westchester Cast Iron	2020	2613	100710082	Westchester
Westchester Steel	2021	2614	100945431	Westchester
Westchester Steel	2021	2615	100515926	Westchester
Westchester Steel	2021	2616	101100456	Westchester
Westchester Steel	2021	2619	101122941	Westchester
Manhattan Wrought Iron	2020	2620	600386218	Manhattan
Westchester Steel	2021	2623	901239226	Westchester
Manhattan Cast Iron	2020	2624	600247702	Manhattan
Westchester Steel	2021	2625	101108890	Westchester
Westchester Cast Iron	2020	2626	101094101	Westchester
Westchester Steel	2021	2629	901229914	Westchester
Bronx Cast Iron	2020	2630	700191442	Bronx
Bronx Cast Iron	2020	2631	701280502	Bronx
Westchester Steel	2021	2632	101006803	Westchester
Bronx Cast Iron	2020	2633	700169193	Bronx
Westchester Steel	2021	2634	100226820	Westchester
Bronx Cast Iron	2020	2635	700450729	Bronx
Queens Cast Iron	2021	2636	800276113	Queens

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Steel	2021	2637	100758145	Westchester
Manhattan Cast Iron	2020	2639	600254107	Manhattan
Westchester Steel	2021	2640	101106769	Westchester
Queens Cast Iron	2021	2641	800600583	Queens
Queens Cast Iron	2021	2643	801095780	Queens
Queens Cast Iron	2021	2644	200768328	Queens
Westchester Steel	2021	2645	101327517	Westchester
Bronx Cast Iron	2020	2646	701088226	Bronx
Manhattan Cast Iron	2020	2647	300182287	Manhattan
Bronx Steel	2021	2648	700170082	Bronx
Westchester Steel	2021	2649	101341372	Westchester
Westchester Steel	2021	2651	901455553	Westchester
Westchester Cast Iron	2020	2652	900729606	Westchester
Bronx Cast Iron	2020	2653	701472601	Bronx
Manhattan Cast Iron	2020	2654	600277239	Manhattan
Westchester Steel	2021	2655	101213832	Westchester
Bronx Cast Iron	2020	2656	701169052	Bronx
Bronx Cast Iron	2020	2658	701442782	Bronx
Bronx Cast Iron	2020	2659	701350578	Bronx
Bronx Cast Iron	2020	2660	700426527	Bronx
Westchester Steel	2021	2661	101260941	Westchester
Westchester Cast Iron	2020	2662	900505252	Westchester
Westchester Cast Iron	2020	2663	901456892	Westchester
Bronx Cast Iron	2020	2664	700122316	Bronx
Westchester Cast Iron	2020	2665	100749071	Westchester
Westchester Steel	2021	2666	101004157	Westchester
Bronx Steel	2021	2667	700348659	Bronx
Bronx Cast Iron	2020	2669	700204970	Bronx
Bronx Cast Iron	2020	2670	701268126	Bronx
Westchester Cast Iron	2020	2671	901523700	Westchester
Bronx Steel	2021	2672	700178537	Bronx
Westchester Cast Iron	2020	2674	901131123	Westchester
Westchester Cast Iron	2020	2676	900374263	Westchester
Manhattan Cast Iron	2020	2677	600009993	Manhattan
Westchester Cast Iron	2020	2678	100889837	Westchester
Queens Cast Iron	2021	2680	200642362	Queens
Westchester Steel	2021	2681	101106145	Westchester
Manhattan Cast Iron	2020	2682	600327706	Manhattan
Westchester Cast Iron	2020	2683	100950210	Westchester
Manhattan Cast Iron	2020	2684	600193777	Manhattan
Westchester Steel	2021	2685	101152224	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Queens Cast Iron	2021	2686	200758557	Queens
Manhattan Cast Iron	2020	2687	600199401	Manhattan
Westchester Cast Iron	2020	2688	101605141	Westchester
Bronx Cast Iron	2020	2689	700026420	Bronx
Westchester Cast Iron	2020	2691	901203038	Westchester
Westchester Steel	2021	2693	900153995	Westchester
Westchester Steel	2021	2694	101261898	Westchester
Westchester Steel	2021	2695	900186163	Westchester
Westchester Cast Iron	2020	2697	900332129	Westchester
Bronx Steel	2021	2698	157385	Bronx
Westchester Cast Iron	2020	2699	901582332	Westchester
Westchester Cast Iron	2020	2701	101017931	Westchester
Queens Cast Iron	2021	2702	200823700	Queens
Manhattan Cast Iron	2020	2703	600244735	Manhattan
Westchester Cast Iron	2020	2705	901486294	Westchester
Bronx Cast Iron	2020	2706	701600126	Bronx
Westchester Steel	2021	2707	101259743	Westchester
Westchester Cast Iron	2020	2708	101236874	Westchester
Westchester Cast Iron	2020	2709	101041434	Westchester
Westchester Steel	2021	2710	900145410	Westchester
Manhattan Cast Iron	2020	2712	600254183	Manhattan
Manhattan Cast Iron	2020	2713	300138419	Manhattan
Manhattan Cast Iron	2020	2714	600223378	Manhattan
Bronx Cast Iron	2020	2716	700375951	Bronx
Manhattan Cast Iron	2020	2718	600357656	Manhattan
Bronx Cast Iron	2020	2719	700304952	Bronx
Westchester Cast Iron	2020	2720	900404048	Westchester
Westchester Cast Iron	2020	2721	900404150	Westchester
Westchester Steel	2021	2722	101419729	Westchester
Westchester Steel	2021	2723	101103732	Westchester
Westchester Steel	2021	2725	900958840	Westchester
Westchester Steel	2021	2728	901329640	Westchester
Westchester Steel	2021	2729	100917754	Westchester
Westchester Steel	2021	2730	100954632	Westchester
Westchester Steel	2021	2731	100715147	Westchester
Bronx Cast Iron	2020	2732	700315288	Bronx
Bronx Cast Iron	2020	2733	150012	Bronx
Westchester Steel	2021	2734	101153903	Westchester
Bronx Cast Iron	2020	2735	701268207	Bronx
Manhattan Steel	2019	2736	300182199	Manhattan
Bronx Cast Iron	2020	2738	700060427	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Cast Iron	2020	2739	121224	Bronx
Westchester Steel	2021	2740	100091844	Westchester
Bronx Cast Iron	2020	2741	700464349	Bronx
Westchester Cast Iron	2020	2742	100980990	Westchester
Westchester Cast Iron	2020	2743	101014989	Westchester
Westchester Cast Iron	2020	2744	900337211	Westchester
Bronx Steel	2021	2746	700376883	Bronx
Bronx Cast Iron	2020	2748	701276220	Bronx
Westchester Steel	2021	2750	100149515	Westchester
Westchester Steel	2021	2751	101096908	Westchester
Bronx Steel	2021	2752	700177711	Bronx
Westchester Steel	2021	2753	100622542	Westchester
Westchester Steel	2021	2754	100618444	Westchester
Queens Cast Iron	2021	2755	800342508	Queens
Bronx Cast Iron	2020	2756	700001288	Bronx
Bronx Cast Iron	2020	2758	700330491	Bronx
Bronx Cast Iron	2020	2759	701033561	Bronx
Bronx Cast Iron	2020	2761	700003419	Bronx
Westchester Cast Iron	2020	2762	901196630	Westchester
Westchester Steel	2021	2763	100198670	Westchester
Westchester Cast Iron	2020	2764	101455275	Westchester
Westchester Cast Iron	2020	2765	100080938	Westchester
Westchester Steel	2021	2766	900941205	Westchester
Westchester Cast Iron	2020	2767	101163612	Westchester
Bronx Steel	2021	2768	700238949	Bronx
Westchester Steel	2021	2769	101396770	Westchester
Westchester Steel	2021	2770	900416048	Westchester
Bronx Steel	2021	2771	701226625	Bronx
Bronx Cast Iron	2020	2772	700137102	Bronx
Bronx Cast Iron	2020	2773	700655364	Bronx
Queens Cast Iron	2021	2774	800369029	Queens
Bronx Cast Iron	2020	2776	700763605	Bronx
Bronx Steel	2021	2778	700046188	Bronx
Bronx Cast Iron	2020	2779	700183554	Bronx
Westchester Steel	2021	2780	101145228	Westchester
Westchester Cast Iron	2020	2781	900362195	Westchester
Westchester Steel	2021	2782	900086484	Westchester
Westchester Cast Iron	2020	2783	100742386	Westchester
Westchester Steel	2021	2784	100895190	Westchester
Bronx Cast Iron	2020	2785	700116586	Bronx
Westchester Steel	2021	2788	901397873	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Steel	2021	2789	101392150	Westchester
Westchester Steel	2021	2790	900394713	Westchester
Manhattan Wrought Iron	2020	2791	300127159	Manhattan
Bronx Cast Iron	2020	2792	701473665	Bronx
Westchester Steel	2021	2793	101275733	Westchester
Westchester Steel	2021	2794	900126498	Westchester
Westchester Steel	2021	2795	900749544	Westchester
Bronx Steel	2021	2796	700309892	Bronx
Westchester Steel	2021	2797	100723340	Westchester
Westchester Steel	2021	2798	901424990	Westchester
Westchester Cast Iron	2020	2799	900804768	Westchester
Westchester Wrought Iron	2020	2800	900280380	Westchester
Bronx Cast Iron	2020	2802	700339101	Bronx
Westchester Steel	2021	2804	100899165	Westchester
Westchester Cast Iron	2020	2805	100170112	Westchester
Westchester Steel	2021	2806	100923529	Westchester
Westchester Steel	2021	2807	101388093	Westchester
Westchester Cast Iron	2020	2808	900348191	Westchester
Bronx Steel	2021	2811	700050002	Bronx
Bronx Cast Iron	2020	2812	700037971	Bronx
Westchester Cast Iron	2020	2813	101020913	Westchester
Westchester Steel	2021	2814	101106128	Westchester
Westchester Cast Iron	2020	2816	900405232	Westchester
Westchester Steel	2021	2817	100231147	Westchester
Queens Wrought Iron	2021	2818	200750109	Queens
Westchester Cast Iron	2020	2819	900270965	Westchester
Bronx Cast Iron	2020	2820	84092	Bronx
Westchester Cast Iron	2020	2821	100509422	Westchester
Bronx Cast Iron	2020	2824	701663213	Bronx
Manhattan Wrought Iron	2020	2825	300317204	Manhattan
Manhattan Steel	2019	2826	300287047	Manhattan
Westchester Steel	2021	2827	101226294	Westchester
Westchester Steel	2021	2828	100634507	Westchester
Bronx Cast Iron	2020	2829	701010923	Bronx
Bronx Wrought Iron	2020	2830	700050135	Bronx
Bronx Cast Iron	2020	2831	700116506	Bronx
Westchester Steel	2021	2832	101055447	Westchester
Westchester Steel	2021	2833	900228722	Westchester
Bronx Steel	2021	2834	701182531	Bronx
Manhattan Cast Iron	2020	2835	300236517	Manhattan
Manhattan Cast Iron	2020	2837	600302571	Manhattan

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Steel	2021	2838	101207350	Westchester
Westchester Steel	2021	2839	100607874	Westchester
Westchester Steel	2021	2841	101305956	Westchester
Bronx Cast Iron	2020	2842	700427205	Bronx
Manhattan Cast Iron	2020	2843	300160107	Manhattan
Manhattan Cast Iron	2020	2844	600362047	Manhattan
Westchester Steel	2021	2845	101173179	Westchester
Westchester Cast Iron	2020	2846	101280348	Westchester
Westchester Steel	2021	2847	100714513	Westchester
Westchester Steel	2021	2848	101261122	Westchester
Westchester Steel	2021	2849	101259749	Westchester
Bronx Cast Iron	2020	2850	700143821	Bronx
Bronx Cast Iron	2020	2851	147901	Bronx
Westchester Steel	2021	2852	900388031	Westchester
Westchester Steel	2021	2853	100599422	Westchester
Bronx Cast Iron	2020	2854	700032653	Bronx
Westchester Cast Iron	2020	2856	100170123	Westchester
Westchester Steel	2021	2857	101159178	Westchester
Westchester Steel	2021	2858	900098883	Westchester
Westchester Cast Iron	2020	2859	100910444	Westchester
Westchester Steel	2021	2860	100624615	Westchester
Bronx Cast Iron	2020	2861	700313737	Bronx
Queens Cast Iron	2021	2862	200788533	Queens
Westchester Steel	2021	2863	100181146	Westchester
Bronx Steel	2021	2865	700164547	Bronx
Bronx Cast Iron	2020	2866	700268038	Bronx
Westchester Steel	2021	2867	900535545	Westchester
Westchester Steel	2021	2868	101047201	Westchester
Bronx Cast Iron	2020	2869	700056519	Bronx
Bronx Cast Iron	2020	2871	700061196	Bronx
Westchester Steel	2021	2872	900203172	Westchester
Westchester Cast Iron	2020	2873	101236873	Westchester
Westchester Cast Iron	2020	2874	101607439	Westchester
Bronx Cast Iron	2020	2875	701228472	Bronx
Queens Cast Iron	2021	2876	200796301	Queens
Bronx Cast Iron	2020	2878	700022212	Bronx
Bronx Cast Iron	2020	2879	97952	Bronx
Manhattan Cast Iron	2020	2880	600311003	Manhattan
Westchester Steel	2021	2881	101397328	Westchester
Westchester Cast Iron	2020	2882	900998445	Westchester
Queens Cast Iron	2021	2883	801079441	Queens

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking

2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Steel	2021	2884	700102681	Bronx
Westchester Steel	2021	2885	101007393	Westchester
Westchester Steel	2021	2886	101398929	Westchester
Westchester Steel	2021	2887	100910343	Westchester
Queens Cast Iron	2021	2888	800347367	Queens
Bronx Cast Iron	2020	2889	701673746	Bronx
Westchester Steel	2021	2890	100226565	Westchester
Bronx Cast Iron	2020	2892	700339107	Bronx
Bronx Steel	2021	2893	700027343	Bronx
Westchester Cast Iron	2020	2894	100638726	Westchester
Manhattan Wrought Iron	2020	2895	602975764	Manhattan
Bronx Cast Iron	2020	2896	700082753	Bronx
Westchester Steel	2021	2898	100939607	Westchester
Manhattan Cast Iron	2020	2899	600246665	Manhattan
Queens Cast Iron	2021	2900	200860644	Queens
Westchester Steel	2021	2901	900167951	Westchester
Bronx Cast Iron	2020	2902	700456422	Bronx
Westchester Cast Iron	2020	2903	900209370	Westchester
Westchester Cast Iron	2020	2904	100514276	Westchester
Westchester Steel	2021	2905	900197783	Westchester
Westchester Steel	2021	2906	101314696	Westchester
Queens Cast Iron	2021	2907	200796302	Queens
Bronx Cast Iron	2020	2908	701317369	Bronx
Bronx Cast Iron	2020	2909	700464537	Bronx
Westchester Steel	2021	2910	101086846	Westchester
Manhattan Wrought Iron	2020	2911	600149029	Manhattan
Bronx Cast Iron	2020	2912	700248934	Bronx
Bronx Steel	2021	2913	133780	Bronx
Bronx Cast Iron	2020	2914	700335467	Bronx
Westchester Cast Iron	2020	2915	900232234	Westchester
Westchester Cast Iron	2020	2916	100909153	Westchester
Westchester Cast Iron	2020	2918	101433926	Westchester
Manhattan Steel	2019	2920	600339849	Manhattan
Westchester Steel	2021	2921	101127889	Westchester
Westchester Steel	2021	2923	101408704	Westchester
Queens Cast Iron	2021	2924	801211557	Queens
Westchester Steel	2021	2926	901287499	Westchester
Westchester Steel	2021	2927	900295782	Westchester
Westchester Steel	2021	2928	901431909	Westchester
Bronx Cast Iron	2020	2929	701072966	Bronx
Manhattan Cast Iron	2020	2930	600171572	Manhattan

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Manhattan Cast Iron	2020	2931	602854964	Manhattan
Westchester Steel	2021	2932	100760310	Westchester
Manhattan Cast Iron	2020	2933	300179916	Manhattan
Westchester Steel	2021	2934	101040213	Westchester
Bronx Cast Iron	2020	2935	700113891	Bronx
Westchester Steel	2021	2936	100889251	Westchester
Manhattan Cast Iron	2020	2937	602799704	Manhattan
Westchester Cast Iron	2020	2940	100946188	Westchester
Manhattan Cast Iron	2020	2941	600296619	Manhattan
Westchester Wrought Iron	2020	2942	100976174	Westchester
Westchester Steel	2021	2943	100890761	Westchester
Bronx Steel	2021	2944	700350474	Bronx
Bronx Cast Iron	2020	2945	700175361	Bronx
Bronx Cast Iron	2020	2946	700083303	Bronx
Westchester Cast Iron	2020	2947	901460663	Westchester
Manhattan Cast Iron	2020	2948	300317698	Manhattan
Westchester Steel	2021	2949	900424629	Westchester
Westchester Steel	2021	2950	101155589	Westchester
Westchester Steel	2021	2951	101248506	Westchester
Westchester Steel	2021	2952	100591434	Westchester
Bronx Cast Iron	2020	2953	701087766	Bronx
Westchester Steel	2021	2955	101615883	Westchester
Queens Cast Iron	2021	2957	200861972	Queens
Westchester Cast Iron	2020	2958	900147451	Westchester
Westchester Steel	2021	2960	100138135	Westchester
Bronx Steel	2021	2962	700131749	Bronx
Bronx Steel	2021	2966	700628344	Bronx
Westchester Steel	2021	2967	100964725	Westchester
Bronx Cast Iron	2020	2969	700129934	Bronx
Manhattan Cast Iron	2020	2971	600405099	Manhattan
Westchester Cast Iron	2020	2972	900331467	Westchester
Manhattan Cast Iron	2020	2973	300287013	Manhattan
Westchester Cast Iron	2020	2975	900257791	Westchester
Bronx Cast Iron	2020	2976	700048470	Bronx
Westchester Steel	2021	2977	900435596	Westchester
Manhattan Cast Iron	2020	2978	602334459	Manhattan
Westchester Steel	2021	2981	900255176	Westchester
Westchester Steel	2021	2982	900979709	Westchester
Bronx Cast Iron	2020	2983	700157433	Bronx
Bronx Cast Iron	2020	2984	700663245	Bronx
Bronx Steel	2021	2986	700064246	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Steel	2021	2987	100886410	Westchester
Queens Cast Iron	2021	2989	200818753	Queens
Manhattan Cast Iron	2020	2990	600242718	Manhattan
Westchester Steel	2021	2991	900034692	Westchester
Westchester Steel	2021	2992	101039113	Westchester
Westchester Steel	2021	2994	901039700	Westchester
Westchester Steel	2021	2995	901212725	Westchester
Westchester Steel	2021	2997	900073099	Westchester
Westchester Steel	2021	2998	901423983	Westchester
Westchester Steel	2021	2999	901223844	Westchester
Manhattan Steel	2019	3000	600326837	Manhattan
Westchester Cast Iron	2020	3001	100629436	Westchester
Westchester Steel	2021	3002	101203608	Westchester
Westchester Cast Iron	2020	3003	101092570	Westchester
Westchester Steel	2021	3004	100611814	Westchester
Westchester Cast Iron	2020	3006	101033838	Westchester
Bronx Steel	2021	3007	700651636	Bronx
Westchester Steel	2021	3008	100716844	Westchester
Queens Cast Iron	2021	3009	801136465	Queens
Westchester Cast Iron	2020	3010	100801963	Westchester
Queens Cast Iron	2021	3011	801062090	Queens
Westchester Steel	2021	3012	100617864	Westchester
Westchester Cast Iron	2020	3013	900717354	Westchester
Westchester Steel	2021	3014	900860899	Westchester
Westchester Steel	2021	3015	100908614	Westchester
Westchester Steel	2021	3016	101330350	Westchester
Westchester Steel	2021	3017	100907549	Westchester
Westchester Steel	2021	3018	900723551	Westchester
Westchester Steel	2021	3019	101398935	Westchester
Westchester Steel	2021	3021	100548399	Westchester
Westchester Cast Iron	2020	3022	101433927	Westchester
Westchester Steel	2021	3023	101188123	Westchester
Queens Cast Iron	2021	3024	800615323	Queens
Manhattan Cast Iron	2020	3027	602907415	Manhattan
Queens Cast Iron	2021	3028	200740650	Queens
Westchester Steel	2021	3029	101631877	Westchester
Westchester Cast Iron	2020	3033	900139855	Westchester
Westchester Cast Iron	2020	3034	100186186	Westchester
Bronx Steel	2021	3035	700279848	Bronx
Westchester Steel	2021	3036	901184725	Westchester
Westchester Steel	2021	3037	101577174	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Cast Iron	2020	3038	900139976	Westchester
Westchester Steel	2021	3040	100200659	Westchester
Queens Wrought Iron	2021	3041	800629176	Queens
Westchester Cast Iron	2020	3042	101446260	Westchester
Bronx Cast Iron	2020	3043	700391298	Bronx
Queens Cast Iron	2021	3045	200560228	Queens
Queens Cast Iron	2021	3046	800769150	Queens
Westchester Steel	2021	3047	101190591	Westchester
Westchester Steel	2021	3048	101156052	Westchester
Bronx Cast Iron	2020	3050	700071551	Bronx
Bronx Cast Iron	2020	3053	700371116	Bronx
Westchester Steel	2021	3054	900396465	Westchester
Manhattan Cast Iron	2020	3055	600001298	Manhattan
Manhattan Wrought Iron	2020	3056	600160783	Manhattan
Westchester Steel	2021	3057	101262387	Westchester
Queens Cast Iron	2021	3058	801185335	Queens
Queens Cast Iron	2021	3059	800591085	Queens
Westchester Cast Iron	2020	3060	101415658	Westchester
Bronx Cast Iron	2020	3061	158724	Bronx
Westchester Steel	2021	3063	100199482	Westchester
Bronx Cast Iron	2020	3064	700118243	Bronx
Westchester Steel	2021	3066	101196405	Westchester
Westchester Steel	2021	3068	101421069	Westchester
Queens Cast Iron	2021	3070	200820440	Queens
Westchester Steel	2021	3072	901383651	Westchester
Bronx Cast Iron	2020	3074	700415329	Bronx
Westchester Steel	2021	3075	900890778	Westchester
Westchester Steel	2021	3078	101279763	Westchester
Westchester Steel	2021	3079	101442964	Westchester
Queens Cast Iron	2021	3081	200911228	Queens
Westchester Steel	2021	3082	101291536	Westchester
Westchester Steel	2021	3084	901523488	Westchester
Queens Cast Iron	2021	3085	200550811	Queens
Westchester Steel	2021	3086	900086482	Westchester
Manhattan Cast Iron	2020	3087	300136292	Manhattan
Westchester Steel	2021	3088	100702222	Westchester
Bronx Cast Iron	2020	3089	700480187	Bronx
Westchester Steel	2021	3090	101115517	Westchester
Bronx Cast Iron	2020	3091	54432	Bronx
Queens Cast Iron	2021	3092	200827817	Queens
Westchester Steel	2021	3093	101209848	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Steel	2021	3095	100085780	Westchester
Westchester Steel	2021	3097	100514929	Westchester
Westchester Steel	2021	3098	900159926	Westchester
Westchester Steel	2021	3100	900387444	Westchester
Manhattan Wrought Iron	2020	3101	300236528	Manhattan
Westchester Cast Iron	2020	3102	100990191	Westchester
Westchester Steel	2021	3103	101314700	Westchester
Queens Cast Iron	2021	3106	200659659	Queens
Manhattan Wrought Iron	2020	3109	300186860	Manhattan
Westchester Cast Iron	2020	3110	900774663	Westchester
Westchester Steel	2021	3111	100702220	Westchester
Westchester Cast Iron	2020	3112	900309768	Westchester
Bronx Steel	2021	3113	700096746	Bronx
Bronx Cast Iron	2020	3114	701674081	Bronx
Queens Cast Iron	2021	3117	200822297	Queens
Westchester Steel	2021	3118	100178766	Westchester
Westchester Steel	2021	3120	100728589	Westchester
Queens Cast Iron	2021	3121	200736584	Queens
Bronx Cast Iron	2020	3122	701215357	Bronx
Bronx Cast Iron	2020	3123	701085239	Bronx
Westchester Steel	2021	3124	900783487	Westchester
Westchester Cast Iron	2020	3126	100344657	Westchester
Bronx Steel	2021	3127	700069174	Bronx
Westchester Cast Iron	2020	3128	900304639	Westchester
Queens Cast Iron	2021	3129	200775084	Queens
Bronx Cast Iron	2020	3130	700171171	Bronx
Manhattan Cast Iron	2020	3131	600219294	Manhattan
Westchester Steel	2021	3132	100967626	Westchester
Bronx Cast Iron	2020	3133	700204973	Bronx
Westchester Steel	2021	3134	101161285	Westchester
Westchester Steel	2021	3135	900076062	Westchester
Westchester Cast Iron	2020	3136	100237963	Westchester
Westchester Steel	2021	3137	900444098	Westchester
Westchester Steel	2021	3138	901353634	Westchester
Westchester Steel	2021	3139	900206504	Westchester
Westchester Cast Iron	2020	3140	900281406	Westchester
Bronx Cast Iron	2020	3141	106594	Bronx
Westchester Steel	2021	3143	101176287	Westchester
Bronx Cast Iron	2020	3144	700532894	Bronx
Westchester Steel	2021	3145	101339372	Westchester
Manhattan Cast Iron	2020	3146	602575952	Manhattan

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Steel	2021	3147	900222812	Westchester
Bronx Cast Iron	2020	3148	700185288	Bronx
Bronx Cast Iron	2020	3149	700295520	Bronx
Westchester Cast Iron	2020	3150	900501187	Westchester
Westchester Cast Iron	2020	3153	901383341	Westchester
Westchester Steel	2021	3155	101014954	Westchester
Westchester Steel	2021	3156	100886703	Westchester
Westchester Cast Iron	2020	3157	101287144	Westchester
Westchester Steel	2021	3163	901179519	Westchester
Westchester Steel	2021	3166	100167513	Westchester
Queens Cast Iron	2021	3167	800911006	Queens
Westchester Steel	2021	3168	101122939	Westchester
Bronx Cast Iron	2020	3169	700030614	Bronx
Bronx Cast Iron	2020	3170	700078234	Bronx
Westchester Steel	2021	3171	101328801	Westchester
Manhattan Cast Iron	2020	3172	300125847	Manhattan
Bronx Cast Iron	2020	3173	700267030	Bronx
Westchester Steel	2021	3174	900126948	Westchester
Westchester Cast Iron	2020	3178	101504989	Westchester
Westchester Steel	2021	3179	100624940	Westchester
Westchester Steel	2021	3180	100693297	Westchester
Westchester Steel	2021	3181	101622176	Westchester
Westchester Steel	2021	3183	900082689	Westchester
Westchester Steel	2021	3184	101168144	Westchester
Manhattan Cast Iron	2020	3185	600285584	Manhattan
Manhattan Cast Iron	2020	3186	300199511	Manhattan
Bronx Steel	2021	3188	700651627	Bronx
Manhattan Cast Iron	2020	3191	600021165	Manhattan
Westchester Steel	2021	3192	900084776	Westchester
Bronx Steel	2021	3194	700178589	Bronx
Bronx Cast Iron	2020	3195	158707	Bronx
Westchester Steel	2021	3197	101039778	Westchester
Manhattan Cast Iron	2020	3198	300301973	Manhattan
Westchester Steel	2021	3199	101159612	Westchester
Westchester Steel	2021	3201	901196540	Westchester
Westchester Wrought Iron	2020	3202	101204660	Westchester
Bronx Cast Iron	2020	3203	700401962	Bronx
Bronx Cast Iron	2020	3204	701521117	Bronx
Bronx Cast Iron	2020	3205	701346908	Bronx
Westchester Steel	2021	3206	101037022	Westchester
Bronx Cast Iron	2020	3207	700047363	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Steel	2021	3208	700109375	Bronx
Westchester Steel	2021	3209	101277228	Westchester
Queens Cast Iron	2021	3210	800957494	Queens
Bronx Steel	2021	3211	700651663	Bronx
Westchester Cast Iron	2020	3212	100609781	Westchester
Bronx Cast Iron	2020	3213	700384458	Bronx
Westchester Steel	2021	3214	100953554	Westchester
Manhattan Cast Iron	2020	3215	600206476	Manhattan
Bronx Steel	2021	3216	79832	Bronx
Westchester Steel	2021	3217	100667976	Westchester
Bronx Cast Iron	2020	3218	700343240	Bronx
Bronx Steel	2021	3219	701284055	Bronx
Westchester Steel	2021	3220	100635359	Westchester
Bronx Cast Iron	2020	3221	700205869	Bronx
Westchester Steel	2021	3223	101576945	Westchester
Westchester Wrought Iron	2020	3226	100972488	Westchester
Bronx Cast Iron	2020	3227	700100744	Bronx
Westchester Cast Iron	2020	3228	100996624	Westchester
Westchester Steel	2021	3230	101272599	Westchester
Manhattan Cast Iron	2020	3231	600234765	Manhattan
Westchester Cast Iron	2020	3232	101077599	Westchester
Westchester Steel	2021	3233	101155849	Westchester
Manhattan Wrought Iron	2020	3235	600160858	Manhattan
Westchester Steel	2021	3236	100101795	Westchester
Bronx Steel	2021	3237	700394398	Bronx
Westchester Steel	2021	3238	900901580	Westchester
Westchester Cast Iron	2020	3239	101624144	Westchester
Westchester Steel	2021	3240	100975911	Westchester
Queens Cast Iron	2021	3241	200814222	Queens
Bronx Steel	2021	3242	701585568	Bronx
Bronx Steel	2021	3244	700651653	Bronx
Westchester Steel	2021	3245	101236130	Westchester
Westchester Steel	2021	3246	100055365	Westchester
Bronx Cast Iron	2020	3247	700173160	Bronx
Westchester Wrought Iron	2020	3248	900276346	Westchester
Westchester Steel	2021	3249	901174779	Westchester
Westchester Steel	2021	3251	100199877	Westchester
Bronx Cast Iron	2020	3252	700441932	Bronx
Bronx Wrought Iron	2020	3253	700030715	Bronx
Bronx Cast Iron	2020	3254	700421506	Bronx
Westchester Steel	2021	3255	100967509	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Steel	2021	3256	900709472	Westchester
Queens Cast Iron	2021	3257	200830226	Queens
Westchester Cast Iron	2020	3258	100551445	Westchester
Bronx Cast Iron	2020	3260	700316796	Bronx
Bronx Cast Iron	2020	3261	700474684	Bronx
Queens Cast Iron	2021	3262	200818780	Queens
Bronx Steel	2021	3263	700269800	Bronx
Westchester Steel	2021	3264	900960601	Westchester
Bronx Steel	2021	3265	701168956	Bronx
Westchester Cast Iron	2020	3266	100231905	Westchester
Bronx Steel	2021	3267	700153826	Bronx
Westchester Steel	2021	3268	900442669	Westchester
Queens Cast Iron	2021	3269	200802860	Queens
Manhattan Steel	2019	3270	600212573	Manhattan
Westchester Steel	2021	3271	901537164	Westchester
Bronx Steel	2021	3272	700358048	Bronx
Bronx Cast Iron	2020	3273	701162711	Bronx
Westchester Steel	2021	3274	901580226	Westchester
Westchester Wrought Iron	2020	3275	100145429	Westchester
Bronx Cast Iron	2020	3277	701246287	Bronx
Bronx Cast Iron	2020	3278	700051992	Bronx
Westchester Steel	2021	3279	900392465	Westchester
Westchester Cast Iron	2020	3280	100944899	Westchester
Westchester Steel	2021	3281	101210002	Westchester
Westchester Steel	2021	3282	101585791	Westchester
Westchester Cast Iron	2020	3283	101454713	Westchester
Westchester Steel	2021	3284	101281396	Westchester
Westchester Cast Iron	2020	3285	101201070	Westchester
Manhattan Cast Iron	2020	3286	603011427	Manhattan
Westchester Steel	2021	3287	302008594	Westchester
Westchester Steel	2021	3290	100063151	Westchester
Manhattan Cast Iron	2020	3291	602717286	Manhattan
Bronx Cast Iron	2020	3293	150930	Bronx
Manhattan Wrought Iron	2020	3294	300223538	Manhattan
Westchester Steel	2021	3295	900637728	Westchester
Westchester Steel	2021	3296	100908400	Westchester
Westchester Steel	2021	3297	100165177	Westchester
Bronx Steel	2021	3298	700254083	Bronx
Bronx Wrought Iron	2020	3299	700030637	Bronx
Westchester Cast Iron	2020	3300	900355106	Westchester
Bronx Cast Iron	2020	3301	103015	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Steel	2021	3302	100914251	Westchester
Bronx Cast Iron	2020	3303	700349547	Bronx
Bronx Cast Iron	2020	3304	700171185	Bronx
Westchester Steel	2021	3305	100510879	Westchester
Westchester Wrought Iron	2020	3306	101204671	Westchester
Bronx Cast Iron	2020	3307	700063827	Bronx
Westchester Cast Iron	2020	3308	100623247	Westchester
Westchester Cast Iron	2020	3309	101591685	Westchester
Bronx Cast Iron	2020	3312	700175418	Bronx
Westchester Steel	2021	3313	101329154	Westchester
Manhattan Cast Iron	2020	3315	300312402	Manhattan
Bronx Cast Iron	2020	3316	700274360	Bronx
Bronx Steel	2021	3317	700116544	Bronx
Westchester Cast Iron	2020	3318	101435865	Westchester
Westchester Cast Iron	2020	3319	900292405	Westchester
Manhattan Cast Iron	2020	3320	600169530	Manhattan
Bronx Steel	2021	3321	700026446	Bronx
Bronx Cast Iron	2021	3322	700428503	Bronx
Manhattan Steel	2019	3324	600237832	Manhattan
Westchester Steel	2021	3325	100181139	Westchester
Westchester Steel	2021	3326	901262246	Westchester
Bronx Cast Iron	2021	3327	701757893	Bronx
Manhattan Cast Iron	2020	3329	300182238	Manhattan
Manhattan Cast Iron	2020	3330	300145648	Manhattan
Westchester Steel	2021	3332	900181170	Westchester
Bronx Steel	2021	3333	700206575	Bronx
Manhattan Cast Iron	2020	3336	600272392	Manhattan
Westchester Cast Iron	2020	3337	100175444	Westchester
Westchester Cast Iron	2020	3338	900376242	Westchester
Westchester Wrought Iron	2020	3340	100512977	Westchester
Westchester Wrought Iron	2020	3341	900311852	Westchester
Bronx Cast Iron	2021	3342	700192059	Bronx
Westchester Steel	2021	3343	101226338	Westchester
Westchester Steel	2021	3344	100095690	Westchester
Westchester Steel	2021	3345	900828858	Westchester
Manhattan Wrought Iron	2020	3348	600291047	Manhattan
Bronx Cast Iron	2021	3349	700283365	Bronx
Manhattan Wrought Iron	2020	3350	300189850	Manhattan
Westchester Steel	2021	3351	100951291	Westchester
Manhattan Cast Iron	2020	3352	600225540	Manhattan
Westchester Steel	2021	3353	901543359	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Manhattan Cast Iron	2020	3354	300149035	Manhattan
Westchester Steel	2021	3355	100587290	Westchester
Westchester Cast Iron	2020	3356	901566434	Westchester
Westchester Steel	2021	3358	101075230	Westchester
Westchester Steel	2021	3359	101338650	Westchester
Westchester Steel	2021	3360	900671736	Westchester
Manhattan Steel	2019	3361	300287045	Manhattan
Westchester Steel	2021	3363	101202060	Westchester
Westchester Steel	2021	3364	101036032	Westchester
Westchester Steel	2021	3365	100138346	Westchester
Westchester Steel	2021	3366	100939613	Westchester
Bronx Cast Iron	2021	3367	700254187	Bronx
Westchester Steel	2021	3368	101610460	Westchester
Queens Cast Iron	2021	3369	200796296	Queens
Westchester Steel	2021	3370	101396799	Westchester
Bronx Cast Iron	2021	3372	701676675	Bronx
Westchester Steel	2021	3374	100899584	Westchester
Queens Cast Iron	2021	3375	200823762	Queens
Westchester Cast Iron	2020	3376	900221509	Westchester
Westchester Steel	2021	3377	100721835	Westchester
Westchester Steel	2021	3381	101102216	Westchester
Bronx Cast Iron	2021	3382	700052565	Bronx
Bronx Cast Iron	2021	3383	700055497	Bronx
Westchester Steel	2021	3384	101444532	Westchester
Bronx Cast Iron	2021	3385	700263817	Bronx
Westchester Wrought Iron	2020	3386	901296073	Westchester
Bronx Cast Iron	2021	3388	701478903	Bronx
Westchester Cast Iron	2020	3389	900220135	Westchester
Westchester Steel	2021	3390	101236122	Westchester
Westchester Steel	2021	3391	101381424	Westchester
Bronx Cast Iron	2021	3392	700153777	Bronx
Bronx Cast Iron	2021	3393	55340	Bronx
Westchester Steel	2021	3394	101219040	Westchester
Westchester Steel	2021	3396	101038518	Westchester
Bronx Cast Iron	2021	3397	700273913	Bronx
Westchester Steel	2021	3398	900030684	Westchester
Westchester Steel	2021	3399	100555843	Westchester
Bronx Cast Iron	2021	3400	700381642	Bronx
Westchester Wrought Iron	2020	3401	101204672	Westchester
Westchester Steel	2021	3402	101287533	Westchester
Bronx Cast Iron	2021	3404	700304960	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Steel	2021	3406	101050747	Westchester
Bronx Cast Iron	2021	3407	701140071	Bronx
Manhattan Steel	2019	3409	602807488	Manhattan
Westchester Steel	2021	3414	101329476	Westchester
Bronx Cast Iron	2021	3415	701387363	Bronx
Westchester Cast Iron	2020	3416	900364143	Westchester
Bronx Cast Iron	2021	3417	700428390	Bronx
Westchester Steel	2021	3418	100623675	Westchester
Bronx Cast Iron	2021	3420	94695	Bronx
Westchester Cast Iron	2020	3421	900337434	Westchester
Westchester Steel	2021	3422	100546746	Westchester
Westchester Steel	2021	3423	100914265	Westchester
Bronx Cast Iron	2021	3424	700452478	Bronx
Westchester Steel	2021	3425	100070178	Westchester
Queens Cast Iron	2021	3426	200758535	Queens
Westchester Steel	2021	3427	101222674	Westchester
Manhattan Wrought Iron	2020	3428	600319384	Manhattan
Bronx Cast Iron	2021	3429	700465621	Bronx
Bronx Cast Iron	2021	3430	701180342	Bronx
Queens Cast Iron	2021	3431	800588695	Queens
Bronx Cast Iron	2021	3432	700444862	Bronx
Bronx Cast Iron	2021	3433	700194061	Bronx
Westchester Steel	2021	3434	100134205	Westchester
Bronx Cast Iron	2021	3435	144170	Bronx
Westchester Cast Iron	2020	3436	900332544	Westchester
Manhattan Cast Iron	2020	3437	600287460	Manhattan
Westchester Steel	2021	3438	101276565	Westchester
Queens Cast Iron	2021	3439	200859581	Queens
Westchester Steel	2021	3440	900073745	Westchester
Westchester Cast Iron	2020	3441	900256717	Westchester
Westchester Steel	2021	3443	900557523	Westchester
Westchester Steel	2021	3444	101331719	Westchester
Westchester Steel	2021	3445	100896769	Westchester
Westchester Steel	2021	3446	101102196	Westchester
Westchester Steel	2021	3447	101440253	Westchester
Westchester Steel	2021	3448	900324738	Westchester
Westchester Cast Iron	2020	3449	901143992	Westchester
Queens Cast Iron	2021	3451	800946516	Queens
Westchester Cast Iron	2020	3453	101567414	Westchester
Bronx Cast Iron	2021	3454	700680344	Bronx
Westchester Cast Iron	2020	3455	900368230	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Queens Cast Iron	2021	3456	200881860	Queens
Westchester Steel	2021	3457	101381243	Westchester
Westchester Steel	2021	3458	100205657	Westchester
Bronx Cast Iron	2021	3459	700058313	Bronx
Westchester Cast Iron	2020	3460	901186937	Westchester
Westchester Steel	2021	3461	101411246	Westchester
Manhattan Cast Iron	2020	3462	600199296	Manhattan
Westchester Steel	2021	3463	900337898	Westchester
Queens Cast Iron	2021	3464	801100742	Queens
Bronx Cast Iron	2021	3465	700385779	Bronx
Westchester Steel	2021	3466	101398485	Westchester
Bronx Cast Iron	2021	3467	701284188	Bronx
Queens Cast Iron	2021	3469	200734668	Queens
Westchester Cast Iron	2020	3470	101617290	Westchester
Westchester Steel	2021	3471	101167919	Westchester
Westchester Steel	2021	3472	900282998	Westchester
Westchester Steel	2021	3474	101337785	Westchester
Manhattan Cast Iron	2020	3475	600114127	Manhattan
Queens Cast Iron	2021	3476	800749461	Queens
Westchester Steel	2021	3477	101162949	Westchester
Westchester Cast Iron	2020	3478	901118484	Westchester
Westchester Steel	2021	3479	901454435	Westchester
Westchester Steel	2021	3480	101054369	Westchester
Westchester Steel	2021	3481	101074339	Westchester
Westchester Steel	2021	3482	900186155	Westchester
Westchester Steel	2021	3483	101071350	Westchester
Westchester Steel	2021	3485	101298748	Westchester
Westchester Steel	2021	3486	101230363	Westchester
Westchester Cast Iron	2020	3488	101347328	Westchester
Westchester Steel	2021	3489	100695843	Westchester
Bronx Cast Iron	2021	3490	700106580	Bronx
Manhattan Cast Iron	2020	3491	602883302	Manhattan
Manhattan Cast Iron	2020	3493	602931646	Manhattan
Bronx Cast Iron	2021	3494	159965	Bronx
Westchester Steel	2021	3495	101042820	Westchester
Queens Cast Iron	2021	3499	800923066	Queens
Westchester Cast Iron	2020	3500	900369590	Westchester
Westchester Steel	2021	3501	100978333	Westchester
Westchester Steel	2021	3502	100609776	Westchester
Manhattan Cast Iron	2020	3503	600434296	Manhattan
Westchester Steel	2021	3504	101006259	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Cast Iron	2021	3506	700143323	Bronx
Westchester Steel	2021	3509	101325935	Westchester
Westchester Steel	2021	3510	101397866	Westchester
Westchester Steel	2021	3511	101274968	Westchester
Queens Cast Iron	2021	3512	200779521	Queens
Manhattan Cast Iron	2020	3514	600355285	Manhattan
Manhattan Cast Iron	2020	3515	600243563	Manhattan
Bronx Cast Iron	2021	3516	701499811	Bronx
Westchester Steel	2021	3517	101269566	Westchester
Westchester Steel	2021	3518	900169968	Westchester
Bronx Cast Iron	2021	3519	701069984	Bronx
Westchester Steel	2021	3520	100594340	Westchester
Westchester Steel	2021	3524	900679513	Westchester
Westchester Steel	2021	3525	900435809	Westchester
Manhattan Cast Iron	2020	3526	602196323	Manhattan
Westchester Steel	2021	3527	100168114	Westchester
Westchester Cast Iron	2020	3528	900255020	Westchester
Bronx Cast Iron	2021	3529	701418378	Bronx
Westchester Steel	2021	3534	101346207	Westchester
Bronx Cast Iron	2021	3535	701188630	Bronx
Bronx Cast Iron	2021	3536	700172827	Bronx
Manhattan Cast Iron	2020	3538	600133138	Manhattan
Manhattan Wrought Iron	2020	3539	600323332	Manhattan
Queens Cast Iron	2021	3540	200820486	Queens
Westchester Steel	2021	3542	900141806	Westchester
Bronx Cast Iron	2021	3543	700291585	Bronx
Westchester Steel	2021	3545	101042074	Westchester
Westchester Steel	2021	3547	901239047	Westchester
Westchester Steel	2021	3549	101184629	Westchester
Westchester Cast Iron	2020	3550	101404059	Westchester
Westchester Steel	2021	3551	100637080	Westchester
Westchester Steel	2021	3552	101003701	Westchester
Westchester Cast Iron	2020	3554	101571019	Westchester
Westchester Cast Iron	2020	3555	901392094	Westchester
Bronx Cast Iron	2021	3556	700306752	Bronx
Westchester Steel	2021	3557	900061098	Westchester
Westchester Steel	2021	3558	100964722	Westchester
Westchester Steel	2021	3559	901261898	Westchester
Bronx Cast Iron	2021	3561	700413233	Bronx
Westchester Steel	2021	3562	101209323	Westchester
Bronx Cast Iron	2021	3563	700355443	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Steel	2021	3565	101007377	Westchester
Westchester Steel	2021	3566	900125108	Westchester
Westchester Steel	2021	3567	100895764	Westchester
Queens Cast Iron	2021	3568	200743350	Queens
Westchester Steel	2021	3569	900295773	Westchester
Westchester Steel	2021	3570	101445296	Westchester
Westchester Cast Iron	2020	3571	100939846	Westchester
Westchester Steel	2021	3572	900134349	Westchester
Bronx Cast Iron	2021	3573	700277361	Bronx
Queens Cast Iron	2021	3574	800187384	Queens
Bronx Cast Iron	2021	3575	700204152	Bronx
Westchester Steel	2021	3576	101103724	Westchester
Westchester Steel	2021	3577	100554177	Westchester
Westchester Cast Iron	2020	3578	900244269	Westchester
Westchester Steel	2021	3580	100888023	Westchester
Westchester Steel	2021	3581	900038759	Westchester
Bronx Cast Iron	2021	3582	701198634	Bronx
Manhattan Cast Iron	2020	3584	602955987	Manhattan
Westchester Cast Iron	2020	3585	100710591	Westchester
Westchester Steel	2021	3586	101378939	Westchester
Manhattan Cast Iron	2020	3587	300220889	Manhattan
Manhattan Wrought Iron	2020	3588	300211758	Manhattan
Queens Cast Iron	2021	3589	200820446	Queens
Bronx Cast Iron	2021	3590	22988	Bronx
Westchester Steel	2021	3591	100229063	Westchester
Westchester Steel	2021	3592	101107828	Westchester
Manhattan Cast Iron	2020	3593	602471085	Manhattan
Manhattan Cast Iron	2020	3594	600259315	Manhattan
Westchester Steel	2021	3595	900447976	Westchester
Bronx Cast Iron	2021	3596	700100736	Bronx
Westchester Steel	2021	3597	101168556	Westchester
Bronx Cast Iron	2021	3598	157333	Bronx
Bronx Cast Iron	2021	3600	700169755	Bronx
Queens Cast Iron	2021	3601	200656810	Queens
Westchester Steel	2021	3602	100618085	Westchester
Westchester Cast Iron	2020	3603	100239954	Westchester
Manhattan Cast Iron	2020	3605	600243067	Manhattan
Westchester Cast Iron	2020	3607	900207595	Westchester
Bronx Cast Iron	2021	3609	145073	Bronx
Queens Cast Iron	2021	3610	200726492	Queens
Manhattan Cast Iron	2020	3611	600245246	Manhattan

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Cast Iron	2021	3619	700441315	Bronx
Bronx Cast Iron	2021	3620	700039814	Bronx
Bronx Cast Iron	2021	3621	701054592	Bronx
Westchester Cast Iron	2020	3623	900010513	Westchester
Manhattan Cast Iron	2020	3625	602440409	Manhattan
Manhattan Cast Iron	2020	3629	600148755	Manhattan
Queens Cast Iron	2021	3633	800871179	Queens
Manhattan Cast Iron	2020	3634	602188468	Manhattan
Queens Cast Iron	2021	3635	200863083	Queens
Queens Cast Iron	2021	3637	200746834	Queens
Bronx Cast Iron	2021	3638	157337	Bronx
Bronx Cast Iron	2021	3641	700134134	Bronx
Westchester Cast Iron	2020	3642	101091757	Westchester
Westchester Cast Iron	2020	3643	900308800	Westchester
Manhattan Cast Iron	2020	3644	602693225	Manhattan
Manhattan Wrought Iron	2020	3645	602488735	Manhattan
Queens Cast Iron	2021	3649	200894843	Queens
Westchester Cast Iron	2020	3650	100598778	Westchester
Manhattan Cast Iron	2020	3652	300149049	Manhattan
Queens Cast Iron	2021	3653	200826465	Queens
Manhattan Cast Iron	2020	3656	600330236	Manhattan
Queens Cast Iron	2021	3667	801143459	Queens
Manhattan Cast Iron	2020	3668	300285183	Manhattan
Manhattan Cast Iron	2020	3670	300075387	Manhattan
Westchester Cast Iron	2020	3671	901119561	Westchester
Bronx Cast Iron	2021	3675	700045008	Bronx
Bronx Cast Iron	2021	3679	700057651	Bronx
Manhattan Cast Iron	2020	3682	300151102	Manhattan
Westchester Cast Iron	2020	3683	100170108	Westchester
Manhattan Cast Iron	2020	3685	602490997	Manhattan
Westchester Cast Iron	2020	3687	900531948	Westchester
Manhattan Cast Iron	2020	3690	300124439	Manhattan
Manhattan Cast Iron	2020	3691	602462124	Manhattan
Westchester Cast Iron	2020	3692	101342767	Westchester
Queens Cast Iron	2021	3694	200732184	Queens
Manhattan Wrought Iron	2020	3698	603011406	Manhattan
Bronx Cast Iron	2021	3701	700149918	Bronx
Bronx Cast Iron	2021	3702	700122026	Bronx
Manhattan Cast Iron	2020	3703	600302569	Manhattan
Westchester Cast Iron	2020	3704	101042869	Westchester
Bronx Cast Iron	2021	3705	701711684	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Cast Iron	2021	3707	701428291	Bronx
Queens Cast Iron	2021	3708	800712207	Queens
Bronx Cast Iron	2021	3709	700329360	Bronx
Westchester Cast Iron	2020	3711	100175432	Westchester
Bronx Cast Iron	2021	3713	700038712	Bronx
Manhattan Wrought Iron	2020	3714	300166406	Manhattan
Manhattan Steel	2019	3715	300141459	Manhattan
Bronx Cast Iron	2021	3717	700061197	Bronx
Westchester Cast Iron	2020	3718	900303643	Westchester
Manhattan Wrought Iron	2020	3720	600163330	Manhattan
Bronx Cast Iron	2021	3722	701639577	Bronx
Westchester Cast Iron	2020	3723	101630543	Westchester
Manhattan Cast Iron	2020	3725	600137725	Manhattan
Queens Cast Iron	2021	3727	200753768	Queens
Manhattan Cast Iron	2020	3729	602895984	Manhattan
Bronx Cast Iron	2021	3731	700304261	Bronx
Bronx Cast Iron	2021	3734	103162	Bronx
Westchester Cast Iron	2020	3737	100145433	Westchester
Bronx Cast Iron	2021	3739	700309463	Bronx
Manhattan Cast Iron	2020	3742	602246540	Manhattan
Westchester Cast Iron	2020	3743	101278233	Westchester
Bronx Cast Iron	2021	3745	700455001	Bronx
Manhattan Wrought Iron	2020	3750	300104016	Manhattan
Westchester Cast Iron	2020	3751	101494571	Westchester
Bronx Cast Iron	2021	3754	700358297	Bronx
Bronx Cast Iron	2021	3755	700177927	Bronx
Manhattan Cast Iron	2020	3756	600214094	Manhattan
Manhattan Cast Iron	2020	3761	600364141	Manhattan
Queens Cast Iron	2021	3762	200760277	Queens
Bronx Cast Iron	2021	3766	700148409	Bronx
Bronx Cast Iron	2021	3767	701229730	Bronx
Westchester Cast Iron	2020	3770	101071508	Westchester
Manhattan Cast Iron	2020	3771	300182269	Manhattan
Queens Cast Iron	2021	3772	200861962	Queens
Bronx Cast Iron	2021	3774	700305339	Bronx
Bronx Cast Iron	2021	3775	701177956	Bronx
Westchester Cast Iron	2020	3776	900501154	Westchester
Bronx Cast Iron	2021	3777	701543390	Bronx
Bronx Cast Iron	2021	3778	700060390	Bronx
Bronx Cast Iron	2021	3779	700313783	Bronx
Bronx Cast Iron	2021	3782	700037370	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Cast Iron	2020	3783	900219513	Westchester
Manhattan Cast Iron	2020	3784	600215692	Manhattan
Manhattan Wrought Iron	2020	3785	300205303	Manhattan
Manhattan Cast Iron	2020	3786	600249056	Manhattan
Queens Cast Iron	2021	3787	200856897	Queens
Manhattan Cast Iron	2020	3788	600211880	Manhattan
Bronx Cast Iron	2021	3790	700178240	Bronx
Queens Cast Iron	2021	3792	801092823	Queens
Bronx Cast Iron	2021	3794	700785370	Bronx
Bronx Wrought Iron	2021	3802	700046738	Bronx
Bronx Cast Iron	2021	3803	700333131	Bronx
Bronx Cast Iron	2021	3805	158759	Bronx
Queens Cast Iron	2021	3810	200880675	Queens
Bronx Cast Iron	2021	3811	700489839	Bronx
Queens Wrought Iron	2021	3812	200751079	Queens
Westchester Cast Iron	2021	3814	900281601	Westchester
Bronx Cast Iron	2021	3815	701302892	Bronx
Manhattan Cast Iron	2020	3816	602356151	Manhattan
Bronx Cast Iron	2021	3818	700028983	Bronx
Westchester Wrought Iron	2021	3819	101433748	Westchester
Westchester Cast Iron	2021	3821	900367376	Westchester
Bronx Cast Iron	2021	3822	700057658	Bronx
Queens Cast Iron	2021	3823	200567947	Queens
Westchester Cast Iron	2021	3824	901186408	Westchester
Queens Cast Iron	2021	3827	200751888	Queens
Manhattan Cast Iron	2020	3828	600316802	Manhattan
Westchester Cast Iron	2021	3832	900305362	Westchester
Bronx Wrought Iron	2021	3835	700044988	Bronx
Queens Cast Iron	2021	3837	800595708	Queens
Manhattan Cast Iron	2020	3839	300302055	Manhattan
Bronx Cast Iron	2021	3845	700606455	Bronx
Queens Cast Iron	2021	3848	200822300	Queens
Westchester Cast Iron	2021	3851	900232573	Westchester
Manhattan Cast Iron	2020	3854	600287248	Manhattan
Bronx Cast Iron	2021	3855	701225110	Bronx
Westchester Cast Iron	2021	3858	901272989	Westchester
Westchester Cast Iron	2021	3859	100919190	Westchester
Bronx Cast Iron	2021	3860	700059670	Bronx
Westchester Cast Iron	2021	3867	101445783	Westchester
Queens Cast Iron	2021	3868	200891606	Queens
Manhattan Wrought Iron	2020	3875	600387014	Manhattan

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Queens Cast Iron	2021	3880	200636963	Queens
Queens Cast Iron	2021	3882	800311004	Queens
Westchester Cast Iron	2021	3885	900260592	Westchester
Manhattan Wrought Iron	2020	3887	600400282	Manhattan
Bronx Cast Iron	2021	3889	701555226	Bronx
Westchester Wrought Iron	2021	3891	900938902	Westchester
Bronx Cast Iron	2021	3894	701054856	Bronx
Queens Cast Iron	2021	3896	200830248	Queens
Westchester Cast Iron	2021	3901	101280349	Westchester
Manhattan Cast Iron	2020	3902	602376851	Manhattan
Manhattan Cast Iron	2020	3903	300149039	Manhattan
Manhattan Cast Iron	2020	3905	602950477	Manhattan
Manhattan Cast Iron	2020	3906	600329506	Manhattan
Westchester Cast Iron	2021	3907	100091113	Westchester
Manhattan Cast Iron	2020	3913	600302039	Manhattan
Bronx Cast Iron	2021	3916	700102563	Bronx
Bronx Cast Iron	2021	3920	147931	Bronx
Bronx Cast Iron	2021	3921	700468307	Bronx
Bronx Cast Iron	2021	3922	700368205	Bronx
Bronx Cast Iron	2021	3924	700148933	Bronx
Queens Cast Iron	2021	3926	200753748	Queens
Manhattan Cast Iron	2020	3929	300303331	Manhattan
Manhattan Wrought Iron	2020	3930	602682991	Manhattan
Manhattan Cast Iron	2020	3931	602692154	Manhattan
Westchester Cast Iron	2021	3934	900620945	Westchester
Manhattan Cast Iron	2020	3937	300111469	Manhattan
Bronx Cast Iron	2021	3939	700335865	Bronx
Manhattan Cast Iron	2020	3941	600149568	Manhattan
Bronx Cast Iron	2021	3942	700416369	Bronx
Manhattan Cast Iron	2020	3945	602185647	Manhattan
Manhattan Cast Iron	2020	3947	600073026	Manhattan
Manhattan Cast Iron	2020	3948	301003329	Manhattan
Westchester Cast Iron	2021	3951	900290887	Westchester
Queens Cast Iron	2021	3952	800939524	Queens
Manhattan Cast Iron	2020	3953	300038241	Manhattan
Bronx Cast Iron	2021	3956	700032614	Bronx
Manhattan Cast Iron	2020	3957	602348942	Manhattan
Westchester Cast Iron	2021	3961	900392599	Westchester
Bronx Cast Iron	2021	3965	700413653	Bronx
Bronx Cast Iron	2021	3966	700032562	Bronx
Bronx Cast Iron	2021	3970	147926	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Cast Iron	2021	3971	100805007	Westchester
Bronx Cast Iron	2021	3972	701394018	Bronx
Manhattan Cast Iron	2020	3973	300132784	Manhattan
Westchester Wrought Iron	2021	3975	900159910	Westchester
Manhattan Cast Iron	2020	3976	602367425	Manhattan
Bronx Cast Iron	2021	3979	700288758	Bronx
Westchester Cast Iron	2021	3982	101124360	Westchester
Bronx Cast Iron	2021	3983	700391319	Bronx
Westchester Wrought Iron	2021	3984	101281398	Westchester
Manhattan Wrought Iron	2020	3987	602346839	Manhattan
Bronx Cast Iron	2021	3989	700993982	Bronx
Queens Cast Iron	2021	4000	800965111	Queens
Bronx Cast Iron	2021	4004	700174544	Bronx
Westchester Cast Iron	2021	4005	901601904	Westchester
Westchester Cast Iron	2021	4009	900404501	Westchester
Bronx Cast Iron	2021	4013	701070236	Bronx
Westchester Cast Iron	2021	4014	101449575	Westchester
Bronx Cast Iron	2021	4018	700207938	Bronx
Bronx Cast Iron	2021	4019	700415825	Bronx
Bronx Cast Iron	2021	4024	701387408	Bronx
Bronx Cast Iron	2021	4025	103153	Bronx
Bronx Cast Iron	2021	4030	701020682	Bronx
Westchester Cast Iron	2021	4035	101097666	Westchester
Bronx Cast Iron	2021	4036	701219526	Bronx
Bronx Cast Iron	2021	4042	700085903	Bronx
Manhattan Cast Iron	2020	4044	602687313	Manhattan
Manhattan Cast Iron	2020	4047	300113303	Manhattan
Manhattan Wrought Iron	2020	4048	600137575	Manhattan
Manhattan Cast Iron	2020	4049	602732903	Manhattan
Bronx Cast Iron	2021	4051	700532962	Bronx
Westchester Cast Iron	2021	4055	900350830	Westchester
Manhattan Cast Iron	2020	4056	600361021	Manhattan
Bronx Cast Iron	2021	4057	700038814	Bronx
Bronx Cast Iron	2021	4058	701021055	Bronx
Manhattan Cast Iron	2020	4060	600365273	Manhattan
Westchester Cast Iron	2021	4061	100549084	Westchester
Manhattan Cast Iron	2020	4062	600389178	Manhattan
Bronx Cast Iron	2021	4064	700267347	Bronx
Manhattan Cast Iron	2020	4068	602991818	Manhattan
Bronx Cast Iron	2021	4070	700031107	Bronx
Westchester Wrought Iron	2021	4072	100231015	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Manhattan Cast Iron	2020	4073	300303325	Manhattan
Manhattan Wrought Iron	2020	4076	300178564	Manhattan
Manhattan Cast Iron	2020	4078	600247514	Manhattan
Westchester Cast Iron	2021	4081	900528855	Westchester
Westchester Cast Iron	2021	4082	100882041	Westchester
Manhattan Cast Iron	2020	4088	603005094	Manhattan
Bronx Cast Iron	2021	4096	700244430	Bronx
Bronx Cast Iron	2021	4099	700263907	Bronx
Westchester Cast Iron	2021	4103	101572730	Westchester
Bronx Cast Iron	2021	4104	700120196	Bronx
Bronx Cast Iron	2021	4105	700263481	Bronx
Bronx Cast Iron	2021	4106	700172709	Bronx
Westchester Cast Iron	2021	4107	900347365	Westchester
Bronx Cast Iron	2021	4108	700267367	Bronx
Bronx Cast Iron	2021	4113	150952	Bronx
Bronx Cast Iron	2021	4115	700113558	Bronx
Bronx Cast Iron	2021	4116	701644126	Bronx
Bronx Cast Iron	2021	4118	700333089	Bronx
Westchester Cast Iron	2021	4120	101160352	Westchester
Westchester Cast Iron	2021	4123	101618181	Westchester
Manhattan Cast Iron	2020	4125	300211243	Manhattan
Bronx Cast Iron	2021	4126	701633366	Bronx
Westchester Cast Iron	2021	4127	100981777	Westchester
Westchester Cast Iron	2021	4130	100944881	Westchester
Bronx Cast Iron	2021	4132	700530862	Bronx
Manhattan Cast Iron	2020	4134	602835133	Manhattan
Westchester Cast Iron	2021	4135	100280716	Westchester
Manhattan Steel	2019	4137	600338056	Manhattan
Manhattan Cast Iron	2020	4139	600222122	Manhattan
Bronx Cast Iron	2021	4140	700256694	Bronx
Westchester Cast Iron	2021	4142	101622177	Westchester
Bronx Cast Iron	2021	4149	700383306	Bronx
Westchester Cast Iron	2021	4151	900353746	Westchester
Bronx Cast Iron	2021	4152	700466871	Bronx
Westchester Cast Iron	2021	4154	101344709	Westchester
Westchester Cast Iron	2021	4160	900225937	Westchester
Westchester Cast Iron	2021	4164	101089414	Westchester
Bronx Cast Iron	2021	4169	700307516	Bronx
Manhattan Cast Iron	2020	4173	600116485	Manhattan
Westchester Cast Iron	2021	4174	101072287	Westchester
Westchester Cast Iron	2021	4175	900354372	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Cast Iron	2021	4177	700026605	Bronx
Westchester Cast Iron	2021	4179	900363993	Westchester
Manhattan Cast Iron	2020	4181	600264939	Manhattan
Bronx Cast Iron	2021	4183	701218087	Bronx
Bronx Cast Iron	2021	4185	161852	Bronx
Westchester Cast Iron	2021	4190	101176694	Westchester
Manhattan Steel	2019	4193	600330796	Manhattan
Manhattan Cast Iron	2020	4194	600312956	Manhattan
Westchester Cast Iron	2021	4196	100669916	Westchester
Manhattan Cast Iron	2020	4199	300147601	Manhattan
Manhattan Cast Iron	2020	4203	600312695	Manhattan
Westchester Cast Iron	2021	4204	900417383	Westchester
Bronx Cast Iron	2021	4205	700067151	Bronx
Bronx Cast Iron	2021	4206	54864	Bronx
Bronx Cast Iron	2021	4208	700416075	Bronx
Bronx Cast Iron	2021	4211	158729	Bronx
Bronx Cast Iron	2021	4213	700498676	Bronx
Bronx Cast Iron	2021	4221	700182303	Bronx
Manhattan Cast Iron	2020	4222	600457078	Manhattan
Westchester Cast Iron	2021	4223	101431033	Westchester
Bronx Cast Iron	2021	4224	700030768	Bronx
Manhattan Cast Iron	2020	4228	602836535	Manhattan
Westchester Cast Iron	2021	4231	900232498	Westchester
Manhattan Wrought Iron	2020	4232	300175978	Manhattan
Westchester Cast Iron	2021	4233	100979364	Westchester
Westchester Cast Iron	2021	4234	900414345	Westchester
Bronx Cast Iron	2021	4235	700066354	Bronx
Manhattan Cast Iron	2020	4239	300337034	Manhattan
Bronx Cast Iron	2021	4240	700480186	Bronx
Manhattan Cast Iron	2020	4242	600246875	Manhattan
Westchester Cast Iron	2021	4244	900312075	Westchester
Bronx Cast Iron	2021	4248	700680681	Bronx
Westchester Cast Iron	2021	4251	900699850	Westchester
Manhattan Cast Iron	2020	4252	600450384	Manhattan
Bronx Cast Iron	2021	4254	700169994	Bronx
Westchester Cast Iron	2021	4258	901309548	Westchester
Westchester Cast Iron	2021	4259	900205121	Westchester
Bronx Cast Iron	2021	4260	700304200	Bronx
Westchester Cast Iron	2021	4262	100931124	Westchester
Manhattan Cast Iron	2020	4266	600270999	Manhattan
Westchester Wrought Iron	2021	4268	101255139	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Cast Iron	2021	4269	700113863	Bronx
Westchester Cast Iron	2021	4275	100669955	Westchester
Bronx Cast Iron	2021	4277	700184377	Bronx
Westchester Cast Iron	2021	4287	101263075	Westchester
Bronx Cast Iron	2021	4289	700152509	Bronx
Bronx Cast Iron	2021	4292	700362546	Bronx
Westchester Cast Iron	2021	4293	100990190	Westchester
Bronx Cast Iron	2021	4306	700279808	Bronx
Bronx Cast Iron	2021	4307	700164531	Bronx
Westchester Cast Iron	2021	4312	900850372	Westchester
Westchester Wrought Iron	2021	4314	900029009	Westchester
Bronx Cast Iron	2021	4317	700680693	Bronx
Westchester Cast Iron	2021	4318	900443286	Westchester
Bronx Cast Iron	2021	4320	700341811	Bronx
Bronx Cast Iron	2021	4322	153014	Bronx
Manhattan Cast Iron	2020	4323	600286727	Manhattan
Manhattan Cast Iron	2020	4326	300175987	Manhattan
Manhattan Steel	2019	4329	602979269	Manhattan
Bronx Cast Iron	2021	4331	700767049	Bronx
Manhattan Wrought Iron	2020	4333	301004674	Manhattan
Westchester Cast Iron	2021	4338	100907983	Westchester
Westchester Cast Iron	2021	4340	100801506	Westchester
Westchester Cast Iron	2021	4341	101034215	Westchester
Bronx Cast Iron	2021	4342	700083314	Bronx
Westchester Cast Iron	2021	4343	900348196	Westchester
Manhattan Cast Iron	2020	4344	300109273	Manhattan
Westchester Cast Iron	2021	4346	101285365	Westchester
Manhattan Cast Iron	2020	4349	602186667	Manhattan
Westchester Wrought Iron	2021	4352	101250906	Westchester
Bronx Cast Iron	2021	4357	701299492	Bronx
Bronx Cast Iron	2021	4358	700289765	Bronx
Bronx Cast Iron	2021	4360	700526386	Bronx
Westchester Cast Iron	2021	4364	100080059	Westchester
Westchester Wrought Iron	2021	4365	900159908	Westchester
Manhattan Cast Iron	2020	4366	300178064	Manhattan
Manhattan Cast Iron	2020	4369	300171019	Manhattan
Westchester Wrought Iron	2021	4371	101574624	Westchester
Manhattan Steel	2019	4372	300203228	Manhattan
Manhattan Cast Iron	2020	4373	600456283	Manhattan
Manhattan Cast Iron	2020	4375	300199495	Manhattan
Westchester Wrought Iron	2021	4377	101250905	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Cast Iron	2021	4379	700039346	Bronx
Westchester Cast Iron	2021	4380	900342247	Westchester
Westchester Cast Iron	2021	4381	900637726	Westchester
Westchester Cast Iron	2021	4384	900139891	Westchester
Manhattan Cast Iron	2020	4387	600463877	Manhattan
Bronx Cast Iron	2021	4388	700068626	Bronx
Westchester Cast Iron	2021	4391	900209310	Westchester
Bronx Cast Iron	2021	4393	700674408	Bronx
Bronx Cast Iron	2021	4396	700061683	Bronx
Bronx Cast Iron	2021	4398	700284152	Bronx
Westchester Cast Iron	2021	4399	100080959	Westchester
Bronx Cast Iron	2021	4400	700249646	Bronx
Manhattan Steel	2019	4402	600347270	Manhattan
Bronx Cast Iron	2021	4403	700651526	Bronx
Westchester Cast Iron	2021	4405	901233892	Westchester
Westchester Cast Iron	2021	4406	900239403	Westchester
Bronx Cast Iron	2021	4407	701127316	Bronx
Bronx Cast Iron	2021	4408	700135571	Bronx
Bronx Cast Iron	2021	4414	700383656	Bronx
Westchester Cast Iron	2021	4416	100145431	Westchester
Westchester Cast Iron	2021	4418	900345770	Westchester
Westchester Cast Iron	2021	4419	901233995	Westchester
Westchester Cast Iron	2021	4420	900272373	Westchester
Manhattan Cast Iron	2020	4421	300114587	Manhattan
Westchester Cast Iron	2021	4422	900388138	Westchester
Manhattan Cast Iron	2020	4425	602907151	Manhattan
Westchester Cast Iron	2021	4427	100939610	Westchester
Westchester Cast Iron	2021	4430	101571400	Westchester
Manhattan Cast Iron	2020	4433	300104000	Manhattan
Bronx Cast Iron	2021	4435	700058486	Bronx
Westchester Cast Iron	2021	4438	900320475	Westchester
Manhattan Cast Iron	2020	4439	300151043	Manhattan
Westchester Cast Iron	2021	4441	101348697	Westchester
Bronx Wrought Iron	2021	4442	700399996	Bronx
Manhattan Cast Iron	2020	4444	600456292	Manhattan
Bronx Cast Iron	2021	4448	158458	Bronx
Manhattan Cast Iron	2020	4452	600407268	Manhattan
Westchester Cast Iron	2021	4453	100938204	Westchester
Manhattan Cast Iron	2020	4454	600370251	Manhattan
Bronx Cast Iron	2021	4455	701182538	Bronx
Bronx Cast Iron	2021	4458	700462002	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Manhattan Cast Iron	2020	4460	300078208	Manhattan
Bronx Cast Iron	2021	4464	700440036	Bronx
Westchester Cast Iron	2021	4466	900206801	Westchester
Bronx Cast Iron	2021	4471	700335381	Bronx
Bronx Cast Iron	2021	4472	701472286	Bronx
Bronx Cast Iron	2021	4473	700459638	Bronx
Westchester Wrought Iron	2021	4474	900150982	Westchester
Westchester Cast Iron	2021	4475	100614605	Westchester
Westchester Cast Iron	2021	4477	901507999	Westchester
Westchester Cast Iron	2021	4479	100087666	Westchester
Manhattan Cast Iron	2020	4480	300316815	Manhattan
Manhattan Steel	2019	4488	600329458	Manhattan
Manhattan Cast Iron	2020	4491	600316946	Manhattan
Westchester Cast Iron	2021	4493	101151069	Westchester
Bronx Cast Iron	2021	4494	700445733	Bronx
Westchester Cast Iron	2021	4498	100939609	Westchester
Bronx Cast Iron	2021	4499	700070127	Bronx
Westchester Cast Iron	2021	4501	101058275	Westchester
Westchester Cast Iron	2021	4504	900394863	Westchester
Manhattan Cast Iron	2020	4507	600464344	Manhattan
Manhattan Cast Iron	2020	4510	300151089	Manhattan
Westchester Cast Iron	2021	4511	101017913	Westchester
Westchester Cast Iron	2021	4516	101015667	Westchester
Bronx Cast Iron	2021	4518	700060945	Bronx
Bronx Cast Iron	2021	4519	700187699	Bronx
Westchester Cast Iron	2021	4521	101343820	Westchester
Bronx Cast Iron	2021	4522	700052568	Bronx
Bronx Cast Iron	2021	4524	700343244	Bronx
Westchester Cast Iron	2021	4529	101058264	Westchester
Manhattan Wrought Iron	2020	4533	600241262	Manhattan
Manhattan Cast Iron	2020	4535	300137165	Manhattan
Manhattan Cast Iron	2020	4536	602811042	Manhattan
Manhattan Cast Iron	2020	4537	300313855	Manhattan
Manhattan Cast Iron	2020	4539	300185258	Manhattan
Westchester Wrought Iron	2021	4542	100974340	Westchester
Manhattan Cast Iron	2020	4544	602504238	Manhattan
Westchester Cast Iron	2021	4545	101627267	Westchester
Bronx Cast Iron	2021	4548	700064226	Bronx
Westchester Cast Iron	2021	4549	101493983	Westchester
Bronx Cast Iron	2021	4550	700675650	Bronx
Westchester Cast Iron	2021	4551	901246919	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Cast Iron	2021	4552	900411547	Westchester
Manhattan Cast Iron	2020	4553	602447945	Manhattan
Bronx Cast Iron	2021	4555	700026434	Bronx
Westchester Cast Iron	2021	4556	900164802	Westchester
Bronx Cast Iron	2021	4558	700117820	Bronx
Westchester Cast Iron	2021	4560	101080646	Westchester
Bronx Cast Iron	2021	4561	21849	Bronx
Bronx Cast Iron	2021	4562	700235140	Bronx
Westchester Cast Iron	2021	4565	101090357	Westchester
Manhattan Wrought Iron	2020	4566	600323328	Manhattan
Bronx Cast Iron	2021	4567	700290216	Bronx
Westchester Cast Iron	2021	4568	100957510	Westchester
Bronx Cast Iron	2021	4569	700043427	Bronx
Bronx Cast Iron	2021	4571	700284702	Bronx
Manhattan Cast Iron	2020	4577	602450605	Manhattan
Manhattan Cast Iron	2020	4578	600219129	Manhattan
Bronx Cast Iron	2021	4579	701397822	Bronx
Manhattan Cast Iron	2020	4582	602485906	Manhattan
Bronx Cast Iron	2021	4584	701229994	Bronx
Manhattan Wrought Iron	2020	4589	600441449	Manhattan
Westchester Cast Iron	2021	4590	900279261	Westchester
Westchester Cast Iron	2021	4593	101284609	Westchester
Manhattan Cast Iron	2020	4594	600310159	Manhattan
Westchester Cast Iron	2021	4595	900218969	Westchester
Manhattan Wrought Iron	2020	4596	600194669	Manhattan
Bronx Cast Iron	2021	4598	700184683	Bronx
Manhattan Cast Iron	2020	4602	600304329	Manhattan
Manhattan Steel	2019	4603	600295481	Manhattan
Bronx Cast Iron	2021	4605	701578991	Bronx
Westchester Cast Iron	2021	4608	900372411	Westchester
Manhattan Cast Iron	2020	4611	300204197	Manhattan
Westchester Cast Iron	2021	4612	101124008	Westchester
Manhattan Wrought Iron	2020	4618	602739542	Manhattan
Manhattan Cast Iron	2020	4619	600277486	Manhattan
Bronx Cast Iron	2021	4621	101517	Bronx
Manhattan Cast Iron	2020	4623	600249150	Manhattan
Bronx Cast Iron	2021	4629	701115464	Bronx
Manhattan Cast Iron	2020	4633	300287018	Manhattan
Bronx Wrought Iron	2021	4634	701276595	Bronx
Westchester Cast Iron	2021	4636	900376079	Westchester
Westchester Cast Iron	2021	4637	900520369	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Cast Iron	2021	4641	700271161	Bronx
Westchester Cast Iron	2021	4642	100599431	Westchester
Manhattan Steel	2019	4643	602988952	Manhattan
Westchester Cast Iron	2021	4645	101384166	Westchester
Westchester Cast Iron	2021	4646	100280711	Westchester
Bronx Cast Iron	2021	4648	101520	Bronx
Manhattan Cast Iron	2020	4650	600122451	Manhattan
Bronx Cast Iron	2021	4651	701589807	Bronx
Westchester Cast Iron	2021	4654	101087847	Westchester
Manhattan Cast Iron	2020	4657	602933042	Manhattan
Westchester Cast Iron	2021	4658	100220072	Westchester
Manhattan Wrought Iron	2020	4660	600456145	Manhattan
Bronx Cast Iron	2021	4663	700197674	Bronx
Bronx Cast Iron	2021	4667	700202260	Bronx
Westchester Cast Iron	2021	4668	900451743	Westchester
Westchester Cast Iron	2021	4669	101303022	Westchester
Westchester Cast Iron	2021	4675	900789184	Westchester
Westchester Cast Iron	2021	4676	900336721	Westchester
Bronx Cast Iron	2021	4680	700048430	Bronx
Westchester Cast Iron	2021	4681	900531820	Westchester
Bronx Cast Iron	2021	4682	150964	Bronx
Bronx Cast Iron	2021	4683	700476563	Bronx
Manhattan Cast Iron	2021	4684	600407133	Manhattan
Bronx Cast Iron	2021	4688	700070471	Bronx
Bronx Cast Iron	2021	4690	701343662	Bronx
Manhattan Cast Iron	2021	4691	600176514	Manhattan
Westchester Cast Iron	2021	4696	901183329	Westchester
Bronx Cast Iron	2021	4700	700189733	Bronx
Bronx Cast Iron	2021	4701	700053903	Bronx
Bronx Cast Iron	2021	4703	147900	Bronx
Westchester Cast Iron	2021	4704	100893356	Westchester
Westchester Cast Iron	2021	4705	101343487	Westchester
Manhattan Cast Iron	2021	4707	600197219	Manhattan
Westchester Cast Iron	2021	4708	101197151	Westchester
Manhattan Cast Iron	2021	4709	602930770	Manhattan
Manhattan Cast Iron	2021	4711	300322153	Manhattan
Bronx Cast Iron	2021	4713	701373064	Bronx
Westchester Cast Iron	2021	4716	900752562	Westchester
Manhattan Cast Iron	2021	4717	300152258	Manhattan
Bronx Cast Iron	2021	4718	700287135	Bronx
Bronx Cast Iron	2021	4720	700175222	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Manhattan Cast Iron	2021	4721	600230756	Manhattan
Bronx Cast Iron	2021	4722	701576975	Bronx
Westchester Cast Iron	2021	4723	100999462	Westchester
Westchester Wrought Iron	2021	4724	101255137	Westchester
Westchester Cast Iron	2021	4725	900271034	Westchester
Westchester Cast Iron	2021	4726	900327757	Westchester
Bronx Cast Iron	2021	4727	701177949	Bronx
Bronx Cast Iron	2021	4728	700295941	Bronx
Westchester Cast Iron	2021	4738	101402550	Westchester
Westchester Cast Iron	2021	4739	101345464	Westchester
Westchester Cast Iron	2021	4741	900239426	Westchester
Westchester Cast Iron	2021	4745	900406419	Westchester
Westchester Cast Iron	2021	4751	101348207	Westchester
Bronx Cast Iron	2021	4755	700408975	Bronx
Westchester Wrought Iron	2021	4758	901584097	Westchester
Manhattan Cast Iron	2021	4760	600374254	Manhattan
Manhattan Cast Iron	2021	4765	602534486	Manhattan
Westchester Cast Iron	2021	4766	101096887	Westchester
Manhattan Cast Iron	2021	4767	300125844	Manhattan
Bronx Cast Iron	2021	4768	700286206	Bronx
Westchester Cast Iron	2021	4769	101571807	Westchester
Bronx Cast Iron	2021	4771	700069324	Bronx
Westchester Cast Iron	2021	4774	101571011	Westchester
Manhattan Cast Iron	2021	4776	300177389	Manhattan
Bronx Cast Iron	2021	4779	701226838	Bronx
Manhattan Wrought Iron	2021	4783	300337770	Manhattan
Manhattan Cast Iron	2021	4788	600187302	Manhattan
Westchester Cast Iron	2021	4791	100755102	Westchester
Westchester Cast Iron	2021	4792	101054917	Westchester
Bronx Cast Iron	2021	4793	700441023	Bronx
Westchester Cast Iron	2021	4794	900360836	Westchester
Westchester Cast Iron	2021	4795	100756928	Westchester
Westchester Cast Iron	2021	4797	900398540	Westchester
Manhattan Cast Iron	2021	4799	600455864	Manhattan
Manhattan Cast Iron	2021	4801	602649095	Manhattan
Bronx Cast Iron	2021	4809	701723806	Bronx
Westchester Cast Iron	2021	4813	900514227	Westchester
Manhattan Cast Iron	2021	4814	600267669	Manhattan
Manhattan Cast Iron	2021	4816	300237163	Manhattan
Westchester Cast Iron	2021	4818	100705594	Westchester
Bronx Cast Iron	2021	4821	700691566	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Cast Iron	2021	4822	56525	Bronx
Manhattan Cast Iron	2021	4823	600202461	Manhattan
Manhattan Wrought Iron	2021	4824	602687148	Manhattan
Bronx Cast Iron	2021	4825	701219702	Bronx
Westchester Cast Iron	2021	4829	901436929	Westchester
Bronx Cast Iron	2021	4832	700050146	Bronx
Westchester Cast Iron	2021	4833	100710588	Westchester
Bronx Wrought Iron	2021	4834	700397006	Bronx
Bronx Cast Iron	2021	4836	700177625	Bronx
Westchester Cast Iron	2021	4838	101245031	Westchester
Bronx Cast Iron	2021	4840	700099348	Bronx
Bronx Cast Iron	2021	4841	131175	Bronx
Westchester Wrought Iron	2021	4843	900373074	Westchester
Manhattan Cast Iron	2021	4846	300127189	Manhattan
Bronx Cast Iron	2021	4848	700194984	Bronx
Westchester Cast Iron	2021	4849	900204601	Westchester
Westchester Cast Iron	2021	4851	900205103	Westchester
Manhattan Cast Iron	2021	4852	602741218	Manhattan
Manhattan Steel	2019	4854	600196271	Manhattan
Westchester Cast Iron	2021	4856	900267800	Westchester
Bronx Cast Iron	2021	4858	701497225	Bronx
Westchester Wrought Iron	2021	4860	101203207	Westchester
Bronx Cast Iron	2021	4861	700188360	Bronx
Westchester Cast Iron	2021	4862	100998960	Westchester
Manhattan Wrought Iron	2021	4863	300203123	Manhattan
Westchester Wrought Iron	2021	4864	101236868	Westchester
Bronx Cast Iron	2021	4865	701476393	Bronx
Bronx Cast Iron	2021	4866	701351402	Bronx
Manhattan Cast Iron	2021	4867	602819562	Manhattan
Manhattan Cast Iron	2021	4872	300132821	Manhattan
Bronx Cast Iron	2021	4874	701228077	Bronx
Bronx Cast Iron	2021	4879	700175585	Bronx
Manhattan Cast Iron	2021	4880	600190360	Manhattan
Bronx Cast Iron	2021	4882	701609451	Bronx
Bronx Cast Iron	2021	4892	700047374	Bronx
Manhattan Cast Iron	2021	4894	300102705	Manhattan
Westchester Cast Iron	2021	4895	101076370	Westchester
Manhattan Cast Iron	2021	4898	600263365	Manhattan
Westchester Cast Iron	2021	4899	900325026	Westchester
Manhattan Cast Iron	2021	4900	600379424	Manhattan
Bronx Cast Iron	2021	4909	700032471	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Cast Iron	2021	4910	900362357	Westchester
Bronx Cast Iron	2021	4911	701423845	Bronx
Westchester Wrought Iron	2021	4912	900029013	Westchester
Manhattan Cast Iron	2021	4913	301004618	Manhattan
Westchester Cast Iron	2021	4914	100913017	Westchester
Bronx Cast Iron	2021	4916	161067	Bronx
Westchester Cast Iron	2021	4919	101303030	Westchester
Manhattan Cast Iron	2021	4921	600115091	Manhattan
Manhattan Wrought Iron	2021	4923	600160762	Manhattan
Manhattan Wrought Iron	2021	4925	600263522	Manhattan
Westchester Cast Iron	2021	4926	100750145	Westchester
Bronx Cast Iron	2021	4928	701266706	Bronx
Bronx Cast Iron	2021	4930	700362548	Bronx
Manhattan Cast Iron	2021	4931	602722944	Manhattan
Manhattan Cast Iron	2021	4933	600409897	Manhattan
Westchester Cast Iron	2021	4935	900421669	Westchester
Westchester Cast Iron	2021	4937	900388631	Westchester
Westchester Cast Iron	2021	4938	101050032	Westchester
Manhattan Wrought Iron	2021	4939	602377526	Manhattan
Manhattan Cast Iron	2021	4941	602535864	Manhattan
Westchester Cast Iron	2021	4943	900513817	Westchester
Manhattan Cast Iron	2021	4944	600131001	Manhattan
Westchester Cast Iron	2021	4946	100560679	Westchester
Manhattan Cast Iron	2021	4948	300134849	Manhattan
Manhattan Cast Iron	2021	4949	602523321	Manhattan
Westchester Cast Iron	2021	4950	901341054	Westchester
Bronx Cast Iron	2021	4952	143487	Bronx
Manhattan Wrought Iron	2021	4953	602828062	Manhattan
Manhattan Wrought Iron	2021	4956	300167769	Manhattan
Bronx Cast Iron	2021	4958	700769609	Bronx
Manhattan Cast Iron	2021	4960	300151093	Manhattan
Manhattan Cast Iron	2021	4961	602603624	Manhattan
Westchester Wrought Iron	2021	4964	900083685	Westchester
Manhattan Cast Iron	2021	4966	600263383	Manhattan
Westchester Cast Iron	2021	4971	901398459	Westchester
Manhattan Cast Iron	2021	4973	600153959	Manhattan
Manhattan Wrought Iron	2021	4975	600261664	Manhattan
Westchester Cast Iron	2021	4977	901465080	Westchester
Bronx Cast Iron	2021	4978	700272624	Bronx
Westchester Cast Iron	2021	4979	101035129	Westchester
Manhattan Cast Iron	2021	4980	600229927	Manhattan

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Cast Iron	2021	4981	101435591	Westchester
Bronx Cast Iron	2021	4985	700037938	Bronx
Westchester Cast Iron	2021	4987	900228728	Westchester
Westchester Cast Iron	2021	4989	900223615	Westchester
Manhattan Cast Iron	2021	4990	602518440	Manhattan
Westchester Cast Iron	2021	4996	101594310	Westchester
Bronx Cast Iron	2021	4998	700262919	Bronx
Manhattan Cast Iron	2021	5002	600153953	Manhattan
Bronx Cast Iron	2021	5004	700157357	Bronx
Bronx Cast Iron	2021	5005	700398393	Bronx
Westchester Cast Iron	2021	5006	100937826	Westchester
Bronx Cast Iron	2021	5010	700542790	Bronx
Westchester Cast Iron	2021	5011	101042846	Westchester
Bronx Cast Iron	2021	5012	700056526	Bronx
Bronx Cast Iron	2021	5017	700194579	Bronx
Manhattan Cast Iron	2021	5019	600287574	Manhattan
Bronx Cast Iron	2021	5022	700685313	Bronx
Manhattan Cast Iron	2021	5024	300322084	Manhattan
Westchester Cast Iron	2021	5026	101263748	Westchester
Bronx Cast Iron	2021	5027	700367738	Bronx
Manhattan Cast Iron	2021	5028	600334480	Manhattan
Manhattan Cast Iron	2021	5034	600343656	Manhattan
Bronx Cast Iron	2021	5035	700427407	Bronx
Manhattan Cast Iron	2021	5036	300124413	Manhattan
Bronx Cast Iron	2021	5043	700024358	Bronx
Westchester Cast Iron	2021	5046	901046833	Westchester
Manhattan Cast Iron	2021	5047	600251158	Manhattan
Manhattan Wrought Iron	2021	5050	600149721	Manhattan
Manhattan Cast Iron	2021	5051	600043523	Manhattan
Manhattan Cast Iron	2021	5053	300200240	Manhattan
Manhattan Steel	2019	5055	600280334	Manhattan
Bronx Cast Iron	2021	5058	701427156	Bronx
Westchester Cast Iron	2021	5059	101201092	Westchester
Westchester Cast Iron	2021	5065	900349714	Westchester
Manhattan Cast Iron	2021	5066	600176849	Manhattan
Bronx Cast Iron	2021	5068	700409166	Bronx
Bronx Cast Iron	2021	5069	700372097	Bronx
Westchester Cast Iron	2021	5070	900227070	Westchester
Manhattan Wrought Iron	2021	5073	600144313	Manhattan
Bronx Cast Iron	2021	5074	700064228	Bronx
Manhattan Cast Iron	2021	5077	600231773	Manhattan

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Cast Iron	2021	5078	700238337	Bronx
Westchester Cast Iron	2021	5080	101597408	Westchester
Bronx Cast Iron	2021	5081	700301981	Bronx
Westchester Cast Iron	2021	5082	100938785	Westchester
Westchester Wrought Iron	2021	5083	901308939	Westchester
Westchester Cast Iron	2021	5084	101254813	Westchester
Manhattan Cast Iron	2021	5091	602344238	Manhattan
Manhattan Wrought Iron	2021	5092	602403316	Manhattan
Westchester Cast Iron	2021	5093	100165183	Westchester
Bronx Wrought Iron	2021	5097	701125411	Bronx
Manhattan Cast Iron	2021	5098	600186274	Manhattan
Manhattan Cast Iron	2021	5100	300112554	Manhattan
Bronx Cast Iron	2021	5101	700474357	Bronx
Westchester Cast Iron	2021	5103	101578864	Westchester
Manhattan Cast Iron	2021	5105	602721814	Manhattan
Manhattan Steel	2019	5106	600001311	Manhattan
Bronx Cast Iron	2021	5108	700264073	Bronx
Bronx Cast Iron	2021	5111	700034070	Bronx
Bronx Cast Iron	2021	5115	700037707	Bronx
Bronx Cast Iron	2021	5118	142728	Bronx
Bronx Cast Iron	2021	5128	700274026	Bronx
Manhattan Cast Iron	2021	5133	600084403	Manhattan
Westchester Cast Iron	2021	5135	900233776	Westchester
Bronx Cast Iron	2021	5137	700048416	Bronx
Westchester Cast Iron	2021	5138	100995193	Westchester
Westchester Wrought Iron	2021	5140	901242778	Westchester
Westchester Cast Iron	2021	5146	900336291	Westchester
Bronx Cast Iron	2021	5149	700173154	Bronx
Westchester Cast Iron	2021	5150	900308767	Westchester
Westchester Cast Iron	2021	5151	101441826	Westchester
Westchester Cast Iron	2021	5152	900456512	Westchester
Westchester Cast Iron	2021	5153	100088259	Westchester
Bronx Cast Iron	2021	5156	700191194	Bronx
Bronx Cast Iron	2021	5159	126943	Bronx
Westchester Cast Iron	2021	5160	901388282	Westchester
Bronx Cast Iron	2021	5161	700102663	Bronx
Manhattan Cast Iron	2021	5162	300183817	Manhattan
Bronx Cast Iron	2021	5164	700329098	Bronx
Westchester Cast Iron	2021	5166	100190157	Westchester
Bronx Cast Iron	2021	5167	700023827	Bronx
Bronx Cast Iron	2021	5168	700176720	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Westchester Cast Iron	2021	5170	101212897	Westchester
Manhattan Cast Iron	2021	5173	300203207	Manhattan
Bronx Cast Iron	2021	5175	701568351	Bronx
Westchester Cast Iron	2021	5179	100610494	Westchester
Manhattan Wrought Iron	2021	5180	600158248	Manhattan
Manhattan Cast Iron	2021	5182	600328393	Manhattan
Westchester Cast Iron	2021	5183	101404479	Westchester
Manhattan Cast Iron	2021	5186	600221586	Manhattan
Bronx Cast Iron	2021	5189	700408237	Bronx
Manhattan Cast Iron	2021	5193	600403064	Manhattan
Bronx Cast Iron	2021	5194	701099528	Bronx
Bronx Cast Iron	2021	5195	107646	Bronx
Manhattan Cast Iron	2021	5196	600104254	Manhattan
Bronx Wrought Iron	2021	5198	700046608	Bronx
Westchester Cast Iron	2021	5205	900244073	Westchester
Bronx Cast Iron	2021	5207	141916	Bronx
Manhattan Cast Iron	2021	5208	600449206	Manhattan
Manhattan Cast Iron	2021	5211	600464770	Manhattan
Westchester Cast Iron	2021	5212	900378238	Westchester
Manhattan Cast Iron	2021	5216	600255469	Manhattan
Westchester Wrought Iron	2021	5219	900754697	Westchester
Bronx Cast Iron	2021	5220	700194221	Bronx
Manhattan Cast Iron	2021	5223	600217728	Manhattan
Westchester Cast Iron	2021	5225	900283835	Westchester
Manhattan Cast Iron	2021	5226	600252974	Manhattan
Manhattan Wrought Iron	2021	5229	600194954	Manhattan
Westchester Cast Iron	2021	5231	101089453	Westchester
Bronx Cast Iron	2021	5234	700041564	Bronx
Westchester Cast Iron	2021	5235	101094094	Westchester
Bronx Cast Iron	2021	5237	701072976	Bronx
Manhattan Cast Iron	2021	5239	600244881	Manhattan
Westchester Cast Iron	2021	5242	101263096	Westchester
Manhattan Cast Iron	2021	5243	600263349	Manhattan
Westchester Cast Iron	2021	5247	101405015	Westchester
Manhattan Cast Iron	2021	5249	600099454	Manhattan
Manhattan Cast Iron	2021	5253	602555305	Manhattan
Bronx Cast Iron	2021	5254	701239896	Bronx
Westchester Cast Iron	2021	5259	101021554	Westchester
Manhattan Cast Iron	2021	5260	600251403	Manhattan
Westchester Cast Iron	2021	5267	900360651	Westchester
Westchester Cast Iron	2021	5269	100710568	Westchester

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Cast Iron	2021	5271	700351066	Bronx
Bronx Cast Iron	2021	5272	700993827	Bronx
Manhattan Steel	2019	5276	600329229	Manhattan
Westchester Cast Iron	2021	5277	900516881	Westchester
Bronx Cast Iron	2021	5280	700073251	Bronx
Manhattan Wrought Iron	2021	5281	301004660	Manhattan
Manhattan Cast Iron	2021	5282	600114168	Manhattan
Manhattan Cast Iron	2021	5285	600274535	Manhattan
Westchester Cast Iron	2021	5286	100998332	Westchester
Westchester Cast Iron	2021	5287	100759897	Westchester
Bronx Wrought Iron	2021	5289	701382792	Bronx
Westchester Cast Iron	2021	5290	900441859	Westchester
Manhattan Cast Iron	2021	5292	600227278	Manhattan
Westchester Cast Iron	2021	5293	901182691	Westchester
Westchester Cast Iron	2021	5295	101435869	Westchester
Bronx Cast Iron	2021	5296	701150920	Bronx
Manhattan Cast Iron	2021	5298	600263957	Manhattan
Bronx Cast Iron	2021	5299	700251089	Bronx
Bronx Cast Iron	2021	5301	701446854	Bronx
Westchester Cast Iron	2021	5304	900773423	Westchester
Manhattan Cast Iron	2021	5305	600366154	Manhattan
Westchester Cast Iron	2021	5306	901520946	Westchester
Manhattan Cast Iron	2021	5307	300125905	Manhattan
Westchester Cast Iron	2021	5308	101160344	Westchester
Manhattan Cast Iron	2021	5309	602773885	Manhattan
Westchester Cast Iron	2021	5310	100163725	Westchester
Manhattan Cast Iron	2021	5312	600039790	Manhattan
Manhattan Cast Iron	2021	5314	600336704	Manhattan
Bronx Cast Iron	2021	5318	700047379	Bronx
Bronx Cast Iron	2021	5321	700340148	Bronx
Bronx Cast Iron	2021	5323	700173938	Bronx
Bronx Cast Iron	2021	5328	700205170	Bronx
Bronx Cast Iron	2021	5329	701270247	Bronx
Westchester Cast Iron	2021	5330	101197211	Westchester
Westchester Cast Iron	2021	5332	100910456	Westchester
Bronx Cast Iron	2021	5333	700172170	Bronx
Manhattan Wrought Iron	2021	5335	602534018	Manhattan
Westchester Cast Iron	2021	5337	101254808	Westchester
Manhattan Steel	2019	5340	600409655	Manhattan
Bronx Cast Iron	2021	5342	700393680	Bronx
Manhattan Wrought Iron	2021	5345	600464423	Manhattan

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Cast Iron	2021	5349	142706	Bronx
Bronx Wrought Iron	2021	5353	700478050	Bronx
Bronx Cast Iron	2021	5354	700078956	Bronx
Bronx Cast Iron	2021	5356	700403709	Bronx
Westchester Cast Iron	2021	5358	101120661	Westchester
Westchester Cast Iron	2021	5360	900235547	Westchester
Bronx Cast Iron	2021	5363	700290034	Bronx
Bronx Cast Iron	2021	5367	701316043	Bronx
Westchester Cast Iron	2021	5370	901446303	Westchester
Manhattan Wrought Iron	2021	5371	300321136	Manhattan
Bronx Cast Iron	2021	5375	700056521	Bronx
Manhattan Cast Iron	2021	5378	600450258	Manhattan
Bronx Cast Iron	2021	5380	700258471	Bronx
Manhattan Cast Iron	2021	5381	600058489	Manhattan
Bronx Cast Iron	2021	5382	700031157	Bronx
Westchester Wrought Iron	2021	5383	101252051	Westchester
Bronx Cast Iron	2021	5387	700236311	Bronx
Westchester Cast Iron	2021	5390	901067211	Westchester
Westchester Cast Iron	2021	5392	101416185	Westchester
Bronx Cast Iron	2021	5394	701701670	Bronx
Bronx Cast Iron	2021	5395	105219	Bronx
Manhattan Cast Iron	2021	5397	602692554	Manhattan
Manhattan Cast Iron	2021	5400	600280333	Manhattan
Manhattan Cast Iron	2021	5404	602950462	Manhattan
Bronx Cast Iron	2021	5406	700274013	Bronx
Bronx Wrought Iron	2021	5407	700099596	Bronx
Westchester Cast Iron	2021	5408	900358520	Westchester
Bronx Cast Iron	2021	5411	700340437	Bronx
Bronx Cast Iron	2021	5414	701678029	Bronx
Westchester Cast Iron	2021	5419	900215797	Westchester
Manhattan Cast Iron	2021	5421	600025232	Manhattan
Bronx Cast Iron	2021	5422	700152962	Bronx
Bronx Cast Iron	2021	5429	700198468	Bronx
Manhattan Cast Iron	2021	5431	602212909	Manhattan
Manhattan Cast Iron	2021	5433	300308475	Manhattan
Manhattan Cast Iron	2021	5436	600270234	Manhattan
Manhattan Cast Iron	2021	5438	300189877	Manhattan
Manhattan Cast Iron	2021	5444	600278379	Manhattan
Manhattan Cast Iron	2021	5445	602811278	Manhattan
Bronx Cast Iron	2021	5455	700296282	Bronx
Bronx Cast Iron	2021	5460	700038141	Bronx

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Bronx Cast Iron	2021	5468	700507436	Bronx
Bronx Cast Iron	2021	5471	150932	Bronx
Bronx Cast Iron	2021	5472	700526795	Bronx
Manhattan Cast Iron	2021	5473	600413881	Manhattan
Bronx Cast Iron	2021	5484	82560	Bronx
Manhattan Cast Iron	2021	5487	602979502	Manhattan
Manhattan Cast Iron	2021	5491	600276946	Manhattan
Bronx Cast Iron	2021	5494	700210394	Bronx
Bronx Cast Iron	2021	5497	700489876	Bronx
Manhattan Cast Iron	2021	5501	600468544	Manhattan
Bronx Cast Iron	2021	5506	700385828	Bronx
Bronx Cast Iron	2021	5509	700298924	Bronx
Bronx Cast Iron	2021	5510	700253302	Bronx
Bronx Cast Iron	2021	5512	701081341	Bronx
Manhattan Cast Iron	2021	5515	300149071	Manhattan
Bronx Cast Iron	2021	5517	700312564	Bronx
Manhattan Wrought Iron	2021	5524	600322016	Manhattan
Manhattan Cast Iron	2021	5528	301004644	Manhattan
Manhattan Cast Iron	2021	5533	603018342	Manhattan
Manhattan Cast Iron	2021	5534	600285587	Manhattan
Bronx Cast Iron	2021	5535	700189178	Bronx
Bronx Wrought Iron	2021	5542	700528799	Bronx
Bronx Cast Iron	2021	5550	700191799	Bronx
Manhattan Cast Iron	2021	5582	602757442	Manhattan
Manhattan Cast Iron	2021	5591	602324011	Manhattan
Manhattan Cast Iron	2021	5624	602367299	Manhattan
Manhattan Cast Iron	2021	5626	600217059	Manhattan
Manhattan Wrought Iron	2021	5627	300321131	Manhattan
Manhattan Wrought Iron	2021	5636	300203122	Manhattan
Manhattan Steel	2019	5646	300226366	Manhattan
Manhattan Cast Iron	2021	5666	600046708	Manhattan
Manhattan Wrought Iron	2021	5677	300172086	Manhattan
Manhattan Cast Iron	2021	5691	602904397	Manhattan
Manhattan Cast Iron	2021	5694	301001301	Manhattan
Manhattan Cast Iron	2021	5696	600249054	Manhattan
Manhattan Steel	2019	5697	600129588	Manhattan
Manhattan Cast Iron	2021	5704	600413427	Manhattan
Manhattan Cast Iron	2021	5705	600392711	Manhattan
Manhattan Wrought Iron	2021	5721	602488659	Manhattan
Manhattan Cast Iron	2021	5724	300301980	Manhattan
Manhattan Cast Iron	2021	5730	600248765	Manhattan

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Manhattan Wrought Iron	2021	5745	600323375	Manhattan
Manhattan Wrought Iron	2021	5752	600291043	Manhattan
Manhattan Cast Iron	2021	5753	300092268	Manhattan
Manhattan Cast Iron	2021	5756	300153688	Manhattan
Manhattan Cast Iron	2021	5778	600412162	Manhattan
Manhattan Cast Iron	2021	5793	600103389	Manhattan
Manhattan Cast Iron	2021	5812	600396956	Manhattan
Manhattan Steel	2019	5813	602188821	Manhattan
Manhattan Cast Iron	2021	5829	600387680	Manhattan
Manhattan Steel	2019	5836	600269139	Manhattan
Manhattan Wrought Iron	2021	5837	600290115	Manhattan
Manhattan Wrought Iron	2021	5846	602688422	Manhattan
Manhattan Wrought Iron	2021	5858	600137682	Manhattan
Manhattan Cast Iron	2021	5862	602654766	Manhattan
Manhattan Steel	2019	5868	600217670	Manhattan
Manhattan Cast Iron	2021	5873	602338719	Manhattan
Manhattan Cast Iron	2021	5879	600085333	Manhattan
Manhattan Cast Iron	2021	5886	600175163	Manhattan
Manhattan Cast Iron	2021	5888	600271862	Manhattan
Manhattan Wrought Iron	2021	5898	300167745	Manhattan
Manhattan Wrought Iron	2021	5900	300167768	Manhattan
Manhattan Cast Iron	2021	5915	300172941	Manhattan
Manhattan Cast Iron	2021	5920	600413717	Manhattan
Manhattan Wrought Iron	2021	5936	600124652	Manhattan
Manhattan Cast Iron	2021	5940	600288500	Manhattan
Manhattan Cast Iron	2021	5943	600073031	Manhattan
Manhattan Cast Iron	2021	5953	600429666	Manhattan
Manhattan Cast Iron	2021	5956	600145650	Manhattan
Manhattan Cast Iron	2021	5967	600307641	Manhattan
Manhattan Cast Iron	2021	5969	300154646	Manhattan
Manhattan Cast Iron	2021	5975	300107148	Manhattan
Manhattan Cast Iron	2021	5977	602891466	Manhattan
Manhattan Cast Iron	2021	5979	600224667	Manhattan
Manhattan Cast Iron	2021	5980	600311953	Manhattan
Manhattan Cast Iron	2021	5983	300300035	Manhattan
Manhattan Wrought Iron	2021	6001	300183930	Manhattan
Manhattan Cast Iron	2021	6011	602555656	Manhattan
Manhattan Cast Iron	2021	6018	600281033	Manhattan
Manhattan Cast Iron	2021	6020	600297563	Manhattan
Manhattan Cast Iron	2021	6022	600319759	Manhattan
Manhattan Cast Iron	2021	6025	602687722	Manhattan

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Manhattan Cast Iron	2021	6032	602504080	Manhattan
Manhattan Cast Iron	2021	6042	602443908	Manhattan
Manhattan Cast Iron	2021	6044	300106115	Manhattan
Manhattan Cast Iron	2021	6056	300317700	Manhattan
Manhattan Cast Iron	2021	6060	603005109	Manhattan
Manhattan Cast Iron	2021	6065	600370452	Manhattan
Manhattan Wrought Iron	2021	6067	300137147	Manhattan
Manhattan Cast Iron	2021	6068	300076500	Manhattan
Manhattan Cast Iron	2021	6071	600263379	Manhattan
Manhattan Wrought Iron	2021	6093	600158619	Manhattan
Manhattan Cast Iron	2021	6099	602342700	Manhattan
Manhattan Cast Iron	2021	6102	600406636	Manhattan
Manhattan Cast Iron	2021	6113	600401890	Manhattan
Manhattan Cast Iron	2021	6117	600152902	Manhattan
Manhattan Cast Iron	2021	6125	600228760	Manhattan
Manhattan Cast Iron	2021	6127	603006596	Manhattan
Manhattan Cast Iron	2021	6128	300326461	Manhattan
Manhattan Cast Iron	2021	6137	600282127	Manhattan
Manhattan Steel	2019	6139	600246726	Manhattan
Manhattan Cast Iron	2021	6147	600349841	Manhattan
Manhattan Cast Iron	2021	6155	600236548	Manhattan
Manhattan Cast Iron	2021	6157	602796810	Manhattan
Manhattan Wrought Iron	2021	6161	602536748	Manhattan
Manhattan Cast Iron	2021	6169	600024845	Manhattan
Manhattan Steel	2019	6174	600403479	Manhattan
Manhattan Cast Iron	2021	6179	602972793	Manhattan
Manhattan Cast Iron	2021	6209	602772454	Manhattan
Manhattan Cast Iron	2021	6210	602348043	Manhattan
Manhattan Cast Iron	2021	6221	600352811	Manhattan
Manhattan Steel	2019	6222	600375232	Manhattan
Manhattan Cast Iron	2021	6225	600329232	Manhattan
Manhattan Cast Iron	2021	6227	602615246	Manhattan
Manhattan Wrought Iron	2021	6239	300151099	Manhattan
Manhattan Cast Iron	2021	6240	600152629	Manhattan
Manhattan Cast Iron	2021	6254	600004775	Manhattan
Manhattan Cast Iron	2021	6259	600360819	Manhattan
Manhattan Cast Iron	2021	6260	600326233	Manhattan
Manhattan Cast Iron	2021	6261	600045546	Manhattan
Manhattan Cast Iron	2021	6271	602697833	Manhattan
Manhattan Cast Iron	2021	6274	300313783	Manhattan
Manhattan Wrought Iron	2021	6281	600323362	Manhattan

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Manhattan Cast Iron	2021	6295	300203179	Manhattan
Manhattan Cast Iron	2021	6317	300212524	Manhattan
Manhattan Wrought Iron	2021	6329	300304862	Manhattan
Manhattan Steel	2019	6336	300321280	Manhattan
Manhattan Cast Iron	2021	6340	600131594	Manhattan
Manhattan Cast Iron	2021	6343	602400837	Manhattan
Manhattan Cast Iron	2021	6364	300200200	Manhattan
Manhattan Cast Iron	2021	6368	600321736	Manhattan
Manhattan Wrought Iron	2021	6370	600084177	Manhattan
Manhattan Steel	2019	6372	600329481	Manhattan
Manhattan Cast Iron	2021	6373	600243443	Manhattan
Manhattan Cast Iron	2021	6401	602895920	Manhattan
Manhattan Cast Iron	2021	6402	600279476	Manhattan
Manhattan Cast Iron	2021	6408	600258748	Manhattan
Manhattan Cast Iron	2021	6425	600076453	Manhattan
Manhattan Cast Iron	2021	6432	600004461	Manhattan
Manhattan Cast Iron	2021	6447	300305944	Manhattan
Manhattan Steel	2019	6448	600235931	Manhattan
Manhattan Cast Iron	2021	6459	600251427	Manhattan
Manhattan Steel	2019	6460	602615020	Manhattan
Manhattan Wrought Iron	2021	6464	300203222	Manhattan
Manhattan Cast Iron	2021	6465	600264463	Manhattan
Manhattan Steel	2019	6467	300287004	Manhattan
Manhattan Cast Iron	2021	6473	600176217	Manhattan
Manhattan Cast Iron	2021	6477	600275210	Manhattan
Manhattan Cast Iron	2021	6478	300124294	Manhattan
Manhattan Cast Iron	2021	6481	602938324	Manhattan
Manhattan Cast Iron	2021	6488	600231754	Manhattan
Manhattan Cast Iron	2021	6511	600186308	Manhattan
Manhattan Cast Iron	2021	6512	600329086	Manhattan
Manhattan Wrought Iron	2021	6513	300191547	Manhattan
Manhattan Cast Iron	2021	6520	602898147	Manhattan
Manhattan Cast Iron	2021	6526	600413952	Manhattan
Manhattan Steel	2019	6528	602349265	Manhattan
Manhattan Cast Iron	2021	6539	600207412	Manhattan
Manhattan Steel	2020	6543	600302622	Manhattan
Manhattan Cast Iron	2021	6544	300156020	Manhattan
Manhattan Cast Iron	2021	6550	600130401	Manhattan
Manhattan Cast Iron	2021	6556	600289333	Manhattan
Manhattan Steel	2020	6587	600192434	Manhattan
Manhattan Cast Iron	2021	6588	602346259	Manhattan

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Manhattan Cast Iron	2021	6595	600320233	Manhattan
Manhattan Wrought Iron	2021	6597	600245748	Manhattan
Manhattan Cast Iron	2021	6598	600408958	Manhattan
Manhattan Steel	2020	6614	300300026	Manhattan
Manhattan Cast Iron	2021	6628	600100090	Manhattan
Manhattan Cast Iron	2021	6637	300183855	Manhattan
Manhattan Cast Iron	2021	6639	300124440	Manhattan
Manhattan Cast Iron	2021	6640	600309724	Manhattan
Manhattan Cast Iron	2021	6644	300127098	Manhattan
Manhattan Wrought Iron	2021	6647	300182250	Manhattan
Manhattan Cast Iron	2021	6653	300113300	Manhattan
Manhattan Cast Iron	2021	6655	602343514	Manhattan
Manhattan Cast Iron	2021	6656	300285170	Manhattan
Manhattan Cast Iron	2021	6661	300131639	Manhattan
Manhattan Cast Iron	2021	6672	603003986	Manhattan
Manhattan Steel	2020	6685	603002611	Manhattan
Manhattan Steel	2020	6689	600211672	Manhattan
Manhattan Cast Iron	2021	6690	600143444	Manhattan
Manhattan Cast Iron	2021	6691	600261022	Manhattan
Manhattan Steel	2020	6699	600148536	Manhattan
Manhattan Steel	2020	6704	600330623	Manhattan
Manhattan Cast Iron	2021	6705	602527184	Manhattan
Manhattan Cast Iron	2021	6711	600342888	Manhattan
Manhattan Wrought Iron	2021	6714	600296289	Manhattan
Manhattan Cast Iron	2021	6718	300329577	Manhattan
Manhattan Cast Iron	2021	6723	600349333	Manhattan
Manhattan Cast Iron	2021	6730	600370226	Manhattan
Manhattan Cast Iron	2021	6731	600456323	Manhattan
Manhattan Cast Iron	2021	6734	600022369	Manhattan
Manhattan Cast Iron	2021	6746	300312396	Manhattan
Manhattan Steel	2020	6749	600327309	Manhattan
Manhattan Wrought Iron	2021	6765	300178614	Manhattan
Manhattan Cast Iron	2021	6767	300183796	Manhattan
Manhattan Steel	2020	6771	300038246	Manhattan
Manhattan Steel	2020	6772	300287039	Manhattan
Manhattan Cast Iron	2021	6773	602908247	Manhattan
Manhattan Wrought Iron	2021	6799	602387061	Manhattan
Manhattan Cast Iron	2021	6804	300103333	Manhattan
Manhattan Cast Iron	2021	6807	600041268	Manhattan
Manhattan Cast Iron	2021	6811	300170325	Manhattan
Manhattan Cast Iron	2021	6813	300178063	Manhattan

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Manhattan Steel	2020	6825	600261484	Manhattan
Manhattan Cast Iron	2021	6836	602836178	Manhattan
Manhattan Cast Iron	2021	6841	600404517	Manhattan
Manhattan Cast Iron	2021	6845	600280341	Manhattan
Manhattan Cast Iron	2021	6847	602334841	Manhattan
Manhattan Cast Iron	2021	6861	600035768	Manhattan
Manhattan Wrought Iron	2021	6864	600357554	Manhattan
Manhattan Cast Iron	2021	6869	600401745	Manhattan
Manhattan Cast Iron	2021	6877	600283195	Manhattan
Manhattan Cast Iron	2021	6895	600445357	Manhattan
Manhattan Cast Iron	2021	6901	600175165	Manhattan
Manhattan Wrought Iron	2021	6914	600206087	Manhattan
Manhattan Cast Iron	2021	6916	600334330	Manhattan
Manhattan Cast Iron	2021	6933	602786296	Manhattan
Manhattan Cast Iron	2021	6939	600207662	Manhattan
Manhattan Cast Iron	2021	6944	600115618	Manhattan
Manhattan Cast Iron	2021	6959	602648221	Manhattan
Manhattan Cast Iron	2021	6967	602836617	Manhattan
Manhattan Steel	2020	7109	600229571	Manhattan
Manhattan Steel	2020	7188	600154410	Manhattan
Manhattan Steel	2020	7242	602934465	Manhattan
Manhattan Steel	2020	7243	600223475	Manhattan
Manhattan Steel	2020	7248	600196188	Manhattan
Manhattan Steel	2020	7250	602465379	Manhattan
Manhattan Steel	2020	7251	600326767	Manhattan
Manhattan Steel	2020	7295	600046698	Manhattan
Manhattan Steel	2020	7310	600244562	Manhattan
Manhattan Steel	2020	7375	300308474	Manhattan
Manhattan Steel	2020	7421	600358398	Manhattan
Manhattan Steel	2020	7459	600279383	Manhattan
Manhattan Steel	2020	7471	600152969	Manhattan
Manhattan Steel	2020	7532	600356780	Manhattan
Manhattan Steel	2020	7577	300300055	Manhattan
Manhattan Steel	2020	7658	600271429	Manhattan
Manhattan Steel	2020	7703	600421143	Manhattan
Manhattan Steel	2020	7739	300177390	Manhattan
Manhattan Steel	2020	7767	600070065	Manhattan
Manhattan Steel	2020	7822	300185268	Manhattan
Manhattan Steel	2020	7836	300151090	Manhattan
Manhattan Steel	2020	7838	600464739	Manhattan
Manhattan Steel	2020	7934	600135212	Manhattan

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Manhattan Steel	2020	7955	600288474	Manhattan
Manhattan Steel	2020	7966	602559155	Manhattan
Manhattan Steel	2020	8041	600322303	Manhattan
Manhattan Steel	2020	8085	600144286	Manhattan
Manhattan Steel	2020	8106	300125843	Manhattan
Manhattan Steel	2020	8130	602942236	Manhattan
Manhattan Steel	2020	8151	600002331	Manhattan
Manhattan Steel	2020	8309	600197136	Manhattan
Manhattan Steel	2020	8395	300286084	Manhattan
Manhattan Steel	2020	8494	300177354	Manhattan
Manhattan Steel	2020	8504	300120963	Manhattan
Manhattan Steel	2020	8544	600154393	Manhattan
Manhattan Steel	2020	8636	600381144	Manhattan
Manhattan Steel	2020	8705	600088036	Manhattan
Manhattan Steel	2020	8763	602461188	Manhattan
Manhattan Steel	2020	8789	300226365	Manhattan
Manhattan Steel	2020	8846	600301582	Manhattan
Manhattan Steel	2020	8907	300185267	Manhattan
Manhattan Steel	2020	9073	600277543	Manhattan
Manhattan Steel	2020	9083	600408953	Manhattan
Manhattan Steel	2020	9197	300138442	Manhattan
Manhattan Steel	2020	9215	300174502	Manhattan
Manhattan Steel	2020	9392	602659266	Manhattan
Manhattan Steel	2021	9423	602425096	Manhattan
Manhattan Steel	2021	9446	300112571	Manhattan
Manhattan Steel	2021	9574	300153715	Manhattan
Manhattan Steel	2021	9634	300304937	Manhattan
Manhattan Steel	2021	9711	600456322	Manhattan
Manhattan Steel	2021	9756	300199488	Manhattan
Manhattan Steel	2021	9819	600361047	Manhattan
Manhattan Steel	2021	9901	300191975	Manhattan
Manhattan Steel	2021	10096	600288430	Manhattan
Manhattan Steel	2021	10194	600206350	Manhattan
Manhattan Steel	2021	10245	300103986	Manhattan
Manhattan Steel	2021	10300	600094408	Manhattan
Manhattan Steel	2021	10408	602501856	Manhattan
Manhattan Steel	2021	10463	600170137	Manhattan
Manhattan Steel	2021	10675	600339781	Manhattan
Manhattan Steel	2021	10682	602647167	Manhattan
Manhattan Steel	2021	10772	600152627	Manhattan
Manhattan Steel	2021	10801	602939362	Manhattan

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Manhattan Steel	2021	10917	600415956	Manhattan
Manhattan Steel	2021	10920	600315386	Manhattan
Manhattan Steel	2021	11055	300311910	Manhattan
Manhattan Steel	2021	11226	600363631	Manhattan
Manhattan Steel	2021	11346	300191969	Manhattan
Manhattan Steel	2021	11369	600139074	Manhattan
Manhattan Steel	2021	11484	603012616	Manhattan
Manhattan Steel	2021	11520	300133311	Manhattan
Manhattan Steel	2021	11551	600149173	Manhattan
Manhattan Steel	2021	11621	600129570	Manhattan
Manhattan Steel	2021	11655	300287037	Manhattan
Manhattan Steel	2021	11778	300111461	Manhattan
Manhattan Steel	2021	11780	600328929	Manhattan
Manhattan Steel	2021	11909	300138463	Manhattan
Manhattan Steel	2021	12079	300287040	Manhattan
Manhattan Steel	2021	12099	600292571	Manhattan
Manhattan Steel	2021	12125	600039503	Manhattan
Manhattan Steel	2021	12204	600390907	Manhattan
Manhattan Steel	2021	12336	300179887	Manhattan
Manhattan Steel	2021	12357	600001317	Manhattan
Manhattan Steel	2021	12439	602342850	Manhattan
Manhattan Steel	2021	12642	600313478	Manhattan
Manhattan Steel	2021	12800	300326469	Manhattan
Manhattan Steel	2021	12845	600129960	Manhattan
Manhattan Steel	2021	12887	602749117	Manhattan
Manhattan Steel	2021	12975	300304842	Manhattan
Manhattan Steel	2021	13009	600153002	Manhattan
Manhattan Steel	2021	13064	600426821	Manhattan
Manhattan Steel	2021	13240	600140031	Manhattan
Manhattan Steel	2021	13261	600186289	Manhattan
Manhattan Steel	2021	13563	600215191	Manhattan
Manhattan Steel	2021	13594	301002130	Manhattan
Manhattan Steel	2021	13614	600407947	Manhattan
Manhattan Steel	2021	13636	600106795	Manhattan
Manhattan Steel	2021	13699	600004502	Manhattan
Manhattan Steel	2021	13731	600004530	Manhattan
Manhattan Steel	2021	13848	600258513	Manhattan
Manhattan Steel	2021	13871	300166518	Manhattan
Manhattan Steel	2021	13934	600137687	Manhattan
Manhattan Steel	2021	13943	600144483	Manhattan
Manhattan Steel	2021	13954	600413437	Manhattan

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Prioritization Ranking
2019 Prioritizations

Plan	Project Year	Rank	Segment ID	Borough
Manhattan Steel	2021	14001	300186759	Manhattan
Manhattan Steel	2021	14106	300178098	Manhattan
Manhattan Steel	2021	14113	301001317	Manhattan
Manhattan Steel	2021	14276	600189402	Manhattan
Manhattan Steel	2021	14295	600263079	Manhattan
Manhattan Steel	2021	14425	300307861	Manhattan
Manhattan Steel	2021	14501	600196279	Manhattan
Manhattan Steel	2021	14542	600317762	Manhattan
Manhattan Steel	2021	14600	602870437	Manhattan
Manhattan Steel	2021	14658	600401888	Manhattan
Manhattan Steel	2021	14833	600306758	Manhattan
Manhattan Steel	2021	14834	600186271	Manhattan
Manhattan Steel	2021	14907	602812719	Manhattan
Manhattan Steel	2021	14933	600216107	Manhattan
Manhattan Steel	2021	15300	300124404	Manhattan
Manhattan Steel	2021	15309	600329316	Manhattan
Manhattan Steel	2021	15345	602924821	Manhattan
Manhattan Steel	2021	15421	300182301	Manhattan
Manhattan Steel	2021	15464	600135482	Manhattan
Manhattan Steel	2021	15513	600143439	Manhattan
Manhattan Steel	2021	15556	300304844	Manhattan
Manhattan Steel	2021	15629	300333770	Manhattan
Manhattan Steel	2021	15630	300114557	Manhattan
Manhattan Steel	2021	15643	300207289	Manhattan
Manhattan Steel	2021	15660	602851993	Manhattan
Manhattan Steel	2021	15813	300111506	Manhattan
Manhattan Steel	2021	15814	600330469	Manhattan
Manhattan Steel	2021	15863	602858925	Manhattan
Manhattan Steel	2021	15864	602712609	Manhattan
Manhattan Steel	2021	15919	600154842	Manhattan
Manhattan Steel	2021	15933	602245339	Manhattan

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
602386595	MG16009452	10 AV	W 16 ST, W 13 ST	Deferred to 2020
600350349	MG16009452	10 AV	W 16 ST, W 13 ST	Deferred to 2020
602377118	MG16009452	10 AV	W 16 ST, W 13 ST	Deferred to 2020
602377123	MG16009452	10 AV	W 16 ST, W 13 ST	Deferred to 2020
602386593	MG16009452	10 AV	W 16 ST, W 13 ST	Deferred to 2020
600350365	MG16009452	10 AV	W 16 ST, W 13 ST	Deferred to 2020
600440689	MG16009452	10 AV	W 16 ST, W 13 ST	Deferred to 2020
600350364	MG16009452	10 AV	W 16 ST, W 13 ST	Deferred to 2020
600196121	MG16009452	10 AV	W 16 ST, W 13 ST	Deferred to 2020
602386591	MG16009452	10 AV	W 16 ST, W 13 ST	Deferred to 2020
602386596	MG16009452	10 AV	W 16 ST, W 13 ST	Deferred to 2020
600350327	MG16009452	10 AV	W 16 ST, W 13 ST	Deferred to 2020
600456311	MG16009452	10 AV	W 16 ST, W 13 ST	Deferred to 2020
600196126	MG16009452	10 AV	W 16 ST, W 13 ST	Deferred to 2020
600440687	MG16009452	10 AV	W 16 ST, W 13 ST	Deferred to 2020
600186829	MG16009452	10 AV	W 16 ST, W 13 ST	Deferred to 2020
600196120	MG16009452	10 AV	W 16 ST, W 13 ST	Deferred to 2020
600163473	MG16009452	10 AV	W 16 ST, W 13 ST	Deferred to 2020
600350362	MG16009452	10 AV	W 16 ST, W 13 ST	Deferred to 2020
600196131	MG16009452	10 AV	W 16 ST, W 13 ST	Deferred to 2020
600350350	MG16009452	10 AV	W 16 ST, W 13 ST	Deferred to 2020
600186814	MG16009452	10 AV	W 16 ST, W 13 ST	Deferred to 2020
600196132	MG16009452	10 AV	W 16 ST, W 13 ST	Deferred to 2020
600365008	MG16010599	3 AV	E 80 ST, E 76 ST	Work In Progress
600366709	MG16010599	3 AV	E 80 ST, E 76 ST	Work In Progress
600365005	MG16010599	3 AV	E 80 ST, E 76 ST	Work In Progress
600366689	MG16010599	3 AV	E 80 ST, E 76 ST	Work In Progress
600373276	MG16010599	3 AV	E 80 ST, E 76 ST	Work In Progress
300224891	MG16010599	3 AV	E 80 ST, E 76 ST	Work In Progress
600373285	MG16010599	3 AV	E 80 ST, E 76 ST	Work In Progress
600373250	MG16010599	3 AV	E 80 ST, E 76 ST	Work In Progress
600373283	MG16010599	3 AV	E 80 ST, E 76 ST	Work In Progress
600366690	MG16010599	3 AV	E 80 ST, E 76 ST	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
600364974	MG16010599	3 AV	E 80 ST, E 76 ST	Work In Progress
600373275	MG16010599	3 AV	E 80 ST, E 76 ST	Work In Progress
600365006	MG16010599	3 AV	E 80 ST, E 76 ST	Work In Progress
300224892	MG16010599	3 AV	E 80 ST, E 76 ST	Work In Progress
600373249	MG16010599	3 AV	E 80 ST, E 76 ST	Work In Progress
600365004	MG16010599	3 AV	E 80 ST, E 76 ST	Work In Progress
600366688	MG16010599	3 AV	E 80 ST, E 76 ST	Work In Progress
600373284	MG16010599	3 AV	E 80 ST, E 76 ST	Work In Progress
600349857	MG16010713	Bedford St	Christopher St, Barrow St	Completed
600350125	MG16010713	Bedford St	Christopher St, Barrow St	Completed
600344623	MG16010713	Bedford St	Christopher St, Barrow St	Completed
600344622	MG16010713	Bedford St	Christopher St, Barrow St	Completed
600349872	MG16010713	Bedford St	Christopher St, Barrow St	Completed
602495059	MG16010718	MORTON ST	GREENWICH ST, BLEEKER ST	Completed
602567604	MG16010718	MORTON ST	GREENWICH ST, BLEEKER ST	Completed
600344613	MG16010718	MORTON ST	GREENWICH ST, BLEEKER ST	Completed
600283155	MG16010718	MORTON ST	GREENWICH ST, BLEEKER ST	Completed
600283150	MG16010718	MORTON ST	GREENWICH ST, BLEEKER ST	Completed
600349407	MG16010718	MORTON ST	GREENWICH ST, BLEEKER ST	Completed
600283148	MG16010718	MORTON ST	GREENWICH ST, BLEEKER ST	Completed
600277979	MG16010718	MORTON ST	GREENWICH ST, BLEEKER ST	Completed
600456267	MG16010718	MORTON ST	GREENWICH ST, BLEEKER ST	Completed
600349409	MG16010718	MORTON ST	GREENWICH ST, BLEEKER ST	Completed
600277983	MG16010718	MORTON ST	GREENWICH ST, BLEEKER ST	Completed
602567602	MG16010718	MORTON ST	GREENWICH ST, BLEEKER ST	Completed
600410246	MG16010718	MORTON ST	GREENWICH ST, BLEEKER ST	Completed
600283154	MG16010718	MORTON ST	GREENWICH ST, BLEEKER ST	Completed
600277961	MG16010718	MORTON ST	GREENWICH ST, BLEEKER ST	Completed
600277982	MG16010718	MORTON ST	GREENWICH ST, BLEEKER ST	Completed
600349411	MG16010718	MORTON ST	GREENWICH ST, BLEEKER ST	Completed
602575727	MG16012619	WEST END AV	W 77 ST, W 83 ST	Completed
300199508	MG16012619	WEST END AV	W 77 ST, W 83 ST	Completed
602575721	MG16012619	WEST END AV	W 77 ST, W 83 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
602716985	MG16012619	WEST END AV	W 77 ST, W 83 ST	Completed
300166520	MG16012619	WEST END AV	W 77 ST, W 83 ST	Completed
600449327	MG16012619	WEST END AV	W 77 ST, W 83 ST	Completed
300199509	MG16012619	WEST END AV	W 77 ST, W 83 ST	Completed
602575719	MG16012619	WEST END AV	W 77 ST, W 83 ST	Completed
300166521	MG16012619	WEST END AV	W 77 ST, W 83 ST	Completed
602843231	MG16012619	WEST END AV	W 77 ST, W 83 ST	Completed
300166382	MG16012619	WEST END AV	W 77 ST, W 83 ST	Completed
300337802	MG16012619	WEST END AV	W 77 ST, W 83 ST	Completed
300199507	MG16012619	WEST END AV	W 77 ST, W 83 ST	Completed
300153703	MG16012619	WEST END AV	W 77 ST, W 83 ST	Completed
602716994	MG16012619	WEST END AV	W 77 ST, W 83 ST	Completed
602843227	MG16012619	WEST END AV	W 77 ST, W 83 ST	Completed
300153704	MG16012619	WEST END AV	W 77 ST, W 83 ST	Completed
300153702	MG16012619	WEST END AV	W 77 ST, W 83 ST	Completed
300034636	MG16014117	W 53 ST	6 AV, 7 AV	Completed
300034651	MG16014117	W 53 ST	6 AV, 7 AV	Completed
300034810	MG16014117	W 53 ST	6 AV, 7 AV	Completed
300034642	MG16014117	W 53 ST	6 AV, 7 AV	Completed
300034641	MG16014117	W 53 ST	6 AV, 7 AV	Completed
300034647	MG16014117	W 53 ST	6 AV, 7 AV	Completed
600380134	MG16014117	W 53 ST	6 AV, 7 AV	Completed
300034631	MG16014117	W 53 ST	6 AV, 7 AV	Completed
600380128	MG16014117	W 53 ST	6 AV, 7 AV	Completed
300034652	MG16014117	W 53 ST	6 AV, 7 AV	Completed
600443632	MG16014117	W 53 ST	6 AV, 7 AV	Completed
300034805	MG16014117	W 53 ST	6 AV, 7 AV	Completed
300034643	MG16014117	W 53 ST	6 AV, 7 AV	Completed
600443631	MG16014117	W 53 ST	6 AV, 7 AV	Completed
300034638	MG16014117	W 53 ST	6 AV, 7 AV	Completed
300034649	MG16014117	W 53 ST	6 AV, 7 AV	Completed
600378077	MG16014117	W 53 ST	6 AV, 7 AV	Completed
600380133	MG16014117	W 53 ST	6 AV, 7 AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
600409622	MG16014117	W 53 ST	6 AV, 7 AV	Completed
300034639	MG16014117	W 53 ST	6 AV, 7 AV	Completed
300034637	MG16014117	W 53 ST	6 AV, 7 AV	Completed
300034809	MG16014117	W 53 ST	6 AV, 7 AV	Completed
300034640	MG16014117	W 53 ST	6 AV, 7 AV	Completed
300034648	MG16014117	W 53 ST	6 AV, 7 AV	Completed
602331316	MG17000497	5 AV	E 55 ST, E 57 ST	Completed
300304898	MG17000497	5 AV	E 55 ST, E 57 ST	Completed
300304865	MG17000497	5 AV	E 55 ST, E 57 ST	Completed
300304896	MG17000497	5 AV	E 55 ST, E 57 ST	Completed
300304863	MG17000497	5 AV	E 55 ST, E 57 ST	Completed
300304866	MG17000497	5 AV	E 55 ST, E 57 ST	Completed
602331312	MG17000497	5 AV	E 55 ST, E 57 ST	Completed
300304894	MG17000497	5 AV	E 55 ST, E 57 ST	Completed
300304942	MG17000497	5 AV	E 55 ST, E 57 ST	Completed
300304864	MG17000497	5 AV	E 55 ST, E 57 ST	Completed
300304897	MG17000497	5 AV	E 55 ST, E 57 ST	Completed
300304941	MG17000497	5 AV	E 55 ST, E 57 ST	Completed
300304895	MG17000497	5 AV	E 55 ST, E 57 ST	Completed
600410725	MG17000769	E 37 ST	LEXINGTON AV, 3 AV	Deferred to 2020
602483347	MG17000769	E 37 ST	LEXINGTON AV, 3 AV	Deferred to 2020
600153953	MG17000769	E 37 ST	LEXINGTON AV, 3 AV	Deferred to 2020
602485929	MG17000769	E 37 ST	LEXINGTON AV, 3 AV	Deferred to 2020
600153952	MG17000769	E 37 ST	LEXINGTON AV, 3 AV	Deferred to 2020
600153959	MG17000769	E 37 ST	LEXINGTON AV, 3 AV	Deferred to 2020
602483345	MG17000769	E 37 ST	LEXINGTON AV, 3 AV	Deferred to 2020
600153958	MG17000769	E 37 ST	LEXINGTON AV, 3 AV	Deferred to 2020
600153950	MG17000769	E 37 ST	LEXINGTON AV, 3 AV	Deferred to 2020
600153954	MG17000769	E 37 ST	LEXINGTON AV, 3 AV	Deferred to 2020
600153956	MG17000769	E 37 ST	LEXINGTON AV, 3 AV	Deferred to 2020
600153951	MG17000769	E 37 ST	LEXINGTON AV, 3 AV	Deferred to 2020
602483350	MG17000769	E 37 ST	LEXINGTON AV, 3 AV	Deferred to 2020
602485927	MG17000769	E 37 ST	LEXINGTON AV, 3 AV	Deferred to 2020

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
603024583	MG17001768	CATHERINE ST	HENRY ST, MADISON ST	Work In Progress
600438348	MG17001768	CATHERINE ST	HENRY ST, MADISON ST	Work In Progress
600438354	MG17001768	CATHERINE ST	HENRY ST, MADISON ST	Work In Progress
602911955	MG17001768	CATHERINE ST	HENRY ST, MADISON ST	Work In Progress
603024568	MG17001768	CATHERINE ST	HENRY ST, MADISON ST	Work In Progress
600438334	MG17001768	CATHERINE ST	HENRY ST, MADISON ST	Work In Progress
600438342	MG17001768	CATHERINE ST	HENRY ST, MADISON ST	Work In Progress
600438340	MG17001768	CATHERINE ST	HENRY ST, MADISON ST	Work In Progress
603024567	MG17001768	CATHERINE ST	HENRY ST, MADISON ST	Work In Progress
602575802	MG17001768	CATHERINE ST	HENRY ST, MADISON ST	Work In Progress
603024578	MG17001768	CATHERINE ST	HENRY ST, MADISON ST	Work In Progress
603024569	MG17001768	CATHERINE ST	HENRY ST, MADISON ST	Work In Progress
600227764	MG17001768	CATHERINE ST	HENRY ST, MADISON ST	Work In Progress
600269842	MG17001768	CATHERINE ST	HENRY ST, MADISON ST	Work In Progress
600259649	MG17001768	CATHERINE ST	HENRY ST, MADISON ST	Work In Progress
600247702	MG17001768	CATHERINE ST	HENRY ST, MADISON ST	Work In Progress
600227762	MG17001768	CATHERINE ST	HENRY ST, MADISON ST	Work In Progress
602575801	MG17001768	CATHERINE ST	HENRY ST, MADISON ST	Work In Progress
600438353	MG17001768	CATHERINE ST	HENRY ST, MADISON ST	Work In Progress
600269840	MG17001768	CATHERINE ST	HENRY ST, MADISON ST	Work In Progress
602911961	MG17001768	CATHERINE ST	HENRY ST, MADISON ST	Work In Progress
600438346	MG17001768	CATHERINE ST	HENRY ST, MADISON ST	Work In Progress
600227778	MG17001768	CATHERINE ST	HENRY ST, MADISON ST	Work In Progress
600438347	MG17001768	CATHERINE ST	HENRY ST, MADISON ST	Work In Progress
602578790	MG17001768	CATHERINE ST	HENRY ST, MADISON ST	Work In Progress
300109268	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
600370492	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
600370343	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
602773794	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
300109331	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
300109267	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
300109131	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
300109286	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
300109274	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
602851993	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
300109130	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
300109134	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
300109280	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
300109265	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
300109132	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
300109283	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
300109266	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
300109278	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
300109276	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
300109133	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
300109281	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
602536487	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
300109275	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
300109264	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
600370364	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
300109263	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
300109285	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
300109277	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
602875969	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
600370334	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
600370342	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
300109284	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
600370231	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
602773795	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
602483258	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
602773796	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
602852006	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
602494479	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
300109269	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
602851997	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
602540408	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
602707976	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
602707977	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
600370229	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
300109273	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
600370336	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
300109279	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
300109282	MG17001774	EAST 52 STREET	2 AVENUE, 3 AVENUE	Completed
602507507	MG17001775	WEST 95 STREET	COLUMBUS AVENUE, CENTRAL PARK WEST	Completed
300203155	MG17001775	WEST 95 STREET	COLUMBUS AVENUE, CENTRAL PARK WEST	Completed
602637452	MG17001775	WEST 95 STREET	COLUMBUS AVENUE, CENTRAL PARK WEST	Completed
300203157	MG17001775	WEST 95 STREET	COLUMBUS AVENUE, CENTRAL PARK WEST	Completed
300181300	MG17001775	WEST 95 STREET	COLUMBUS AVENUE, CENTRAL PARK WEST	Completed
602507514	MG17001775	WEST 95 STREET	COLUMBUS AVENUE, CENTRAL PARK WEST	Completed
602507518	MG17001775	WEST 95 STREET	COLUMBUS AVENUE, CENTRAL PARK WEST	Completed
602824963	MG17001775	WEST 95 STREET	COLUMBUS AVENUE, CENTRAL PARK WEST	Completed
300203163	MG17001775	WEST 95 STREET	COLUMBUS AVENUE, CENTRAL PARK WEST	Completed
602507517	MG17001775	WEST 95 STREET	COLUMBUS AVENUE, CENTRAL PARK WEST	Completed
602602310	MG17001775	WEST 95 STREET	COLUMBUS AVENUE, CENTRAL PARK WEST	Completed
300203160	MG17001775	WEST 95 STREET	COLUMBUS AVENUE, CENTRAL PARK WEST	Completed
602507523	MG17001775	WEST 95 STREET	COLUMBUS AVENUE, CENTRAL PARK WEST	Completed
602824965	MG17001775	WEST 95 STREET	COLUMBUS AVENUE, CENTRAL PARK WEST	Completed
300203162	MG17001775	WEST 95 STREET	COLUMBUS AVENUE, CENTRAL PARK WEST	Completed
602507516	MG17001775	WEST 95 STREET	COLUMBUS AVENUE, CENTRAL PARK WEST	Completed
300203158	MG17001775	WEST 95 STREET	COLUMBUS AVENUE, CENTRAL PARK WEST	Completed
602556802	MG17001775	WEST 95 STREET	COLUMBUS AVENUE, CENTRAL PARK WEST	Completed
602507503	MG17001775	WEST 95 STREET	COLUMBUS AVENUE, CENTRAL PARK WEST	Completed
602556803	MG17001775	WEST 95 STREET	COLUMBUS AVENUE, CENTRAL PARK WEST	Completed
300181301	MG17001775	WEST 95 STREET	COLUMBUS AVENUE, CENTRAL PARK WEST	Completed
602824960	MG17001775	WEST 95 STREET	COLUMBUS AVENUE, CENTRAL PARK WEST	Completed
300181308	MG17001775	WEST 95 STREET	COLUMBUS AVENUE, CENTRAL PARK WEST	Completed
602507513	MG17001775	WEST 95 STREET	COLUMBUS AVENUE, CENTRAL PARK WEST	Completed
602602306	MG17001775	WEST 95 STREET	COLUMBUS AVENUE, CENTRAL PARK WEST	Completed
300203161	MG17001775	WEST 95 STREET	COLUMBUS AVENUE, CENTRAL PARK WEST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
300203156	MG17001775	WEST 95 STREET	COLUMBUS AVENUE, CENTRAL PARK WEST	Completed
300203159	MG17001775	WEST 95 STREET	COLUMBUS AVENUE, CENTRAL PARK WEST	Completed
600228627	MG17002279	WARREN ST	W BROADWAY, BROADWAY	Completed
600228625	MG17002279	WARREN ST	W BROADWAY, BROADWAY	Completed
602586056	MG17002279	WARREN ST	W BROADWAY, BROADWAY	Completed
602188449	MG17002279	WARREN ST	W BROADWAY, BROADWAY	Completed
602188334	MG17002279	WARREN ST	W BROADWAY, BROADWAY	Completed
602834523	MG17002279	WARREN ST	W BROADWAY, BROADWAY	Completed
602834522	MG17002279	WARREN ST	W BROADWAY, BROADWAY	Completed
600228607	MG17002279	WARREN ST	W BROADWAY, BROADWAY	Completed
602586054	MG17002279	WARREN ST	W BROADWAY, BROADWAY	Completed
602331241	MG17002279	WARREN ST	W BROADWAY, BROADWAY	Completed
602331239	MG17002279	WARREN ST	W BROADWAY, BROADWAY	Completed
600228618	MG17002279	WARREN ST	W BROADWAY, BROADWAY	Completed
600228616	MG17002279	WARREN ST	W BROADWAY, BROADWAY	Completed
602456946	MG17002462	CHURCH ST	MURRAY ST, CHAMBERS ST	Completed
602456876	MG17002462	CHURCH ST	MURRAY ST, CHAMBERS ST	Completed
600372806	MG17002462	CHURCH ST	MURRAY ST, CHAMBERS ST	Completed
602188333	MG17002462	CHURCH ST	MURRAY ST, CHAMBERS ST	Completed
300319485	MG17008291	E 87 ST	1 AV	Completed
300319582	MG17008291	E 87 ST	1 AV	Completed
300319483	MG17008291	E 87 ST	1 AV	Completed
300319484	MG17008291	E 87 ST	1 AV	Completed
300319486	MG17008291	E 87 ST	1 AV	Completed
600429305	MG17008291	E 87 ST	1 AV	Completed
300319576	MG17008291	E 87 ST	1 AV	Completed
300319583	MG17008291	E 87 ST	1 AV	Completed
300319585	MG17008291	E 87 ST	1 AV	Completed
300319584	MG17008291	E 87 ST	1 AV	Completed
300319482	MG17008291	E 87 ST	1 AV	Completed
300319477	MG17008293	E 86 ST	1 AV	Work In Progress
300319476	MG17008293	E 86 ST	1 AV	Work In Progress
602200087	MG17008293	E 86 ST	1 AV	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
300319519	MG17008293	E 86 ST	1 AV	Work In Progress
300319470	MG17008293	E 86 ST	1 AV	Work In Progress
602200106	MG17008293	E 86 ST	1 AV	Work In Progress
300319475	MG17008293	E 86 ST	1 AV	Work In Progress
300319525	MG17008293	E 86 ST	1 AV	Work In Progress
602200105	MG17008293	E 86 ST	1 AV	Work In Progress
602200091	MG17008293	E 86 ST	1 AV	Work In Progress
300319473	MG17008293	E 86 ST	1 AV	Work In Progress
300162008	MG17008300	E 88 ST	3 AV, 2 AV	Work In Progress
300162007	MG17008300	E 88 ST	3 AV, 2 AV	Work In Progress
300161953	MG17008311	E 87 ST	3 AV, 2 AV	Completed
300161954	MG17008311	E 87 ST	3 AV, 2 AV	Completed
300336818	MG17008314	E 87 ST	YORK AV, E END AV	Completed
300169028	MG17008314	E 87 ST	YORK AV, E END AV	Completed
300168928	MG17008314	E 87 ST	YORK AV, E END AV	Completed
300319478	MG17008316	1 AVE	E 86TH ST, E 87TH ST	Completed
300319520	MG17008323	E 86TH ST	2 AVE, 1 AVE	Work In Progress
300319526	MG17008323	E 86TH ST	2 AVE, 1 AVE	Work In Progress
300319528	MG17008323	E 86TH ST	2 AVE, 1 AVE	Work In Progress
602797638	MG17008323	E 86TH ST	2 AVE, 1 AVE	Work In Progress
300319529	MG17008323	E 86TH ST	2 AVE, 1 AVE	Work In Progress
602406729	MG17008323	E 86TH ST	2 AVE, 1 AVE	Work In Progress
602755226	MG17008323	E 86TH ST	2 AVE, 1 AVE	Work In Progress
300319521	MG17008323	E 86TH ST	2 AVE, 1 AVE	Work In Progress
300319527	MG17008323	E 86TH ST	2 AVE, 1 AVE	Work In Progress
300319522	MG17008323	E 86TH ST	2 AVE, 1 AVE	Work In Progress
602200089	MG17008323	E 86TH ST	2 AVE, 1 AVE	Work In Progress
300319523	MG17008323	E 86TH ST	2 AVE, 1 AVE	Work In Progress
600130401	MG17008331	E 85 ST	3 AV, 2 AV	Completed
600130377	MG17008331	E 85 ST	3 AV, 2 AV	Completed
600130405	MG17008331	E 85 ST	3 AV, 2 AV	Completed
600130373	MG17008331	E 85 ST	3 AV, 2 AV	Completed
300317682	MG17008331	E 85 ST	3 AV, 2 AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
300317724	MG17008331	E 85 ST	3 AV, 2 AV	Completed
300317681	MG17008331	E 85 ST	3 AV, 2 AV	Completed
300317723	MG17008331	E 85 ST	3 AV, 2 AV	Completed
600130375	MG17008331	E 85 ST	3 AV, 2 AV	Completed
600130371	MG17008331	E 85 ST	3 AV, 2 AV	Completed
602343786	MG17008331	E 85 ST	3 AV, 2 AV	Completed
602343784	MG17008331	E 85 ST	3 AV, 2 AV	Completed
600130403	MG17008331	E 85 ST	3 AV, 2 AV	Completed
600130421	MG17008331	E 85 ST	3 AV, 2 AV	Completed
300317680	MG17008331	E 85 ST	3 AV, 2 AV	Completed
600122369	MG17008331	E 85 ST	3 AV, 2 AV	Completed
300317679	MG17008331	E 85 ST	3 AV, 2 AV	Completed
602941793	MG17008331	E 85 ST	3 AV, 2 AV	Completed
300317729	MG17008331	E 85 ST	3 AV, 2 AV	Completed
600130423	MG17008331	E 85 ST	3 AV, 2 AV	Completed
300317725	MG17008331	E 85 ST	3 AV, 2 AV	Completed
602678878	MG17008331	E 85 ST	3 AV, 2 AV	Completed
300317678	MG17008331	E 85 ST	3 AV, 2 AV	Completed
600130359	MG17008331	E 85 ST	3 AV, 2 AV	Completed
600130381	MG17008331	E 85 ST	3 AV, 2 AV	Completed
600130379	MG17008331	E 85 ST	3 AV, 2 AV	Completed
600130399	MG17008331	E 85 ST	3 AV, 2 AV	Completed
300317726	MG17008331	E 85 ST	3 AV, 2 AV	Completed
600130355	MG17008331	E 85 ST	3 AV, 2 AV	Completed
602941794	MG17008331	E 85 ST	3 AV, 2 AV	Completed
600130357	MG17008331	E 85 ST	3 AV, 2 AV	Completed
602941799	MG17008331	E 85 ST	3 AV, 2 AV	Completed
600122388	MG17008331	E 85 ST	3 AV, 2 AV	Completed
300319513	MG17008336	E 87 ST	1 AV, YORK AV	Completed
600400197	MG17008336	E 87 ST	1 AV, YORK AV	Completed
300319510	MG17008336	E 87 ST	1 AV, YORK AV	Completed
300169011	MG17008336	E 87 ST	1 AV, YORK AV	Completed
300319514	MG17008336	E 87 ST	1 AV, YORK AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
300319511	MG17008336	E 87 ST	1 AV, YORK AV	Completed
600400221	MG17008336	E 87 ST	1 AV, YORK AV	Completed
300319515	MG17008336	E 87 ST	1 AV, YORK AV	Completed
600386923	MG17008336	E 87 ST	1 AV, YORK AV	Completed
300319512	MG17008336	E 87 ST	1 AV, YORK AV	Completed
300169012	MG17008336	E 87 ST	1 AV, YORK AV	Completed
600409864	MG17008336	E 87 ST	1 AV, YORK AV	Completed
300319516	MG17008336	E 87 ST	1 AV, YORK AV	Completed
300169010	MG17008336	E 87 ST	1 AV, YORK AV	Completed
600136642	MG17008671	E 38 ST	3 AV	Completed
600136638	MG17008671	E 38 ST	3 AV	Completed
600136656	MG17008671	E 38 ST	3 AV	Completed
600136661	MG17008671	E 38 ST	3 AV	Completed
600136456	MG17008671	E 38 ST	3 AV	Completed
600136650	MG17008671	E 38 ST	3 AV	Completed
600136640	MG17008671	E 38 ST	3 AV	Completed
600136652	MG17008671	E 38 ST	3 AV	Completed
600447745	MG17008671	E 38 ST	3 AV	Completed
600136651	MG17008671	E 38 ST	3 AV	Completed
600136648	MG17008671	E 38 ST	3 AV	Completed
600136649	MG17008671	E 38 ST	3 AV	Completed
600447743	MG17008671	E 38 ST	3 AV	Completed
600136449	MG17008671	E 38 ST	3 AV	Completed
600136602	MG17008671	E 38 ST	3 AV	Completed
600136658	MG17008671	E 38 ST	3 AV	Completed
600136653	MG17008671	E 38 ST	3 AV	Completed
600456368	MG17008682	E 38 st	2 ave	Completed
600294085	MG17008682	E 38 st	2 ave	Completed
600291306	MG17008683	E 38 st	2 Ave, Tunnel Entrance	Completed
600291291	MG17008683	E 38 st	2 Ave, Tunnel Entrance	Completed
600291304	MG17008683	E 38 st	2 Ave, Tunnel Entrance	Completed
600291314	MG17008684	E 38 St	1 Ave	Work In Progress
600312305	MG17008684	E 38 St	1 Ave	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
600291315	MG17008684	E 38 St	1 Ave	Work In Progress
602907915	MG17008686	3 Ave	E 38 st, E 39 st	Completed
600136450	MG17008686	3 Ave	E 38 st, E 39 st	Completed
600136459	MG17008688	3 Ave	E 38st, E 37st	Completed
600447741	MG17008688	3 Ave	E 38st, E 37st	Completed
600136460	MG17008688	3 Ave	E 38st, E 37st	Completed
600283222	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
600283219	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
600349365	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
600344616	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
600344651	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
600410249	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
600283202	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
600349838	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
600344649	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
600283227	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
600349815	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
600283218	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
600408954	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
600283203	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
602331398	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
600283183	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
602828662	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
600283199	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
600434483	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
600349814	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
600283228	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
602828660	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
600344648	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
600349809	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
602933566	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
600349370	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
602828661	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
600283220	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
600344617	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
600283226	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
600349807	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
602933565	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
602376742	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
600283185	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
600283186	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
602828658	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
600283195	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
600349841	MG17009010	BARROW ST	BEDFORD ST, HUDSON ST	Completed
300174554	MG17009041	3RD AVE	E 90 ST	Completed
300174579	MG17009041	3RD AVE	E 90 ST	Completed
300174555	MG17009041	3RD AVE	E 90 ST	Completed
300174558	MG17009041	3RD AVE	E 90 ST	Completed
300174580	MG17009041	3RD AVE	E 90 ST	Completed
300174556	MG17009041	3RD AVE	E 90 ST	Completed
300174557	MG17009041	3RD AVE	E 90 ST	Completed
600277723	MG17009071	BLEECKER ST	7 Ave, LEROY ST	Work In Progress
600422423	MG17009071	BLEECKER ST	7 Ave, LEROY ST	Work In Progress
600277627	MG17009071	BLEECKER ST	7 Ave, LEROY ST	Work In Progress
600277662	MG17009071	BLEECKER ST	7 Ave, LEROY ST	Work In Progress
600277672	MG17009071	BLEECKER ST	7 Ave, LEROY ST	Work In Progress
600277726	MG17009071	BLEECKER ST	7 Ave, LEROY ST	Work In Progress
600277643	MG17009071	BLEECKER ST	7 Ave, LEROY ST	Work In Progress
600277652	MG17009071	BLEECKER ST	7 Ave, LEROY ST	Work In Progress
600277694	MG17009071	BLEECKER ST	7 Ave, LEROY ST	Work In Progress
602675756	MG17009071	BLEECKER ST	7 Ave, LEROY ST	Work In Progress
600422419	MG17009071	BLEECKER ST	7 Ave, LEROY ST	Work In Progress
600277655	MG17009071	BLEECKER ST	7 Ave, LEROY ST	Work In Progress
600277660	MG17009071	BLEECKER ST	7 Ave, LEROY ST	Work In Progress
600277728	MG17009071	BLEECKER ST	7 Ave, LEROY ST	Work In Progress
602692214	MG17009071	BLEECKER ST	7 Ave, LEROY ST	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
602692217	MG17009071	BLEECKER ST	7 Ave, LEROY ST	Work In Progress
602459906	MG17009071	BLEECKER ST	7 Ave, LEROY ST	Work In Progress
602692218	MG17009071	BLEECKER ST	7 Ave, LEROY ST	Work In Progress
600277651	MG17009071	BLEECKER ST	7 Ave, LEROY ST	Work In Progress
602459902	MG17009071	BLEECKER ST	7 Ave, LEROY ST	Work In Progress
600277625	MG17009071	BLEECKER ST	7 Ave, LEROY ST	Work In Progress
600277673	MG17009071	BLEECKER ST	7 Ave, LEROY ST	Work In Progress
300174561	MG17009135	3 AVE	E 89TH ST	Completed
300174566	MG17009135	3 AVE	E 89TH ST	Completed
300174568	MG17009135	3 AVE	E 89TH ST	Completed
300174560	MG17009135	3 AVE	E 89TH ST	Completed
300174562	MG17009135	3 AVE	E 89TH ST	Completed
300174567	MG17009135	3 AVE	E 89TH ST	Completed
300175944	MG17009142	1 AVE	EAST 89 STREET	Work In Progress
300176007	MG17009142	1 AVE	EAST 89 STREET	Work In Progress
300176008	MG17009142	1 AVE	EAST 89 STREET	Work In Progress
300176006	MG17009142	1 AVE	EAST 89 STREET	Work In Progress
300175948	MG17009142	1 AVE	EAST 89 STREET	Work In Progress
602799686	MG17009253	Amsterdam Ave	W 87	Completed
602799697	MG17009253	Amsterdam Ave	W 87	Completed
300157158	MG17009253	Amsterdam Ave	W 87	Completed
600467734	MG17009254	W 87 st	Amsterdam Ave, Columbus Ave	Completed
300157200	MG17009254	W 87 st	Amsterdam Ave, Columbus Ave	Completed
301003290	MG17009254	W 87 st	Amsterdam Ave, Columbus Ave	Completed
600467761	MG17009254	W 87 st	Amsterdam Ave, Columbus Ave	Completed
600467762	MG17009254	W 87 st	Amsterdam Ave, Columbus Ave	Completed
300157202	MG17009254	W 87 st	Amsterdam Ave, Columbus Ave	Completed
300157109	MG17009254	W 87 st	Amsterdam Ave, Columbus Ave	Completed
600467736	MG17009254	W 87 st	Amsterdam Ave, Columbus Ave	Completed
602648347	MG17009254	W 87 st	Amsterdam Ave, Columbus Ave	Completed
301003422	MG17009254	W 87 st	Amsterdam Ave, Columbus Ave	Completed
600467738	MG17009254	W 87 st	Amsterdam Ave, Columbus Ave	Completed
300157203	MG17009254	W 87 st	Amsterdam Ave, Columbus Ave	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
600467769	MG17009254	W 87 st	Amsterdam Ave, Columbus Ave	Completed
300157201	MG17009254	W 87 st	Amsterdam Ave, Columbus Ave	Completed
600467759	MG17009254	W 87 st	Amsterdam Ave, Columbus Ave	Completed
600467771	MG17009254	W 87 st	Amsterdam Ave, Columbus Ave	Completed
300160067	MG17009261	W 86st	Columbus Ave, Central Park W	Completed
300160066	MG17009261	W 86st	Columbus Ave, Central Park W	Completed
602759208	MG17009261	W 86st	Columbus Ave, Central Park W	Completed
300160075	MG17009261	W 86st	Columbus Ave, Central Park W	Completed
300160065	MG17009261	W 86st	Columbus Ave, Central Park W	Completed
602759210	MG17009261	W 86st	Columbus Ave, Central Park W	Completed
602759205	MG17009261	W 86st	Columbus Ave, Central Park W	Completed
602759202	MG17009261	W 86st	Columbus Ave, Central Park W	Completed
300160071	MG17009261	W 86st	Columbus Ave, Central Park W	Completed
300160068	MG17009261	W 86st	Columbus Ave, Central Park W	Completed
300160069	MG17009261	W 86st	Columbus Ave, Central Park W	Completed
300160073	MG17009263	Central Park W	W 86st	Completed
300160076	MG17009263	Central Park W	W 86st	Completed
300160074	MG17009263	Central Park W	W 86st	Completed
300160094	MG17009263	Central Park W	W 86st	Completed
300160070	MG17009263	Central Park W	W 86st	Completed
300160072	MG17009263	Central Park W	W 86st	Completed
300167808	MG17009272	Central Park W	W 85st	Completed
300167730	MG17009272	Central Park W	W 85st	Completed
300167731	MG17009272	Central Park W	W 85st	Completed
300167732	MG17009272	Central Park W	W 85st	Completed
300167807	MG17009272	Central Park W	W 85st	Completed
300167803	MG17009275	Central Park W	W 85st, w 84st	Completed
602696301	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
602688768	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
600311355	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
600311336	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
600311371	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
602696305	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
602696295	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
602679429	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
602213352	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
602696317	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
602696290	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
600311310	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
600311356	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
602683147	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
600311307	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
600311377	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
602688771	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
602735031	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
600311370	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
600311308	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
602643594	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
602213348	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
600311309	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
600213000	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
600311379	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
600213008	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
602643595	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
600213018	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
602696309	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
602213351	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
602696293	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
602696292	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
600460157	MG17009341	ST MARKS PL	COOPER SQ, 2 AVE	Completed
600228020	MG17009358	EAST 4 STREET	LAFAYETTE STREET	Completed
602702742	MG17009358	EAST 4 STREET	LAFAYETTE STREET	Completed
602942540	MG17009935	W 21 ST	10 AV, 11 AV	Deferred to 2020
602944597	MG17009935	W 21 ST	10 AV, 11 AV	Deferred to 2020
603035644	MG17009935	W 21 ST	10 AV, 11 AV	Deferred to 2020
603035642	MG17009935	W 21 ST	10 AV, 11 AV	Deferred to 2020

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
602944599	MG17009935	W 21 ST	10 AV, 11 AV	Deferred to 2020
603035639	MG17009935	W 21 ST	10 AV, 11 AV	Deferred to 2020
300161952	MG17010037	3 AV	E 86 ST, E 87 ST	Completed
300161915	MG17010038	3 AVE	E 85 ST, E 86 ST	Completed
600139984	MG17010063	W 28 ST	6 AV, BROADWAY	Deferred to 2020
600158291	MG17010063	W 28 ST	6 AV, BROADWAY	Deferred to 2020
600149590	MG17010063	W 28 ST	6 AV, BROADWAY	Deferred to 2020
602682137	MG17010063	W 28 ST	6 AV, BROADWAY	Deferred to 2020
600149760	MG17010063	W 28 ST	6 AV, BROADWAY	Deferred to 2020
600158293	MG17010063	W 28 ST	6 AV, BROADWAY	Deferred to 2020
600149764	MG17010063	W 28 ST	6 AV, BROADWAY	Deferred to 2020
600399093	MG17010063	W 28 ST	6 AV, BROADWAY	Deferred to 2020
600390980	MG17010679	JOHN ST	CLIFF ST, PEARL ST	Deferred to 2020
600429357	MG17010679	JOHN ST	CLIFF ST, PEARL ST	Deferred to 2020
602659817	MG17010679	JOHN ST	CLIFF ST, PEARL ST	Deferred to 2020
602534499	MG17010679	JOHN ST	CLIFF ST, PEARL ST	Deferred to 2020
602534504	MG17010679	JOHN ST	CLIFF ST, PEARL ST	Deferred to 2020
602204026	MG17010679	JOHN ST	CLIFF ST, PEARL ST	Deferred to 2020
602539074	MG17010679	JOHN ST	CLIFF ST, PEARL ST	Deferred to 2020
602534496	MG17010679	JOHN ST	CLIFF ST, PEARL ST	Deferred to 2020
602204032	MG17010679	JOHN ST	CLIFF ST, PEARL ST	Deferred to 2020
600429365	MG17010679	JOHN ST	CLIFF ST, PEARL ST	Deferred to 2020
600429337	MG17010679	JOHN ST	CLIFF ST, PEARL ST	Deferred to 2020
602534502	MG17010679	JOHN ST	CLIFF ST, PEARL ST	Deferred to 2020
600429336	MG17010679	JOHN ST	CLIFF ST, PEARL ST	Deferred to 2020
602659815	MG17010679	JOHN ST	CLIFF ST, PEARL ST	Deferred to 2020
602534495	MG17010679	JOHN ST	CLIFF ST, PEARL ST	Deferred to 2020
602540503	MG17010679	JOHN ST	CLIFF ST, PEARL ST	Deferred to 2020
600317427	MG17010682	GRAND ST	WEST BROADWAY, GREENE ST	Completed
602700673	MG17010682	GRAND ST	WEST BROADWAY, GREENE ST	Completed
602367291	MG17010682	GRAND ST	WEST BROADWAY, GREENE ST	Completed
600329087	MG17010682	GRAND ST	WEST BROADWAY, GREENE ST	Completed
600317422	MG17010682	GRAND ST	WEST BROADWAY, GREENE ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
600292227	MG17010682	GRAND ST	WEST BROADWAY, GREENE ST	Completed
600317420	MG17010682	GRAND ST	WEST BROADWAY, GREENE ST	Completed
600329090	MG17010682	GRAND ST	WEST BROADWAY, GREENE ST	Completed
600329041	MG17010682	GRAND ST	WEST BROADWAY, GREENE ST	Completed
600329089	MG17010682	GRAND ST	WEST BROADWAY, GREENE ST	Completed
600329045	MG17010682	GRAND ST	WEST BROADWAY, GREENE ST	Completed
600317424	MG17010682	GRAND ST	WEST BROADWAY, GREENE ST	Completed
600345710	MG17010682	GRAND ST	WEST BROADWAY, GREENE ST	Completed
602700668	MG17010682	GRAND ST	WEST BROADWAY, GREENE ST	Completed
602367287	MG17010682	GRAND ST	WEST BROADWAY, GREENE ST	Completed
602687711	MG17010682	GRAND ST	WEST BROADWAY, GREENE ST	Completed
600317418	MG17010682	GRAND ST	WEST BROADWAY, GREENE ST	Completed
602700667	MG17010682	GRAND ST	WEST BROADWAY, GREENE ST	Completed
600376200	MG17010803	CANAL ST	THOMPSON ST, WOOSTER ST	Completed
602351812	MG17010803	CANAL ST	THOMPSON ST, WOOSTER ST	Completed
600376199	MG17010803	CANAL ST	THOMPSON ST, WOOSTER ST	Completed
602351811	MG17010803	CANAL ST	THOMPSON ST, WOOSTER ST	Completed
600377814	MG17010803	CANAL ST	THOMPSON ST, WOOSTER ST	Completed
600386880	MG17010803	CANAL ST	THOMPSON ST, WOOSTER ST	Completed
600384633	MG17010803	CANAL ST	THOMPSON ST, WOOSTER ST	Completed
602351805	MG17010803	CANAL ST	THOMPSON ST, WOOSTER ST	Completed
600384576	MG17010803	CANAL ST	THOMPSON ST, WOOSTER ST	Completed
600384577	MG17010803	CANAL ST	THOMPSON ST, WOOSTER ST	Completed
600384605	MG17010803	CANAL ST	THOMPSON ST, WOOSTER ST	Completed
600376204	MG17010803	CANAL ST	THOMPSON ST, WOOSTER ST	Completed
600386879	MG17010803	CANAL ST	THOMPSON ST, WOOSTER ST	Completed
600386881	MG17010803	CANAL ST	THOMPSON ST, WOOSTER ST	Completed
602643298	MG17010803	CANAL ST	THOMPSON ST, WOOSTER ST	Completed
600377813	MG17010803	CANAL ST	THOMPSON ST, WOOSTER ST	Completed
600384606	MG17010803	CANAL ST	THOMPSON ST, WOOSTER ST	Completed
600384538	MG17010803	CANAL ST	THOMPSON ST, WOOSTER ST	Completed
600376203	MG17010803	CANAL ST	THOMPSON ST, WOOSTER ST	Completed
600376201	MG17010803	CANAL ST	THOMPSON ST, WOOSTER ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
600377846	MG17010803	CANAL ST	THOMPSON ST, WOOSTER ST	Completed
602643300	MG17010803	CANAL ST	THOMPSON ST, WOOSTER ST	Completed
600384536	MG17010803	CANAL ST	THOMPSON ST, WOOSTER ST	Completed
600386882	MG17010803	CANAL ST	THOMPSON ST, WOOSTER ST	Completed
602351808	MG17010803	CANAL ST	THOMPSON ST, WOOSTER ST	Completed
600329112	MG17010804	GRAND ST	THOMPSON ST, WEST BROADWAY	Completed
600341298	MG17010804	GRAND ST	THOMPSON ST, WEST BROADWAY	Completed
600329110	MG17010804	GRAND ST	THOMPSON ST, WEST BROADWAY	Completed
600341281	MG17010804	GRAND ST	THOMPSON ST, WEST BROADWAY	Completed
600341293	MG17010804	GRAND ST	THOMPSON ST, WEST BROADWAY	Completed
600329105	MG17010804	GRAND ST	THOMPSON ST, WEST BROADWAY	Completed
600341287	MG17010804	GRAND ST	THOMPSON ST, WEST BROADWAY	Completed
602678949	MG17010804	GRAND ST	THOMPSON ST, WEST BROADWAY	Completed
600341343	MG17010804	GRAND ST	THOMPSON ST, WEST BROADWAY	Completed
600341294	MG17010804	GRAND ST	THOMPSON ST, WEST BROADWAY	Completed
600341345	MG17010804	GRAND ST	THOMPSON ST, WEST BROADWAY	Completed
600341250	MG17010804	GRAND ST	THOMPSON ST, WEST BROADWAY	Completed
600341285	MG17010804	GRAND ST	THOMPSON ST, WEST BROADWAY	Completed
600341264	MG17010804	GRAND ST	THOMPSON ST, WEST BROADWAY	Completed
600329111	MG17010804	GRAND ST	THOMPSON ST, WEST BROADWAY	Completed
600341300	MG17010804	GRAND ST	THOMPSON ST, WEST BROADWAY	Completed
600341347	MG17010804	GRAND ST	THOMPSON ST, WEST BROADWAY	Completed
602405053	MG17010804	GRAND ST	THOMPSON ST, WEST BROADWAY	Completed
600022369	MG17010842	CABRINI BLVD	W 190 ST	Deferred to 2020
602651413	MG17010863	CABRINI BLVD	W 190 ST, W 187 ST	Deferred to 2020
602651418	MG17010863	CABRINI BLVD	W 190 ST, W 187 ST	Deferred to 2020
600022368	MG17010863	CABRINI BLVD	W 190 ST, W 187 ST	Deferred to 2020
600022872	MG17010866	CABRINI BLVD	W 187 ST	Deferred to 2020
600022898	MG17010866	CABRINI BLVD	W 187 ST	Deferred to 2020
602670694	MG17010866	CABRINI BLVD	W 187 ST	Deferred to 2020
600022902	MG17010866	CABRINI BLVD	W 187 ST	Deferred to 2020
603002487	MG17010866	CABRINI BLVD	W 187 ST	Deferred to 2020
600022906	MG17010866	CABRINI BLVD	W 187 ST	Deferred to 2020

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
600022900	MG17010866	CABRINI BLVD	W 187 ST	Deferred to 2020
600295486	MG17010866	CABRINI BLVD	W 187 ST	Deferred to 2020
600022877	MG17010866	CABRINI BLVD	W 187 ST	Deferred to 2020
602651407	MG17010866	CABRINI BLVD	W 187 ST	Deferred to 2020
603002485	MG17010866	CABRINI BLVD	W 187 ST	Deferred to 2020
600022886	MG17010866	CABRINI BLVD	W 187 ST	Deferred to 2020
600022875	MG17010866	CABRINI BLVD	W 187 ST	Deferred to 2020
600133997	MG17010876	PINEHURST AV	W 185 ST, W 183 ST	Deferred to 2020
602465684	MG17010876	PINEHURST AV	W 185 ST, W 183 ST	Deferred to 2020
602479113	MG17010876	PINEHURST AV	W 185 ST, W 183 ST	Deferred to 2020
600133996	MG17010876	PINEHURST AV	W 185 ST, W 183 ST	Deferred to 2020
602487210	MG17010876	PINEHURST AV	W 185 ST, W 183 ST	Deferred to 2020
602465686	MG17010876	PINEHURST AV	W 185 ST, W 183 ST	Deferred to 2020
600029325	MG17010876	PINEHURST AV	W 185 ST, W 183 ST	Deferred to 2020
602465688	MG17010876	PINEHURST AV	W 185 ST, W 183 ST	Deferred to 2020
600029326	MG17010876	PINEHURST AV	W 185 ST, W 183 ST	Deferred to 2020
602465683	MG17010876	PINEHURST AV	W 185 ST, W 183 ST	Deferred to 2020
602465678	MG17010876	PINEHURST AV	W 185 ST, W 183 ST	Deferred to 2020
600289862	MG17010881	W 183 ST	PINEHURST AV, FORT WASHINGTON AV	Deferred to 2020
600021174	MG17010893	W 183 ST	FORT WASHINGTON AV	Deferred to 2020
600021290	MG17010893	W 183 ST	FORT WASHINGTON AV	Deferred to 2020
600021291	MG17010893	W 183 ST	FORT WASHINGTON AV	Deferred to 2020
600289863	MG17010893	W 183 ST	FORT WASHINGTON AV	Deferred to 2020
600046745	MG17010896	FORT WASHINGTON AV	W 183 ST, W 181 ST	Deferred to 2020
600046746	MG17010896	FORT WASHINGTON AV	W 183 ST, W 181 ST	Deferred to 2020
600046923	MG17010896	FORT WASHINGTON AV	W 183 ST, W 181 ST	Deferred to 2020
600021171	MG17010896	FORT WASHINGTON AV	W 183 ST, W 181 ST	Deferred to 2020
600046768	MG17010910	CABRINI BLVD	W 181 ST, W 179 ST	Work In Progress
600295497	MG17010910	CABRINI BLVD	W 181 ST, W 179 ST	Work In Progress
600063023	MG17010910	CABRINI BLVD	W 181 ST, W 179 ST	Work In Progress
600046749	MG17010910	CABRINI BLVD	W 181 ST, W 179 ST	Work In Progress
600046769	MG17010910	CABRINI BLVD	W 181 ST, W 179 ST	Work In Progress
602687108	MG17010910	CABRINI BLVD	W 181 ST, W 179 ST	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
600063022	MG17010910	CABRINI BLVD	W 181 ST, W 179 ST	Work In Progress
602687128	MG17010910	CABRINI BLVD	W 181 ST, W 179 ST	Work In Progress
600046699	MG17010919	PINEHURST AVE	W 179 ST	Work In Progress
602343524	MG17010921	PINEHURST AVE	W 180 ST, W 179 ST	Work In Progress
600046701	MG17010921	PINEHURST AVE	W 180 ST, W 179 ST	Work In Progress
602343528	MG17010921	PINEHURST AVE	W 180 ST, W 179 ST	Work In Progress
600047058	MG17010921	PINEHURST AVE	W 180 ST, W 179 ST	Work In Progress
600094362	MG17011091	W 181 ST	FORT WASHINGTON AV, CABRINI BLVD	Work In Progress
600047002	MG17011091	W 181 ST	FORT WASHINGTON AV, CABRINI BLVD	Work In Progress
600046922	MG17011091	W 181 ST	FORT WASHINGTON AV, CABRINI BLVD	Work In Progress
600046977	MG17011091	W 181 ST	FORT WASHINGTON AV, CABRINI BLVD	Work In Progress
600295500	MG17011091	W 181 ST	FORT WASHINGTON AV, CABRINI BLVD	Work In Progress
600046971	MG17011091	W 181 ST	FORT WASHINGTON AV, CABRINI BLVD	Work In Progress
600457077	MG17011091	W 181 ST	FORT WASHINGTON AV, CABRINI BLVD	Work In Progress
600047004	MG17011091	W 181 ST	FORT WASHINGTON AV, CABRINI BLVD	Work In Progress
600047008	MG17011091	W 181 ST	FORT WASHINGTON AV, CABRINI BLVD	Work In Progress
600295499	MG17011091	W 181 ST	FORT WASHINGTON AV, CABRINI BLVD	Work In Progress
600046851	MG17011184	CABRINI BLVD	W 181 ST, W 186 ST	Work In Progress
602337774	MG17011184	CABRINI BLVD	W 181 ST, W 186 ST	Work In Progress
602700603	MG17011184	CABRINI BLVD	W 181 ST, W 186 ST	Work In Progress
600021202	MG17011184	CABRINI BLVD	W 181 ST, W 186 ST	Work In Progress
600021185	MG17011184	CABRINI BLVD	W 181 ST, W 186 ST	Work In Progress
602337772	MG17011184	CABRINI BLVD	W 181 ST, W 186 ST	Work In Progress
600046852	MG17011184	CABRINI BLVD	W 181 ST, W 186 ST	Work In Progress
600046845	MG17011184	CABRINI BLVD	W 181 ST, W 186 ST	Work In Progress
600021199	MG17011184	CABRINI BLVD	W 181 ST, W 186 ST	Work In Progress
600021200	MG17011184	CABRINI BLVD	W 181 ST, W 186 ST	Work In Progress
600022897	MG17011185	CABRINI BLVD	W 186 ST, W 187 ST	Deferred to 2020
602337109	MG17011185	CABRINI BLVD	W 186 ST, W 187 ST	Deferred to 2020
602716531	MG17011185	CABRINI BLVD	W 186 ST, W 187 ST	Deferred to 2020
602692509	MG17011185	CABRINI BLVD	W 186 ST, W 187 ST	Deferred to 2020
602716533	MG17011185	CABRINI BLVD	W 186 ST, W 187 ST	Deferred to 2020
602337107	MG17011185	CABRINI BLVD	W 186 ST, W 187 ST	Deferred to 2020

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
600022873	MG17011185	CABRINI BLVD	W 186 ST, W 187 ST	Deferred to 2020
600295483	MG17011185	CABRINI BLVD	W 186 ST, W 187 ST	Deferred to 2020
600022896	MG17011185	CABRINI BLVD	W 186 ST, W 187 ST	Deferred to 2020
600022895	MG17011185	CABRINI BLVD	W 186 ST, W 187 ST	Deferred to 2020
602692506	MG17011185	CABRINI BLVD	W 186 ST, W 187 ST	Deferred to 2020
600022894	MG17011185	CABRINI BLVD	W 186 ST, W 187 ST	Deferred to 2020
600021164	MG17011185	CABRINI BLVD	W 186 ST, W 187 ST	Deferred to 2020
600022885	MG17011185	CABRINI BLVD	W 186 ST, W 187 ST	Deferred to 2020
600227777	MG17011437	CATHERINE ST	HENRY ST, E BROADWAY	Deferred to 2020
600247514	MG17011437	CATHERINE ST	HENRY ST, E BROADWAY	Deferred to 2020
600254154	MG17011473	E. 20 ST	3 AVE, 2 AVE	Work In Progress
602336540	MG17011473	E. 20 ST	3 AVE, 2 AVE	Work In Progress
602336535	MG17011473	E. 20 ST	3 AVE, 2 AVE	Work In Progress
602336541	MG17011473	E. 20 ST	3 AVE, 2 AVE	Work In Progress
600254152	MG17011473	E. 20 ST	3 AVE, 2 AVE	Work In Progress
600254172	MG17011473	E. 20 ST	3 AVE, 2 AVE	Work In Progress
600254161	MG17011473	E. 20 ST	3 AVE, 2 AVE	Work In Progress
600254156	MG17011473	E. 20 ST	3 AVE, 2 AVE	Work In Progress
600020828	MG17011622	MAGAW PLACE	W 181 ST, FORT WASHINGTON AV	Work In Progress
600021172	MG17011622	MAGAW PLACE	W 181 ST, FORT WASHINGTON AV	Work In Progress
600046983	MG17011622	MAGAW PLACE	W 181 ST, FORT WASHINGTON AV	Work In Progress
600021312	MG17011622	MAGAW PLACE	W 181 ST, FORT WASHINGTON AV	Work In Progress
600021169	MG17011622	MAGAW PLACE	W 181 ST, FORT WASHINGTON AV	Work In Progress
600021310	MG17011622	MAGAW PLACE	W 181 ST, FORT WASHINGTON AV	Work In Progress
600402568	MG17011651	W 27 ST	12 AV, 11 AV	Deferred to 2020
600328839	MG17011651	W 27 ST	12 AV, 11 AV	Deferred to 2020
600328838	MG17011651	W 27 ST	12 AV, 11 AV	Deferred to 2020
600328867	MG17011651	W 27 ST	12 AV, 11 AV	Deferred to 2020
600328780	MG17011651	W 27 ST	12 AV, 11 AV	Deferred to 2020
600328837	MG17011651	W 27 ST	12 AV, 11 AV	Deferred to 2020
600328841	MG17011651	W 27 ST	12 AV, 11 AV	Deferred to 2020
600402620	MG17011651	W 27 ST	12 AV, 11 AV	Deferred to 2020
600403773	MG17012019	WASHINGTON PL	6 AV, BARROW ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
600386136	MG17012019	WASHINGTON PL	6 AV, BARROW ST	Completed
600403772	MG17012019	WASHINGTON PL	6 AV, BARROW ST	Completed
600306549	MG17012019	WASHINGTON PL	6 AV, BARROW ST	Completed
602667910	MG17012019	WASHINGTON PL	6 AV, BARROW ST	Completed
600403771	MG17012019	WASHINGTON PL	6 AV, BARROW ST	Completed
600320318	MG17012019	WASHINGTON PL	6 AV, BARROW ST	Completed
600306548	MG17012019	WASHINGTON PL	6 AV, BARROW ST	Completed
600358256	MG17012022	W.11 ST	6 AVE, 7 AVE	Completed
600358240	MG17012022	W.11 ST	6 AVE, 7 AVE	Completed
602403573	MG17012022	W.11 ST	6 AVE, 7 AVE	Completed
600358218	MG17012022	W.11 ST	6 AVE, 7 AVE	Completed
600358219	MG17012022	W.11 ST	6 AVE, 7 AVE	Completed
600387680	MG17012022	W.11 ST	6 AVE, 7 AVE	Completed
600358242	MG17012022	W.11 ST	6 AVE, 7 AVE	Completed
600358222	MG17012022	W.11 ST	6 AVE, 7 AVE	Completed
602905890	MG17012022	W.11 ST	6 AVE, 7 AVE	Completed
600279073	MG17012023	READE ST	BROADWAY, CHURCH ST	Completed
600176717	MG17012023	READE ST	BROADWAY, CHURCH ST	Completed
602386709	MG17012023	READE ST	BROADWAY, CHURCH ST	Completed
602820738	MG17012023	READE ST	BROADWAY, CHURCH ST	Completed
600260980	MG17012023	READE ST	BROADWAY, CHURCH ST	Completed
600279068	MG17012023	READE ST	BROADWAY, CHURCH ST	Completed
600370369	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
600364092	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
602841413	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
600370408	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
600370377	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
602841420	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
600370249	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
600370384	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
602350570	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
602739667	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
600364102	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
600364094	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
600370390	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
600358367	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
600370397	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
600358365	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
600364090	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
600370380	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
600364096	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
600370386	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
603022732	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
600370405	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
600364098	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
602350573	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
600364088	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
600370382	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
600370388	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
600364100	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
600370375	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
600358366	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
600370366	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
602739664	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
602841423	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
600370251	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
603022733	MG17012024	E 52 ST	1 AV, 2 AV	Deferred to 2020
600156005	MG17012025	W 9 ST	5 AV, 6 AV	Completed
600279459	MG17012025	W 9 ST	5 AV, 6 AV	Completed
600156010	MG17012025	W 9 ST	5 AV, 6 AV	Completed
600156007	MG17012025	W 9 ST	5 AV, 6 AV	Completed
600155997	MG17012025	W 9 ST	5 AV, 6 AV	Completed
600279457	MG17012025	W 9 ST	5 AV, 6 AV	Completed
600155974	MG17012025	W 9 ST	5 AV, 6 AV	Completed
602495329	MG17012025	W 9 ST	5 AV, 6 AV	Completed
600156012	MG17012025	W 9 ST	5 AV, 6 AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
602702641	MG17012025	W 9 ST	5 AV, 6 AV	Completed
602714226	MG17012025	W 9 ST	5 AV, 6 AV	Completed
602495328	MG17012025	W 9 ST	5 AV, 6 AV	Completed
600422672	MG17012025	W 9 ST	5 AV, 6 AV	Completed
602495331	MG17012025	W 9 ST	5 AV, 6 AV	Completed
600156018	MG17012025	W 9 ST	5 AV, 6 AV	Completed
602495325	MG17012025	W 9 ST	5 AV, 6 AV	Completed
600156021	MG17012025	W 9 ST	5 AV, 6 AV	Completed
600150902	MG17012025	W 9 ST	5 AV, 6 AV	Completed
600156023	MG17012025	W 9 ST	5 AV, 6 AV	Completed
602355912	MG17012025	W 9 ST	5 AV, 6 AV	Completed
600279455	MG17012025	W 9 ST	5 AV, 6 AV	Completed
600155999	MG17012025	W 9 ST	5 AV, 6 AV	Completed
602641062	MG17012025	W 9 ST	5 AV, 6 AV	Completed
600156016	MG17012025	W 9 ST	5 AV, 6 AV	Completed
600155973	MG17012025	W 9 ST	5 AV, 6 AV	Completed
602714228	MG17012025	W 9 ST	5 AV, 6 AV	Completed
600155956	MG17012025	W 9 ST	5 AV, 6 AV	Completed
602716181	MG17012025	W 9 ST	5 AV, 6 AV	Completed
600156003	MG17012025	W 9 ST	5 AV, 6 AV	Completed
602355910	MG17012025	W 9 ST	5 AV, 6 AV	Completed
602702648	MG17012025	W 9 ST	5 AV, 6 AV	Completed
602716180	MG17012025	W 9 ST	5 AV, 6 AV	Completed
602585928	MG17012249	E.127 st	3 AVE, 2 AVE	Completed
300181868	MG17012249	E.127 st	3 AVE, 2 AVE	Completed
602585930	MG17012249	E.127 st	3 AVE, 2 AVE	Completed
600313660	MG17012601	HENRY ST	PIKE ST	Completed
600313659	MG17012601	HENRY ST	PIKE ST	Completed
600307295	MG17012601	HENRY ST	PIKE ST	Completed
600260287	MG17012603	HENRY ST	CLINTON ST	Completed
600260286	MG17012603	HENRY ST	CLINTON ST	Completed
600248755	MG17012603	HENRY ST	CLINTON ST	Completed
602824890	MG17012603	HENRY ST	CLINTON ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
600248754	MG17012603	HENRY ST	CLINTON ST	Completed
600278110	MG17012603	HENRY ST	CLINTON ST	Completed
602824892	MG17012603	HENRY ST	CLINTON ST	Completed
600271822	MG17012603	HENRY ST	CLINTON ST	Completed
600248753	MG17012603	HENRY ST	CLINTON ST	Completed
600271824	MG17012603	HENRY ST	CLINTON ST	Completed
600248747	MG17012603	HENRY ST	CLINTON ST	Completed
600271823	MG17012603	HENRY ST	CLINTON ST	Completed
600440392	MG17012603	HENRY ST	CLINTON ST	Completed
602339446	MG17012603	HENRY ST	CLINTON ST	Completed
600440391	MG17012603	HENRY ST	CLINTON ST	Completed
600248752	MG17012603	HENRY ST	CLINTON ST	Completed
600278111	MG17012603	HENRY ST	CLINTON ST	Completed
602339448	MG17012603	HENRY ST	CLINTON ST	Completed
600307294	MG17012610	PIKE ST	E BROADWAY, HENRY ST	Completed
600278081	MG17012611	JEFFERSON ST	E BROADWAY, HENRY ST	Completed
600267669	MG17012611	JEFFERSON ST	E BROADWAY, HENRY ST	Completed
600278082	MG17012611	JEFFERSON ST	E BROADWAY, HENRY ST	Completed
600248750	MG17012612	CLINTON ST	E BROADWAY, HENRY ST	Completed
600260334	MG17012612	CLINTON ST	E BROADWAY, HENRY ST	Completed
600260331	MG17012612	CLINTON ST	E BROADWAY, HENRY ST	Completed
600248748	MG17012612	CLINTON ST	E BROADWAY, HENRY ST	Completed
600394518	MG17012613	MONTGOMERY ST	E BROADWAY, HENRY ST	Completed
600456234	MG17012613	MONTGOMERY ST	E BROADWAY, HENRY ST	Completed
600207453	MG17012613	MONTGOMERY ST	E BROADWAY, HENRY ST	Completed
602238920	MG17012617	HENRY ST	MONTGOMERY ST, CLINTON ST	Completed
600260470	MG17012617	HENRY ST	MONTGOMERY ST, CLINTON ST	Completed
600260478	MG17012617	HENRY ST	MONTGOMERY ST, CLINTON ST	Completed
602824895	MG17012617	HENRY ST	MONTGOMERY ST, CLINTON ST	Completed
602238926	MG17012617	HENRY ST	MONTGOMERY ST, CLINTON ST	Completed
600260507	MG17012617	HENRY ST	MONTGOMERY ST, CLINTON ST	Completed
603045424	MG17012617	HENRY ST	MONTGOMERY ST, CLINTON ST	Completed
603048469	MG17012617	HENRY ST	MONTGOMERY ST, CLINTON ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
600260472	MG17012617	HENRY ST	MONTGOMERY ST, CLINTON ST	Completed
603048480	MG17012617	HENRY ST	MONTGOMERY ST, CLINTON ST	Completed
600260479	MG17012617	HENRY ST	MONTGOMERY ST, CLINTON ST	Completed
600374690	MG17012619	HENRY ST	GRAND ST	Completed
600374692	MG17012619	HENRY ST	GRAND ST	Completed
602915694	MG17012619	HENRY ST	GRAND ST	Completed
602915698	MG17012619	HENRY ST	GRAND ST	Completed
602664161	MG17012619	HENRY ST	GRAND ST	Completed
602915696	MG17012619	HENRY ST	GRAND ST	Completed
600313662	MG17012620	PIKE ST	MG17012601, MG17012625	Completed
600279336	MG17012620	PIKE ST	MG17012601, MG17012625	Completed
600313663	MG17012620	PIKE ST	MG17012601, MG17012625	Completed
600440389	MG17012622	CLINTON ST	HENRY ST, MADISON ST	Completed
600215141	MG17012623	MONTGOMERY ST	HENRY ST, MADISON	Completed
600248740	MG17012623	MONTGOMERY ST	HENRY ST, MADISON	Completed
602325112	MG17012625	MADISON ST	PIKE ST	Completed
602325120	MG17012625	MADISON ST	PIKE ST	Completed
600313711	MG17012625	MADISON ST	PIKE ST	Completed
602325119	MG17012625	MADISON ST	PIKE ST	Completed
602325108	MG17012625	MADISON ST	PIKE ST	Completed
602325118	MG17012625	MADISON ST	PIKE ST	Completed
602325114	MG17012625	MADISON ST	PIKE ST	Completed
600292465	MG17012625	MADISON ST	PIKE ST	Completed
602356013	MG18000438	CHITTENDEN AV	W 186 ST, W 187 ST	Deferred to 2020
600022868	MG18000438	CHITTENDEN AV	W 186 ST, W 187 ST	Deferred to 2020
600022869	MG18000438	CHITTENDEN AV	W 186 ST, W 187 ST	Deferred to 2020
600022762	MG18000438	CHITTENDEN AV	W 186 ST, W 187 ST	Deferred to 2020
600295481	MG18000438	CHITTENDEN AV	W 186 ST, W 187 ST	Deferred to 2020
600022754	MG18000439	W 187 ST	CHITTENDEN AV, CABRINI BLVD	Deferred to 2020
600022876	MG18000439	W 187 ST	CHITTENDEN AV, CABRINI BLVD	Deferred to 2020
600022757	MG18000439	W 187 ST	CHITTENDEN AV, CABRINI BLVD	Deferred to 2020
600022874	MG18000439	W 187 ST	CHITTENDEN AV, CABRINI BLVD	Deferred to 2020
600022761	MG18000439	W 187 ST	CHITTENDEN AV, CABRINI BLVD	Deferred to 2020

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
602386848	MG18001017	WOOSTER ST	CANAL ST, GRAND ST	Completed
300182287	MG18001067	w 75 st	amsterdam av, columbus av	Completed
300182289	MG18001067	w 75 st	amsterdam av, columbus av	Completed
300182288	MG18001067	w 75 st	amsterdam av, columbus av	Completed
300305896	MG18001177	W 58 ST	7 AV, BROADWAY	Work In Progress
300301205	MG18001177	W 58 ST	7 AV, BROADWAY	Work In Progress
300305980	MG18001177	W 58 ST	7 AV, BROADWAY	Work In Progress
300301203	MG18001177	W 58 ST	7 AV, BROADWAY	Work In Progress
300305892	MG18001177	W 58 ST	7 AV, BROADWAY	Work In Progress
300301207	MG18001177	W 58 ST	7 AV, BROADWAY	Work In Progress
300305893	MG18001177	W 58 ST	7 AV, BROADWAY	Work In Progress
300305895	MG18001177	W 58 ST	7 AV, BROADWAY	Work In Progress
300301204	MG18001177	W 58 ST	7 AV, BROADWAY	Work In Progress
300301202	MG18001177	W 58 ST	7 AV, BROADWAY	Work In Progress
300305953	MG18001177	W 58 ST	7 AV, BROADWAY	Work In Progress
300301208	MG18001177	W 58 ST	7 AV, BROADWAY	Work In Progress
300305978	MG18001177	W 58 ST	7 AV, BROADWAY	Work In Progress
300305959	MG18001177	W 58 ST	7 AV, BROADWAY	Work In Progress
300305981	MG18001177	W 58 ST	7 AV, BROADWAY	Work In Progress
300301209	MG18001177	W 58 ST	7 AV, BROADWAY	Work In Progress
300301206	MG18001177	W 58 ST	7 AV, BROADWAY	Work In Progress
300301201	MG18001177	W 58 ST	7 AV, BROADWAY	Work In Progress
300305979	MG18001177	W 58 ST	7 AV, BROADWAY	Work In Progress
300305894	MG18001177	W 58 ST	7 AV, BROADWAY	Work In Progress
602676477	MG18001177	W 58 ST	7 AV, BROADWAY	Work In Progress
600369042	MG18001177	W 58 ST	7 AV, BROADWAY	Work In Progress
602810832	MG18002031	GREENWICH ST	CANAL ST, SPRING ST	Completed
602518130	MG18002031	GREENWICH ST	CANAL ST, SPRING ST	Completed
602440604	MG18002031	GREENWICH ST	CANAL ST, SPRING ST	Completed
600224746	MG18002031	GREENWICH ST	CANAL ST, SPRING ST	Completed
602810836	MG18002031	GREENWICH ST	CANAL ST, SPRING ST	Completed
602443856	MG18002031	GREENWICH ST	CANAL ST, SPRING ST	Completed
600224760	MG18002031	GREENWICH ST	CANAL ST, SPRING ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
602810837	MG18002031	GREENWICH ST	CANAL ST, SPRING ST	Completed
600250583	MG18002031	GREENWICH ST	CANAL ST, SPRING ST	Completed
600250573	MG18002031	GREENWICH ST	CANAL ST, SPRING ST	Completed
602443854	MG18002031	GREENWICH ST	CANAL ST, SPRING ST	Completed
602424907	MG18002031	GREENWICH ST	CANAL ST, SPRING ST	Completed
602424878	MG18002031	GREENWICH ST	CANAL ST, SPRING ST	Completed
600224758	MG18002031	GREENWICH ST	CANAL ST, SPRING ST	Completed
600224747	MG18002031	GREENWICH ST	CANAL ST, SPRING ST	Completed
602810840	MG18002031	GREENWICH ST	CANAL ST, SPRING ST	Completed
600250572	MG18002031	GREENWICH ST	CANAL ST, SPRING ST	Completed
602518132	MG18002031	GREENWICH ST	CANAL ST, SPRING ST	Completed
600250578	MG18002031	GREENWICH ST	CANAL ST, SPRING ST	Completed
600250597	MG18002031	GREENWICH ST	CANAL ST, SPRING ST	Completed
600250576	MG18002031	GREENWICH ST	CANAL ST, SPRING ST	Completed
602424837	MG18002031	GREENWICH ST	CANAL ST, SPRING ST	Completed
600250581	MG18002031	GREENWICH ST	CANAL ST, SPRING ST	Completed
600250598	MG18002031	GREENWICH ST	CANAL ST, SPRING ST	Completed
600047019	MG18003124	W 181 ST	CABRINI AVE, HAVEN AVE	Deferred to 2020
600047000	MG18003124	W 181 ST	CABRINI AVE, HAVEN AVE	Deferred to 2020
600200843	MG18003124	W 181 ST	CABRINI AVE, HAVEN AVE	Deferred to 2020
600434287	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
602734908	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
600405099	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
600300580	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
600292667	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
600434298	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
600292810	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
602213254	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
600292785	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
600292568	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
600292812	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
600384964	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
602366159	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
600292666	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
600434296	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
603014928	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
600279653	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
600292668	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
600279645	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
600434299	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
602941551	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
600292608	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
600279657	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
600300579	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
600434288	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
600279667	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
602213249	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
600292811	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
600279658	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
602941552	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
600292783	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
600292618	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
600292617	MG18003945	W BROADWAY	LEONARD ST, N MOORE ST	Work In Progress
600440640	MG18003948	10 AV	W 22 ST, W 23 ST	Work In Progress
600159794	MG18003948	10 AV	W 22 ST, W 23 ST	Work In Progress
600440641	MG18003948	10 AV	W 22 ST, W 23 ST	Work In Progress
600440625	MG18003948	10 AV	W 22 ST, W 23 ST	Work In Progress
600440631	MG18003948	10 AV	W 22 ST, W 23 ST	Work In Progress
600222744	MG18003948	10 AV	W 22 ST, W 23 ST	Work In Progress
600440648	MG18003948	10 AV	W 22 ST, W 23 ST	Work In Progress
600205779	MG18003948	10 AV	W 22 ST, W 23 ST	Work In Progress
600222747	MG18003948	10 AV	W 22 ST, W 23 ST	Work In Progress
600222746	MG18003948	10 AV	W 22 ST, W 23 ST	Work In Progress
600164607	MG18003948	10 AV	W 22 ST, W 23 ST	Work In Progress
600222745	MG18003948	10 AV	W 22 ST, W 23 ST	Work In Progress
600440643	MG18003948	10 AV	W 22 ST, W 23 ST	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
600440642	MG18003948	10 AV	W 22 ST, W 23 ST	Work In Progress
600333145	MG18003949	10 AV	W 23 ST, W 25 ST	Completed
600332997	MG18003949	10 AV	W 23 ST, W 25 ST	Completed
600328805	MG18003949	10 AV	W 23 ST, W 25 ST	Completed
600332999	MG18003949	10 AV	W 23 ST, W 25 ST	Completed
600332996	MG18003949	10 AV	W 23 ST, W 25 ST	Completed
600332998	MG18003949	10 AV	W 23 ST, W 25 ST	Completed
600222833	MG18003949	10 AV	W 23 ST, W 25 ST	Completed
600328806	MG18003949	10 AV	W 23 ST, W 25 ST	Completed
600328819	MG18003949	10 AV	W 23 ST, W 25 ST	Completed
600333146	MG18003949	10 AV	W 23 ST, W 25 ST	Completed
600328804	MG18003949	10 AV	W 23 ST, W 25 ST	Completed
600328815	MG18003949	10 AV	W 23 ST, W 25 ST	Completed
600328818	MG18003949	10 AV	W 23 ST, W 25 ST	Completed
600328802	MG18003949	10 AV	W 23 ST, W 25 ST	Completed
600328800	MG18003949	10 AV	W 23 ST, W 25 ST	Completed
600328801	MG18003949	10 AV	W 23 ST, W 25 ST	Completed
600258087	MG18003950	E 6 ST	AV C, AV D	Completed
600258498	MG18003950	E 6 ST	AV C, AV D	Completed
600258501	MG18003950	E 6 ST	AV C, AV D	Completed
602499885	MG18003950	E 6 ST	AV C, AV D	Completed
600258076	MG18003950	E 6 ST	AV C, AV D	Completed
600258090	MG18003950	E 6 ST	AV C, AV D	Completed
600194413	MG18003950	E 6 ST	AV C, AV D	Completed
600258500	MG18003950	E 6 ST	AV C, AV D	Completed
600258078	MG18003950	E 6 ST	AV C, AV D	Completed
600258074	MG18003950	E 6 ST	AV C, AV D	Completed
600258093	MG18003950	E 6 ST	AV C, AV D	Completed
600258499	MG18003950	E 6 ST	AV C, AV D	Completed
600107513	MG18003954	1 AV	E 101 ST, E 103 ST	Completed
600121901	MG18003954	1 AV	E 101 ST, E 103 ST	Completed
600107354	MG18003954	1 AV	E 101 ST, E 103 ST	Completed
600107490	MG18003954	1 AV	E 101 ST, E 103 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
600107519	MG18003954	1 AV	E 101 ST, E 103 ST	Completed
600107514	MG18003954	1 AV	E 101 ST, E 103 ST	Completed
600122205	MG18003954	1 AV	E 101 ST, E 103 ST	Completed
600121857	MG18003954	1 AV	E 101 ST, E 103 ST	Completed
600376843	MG18003954	1 AV	E 101 ST, E 103 ST	Completed
600107517	MG18003954	1 AV	E 101 ST, E 103 ST	Completed
600344629	MG18003958	CHRISTOPHER ST	WEEHAWKEN ST, WASHINGTON ST	Completed
600185346	MG18003958	CHRISTOPHER ST	WEEHAWKEN ST, WASHINGTON ST	Completed
602343139	MG18003958	CHRISTOPHER ST	WEEHAWKEN ST, WASHINGTON ST	Completed
600344631	MG18003958	CHRISTOPHER ST	WEEHAWKEN ST, WASHINGTON ST	Completed
600347910	MG18003958	CHRISTOPHER ST	WEEHAWKEN ST, WASHINGTON ST	Completed
602494195	MG18003958	CHRISTOPHER ST	WEEHAWKEN ST, WASHINGTON ST	Completed
600347914	MG18003958	CHRISTOPHER ST	WEEHAWKEN ST, WASHINGTON ST	Completed
602343384	MG18003958	CHRISTOPHER ST	WEEHAWKEN ST, WASHINGTON ST	Completed
600185360	MG18003958	CHRISTOPHER ST	WEEHAWKEN ST, WASHINGTON ST	Completed
600196395	MG18003958	CHRISTOPHER ST	WEEHAWKEN ST, WASHINGTON ST	Completed
602494188	MG18003958	CHRISTOPHER ST	WEEHAWKEN ST, WASHINGTON ST	Completed
600456265	MG18003958	CHRISTOPHER ST	WEEHAWKEN ST, WASHINGTON ST	Completed
600347911	MG18003958	CHRISTOPHER ST	WEEHAWKEN ST, WASHINGTON ST	Completed
600156395	MG18003960	1 AV	E 103 ST, E 106 ST	Completed
600156393	MG18003960	1 AV	E 103 ST, E 106 ST	Completed
600121953	MG18003960	1 AV	E 103 ST, E 106 ST	Completed
600121952	MG18003960	1 AV	E 103 ST, E 106 ST	Completed
600121903	MG18003960	1 AV	E 103 ST, E 106 ST	Completed
600156407	MG18003960	1 AV	E 103 ST, E 106 ST	Completed
600376847	MG18003960	1 AV	E 103 ST, E 106 ST	Completed
300103975	MG18004584	W 69 ST	BROADWAY, COLUMBUS AV	Completed
300134824	MG18004584	W 69 ST	BROADWAY, COLUMBUS AV	Completed
602696450	MG18004584	W 69 ST	BROADWAY, COLUMBUS AV	Completed
600384686	MG18004584	W 69 ST	BROADWAY, COLUMBUS AV	Completed
300134822	MG18004584	W 69 ST	BROADWAY, COLUMBUS AV	Completed
600384684	MG18004584	W 69 ST	BROADWAY, COLUMBUS AV	Completed
300134823	MG18004584	W 69 ST	BROADWAY, COLUMBUS AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
300104028	MG18004584	W 69 ST	BROADWAY, COLUMBUS AV	Completed
300103972	MG18004584	W 69 ST	BROADWAY, COLUMBUS AV	Completed
602336699	MG18004587	SPRING ST	W BROADWAY, GREENE ST	Completed
600336703	MG18004587	SPRING ST	W BROADWAY, GREENE ST	Completed
602336693	MG18004587	SPRING ST	W BROADWAY, GREENE ST	Completed
600336696	MG18004587	SPRING ST	W BROADWAY, GREENE ST	Completed
600352971	MG18004587	SPRING ST	W BROADWAY, GREENE ST	Completed
600334588	MG18004587	SPRING ST	W BROADWAY, GREENE ST	Completed
600337887	MG18004587	SPRING ST	W BROADWAY, GREENE ST	Completed
600334566	MG18004587	SPRING ST	W BROADWAY, GREENE ST	Completed
600352957	MG18004587	SPRING ST	W BROADWAY, GREENE ST	Completed
600336699	MG18004587	SPRING ST	W BROADWAY, GREENE ST	Completed
600336695	MG18004587	SPRING ST	W BROADWAY, GREENE ST	Completed
602336705	MG18004587	SPRING ST	W BROADWAY, GREENE ST	Completed
600336704	MG18004587	SPRING ST	W BROADWAY, GREENE ST	Completed
602336696	MG18004587	SPRING ST	W BROADWAY, GREENE ST	Completed
600336697	MG18004587	SPRING ST	W BROADWAY, GREENE ST	Completed
600352964	MG18004587	SPRING ST	W BROADWAY, GREENE ST	Completed
600336698	MG18004587	SPRING ST	W BROADWAY, GREENE ST	Completed
600336702	MG18004587	SPRING ST	W BROADWAY, GREENE ST	Completed
600337888	MG18004587	SPRING ST	W BROADWAY, GREENE ST	Completed
600334581	MG18004587	SPRING ST	W BROADWAY, GREENE ST	Completed
600352958	MG18004587	SPRING ST	W BROADWAY, GREENE ST	Completed
600352950	MG18004587	SPRING ST	W BROADWAY, GREENE ST	Completed
600352966	MG18004587	SPRING ST	W BROADWAY, GREENE ST	Completed
600352948	MG18004587	SPRING ST	W BROADWAY, GREENE ST	Completed
602195189	MG18004587	SPRING ST	W BROADWAY, GREENE ST	Completed
600334567	MG18004587	SPRING ST	W BROADWAY, GREENE ST	Completed
602195185	MG18004587	SPRING ST	W BROADWAY, GREENE ST	Completed
600225781	MG18004588	E 7TH ST	A AVE, B AVE	Completed
602797835	MG18004588	E 7TH ST	A AVE, B AVE	Completed
600259325	MG18004588	E 7TH ST	A AVE, B AVE	Completed
600259337	MG18004588	E 7TH ST	A AVE, B AVE	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
600259343	MG18004588	E 7TH ST	A AVE, B AVE	Completed
602575960	MG18004588	E 7TH ST	A AVE, B AVE	Completed
602797834	MG18004588	E 7TH ST	A AVE, B AVE	Completed
600259336	MG18004588	E 7TH ST	A AVE, B AVE	Completed
600259335	MG18004588	E 7TH ST	A AVE, B AVE	Completed
602194905	MG18004588	E 7TH ST	A AVE, B AVE	Completed
600259347	MG18004588	E 7TH ST	A AVE, B AVE	Completed
602575957	MG18004588	E 7TH ST	A AVE, B AVE	Completed
600259346	MG18004588	E 7TH ST	A AVE, B AVE	Completed
600259341	MG18004588	E 7TH ST	A AVE, B AVE	Completed
600258190	MG18004588	E 7TH ST	A AVE, B AVE	Completed
600400622	MG18005452	WALKER ST	6 AVE, CHURCH ST	Completed
600400600	MG18005452	WALKER ST	6 AVE, CHURCH ST	Completed
600400614	MG18005452	WALKER ST	6 AVE, CHURCH ST	Completed
600400387	MG18005452	WALKER ST	6 AVE, CHURCH ST	Completed
600400386	MG18005452	WALKER ST	6 AVE, CHURCH ST	Completed
600400616	MG18005452	WALKER ST	6 AVE, CHURCH ST	Completed
600384870	MG18005452	WALKER ST	6 AVE, CHURCH ST	Completed
602651874	MG18005454	CHURCH ST	WHITE ST, WALKER ST	Completed
600240473	MG18005454	CHURCH ST	WHITE ST, WALKER ST	Completed
600240483	MG18005454	CHURCH ST	WHITE ST, WALKER ST	Completed
600240446	MG18005454	CHURCH ST	WHITE ST, WALKER ST	Completed
602375973	MG18005454	CHURCH ST	WHITE ST, WALKER ST	Completed
600389139	MG18005454	CHURCH ST	WHITE ST, WALKER ST	Completed
600410417	MG18005454	CHURCH ST	WHITE ST, WALKER ST	Completed
600240471	MG18005454	CHURCH ST	WHITE ST, WALKER ST	Completed
600451442	MG18005454	CHURCH ST	WHITE ST, WALKER ST	Completed
600240485	MG18005454	CHURCH ST	WHITE ST, WALKER ST	Completed
602651872	MG18005454	CHURCH ST	WHITE ST, WALKER ST	Completed
600282160	MG18006168	E 7 ST	AVENUE A	Completed
600259323	MG18006168	E 7 ST	AVENUE A	Completed
600282159	MG18006168	E 7 ST	AVENUE A	Completed
600440373	MG18006168	E 7 ST	AVENUE A	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
600259309	MG18006168	E 7 ST	AVENUE A	Completed
600259310	MG18006168	E 7 ST	AVENUE A	Completed
602847349	MG18006168	E 7 ST	AVENUE A	Completed
600259324	MG18006168	E 7 ST	AVENUE A	Completed
600291951	MG18006169	B AVENUE	E 7 ST, E 6 ST	Completed
600291952	MG18006169	B AVENUE	E 7 ST, E 6 ST	Completed
600225682	MG18006169	B AVENUE	E 7 ST, E 6 ST	Completed
600258192	MG18006169	B AVENUE	E 7 ST, E 6 ST	Completed
600258189	MG18006169	B AVENUE	E 7 ST, E 6 ST	Completed
600258191	MG18006169	B AVENUE	E 7 ST, E 6 ST	Completed
600291932	MG18006169	B AVENUE	E 7 ST, E 6 ST	Completed
600333710	MG18006339	E 34 STREET	PARK AVENUE, LEXINGTON AVENUE	Completed
600223921	MG18006339	E 34 STREET	PARK AVENUE, LEXINGTON AVENUE	Completed
600333479	MG18006339	E 34 STREET	PARK AVENUE, LEXINGTON AVENUE	Completed
600333706	MG18006339	E 34 STREET	PARK AVENUE, LEXINGTON AVENUE	Completed
600445281	MG18006339	E 34 STREET	PARK AVENUE, LEXINGTON AVENUE	Completed
600223952	MG18006339	E 34 STREET	PARK AVENUE, LEXINGTON AVENUE	Completed
600326293	MG18006339	E 34 STREET	PARK AVENUE, LEXINGTON AVENUE	Completed
600333476	MG18006339	E 34 STREET	PARK AVENUE, LEXINGTON AVENUE	Completed
600223912	MG18006339	E 34 STREET	PARK AVENUE, LEXINGTON AVENUE	Completed
600445283	MG18006339	E 34 STREET	PARK AVENUE, LEXINGTON AVENUE	Completed
600223959	MG18006339	E 34 STREET	PARK AVENUE, LEXINGTON AVENUE	Completed
600223950	MG18006339	E 34 STREET	PARK AVENUE, LEXINGTON AVENUE	Completed
600333705	MG18006339	E 34 STREET	PARK AVENUE, LEXINGTON AVENUE	Completed
600333475	MG18006339	E 34 STREET	PARK AVENUE, LEXINGTON AVENUE	Completed
600333704	MG18006339	E 34 STREET	PARK AVENUE, LEXINGTON AVENUE	Completed
600326289	MG18006339	E 34 STREET	PARK AVENUE, LEXINGTON AVENUE	Completed
600223914	MG18006339	E 34 STREET	PARK AVENUE, LEXINGTON AVENUE	Completed
600333693	MG18006339	E 34 STREET	PARK AVENUE, LEXINGTON AVENUE	Completed
600223958	MG18006339	E 34 STREET	PARK AVENUE, LEXINGTON AVENUE	Completed
600223328	MG18006339	E 34 STREET	PARK AVENUE, LEXINGTON AVENUE	Completed
600326288	MG18006339	E 34 STREET	PARK AVENUE, LEXINGTON AVENUE	Completed
600333478	MG18006339	E 34 STREET	PARK AVENUE, LEXINGTON AVENUE	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
300157150	MG18006532	W 88 ST	WEST END AV	Completed
300157148	MG18006532	W 88 ST	WEST END AV	Completed
602336810	MG18006532	W 88 ST	WEST END AV	Completed
602560633	MG18006642	W 90 ST	WEST END AV	Completed
300170338	MG18006642	W 90 ST	WEST END AV	Completed
300171075	MG18006642	W 90 ST	WEST END AV	Completed
300170339	MG18006642	W 90 ST	WEST END AV	Completed
300171078	MG18006642	W 90 ST	WEST END AV	Completed
300171079	MG18006642	W 90 ST	WEST END AV	Completed
600344777	MG18007292	east 43 st	3 av, 2 av	Completed
600344775	MG18007292	east 43 st	3 av, 2 av	Completed
600344784	MG18007292	east 43 st	3 av, 2 av	Completed
600344722	MG18007292	east 43 st	3 av, 2 av	Completed
600344782	MG18007292	east 43 st	3 av, 2 av	Completed
600361099	MG18007292	east 43 st	3 av, 2 av	Completed
600344721	MG18007292	east 43 st	3 av, 2 av	Completed
600111446	MG18008040	E 116 ST	2 AVE, 1 AVE	Completed
600111482	MG18008040	E 116 ST	2 AVE, 1 AVE	Completed
600111449	MG18008040	E 116 ST	2 AVE, 1 AVE	Completed
600111447	MG18008040	E 116 ST	2 AVE, 1 AVE	Completed
600124692	MG18008040	E 116 ST	2 AVE, 1 AVE	Completed
600436625	MG18008040	E 116 ST	2 AVE, 1 AVE	Completed
600124678	MG18008040	E 116 ST	2 AVE, 1 AVE	Completed
600124679	MG18008040	E 116 ST	2 AVE, 1 AVE	Completed
600107336	MG18008041	1 AVE	E 102 ST, E 99 ST	Completed
300209122	MG18008041	1 AVE	E 102 ST, E 99 ST	Completed
300209121	MG18008041	1 AVE	E 102 ST, E 99 ST	Completed
300209091	MG18008041	1 AVE	E 102 ST, E 99 ST	Completed
300209129	MG18008041	1 AVE	E 102 ST, E 99 ST	Completed
300209090	MG18008041	1 AVE	E 102 ST, E 99 ST	Completed
300209130	MG18008041	1 AVE	E 102 ST, E 99 ST	Completed
600122227	MG18008045	E 103 ST	2 AVE, 1 AVE	Completed
600107352	MG18008045	E 103 ST	2 AVE, 1 AVE	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
600122243	MG18008045	E 103 ST	2 AVE, 1 AVE	Completed
602239950	MG18008045	E 103 ST	2 AVE, 1 AVE	Completed
602675767	MG18008045	E 103 ST	2 AVE, 1 AVE	Completed
600122255	MG18008045	E 103 ST	2 AVE, 1 AVE	Completed
602239947	MG18008045	E 103 ST	2 AVE, 1 AVE	Completed
602675772	MG18008045	E 103 ST	2 AVE, 1 AVE	Completed
600122308	MG18008045	E 103 ST	2 AVE, 1 AVE	Completed
600133798	MG18008045	E 103 ST	2 AVE, 1 AVE	Completed
600122226	MG18008045	E 103 ST	2 AVE, 1 AVE	Completed
602675769	MG18008045	E 103 ST	2 AVE, 1 AVE	Completed
600122235	MG18008045	E 103 ST	2 AVE, 1 AVE	Completed
600122240	MG18008045	E 103 ST	2 AVE, 1 AVE	Completed
600122229	MG18008045	E 103 ST	2 AVE, 1 AVE	Completed
600122237	MG18008045	E 103 ST	2 AVE, 1 AVE	Completed
600122257	MG18008045	E 103 ST	2 AVE, 1 AVE	Completed
600122310	MG18008045	E 103 ST	2 AVE, 1 AVE	Completed
602675775	MG18008045	E 103 ST	2 AVE, 1 AVE	Completed
602797986	MG18008045	E 103 ST	2 AVE, 1 AVE	Completed
600122242	MG18008045	E 103 ST	2 AVE, 1 AVE	Completed
602675768	MG18008045	E 103 ST	2 AVE, 1 AVE	Completed
602797985	MG18008045	E 103 ST	2 AVE, 1 AVE	Completed
602197570	MG18008045	E 103 ST	2 AVE, 1 AVE	Completed
600122241	MG18008045	E 103 ST	2 AVE, 1 AVE	Completed
600118905	MG18008051	EAST 109 STREET	1 AVENUE, 2 AVENUE	Completed
602857437	MG18008051	EAST 109 STREET	1 AVENUE, 2 AVENUE	Completed
600467010	MG18008051	EAST 109 STREET	1 AVENUE, 2 AVENUE	Completed
600118902	MG18008051	EAST 109 STREET	1 AVENUE, 2 AVENUE	Completed
602857435	MG18008051	EAST 109 STREET	1 AVENUE, 2 AVENUE	Completed
600118901	MG18008051	EAST 109 STREET	1 AVENUE, 2 AVENUE	Completed
602857433	MG18008051	EAST 109 STREET	1 AVENUE, 2 AVENUE	Completed
300161968	MG18009822	East 87th Street	3rd Avenue, Lexington Avenue	Completed
300161963	MG18009822	East 87th Street	3rd Avenue, Lexington Avenue	Completed
300161962	MG18009822	East 87th Street	3rd Avenue, Lexington Avenue	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
602885749	MG18009822	East 87th Street	3rd Avenue, Lexington Avenue	Completed
300161970	MG18009822	East 87th Street	3rd Avenue, Lexington Avenue	Completed
300161966	MG18009822	East 87th Street	3rd Avenue, Lexington Avenue	Completed
300161967	MG18009822	East 87th Street	3rd Avenue, Lexington Avenue	Completed
300161969	MG18009822	East 87th Street	3rd Avenue, Lexington Avenue	Completed
300161961	MG18009822	East 87th Street	3rd Avenue, Lexington Avenue	Completed
600151453	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
600163330	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
600151489	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
602403031	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
602819466	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
600163530	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
600163670	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
602702749	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
600163335	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
600408160	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
602702750	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
600151451	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
600163609	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
600368462	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
602675755	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
600163528	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
600171761	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
600163579	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
600163668	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
600151449	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
602403037	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
600171753	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
600151488	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
600163577	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
600163529	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
600163333	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
600163604	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
600171758	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
600151447	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
602819458	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
600396709	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
600163606	MG18010534	W 23 ST	7 AVE, 6 AVE	Deferred to 2020
600143540	MG18010535	W 30 ST	8 AVE, 7 AVE	Completed
600139999	MG18010535	W 30 ST	8 AVE, 7 AVE	Completed
600143538	MG18010535	W 30 ST	8 AVE, 7 AVE	Completed
600143502	MG18010535	W 30 ST	8 AVE, 7 AVE	Completed
600143557	MG18010535	W 30 ST	8 AVE, 7 AVE	Completed
600143492	MG18010535	W 30 ST	8 AVE, 7 AVE	Completed
602773923	MG18010535	W 30 ST	8 AVE, 7 AVE	Completed
600143517	MG18010535	W 30 ST	8 AVE, 7 AVE	Completed
602773922	MG18010535	W 30 ST	8 AVE, 7 AVE	Completed
600143550	MG18010535	W 30 ST	8 AVE, 7 AVE	Completed
600143536	MG18010535	W 30 ST	8 AVE, 7 AVE	Completed
602343958	MG18010535	W 30 ST	8 AVE, 7 AVE	Completed
600143417	MG18010535	W 30 ST	8 AVE, 7 AVE	Completed
600158419	MG18010535	W 30 ST	8 AVE, 7 AVE	Completed
600143537	MG18010535	W 30 ST	8 AVE, 7 AVE	Completed
602440325	MG18010535	W 30 ST	8 AVE, 7 AVE	Completed
600143539	MG18010535	W 30 ST	8 AVE, 7 AVE	Completed
600143516	MG18010535	W 30 ST	8 AVE, 7 AVE	Completed
600143416	MG18010535	W 30 ST	8 AVE, 7 AVE	Completed
600140015	MG18010535	W 30 ST	8 AVE, 7 AVE	Completed
600190490	MG18010853	W 36 ST	9 AVE, 8 AVE	Completed
600190538	MG18010853	W 36 ST	9 AVE, 8 AVE	Completed
600444972	MG18010853	W 36 ST	9 AVE, 8 AVE	Completed
600444963	MG18010853	W 36 ST	9 AVE, 8 AVE	Completed
600198742	MG18010853	W 36 ST	9 AVE, 8 AVE	Completed
600190491	MG18010853	W 36 ST	9 AVE, 8 AVE	Completed
600444973	MG18010853	W 36 ST	9 AVE, 8 AVE	Completed
600190471	MG18010853	W 36 ST	9 AVE, 8 AVE	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
600444964	MG18010853	W 36 ST	9 AVE, 8 AVE	Completed
600198739	MG18010853	W 36 ST	9 AVE, 8 AVE	Completed
600444971	MG18010853	W 36 ST	9 AVE, 8 AVE	Completed
600190492	MG18010853	W 36 ST	9 AVE, 8 AVE	Completed
600322195	MG18012092	W 40 STREET	5 AVENUE, 6 AVENUE	Completed
600322201	MG18012092	W 40 STREET	5 AVENUE, 6 AVENUE	Completed
602485943	MG18012092	W 40 STREET	5 AVENUE, 6 AVENUE	Completed
602981850	MG18012092	W 40 STREET	5 AVENUE, 6 AVENUE	Completed
600322197	MG18012092	W 40 STREET	5 AVENUE, 6 AVENUE	Completed
600322191	MG18012092	W 40 STREET	5 AVENUE, 6 AVENUE	Completed
600322193	MG18012092	W 40 STREET	5 AVENUE, 6 AVENUE	Completed
600322199	MG18012092	W 40 STREET	5 AVENUE, 6 AVENUE	Completed
602689605	MG18012288	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
300309721	MG18012288	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
300309713	MG18012288	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
300309712	MG18012288	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
602410687	MG18012288	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
602410689	MG18012288	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
300309724	MG18012288	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
300309720	MG18012288	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
300309723	MG18012288	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
300309725	MG18012288	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
300309714	MG18012288	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
602689604	MG18012288	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
300309719	MG18012288	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
300309740	MG18012288	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
300309711	MG18012288	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
300309710	MG18012288	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
300309722	MG18012288	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
300309715	MG18012288	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
300310849	MG18012289	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
300310851	MG18012289	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
300310853	MG18012289	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
300310859	MG18012289	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
300310863	MG18012289	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
300310862	MG18012289	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
602186593	MG18012289	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
300310848	MG18012289	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
300310850	MG18012289	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
300310852	MG18012289	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
300310854	MG18012289	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
300310861	MG18012289	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
300310860	MG18012289	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
300309709	MG18012289	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
300310858	MG18012289	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
602186591	MG18012289	West 56th Street	8th Avenue, 9th Avenue	Deferred to 2020
602824950	MG18012320	9 AV	W 48 ST, W 49 ST	Work In Progress
300173424	MG18013898	East 89th Street	5th Avenue, Madison Avenue	Completed
300173452	MG18013898	East 89th Street	5th Avenue, Madison Avenue	Completed
602376986	MG18013898	East 89th Street	5th Avenue, Madison Avenue	Completed
300173454	MG18013898	East 89th Street	5th Avenue, Madison Avenue	Completed
602376985	MG18013898	East 89th Street	5th Avenue, Madison Avenue	Completed
300173438	MG18013898	East 89th Street	5th Avenue, Madison Avenue	Completed
300173439	MG18013898	East 89th Street	5th Avenue, Madison Avenue	Completed
300173457	MG18013898	East 89th Street	5th Avenue, Madison Avenue	Completed
300173453	MG18013898	East 89th Street	5th Avenue, Madison Avenue	Completed
600456406	MG18014192	5 AV	E 62 ST, E 63 ST	Completed
600019448	MG18015268	W 157 ST	BROADWAY	Completed
600215716	MG18015511	E 33 St	Madison AV, Park AV	Work In Progress
600215709	MG18015511	E 33 St	Madison AV, Park AV	Work In Progress
602693235	MG18015511	E 33 St	Madison AV, Park AV	Work In Progress
600215714	MG18015511	E 33 St	Madison AV, Park AV	Work In Progress
600215706	MG18015511	E 33 St	Madison AV, Park AV	Work In Progress
600215713	MG18015511	E 33 St	Madison AV, Park AV	Work In Progress
602993216	MG18015511	E 33 St	Madison AV, Park AV	Work In Progress
600215718	MG18015511	E 33 St	Madison AV, Park AV	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
600215715	MG18015511	E 33 St	Madison AV, Park AV	Work In Progress
600215712	MG18015511	E 33 St	Madison AV, Park AV	Work In Progress
602993220	MG18015511	E 33 St	Madison AV, Park AV	Work In Progress
602510935	MG18015511	E 33 St	Madison AV, Park AV	Work In Progress
600215710	MG18015511	E 33 St	Madison AV, Park AV	Work In Progress
602993214	MG18015511	E 33 St	Madison AV, Park AV	Work In Progress
603035031	MG18015511	E 33 St	Madison AV, Park AV	Work In Progress
602346976	MG18015511	E 33 St	Madison AV, Park AV	Work In Progress
600215707	MG18015511	E 33 St	Madison AV, Park AV	Work In Progress
602693233	MG18015511	E 33 St	Madison AV, Park AV	Work In Progress
600254007	MG18015511	E 33 St	Madison AV, Park AV	Work In Progress
600215711	MG18015511	E 33 St	Madison AV, Park AV	Work In Progress
602346974	MG18015511	E 33 St	Madison AV, Park AV	Work In Progress
602797719	MG18015511	E 33 St	Madison AV, Park AV	Work In Progress
600215740	MG18015511	E 33 St	Madison AV, Park AV	Work In Progress
603035032	MG18015511	E 33 St	Madison AV, Park AV	Work In Progress
600001315	MG18015513	E 11 ST	University Pl, Broadway	Work In Progress
600001313	MG18015513	E 11 ST	University Pl, Broadway	Work In Progress
600001276	MG18015513	E 11 ST	University Pl, Broadway	Work In Progress
600001314	MG18015513	E 11 ST	University Pl, Broadway	Work In Progress
600001282	MG18015513	E 11 ST	University Pl, Broadway	Work In Progress
603037282	MG18015513	E 11 ST	University Pl, Broadway	Work In Progress
600001320	MG18015513	E 11 ST	University Pl, Broadway	Work In Progress
600001286	MG18015513	E 11 ST	University Pl, Broadway	Work In Progress
600001316	MG18015513	E 11 ST	University Pl, Broadway	Work In Progress
602687100	MG18015513	E 11 ST	University Pl, Broadway	Work In Progress
600001275	MG18015513	E 11 ST	University Pl, Broadway	Work In Progress
600294466	MG18015513	E 11 ST	University Pl, Broadway	Work In Progress
602337658	MG18015513	E 11 ST	University Pl, Broadway	Work In Progress
600001317	MG18015513	E 11 ST	University Pl, Broadway	Work In Progress
602337656	MG18015513	E 11 ST	University Pl, Broadway	Work In Progress
600001311	MG18015513	E 11 ST	University Pl, Broadway	Work In Progress
602757141	MG18015513	E 11 ST	University Pl, Broadway	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
602687096	MG18015513	E 11 ST	University Pl, Broadway	Work In Progress
600001312	MG18015513	E 11 ST	University Pl, Broadway	Work In Progress
600001318	MG18015513	E 11 ST	University Pl, Broadway	Work In Progress
600001284	MG18015513	E 11 ST	University Pl, Broadway	Work In Progress
603037281	MG18015513	E 11 ST	University Pl, Broadway	Work In Progress
602757144	MG18015513	E 11 ST	University Pl, Broadway	Work In Progress
600001277	MG18015513	E 11 ST	University Pl, Broadway	Work In Progress
602757142	MG18015513	E 11 ST	University Pl, Broadway	Work In Progress
600001285	MG18015513	E 11 ST	University Pl, Broadway	Work In Progress
600001392	MG18015514	Broadway	E 12 ST, E 10 ST	Work In Progress
600001227	MG18015514	Broadway	E 12 ST, E 10 ST	Work In Progress
600001274	MG18015514	Broadway	E 12 ST, E 10 ST	Work In Progress
600001319	MG18015514	Broadway	E 12 ST, E 10 ST	Work In Progress
600001321	MG18015514	Broadway	E 12 ST, E 10 ST	Work In Progress
600002331	MG18015514	Broadway	E 12 ST, E 10 ST	Work In Progress
600150978	MG18015514	Broadway	E 12 ST, E 10 ST	Work In Progress
600001322	MG18015514	Broadway	E 12 ST, E 10 ST	Work In Progress
602397525	MG18015514	Broadway	E 12 ST, E 10 ST	Work In Progress
600001228	MG18015514	Broadway	E 12 ST, E 10 ST	Work In Progress
602741110	MG18015514	Broadway	E 12 ST, E 10 ST	Work In Progress
300186758	MG18015519	E 81 ST	Park AV, Lexington AV	Completed
600388673	MG18015519	E 81 ST	Park AV, Lexington AV	Completed
300186759	MG18015519	E 81 ST	Park AV, Lexington AV	Completed
300186760	MG18015519	E 81 ST	Park AV, Lexington AV	Completed
602857428	MG18015519	E 81 ST	Park AV, Lexington AV	Completed
300186753	MG18015519	E 81 ST	Park AV, Lexington AV	Completed
600363855	MG18015519	E 81 ST	Park AV, Lexington AV	Completed
600363851	MG18015519	E 81 ST	Park AV, Lexington AV	Completed
600363853	MG18015519	E 81 ST	Park AV, Lexington AV	Completed
300186756	MG18015519	E 81 ST	Park AV, Lexington AV	Completed
602930386	MG18015519	E 81 ST	Park AV, Lexington AV	Completed
300186755	MG18015519	E 81 ST	Park AV, Lexington AV	Completed
602930387	MG18015519	E 81 ST	Park AV, Lexington AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
602857427	MG18015519	E 81 ST	Park AV, Lexington AV	Completed
300186757	MG18015519	E 81 ST	Park AV, Lexington AV	Completed
300186752	MG18015519	E 81 ST	Park AV, Lexington AV	Completed
300186754	MG18015519	E 81 ST	Park AV, Lexington AV	Completed
300186761	MG18015519	E 81 ST	Park AV, Lexington AV	Completed
600279650	MG18015586	W BROADWAY	LEONARD, WORTH ST	Deferred to 2020
600052739	MG18015917	EDGEcombe AV	W 139 ST, W 140 ST	Completed
600039511	MG18016064	5 AV	W 136 ST, E 138 ST	Completed
600039499	MG18016064	5 AV	W 136 ST, E 138 ST	Completed
600039501	MG18016064	5 AV	W 136 ST, E 138 ST	Completed
600030715	MG18016064	5 AV	W 136 ST, E 138 ST	Completed
600030535	MG18016064	5 AV	W 136 ST, E 138 ST	Completed
600039503	MG18016064	5 AV	W 136 ST, E 138 ST	Completed
600039497	MG18016064	5 AV	W 136 ST, E 138 ST	Completed
600197471	MG18016064	5 AV	W 136 ST, E 138 ST	Completed
602958237	MG18016064	5 AV	W 136 ST, E 138 ST	Completed
600030533	MG18016064	5 AV	W 136 ST, E 138 ST	Completed
600039496	MG18016064	5 AV	W 136 ST, E 138 ST	Completed
600039507	MG18016064	5 AV	W 136 ST, E 138 ST	Completed
602958236	MG18016064	5 AV	W 136 ST, E 138 ST	Completed
600039504	MG18016064	5 AV	W 136 ST, E 138 ST	Completed
600039508	MG18016064	5 AV	W 136 ST, E 138 ST	Completed
600039430	MG18016064	5 AV	W 136 ST, E 138 ST	Completed
600030537	MG18016064	5 AV	W 136 ST, E 138 ST	Completed
600030554	MG18016064	5 AV	W 136 ST, E 138 ST	Completed
600039505	MG18016064	5 AV	W 136 ST, E 138 ST	Completed
600088943	MG18016064	5 AV	W 136 ST, E 138 ST	Completed
600197469	MG18016064	5 AV	W 136 ST, E 138 ST	Completed
600039429	MG18016064	5 AV	W 136 ST, E 138 ST	Completed
602243677	MG18016381	E 61 ST	PARK AV, LEXINGTON AV	Completed
300331835	MG19000636	E 118 ST	PARK ST	Completed
602702368	MG19000641	E 61 ST	PARK AV, LEXINGTON AV	Completed
602551263	MG19001458	W 34 ST	5 AVE, 6 AVE	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
600196852	MG19001458	W 34 ST	5 AVE, 6 AVE	Completed
600196870	MG19001458	W 34 ST	5 AVE, 6 AVE	Completed
600196854	MG19001458	W 34 ST	5 AVE, 6 AVE	Completed
600218601	MG19001458	W 34 ST	5 AVE, 6 AVE	Completed
600196856	MG19001458	W 34 ST	5 AVE, 6 AVE	Completed
600196855	MG19001458	W 34 ST	5 AVE, 6 AVE	Completed
600196853	MG19001458	W 34 ST	5 AVE, 6 AVE	Completed
600162929	MG19001663	E 10 ST	3 AV	Completed
600251443	MG19001663	E 10 ST	3 AV	Completed
300038264	MG19001864	W 54 ST	6 AV, MANHATTAN	Work In Progress
300304853	MG19001864	W 54 ST	6 AV, MANHATTAN	Work In Progress
300038266	MG19001864	W 54 ST	6 AV, MANHATTAN	Work In Progress
300038270	MG19001864	W 54 ST	6 AV, MANHATTAN	Work In Progress
300038263	MG19001864	W 54 ST	6 AV, MANHATTAN	Work In Progress
300038312	MG19001864	W 54 ST	6 AV, MANHATTAN	Work In Progress
602432271	MG19001864	W 54 ST	6 AV, MANHATTAN	Work In Progress
300038267	MG19001864	W 54 ST	6 AV, MANHATTAN	Work In Progress
300038262	MG19001864	W 54 ST	6 AV, MANHATTAN	Work In Progress
300038305	MG19001864	W 54 ST	6 AV, MANHATTAN	Work In Progress
600338611	MG19001864	W 54 ST	6 AV, MANHATTAN	Work In Progress
300038265	MG19001864	W 54 ST	6 AV, MANHATTAN	Work In Progress
300038311	MG19001864	W 54 ST	6 AV, MANHATTAN	Work In Progress
602432269	MG19001864	W 54 ST	6 AV, MANHATTAN	Work In Progress
602447952	MG19001866	RIVERSIDE DR	W 83 ST, W 84 ST	Completed
300220829	MG19001866	RIVERSIDE DR	W 83 ST, W 84 ST	Completed
300220830	MG19001866	RIVERSIDE DR	W 83 ST, W 84 ST	Completed
602912120	MG19001939	E 25 ST	1 AV, 2 AV	Completed
602912121	MG19001939	E 25 ST	1 AV, 2 AV	Completed
600158714	MG19001939	E 25 ST	1 AV, 2 AV	Completed
600158716	MG19001939	E 25 ST	1 AV, 2 AV	Completed
600001325	MG19002000	BROADWAY	E 12 ST	Completed
600001326	MG19002000	BROADWAY	E 12 ST	Completed
300223554	MG19002094	E 76 ST	MADISON AV, PARK AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
300223539	MG19002094	E 76 ST	MADISON AV, PARK AV	Completed
603022199	MG19002094	E 76 ST	MADISON AV, PARK AV	Completed
300223541	MG19002094	E 76 ST	MADISON AV, PARK AV	Completed
300223548	MG19002094	E 76 ST	MADISON AV, PARK AV	Completed
300223555	MG19002094	E 76 ST	MADISON AV, PARK AV	Completed
300223550	MG19002094	E 76 ST	MADISON AV, PARK AV	Completed
300223566	MG19002094	E 76 ST	MADISON AV, PARK AV	Completed
300223439	MG19002094	E 76 ST	MADISON AV, PARK AV	Completed
300223542	MG19002094	E 76 ST	MADISON AV, PARK AV	Completed
602752018	MG19002094	E 76 ST	MADISON AV, PARK AV	Completed
300223551	MG19002094	E 76 ST	MADISON AV, PARK AV	Completed
602752019	MG19002094	E 76 ST	MADISON AV, PARK AV	Completed
300223438	MG19002094	E 76 ST	MADISON AV, PARK AV	Completed
300223441	MG19002094	E 76 ST	MADISON AV, PARK AV	Completed
300223552	MG19002094	E 76 ST	MADISON AV, PARK AV	Completed
300223538	MG19002094	E 76 ST	MADISON AV, PARK AV	Completed
300223556	MG19002094	E 76 ST	MADISON AV, PARK AV	Completed
300223565	MG19002094	E 76 ST	MADISON AV, PARK AV	Completed
603028371	MG19002094	E 76 ST	MADISON AV, PARK AV	Completed
603028369	MG19002094	E 76 ST	MADISON AV, PARK AV	Completed
300223537	MG19002094	E 76 ST	MADISON AV, PARK AV	Completed
300223546	MG19002094	E 76 ST	MADISON AV, PARK AV	Completed
300223549	MG19002094	E 76 ST	MADISON AV, PARK AV	Completed
300223547	MG19002094	E 76 ST	MADISON AV, PARK AV	Completed
300223440	MG19002094	E 76 ST	MADISON AV, PARK AV	Completed
300223553	MG19002094	E 76 ST	MADISON AV, PARK AV	Completed
300223540	MG19002094	E 76 ST	MADISON AV, PARK AV	Completed
602654242	MG19002640	W 8 ST	MACDOUGAL ST	Completed
600159401	MG19002640	W 8 ST	MACDOUGAL ST	Completed
600159398	MG19002640	W 8 ST	MACDOUGAL ST	Completed
600443673	MG19003186	WASHINGTON ST	W HOUSTON ST, SPRING ST	Completed
602563461	MG19003186	WASHINGTON ST	W HOUSTON ST, SPRING ST	Completed
602548742	MG19003186	WASHINGTON ST	W HOUSTON ST, SPRING ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
602594429	MG19003307	BROADWAY	SPRING ST	Work In Progress
602594428	MG19003307	BROADWAY	SPRING ST	Work In Progress
602560681	MG19003307	BROADWAY	SPRING ST	Work In Progress
602594426	MG19003307	BROADWAY	SPRING ST	Work In Progress
300109293	MG19003517	E 53 ST	3 AV, LEXINGTON AV	Completed
300109291	MG19003517	E 53 ST	3 AV, LEXINGTON AV	Completed
300109292	MG19003517	E 53 ST	3 AV, LEXINGTON AV	Completed
300109294	MG19003517	E 53 ST	3 AV, LEXINGTON AV	Completed
300109289	MG19003517	E 53 ST	3 AV, LEXINGTON AV	Completed
300109290	MG19003517	E 53 ST	3 AV, LEXINGTON AV	Completed
300174553	MG19003987	3 AV	E 90 ST, E 91 ST	Completed
300171095	MG19004062	W91ST	WEST END AV, BROADWAY	Completed
300182267	MG19004096	W 75 ST	COLUMBUS AV, CENTRAL PARK W	Cancelled
300321183	MG19004125	W 95 ST	BROADWAY, AMSTERDAM AV	Completed
300321182	MG19004125	W 95 ST	BROADWAY, AMSTERDAM AV	Completed
600337604	MG19004212	8 AVENUE	WEST 15 STREET, WEST 16 STREET	Completed
600400370	MG19004212	8 AVENUE	WEST 15 STREET, WEST 16 STREET	Completed
600349306	MG19004212	8 AVENUE	WEST 15 STREET, WEST 16 STREET	Completed
600329229	MG19004212	8 AVENUE	WEST 15 STREET, WEST 16 STREET	Completed
600400362	MG19004212	8 AVENUE	WEST 15 STREET, WEST 16 STREET	Completed
600337602	MG19004212	8 AVENUE	WEST 15 STREET, WEST 16 STREET	Completed
602339858	MG19004564	LEXINGTON AV	E 56 ST, E 57 ST	Work In Progress
300113291	MG19004564	LEXINGTON AV	E 56 ST, E 57 ST	Work In Progress
300113292	MG19004564	LEXINGTON AV	E 56 ST, E 57 ST	Work In Progress
300113389	MG19004564	LEXINGTON AV	E 56 ST, E 57 ST	Work In Progress
300111420	MG19004564	LEXINGTON AV	E 56 ST, E 57 ST	Work In Progress
300113393	MG19004564	LEXINGTON AV	E 56 ST, E 57 ST	Work In Progress
300113420	MG19004564	LEXINGTON AV	E 56 ST, E 57 ST	Work In Progress
300113388	MG19004564	LEXINGTON AV	E 56 ST, E 57 ST	Work In Progress
300113263	MG19004564	LEXINGTON AV	E 56 ST, E 57 ST	Work In Progress
300113260	MG19004564	LEXINGTON AV	E 56 ST, E 57 ST	Work In Progress
300111599	MG19004564	LEXINGTON AV	E 56 ST, E 57 ST	Work In Progress
602339860	MG19004564	LEXINGTON AV	E 56 ST, E 57 ST	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
300113419	MG19004564	LEXINGTON AV	E 56 ST, E 57 ST	Work In Progress
300111598	MG19004564	LEXINGTON AV	E 56 ST, E 57 ST	Work In Progress
300111600	MG19004564	LEXINGTON AV	E 56 ST, E 57 ST	Work In Progress
300113395	MG19004564	LEXINGTON AV	E 56 ST, E 57 ST	Work In Progress
300113264	MG19004564	LEXINGTON AV	E 56 ST, E 57 ST	Work In Progress
300113392	MG19004564	LEXINGTON AV	E 56 ST, E 57 ST	Work In Progress
300113391	MG19004564	LEXINGTON AV	E 56 ST, E 57 ST	Work In Progress
300113394	MG19004564	LEXINGTON AV	E 56 ST, E 57 ST	Work In Progress
300113262	MG19004564	LEXINGTON AV	E 56 ST, E 57 ST	Work In Progress
300113261	MG19004564	LEXINGTON AV	E 56 ST, E 57 ST	Work In Progress
602836285	MG19004669	E 46 ST	1 AV, 2 AV	Work In Progress
600001364	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress
600001329	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress
600001341	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress
600001335	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress
600001365	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress
603005300	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress
600001356	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress
600001336	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress
600001338	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress
600001328	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress
600001340	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress
602406453	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress
600001363	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress
603005292	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress
600001342	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress
600001330	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress
600001327	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress
603005287	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress
600001361	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress
600001360	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress
603005291	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress
600001331	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
600376004	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress
600001332	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress
600001358	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress
600001337	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress
600001357	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress
603005288	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress
600001339	MG19005263	BROADWAY	EAST 12 STREET, EAST 13 STREET	Work In Progress
602516817	MG19005395	WASHINGTON ST	CANAL ST, WATTS ST	Deferred to 2020
602516818	MG19005395	WASHINGTON ST	CANAL ST, WATTS ST	Deferred to 2020
602799147	MG19005658	E.35 ST	5 AVE, MADISON AVE	Work In Progress
300192003	MG19005732	CENTRAL PARK WEST	W 106 ST, W 107 ST	Completed
300191974	MG19005732	CENTRAL PARK WEST	W 106 ST, W 107 ST	Completed
300191975	MG19005732	CENTRAL PARK WEST	W 106 ST, W 107 ST	Completed
300192004	MG19005732	CENTRAL PARK WEST	W 106 ST, W 107 ST	Completed
300192005	MG19005732	CENTRAL PARK WEST	W 106 ST, W 107 ST	Completed
600366702	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
603012250	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
602812056	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
600365038	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
602643571	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
603012245	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
600362243	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
602930398	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
602544487	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
600362201	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
602843387	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
600365028	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
600362161	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
600362159	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
600365030	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
602643573	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
600365025	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
602852875	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
600365024	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
600362284	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
600362214	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
602544492	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
602632425	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
600362255	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
602930400	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
603012246	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
600365023	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
600365032	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
602544488	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
600366707	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
600365022	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
600362253	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
600362241	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
602798572	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
602643582	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
602643574	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
602643572	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
602632420	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
600365029	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
602632422	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
602852877	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
602632427	MG19005749	E 79 ST	LEXINGTON AVE, THIRD AVE	Work In Progress
300174559	MG19006047	3 AV	E 89 ST, E 90 ST	Completed
602944617	MG19006126	E 94 ST	LEXINGTON AV, PARK AV	Deferred to 2020
300189878	MG19006126	E 94 ST	LEXINGTON AV, PARK AV	Deferred to 2020
602239332	MG19006126	E 94 ST	LEXINGTON AV, PARK AV	Deferred to 2020
602944614	MG19006126	E 94 ST	LEXINGTON AV, PARK AV	Deferred to 2020
602239334	MG19006126	E 94 ST	LEXINGTON AV, PARK AV	Deferred to 2020
300201508	MG19006126	E 94 ST	LEXINGTON AV, PARK AV	Deferred to 2020
300201509	MG19006126	E 94 ST	LEXINGTON AV, PARK AV	Deferred to 2020
300189877	MG19006126	E 94 ST	LEXINGTON AV, PARK AV	Deferred to 2020

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
602944615	MG19006126	E 94 ST	LEXINGTON AV, PARK AV	Deferred to 2020
602944616	MG19006126	E 94 ST	LEXINGTON AV, PARK AV	Deferred to 2020
300189879	MG19006126	E 94 ST	LEXINGTON AV, PARK AV	Deferred to 2020
600401811	MG19006429	CORTLANDT ALLEY	WHITE ST, WALKER ST	Completed
600277479	MG19006429	CORTLANDT ALLEY	WHITE ST, WALKER ST	Completed
600298281	MG19006429	CORTLANDT ALLEY	WHITE ST, WALKER ST	Completed
600397342	MG19006429	CORTLANDT ALLEY	WHITE ST, WALKER ST	Completed
600381873	MG19006429	CORTLANDT ALLEY	WHITE ST, WALKER ST	Completed
600288582	MG19006429	CORTLANDT ALLEY	WHITE ST, WALKER ST	Completed
600298275	MG19006429	CORTLANDT ALLEY	WHITE ST, WALKER ST	Completed
600381872	MG19006429	CORTLANDT ALLEY	WHITE ST, WALKER ST	Completed
600381874	MG19006429	CORTLANDT ALLEY	WHITE ST, WALKER ST	Completed
600102154	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
602239999	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
602239486	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
600102359	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
600102161	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
602897141	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
600102176	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
600102158	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
602239988	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
602614893	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
602328577	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
602641125	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
600102353	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
602241038	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
600102356	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
602241026	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
600102163	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
602241049	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
602239483	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
600102135	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
602664462	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
600102150	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
602328578	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
600102159	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
600402930	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
602641123	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
600102139	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
602241030	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
602239990	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
602722833	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
602643949	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
600102358	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
602239997	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
602239989	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
602241028	MG19006590	E 116 ST	PLEASANT AVE, FDR DR	Deferred to 2020
602608738	MG19007005	NAGLE AV	W 204 ST	Completed
602723276	MG19007796	E.69 ST	3 AVE, 2 AVE	Completed
300117558	MG19007796	E.69 ST	3 AVE, 2 AVE	Completed
300117559	MG19007796	E.69 ST	3 AVE, 2 AVE	Completed
602723278	MG19007796	E.69 ST	3 AVE, 2 AVE	Completed
300117557	MG19007796	E.69 ST	3 AVE, 2 AVE	Completed
600468835	MG19007814	SAINT NICHOLAS AV	W 149 ST	Completed
600087492	MG19007814	SAINT NICHOLAS AV	W 149 ST	Completed
300335870	MG19007814	SAINT NICHOLAS AV	W 149 ST	Completed
600087519	MG19007814	SAINT NICHOLAS AV	W 149 ST	Completed
600087517	MG19007814	SAINT NICHOLAS AV	W 149 ST	Completed
600049930	MG19007814	SAINT NICHOLAS AV	W 149 ST	Completed
602816680	MG19007858	W.127 ST	W.126 ST, MORNINGSIDE AVE	Completed
300226298	MG19007858	W.127 ST	W.126 ST, MORNINGSIDE AVE	Completed
300112602	MG19008184	E 59 ST	MADISON AV	Work In Progress
300092335	MG19008184	E 59 ST	MADISON AV	Work In Progress
300112595	MG19008184	E 59 ST	MADISON AV	Work In Progress
602979269	MG19008184	E 59 ST	MADISON AV	Work In Progress
300112597	MG19008184	E 59 ST	MADISON AV	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
300092284	MG19008184	E 59 ST	MADISON AV	Work In Progress
300092334	MG19008184	E 59 ST	MADISON AV	Work In Progress
602979270	MG19008184	E 59 ST	MADISON AV	Work In Progress
300112603	MG19008184	E 59 ST	MADISON AV	Work In Progress
300092283	MG19008184	E 59 ST	MADISON AV	Work In Progress
300112599	MG19008184	E 59 ST	MADISON AV	Work In Progress
300112642	MG19008184	E 59 ST	MADISON AV	Work In Progress
300112601	MG19008184	E 59 ST	MADISON AV	Work In Progress
300112596	MG19008184	E 59 ST	MADISON AV	Work In Progress
300112640	MG19008184	E 59 ST	MADISON AV	Work In Progress
602979273	MG19008184	E 59 ST	MADISON AV	Work In Progress
300112639	MG19008184	E 59 ST	MADISON AV	Work In Progress
602979274	MG19008184	E 59 ST	MADISON AV	Work In Progress
300112600	MG19008184	E 59 ST	MADISON AV	Work In Progress
300112638	MG19008184	E 59 ST	MADISON AV	Work In Progress
300112598	MG19008184	E 59 ST	MADISON AV	Work In Progress
300112637	MG19008184	E 59 ST	MADISON AV	Work In Progress
300112570	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress
602492863	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress
602981083	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress
300112630	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress
300112631	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress
603019508	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress
300112577	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress
300112578	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress
602981073	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress
602981081	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress
602981085	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress
602981087	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress
602981084	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress
300112646	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress
603019521	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress
602492861	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
602981080	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress
300112576	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress
300112575	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress
300112569	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress
600371315	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress
300112644	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress
300112573	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress
602723175	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress
300112643	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress
300112647	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress
603012583	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress
602492858	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress
300112571	MG19008453	MADISON AV	E 57 ST, E 58 ST	Work In Progress
600363381	MG19009541	AMSTERDAM AVE	W 122 ST, W 120 ST	Deferred to 2020
602821492	MG19009541	AMSTERDAM AVE	W 122 ST, W 120 ST	Deferred to 2020
602827138	MG19009541	AMSTERDAM AVE	W 122 ST, W 120 ST	Deferred to 2020
602827129	MG19009541	AMSTERDAM AVE	W 122 ST, W 120 ST	Deferred to 2020
600363379	MG19009541	AMSTERDAM AVE	W 122 ST, W 120 ST	Deferred to 2020
602827123	MG19009541	AMSTERDAM AVE	W 122 ST, W 120 ST	Deferred to 2020
600101635	MG19009543	W 121 ST	MORNINGSIDE DR, AMSTERDAM AV	Deferred to 2020
600101622	MG19009543	W 121 ST	MORNINGSIDE DR, AMSTERDAM AV	Deferred to 2020
600363377	MG19009543	W 121 ST	MORNINGSIDE DR, AMSTERDAM AV	Deferred to 2020
600363358	MG19009543	W 121 ST	MORNINGSIDE DR, AMSTERDAM AV	Deferred to 2020
602846225	MG19009543	W 121 ST	MORNINGSIDE DR, AMSTERDAM AV	Deferred to 2020
602880364	MG19009543	W 121 ST	MORNINGSIDE DR, AMSTERDAM AV	Deferred to 2020
600101633	MG19009543	W 121 ST	MORNINGSIDE DR, AMSTERDAM AV	Deferred to 2020
602880363	MG19009543	W 121 ST	MORNINGSIDE DR, AMSTERDAM AV	Deferred to 2020
600363360	MG19009543	W 121 ST	MORNINGSIDE DR, AMSTERDAM AV	Deferred to 2020
602390979	MG19009554	MORNINGSIDE DR	W 117 ST, W 116 ST	Deferred to 2020
602390980	MG19009554	MORNINGSIDE DR	W 117 ST, W 116 ST	Deferred to 2020
200803871	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200884872	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200884877	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
200757097	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
801065484	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200757095	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
800854945	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200884867	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200757090	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200808632	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200803874	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200803873	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200803877	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
800819173	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200757096	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200803880	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200757102	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200884846	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200803868	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200757131	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200757092	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200803875	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200803878	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200757100	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200803870	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
800349566	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200803891	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200884880	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200757091	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200757101	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200884893	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
800958406	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200757099	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200884871	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200884838	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200884875	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
800711906	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
801065483	QG16007165	STEINWAY ST	30 AV, ASTORIA BLVD S	Work In Progress
200757098	QG16007170	30 AV	35 ST, 41 ST	Work In Progress
200757104	QG16007170	30 AV	35 ST, 41 ST	Work In Progress
200884836	QG16007170	30 AV	35 ST, 41 ST	Work In Progress
200757103	QG16007170	30 AV	35 ST, 41 ST	Work In Progress
200757089	QG16007170	30 AV	35 ST, 41 ST	Work In Progress
800674962	QG16007170	30 AV	35 ST, 41 ST	Work In Progress
200884902	QG16007170	30 AV	35 ST, 41 ST	Work In Progress
200884914	QG16007170	30 AV	35 ST, 41 ST	Work In Progress
200883349	QG16007170	30 AV	35 ST, 41 ST	Work In Progress
200883339	QG16007170	30 AV	35 ST, 41 ST	Work In Progress
200883343	QG16007170	30 AV	35 ST, 41 ST	Work In Progress
800996661	QG16007170	30 AV	35 ST, 41 ST	Work In Progress
200757132	QG16007170	30 AV	35 ST, 41 ST	Work In Progress
200884835	QG16007170	30 AV	35 ST, 41 ST	Work In Progress
800674963	QG16007170	30 AV	35 ST, 41 ST	Work In Progress
200757083	QG16007170	30 AV	35 ST, 41 ST	Work In Progress
200883340	QG16007170	30 AV	35 ST, 41 ST	Work In Progress
200757087	QG16007170	30 AV	35 ST, 41 ST	Work In Progress
200884903	QG16007170	30 AV	35 ST, 41 ST	Work In Progress
200757129	QG16007170	30 AV	35 ST, 41 ST	Work In Progress
200884904	QG16007170	30 AV	35 ST, 41 ST	Work In Progress
200757130	QG16007170	30 AV	35 ST, 41 ST	Work In Progress
200757084	QG16007170	30 AV	35 ST, 41 ST	Work In Progress
200697183	QG16009853	33 AV	166 ST, 168 ST	Completed
200697184	QG16009853	33 AV	166 ST, 168 ST	Completed
200697182	QG16009853	33 AV	166 ST, 168 ST	Completed
800969193	QG16009853	33 AV	166 ST, 168 ST	Completed
200697173	QG16009853	33 AV	166 ST, 168 ST	Completed
800330024	QG16009853	33 AV	166 ST, 168 ST	Completed
800969198	QG16009853	33 AV	166 ST, 168 ST	Completed
800969194	QG16009853	33 AV	166 ST, 168 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
200698252	QG16009853	33 AV	166 ST, 168 ST	Completed
200697185	QG16009853	33 AV	166 ST, 168 ST	Completed
200867493	QG16009874	Francis Lewis Blvd	37 ave, 38 ave	Completed
200867496	QG16009874	Francis Lewis Blvd	37 ave, 38 ave	Completed
800318091	QG16009874	Francis Lewis Blvd	37 ave, 38 ave	Completed
800484798	QG16009874	Francis Lewis Blvd	37 ave, 38 ave	Completed
200867495	QG16009874	Francis Lewis Blvd	37 ave, 38 ave	Completed
200867498	QG16009874	Francis Lewis Blvd	37 ave, 38 ave	Completed
800631957	QG16009874	Francis Lewis Blvd	37 ave, 38 ave	Completed
800631948	QG16009874	Francis Lewis Blvd	37 ave, 38 ave	Completed
200867500	QG16009874	Francis Lewis Blvd	37 ave, 38 ave	Completed
200867492	QG16009874	Francis Lewis Blvd	37 ave, 38 ave	Completed
200867497	QG16009874	Francis Lewis Blvd	37 ave, 38 ave	Completed
200867491	QG16009874	Francis Lewis Blvd	37 ave, 38 ave	Completed
200867514	QG16009874	Francis Lewis Blvd	37 ave, 38 ave	Completed
200811304	QG17000031	29 AVENUE	14 STREET, 21 STREET	Completed
200811303	QG17000031	29 AVENUE	14 STREET, 21 STREET	Completed
800241960	QG17002043	56 AV	HOLLIS COURT BLVD, F LEWIS BLVD	Completed
800241959	QG17002043	56 AV	HOLLIS COURT BLVD, F LEWIS BLVD	Completed
800241929	QG17002043	56 AV	HOLLIS COURT BLVD, F LEWIS BLVD	Completed
800238520	QG17002043	56 AV	HOLLIS COURT BLVD, F LEWIS BLVD	Completed
800256263	QG17002043	56 AV	HOLLIS COURT BLVD, F LEWIS BLVD	Completed
800241953	QG17002043	56 AV	HOLLIS COURT BLVD, F LEWIS BLVD	Completed
800264289	QG17002043	56 AV	HOLLIS COURT BLVD, F LEWIS BLVD	Completed
800238542	QG17002043	56 AV	HOLLIS COURT BLVD, F LEWIS BLVD	Completed
800202466	QG17002043	56 AV	HOLLIS COURT BLVD, F LEWIS BLVD	Completed
800202463	QG17002043	56 AV	HOLLIS COURT BLVD, F LEWIS BLVD	Completed
800241955	QG17002043	56 AV	HOLLIS COURT BLVD, F LEWIS BLVD	Completed
800241952	QG17002043	56 AV	HOLLIS COURT BLVD, F LEWIS BLVD	Completed
800643746	QG17003641	14 ST	29 AVE, 30 AVE	Completed
800368416	QG17003641	14 ST	29 AVE, 30 AVE	Completed
800956098	QG17006055	42-41 201 ST	42 AV, 43 AV	Completed
800280564	QG17006055	42-41 201 ST	42 AV, 43 AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
200682727	QG17006596	12 AV	147 ST, 148 ST	Completed
801025796	QG17006596	12 AV	147 ST, 148 ST	Completed
801032103	QG17006596	12 AV	147 ST, 148 ST	Completed
801025790	QG17006596	12 AV	147 ST, 148 ST	Completed
801025800	QG17006596	12 AV	147 ST, 148 ST	Completed
801025792	QG17006596	12 AV	147 ST, 148 ST	Completed
801025798	QG17006596	12 AV	147 ST, 148 ST	Completed
801025789	QG17006596	12 AV	147 ST, 148 ST	Completed
801005485	QG17006596	12 AV	147 ST, 148 ST	Completed
800158929	QG17006601	Melbourne Ave	Main St, 149 St	Completed
800158939	QG17006601	Melbourne Ave	Main St, 149 St	Completed
800313683	QG17006601	Melbourne Ave	Main St, 149 St	Completed
801053440	QG17006601	Melbourne Ave	Main St, 149 St	Completed
800158935	QG17006601	Melbourne Ave	Main St, 149 St	Completed
800158933	QG17006601	Melbourne Ave	Main St, 149 St	Completed
800158868	QG17006601	Melbourne Ave	Main St, 149 St	Completed
801053437	QG17006601	Melbourne Ave	Main St, 149 St	Completed
800158871	QG17006601	Melbourne Ave	Main St, 149 St	Completed
800158944	QG17006601	Melbourne Ave	Main St, 149 St	Completed
800901264	QG17006601	Melbourne Ave	Main St, 149 St	Completed
800858312	QG17006601	Melbourne Ave	Main St, 149 St	Completed
800158937	QG17006601	Melbourne Ave	Main St, 149 St	Completed
800158954	QG17006601	Melbourne Ave	Main St, 149 St	Completed
800158869	QG17006601	Melbourne Ave	Main St, 149 St	Completed
800158931	QG17006601	Melbourne Ave	Main St, 149 St	Completed
800158956	QG17006601	Melbourne Ave	Main St, 149 St	Completed
800901267	QG17006601	Melbourne Ave	Main St, 149 St	Completed
800158872	QG17006601	Melbourne Ave	Main St, 149 St	Completed
800158961	QG17006601	Melbourne Ave	Main St, 149 St	Completed
800147147	QG17006601	Melbourne Ave	Main St, 149 St	Completed
800120885	QG17006609	MELBOURNE AVE	150 ST, 152 ST	Completed
800592896	QG17006609	MELBOURNE AVE	150 ST, 152 ST	Completed
800866339	QG17006612	CLINTONVILLE ST	CROSS ISLAND PKWY N SERVICE RD, 14 AVE	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
200684496	QG17006612	CLINTONVILLE ST	CROSS ISLAND PKWY N SERVICE RD, 14 AVE	Work In Progress
800866344	QG17006612	CLINTONVILLE ST	CROSS ISLAND PKWY N SERVICE RD, 14 AVE	Work In Progress
800839164	QG17006612	CLINTONVILLE ST	CROSS ISLAND PKWY N SERVICE RD, 14 AVE	Work In Progress
200682125	QG17006612	CLINTONVILLE ST	CROSS ISLAND PKWY N SERVICE RD, 14 AVE	Work In Progress
200682124	QG17006612	CLINTONVILLE ST	CROSS ISLAND PKWY N SERVICE RD, 14 AVE	Work In Progress
800866338	QG17006612	CLINTONVILLE ST	CROSS ISLAND PKWY N SERVICE RD, 14 AVE	Work In Progress
200682126	QG17006612	CLINTONVILLE ST	CROSS ISLAND PKWY N SERVICE RD, 14 AVE	Work In Progress
200682127	QG17006612	CLINTONVILLE ST	CROSS ISLAND PKWY N SERVICE RD, 14 AVE	Work In Progress
800866343	QG17006612	CLINTONVILLE ST	CROSS ISLAND PKWY N SERVICE RD, 14 AVE	Work In Progress
200682128	QG17006612	CLINTONVILLE ST	CROSS ISLAND PKWY N SERVICE RD, 14 AVE	Work In Progress
200684497	QG17006612	CLINTONVILLE ST	CROSS ISLAND PKWY N SERVICE RD, 14 AVE	Work In Progress
200682130	QG17006612	CLINTONVILLE ST	CROSS ISLAND PKWY N SERVICE RD, 14 AVE	Work In Progress
200682123	QG17006612	CLINTONVILLE ST	CROSS ISLAND PKWY N SERVICE RD, 14 AVE	Work In Progress
800972133	QG17006612	CLINTONVILLE ST	CROSS ISLAND PKWY N SERVICE RD, 14 AVE	Work In Progress
200683556	QG17006613	CLINTONVILLE ST	12 RD, 12 AV	Completed
800383363	QG17006613	CLINTONVILLE ST	12 RD, 12 AV	Completed
801061874	QG17006613	CLINTONVILLE ST	12 RD, 12 AV	Completed
801061858	QG17006613	CLINTONVILLE ST	12 RD, 12 AV	Completed
800949299	QG17006613	CLINTONVILLE ST	12 RD, 12 AV	Completed
801061855	QG17006613	CLINTONVILLE ST	12 RD, 12 AV	Completed
801079299	QG17006613	CLINTONVILLE ST	12 RD, 12 AV	Completed
800949293	QG17006613	CLINTONVILLE ST	12 RD, 12 AV	Completed
800383362	QG17006613	CLINTONVILLE ST	12 RD, 12 AV	Completed
800949298	QG17006613	CLINTONVILLE ST	12 RD, 12 AV	Completed
200683558	QG17006613	CLINTONVILLE ST	12 RD, 12 AV	Completed
200683559	QG17006613	CLINTONVILLE ST	12 RD, 12 AV	Completed
801061862	QG17006613	CLINTONVILLE ST	12 RD, 12 AV	Completed
800172663	QG17006618	68 RD	Main St, 147 ST	Completed
800172666	QG17006618	68 RD	Main St, 147 ST	Completed
800172656	QG17006618	68 RD	Main St, 147 ST	Completed
800147162	QG17006618	68 RD	Main St, 147 ST	Completed
800179206	QG17006621	68 RD	147 ST	Completed
800179203	QG17006621	68 RD	147 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
800179204	QG17006621	68 RD	147 ST	Completed
800113031	QG17006621	68 RD	147 ST	Completed
800179201	QG17006621	68 RD	147 ST	Completed
800757462	QG17006629	69 AV	140 ST, 147 ST	Completed
800147152	QG17006629	69 AV	140 ST, 147 ST	Completed
800147189	QG17006629	69 AV	140 ST, 147 ST	Completed
800147187	QG17006629	69 AV	140 ST, 147 ST	Completed
800147186	QG17006629	69 AV	140 ST, 147 ST	Completed
800147191	QG17006629	69 AV	140 ST, 147 ST	Completed
800147185	QG17006629	69 AV	140 ST, 147 ST	Completed
800149428	QG17006629	69 AV	140 ST, 147 ST	Completed
800100442	QG17006633	JEWEL AV	147 ST, 150 ST	Completed
800089980	QG17006633	JEWEL AV	147 ST, 150 ST	Completed
800100447	QG17006633	JEWEL AV	147 ST, 150 ST	Completed
800100445	QG17006633	JEWEL AV	147 ST, 150 ST	Completed
800342812	QG17006633	JEWEL AV	147 ST, 150 ST	Completed
800089978	QG17006633	JEWEL AV	147 ST, 150 ST	Completed
800173897	QG17006633	JEWEL AV	147 ST, 150 ST	Completed
800089983	QG17006633	JEWEL AV	147 ST, 150 ST	Completed
800100439	QG17006633	JEWEL AV	147 ST, 150 ST	Completed
800980021	QG17006635	CLINTONVILLE ST	11 AV, 9 AV	Completed
200686471	QG17006635	CLINTONVILLE ST	11 AV, 9 AV	Completed
200686440	QG17006635	CLINTONVILLE ST	11 AV, 9 AV	Completed
200686437	QG17006635	CLINTONVILLE ST	11 AV, 9 AV	Completed
800980020	QG17006635	CLINTONVILLE ST	11 AV, 9 AV	Completed
200686439	QG17006635	CLINTONVILLE ST	11 AV, 9 AV	Completed
200686438	QG17006635	CLINTONVILLE ST	11 AV, 9 AV	Completed
200685583	QG17006639	9 AV	147 ST, 149 ST	Completed
200685570	QG17006639	9 AV	147 ST, 149 ST	Completed
200685582	QG17006639	9 AV	147 ST, 149 ST	Completed
200685596	QG17006639	9 AV	147 ST, 149 ST	Completed
200685586	QG17006639	9 AV	147 ST, 149 ST	Completed
200685572	QG17006639	9 AV	147 ST, 149 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
200685573	QG17006639	9 AV	147 ST, 149 ST	Completed
200685585	QG17006639	9 AV	147 ST, 149 ST	Completed
200685571	QG17006639	9 AV	147 ST, 149 ST	Completed
800174038	QG17006640	70 AV	147 ST, 150 ST	Completed
800100426	QG17006640	70 AV	147 ST, 150 ST	Completed
800174020	QG17006640	70 AV	147 ST, 150 ST	Completed
800174018	QG17006640	70 AV	147 ST, 150 ST	Completed
800625380	QG17006640	70 AV	147 ST, 150 ST	Completed
800174024	QG17006640	70 AV	147 ST, 150 ST	Completed
800174025	QG17006640	70 AV	147 ST, 150 ST	Completed
800174031	QG17006640	70 AV	147 ST, 150 ST	Completed
800089973	QG17006640	70 AV	147 ST, 150 ST	Completed
800174027	QG17006640	70 AV	147 ST, 150 ST	Completed
800908598	QG17006640	70 AV	147 ST, 150 ST	Completed
800089964	QG17006640	70 AV	147 ST, 150 ST	Completed
800089954	QG17006640	70 AV	147 ST, 150 ST	Completed
800089971	QG17006640	70 AV	147 ST, 150 ST	Completed
800174032	QG17006640	70 AV	147 ST, 150 ST	Completed
800089956	QG17006640	70 AV	147 ST, 150 ST	Completed
800089966	QG17006640	70 AV	147 ST, 150 ST	Completed
800089963	QG17006640	70 AV	147 ST, 150 ST	Completed
800625381	QG17006640	70 AV	147 ST, 150 ST	Completed
800089961	QG17006640	70 AV	147 ST, 150 ST	Completed
800173895	QG17006640	70 AV	147 ST, 150 ST	Completed
800908605	QG17006640	70 AV	147 ST, 150 ST	Completed
800174016	QG17006640	70 AV	147 ST, 150 ST	Completed
800100419	QG17006640	70 AV	147 ST, 150 ST	Completed
800173907	QG17006641	70 RD	147 ST, 150 ST	Completed
800088473	QG17006641	70 RD	147 ST, 150 ST	Completed
800173923	QG17006641	70 RD	147 ST, 150 ST	Completed
800173892	QG17006641	70 RD	147 ST, 150 ST	Completed
800123014	QG17006641	70 RD	147 ST, 150 ST	Completed
800173904	QG17006641	70 RD	147 ST, 150 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
800173921	QG17006641	70 RD	147 ST, 150 ST	Completed
800173915	QG17006641	70 RD	147 ST, 150 ST	Completed
800173903	QG17006641	70 RD	147 ST, 150 ST	Completed
800173910	QG17006641	70 RD	147 ST, 150 ST	Completed
800173905	QG17006641	70 RD	147 ST, 150 ST	Completed
800088470	QG17006641	70 RD	147 ST, 150 ST	Completed
800173919	QG17006641	70 RD	147 ST, 150 ST	Completed
800173931	QG17006642	70 rd	147 ST, KISSENA blvd	Completed
800173927	QG17006642	70 rd	147 ST, KISSENA blvd	Completed
800980009	QG17006643	9 AV	149 ST, 150 ST	Cancelled
801062138	QG17006643	9 AV	149 ST, 150 ST	Cancelled
801062144	QG17006643	9 AV	149 ST, 150 ST	Cancelled
200685538	QG17006643	9 AV	149 ST, 150 ST	Cancelled
801062140	QG17006643	9 AV	149 ST, 150 ST	Cancelled
801062086	QG17006643	9 AV	149 ST, 150 ST	Cancelled
801062087	QG17006643	9 AV	149 ST, 150 ST	Cancelled
801062082	QG17006643	9 AV	149 ST, 150 ST	Cancelled
801062081	QG17006643	9 AV	149 ST, 150 ST	Cancelled
801062083	QG17006643	9 AV	149 ST, 150 ST	Cancelled
801062078	QG17006643	9 AV	149 ST, 150 ST	Cancelled
800615003	QG17006643	9 AV	149 ST, 150 ST	Cancelled
801062142	QG17006643	9 AV	149 ST, 150 ST	Cancelled
800173952	QG17006644	70 RD	147 ST, Kissena blvd	Completed
800939620	QG17006644	70 RD	147 ST, Kissena blvd	Completed
800085324	QG17006644	70 RD	147 ST, Kissena blvd	Completed
800085333	QG17006644	70 RD	147 ST, Kissena blvd	Completed
800803274	QG17006644	70 RD	147 ST, Kissena blvd	Completed
800673928	QG17006674	71 AV	150 ST, KISSENA blvd	Completed
800775574	QG17006674	71 AV	150 ST, KISSENA blvd	Completed
800085308	QG17006674	71 AV	150 ST, KISSENA blvd	Completed
800912554	QG17006674	71 AV	150 ST, KISSENA blvd	Completed
800085309	QG17006674	71 AV	150 ST, KISSENA blvd	Completed
800775579	QG17006674	71 AV	150 ST, KISSENA blvd	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
800085293	QG17006674	71 AV	150 ST, KISSENA blvd	Completed
800764899	QG17006674	71 AV	150 ST, KISSENA blvd	Completed
800149003	QG17006674	71 AV	150 ST, KISSENA blvd	Completed
800673931	QG17006674	71 AV	150 ST, KISSENA blvd	Completed
800775583	QG17006674	71 AV	150 ST, KISSENA blvd	Completed
800085299	QG17006674	71 AV	150 ST, KISSENA blvd	Completed
800775575	QG17006674	71 AV	150 ST, KISSENA blvd	Completed
200686434	QG17006675	CLINTONVILLE ST	7 AV, 9 AV	Completed
200689350	QG17006675	CLINTONVILLE ST	7 AV, 9 AV	Completed
800769455	QG17006675	CLINTONVILLE ST	7 AV, 9 AV	Completed
800316455	QG17006675	CLINTONVILLE ST	7 AV, 9 AV	Completed
800940444	QG17006675	CLINTONVILLE ST	7 AV, 9 AV	Completed
800769474	QG17006675	CLINTONVILLE ST	7 AV, 9 AV	Completed
800316456	QG17006675	CLINTONVILLE ST	7 AV, 9 AV	Completed
200689351	QG17006675	CLINTONVILLE ST	7 AV, 9 AV	Completed
800769466	QG17006675	CLINTONVILLE ST	7 AV, 9 AV	Completed
800769458	QG17006675	CLINTONVILLE ST	7 AV, 9 AV	Completed
800940445	QG17006675	CLINTONVILLE ST	7 AV, 9 AV	Completed
800116092	QG17006677	main st	70 rd, 70 av	Work In Progress
800241697	QG17006677	main st	70 rd, 70 av	Work In Progress
800241699	QG17006677	main st	70 rd, 70 av	Work In Progress
800236676	QG17006677	main st	70 rd, 70 av	Work In Progress
800241702	QG17006677	main st	70 rd, 70 av	Work In Progress
800269235	QG17006677	main st	70 rd, 70 av	Work In Progress
800089932	QG17006677	main st	70 rd, 70 av	Work In Progress
800241688	QG17006677	main st	70 rd, 70 av	Work In Progress
800342814	QG17006677	main st	70 rd, 70 av	Work In Progress
800342813	QG17006677	main st	70 rd, 70 av	Work In Progress
800241694	QG17006677	main st	70 rd, 70 av	Work In Progress
200685562	QG17006678	8 AV	147 ST, 149 ST	Completed
200685563	QG17006678	8 AV	147 ST, 149 ST	Completed
200685564	QG17006678	8 AV	147 ST, 149 ST	Completed
800316430	QG17006681	8 AV	149 ST, 150 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
200686473	QG17006681	8 AV	149 ST, 150 ST	Completed
200685537	QG17006681	8 AV	149 ST, 150 ST	Completed
200686460	QG17006681	8 AV	149 ST, 150 ST	Completed
200686461	QG17006681	8 AV	149 ST, 150 ST	Completed
200685536	QG17006681	8 AV	149 ST, 150 ST	Completed
200689317	QG17006683	8 AV	150 ST, CLINTONVILLE ST	Completed
800092550	QG17006684	71 rd	147 st, 150 st	Completed
800092544	QG17006684	71 rd	147 st, 150 st	Completed
800173900	QG17006688	150 ST	72 AV, 71 AV	Completed
800092572	QG17006688	150 ST	72 AV, 71 AV	Completed
800174071	QG17006688	150 ST	72 AV, 71 AV	Completed
800174075	QG17006688	150 ST	72 AV, 71 AV	Completed
800174066	QG17006688	150 ST	72 AV, 71 AV	Completed
800092579	QG17006688	150 ST	72 AV, 71 AV	Completed
800086043	QG17006688	150 ST	72 AV, 71 AV	Completed
800174077	QG17006688	150 ST	72 AV, 71 AV	Completed
800086051	QG17006688	150 ST	72 AV, 71 AV	Completed
800086044	QG17006688	150 ST	72 AV, 71 AV	Completed
800174074	QG17006688	150 ST	72 AV, 71 AV	Completed
800092554	QG17006688	150 ST	72 AV, 71 AV	Completed
800335831	QG17006688	150 ST	72 AV, 71 AV	Completed
800100997	QG17006688	150 ST	72 AV, 71 AV	Completed
800100986	QG17006688	150 ST	72 AV, 71 AV	Completed
800242100	QG17006689	MAIN ST	72 RD, 71 AV	Work In Progress
800174774	QG17006689	MAIN ST	72 RD, 71 AV	Work In Progress
800242093	QG17006689	MAIN ST	72 RD, 71 AV	Work In Progress
800341906	QG17006689	MAIN ST	72 RD, 71 AV	Work In Progress
800254581	QG17006689	MAIN ST	72 RD, 71 AV	Work In Progress
800099850	QG17006695	72 dr	vleigh pl, 147 st	Completed
800358346	QG17006699	72 RD	147 ST, 150 ST	Completed
800094217	QG17006699	72 RD	147 ST, 150 ST	Completed
800092591	QG17006699	72 RD	147 ST, 150 ST	Completed
800094229	QG17006699	72 RD	147 ST, 150 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
800092587	QG17006699	72 RD	147 ST, 150 ST	Completed
800094223	QG17006699	72 RD	147 ST, 150 ST	Completed
800092605	QG17006699	72 RD	147 ST, 150 ST	Completed
800092643	QG17006699	72 RD	147 ST, 150 ST	Completed
800682899	QG17006699	72 RD	147 ST, 150 ST	Completed
800092607	QG17006699	72 RD	147 ST, 150 ST	Completed
800092634	QG17006699	72 RD	147 ST, 150 ST	Completed
800092637	QG17006699	72 RD	147 ST, 150 ST	Completed
800092598	QG17006699	72 RD	147 ST, 150 ST	Completed
800094220	QG17006699	72 RD	147 ST, 150 ST	Completed
800092600	QG17006699	72 RD	147 ST, 150 ST	Completed
800094212	QG17006699	72 RD	147 ST, 150 ST	Completed
800094226	QG17006699	72 RD	147 ST, 150 ST	Completed
800092641	QG17006699	72 RD	147 ST, 150 ST	Completed
800092584	QG17006699	72 RD	147 ST, 150 ST	Completed
800368768	QG17006699	72 RD	147 ST, 150 ST	Completed
800092595	QG17006699	72 RD	147 ST, 150 ST	Completed
800079895	QG17006759	258 ST	80 AV, 81 AV	Completed
800127942	QG17006759	258 ST	80 AV, 81 AV	Completed
800127930	QG17006759	258 ST	80 AV, 81 AV	Completed
800063672	QG17006765	266 ST	83 AV, HILLSIDE AV	Completed
800063610	QG17006765	266 ST	83 AV, HILLSIDE AV	Completed
800912122	QG17006765	266 ST	83 AV, HILLSIDE AV	Completed
800912106	QG17006765	266 ST	83 AV, HILLSIDE AV	Completed
800063690	QG17006765	266 ST	83 AV, HILLSIDE AV	Completed
800065117	QG17006766	267 ST	83 AV, HILLSIDE AV	Completed
800953258	QG17006770	258 ST	83 AV, HILLSIDE AV	Completed
800774673	QG17006770	258 ST	83 AV, HILLSIDE AV	Completed
800169421	QG17006771	73 AV	150 ST, 153 ST	Completed
801005113	QG17006771	73 AV	150 ST, 153 ST	Completed
800895943	QG17006771	73 AV	150 ST, 153 ST	Completed
801005109	QG17006771	73 AV	150 ST, 153 ST	Completed
801005117	QG17006771	73 AV	150 ST, 153 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
800895941	QG17006771	73 AV	150 ST, 153 ST	Completed
800895947	QG17006771	73 AV	150 ST, 153 ST	Completed
800122135	QG17006771	73 AV	150 ST, 153 ST	Completed
800122133	QG17006771	73 AV	150 ST, 153 ST	Completed
801005112	QG17006771	73 AV	150 ST, 153 ST	Completed
800094271	QG17006771	73 AV	150 ST, 153 ST	Completed
800895945	QG17006771	73 AV	150 ST, 153 ST	Completed
801005107	QG17006771	73 AV	150 ST, 153 ST	Completed
800083517	QG17006772	73 av & 75 av	153 st, kissena blvd	Work In Progress
800122117	QG17006772	73 av & 75 av	153 st, kissena blvd	Work In Progress
800079847	QG17006772	73 av & 75 av	153 st, kissena blvd	Work In Progress
800122098	QG17006772	73 av & 75 av	153 st, kissena blvd	Work In Progress
800083521	QG17006772	73 av & 75 av	153 st, kissena blvd	Work In Progress
800083519	QG17006772	73 av & 75 av	153 st, kissena blvd	Work In Progress
800079826	QG17006772	73 av & 75 av	153 st, kissena blvd	Work In Progress
800151362	QG17006772	73 av & 75 av	153 st, kissena blvd	Work In Progress
800079827	QG17006772	73 av & 75 av	153 st, kissena blvd	Work In Progress
800079829	QG17006772	73 av & 75 av	153 st, kissena blvd	Work In Progress
800122106	QG17006772	73 av & 75 av	153 st, kissena blvd	Work In Progress
800132322	QG17006772	73 av & 75 av	153 st, kissena blvd	Work In Progress
800122085	QG17006772	73 av & 75 av	153 st, kissena blvd	Work In Progress
800079845	QG17006772	73 av & 75 av	153 st, kissena blvd	Work In Progress
800079818	QG17006772	73 av & 75 av	153 st, kissena blvd	Work In Progress
800083510	QG17006772	73 av & 75 av	153 st, kissena blvd	Work In Progress
800083523	QG17006772	73 av & 75 av	153 st, kissena blvd	Work In Progress
800769278	QG17006775	5 AV	149 ST, 150 ST	Completed
800175605	QG17006779	75 rd	main st, 150 st	Completed
800175609	QG17006779	75 rd	main st, 150 st	Completed
800175603	QG17006779	75 rd	main st, 150 st	Completed
800639007	QG17006782	150 st	76 av, 75 rd	Completed
800175589	QG17006782	150 st	76 av, 75 rd	Completed
800639013	QG17006782	150 st	76 av, 75 rd	Completed
800079825	QG17006782	150 st	76 av, 75 rd	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
800176733	QG17006782	150 st	76 av, 75 rd	Completed
800169430	QG17006782	150 st	76 av, 75 rd	Completed
800176736	QG17006782	150 st	76 av, 75 rd	Completed
800169429	QG17006782	150 st	76 av, 75 rd	Completed
800639008	QG17006782	150 st	76 av, 75 rd	Completed
800169428	QG17006782	150 st	76 av, 75 rd	Completed
800176741	QG17006782	150 st	76 av, 75 rd	Completed
800176738	QG17006782	150 st	76 av, 75 rd	Completed
800176730	QG17006782	150 st	76 av, 75 rd	Completed
800775505	QG17006783	75	150 st, 153 st	Work In Progress
800639011	QG17006783	75	150 st, 153 st	Work In Progress
800079836	QG17006783	75	150 st, 153 st	Work In Progress
800775503	QG17006783	75	150 st, 153 st	Work In Progress
800775498	QG17006783	75	150 st, 153 st	Work In Progress
800774793	QG17006783	75	150 st, 153 st	Work In Progress
800775497	QG17006783	75	150 st, 153 st	Work In Progress
800766723	QG17006783	75	150 st, 153 st	Work In Progress
800639023	QG17006783	75	150 st, 153 st	Work In Progress
800639020	QG17006783	75	150 st, 153 st	Work In Progress
800079842	QG17006783	75	150 st, 153 st	Work In Progress
800775501	QG17006783	75	150 st, 153 st	Work In Progress
800079851	QG17006783	75	150 st, 153 st	Work In Progress
800766722	QG17006783	75	150 st, 153 st	Work In Progress
800151410	QG17006790	78 RD	147 ST, 150 ST	Completed
800151413	QG17006790	78 RD	147 ST, 150 ST	Completed
800072905	QG17006790	78 RD	147 ST, 150 ST	Completed
800074474	QG17006792	78 AV	MAIN ST, 147 ST	Completed
800100103	QG17006792	78 AV	MAIN ST, 147 ST	Completed
800074442	QG17006792	78 AV	MAIN ST, 147 ST	Completed
800074459	QG17006792	78 AV	MAIN ST, 147 ST	Completed
800100102	QG17006792	78 AV	MAIN ST, 147 ST	Completed
800100109	QG17006792	78 AV	MAIN ST, 147 ST	Completed
800151446	QG17006793	78 RD	MAIN ST, 147 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
800151416	QG17006793	78 RD	MAIN ST, 147 ST	Completed
800151436	QG17006793	78 RD	MAIN ST, 147 ST	Completed
800151379	QG17006793	78 RD	MAIN ST, 147 ST	Completed
800100105	QG17006793	78 RD	MAIN ST, 147 ST	Completed
800151438	QG17006793	78 RD	MAIN ST, 147 ST	Completed
800162883	QG17006793	78 RD	MAIN ST, 147 ST	Completed
800100106	QG17006793	78 RD	MAIN ST, 147 ST	Completed
800151411	QG17006793	78 RD	MAIN ST, 147 ST	Completed
800737217	QG17006806	262 ST	82 AV, 81 AV	Completed
800065922	QG17006806	262 ST	82 AV, 81 AV	Completed
800181992	QG17006806	262 ST	82 AV, 81 AV	Completed
800592958	QG17006806	262 ST	82 AV, 81 AV	Completed
800065634	QG17006806	262 ST	82 AV, 81 AV	Completed
800127878	QG17006807	81 AV	260 ST, 262 ST	Completed
800123261	QG17006807	81 AV	260 ST, 262 ST	Completed
800127869	QG17006807	81 AV	260 ST, 262 ST	Completed
800123356	QG17006807	81 AV	260 ST, 262 ST	Completed
800685932	QG17006807	81 AV	260 ST, 262 ST	Completed
800123341	QG17006807	81 AV	260 ST, 262 ST	Completed
800123353	QG17006807	81 AV	260 ST, 262 ST	Completed
800127870	QG17006807	81 AV	260 ST, 262 ST	Completed
800685933	QG17006807	81 AV	260 ST, 262 ST	Completed
800123348	QG17006807	81 AV	260 ST, 262 ST	Completed
800127879	QG17006807	81 AV	260 ST, 262 ST	Completed
800045451	QG17006819	HILLSIDE AV	256 ST, 258 ST	Completed
800103101	QG17006819	HILLSIDE AV	256 ST, 258 ST	Completed
800045454	QG17006819	HILLSIDE AV	256 ST, 258 ST	Completed
800087777	QG17006819	HILLSIDE AV	256 ST, 258 ST	Completed
800833735	QG17006819	HILLSIDE AV	256 ST, 258 ST	Completed
800833755	QG17006819	HILLSIDE AV	256 ST, 258 ST	Completed
800114389	QG17006819	HILLSIDE AV	256 ST, 258 ST	Completed
800099209	QG17006819	HILLSIDE AV	256 ST, 258 ST	Completed
800099212	QG17006819	HILLSIDE AV	256 ST, 258 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
800099087	QG17006819	HILLSIDE AV	256 ST, 258 ST	Completed
800308260	QG17006820	HILLSIDE AV	258 ST, 260 ST	Completed
800103128	QG17006820	HILLSIDE AV	258 ST, 260 ST	Completed
800103118	QG17006820	HILLSIDE AV	258 ST, 260 ST	Completed
800103108	QG17006820	HILLSIDE AV	258 ST, 260 ST	Completed
800348694	QG17006820	HILLSIDE AV	258 ST, 260 ST	Completed
800103121	QG17006820	HILLSIDE AV	258 ST, 260 ST	Completed
800103106	QG17006820	HILLSIDE AV	258 ST, 260 ST	Completed
800114558	QG17006820	HILLSIDE AV	258 ST, 260 ST	Completed
800114555	QG17006820	HILLSIDE AV	258 ST, 260 ST	Completed
800099216	QG17006820	HILLSIDE AV	258 ST, 260 ST	Completed
800103163	QG17006820	HILLSIDE AV	258 ST, 260 ST	Completed
800121166	QG17006820	HILLSIDE AV	258 ST, 260 ST	Completed
800099213	QG17006820	HILLSIDE AV	258 ST, 260 ST	Completed
800103198	QG17006822	260 ST	HILLSIDE AV, 83 AV	Completed
800103147	QG17006822	260 ST	HILLSIDE AV, 83 AV	Completed
800726237	QG17006822	260 ST	HILLSIDE AV, 83 AV	Completed
800099276	QG17006823	260 ST	82 AV, 83 AV	Completed
800099273	QG17006823	260 ST	82 AV, 83 AV	Completed
800099218	QG17006823	260 ST	82 AV, 83 AV	Completed
800799366	QG17006823	260 ST	82 AV, 83 AV	Completed
800099253	QG17006823	260 ST	82 AV, 83 AV	Completed
800099252	QG17006823	260 ST	82 AV, 83 AV	Completed
800103202	QG17006823	260 ST	82 AV, 83 AV	Completed
800099259	QG17006823	260 ST	82 AV, 83 AV	Completed
800063912	QG17006824	83 AV	260 ST, 261 ST	Completed
800121172	QG17006824	83 AV	260 ST, 261 ST	Completed
800121173	QG17006824	83 AV	260 ST, 261 ST	Completed
800099228	QG17006824	83 AV	260 ST, 261 ST	Completed
800099235	QG17006824	83 AV	260 ST, 261 ST	Completed
800099255	QG17006824	83 AV	260 ST, 261 ST	Completed
800099229	QG17006824	83 AV	260 ST, 261 ST	Completed
800099242	QG17006824	83 AV	260 ST, 261 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
800099231	QG17006824	83 AV	260 ST, 261 ST	Completed
800099250	QG17006824	83 AV	260 ST, 261 ST	Completed
800966887	QG17006824	83 AV	260 ST, 261 ST	Completed
800099225	QG17006824	83 AV	260 ST, 261 ST	Completed
800099247	QG17006824	83 AV	260 ST, 261 ST	Completed
800063539	QG17006825	262 ST	83 AV, 82 AV	Completed
800063890	QG17006825	262 ST	83 AV, 82 AV	Completed
800065694	QG17006825	262 ST	83 AV, 82 AV	Completed
800063897	QG17006825	262 ST	83 AV, 82 AV	Completed
800063887	QG17006825	262 ST	83 AV, 82 AV	Completed
800333153	QG17006825	262 ST	83 AV, 82 AV	Completed
800063538	QG17006825	262 ST	83 AV, 82 AV	Completed
800065698	QG17006825	262 ST	83 AV, 82 AV	Completed
800065693	QG17006825	262 ST	83 AV, 82 AV	Completed
800063519	QG17006828	HILLSIDE AV	263 ST, 265 ST	Completed
800737101	QG17006828	HILLSIDE AV	263 ST, 265 ST	Completed
800063589	QG17006828	HILLSIDE AV	263 ST, 265 ST	Completed
800063837	QG17006828	HILLSIDE AV	263 ST, 265 ST	Completed
800063822	QG17006828	HILLSIDE AV	263 ST, 265 ST	Completed
800340229	QG17006828	HILLSIDE AV	263 ST, 265 ST	Completed
800063555	QG17006828	HILLSIDE AV	263 ST, 265 ST	Completed
800063587	QG17006828	HILLSIDE AV	263 ST, 265 ST	Completed
800063830	QG17006828	HILLSIDE AV	263 ST, 265 ST	Completed
800063554	QG17006828	HILLSIDE AV	263 ST, 265 ST	Completed
800063736	QG17006828	HILLSIDE AV	263 ST, 265 ST	Completed
800063585	QG17006828	HILLSIDE AV	263 ST, 265 ST	Completed
800063592	QG17006828	HILLSIDE AV	263 ST, 265 ST	Completed
800063856	QG17006828	HILLSIDE AV	263 ST, 265 ST	Completed
800956127	QG17006829	HILLSIDE AV	265 ST, 267 ST	Completed
800978976	QG17006829	HILLSIDE AV	265 ST, 267 ST	Completed
800349599	QG17006829	HILLSIDE AV	265 ST, 267 ST	Completed
800063614	QG17006829	HILLSIDE AV	265 ST, 267 ST	Completed
800063527	QG17006829	HILLSIDE AV	265 ST, 267 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
800063545	QG17006829	HILLSIDE AV	265 ST, 267 ST	Completed
800956123	QG17006829	HILLSIDE AV	265 ST, 267 ST	Completed
800956125	QG17006829	HILLSIDE AV	265 ST, 267 ST	Completed
800063611	QG17006829	HILLSIDE AV	265 ST, 267 ST	Completed
800956130	QG17006829	HILLSIDE AV	265 ST, 267 ST	Completed
800063620	QG17006829	HILLSIDE AV	265 ST, 267 ST	Completed
800063618	QG17006829	HILLSIDE AV	265 ST, 267 ST	Completed
800063516	QG17006829	HILLSIDE AV	265 ST, 267 ST	Completed
800063526	QG17006829	HILLSIDE AV	265 ST, 267 ST	Completed
800065153	QG17006829	HILLSIDE AV	265 ST, 267 ST	Completed
800956121	QG17006829	HILLSIDE AV	265 ST, 267 ST	Completed
800056993	QG17006830	E WILLISTON AV	262 ST, 263 ST	Completed
800057004	QG17006830	E WILLISTON AV	262 ST, 263 ST	Completed
800300002	QG17006830	E WILLISTON AV	262 ST, 263 ST	Completed
800952556	QG17006830	E WILLISTON AV	262 ST, 263 ST	Completed
800057000	QG17006830	E WILLISTON AV	262 ST, 263 ST	Completed
800057006	QG17006830	E WILLISTON AV	262 ST, 263 ST	Completed
800057007	QG17006830	E WILLISTON AV	262 ST, 263 ST	Completed
800057015	QG17006830	E WILLISTON AV	262 ST, 263 ST	Completed
800057010	QG17006830	E WILLISTON AV	262 ST, 263 ST	Completed
800057169	QG17006830	E WILLISTON AV	262 ST, 263 ST	Completed
800057165	QG17006830	E WILLISTON AV	262 ST, 263 ST	Completed
800057011	QG17006830	E WILLISTON AV	262 ST, 263 ST	Completed
800057013	QG17006830	E WILLISTON AV	262 ST, 263 ST	Completed
800080038	QG17006831	261 ST	82 AV, 83 AV	Completed
800915648	QG17006831	261 ST	82 AV, 83 AV	Completed
200635582	QG17007380	127 ST	15 AV, 20 AV	Completed
200635578	QG17007380	127 ST	15 AV, 20 AV	Completed
200550811	QG17007380	127 ST	15 AV, 20 AV	Completed
200635583	QG17007380	127 ST	15 AV, 20 AV	Completed
200635580	QG17007380	127 ST	15 AV, 20 AV	Completed
200635581	QG17007380	127 ST	15 AV, 20 AV	Completed
800121893	QG17009107	75 AV	184 ST, 185 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
800121942	QG17009107	75 AV	184 ST, 185 ST	Completed
800121892	QG17009107	75 AV	184 ST, 185 ST	Completed
800122046	QG17009107	75 AV	184 ST, 185 ST	Completed
800122037	QG17009107	75 AV	184 ST, 185 ST	Completed
800122045	QG17009107	75 AV	184 ST, 185 ST	Completed
800122040	QG17009107	75 AV	184 ST, 185 ST	Completed
800098987	QG17010068	259 ST	HILLSIDE AV, E WILLISTON AV	Completed
800349597	QG17010068	259 ST	HILLSIDE AV, E WILLISTON AV	Completed
800098990	QG17010068	259 ST	HILLSIDE AV, E WILLISTON AV	Completed
800966833	QG17010068	259 ST	HILLSIDE AV, E WILLISTON AV	Completed
800966823	QG17010068	259 ST	HILLSIDE AV, E WILLISTON AV	Completed
800098992	QG17010068	259 ST	HILLSIDE AV, E WILLISTON AV	Completed
800099000	QG17010068	259 ST	HILLSIDE AV, E WILLISTON AV	Completed
800098996	QG17010068	259 ST	HILLSIDE AV, E WILLISTON AV	Completed
800065657	QG17010173	262 ST	82 AV, 83 AV	Completed
800235496	QG17010623	53 AV	211 ST, 214 ST	Completed
800235418	QG17010623	53 AV	211 ST, 214 ST	Completed
800235472	QG17010623	53 AV	211 ST, 214 ST	Completed
800235484	QG17010623	53 AV	211 ST, 214 ST	Completed
800235467	QG17010623	53 AV	211 ST, 214 ST	Completed
800235462	QG17010623	53 AV	211 ST, 214 ST	Completed
800235483	QG17010623	53 AV	211 ST, 214 ST	Completed
800235468	QG17010623	53 AV	211 ST, 214 ST	Completed
800235486	QG17010623	53 AV	211 ST, 214 ST	Completed
800235465	QG17010623	53 AV	211 ST, 214 ST	Completed
800235498	QG17010623	53 AV	211 ST, 214 ST	Completed
800235476	QG17010623	53 AV	211 ST, 214 ST	Completed
800245927	QG17010623	53 AV	211 ST, 214 ST	Completed
800235490	QG17010623	53 AV	211 ST, 214 ST	Completed
800235482	QG17010623	53 AV	211 ST, 214 ST	Completed
800235454	QG17010623	53 AV	211 ST, 214 ST	Completed
800245926	QG17010623	53 AV	211 ST, 214 ST	Completed
800235470	QG17010623	53 AV	211 ST, 214 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
800063866	QG17011513	HILLSIDE AV	262 ST, 263 ST	Completed
800063864	QG17011513	HILLSIDE AV	262 ST, 263 ST	Completed
800063861	QG17011513	HILLSIDE AV	262 ST, 263 ST	Completed
800063868	QG17011513	HILLSIDE AV	262 ST, 263 ST	Completed
800063851	QG17011513	HILLSIDE AV	262 ST, 263 ST	Completed
800163445	QG17012048	MAIN ST	79 AV, UNION TPKE	Completed
800151541	QG17012048	MAIN ST	79 AV, UNION TPKE	Completed
800162862	QG17012048	MAIN ST	79 AV, UNION TPKE	Completed
800165250	QG17012048	MAIN ST	79 AV, UNION TPKE	Completed
800165252	QG17012048	MAIN ST	79 AV, UNION TPKE	Completed
800163444	QG17012048	MAIN ST	79 AV, UNION TPKE	Completed
800162859	QG17012048	MAIN ST	79 AV, UNION TPKE	Completed
800162846	QG17012048	MAIN ST	79 AV, UNION TPKE	Completed
800073181	QG17012053	UNION TPKE	152 ST, 153 ST	Work In Progress
800073161	QG17012053	UNION TPKE	152 ST, 153 ST	Work In Progress
800073169	QG17012053	UNION TPKE	152 ST, 153 ST	Work In Progress
800073179	QG17012053	UNION TPKE	152 ST, 153 ST	Work In Progress
800073044	QG17012053	UNION TPKE	152 ST, 153 ST	Work In Progress
800073175	QG17012053	UNION TPKE	152 ST, 153 ST	Work In Progress
800073050	QG17012053	UNION TPKE	152 ST, 153 ST	Work In Progress
800073177	QG17012053	UNION TPKE	152 ST, 153 ST	Work In Progress
800073188	QG17012053	UNION TPKE	152 ST, 153 ST	Work In Progress
800072920	QG17012053	UNION TPKE	152 ST, 153 ST	Work In Progress
800072917	QG17012053	UNION TPKE	152 ST, 153 ST	Work In Progress
800073184	QG17012053	UNION TPKE	152 ST, 153 ST	Work In Progress
800088463	QG17012058	VLEIGH PL	71 AV, 70 RD	Completed
800089826	QG17012058	VLEIGH PL	71 AV, 70 RD	Completed
800123013	QG17012058	VLEIGH PL	71 AV, 70 RD	Completed
800241723	QG17012058	VLEIGH PL	71 AV, 70 RD	Completed
800241713	QG17012058	VLEIGH PL	71 AV, 70 RD	Completed
800241718	QG17012058	VLEIGH PL	71 AV, 70 RD	Completed
800241710	QG17012058	VLEIGH PL	71 AV, 70 RD	Completed
800089859	QG17012058	VLEIGH PL	71 AV, 70 RD	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
800089864	QG17012058	VLEIGH PL	71 AV, 70 RD	Completed
800169425	QG17012059	150 ST	73 AV, 75 AV	Completed
800176753	QG17012059	150 ST	73 AV, 75 AV	Completed
800176755	QG17012059	150 ST	73 AV, 75 AV	Completed
800176758	QG17012059	150 ST	73 AV, 75 AV	Completed
800176751	QG17012059	150 ST	73 AV, 75 AV	Completed
800176765	QG17012059	150 ST	73 AV, 75 AV	Completed
800169427	QG17012059	150 ST	73 AV, 75 AV	Completed
800074332	QG17012064	main st	76 rd, 75 rd	Work In Progress
800074393	QG17012064	main st	76 rd, 75 rd	Work In Progress
800074386	QG17012064	main st	76 rd, 75 rd	Work In Progress
800074379	QG17012064	main st	76 rd, 75 rd	Work In Progress
800074334	QG17012064	main st	76 rd, 75 rd	Work In Progress
800074388	QG17012064	main st	76 rd, 75 rd	Work In Progress
800074329	QG17012064	main st	76 rd, 75 rd	Work In Progress
800074385	QG17012064	main st	76 rd, 75 rd	Work In Progress
800074384	QG17012064	main st	76 rd, 75 rd	Work In Progress
800099853	QG17012064	main st	76 rd, 75 rd	Work In Progress
800074381	QG17012064	main st	76 rd, 75 rd	Work In Progress
800074321	QG17012064	main st	76 rd, 75 rd	Work In Progress
800074319	QG17012064	main st	76 rd, 75 rd	Work In Progress
800300018	QG17012064	main st	76 rd, 75 rd	Work In Progress
800074396	QG17012064	main st	76 rd, 75 rd	Work In Progress
800301825	QG17012243	RUSHMORE AVE	243 STREET, 245 STREET	Completed
800301742	QG17012243	RUSHMORE AVE	243 STREET, 245 STREET	Completed
800301714	QG17012243	RUSHMORE AVE	243 STREET, 245 STREET	Completed
800301751	QG17012243	RUSHMORE AVE	243 STREET, 245 STREET	Completed
800301745	QG17012243	RUSHMORE AVE	243 STREET, 245 STREET	Completed
800301687	QG17012243	RUSHMORE AVE	243 STREET, 245 STREET	Completed
800301753	QG17012243	RUSHMORE AVE	243 STREET, 245 STREET	Completed
800301747	QG17012243	RUSHMORE AVE	243 STREET, 245 STREET	Completed
800301790	QG17012243	RUSHMORE AVE	243 STREET, 245 STREET	Completed
800301749	QG17012243	RUSHMORE AVE	243 STREET, 245 STREET	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
800301715	QG17012243	RUSHMORE AVE	243 STREET, 245 STREET	Completed
800965202	QG18001612	27 AV	PARSONS BLVD, 146 ST	Completed
200577731	QG18001612	27 AV	PARSONS BLVD, 146 ST	Completed
800965195	QG18001612	27 AV	PARSONS BLVD, 146 ST	Completed
800962691	QG18001612	27 AV	PARSONS BLVD, 146 ST	Completed
800965196	QG18001612	27 AV	PARSONS BLVD, 146 ST	Completed
800086462	QG18002069	242 st	braddock av, jamaica av	Completed
800802986	QG18002069	242 st	braddock av, jamaica av	Completed
800041789	QG18002069	242 st	braddock av, jamaica av	Completed
800614944	QG18002069	242 st	braddock av, jamaica av	Completed
800041791	QG18002069	242 st	braddock av, jamaica av	Completed
800802987	QG18002101	242 st	jamaica av, 93 av	Completed
800052241	QG18002101	242 st	jamaica av, 93 av	Completed
800052244	QG18002101	242 st	jamaica av, 93 av	Completed
800949756	QG18002101	242 st	jamaica av, 93 av	Completed
800041792	QG18002101	242 st	jamaica av, 93 av	Completed
800086405	QG18002101	242 st	jamaica av, 93 av	Completed
800086408	QG18002101	242 st	jamaica av, 93 av	Completed
800052238	QG18002101	242 st	jamaica av, 93 av	Completed
800052232	QG18002101	242 st	jamaica av, 93 av	Completed
800052243	QG18002101	242 st	jamaica av, 93 av	Completed
800086404	QG18002101	242 st	jamaica av, 93 av	Completed
800047679	QG18002102	93 av	242 st, 243 st	Completed
200579521	QG18002112	WILLETS POINT BLVD	PARSONS BLVD	Work In Progress
200579518	QG18002112	WILLETS POINT BLVD	PARSONS BLVD	Work In Progress
800805453	QG18002112	WILLETS POINT BLVD	PARSONS BLVD	Work In Progress
800805452	QG18002112	WILLETS POINT BLVD	PARSONS BLVD	Work In Progress
200579508	QG18002112	WILLETS POINT BLVD	PARSONS BLVD	Work In Progress
200579524	QG18002112	WILLETS POINT BLVD	PARSONS BLVD	Work In Progress
200579529	QG18002112	WILLETS POINT BLVD	PARSONS BLVD	Work In Progress
200579493	QG18002112	WILLETS POINT BLVD	PARSONS BLVD	Work In Progress
200579528	QG18002112	WILLETS POINT BLVD	PARSONS BLVD	Work In Progress
800925948	QG18002112	WILLETS POINT BLVD	PARSONS BLVD	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
200579522	QG18002112	WILLETS POINT BLVD	PARSONS BLVD	Work In Progress
200579516	QG18002112	WILLETS POINT BLVD	PARSONS BLVD	Work In Progress
200580334	QG18002112	WILLETS POINT BLVD	PARSONS BLVD	Work In Progress
200579523	QG18002112	WILLETS POINT BLVD	PARSONS BLVD	Work In Progress
200579514	QG18002112	WILLETS POINT BLVD	PARSONS BLVD	Work In Progress
200579494	QG18002112	WILLETS POINT BLVD	PARSONS BLVD	Work In Progress
200579483	QG18002112	WILLETS POINT BLVD	PARSONS BLVD	Work In Progress
200579520	QG18002112	WILLETS POINT BLVD	PARSONS BLVD	Work In Progress
200579526	QG18002112	WILLETS POINT BLVD	PARSONS BLVD	Work In Progress
200579525	QG18002112	WILLETS POINT BLVD	PARSONS BLVD	Work In Progress
200579506	QG18002112	WILLETS POINT BLVD	PARSONS BLVD	Work In Progress
200579527	QG18002112	WILLETS POINT BLVD	PARSONS BLVD	Work In Progress
200579507	QG18002112	WILLETS POINT BLVD	PARSONS BLVD	Work In Progress
200579519	QG18002112	WILLETS POINT BLVD	PARSONS BLVD	Work In Progress
800805456	QG18002112	WILLETS POINT BLVD	PARSONS BLVD	Work In Progress
800837812	QG18002428	willets point blvd	parsons blvd, 146 st	Completed
200580340	QG18002428	willets point blvd	parsons blvd, 146 st	Completed
200580344	QG18002449	WILLETS POINT	146 ST, 147 ST	Completed
800853314	QG18002449	WILLETS POINT	146 ST, 147 ST	Completed
200580306	QG18002449	WILLETS POINT	146 ST, 147 ST	Completed
200580345	QG18002449	WILLETS POINT	146 ST, 147 ST	Completed
200580343	QG18002449	WILLETS POINT	146 ST, 147 ST	Completed
200580358	QG18002449	WILLETS POINT	146 ST, 147 ST	Completed
200578170	QG18002449	WILLETS POINT	146 ST, 147 ST	Completed
800853322	QG18002449	WILLETS POINT	146 ST, 147 ST	Completed
200580346	QG18002449	WILLETS POINT	146 ST, 147 ST	Completed
200578171	QG18002449	WILLETS POINT	146 ST, 147 ST	Completed
200667929	QG18002550	willets point blvd	147 st, 149 st	Completed
200667928	QG18002550	willets point blvd	147 st, 149 st	Completed
200667956	QG18002550	willets point blvd	147 st, 149 st	Completed
200578169	QG18002550	willets point blvd	147 st, 149 st	Completed
200667955	QG18002550	willets point blvd	147 st, 149 st	Completed
200667927	QG18002550	willets point blvd	147 st, 149 st	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
200667926	QG18002550	willets point blvd	147 st, 149 st	Completed
200580342	QG18002582	WILLETS POINT BLVD	PARSONS BLVD, 146 ST	Completed
200580341	QG18002582	WILLETS POINT BLVD	PARSONS BLVD, 146 ST	Completed
200580350	QG18002632	WILLETS POINT BLVD	146 ST, 147 ST	Deferred to 2020
800927929	QG18002632	WILLETS POINT BLVD	146 ST, 147 ST	Deferred to 2020
200580347	QG18002632	WILLETS POINT BLVD	146 ST, 147 ST	Deferred to 2020
200580348	QG18002632	WILLETS POINT BLVD	146 ST, 147 ST	Deferred to 2020
800340190	QG18002632	WILLETS POINT BLVD	146 ST, 147 ST	Deferred to 2020
800370368	QG18002632	WILLETS POINT BLVD	146 ST, 147 ST	Deferred to 2020
200667931	QG18002666	WILLETS POINT BLVD	147 ST, 149 ST	Completed
800362166	QG18002666	WILLETS POINT BLVD	147 ST, 149 ST	Completed
800362167	QG18002666	WILLETS POINT BLVD	147 ST, 149 ST	Completed
200667932	QG18002666	WILLETS POINT BLVD	147 ST, 149 ST	Completed
800349772	QG18002666	WILLETS POINT BLVD	147 ST, 149 ST	Completed
200667933	QG18002666	WILLETS POINT BLVD	147 ST, 149 ST	Completed
800733602	QG18003104	KENT ST	UNION TURNPIKE, 80 RD	Completed
800130646	QG18003104	KENT ST	UNION TURNPIKE, 80 RD	Completed
800347369	QG18003116	31 AVENUE	21 STREET, 14 STREET	Completed
200856893	QG18003116	31 AVENUE	21 STREET, 14 STREET	Completed
800331984	QG18003116	31 AVENUE	21 STREET, 14 STREET	Completed
200856882	QG18003116	31 AVENUE	21 STREET, 14 STREET	Completed
800339783	QG18003116	31 AVENUE	21 STREET, 14 STREET	Completed
200856925	QG18003116	31 AVENUE	21 STREET, 14 STREET	Completed
800901466	QG18003117	30 DRIVE	21 STREET, 14 STREET	Completed
800901467	QG18003117	30 DRIVE	21 STREET, 14 STREET	Completed
800796940	QG18003117	30 DRIVE	21 STREET, 14 STREET	Completed
800796938	QG18003117	30 DRIVE	21 STREET, 14 STREET	Completed
800352795	QG18003117	30 DRIVE	21 STREET, 14 STREET	Completed
800000593	QG18003117	30 DRIVE	21 STREET, 14 STREET	Completed
800837976	QG18003118	21 STREET	31 ROAD, 30 DRIVE	Completed
200856924	QG18003118	21 STREET	31 ROAD, 30 DRIVE	Completed
800999770	QG18003118	21 STREET	31 ROAD, 30 DRIVE	Completed
800354256	QG18003118	21 STREET	31 ROAD, 30 DRIVE	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
800837977	QG18003118	21 STREET	31 ROAD, 30 DRIVE	Completed
800347362	QG18003118	21 STREET	31 ROAD, 30 DRIVE	Completed
800000604	QG18003118	21 STREET	31 ROAD, 30 DRIVE	Completed
200855978	QG18003119	14 STREET	31 AVENUE, BROADWAY	Completed
200855974	QG18003119	14 STREET	31 AVENUE, BROADWAY	Completed
200855975	QG18003119	14 STREET	31 AVENUE, BROADWAY	Completed
200855976	QG18003119	14 STREET	31 AVENUE, BROADWAY	Completed
200856018	QG18003119	14 STREET	31 AVENUE, BROADWAY	Completed
200855977	QG18003119	14 STREET	31 AVENUE, BROADWAY	Completed
800975710	QG18003119	14 STREET	31 AVENUE, BROADWAY	Completed
800975709	QG18003119	14 STREET	31 AVENUE, BROADWAY	Completed
200855973	QG18003119	14 STREET	31 AVENUE, BROADWAY	Completed
800730386	QG18003120	31 DRIVE	23 STREET, 14 STREET	Work In Progress
800000588	QG18003120	31 DRIVE	23 STREET, 14 STREET	Work In Progress
800000586	QG18003120	31 DRIVE	23 STREET, 14 STREET	Work In Progress
200856852	QG18003120	31 DRIVE	23 STREET, 14 STREET	Work In Progress
800000585	QG18003120	31 DRIVE	23 STREET, 14 STREET	Work In Progress
800595446	QG18003120	31 DRIVE	23 STREET, 14 STREET	Work In Progress
800000584	QG18003120	31 DRIVE	23 STREET, 14 STREET	Work In Progress
800000589	QG18003120	31 DRIVE	23 STREET, 14 STREET	Work In Progress
800686139	QG18003120	31 DRIVE	23 STREET, 14 STREET	Work In Progress
800686138	QG18003120	31 DRIVE	23 STREET, 14 STREET	Work In Progress
800000712	QG18003120	31 DRIVE	23 STREET, 14 STREET	Work In Progress
800000713	QG18003120	31 DRIVE	23 STREET, 14 STREET	Work In Progress
200880671	QG18003120	31 DRIVE	23 STREET, 14 STREET	Work In Progress
200856010	QG18003120	31 DRIVE	23 STREET, 14 STREET	Work In Progress
800730382	QG18003120	31 DRIVE	23 STREET, 14 STREET	Work In Progress
800730383	QG18003120	31 DRIVE	23 STREET, 14 STREET	Work In Progress
800595442	QG18003120	31 DRIVE	23 STREET, 14 STREET	Work In Progress
800595443	QG18003120	31 DRIVE	23 STREET, 14 STREET	Work In Progress
800595440	QG18003120	31 DRIVE	23 STREET, 14 STREET	Work In Progress
200668807	QG18003390	25 AV	150 ST, MURRAY ST	Completed
200668793	QG18003390	25 AV	150 ST, MURRAY ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
200668808	QG18003390	25 AV	150 ST, MURRAY ST	Completed
200667894	QG18003390	25 AV	150 ST, MURRAY ST	Completed
200668836	QG18003390	25 AV	150 ST, MURRAY ST	Completed
200668809	QG18003390	25 AV	150 ST, MURRAY ST	Completed
200668835	QG18003390	25 AV	150 ST, MURRAY ST	Completed
800151478	QG18003524	MAIN ST	77 RD, 78 RD	Completed
800151402	QG18003524	MAIN ST	77 RD, 78 RD	Completed
800151500	QG18003524	MAIN ST	77 RD, 78 RD	Completed
800766054	QG18003524	MAIN ST	77 RD, 78 RD	Completed
800766044	QG18003524	MAIN ST	77 RD, 78 RD	Completed
800151509	QG18003524	MAIN ST	77 RD, 78 RD	Completed
800766046	QG18003524	MAIN ST	77 RD, 78 RD	Completed
800766045	QG18003524	MAIN ST	77 RD, 78 RD	Completed
800766056	QG18003524	MAIN ST	77 RD, 78 RD	Completed
800074437	QG18003524	MAIN ST	77 RD, 78 RD	Completed
800151406	QG18003524	MAIN ST	77 RD, 78 RD	Completed
800766047	QG18003524	MAIN ST	77 RD, 78 RD	Completed
800766052	QG18003524	MAIN ST	77 RD, 78 RD	Completed
800151383	QG18003524	MAIN ST	77 RD, 78 RD	Completed
800151399	QG18003524	MAIN ST	77 RD, 78 RD	Completed
800378952	QG18003537	MAIN ST	78 RD, UNION TPKE	Completed
800162821	QG18003537	MAIN ST	78 RD, UNION TPKE	Completed
800162826	QG18003537	MAIN ST	78 RD, UNION TPKE	Completed
800151447	QG18003537	MAIN ST	78 RD, UNION TPKE	Completed
800151404	QG18003537	MAIN ST	78 RD, UNION TPKE	Completed
800151444	QG18003537	MAIN ST	78 RD, UNION TPKE	Completed
800162819	QG18003537	MAIN ST	78 RD, UNION TPKE	Completed
800151428	QG18003537	MAIN ST	78 RD, UNION TPKE	Completed
800151549	QG18003537	MAIN ST	78 RD, UNION TPKE	Completed
800151405	QG18003537	MAIN ST	78 RD, UNION TPKE	Completed
800162816	QG18003537	MAIN ST	78 RD, UNION TPKE	Completed
800151544	QG18003537	MAIN ST	78 RD, UNION TPKE	Completed
800151397	QG18003537	MAIN ST	78 RD, UNION TPKE	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
800151443	QG18003537	MAIN ST	78 RD, UNION TPKE	Completed
800075417	QG18003741	81 AV	164 PL, 165 ST	Completed
800239621	QG18003741	81 AV	164 PL, 165 ST	Completed
800733923	QG18003741	81 AV	164 PL, 165 ST	Completed
800075409	QG18003741	81 AV	164 PL, 165 ST	Completed
800075369	QG18003741	81 AV	164 PL, 165 ST	Completed
800075418	QG18003741	81 AV	164 PL, 165 ST	Completed
800075414	QG18003741	81 AV	164 PL, 165 ST	Completed
800733922	QG18003741	81 AV	164 PL, 165 ST	Completed
800239622	QG18003741	81 AV	164 PL, 165 ST	Completed
800075412	QG18003741	81 AV	164 PL, 165 ST	Completed
200717768	QG18004375	BURTON ST	12RD, 12AV	Completed
200904403	QG18004956	THORNHILL AV	244 ST	Completed
800280453	QG18004956	THORNHILL AV	244 ST	Completed
800280447	QG18004956	THORNHILL AV	244 ST	Completed
800280443	QG18004956	THORNHILL AV	244 ST	Completed
800280445	QG18004956	THORNHILL AV	244 ST	Completed
800280397	QG18004956	THORNHILL AV	244 ST	Completed
800280395	QG18004956	THORNHILL AV	244 ST	Completed
800280451	QG18004956	THORNHILL AV	244 ST	Completed
200831655	QG18004979	214 ST	33 AV	Completed
200831650	QG18004979	214 ST	33 AV	Completed
200831657	QG18004979	214 ST	33 AV	Completed
200831652	QG18004979	214 ST	33 AV	Completed
200831654	QG18004979	214 ST	33 AV	Completed
200831651	QG18004979	214 ST	33 AV	Completed
200833938	QG18004979	214 ST	33 AV	Completed
200831656	QG18004979	214 ST	33 AV	Completed
200831653	QG18004979	214 ST	33 AV	Completed
801053360	QG18005230	30 RD	14 ST, 21 ST	Completed
800773243	QG18005378	14 ST	30 RD, 30 AV	Completed
800773244	QG18005378	14 ST	30 RD, 30 AV	Completed
200811324	QG18005378	14 ST	30 RD, 30 AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
200811347	QG18005378	14 ST	30 RD, 30 AV	Completed
200811322	QG18005378	14 ST	30 RD, 30 AV	Completed
800712208	QG18005378	14 ST	30 RD, 30 AV	Completed
800383665	QG18005378	14 ST	30 RD, 30 AV	Completed
800712207	QG18005378	14 ST	30 RD, 30 AV	Completed
200811323	QG18005378	14 ST	30 RD, 30 AV	Completed
800331998	QG18005706	14 ST	31 AV, 30 RD	Completed
200811349	QG18005706	14 ST	31 AV, 30 RD	Completed
800624767	QG18005706	14 ST	31 AV, 30 RD	Completed
800331985	QG18005706	14 ST	31 AV, 30 RD	Completed
800347359	QG18005706	14 ST	31 AV, 30 RD	Completed
200811348	QG18005706	14 ST	31 AV, 30 RD	Completed
800331992	QG18005706	14 ST	31 AV, 30 RD	Completed
200811350	QG18005706	14 ST	31 AV, 30 RD	Completed
200811312	QG18005706	14 ST	31 AV, 30 RD	Completed
800331986	QG18005706	14 ST	31 AV, 30 RD	Completed
800377911	QG18005706	14 ST	31 AV, 30 RD	Completed
200811351	QG18005706	14 ST	31 AV, 30 RD	Completed
800347357	QG18005706	14 ST	31 AV, 30 RD	Completed
200811352	QG18005706	14 ST	31 AV, 30 RD	Completed
800270142	QG18006997	150 ST	59 AV, 58 RD	Completed
800270136	QG18006997	150 ST	59 AV, 58 RD	Completed
800275605	QG18006997	150 ST	59 AV, 58 RD	Completed
800921857	QG18006997	150 ST	59 AV, 58 RD	Completed
800275624	QG18006997	150 ST	59 AV, 58 RD	Completed
800275617	QG18006997	150 ST	59 AV, 58 RD	Completed
800900610	QG18006997	150 ST	59 AV, 58 RD	Completed
800900611	QG18006997	150 ST	59 AV, 58 RD	Completed
800278046	QG18006997	150 ST	59 AV, 58 RD	Completed
800275603	QG18006997	150 ST	59 AV, 58 RD	Completed
800278016	QG18006997	150 ST	59 AV, 58 RD	Completed
800278045	QG18006997	150 ST	59 AV, 58 RD	Completed
800275601	QG18006997	150 ST	59 AV, 58 RD	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
800275611	QG18006997	150 ST	59 AV, 58 RD	Completed
800273915	QG18006997	150 ST	59 AV, 58 RD	Completed
800270138	QG18006997	150 ST	59 AV, 58 RD	Completed
800273918	QG18006997	150 ST	59 AV, 58 RD	Completed
800270143	QG18006997	150 ST	59 AV, 58 RD	Completed
800364122	QG18006997	150 ST	59 AV, 58 RD	Completed
800065345	QG18007013	167 St	82 Rd, Goethals Av	Completed
800065348	QG18007013	167 St	82 Rd, Goethals Av	Completed
800075774	QG18007013	167 St	82 Rd, Goethals Av	Completed
800067274	QG18007013	167 St	82 Rd, Goethals Av	Completed
800187373	QG18007013	167 St	82 Rd, Goethals Av	Completed
800065352	QG18007013	167 St	82 Rd, Goethals Av	Completed
800065350	QG18007013	167 St	82 Rd, Goethals Av	Completed
800275592	QG18007052	150 st	horace harding expy, 60 av	Completed
800270139	QG18007052	150 st	horace harding expy, 60 av	Completed
800270140	QG18007052	150 st	horace harding expy, 60 av	Completed
800275581	QG18007052	150 st	horace harding expy, 60 av	Completed
800275576	QG18007052	150 st	horace harding expy, 60 av	Completed
800275579	QG18007052	150 st	horace harding expy, 60 av	Completed
800270135	QG18007052	150 st	horace harding expy, 60 av	Completed
800273715	QG18007052	150 st	horace harding expy, 60 av	Completed
800273713	QG18007052	150 st	horace harding expy, 60 av	Completed
800275583	QG18007052	150 st	horace harding expy, 60 av	Completed
800273717	QG18007052	150 st	horace harding expy, 60 av	Completed
800916981	QG18007212	Glenwood ST	41 DR, NORTHERN BLVD	Completed
200919290	QG18007212	Glenwood ST	41 DR, NORTHERN BLVD	Completed
800916980	QG18007212	Glenwood ST	41 DR, NORTHERN BLVD	Completed
200843680	QG18007212	Glenwood ST	41 DR, NORTHERN BLVD	Completed
800365115	QG18007213	MORGAN ST	41 DR, NORTHERN BLVD	Completed
801229283	QG18007213	MORGAN ST	41 DR, NORTHERN BLVD	Completed
800923161	QG18007213	MORGAN ST	41 DR, NORTHERN BLVD	Completed
800923187	QG18007213	MORGAN ST	41 DR, NORTHERN BLVD	Completed
801229286	QG18007213	MORGAN ST	41 DR, NORTHERN BLVD	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
200919301	QG18007213	MORGAN ST	41 DR, NORTHERN BLVD	Completed
800972011	QG18007213	MORGAN ST	41 DR, NORTHERN BLVD	Completed
800972007	QG18007213	MORGAN ST	41 DR, NORTHERN BLVD	Completed
801229278	QG18007213	MORGAN ST	41 DR, NORTHERN BLVD	Completed
800972008	QG18007213	MORGAN ST	41 DR, NORTHERN BLVD	Completed
200919358	QG18007218	43 AV	LITTLE NECK PKWY, WESTMORELAND ST	Completed
200919357	QG18007218	43 AV	LITTLE NECK PKWY, WESTMORELAND ST	Completed
200919359	QG18007218	43 AV	LITTLE NECK PKWY, WESTMORELAND ST	Completed
200919350	QG18007220	42 AV	WESTMORELAND ST, LITTLE NECK PKWY	Completed
800337672	QG18007220	42 AV	WESTMORELAND ST, LITTLE NECK PKWY	Completed
801234568	QG18007225	LITTLE NECK PKWY	43 AV, NORTHERN BLVD	Completed
801234577	QG18007225	LITTLE NECK PKWY	43 AV, NORTHERN BLVD	Completed
801234574	QG18007225	LITTLE NECK PKWY	43 AV, NORTHERN BLVD	Completed
801234576	QG18007225	LITTLE NECK PKWY	43 AV, NORTHERN BLVD	Completed
801234581	QG18007225	LITTLE NECK PKWY	43 AV, NORTHERN BLVD	Completed
200853781	QG18007225	LITTLE NECK PKWY	43 AV, NORTHERN BLVD	Completed
801234569	QG18007225	LITTLE NECK PKWY	43 AV, NORTHERN BLVD	Completed
200853780	QG18007225	LITTLE NECK PKWY	43 AV, NORTHERN BLVD	Completed
801234583	QG18007225	LITTLE NECK PKWY	43 AV, NORTHERN BLVD	Completed
200853778	QG18007225	LITTLE NECK PKWY	43 AV, NORTHERN BLVD	Completed
200853779	QG18007225	LITTLE NECK PKWY	43 AV, NORTHERN BLVD	Completed
200920459	QG18007228	MORGAN ST	41 AV, WESTMORELAND ST	Completed
200843703	QG18007228	MORGAN ST	41 AV, WESTMORELAND ST	Completed
200918274	QG18007233	LITTLE NECK PKWY	41 DR, 40 AV	Completed
200918272	QG18007233	LITTLE NECK PKWY	41 DR, 40 AV	Completed
800937166	QG18007233	LITTLE NECK PKWY	41 DR, 40 AV	Completed
800718079	QG18007233	LITTLE NECK PKWY	41 DR, 40 AV	Completed
200918273	QG18007233	LITTLE NECK PKWY	41 DR, 40 AV	Completed
200918275	QG18007234	LITTLE NECK PKWY	41 AV, 39 RD	Completed
200920493	QG18007234	LITTLE NECK PKWY	41 AV, 39 RD	Completed
800830293	QG18007234	LITTLE NECK PKWY	41 AV, 39 RD	Completed
800830291	QG18007234	LITTLE NECK PKWY	41 AV, 39 RD	Completed
200920494	QG18007234	LITTLE NECK PKWY	41 AV, 39 RD	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
200920475	QG18007236	LITTLE NECK PKWY	38 AV, 37 AV	Completed
801009038	QG18007239	249 ST	NORTHERN BLVD, 43 AV	Work In Progress
200852579	QG18007242	248 ST	43 AV, DEPEW AV	Completed
200852581	QG18007242	248 ST	43 AV, DEPEW AV	Completed
801066626	QG18007242	248 ST	43 AV, DEPEW AV	Completed
200852580	QG18007242	248 ST	43 AV, DEPEW AV	Completed
200852585	QG18007242	248 ST	43 AV, DEPEW AV	Completed
200852578	QG18007242	248 ST	43 AV, DEPEW AV	Completed
200852577	QG18007242	248 ST	43 AV, DEPEW AV	Completed
200852582	QG18007242	248 ST	43 AV, DEPEW AV	Completed
200918311	QG18007243	DEPEW AV	248 ST, 249 ST	Completed
200918316	QG18007243	DEPEW AV	248 ST, 249 ST	Completed
200918312	QG18007243	DEPEW AV	248 ST, 249 ST	Completed
200918313	QG18007243	DEPEW AV	248 ST, 249 ST	Completed
200918314	QG18007243	DEPEW AV	248 ST, 249 ST	Completed
200918315	QG18007243	DEPEW AV	248 ST, 249 ST	Completed
200918310	QG18007243	DEPEW AV	248 ST, 249 ST	Completed
200918317	QG18007243	DEPEW AV	248 ST, 249 ST	Completed
200852589	QG18007246	247 ST	NORTHERN BLVD, 43 AV	Completed
200849379	QG18007246	247 ST	NORTHERN BLVD, 43 AV	Completed
200849378	QG18007246	247 ST	NORTHERN BLVD, 43 AV	Completed
200917555	QG18007258	DEPEW AV	240 ST, 243 ST	Completed
800704812	QG18007258	DEPEW AV	240 ST, 243 ST	Completed
200917559	QG18007258	DEPEW AV	240 ST, 243 ST	Completed
200917579	QG18007258	DEPEW AV	240 ST, 243 ST	Completed
200917556	QG18007258	DEPEW AV	240 ST, 243 ST	Completed
200917570	QG18007258	DEPEW AV	240 ST, 243 ST	Completed
800704808	QG18007258	DEPEW AV	240 ST, 243 ST	Completed
200917554	QG18007258	DEPEW AV	240 ST, 243 ST	Completed
200852031	QG18007258	DEPEW AV	240 ST, 243 ST	Completed
200852037	QG18007258	DEPEW AV	240 ST, 243 ST	Completed
200917578	QG18007258	DEPEW AV	240 ST, 243 ST	Completed
200851776	QG18007265	235 ST	42 AV	Deferred to 2020

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
200851780	QG18007265	235 ST	42 AV	Deferred to 2020
200851783	QG18007265	235 ST	42 AV	Deferred to 2020
200851775	QG18007265	235 ST	42 AV	Deferred to 2020
200851779	QG18007265	235 ST	42 AV	Deferred to 2020
200851778	QG18007265	235 ST	42 AV	Deferred to 2020
200851777	QG18007265	235 ST	42 AV	Deferred to 2020
200841355	QG18007271	DOUGLASTON PKWY	39 AV, 38 RD	Completed
801079638	QG18007271	DOUGLASTON PKWY	39 AV, 38 RD	Completed
800324826	QG18007271	DOUGLASTON PKWY	39 AV, 38 RD	Completed
200841351	QG18007271	DOUGLASTON PKWY	39 AV, 38 RD	Completed
801079635	QG18007271	DOUGLASTON PKWY	39 AV, 38 RD	Completed
200841379	QG18007271	DOUGLASTON PKWY	39 AV, 38 RD	Completed
200841373	QG18007271	DOUGLASTON PKWY	39 AV, 38 RD	Completed
200841372	QG18007271	DOUGLASTON PKWY	39 AV, 38 RD	Completed
801079633	QG18007271	DOUGLASTON PKWY	39 AV, 38 RD	Completed
800658719	QG18007271	DOUGLASTON PKWY	39 AV, 38 RD	Completed
801001610	QG18007274	FOREST RD	CENTER DR, EAST DR	Completed
801001609	QG18007274	FOREST RD	CENTER DR, EAST DR	Completed
200843157	QG18007274	FOREST RD	CENTER DR, EAST DR	Completed
200842639	QG18007274	FOREST RD	CENTER DR, EAST DR	Completed
800730202	QG18008986	164-11 78 AV	0	Completed
800778443	QG18008986	164-11 78 AV	0	Completed
800172212	QG18008986	164-11 78 AV	0	Completed
800165245	QG18008986	164-11 78 AV	0	Completed
800764203	QG18008986	164-11 78 AV	0	Completed
800778442	QG18008986	164-11 78 AV	0	Completed
800172209	QG18008986	164-11 78 AV	0	Completed
800730194	QG18008986	164-11 78 AV	0	Completed
800352821	QG18008986	164-11 78 AV	0	Completed
800764204	QG18008986	164-11 78 AV	0	Completed
800733632	QG18008986	164-11 78 AV	0	Completed
800339943	QG18008994	78-19 166 ST	0	Completed
800339940	QG18008994	78-19 166 ST	0	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
800352853	QG18008994	78-19 166 ST	0	Completed
800165244	QG18008994	78-19 166 ST	0	Completed
801233106	QG18009038	70-10 165 ST	71 AV, JEWEL AV	Completed
801233113	QG18009038	70-10 165 ST	71 AV, JEWEL AV	Completed
801233103	QG18009038	70-10 165 ST	71 AV, JEWEL AV	Completed
800895741	QG18009038	70-10 165 ST	71 AV, JEWEL AV	Completed
801233115	QG18009038	70-10 165 ST	71 AV, JEWEL AV	Completed
801233119	QG18009038	70-10 165 ST	71 AV, JEWEL AV	Completed
801233117	QG18009038	70-10 165 ST	71 AV, JEWEL AV	Completed
800130222	QG18009039	71-12 165 ST	0	Completed
800130208	QG18009039	71-12 165 ST	0	Completed
800130116	QG18009039	71-12 165 ST	0	Completed
800130215	QG18009039	71-12 165 ST	0	Completed
800130121	QG18009039	71-12 165 ST	0	Completed
800130120	QG18009039	71-12 165 ST	0	Completed
800130213	QG18009039	71-12 165 ST	0	Completed
200849422	QG18011683	NORTHERN BLVD	247 ST, 249 ST	Completed
200850032	QG18011683	NORTHERN BLVD	247 ST, 249 ST	Completed
200849399	QG18011683	NORTHERN BLVD	247 ST, 249 ST	Completed
800658131	QG18011683	NORTHERN BLVD	247 ST, 249 ST	Completed
200849403	QG18011683	NORTHERN BLVD	247 ST, 249 ST	Completed
200849396	QG18011683	NORTHERN BLVD	247 ST, 249 ST	Completed
200849394	QG18011683	NORTHERN BLVD	247 ST, 249 ST	Completed
200849395	QG18011683	NORTHERN BLVD	247 ST, 249 ST	Completed
200849421	QG18011683	NORTHERN BLVD	247 ST, 249 ST	Completed
200849402	QG18011683	NORTHERN BLVD	247 ST, 249 ST	Completed
801009025	QG18011683	NORTHERN BLVD	247 ST, 249 ST	Completed
200849401	QG18011683	NORTHERN BLVD	247 ST, 249 ST	Completed
200849392	QG18011683	NORTHERN BLVD	247 ST, 249 ST	Completed
200852568	QG18011683	NORTHERN BLVD	247 ST, 249 ST	Completed
200849397	QG18011683	NORTHERN BLVD	247 ST, 249 ST	Completed
200849398	QG18011683	NORTHERN BLVD	247 ST, 249 ST	Completed
200850036	QG18011683	NORTHERN BLVD	247 ST, 249 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
200850033	QG18011683	NORTHERN BLVD	247 ST, 249 ST	Completed
800600578	QG18012017	38 AV	BOWNE ST, UNION ST	Completed
800853177	QG18012017	38 AV	BOWNE ST, UNION ST	Completed
800853173	QG18012017	38 AV	BOWNE ST, UNION ST	Completed
800956059	QG18012017	38 AV	BOWNE ST, UNION ST	Completed
801009122	QG18012017	38 AV	BOWNE ST, UNION ST	Completed
200570540	QG18012017	38 AV	BOWNE ST, UNION ST	Completed
800686092	QG18012017	38 AV	BOWNE ST, UNION ST	Completed
200641727	QG18012017	38 AV	BOWNE ST, UNION ST	Completed
800686091	QG18012017	38 AV	BOWNE ST, UNION ST	Completed
800956055	QG18012017	38 AV	BOWNE ST, UNION ST	Completed
800377121	QG18012017	38 AV	BOWNE ST, UNION ST	Completed
200570530	QG18012017	38 AV	BOWNE ST, UNION ST	Completed
200570539	QG18012017	38 AV	BOWNE ST, UNION ST	Completed
800295354	QG18012391	WINCHESTER BLVD	88 AV, BRADDOCK AV	Completed
800051626	QG18012391	WINCHESTER BLVD	88 AV, BRADDOCK AV	Completed
800049375	QG18012391	WINCHESTER BLVD	88 AV, BRADDOCK AV	Completed
800051628	QG18012391	WINCHESTER BLVD	88 AV, BRADDOCK AV	Completed
801246176	QG18012391	WINCHESTER BLVD	88 AV, BRADDOCK AV	Completed
800303500	QG18012391	WINCHESTER BLVD	88 AV, BRADDOCK AV	Completed
800310174	QG18012391	WINCHESTER BLVD	88 AV, BRADDOCK AV	Completed
800048528	QG18012391	WINCHESTER BLVD	88 AV, BRADDOCK AV	Completed
800303496	QG18012391	WINCHESTER BLVD	88 AV, BRADDOCK AV	Completed
800303494	QG18012391	WINCHESTER BLVD	88 AV, BRADDOCK AV	Completed
800303498	QG18012391	WINCHESTER BLVD	88 AV, BRADDOCK AV	Completed
800049372	QG18012391	WINCHESTER BLVD	88 AV, BRADDOCK AV	Completed
800923270	QG18012391	WINCHESTER BLVD	88 AV, BRADDOCK AV	Completed
800923267	QG18012391	WINCHESTER BLVD	88 AV, BRADDOCK AV	Completed
200636968	QG18013115	137 ST	56 AV, ELDER AV	Completed
200876932	QG18013713	36 AV	212 ST, BELL BLVD	Completed
800591038	QG18013713	36 AV	212 ST, BELL BLVD	Completed
800591037	QG18013713	36 AV	212 ST, BELL BLVD	Completed
200876935	QG18013713	36 AV	212 ST, BELL BLVD	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
200876936	QG18013713	36 AV	212 ST, BELL BLVD	Completed
200876937	QG18013713	36 AV	212 ST, BELL BLVD	Completed
200876934	QG18013713	36 AV	212 ST, BELL BLVD	Completed
800981330	QG18013713	36 AV	212 ST, BELL BLVD	Completed
200876933	QG18013713	36 AV	212 ST, BELL BLVD	Completed
200876949	QG18013713	36 AV	212 ST, BELL BLVD	Completed
200876938	QG18013713	36 AV	212 ST, BELL BLVD	Completed
800981329	QG18013713	36 AV	212 ST, BELL BLVD	Completed
800918549	QG19000272	STEINWAY ST	28 AV, 25 AV	Completed
200884913	QG19000272	STEINWAY ST	28 AV, 25 AV	Completed
800946516	QG19000272	STEINWAY ST	28 AV, 25 AV	Completed
200884879	QG19000272	STEINWAY ST	28 AV, 25 AV	Completed
800918554	QG19000272	STEINWAY ST	28 AV, 25 AV	Completed
200884912	QG19000272	STEINWAY ST	28 AV, 25 AV	Completed
800946522	QG19000272	STEINWAY ST	28 AV, 25 AV	Completed
800946515	QG19000272	STEINWAY ST	28 AV, 25 AV	Completed
200803872	QG19000273	STEINWAY STREET	28 AV, ASTORIA BLVD SOUTH	Completed
200803869	QG19000273	STEINWAY STREET	28 AV, ASTORIA BLVD SOUTH	Completed
200803879	QG19000273	STEINWAY STREET	28 AV, ASTORIA BLVD SOUTH	Completed
800854938	QG19000273	STEINWAY STREET	28 AV, ASTORIA BLVD SOUTH	Completed
801070736	QG19000273	STEINWAY STREET	28 AV, ASTORIA BLVD SOUTH	Completed
200803883	QG19000273	STEINWAY STREET	28 AV, ASTORIA BLVD SOUTH	Completed
800854941	QG19000273	STEINWAY STREET	28 AV, ASTORIA BLVD SOUTH	Completed
200803884	QG19000273	STEINWAY STREET	28 AV, ASTORIA BLVD SOUTH	Completed
800342504	QG19000432	137 ST	56 AV, BOOTH MEMORIAL AV	Completed
200636965	QG19000432	137 ST	56 AV, BOOTH MEMORIAL AV	Completed
200636966	QG19000553	56 AV	138 ST, 137 ST	Completed
800092773	QG19001100	72AV	162ST	Completed
800368342	QG19001100	72AV	162ST	Completed
800092823	QG19001100	72AV	162ST	Completed
800092824	QG19001100	72AV	162ST	Completed
800092814	QG19001100	72AV	162ST	Completed
800092820	QG19001100	72AV	162ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
800089528	QG19001100	72AV	162ST	Completed
800092774	QG19001100	72AV	162ST	Completed
800185705	QG19001101	LANGDALE ST	271 ST V	Completed
800196675	QG19001101	LANGDALE ST	271 ST V	Completed
800196676	QG19001101	LANGDALE ST	271 ST V	Completed
200717777	QG19001149	TOTTEN ST	12 AV, 12 RD	Completed
200717776	QG19001149	TOTTEN ST	12 AV, 12 RD	Completed
800904271	QG19001149	TOTTEN ST	12 AV, 12 RD	Completed
200840214	QG19001403	215TH ST	18TH AV, 23RD AV	Completed
200810621	QG19001403	215TH ST	18TH AV, 23RD AV	Completed
200810619	QG19001403	215TH ST	18TH AV, 23RD AV	Completed
800623551	QG19001403	215TH ST	18TH AV, 23RD AV	Completed
200810618	QG19001403	215TH ST	18TH AV, 23RD AV	Completed
200810622	QG19001403	215TH ST	18TH AV, 23RD AV	Completed
200810616	QG19001403	215TH ST	18TH AV, 23RD AV	Completed
200810617	QG19001403	215TH ST	18TH AV, 23RD AV	Completed
200810620	QG19001403	215TH ST	18TH AV, 23RD AV	Completed
200810625	QG19001403	215TH ST	18TH AV, 23RD AV	Completed
200810623	QG19001403	215TH ST	18TH AV, 23RD AV	Completed
200840213	QG19001403	215TH ST	18TH AV, 23RD AV	Completed
200810624	QG19001403	215TH ST	18TH AV, 23RD AV	Completed
800623553	QG19001403	215TH ST	18TH AV, 23RD AV	Completed
800100335	QG19001864	MAIN ST	77RD, 76 RD	Work In Progress
800074422	QG19001864	MAIN ST	77RD, 76 RD	Work In Progress
800074317	QG19001864	MAIN ST	77RD, 76 RD	Work In Progress
800074325	QG19001864	MAIN ST	77RD, 76 RD	Work In Progress
800100318	QG19001864	MAIN ST	77RD, 76 RD	Work In Progress
800074418	QG19001864	MAIN ST	77RD, 76 RD	Work In Progress
800754974	QG19001864	MAIN ST	77RD, 76 RD	Work In Progress
800754972	QG19001864	MAIN ST	77RD, 76 RD	Work In Progress
800100319	QG19001864	MAIN ST	77RD, 76 RD	Work In Progress
800754977	QG19001864	MAIN ST	77RD, 76 RD	Work In Progress
800100321	QG19001864	MAIN ST	77RD, 76 RD	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
800100338	QG19001864	MAIN ST	77RD, 76 RD	Work In Progress
800100320	QG19001864	MAIN ST	77RD, 76 RD	Work In Progress
800100322	QG19001864	MAIN ST	77RD, 76 RD	Work In Progress
800100323	QG19001864	MAIN ST	77RD, 76 RD	Work In Progress
800375825	QG19001864	MAIN ST	77RD, 76 RD	Work In Progress
800100317	QG19001864	MAIN ST	77RD, 76 RD	Work In Progress
800129641	QG19001864	MAIN ST	77RD, 76 RD	Work In Progress
800912982	QG19001864	MAIN ST	77RD, 76 RD	Work In Progress
200803904	QG19001921	24 AV	37 ST, N ASTORIA BLVD	Completed
200803907	QG19001921	24 AV	37 ST, N ASTORIA BLVD	Completed
200803908	QG19001921	24 AV	37 ST, N ASTORIA BLVD	Completed
200803910	QG19001921	24 AV	37 ST, N ASTORIA BLVD	Completed
800962702	QG19001921	24 AV	37 ST, N ASTORIA BLVD	Completed
200803906	QG19001921	24 AV	37 ST, N ASTORIA BLVD	Completed
800984100	QG19002115	MAIN ST	75 RD, 72 DR	Deferred to 2020
800131694	QG19002115	MAIN ST	75 RD, 72 DR	Deferred to 2020
800099840	QG19002115	MAIN ST	75 RD, 72 DR	Deferred to 2020
800131693	QG19002115	MAIN ST	75 RD, 72 DR	Deferred to 2020
800984098	QG19002115	MAIN ST	75 RD, 72 DR	Deferred to 2020
800088575	QG19002115	MAIN ST	75 RD, 72 DR	Deferred to 2020
800984102	QG19002115	MAIN ST	75 RD, 72 DR	Deferred to 2020
800984108	QG19002115	MAIN ST	75 RD, 72 DR	Deferred to 2020
800131695	QG19002115	MAIN ST	75 RD, 72 DR	Deferred to 2020
800099847	QG19002115	MAIN ST	75 RD, 72 DR	Deferred to 2020
800984093	QG19002115	MAIN ST	75 RD, 72 DR	Deferred to 2020
800104149	QG19002115	MAIN ST	75 RD, 72 DR	Deferred to 2020
800131692	QG19002115	MAIN ST	75 RD, 72 DR	Deferred to 2020
800099845	QG19002115	MAIN ST	75 RD, 72 DR	Deferred to 2020
800131691	QG19002115	MAIN ST	75 RD, 72 DR	Deferred to 2020
800872186	QG19002115	MAIN ST	75 RD, 72 DR	Deferred to 2020
800984111	QG19002115	MAIN ST	75 RD, 72 DR	Deferred to 2020
800332266	QG19002278	242 ST	244 ST, LITTLE NECK, QUEENS	Completed
800204471	QG19002278	242 ST	244 ST, LITTLE NECK, QUEENS	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
800809251	QG19002278	242 ST	244 ST, LITTLE NECK, QUEENS	Completed
800204473	QG19002278	242 ST	244 ST, LITTLE NECK, QUEENS	Completed
800332264	QG19002278	242 ST	244 ST, LITTLE NECK, QUEENS	Completed
800147150	QG19002311	MAIN ST	JEWEL AV, 68 DR	Work In Progress
800089989	QG19002311	MAIN ST	JEWEL AV, 68 DR	Work In Progress
800147179	QG19002311	MAIN ST	JEWEL AV, 68 DR	Work In Progress
800149426	QG19002311	MAIN ST	JEWEL AV, 68 DR	Work In Progress
800089991	QG19002311	MAIN ST	JEWEL AV, 68 DR	Work In Progress
800089928	QG19002311	MAIN ST	JEWEL AV, 68 DR	Work In Progress
800911039	QG19002326	PARSONS BLVD	UNION TPKE, 78 RD	Completed
800073643	QG19002326	PARSONS BLVD	UNION TPKE, 78 RD	Completed
800220966	QG19002326	PARSONS BLVD	UNION TPKE, 78 RD	Completed
800220969	QG19002326	PARSONS BLVD	UNION TPKE, 78 RD	Completed
800911027	QG19002326	PARSONS BLVD	UNION TPKE, 78 RD	Completed
800114693	QG19002326	PARSONS BLVD	UNION TPKE, 78 RD	Completed
800073645	QG19002326	PARSONS BLVD	UNION TPKE, 78 RD	Completed
200876941	QG19002477	213 ST	36 AV, 38 AV	Completed
800778276	QG19002477	213 ST	36 AV, 38 AV	Completed
800376966	QG19002477	213 ST	36 AV, 38 AV	Completed
200856011	QG19002528	31 DR	14 ST, 12 ST	Completed
200873939	QG19002782	215 PL	39 AV, 40 AV	Completed
800802329	QG19002782	215 PL	39 AV, 40 AV	Completed
800343109	QG19002972	MAIN ST	68 DR, MELBOURNE AV	Work In Progress
800147146	QG19002972	MAIN ST	68 DR, MELBOURNE AV	Work In Progress
800147181	QG19002972	MAIN ST	68 DR, MELBOURNE AV	Work In Progress
800179251	QG19002972	MAIN ST	68 DR, MELBOURNE AV	Work In Progress
800158873	QG19002972	MAIN ST	68 DR, MELBOURNE AV	Work In Progress
800184099	QG19002972	MAIN ST	68 DR, MELBOURNE AV	Work In Progress
800179250	QG19002972	MAIN ST	68 DR, MELBOURNE AV	Work In Progress
800188678	QG19002972	MAIN ST	68 DR, MELBOURNE AV	Work In Progress
800149423	QG19002972	MAIN ST	68 DR, MELBOURNE AV	Work In Progress
800179254	QG19002972	MAIN ST	68 DR, MELBOURNE AV	Work In Progress
800262716	QG19003067	46 AV	UTOPIA PKWY	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
800262722	QG19003067	46 AV	UTOPIA PKWY	Completed
800300975	QG19003069	45 DR	189 ST, 192 ST	Completed
800300932	QG19003069	45 DR	189 ST, 192 ST	Completed
800269355	QG19003069	45 DR	189 ST, 192 ST	Completed
800275631	QG19003069	45 DR	189 ST, 192 ST	Completed
800487399	QG19003344	S ASTORIA PK	14 PL, 18 ST	Completed
200571370	QG19003577	ROOSEVELT AV	147 ST, 149 ST	Completed
200571369	QG19003577	ROOSEVELT AV	147 ST, 149 ST	Completed
200571368	QG19003577	ROOSEVELT AV	147 ST, 149 ST	Completed
800869903	QG19003577	ROOSEVELT AV	147 ST, 149 ST	Completed
200569646	QG19003577	ROOSEVELT AV	147 ST, 149 ST	Completed
200569644	QG19003577	ROOSEVELT AV	147 ST, 149 ST	Completed
200569648	QG19003577	ROOSEVELT AV	147 ST, 149 ST	Completed
200582793	QG19004019	20 AVE	WHITESTONE EXPWY, PETRACCA PL	Completed
200582795	QG19004019	20 AVE	WHITESTONE EXPWY, PETRACCA PL	Completed
200582797	QG19004019	20 AVE	WHITESTONE EXPWY, PETRACCA PL	Completed
200582794	QG19004019	20 AVE	WHITESTONE EXPWY, PETRACCA PL	Completed
200582796	QG19004019	20 AVE	WHITESTONE EXPWY, PETRACCA PL	Completed
200582792	QG19004019	20 AVE	WHITESTONE EXPWY, PETRACCA PL	Completed
800280377	QG19004286	HORACE HARDING EXPY	DOUGLASTON PKWY, 244 ST	Completed
800711913	QG19004286	HORACE HARDING EXPY	DOUGLASTON PKWY, 244 ST	Completed
800313797	QG19004286	HORACE HARDING EXPY	DOUGLASTON PKWY, 244 ST	Completed
800283707	QG19004286	HORACE HARDING EXPY	DOUGLASTON PKWY, 244 ST	Completed
800280378	QG19004286	HORACE HARDING EXPY	DOUGLASTON PKWY, 244 ST	Completed
800280376	QG19004286	HORACE HARDING EXPY	DOUGLASTON PKWY, 244 ST	Completed
800711912	QG19004286	HORACE HARDING EXPY	DOUGLASTON PKWY, 244 ST	Completed
800280375	QG19004286	HORACE HARDING EXPY	DOUGLASTON PKWY, 244 ST	Completed
800283705	QG19004286	HORACE HARDING EXPY	DOUGLASTON PKWY, 244 ST	Completed
800283703	QG19004286	HORACE HARDING EXPY	DOUGLASTON PKWY, 244 ST	Completed
801061921	QG19004861	35 AV	BELL BLVD, CORP STONE ST	Completed
200877005	QG19004861	35 AV	BELL BLVD, CORP STONE ST	Completed
200877004	QG19004861	35 AV	BELL BLVD, CORP STONE ST	Completed
200877006	QG19004861	35 AV	BELL BLVD, CORP STONE ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
200877799	QG19004861	35 AV	BELL BLVD, CORP STONE ST	Completed
200877798	QG19004862	35 AV	CORP STONE ST, 215 ST	Completed
200877849	QG19004862	35 AV	CORP STONE ST, 215 ST	Completed
800840771	QG19004862	35 AV	CORP STONE ST, 215 ST	Completed
200877797	QG19004862	35 AV	CORP STONE ST, 215 ST	Completed
800370461	QG19004862	35 AV	CORP STONE ST, 215 ST	Completed
800840772	QG19004862	35 AV	CORP STONE ST, 215 ST	Completed
200877841	QG19004862	35 AV	CORP STONE ST, 215 ST	Completed
800369142	QG19004863	35 AV	215 ST, 216 ST	Completed
200877795	QG19004863	35 AV	215 ST, 216 ST	Completed
800369143	QG19004863	35 AV	215 ST, 216 ST	Completed
200877794	QG19004863	35 AV	215 ST, 216 ST	Completed
200877796	QG19004863	35 AV	215 ST, 216 ST	Completed
200877848	QG19004863	35 AV	215 ST, 216 ST	Completed
200877847	QG19004863	35 AV	215 ST, 216 ST	Completed
800984369	QG19004865	39 AV	221 ST, 217 ST	Completed
800984360	QG19004865	39 AV	221 ST, 217 ST	Completed
800984367	QG19004865	39 AV	221 ST, 217 ST	Completed
200874699	QG19004865	39 AV	221 ST, 217 ST	Completed
800984350	QG19004865	39 AV	221 ST, 217 ST	Completed
200874733	QG19004865	39 AV	221 ST, 217 ST	Completed
200874708	QG19004865	39 AV	221 ST, 217 ST	Completed
800984359	QG19004865	39 AV	221 ST, 217 ST	Completed
200874737	QG19004865	39 AV	221 ST, 217 ST	Completed
800984355	QG19004928	39 AV	217 ST, 215 ST	Cancelled
200874754	QG19004928	39 AV	217 ST, 215 ST	Cancelled
801147149	QG19004928	39 AV	217 ST, 215 ST	Cancelled
200873962	QG19004928	39 AV	217 ST, 215 ST	Cancelled
200873960	QG19004928	39 AV	217 ST, 215 ST	Cancelled
200874750	QG19004928	39 AV	217 ST, 215 ST	Cancelled
200873963	QG19004928	39 AV	217 ST, 215 ST	Cancelled
200873961	QG19004928	39 AV	217 ST, 215 ST	Cancelled
800984348	QG19004928	39 AV	217 ST, 215 ST	Cancelled

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
200874755	QG19004928	39 AV	217 ST, 215 ST	Cancelled
200873929	QG19005087	39 AV	215 ST, BELL BLVD	Work In Progress
200873918	QG19005087	39 AV	215 ST, BELL BLVD	Work In Progress
200873973	QG19005087	39 AV	215 ST, BELL BLVD	Work In Progress
200873964	QG19005087	39 AV	215 ST, BELL BLVD	Work In Progress
200873969	QG19005087	39 AV	215 ST, BELL BLVD	Work In Progress
200873966	QG19005087	39 AV	215 ST, BELL BLVD	Work In Progress
200873968	QG19005087	39 AV	215 ST, BELL BLVD	Work In Progress
200873971	QG19005087	39 AV	215 ST, BELL BLVD	Work In Progress
200873972	QG19005087	39 AV	215 ST, BELL BLVD	Work In Progress
200873905	QG19005087	39 AV	215 ST, BELL BLVD	Work In Progress
200873917	QG19005087	39 AV	215 ST, BELL BLVD	Work In Progress
200873965	QG19005087	39 AV	215 ST, BELL BLVD	Work In Progress
200873967	QG19005087	39 AV	215 ST, BELL BLVD	Work In Progress
800319215	QG19005087	39 AV	215 ST, BELL BLVD	Work In Progress
200719958	QG19005153	RIVERSIDE DR	158 ST, 160 ST	Completed
200719956	QG19005153	RIVERSIDE DR	158 ST, 160 ST	Completed
200719959	QG19005153	RIVERSIDE DR	158 ST, 160 ST	Completed
200719955	QG19005153	RIVERSIDE DR	158 ST, 160 ST	Completed
200719954	QG19005153	RIVERSIDE DR	158 ST, 160 ST	Completed
800368840	QG19005153	RIVERSIDE DR	158 ST, 160 ST	Completed
200719957	QG19005153	RIVERSIDE DR	158 ST, 160 ST	Completed
800360911	QG19005153	RIVERSIDE DR	158 ST, 160 ST	Completed
800103716	QG19006628	186 ST (WEST SIDE)	73 AV, 75 AV	Completed
800103718	QG19006628	186 ST (WEST SIDE)	73 AV, 75 AV	Completed
800377027	QG19006628	186 ST (WEST SIDE)	73 AV, 75 AV	Completed
800108037	QG19006628	186 ST (WEST SIDE)	73 AV, 75 AV	Completed
800121945	QG19006628	186 ST (WEST SIDE)	73 AV, 75 AV	Completed
800103631	QG19006628	186 ST (WEST SIDE)	73 AV, 75 AV	Completed
800121943	QG19006628	186 ST (WEST SIDE)	73 AV, 75 AV	Completed
800128951	QG19006628	186 ST (WEST SIDE)	73 AV, 75 AV	Completed
800108040	QG19006628	186 ST (WEST SIDE)	73 AV, 75 AV	Completed
800121950	QG19006628	186 ST (WEST SIDE)	73 AV, 75 AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
800121947	QG19006628	186 ST (WEST SIDE)	73 AV, 75 AV	Completed
800121944	QG19006628	186 ST (WEST SIDE)	73 AV, 75 AV	Completed
101597408	WG16015009	PURDY AV	WILLOW ST, GRACE CHURCH ST	Work In Progress
101440775	WG16015009	PURDY AV	WILLOW ST, GRACE CHURCH ST	Work In Progress
101604297	WG16015012	ABENDROTH AVENUE	MILL STREET, HIGHLAND STREET	Deferred to 2020
101408302	WG16015051	N MAIN ST	PUTNAM AV, READ PL	Work In Progress
901138523	WG16015051	N MAIN ST	PUTNAM AV, READ PL	Work In Progress
101408300	WG16015051	N MAIN ST	PUTNAM AV, READ PL	Work In Progress
901313067	WG16015051	N MAIN ST	PUTNAM AV, READ PL	Work In Progress
101408299	WG16015051	N MAIN ST	PUTNAM AV, READ PL	Work In Progress
901313068	WG16015051	N MAIN ST	PUTNAM AV, READ PL	Work In Progress
101408301	WG16015051	N MAIN ST	PUTNAM AV, READ PL	Work In Progress
900372028	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900372024	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900356893	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900369286	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900371972	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900389261	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900369367	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900389249	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900693598	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
901012598	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900369374	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900389250	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900369285	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900400175	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900356897	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900372029	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900819929	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900356899	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900369373	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900400182	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900371994	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900369284	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900400174	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900356115	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900356903	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900369287	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900356891	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900372025	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900356904	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900371976	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900427803	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900365735	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900400139	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900371971	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900356133	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900369288	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900369334	WG16015307	W LINCOLN AV	STEVENS AV, ELM ST	Deferred to 2020
900359556	WG16015308	N 10 AV	STEVENS AV, W LINCOLN AV	Completed
900359545	WG16015308	N 10 AV	STEVENS AV, W LINCOLN AV	Completed
900359547	WG16015308	N 10 AV	STEVENS AV, W LINCOLN AV	Completed
900359550	WG16015308	N 10 AV	STEVENS AV, W LINCOLN AV	Completed
900359557	WG16015308	N 10 AV	STEVENS AV, W LINCOLN AV	Completed
900389288	WG16015308	N 10 AV	STEVENS AV, W LINCOLN AV	Completed
900359617	WG16015308	N 10 AV	STEVENS AV, W LINCOLN AV	Completed
900389258	WG16015308	N 10 AV	STEVENS AV, W LINCOLN AV	Completed
900359549	WG16015308	N 10 AV	STEVENS AV, W LINCOLN AV	Completed
900360797	WG16015309	W SIDNEY AV	W LINCOLN AV, N 10 AV	Completed
900427806	WG16015309	W SIDNEY AV	W LINCOLN AV, N 10 AV	Completed
900359644	WG16015309	W SIDNEY AV	W LINCOLN AV, N 10 AV	Completed
900359618	WG16015309	W SIDNEY AV	W LINCOLN AV, N 10 AV	Completed
900359603	WG16015309	W SIDNEY AV	W LINCOLN AV, N 10 AV	Completed
900359667	WG16015309	W SIDNEY AV	W LINCOLN AV, N 10 AV	Completed
900359666	WG16015309	W SIDNEY AV	W LINCOLN AV, N 10 AV	Completed
900371995	WG16015310	WASHINGTON PL	W LINCOLN AV, N 10 AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900971726	WG16016402	HUDSON ST	BEEKMAN AV, DIVISION ST	Completed
101599457	WG16016998	N PEARL ST	WESTCHESTER AV, IRVING AV	Deferred to 2020
101450796	WG16016998	N PEARL ST	WESTCHESTER AV, IRVING AV	Deferred to 2020
900619585	WG16016998	N PEARL ST	WESTCHESTER AV, IRVING AV	Deferred to 2020
101599434	WG16016998	N PEARL ST	WESTCHESTER AV, IRVING AV	Deferred to 2020
101599436	WG16016998	N PEARL ST	WESTCHESTER AV, IRVING AV	Deferred to 2020
901092220	WG16016998	N PEARL ST	WESTCHESTER AV, IRVING AV	Deferred to 2020
901125589	WG16016998	N PEARL ST	WESTCHESTER AV, IRVING AV	Deferred to 2020
101599438	WG16016998	N PEARL ST	WESTCHESTER AV, IRVING AV	Deferred to 2020
101599440	WG16016998	N PEARL ST	WESTCHESTER AV, IRVING AV	Deferred to 2020
901187181	WG16016998	N PEARL ST	WESTCHESTER AV, IRVING AV	Deferred to 2020
101599435	WG16016998	N PEARL ST	WESTCHESTER AV, IRVING AV	Deferred to 2020
901187187	WG16016998	N PEARL ST	WESTCHESTER AV, IRVING AV	Deferred to 2020
901187195	WG16016998	N PEARL ST	WESTCHESTER AV, IRVING AV	Deferred to 2020
901125585	WG16016998	N PEARL ST	WESTCHESTER AV, IRVING AV	Deferred to 2020
101599463	WG16016998	N PEARL ST	WESTCHESTER AV, IRVING AV	Deferred to 2020
101599441	WG16016998	N PEARL ST	WESTCHESTER AV, IRVING AV	Deferred to 2020
101599442	WG16016998	N PEARL ST	WESTCHESTER AV, IRVING AV	Deferred to 2020
101617419	WG16017704	COUNTY CENTER RD	OLD KENSICO RD	Deferred to 2020
101617119	WG16017704	COUNTY CENTER RD	OLD KENSICO RD	Deferred to 2020
101617416	WG16017704	COUNTY CENTER RD	OLD KENSICO RD	Deferred to 2020
101617417	WG16017704	COUNTY CENTER RD	OLD KENSICO RD	Deferred to 2020
101617418	WG16017704	COUNTY CENTER RD	OLD KENSICO RD	Deferred to 2020
101617625	WG16017704	COUNTY CENTER RD	OLD KENSICO RD	Deferred to 2020
100989140	WG16017704	COUNTY CENTER RD	OLD KENSICO RD	Deferred to 2020
101617120	WG16017704	COUNTY CENTER RD	OLD KENSICO RD	Deferred to 2020
101617410	WG16017704	COUNTY CENTER RD	OLD KENSICO RD	Deferred to 2020
101617626	WG16017704	COUNTY CENTER RD	OLD KENSICO RD	Deferred to 2020
101475271	WG16017704	COUNTY CENTER RD	OLD KENSICO RD	Deferred to 2020
101617415	WG16017704	COUNTY CENTER RD	OLD KENSICO RD	Deferred to 2020
101047697	WG16017733	CHATTERTON AV	CENTRAL AV, LINCOLN AV	Completed
901344534	WG16017733	CHATTERTON AV	CENTRAL AV, LINCOLN AV	Completed
101047689	WG16017733	CHATTERTON AV	CENTRAL AV, LINCOLN AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
101047688	WG16017733	CHATTERTON AV	CENTRAL AV, LINCOLN AV	Completed
901344532	WG16017733	CHATTERTON AV	CENTRAL AV, LINCOLN AV	Completed
101047702	WG16017733	CHATTERTON AV	CENTRAL AV, LINCOLN AV	Completed
101047703	WG16017733	CHATTERTON AV	CENTRAL AV, LINCOLN AV	Completed
101047698	WG16017733	CHATTERTON AV	CENTRAL AV, LINCOLN AV	Completed
101047691	WG16017733	CHATTERTON AV	CENTRAL AV, LINCOLN AV	Completed
101047681	WG16017733	CHATTERTON AV	CENTRAL AV, LINCOLN AV	Completed
101047690	WG16017733	CHATTERTON AV	CENTRAL AV, LINCOLN AV	Completed
101047694	WG16017733	CHATTERTON AV	CENTRAL AV, LINCOLN AV	Completed
901344535	WG16017733	CHATTERTON AV	CENTRAL AV, LINCOLN AV	Completed
101047696	WG16017733	CHATTERTON AV	CENTRAL AV, LINCOLN AV	Completed
101047695	WG16017733	CHATTERTON AV	CENTRAL AV, LINCOLN AV	Completed
101047692	WG16017737	FOURTH ST	CHATTERTON AV, DEAD END	Completed
101047693	WG16017737	FOURTH ST	CHATTERTON AV, DEAD END	Completed
100965726	WG16018757	N CENTRAL PARK AV	DALEWOOD DR, HARVARD DR	Deferred to 2020
100965728	WG16018757	N CENTRAL PARK AV	DALEWOOD DR, HARVARD DR	Deferred to 2020
100965724	WG16018757	N CENTRAL PARK AV	DALEWOOD DR, HARVARD DR	Deferred to 2020
100960651	WG16018757	N CENTRAL PARK AV	DALEWOOD DR, HARVARD DR	Deferred to 2020
100965888	WG16018757	N CENTRAL PARK AV	DALEWOOD DR, HARVARD DR	Deferred to 2020
100965883	WG16018757	N CENTRAL PARK AV	DALEWOOD DR, HARVARD DR	Deferred to 2020
100965863	WG16018757	N CENTRAL PARK AV	DALEWOOD DR, HARVARD DR	Deferred to 2020
100965865	WG16018757	N CENTRAL PARK AV	DALEWOOD DR, HARVARD DR	Deferred to 2020
100980811	WG16018757	N CENTRAL PARK AV	DALEWOOD DR, HARVARD DR	Deferred to 2020
100960649	WG16018757	N CENTRAL PARK AV	DALEWOOD DR, HARVARD DR	Deferred to 2020
100980810	WG16018757	N CENTRAL PARK AV	DALEWOOD DR, HARVARD DR	Deferred to 2020
100965886	WG16018757	N CENTRAL PARK AV	DALEWOOD DR, HARVARD DR	Deferred to 2020
100960652	WG16018757	N CENTRAL PARK AV	DALEWOOD DR, HARVARD DR	Deferred to 2020
100965868	WG16018757	N CENTRAL PARK AV	DALEWOOD DR, HARVARD DR	Deferred to 2020
100965723	WG16018757	N CENTRAL PARK AV	DALEWOOD DR, HARVARD DR	Deferred to 2020
100965732	WG16018757	N CENTRAL PARK AV	DALEWOOD DR, HARVARD DR	Deferred to 2020
100965729	WG16018757	N CENTRAL PARK AV	DALEWOOD DR, HARVARD DR	Deferred to 2020
100965725	WG16018757	N CENTRAL PARK AV	DALEWOOD DR, HARVARD DR	Deferred to 2020
100965869	WG16018757	N CENTRAL PARK AV	DALEWOOD DR, HARVARD DR	Deferred to 2020

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
100965727	WG16018757	N CENTRAL PARK AV	DALEWOOD DR, HARVARD DR	Deferred to 2020
100965864	WG16018757	N CENTRAL PARK AV	DALEWOOD DR, HARVARD DR	Deferred to 2020
100960650	WG16018757	N CENTRAL PARK AV	DALEWOOD DR, HARVARD DR	Deferred to 2020
100965884	WG16018757	N CENTRAL PARK AV	DALEWOOD DR, HARVARD DR	Deferred to 2020
100965887	WG16018757	N CENTRAL PARK AV	DALEWOOD DR, HARVARD DR	Deferred to 2020
100980813	WG16018757	N CENTRAL PARK AV	DALEWOOD DR, HARVARD DR	Deferred to 2020
100980812	WG16018757	N CENTRAL PARK AV	DALEWOOD DR, HARVARD DR	Deferred to 2020
100980809	WG16018757	N CENTRAL PARK AV	DALEWOOD DR, HARVARD DR	Deferred to 2020
100965875	WG16018769	ALEXANDER AV	CENTRAL PARK AV, DYKMAN PL	Completed
100966299	WG16018769	ALEXANDER AV	CENTRAL PARK AV, DYKMAN PL	Completed
100966300	WG16018769	ALEXANDER AV	CENTRAL PARK AV, DYKMAN PL	Completed
100965876	WG16018769	ALEXANDER AV	CENTRAL PARK AV, DYKMAN PL	Completed
100965870	WG16018769	ALEXANDER AV	CENTRAL PARK AV, DYKMAN PL	Completed
100966296	WG16018769	ALEXANDER AV	CENTRAL PARK AV, DYKMAN PL	Completed
100965871	WG16018769	ALEXANDER AV	CENTRAL PARK AV, DYKMAN PL	Completed
100965873	WG16018769	ALEXANDER AV	CENTRAL PARK AV, DYKMAN PL	Completed
100965872	WG16018769	ALEXANDER AV	CENTRAL PARK AV, DYKMAN PL	Completed
100966832	WG16018770	JACKSON AV	lee av	Completed
100966834	WG16018770	JACKSON AV	lee av	Completed
100966833	WG16018770	JACKSON AV	lee av	Completed
100966836	WG16018770	JACKSON AV	lee av	Completed
100966831	WG16018770	JACKSON AV	lee av	Completed
100966835	WG16018770	JACKSON AV	lee av	Completed
101605638	WG16018771	NEWCOMB PL	HARVARD DR, JACKSON AV	Completed
101605639	WG16018771	NEWCOMB PL	HARVARD DR, JACKSON AV	Completed
900520832	WG16018771	NEWCOMB PL	HARVARD DR, JACKSON AV	Completed
101455676	WG16018771	NEWCOMB PL	HARVARD DR, JACKSON AV	Completed
100961354	WG16018771	NEWCOMB PL	HARVARD DR, JACKSON AV	Completed
101605636	WG16018771	NEWCOMB PL	HARVARD DR, JACKSON AV	Completed
900520835	WG16018771	NEWCOMB PL	HARVARD DR, JACKSON AV	Completed
900520831	WG16018771	NEWCOMB PL	HARVARD DR, JACKSON AV	Completed
100961330	WG16018773	YALE RD	AMHERST PL, HARVARD DR	Completed
100965857	WG16018773	YALE RD	AMHERST PL, HARVARD DR	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
100961079	WG16018773	YALE RD	AMHERST PL, HARVARD DR	Completed
100961369	WG16018775	AMHERST PL	HARVARD DR, YALE RD	Completed
100966284	WG16018775	AMHERST PL	HARVARD DR, YALE RD	Completed
100965859	WG16018775	AMHERST PL	HARVARD DR, YALE RD	Completed
100966287	WG16018776	YALE RD	AMHERST PL, PRINCETON DR	Completed
100961366	WG16018776	YALE RD	AMHERST PL, PRINCETON DR	Completed
100966286	WG16018776	YALE RD	AMHERST PL, PRINCETON DR	Completed
100961367	WG16018776	YALE RD	AMHERST PL, PRINCETON DR	Completed
100966288	WG16018776	YALE RD	AMHERST PL, PRINCETON DR	Completed
100961362	WG16018777	PRINCETON DR	YALE RD, CORNWELL DR	Completed
100966289	WG16018777	PRINCETON DR	YALE RD, CORNWELL DR	Completed
100961364	WG16018777	PRINCETON DR	YALE RD, CORNWELL DR	Completed
100961335	WG16018777	PRINCETON DR	YALE RD, CORNWELL DR	Completed
100961365	WG16018777	PRINCETON DR	YALE RD, CORNWELL DR	Completed
100961363	WG16018777	PRINCETON DR	YALE RD, CORNWELL DR	Completed
100966330	WG16018778	HARVARD DR	DYKMAN ST, ANDOVER RD	Completed
100961348	WG16018778	HARVARD DR	DYKMAN ST, ANDOVER RD	Completed
100961350	WG16018778	HARVARD DR	DYKMAN ST, ANDOVER RD	Completed
100961358	WG16018778	HARVARD DR	DYKMAN ST, ANDOVER RD	Completed
100961355	WG16018778	HARVARD DR	DYKMAN ST, ANDOVER RD	Completed
100961356	WG16018778	HARVARD DR	DYKMAN ST, ANDOVER RD	Completed
100961349	WG16018778	HARVARD DR	DYKMAN ST, ANDOVER RD	Completed
100966331	WG16018778	HARVARD DR	DYKMAN ST, ANDOVER RD	Completed
100961347	WG16018778	HARVARD DR	DYKMAN ST, ANDOVER RD	Completed
100966290	WG16018778	HARVARD DR	DYKMAN ST, ANDOVER RD	Completed
100961351	WG16018778	HARVARD DR	DYKMAN ST, ANDOVER RD	Completed
100961361	WG16018779	RUTGER PL	PRINCETON DR, HARVARD DR	Completed
100918222	WG16018780	CORNELL DR	andover rd, princeton dr	Completed
100961334	WG16018780	CORNELL DR	andover rd, princeton dr	Completed
100961328	WG16018780	CORNELL DR	andover rd, princeton dr	Completed
100961329	WG16018780	CORNELL DR	andover rd, princeton dr	Completed
100961336	WG16018780	CORNELL DR	andover rd, princeton dr	Completed
100961078	WG16018780	CORNELL DR	andover rd, princeton dr	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
100961337	WG16018780	CORNELL DR	andover rd, princeton dr	Completed
900890898	WG16020963	MACRI AVE	PRESTON AVE, MAIN ST	Completed
900148404	WG16020963	MACRI AVE	PRESTON AVE, MAIN ST	Completed
900148415	WG16020964	PRESTON AVE	PARKVIEW AVE, MAIN ST	Completed
900148430	WG16020964	PRESTON AVE	PARKVIEW AVE, MAIN ST	Completed
900148568	WG16020964	PRESTON AVE	PARKVIEW AVE, MAIN ST	Completed
900148567	WG16020964	PRESTON AVE	PARKVIEW AVE, MAIN ST	Completed
900148566	WG16020964	PRESTON AVE	PARKVIEW AVE, MAIN ST	Completed
100982499	WG16020966	MAIN ST	WHITE PLAINS AV, KINGSTON AV	Completed
100982501	WG16020966	MAIN ST	WHITE PLAINS AV, KINGSTON AV	Completed
100982500	WG16020966	MAIN ST	WHITE PLAINS AV, KINGSTON AV	Completed
100982497	WG16020966	MAIN ST	WHITE PLAINS AV, KINGSTON AV	Completed
100982498	WG16020966	MAIN ST	WHITE PLAINS AV, KINGSTON AV	Completed
100982504	WG16020967	CLARK PL	WHITE PLAINS AV, TAYLOR AV	Completed
900580353	WG16020967	CLARK PL	WHITE PLAINS AV, TAYLOR AV	Completed
100987786	WG16020967	CLARK PL	WHITE PLAINS AV, TAYLOR AV	Completed
100987787	WG16020967	CLARK PL	WHITE PLAINS AV, TAYLOR AV	Completed
100987782	WG16020968	TAYLOR AV	MARCI AV, CLARK PL	Completed
900954947	WG16020968	TAYLOR AV	MARCI AV, CLARK PL	Completed
900954963	WG16020968	TAYLOR AV	MARCI AV, CLARK PL	Completed
100992589	WG16020972	PEARL AVE	HARRISON BLVD, ANN ST	Completed
100992588	WG16020972	PEARL AVE	HARRISON BLVD, ANN ST	Completed
100992599	WG16020974	DANIEL ST	PEARL AVE, UNDERHILL AVE	Completed
100992319	WG16020974	DANIEL ST	PEARL AVE, UNDERHILL AVE	Completed
100992300	WG16020974	DANIEL ST	PEARL AVE, UNDERHILL AVE	Completed
100992301	WG16020974	DANIEL ST	PEARL AVE, UNDERHILL AVE	Completed
100992596	WG16020974	DANIEL ST	PEARL AVE, UNDERHILL AVE	Completed
100992597	WG16020974	DANIEL ST	PEARL AVE, UNDERHILL AVE	Completed
100992598	WG16020974	DANIEL ST	PEARL AVE, UNDERHILL AVE	Completed
100986587	WG16020975	harrison st	0	Completed
100986588	WG16020975	harrison st	0	Completed
100992318	WG16020975	harrison st	0	Completed
100992317	WG16020975	harrison st	0	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
100986589	WG16020975	harrison st	0	Completed
100992316	WG16020975	harrison st	0	Completed
100986590	WG16020975	harrison st	0	Completed
101574622	WG17001895	LOCUST HILL AVE	CROMWELL PL, PALISADE AV	Deferred to 2020
101506309	WG17001895	LOCUST HILL AVE	CROMWELL PL, PALISADE AV	Deferred to 2020
101502383	WG17001895	LOCUST HILL AVE	CROMWELL PL, PALISADE AV	Deferred to 2020
101569867	WG17001895	LOCUST HILL AVE	CROMWELL PL, PALISADE AV	Deferred to 2020
101569865	WG17001895	LOCUST HILL AVE	CROMWELL PL, PALISADE AV	Deferred to 2020
101506304	WG17001895	LOCUST HILL AVE	CROMWELL PL, PALISADE AV	Deferred to 2020
101574063	WG17001895	LOCUST HILL AVE	CROMWELL PL, PALISADE AV	Deferred to 2020
101574062	WG17001895	LOCUST HILL AVE	CROMWELL PL, PALISADE AV	Deferred to 2020
100928736	WG17001895	LOCUST HILL AVE	CROMWELL PL, PALISADE AV	Deferred to 2020
101502384	WG17001895	LOCUST HILL AVE	CROMWELL PL, PALISADE AV	Deferred to 2020
101569866	WG17001895	LOCUST HILL AVE	CROMWELL PL, PALISADE AV	Deferred to 2020
101574061	WG17001895	LOCUST HILL AVE	CROMWELL PL, PALISADE AV	Deferred to 2020
101569864	WG17001895	LOCUST HILL AVE	CROMWELL PL, PALISADE AV	Deferred to 2020
101574060	WG17001895	LOCUST HILL AVE	CROMWELL PL, PALISADE AV	Deferred to 2020
101574624	WG17001895	LOCUST HILL AVE	CROMWELL PL, PALISADE AV	Deferred to 2020
101574064	WG17001895	LOCUST HILL AVE	CROMWELL PL, PALISADE AV	Deferred to 2020
101608519	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
900168316	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
101608517	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
101457489	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
101608360	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
101608518	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
101608366	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
101608522	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
900033668	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
900168317	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
101457697	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
101608005	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
900033690	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
101608363	WG17002485	S LEXINGTON AV	MAPLE AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
101608357	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
101457488	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
101608361	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
900033653	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
900429104	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
101608362	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
900164197	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
900684994	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
101608365	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
900033666	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
101608006	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
101608520	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
101608355	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
101608359	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
900164843	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
900838919	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
900684993	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
900033681	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
900033667	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
101608356	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
900164198	WG17002485	S LEXINGTON AV	MAPLE AV	Completed
900356081	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900359530	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900528853	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900366400	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900359523	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900356080	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900366520	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900361654	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900361658	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900369417	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900361653	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900359489	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900359505	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900282989	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900361619	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900553899	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
901163285	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900359509	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900359486	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900361660	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900361656	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900361640	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
901161109	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900361638	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900359484	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900359524	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900282999	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900359485	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900359529	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900359483	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900361631	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900361662	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900361642	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900369432	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900369414	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900366518	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900361643	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900359520	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900285178	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900359521	WG17003123	N MAC QUESTEN PKWY	OAK ST	Work In Progress
900407325	WG17006471	SOUTH 4 AVENUE	EAST/WEST 1 STREET, EAST/WEST 2 STREET	Deferred to 2020
900417937	WG17006471	SOUTH 4 AVENUE	EAST/WEST 1 STREET, EAST/WEST 2 STREET	Deferred to 2020
900407334	WG17006471	SOUTH 4 AVENUE	EAST/WEST 1 STREET, EAST/WEST 2 STREET	Deferred to 2020
900490080	WG17006471	SOUTH 4 AVENUE	EAST/WEST 1 STREET, EAST/WEST 2 STREET	Deferred to 2020
900228092	WG17006471	SOUTH 4 AVENUE	EAST/WEST 1 STREET, EAST/WEST 2 STREET	Deferred to 2020

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900417931	WG17006471	SOUTH 4 AVENUE	EAST/WEST 1 STREET, EAST/WEST 2 STREET	Deferred to 2020
900417932	WG17006471	SOUTH 4 AVENUE	EAST/WEST 1 STREET, EAST/WEST 2 STREET	Deferred to 2020
900490082	WG17006471	SOUTH 4 AVENUE	EAST/WEST 1 STREET, EAST/WEST 2 STREET	Deferred to 2020
900407333	WG17006471	SOUTH 4 AVENUE	EAST/WEST 1 STREET, EAST/WEST 2 STREET	Deferred to 2020
900490079	WG17006471	SOUTH 4 AVENUE	EAST/WEST 1 STREET, EAST/WEST 2 STREET	Deferred to 2020
900490081	WG17006471	SOUTH 4 AVENUE	EAST/WEST 1 STREET, EAST/WEST 2 STREET	Deferred to 2020
900417935	WG17006471	SOUTH 4 AVENUE	EAST/WEST 1 STREET, EAST/WEST 2 STREET	Deferred to 2020
900407319	WG17006471	SOUTH 4 AVENUE	EAST/WEST 1 STREET, EAST/WEST 2 STREET	Deferred to 2020
901329459	WG17006677	WARBURTON AV	WELLS AV, MANOR HOUSE SQUARE	Deferred to 2020
101428058	WG17007536	BABCOCK PLACE	WOODWORTH AV	Completed
101578862	WG17007536	BABCOCK PLACE	WOODWORTH AV	Completed
101578856	WG17007536	BABCOCK PLACE	WOODWORTH AV	Completed
901161025	WG17007536	BABCOCK PLACE	WOODWORTH AV	Completed
101083240	WG17007604	WOODWORTH AV	BABCOCK PLACE, LAMARTINE AV	Work In Progress
101083241	WG17007604	WOODWORTH AV	BABCOCK PLACE, LAMARTINE AV	Work In Progress
900769453	WG17007604	WOODWORTH AV	BABCOCK PLACE, LAMARTINE AV	Work In Progress
101083238	WG17007604	WOODWORTH AV	BABCOCK PLACE, LAMARTINE AV	Work In Progress
101578865	WG17007604	WOODWORTH AV	BABCOCK PLACE, LAMARTINE AV	Work In Progress
101578864	WG17007604	WOODWORTH AV	BABCOCK PLACE, LAMARTINE AV	Work In Progress
101083239	WG17007604	WOODWORTH AV	BABCOCK PLACE, LAMARTINE AV	Work In Progress
900769454	WG17007604	WOODWORTH AV	BABCOCK PLACE, LAMARTINE AV	Work In Progress
100195337	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
101238241	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
100173460	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
101238209	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
100172905	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
101238222	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
100173463	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
101242745	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
101238258	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
101242743	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
100195423	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
100173458	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
101238228	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
100173459	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
100173456	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
901049498	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
100195338	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
100173454	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
101242761	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
100173480	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
101238242	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
100173464	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
101238244	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
101238250	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
101238246	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
100195339	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
101238249	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
100173457	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
100173465	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
100173455	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
100195336	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
101238245	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
101238236	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
900376921	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
101242746	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
101238247	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
100195428	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
101242752	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
101242744	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
100173453	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
101238221	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
101238243	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
101238252	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
900742443	WG17008191	ROCKLAND PLACE	FIFTH AVENUE	Deferred to 2020
900236334	WG17010131	ROCHELLE TERR	FOSTER PL, LINCOLN PL	Deferred to 2020

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900236335	WG17010131	ROCHELLE TERR	FOSTER PL, LINCOLN PL	Deferred to 2020
900236336	WG17010131	ROCHELLE TERR	FOSTER PL, LINCOLN PL	Deferred to 2020
900250513	WG17010131	ROCHELLE TERR	FOSTER PL, LINCOLN PL	Deferred to 2020
900250511	WG17010131	ROCHELLE TERR	FOSTER PL, LINCOLN PL	Deferred to 2020
900415399	WG17010132	HARTLEY AVENUE	FOSTER PLACE, LINCOLN PLACE	Deferred to 2020
900415402	WG17010132	HARTLEY AVENUE	FOSTER PLACE, LINCOLN PLACE	Deferred to 2020
900236337	WG17010132	HARTLEY AVENUE	FOSTER PLACE, LINCOLN PLACE	Deferred to 2020
900267129	WG17010132	HARTLEY AVENUE	FOSTER PLACE, LINCOLN PLACE	Deferred to 2020
900415395	WG17010132	HARTLEY AVENUE	FOSTER PLACE, LINCOLN PLACE	Deferred to 2020
900267131	WG17010132	HARTLEY AVENUE	FOSTER PLACE, LINCOLN PLACE	Deferred to 2020
900415393	WG17010132	HARTLEY AVENUE	FOSTER PLACE, LINCOLN PLACE	Deferred to 2020
900267130	WG17010132	HARTLEY AVENUE	FOSTER PLACE, LINCOLN PLACE	Deferred to 2020
900415396	WG17010132	HARTLEY AVENUE	FOSTER PLACE, LINCOLN PLACE	Deferred to 2020
101578393	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063214	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063213	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101578390	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063218	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063243	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101578386	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063217	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063158	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063211	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063229	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063245	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063192	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101578391	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063166	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063161	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
900550018	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063242	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063212	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101578387	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
101578392	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063219	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063216	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
100257894	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063227	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063220	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063232	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101578407	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101578388	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063208	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101578389	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063163	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063228	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063162	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063209	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063159	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063233	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101578394	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063160	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063215	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063165	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063231	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063167	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063230	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
101063164	WG17010410	MIDLAND AVE	TANGLEWYLDE AVE, LIBRARY LA	Work In Progress
900072926	WG17011147	BROADWAY	N KENSICO	Completed
101594311	WG17012032	HERRIOT ST	CAROLINE AV, S BROADWAY	Completed
101594319	WG17012032	HERRIOT ST	CAROLINE AV, S BROADWAY	Completed
101594320	WG17012032	HERRIOT ST	CAROLINE AV, S BROADWAY	Completed
101593982	WG17012032	HERRIOT ST	CAROLINE AV, S BROADWAY	Completed
101594309	WG17012032	HERRIOT ST	CAROLINE AV, S BROADWAY	Completed
101567422	WG17012033	NEW MAIN ST	PARK HILL AV, BRIGHT PL	Completed
901047967	WG17012033	NEW MAIN ST	PARK HILL AV, BRIGHT PL	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900699751	WG17012033	NEW MAIN ST	PARK HILL AV, BRIGHT PL	Completed
900784669	WG17012033	NEW MAIN ST	PARK HILL AV, BRIGHT PL	Completed
900699757	WG17012033	NEW MAIN ST	PARK HILL AV, BRIGHT PL	Completed
900784670	WG17012033	NEW MAIN ST	PARK HILL AV, BRIGHT PL	Completed
101594314	WG17012035	VAR K ST	S BROADWAY, JEFFERSON ST	Completed
101593983	WG17012035	VAR K ST	S BROADWAY, JEFFERSON ST	Completed
101499722	WG17012035	VAR K ST	S BROADWAY, JEFFERSON ST	Completed
101499527	WG17012035	VAR K ST	S BROADWAY, JEFFERSON ST	Completed
101567423	WG17012036	PARK HILL AV	S BROADWAY, SCHOOL ST	Completed
101567426	WG17012036	PARK HILL AV	S BROADWAY, SCHOOL ST	Completed
101499943	WG17012036	PARK HILL AV	S BROADWAY, SCHOOL ST	Completed
101567427	WG17012036	PARK HILL AV	S BROADWAY, SCHOOL ST	Completed
101567425	WG17012036	PARK HILL AV	S BROADWAY, SCHOOL ST	Completed
101567424	WG17012036	PARK HILL AV	S BROADWAY, SCHOOL ST	Completed
101567990	WG17012036	PARK HILL AV	S BROADWAY, SCHOOL ST	Completed
101567834	WG17012037	NEW MAIN ST	PARK HILL AV, NEPPERHAN AV	Work In Progress
101567413	WG17012037	NEW MAIN ST	PARK HILL AV, NEPPERHAN AV	Work In Progress
101567414	WG17012037	NEW MAIN ST	PARK HILL AV, NEPPERHAN AV	Work In Progress
101567415	WG17012037	NEW MAIN ST	PARK HILL AV, NEPPERHAN AV	Work In Progress
101567830	WG17012037	NEW MAIN ST	PARK HILL AV, NEPPERHAN AV	Work In Progress
101499927	WG17012037	NEW MAIN ST	PARK HILL AV, NEPPERHAN AV	Work In Progress
101567833	WG17012037	NEW MAIN ST	PARK HILL AV, NEPPERHAN AV	Work In Progress
101567843	WG17012037	NEW MAIN ST	PARK HILL AV, NEPPERHAN AV	Work In Progress
101566698	WG17012202	vark st	clinton pl, jackson st	Completed
101566700	WG17012202	vark st	clinton pl, jackson st	Completed
101566702	WG17012202	vark st	clinton pl, jackson st	Completed
101566693	WG17012202	vark st	clinton pl, jackson st	Completed
101566703	WG17012202	vark st	clinton pl, jackson st	Completed
101567016	WG17012202	vark st	clinton pl, jackson st	Completed
101566701	WG17012202	vark st	clinton pl, jackson st	Completed
101567014	WG17012202	vark st	clinton pl, jackson st	Completed
101566696	WG17012202	vark st	clinton pl, jackson st	Completed
101566699	WG17012202	vark st	clinton pl, jackson st	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
101566697	WG17012202	vark st	clinton pl, jackson st	Completed
901108736	WG17012202	vark st	clinton pl, jackson st	Completed
101566695	WG17012202	vark st	clinton pl, jackson st	Completed
101111777	WG17012232	BEDFORD STATE ROAD (NY22) AND CREEMER ROAD	0	Completed
101594305	WG17012589	NEW MAIN ST	HERRIOT PL	Completed
901047969	WG17012589	NEW MAIN ST	HERRIOT PL	Completed
101594758	WG17012589	NEW MAIN ST	HERRIOT PL	Completed
901047973	WG17012589	NEW MAIN ST	HERRIOT PL	Completed
101594759	WG17012589	NEW MAIN ST	HERRIOT PL	Completed
101594302	WG17012589	NEW MAIN ST	HERRIOT PL	Completed
101594304	WG17012589	NEW MAIN ST	HERRIOT PL	Completed
101594760	WG17012589	NEW MAIN ST	HERRIOT PL	Completed
901047971	WG17012589	NEW MAIN ST	HERRIOT PL	Completed
901047965	WG17012589	NEW MAIN ST	HERRIOT PL	Completed
101594303	WG17012589	NEW MAIN ST	HERRIOT PL	Completed
101594118	WG17012589	NEW MAIN ST	HERRIOT PL	Completed
101497369	WG17012589	NEW MAIN ST	HERRIOT PL	Completed
101571019	WG17012840	ELM ST	OAK ST, RIVERVIEW STWY	Completed
101571804	WG17012840	ELM ST	OAK ST, RIVERVIEW STWY	Completed
101571808	WG17012840	ELM ST	OAK ST, RIVERVIEW STWY	Completed
101571805	WG17012840	ELM ST	OAK ST, RIVERVIEW STWY	Completed
101571024	WG17012840	ELM ST	OAK ST, RIVERVIEW STWY	Completed
101571023	WG17012840	ELM ST	OAK ST, RIVERVIEW STWY	Completed
101571022	WG17012840	ELM ST	OAK ST, RIVERVIEW STWY	Completed
101571809	WG17012840	ELM ST	OAK ST, RIVERVIEW STWY	Completed
101571021	WG17012840	ELM ST	OAK ST, RIVERVIEW STWY	Completed
101571414	WG17012841	ELM ST	NEPPERHAN AV, RIVERVIEW STWY	Completed
101571402	WG17012841	ELM ST	NEPPERHAN AV, RIVERVIEW STWY	Completed
101571417	WG17012841	ELM ST	NEPPERHAN AV, RIVERVIEW STWY	Completed
101571409	WG17012841	ELM ST	NEPPERHAN AV, RIVERVIEW STWY	Completed
101571404	WG17012841	ELM ST	NEPPERHAN AV, RIVERVIEW STWY	Completed
101570764	WG17012841	ELM ST	NEPPERHAN AV, RIVERVIEW STWY	Completed
900554130	WG17012841	ELM ST	NEPPERHAN AV, RIVERVIEW STWY	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
101571406	WG17012841	ELM ST	NEPPERHAN AV, RIVERVIEW STWY	Completed
101571407	WG17012841	ELM ST	NEPPERHAN AV, RIVERVIEW STWY	Completed
101571403	WG17012841	ELM ST	NEPPERHAN AV, RIVERVIEW STWY	Completed
900554132	WG17012841	ELM ST	NEPPERHAN AV, RIVERVIEW STWY	Completed
101571405	WG17012841	ELM ST	NEPPERHAN AV, RIVERVIEW STWY	Completed
101571416	WG17012841	ELM ST	NEPPERHAN AV, RIVERVIEW STWY	Completed
101571408	WG17012841	ELM ST	NEPPERHAN AV, RIVERVIEW STWY	Completed
101570766	WG17012841	ELM ST	NEPPERHAN AV, RIVERVIEW STWY	Completed
101017079	WG17012961	OGDEN AVE	HUNTERS RUN	Completed
101017077	WG17012962	Hunters Run	0	Completed
900820777	WG17012964	CHESTNUT RIDGE WAY	OGDEN AVE	Completed
101017061	WG17012964	CHESTNUT RIDGE WAY	OGDEN AVE	Completed
101017057	WG17012964	CHESTNUT RIDGE WAY	OGDEN AVE	Completed
101017053	WG17012964	CHESTNUT RIDGE WAY	OGDEN AVE	Completed
101017060	WG17012964	CHESTNUT RIDGE WAY	OGDEN AVE	Completed
900228294	WG17012964	CHESTNUT RIDGE WAY	OGDEN AVE	Completed
101017055	WG17012964	CHESTNUT RIDGE WAY	OGDEN AVE	Completed
101017056	WG17012964	CHESTNUT RIDGE WAY	OGDEN AVE	Completed
900820778	WG17012964	CHESTNUT RIDGE WAY	OGDEN AVE	Completed
900753547	WG17012964	CHESTNUT RIDGE WAY	OGDEN AVE	Completed
101017054	WG17012964	CHESTNUT RIDGE WAY	OGDEN AVE	Completed
101017062	WG17012964	CHESTNUT RIDGE WAY	OGDEN AVE	Completed
101017059	WG17012964	CHESTNUT RIDGE WAY	OGDEN AVE	Completed
101017058	WG17012964	CHESTNUT RIDGE WAY	OGDEN AVE	Completed
101016966	WG17012965	OGDEN AVE	CHESTNUT RIDGE WAY, OVERLOOK RD	Completed
900820759	WG17012965	OGDEN AVE	CHESTNUT RIDGE WAY, OVERLOOK RD	Completed
101120634	WG17012965	OGDEN AVE	CHESTNUT RIDGE WAY, OVERLOOK RD	Completed
900820781	WG17012965	OGDEN AVE	CHESTNUT RIDGE WAY, OVERLOOK RD	Completed
101017080	WG17012965	OGDEN AVE	CHESTNUT RIDGE WAY, OVERLOOK RD	Completed
900820785	WG17012965	OGDEN AVE	CHESTNUT RIDGE WAY, OVERLOOK RD	Completed
900228561	WG17012966	PRICE ST	CHESTNUT RIDGE WAY, OVERLOOK RD	Work In Progress
101020213	WG17012966	PRICE ST	CHESTNUT RIDGE WAY, OVERLOOK RD	Work In Progress
101017049	WG17012966	PRICE ST	CHESTNUT RIDGE WAY, OVERLOOK RD	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
101020210	WG17012966	PRICE ST	CHESTNUT RIDGE WAY, OVERLOOK RD	Work In Progress
101017052	WG17012966	PRICE ST	CHESTNUT RIDGE WAY, OVERLOOK RD	Work In Progress
900820761	WG17012974	IRVING PL	OGDEN PL, OGDEN AVE	Completed
101120662	WG17012974	IRVING PL	OGDEN PL, OGDEN AVE	Completed
101120661	WG17012974	IRVING PL	OGDEN PL, OGDEN AVE	Completed
900820774	WG17012974	IRVING PL	OGDEN PL, OGDEN AVE	Completed
900820758	WG17012974	IRVING PL	OGDEN PL, OGDEN AVE	Completed
900998989	WG17012980	S WASHINGTON AVE	BRADLEY, ASHFORD AVE	Completed
900998983	WG17012980	S WASHINGTON AVE	BRADLEY, ASHFORD AVE	Completed
900998991	WG17012980	S WASHINGTON AVE	BRADLEY, ASHFORD AVE	Completed
101153277	WG17013205	YARMOUTH RD	OLD LYME RD, OLDWELL RD	Deferred to 2020
101153273	WG17013205	YARMOUTH RD	OLD LYME RD, OLDWELL RD	Deferred to 2020
101153274	WG17013205	YARMOUTH RD	OLD LYME RD, OLDWELL RD	Deferred to 2020
101153268	WG17013205	YARMOUTH RD	OLD LYME RD, OLDWELL RD	Deferred to 2020
101153270	WG17013205	YARMOUTH RD	OLD LYME RD, OLDWELL RD	Deferred to 2020
101153271	WG17013205	YARMOUTH RD	OLD LYME RD, OLDWELL RD	Deferred to 2020
101153269	WG17013205	YARMOUTH RD	OLD LYME RD, OLDWELL RD	Deferred to 2020
101153272	WG17013205	YARMOUTH RD	OLD LYME RD, OLDWELL RD	Deferred to 2020
101627464	WG17013249	HUDSON TERR	BEDFORD RD	Completed
900853825	WG17013251	HUDSON TERR	BEDFORD RD, NEW BROADWAY	Work In Progress
900853828	WG17013251	HUDSON TERR	BEDFORD RD, NEW BROADWAY	Work In Progress
900664467	WG17013251	HUDSON TERR	BEDFORD RD, NEW BROADWAY	Work In Progress
101627470	WG17013251	HUDSON TERR	BEDFORD RD, NEW BROADWAY	Work In Progress
101627465	WG17013251	HUDSON TERR	BEDFORD RD, NEW BROADWAY	Work In Progress
101627466	WG17013251	HUDSON TERR	BEDFORD RD, NEW BROADWAY	Work In Progress
101627468	WG17013251	HUDSON TERR	BEDFORD RD, NEW BROADWAY	Work In Progress
900853827	WG17013251	HUDSON TERR	BEDFORD RD, NEW BROADWAY	Work In Progress
101627467	WG17013251	HUDSON TERR	BEDFORD RD, NEW BROADWAY	Work In Progress
101465679	WG17013251	HUDSON TERR	BEDFORD RD, NEW BROADWAY	Work In Progress
900853824	WG17013251	HUDSON TERR	BEDFORD RD, NEW BROADWAY	Work In Progress
101627475	WG17013251	HUDSON TERR	BEDFORD RD, NEW BROADWAY	Work In Progress
101627471	WG17013251	HUDSON TERR	BEDFORD RD, NEW BROADWAY	Work In Progress
900996529	WG17013252	NEW BROADWAY	MAHONEY PL	Deferred to 2020

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900457482	WG17013252	NEW BROADWAY	MAHONEY PL	Deferred to 2020
900946446	WG17013252	NEW BROADWAY	MAHONEY PL	Deferred to 2020
101230395	WG17013252	NEW BROADWAY	MAHONEY PL	Deferred to 2020
101230394	WG17013252	NEW BROADWAY	MAHONEY PL	Deferred to 2020
101627474	WG17013252	NEW BROADWAY	MAHONEY PL	Deferred to 2020
101230398	WG17013252	NEW BROADWAY	MAHONEY PL	Deferred to 2020
101230403	WG17013252	NEW BROADWAY	MAHONEY PL	Deferred to 2020
101230397	WG17013252	NEW BROADWAY	MAHONEY PL	Deferred to 2020
900946449	WG17013252	NEW BROADWAY	MAHONEY PL	Deferred to 2020
101230413	WG17013259	GORY BROOK RD	NEW BROADWAY	Work In Progress
101230412	WG17013259	GORY BROOK RD	NEW BROADWAY	Work In Progress
101230414	WG17013259	GORY BROOK RD	NEW BROADWAY	Work In Progress
101230363	WG17013259	GORY BROOK RD	NEW BROADWAY	Work In Progress
101230393	WG17013278	LAWRENCE AVE	BEEKMAN AVE	Completed
901264593	WG17013278	LAWRENCE AVE	BEEKMAN AVE	Completed
101201551	WG17014060	sherman av	lawrence st, sheridan av	Deferred to 2020
101201559	WG17014060	sherman av	lawrence st, sheridan av	Deferred to 2020
101201553	WG17014060	sherman av	lawrence st, sheridan av	Deferred to 2020
101201547	WG17014060	sherman av	lawrence st, sheridan av	Deferred to 2020
101201540	WG17014060	sherman av	lawrence st, sheridan av	Deferred to 2020
101201557	WG17014060	sherman av	lawrence st, sheridan av	Deferred to 2020
101201556	WG17014060	sherman av	lawrence st, sheridan av	Deferred to 2020
101201555	WG17014060	sherman av	lawrence st, sheridan av	Deferred to 2020
101201530	WG17014060	sherman av	lawrence st, sheridan av	Deferred to 2020
101201541	WG17014060	sherman av	lawrence st, sheridan av	Deferred to 2020
101201552	WG17014060	sherman av	lawrence st, sheridan av	Deferred to 2020
101201558	WG17014060	sherman av	lawrence st, sheridan av	Deferred to 2020
101201554	WG17014060	sherman av	lawrence st, sheridan av	Deferred to 2020
101201548	WG17014060	sherman av	lawrence st, sheridan av	Deferred to 2020
101201538	WG17014060	sherman av	lawrence st, sheridan av	Deferred to 2020
900424802	WG17015187	UNDERHILL AVE	FRONT ST, HANOVER ST	Completed
900944702	WG17015187	UNDERHILL AVE	FRONT ST, HANOVER ST	Completed
900423257	WG17015187	UNDERHILL AVE	FRONT ST, HANOVER ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900423228	WG17015187	UNDERHILL AVE	FRONT ST, HANOVER ST	Completed
900804289	WG17015187	UNDERHILL AVE	FRONT ST, HANOVER ST	Completed
900423260	WG17015187	UNDERHILL AVE	FRONT ST, HANOVER ST	Completed
900423254	WG17015187	UNDERHILL AVE	FRONT ST, HANOVER ST	Completed
900424803	WG17015187	UNDERHILL AVE	FRONT ST, HANOVER ST	Completed
900423245	WG17015187	UNDERHILL AVE	FRONT ST, HANOVER ST	Completed
900944712	WG17015187	UNDERHILL AVE	FRONT ST, HANOVER ST	Completed
900423201	WG17015187	UNDERHILL AVE	FRONT ST, HANOVER ST	Completed
900423258	WG17015187	UNDERHILL AVE	FRONT ST, HANOVER ST	Completed
900423232	WG17015187	UNDERHILL AVE	FRONT ST, HANOVER ST	Completed
900423229	WG17015187	UNDERHILL AVE	FRONT ST, HANOVER ST	Completed
900429436	WG17015188	HANOVER ST	HARDWOOD ST, MOSEMAN RD	Completed
900429435	WG17015188	HANOVER ST	HARDWOOD ST, MOSEMAN RD	Completed
900423226	WG17015188	HANOVER ST	HARDWOOD ST, MOSEMAN RD	Completed
900421848	WG17015206	MOSEMAN RD	HANDOVER ST, MAXWELL CT	Completed
900421851	WG17015206	MOSEMAN RD	HANDOVER ST, MAXWELL CT	Completed
900429443	WG17015206	MOSEMAN RD	HANDOVER ST, MAXWELL CT	Completed
900429440	WG17015206	MOSEMAN RD	HANDOVER ST, MAXWELL CT	Completed
900429455	WG17015206	MOSEMAN RD	HANDOVER ST, MAXWELL CT	Completed
900421850	WG17015206	MOSEMAN RD	HANDOVER ST, MAXWELL CT	Completed
900421856	WG17015206	MOSEMAN RD	HANDOVER ST, MAXWELL CT	Completed
900421855	WG17015206	MOSEMAN RD	HANDOVER ST, MAXWELL CT	Completed
900429453	WG17015206	MOSEMAN RD	HANDOVER ST, MAXWELL CT	Completed
900422007	WG17015207	HANOVER ST	VIRGINIA RD, HUDSON ST	Completed
900393936	WG17015207	HANOVER ST	VIRGINIA RD, HUDSON ST	Completed
900429510	WG17015208	HANOVER ST	HUDSON ST, MONTROSS RD	Completed
900398809	WG17015208	HANOVER ST	HUDSON ST, MONTROSS RD	Completed
900398761	WG17015208	HANOVER ST	HUDSON ST, MONTROSS RD	Completed
900931825	WG17015208	HANOVER ST	HUDSON ST, MONTROSS RD	Completed
900393937	WG17015208	HANOVER ST	HUDSON ST, MONTROSS RD	Completed
900931831	WG17015208	HANOVER ST	HUDSON ST, MONTROSS RD	Completed
900941673	WG17015208	HANOVER ST	HUDSON ST, MONTROSS RD	Completed
900398762	WG17015208	HANOVER ST	HUDSON ST, MONTROSS RD	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900398787	WG17015209	HANOVER ST	CHATNAM LN	Completed
900415485	WG17015209	HANOVER ST	CHATNAM LN	Completed
900398765	WG17015209	HANOVER ST	CHATNAM LN	Completed
900398779	WG17015209	HANOVER ST	CHATNAM LN	Completed
900415486	WG17015209	HANOVER ST	CHATNAM LN	Completed
900398782	WG17015209	HANOVER ST	CHATNAM LN	Completed
900429497	WG17015209	HANOVER ST	CHATNAM LN	Completed
900452526	WG17015210	HANOVER ST	SYDNEY CT	Completed
900429486	WG17015210	HANOVER ST	SYDNEY CT	Completed
900429493	WG17015210	HANOVER ST	SYDNEY CT	Completed
900429487	WG17015210	HANOVER ST	SYDNEY CT	Completed
900422056	WG17015211	HANOVER ST	CROTON HEIGHTS RD	Completed
900422063	WG17015211	HANOVER ST	CROTON HEIGHTS RD	Completed
900422066	WG17015211	HANOVER ST	CROTON HEIGHTS RD	Completed
900422047	WG17015211	HANOVER ST	CROTON HEIGHTS RD	Completed
900422061	WG17015211	HANOVER ST	CROTON HEIGHTS RD	Completed
900422068	WG17015211	HANOVER ST	CROTON HEIGHTS RD	Completed
900422069	WG17015211	HANOVER ST	CROTON HEIGHTS RD	Completed
900422052	WG17015211	HANOVER ST	CROTON HEIGHTS RD	Completed
900416043	WG17015211	HANOVER ST	CROTON HEIGHTS RD	Completed
900439603	WG17015211	HANOVER ST	CROTON HEIGHTS RD	Completed
900435624	WG17015502	HILL BLVD	RTE 6, VILLAGE RD	Completed
901226429	WG17015931	N MAIN ST	READ ST, TERRACE AV	Work In Progress
100795083	WG17015931	N MAIN ST	READ ST, TERRACE AV	Work In Progress
100795082	WG17015931	N MAIN ST	READ ST, TERRACE AV	Work In Progress
101408282	WG17015931	N MAIN ST	READ ST, TERRACE AV	Work In Progress
100795081	WG17015931	N MAIN ST	READ ST, TERRACE AV	Work In Progress
101440766	WG17015976	BOSTON POST ROAD	WILLOW ST, GRACE CHURCH ST	Completed
900769390	WG17015976	BOSTON POST ROAD	WILLOW ST, GRACE CHURCH ST	Completed
101440765	WG17015976	BOSTON POST ROAD	WILLOW ST, GRACE CHURCH ST	Completed
900769389	WG17015976	BOSTON POST ROAD	WILLOW ST, GRACE CHURCH ST	Completed
101440769	WG17015976	BOSTON POST ROAD	WILLOW ST, GRACE CHURCH ST	Completed
101597621	WG17015976	BOSTON POST ROAD	WILLOW ST, GRACE CHURCH ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
101597622	WG17015976	BOSTON POST ROAD	WILLOW ST, GRACE CHURCH ST	Completed
101440778	WG17016151	PURDY AV	GRACE CHURCH ST, DON BOSCO PL	Work In Progress
900751101	WG17016151	PURDY AV	GRACE CHURCH ST, DON BOSCO PL	Work In Progress
101231360	WG17017057	NORTH BROADWAY	BELLWOOD DR, HEMLOCK DR	Completed
101190877	WG17017589	BELLWOOD AVE	PIERSON AV	Completed
101190875	WG17017589	BELLWOOD AVE	PIERSON AV	Completed
101190872	WG17017589	BELLWOOD AVE	PIERSON AV	Completed
101190871	WG17017589	BELLWOOD AVE	PIERSON AV	Completed
101190873	WG17017589	BELLWOOD AVE	PIERSON AV	Completed
101190874	WG17017589	BELLWOOD AVE	PIERSON AV	Completed
101229865	WG17017589	BELLWOOD AVE	PIERSON AV	Completed
101190876	WG17017589	BELLWOOD AVE	PIERSON AV	Completed
901318928	WG17017590	BELLWOOD AVE	DEVRIES AVE, MERLIN AV	Completed
901318934	WG17017590	BELLWOOD AVE	DEVRIES AVE, MERLIN AV	Completed
901318946	WG17017590	BELLWOOD AVE	DEVRIES AVE, MERLIN AV	Completed
901318940	WG17017590	BELLWOOD AVE	DEVRIES AVE, MERLIN AV	Completed
901318933	WG17017590	BELLWOOD AVE	DEVRIES AVE, MERLIN AV	Completed
101137384	WG17017590	BELLWOOD AVE	DEVRIES AVE, MERLIN AV	Completed
101137396	WG17017590	BELLWOOD AVE	DEVRIES AVE, MERLIN AV	Completed
901319055	WG17017590	BELLWOOD AVE	DEVRIES AVE, MERLIN AV	Completed
901318942	WG17017590	BELLWOOD AVE	DEVRIES AVE, MERLIN AV	Completed
901318929	WG17017590	BELLWOOD AVE	DEVRIES AVE, MERLIN AV	Completed
101137395	WG17017590	BELLWOOD AVE	DEVRIES AVE, MERLIN AV	Completed
901319063	WG17017590	BELLWOOD AVE	DEVRIES AVE, MERLIN AV	Completed
901318944	WG17017590	BELLWOOD AVE	DEVRIES AVE, MERLIN AV	Completed
101191274	WG17017591	BELLWOOD AVE	PALMER AVE, HIGHLAND AVE	Completed
901332501	WG17017591	BELLWOOD AVE	PALMER AVE, HIGHLAND AVE	Completed
101137398	WG17017591	BELLWOOD AVE	PALMER AVE, HIGHLAND AVE	Completed
901331457	WG17017591	BELLWOOD AVE	PALMER AVE, HIGHLAND AVE	Completed
901331472	WG17017591	BELLWOOD AVE	PALMER AVE, HIGHLAND AVE	Completed
101191262	WG17017591	BELLWOOD AVE	PALMER AVE, HIGHLAND AVE	Completed
901339051	WG17017593	BELLWOOD AVE	MILLARD AVE, KELBURNE AVE	Completed
901338627	WG17017593	BELLWOOD AVE	MILLARD AVE, KELBURNE AVE	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
101191278	WG17017593	BELLWOOD AVE	MILLARD AVE, KELBURNE AVE	Completed
901347440	WG17017594	BELLWOOD AVE	HARDWOOD AVE, FARRINGTON AVE	Completed
901331264	WG17017594	BELLWOOD AVE	HARDWOOD AVE, FARRINGTON AVE	Completed
101191258	WG17017594	BELLWOOD AVE	HARDWOOD AVE, FARRINGTON AVE	Completed
101191980	WG17017594	BELLWOOD AVE	HARDWOOD AVE, FARRINGTON AVE	Completed
101192317	WG17017594	BELLWOOD AVE	HARDWOOD AVE, FARRINGTON AVE	Completed
901331257	WG17017594	BELLWOOD AVE	HARDWOOD AVE, FARRINGTON AVE	Completed
101191284	WG17017594	BELLWOOD AVE	HARDWOOD AVE, FARRINGTON AVE	Completed
101192316	WG17017594	BELLWOOD AVE	HARDWOOD AVE, FARRINGTON AVE	Completed
101192319	WG17017595	BELLWOOD AVE	HUNTER AVE	Completed
901004387	WG17017595	BELLWOOD AVE	HUNTER AVE	Completed
901004393	WG17017595	BELLWOOD AVE	HUNTER AVE	Completed
101192321	WG17017595	BELLWOOD AVE	HUNTER AVE	Completed
101192320	WG17017595	BELLWOOD AVE	HUNTER AVE	Completed
901004386	WG17017595	BELLWOOD AVE	HUNTER AVE	Completed
901004397	WG17017595	BELLWOOD AVE	HUNTER AVE	Completed
101192318	WG17017595	BELLWOOD AVE	HUNTER AVE	Completed
901004383	WG17017595	BELLWOOD AVE	HUNTER AVE	Completed
101192326	WG17017595	BELLWOOD AVE	HUNTER AVE	Completed
101192322	WG17017595	BELLWOOD AVE	HUNTER AVE	Completed
901004389	WG17017595	BELLWOOD AVE	HUNTER AVE	Completed
901004382	WG17017595	BELLWOOD AVE	HUNTER AVE	Completed
901004399	WG17017595	BELLWOOD AVE	HUNTER AVE	Completed
101192337	WG17017609	BELLWOOD AVE	N BROADWAY	Completed
101192339	WG17017609	BELLWOOD AVE	N BROADWAY	Completed
101192343	WG17017609	BELLWOOD AVE	N BROADWAY	Completed
900513724	WG17017609	BELLWOOD AVE	N BROADWAY	Completed
101192338	WG17017609	BELLWOOD AVE	N BROADWAY	Completed
101192341	WG17017609	BELLWOOD AVE	N BROADWAY	Completed
900513720	WG17017609	BELLWOOD AVE	N BROADWAY	Completed
101192335	WG17017609	BELLWOOD AVE	N BROADWAY	Completed
101192329	WG17017609	BELLWOOD AVE	N BROADWAY	Completed
900513726	WG17017609	BELLWOOD AVE	N BROADWAY	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900513722	WG17017609	BELLWOOD AVE	N BROADWAY	Completed
101192340	WG17017609	BELLWOOD AVE	N BROADWAY	Completed
101192333	WG17017609	BELLWOOD AVE	N BROADWAY	Completed
101192342	WG17017609	BELLWOOD AVE	N BROADWAY	Completed
101192328	WG17017609	BELLWOOD AVE	N BROADWAY	Completed
101192336	WG17017609	BELLWOOD AVE	N BROADWAY	Completed
901004380	WG17017609	BELLWOOD AVE	N BROADWAY	Completed
900513721	WG17017609	BELLWOOD AVE	N BROADWAY	Completed
900764965	WG17018698	DELL ST	broadway, tappan av	Work In Progress
101229869	WG17018698	DELL ST	broadway, tappan av	Work In Progress
101137866	WG17018698	DELL ST	broadway, tappan av	Work In Progress
101137865	WG17018698	DELL ST	broadway, tappan av	Work In Progress
900764966	WG17018698	DELL ST	broadway, tappan av	Work In Progress
101137717	WG17018698	DELL ST	broadway, tappan av	Work In Progress
900764961	WG17018698	DELL ST	broadway, tappan av	Work In Progress
101604962	WG17018748	READ ST	N MAIN ST	Completed
101604963	WG17018748	READ ST	N MAIN ST	Completed
100795089	WG17018748	READ ST	N MAIN ST	Completed
101276564	WG17018995	LOCUST RD B/T HICKORY RD	WILLOW DR	Completed
101276503	WG17018995	LOCUST RD B/T HICKORY RD	WILLOW DR	Completed
101276565	WG17018995	LOCUST RD B/T HICKORY RD	WILLOW DR	Completed
101276504	WG17018995	LOCUST RD B/T HICKORY RD	WILLOW DR	Completed
101276562	WG17018995	LOCUST RD B/T HICKORY RD	WILLOW DR	Completed
101276499	WG17018996	LOCUST RD	WILLOW DR	Work In Progress
101276502	WG17018996	LOCUST RD	WILLOW DR	Work In Progress
101276498	WG17018996	LOCUST RD	WILLOW DR	Work In Progress
101273401	WG17018997	LOCUST RD	CYPRESS LA	Completed
101273398	WG17018997	LOCUST RD	CYPRESS LA	Completed
101273399	WG17018997	LOCUST RD	CYPRESS LA	Completed
101273400	WG17018997	LOCUST RD	CYPRESS LA	Completed
101273402	WG17018997	LOCUST RD	CYPRESS LA	Completed
101273397	WG17018997	LOCUST RD	CYPRESS LA	Completed
101276561	WG17018998	WILLOW DR B/T LOCUST RD	HICKORY RD	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
901257645	WG17019002	OLD BRIARCLIFF RD	CENTRAL DR, SCARBOROUGH RD	Completed
901257679	WG17019002	OLD BRIARCLIFF RD	CENTRAL DR, SCARBOROUGH RD	Completed
901257651	WG17019002	OLD BRIARCLIFF RD	CENTRAL DR, SCARBOROUGH RD	Completed
901257683	WG17019002	OLD BRIARCLIFF RD	CENTRAL DR, SCARBOROUGH RD	Completed
901257649	WG17019002	OLD BRIARCLIFF RD	CENTRAL DR, SCARBOROUGH RD	Completed
901257644	WG17019002	OLD BRIARCLIFF RD	CENTRAL DR, SCARBOROUGH RD	Completed
900214485	WG17019335	DAVIS AV	CENTRE AV, MAPLE AV	Completed
900214503	WG17019335	DAVIS AV	CENTRE AV, MAPLE AV	Completed
900214491	WG17019335	DAVIS AV	CENTRE AV, MAPLE AV	Completed
900214498	WG17019335	DAVIS AV	CENTRE AV, MAPLE AV	Completed
900214502	WG17019335	DAVIS AV	CENTRE AV, MAPLE AV	Completed
900214500	WG17019335	DAVIS AV	CENTRE AV, MAPLE AV	Completed
900214484	WG17019335	DAVIS AV	CENTRE AV, MAPLE AV	Completed
900214507	WG17019335	DAVIS AV	CENTRE AV, MAPLE AV	Completed
900214494	WG17019335	DAVIS AV	CENTRE AV, MAPLE AV	Completed
900214506	WG17019335	DAVIS AV	CENTRE AV, MAPLE AV	Completed
900315548	WG17019336	MAPLE AV	SHEA PL, DAVIS AV	Completed
900334243	WG17019336	MAPLE AV	SHEA PL, DAVIS AV	Completed
901158241	WG17019336	MAPLE AV	SHEA PL, DAVIS AV	Completed
900214478	WG17019336	MAPLE AV	SHEA PL, DAVIS AV	Completed
101408284	WG17019633	TERRACE AV	EDISON PL	Completed
901213325	WG17019633	TERRACE AV	EDISON PL	Completed
101408285	WG17019633	TERRACE AV	EDISON PL	Completed
101408283	WG17019633	TERRACE AV	EDISON PL	Completed
101408288	WG17019633	TERRACE AV	EDISON PL	Completed
101408287	WG17019633	TERRACE AV	EDISON PL	Completed
900089175	WG17021460	NANNY HAGEN RD	DAVIDSON DR, USNOIA RD	Deferred to 2020
900091416	WG17021505	N DEERFIELD LA	S OLD FARM RD, LAUREL RD	Completed
900091406	WG17021505	N DEERFIELD LA	S OLD FARM RD, LAUREL RD	Completed
900091417	WG17021505	N DEERFIELD LA	S OLD FARM RD, LAUREL RD	Completed
900091410	WG17021505	N DEERFIELD LA	S OLD FARM RD, LAUREL RD	Completed
900091428	WG17021505	N DEERFIELD LA	S OLD FARM RD, LAUREL RD	Completed
900091414	WG17021505	N DEERFIELD LA	S OLD FARM RD, LAUREL RD	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900091402	WG17021505	N DEERFIELD LA	S OLD FARM RD, LAUREL RD	Completed
900091425	WG17021506	S OLD FARM RD	N DEERFIELD LA, CECILIA LA	Completed
900089981	WG17021506	S OLD FARM RD	N DEERFIELD LA, CECILIA LA	Completed
900971474	WG17021507	OLD FARM RD	N DEERFIELD LA, CECILIA LA	Completed
900276403	WG17021663	HICKORY ROAD	WILLOW DRIVE	Completed
900276402	WG17021663	HICKORY ROAD	WILLOW DRIVE	Completed
100638729	WG17021941	WAPPANOCCA AV	HIGHLAND RD, NATOMA ST	Completed
100638717	WG17021941	WAPPANOCCA AV	HIGHLAND RD, NATOMA ST	Completed
100638731	WG17021941	WAPPANOCCA AV	HIGHLAND RD, NATOMA ST	Completed
100638693	WG17021941	WAPPANOCCA AV	HIGHLAND RD, NATOMA ST	Completed
100638718	WG17021941	WAPPANOCCA AV	HIGHLAND RD, NATOMA ST	Completed
100638730	WG17021941	WAPPANOCCA AV	HIGHLAND RD, NATOMA ST	Completed
901272999	WG17021942	WAPPANOCCA AV	NATOMA ST, BLIND BRROK LA	Completed
900538793	WG17021942	WAPPANOCCA AV	NATOMA ST, BLIND BRROK LA	Completed
100638734	WG17021942	WAPPANOCCA AV	NATOMA ST, BLIND BRROK LA	Completed
901272992	WG17021942	WAPPANOCCA AV	NATOMA ST, BLIND BRROK LA	Completed
100638733	WG17021942	WAPPANOCCA AV	NATOMA ST, BLIND BRROK LA	Completed
901355517	WG17021942	WAPPANOCCA AV	NATOMA ST, BLIND BRROK LA	Completed
901273001	WG17021942	WAPPANOCCA AV	NATOMA ST, BLIND BRROK LA	Completed
901272991	WG17021942	WAPPANOCCA AV	NATOMA ST, BLIND BRROK LA	Completed
100638732	WG17021942	WAPPANOCCA AV	NATOMA ST, BLIND BRROK LA	Completed
901272997	WG17021942	WAPPANOCCA AV	NATOMA ST, BLIND BRROK LA	Completed
901272989	WG17021942	WAPPANOCCA AV	NATOMA ST, BLIND BRROK LA	Completed
900938817	WG17021943	WAPPANOCCA AV	BLIND BROOK LA, PURCHASE ST	Completed
100560058	WG17022543	Woodland Terrace	0	Completed
900924728	WG17022543	Woodland Terrace	0	Completed
101070066	WG17022543	Woodland Terrace	0	Completed
100560070	WG17022545	N. BROADWAY	WOODLAND TERRACE, SHONNARD PLACE	Completed
100560040	WG17022545	N. BROADWAY	WOODLAND TERRACE, SHONNARD PLACE	Completed
100560071	WG17022545	N. BROADWAY	WOODLAND TERRACE, SHONNARD PLACE	Completed
900924757	WG17022545	N. BROADWAY	WOODLAND TERRACE, SHONNARD PLACE	Completed
100560069	WG17022545	N. BROADWAY	WOODLAND TERRACE, SHONNARD PLACE	Completed
901315346	WG17022545	N. BROADWAY	WOODLAND TERRACE, SHONNARD PLACE	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900924739	WG17022545	N. BROADWAY	WOODLAND TERRACE, SHONNARD PLACE	Completed
100560068	WG17022545	N. BROADWAY	WOODLAND TERRACE, SHONNARD PLACE	Completed
900725205	WG17022552	OVERHILL ROAD	CIRCLE ROAD, POPHAM ROAD	Completed
100560047	WG17022564	N BROADWAY	PATTI LANE, S HOLLIS TERRACE	Completed
100560051	WG17022564	N BROADWAY	PATTI LANE, S HOLLIS TERRACE	Completed
100560046	WG17022564	N BROADWAY	PATTI LANE, S HOLLIS TERRACE	Completed
901201261	WG17022564	N BROADWAY	PATTI LANE, S HOLLIS TERRACE	Completed
100560048	WG17022564	N BROADWAY	PATTI LANE, S HOLLIS TERRACE	Completed
101097687	WG17022564	N BROADWAY	PATTI LANE, S HOLLIS TERRACE	Completed
100560062	WG17022564	N BROADWAY	PATTI LANE, S HOLLIS TERRACE	Completed
101157303	WG17022704	CARLTON ST	MCLEAN AV, LONGDALE AV	Completed
101618781	WG17022704	CARLTON ST	MCLEAN AV, LONGDALE AV	Completed
101161859	WG17022704	CARLTON ST	MCLEAN AV, LONGDALE AV	Completed
101618777	WG17022704	CARLTON ST	MCLEAN AV, LONGDALE AV	Completed
101157299	WG17022704	CARLTON ST	MCLEAN AV, LONGDALE AV	Completed
101157302	WG17022704	CARLTON ST	MCLEAN AV, LONGDALE AV	Completed
101618776	WG17022704	CARLTON ST	MCLEAN AV, LONGDALE AV	Completed
101157301	WG17022704	CARLTON ST	MCLEAN AV, LONGDALE AV	Completed
101157300	WG17022704	CARLTON ST	MCLEAN AV, LONGDALE AV	Completed
101157305	WG17022704	CARLTON ST	MCLEAN AV, LONGDALE AV	Completed
101162210	WG17022704	CARLTON ST	MCLEAN AV, LONGDALE AV	Completed
101161860	WG17022704	CARLTON ST	MCLEAN AV, LONGDALE AV	Completed
101157304	WG17022704	CARLTON ST	MCLEAN AV, LONGDALE AV	Completed
101618780	WG17022704	CARLTON ST	MCLEAN AV, LONGDALE AV	Completed
101162208	WG17022704	CARLTON ST	MCLEAN AV, LONGDALE AV	Completed
100619189	WG18000156	HIGH ST	OLD BROADWAY, AMHERST DR	Completed
901174669	WG18000156	HIGH ST	OLD BROADWAY, AMHERST DR	Completed
901174663	WG18000156	HIGH ST	OLD BROADWAY, AMHERST DR	Completed
100619187	WG18000156	HIGH ST	OLD BROADWAY, AMHERST DR	Completed
101396780	WG18000156	HIGH ST	OLD BROADWAY, AMHERST DR	Completed
101396783	WG18000156	HIGH ST	OLD BROADWAY, AMHERST DR	Completed
901174671	WG18000156	HIGH ST	OLD BROADWAY, AMHERST DR	Completed
100619188	WG18000156	HIGH ST	OLD BROADWAY, AMHERST DR	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
901174664	WG18000156	HIGH ST	OLD BROADWAY, AMHERST DR	Completed
101396774	WG18000157	HIGH ST	HARVARD LA, HALL PL	Completed
101396784	WG18000157	HIGH ST	HARVARD LA, HALL PL	Completed
901056629	WG18000157	HIGH ST	HARVARD LA, HALL PL	Completed
101396787	WG18000157	HIGH ST	HARVARD LA, HALL PL	Completed
101396794	WG18000157	HIGH ST	HARVARD LA, HALL PL	Completed
101396785	WG18000157	HIGH ST	HARVARD LA, HALL PL	Completed
101396786	WG18000157	HIGH ST	HARVARD LA, HALL PL	Completed
101396788	WG18000157	HIGH ST	HARVARD LA, HALL PL	Completed
101396791	WG18000157	HIGH ST	HARVARD LA, HALL PL	Completed
101396792	WG18000157	HIGH ST	HARVARD LA, HALL PL	Completed
101396789	WG18000157	HIGH ST	HARVARD LA, HALL PL	Completed
101396790	WG18000157	HIGH ST	HARVARD LA, HALL PL	Completed
101097689	WG18000159	N BROADWAY	S HOLLIS TERRACE, N HOLLIS TERRACE	Completed
101097690	WG18000159	N BROADWAY	S HOLLIS TERRACE, N HOLLIS TERRACE	Completed
101192334	WG18000528	NORTH BROADWAY	HEMLOCK DR, BELLWOOD AV	Completed
901122520	WG18000594	LINDEN ST	PARK HILL AVE, MAPLE ST	Deferred to 2020
901122516	WG18000594	LINDEN ST	PARK HILL AVE, MAPLE ST	Deferred to 2020
901122522	WG18000594	LINDEN ST	PARK HILL AVE, MAPLE ST	Deferred to 2020
901122515	WG18000594	LINDEN ST	PARK HILL AVE, MAPLE ST	Deferred to 2020
101076370	WG18000594	LINDEN ST	PARK HILL AVE, MAPLE ST	Deferred to 2020
100742386	WG18001591	BOSTON POST ROAD	BET 406 BOSTON POST RD, 316 BOSTON POST RD	Deferred to 2020
900635606	WG18001591	BOSTON POST ROAD	BET 406 BOSTON POST RD, 316 BOSTON POST RD	Deferred to 2020
900635600	WG18001591	BOSTON POST ROAD	BET 406 BOSTON POST RD, 316 BOSTON POST RD	Deferred to 2020
900635604	WG18001591	BOSTON POST ROAD	BET 406 BOSTON POST RD, 316 BOSTON POST RD	Deferred to 2020
900368143	WG18001601	SOUTH 8 AVENUE	WEST 5 STREET, WEST SANDFORD BOULEVARD	Completed
900368148	WG18001601	SOUTH 8 AVENUE	WEST 5 STREET, WEST SANDFORD BOULEVARD	Completed
900249332	WG18001601	SOUTH 8 AVENUE	WEST 5 STREET, WEST SANDFORD BOULEVARD	Completed
900368147	WG18001601	SOUTH 8 AVENUE	WEST 5 STREET, WEST SANDFORD BOULEVARD	Completed
900368141	WG18001601	SOUTH 8 AVENUE	WEST 5 STREET, WEST SANDFORD BOULEVARD	Completed
900351561	WG18001605	S 9 AVENUE	W SANDFORD BLVD, W 5 STREET	Completed
900352005	WG18001605	S 9 AVENUE	W SANDFORD BLVD, W 5 STREET	Completed
100536826	WG18001606	HOLLY LANE	LARKSPUR LANE, MIDLAND AVENUE	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
100536373	WG18001606	HOLLY LANE	LARKSPUR LANE, MIDLAND AVENUE	Completed
100536828	WG18001606	HOLLY LANE	LARKSPUR LANE, MIDLAND AVENUE	Completed
100536372	WG18001606	HOLLY LANE	LARKSPUR LANE, MIDLAND AVENUE	Completed
100536827	WG18001606	HOLLY LANE	LARKSPUR LANE, MIDLAND AVENUE	Completed
100536371	WG18001606	HOLLY LANE	LARKSPUR LANE, MIDLAND AVENUE	Completed
100536374	WG18001606	HOLLY LANE	LARKSPUR LANE, MIDLAND AVENUE	Completed
100535537	WG18001608	MIDLAND AVENUE	LAVENDER LANE, GRACE CHURCH STREET	Deferred to 2020
100535536	WG18001608	MIDLAND AVENUE	LAVENDER LANE, GRACE CHURCH STREET	Deferred to 2020
100536816	WG18001608	MIDLAND AVENUE	LAVENDER LANE, GRACE CHURCH STREET	Deferred to 2020
100535533	WG18001608	MIDLAND AVENUE	LAVENDER LANE, GRACE CHURCH STREET	Deferred to 2020
100535538	WG18001608	MIDLAND AVENUE	LAVENDER LANE, GRACE CHURCH STREET	Deferred to 2020
100535535	WG18001608	MIDLAND AVENUE	LAVENDER LANE, GRACE CHURCH STREET	Deferred to 2020
100535534	WG18001608	MIDLAND AVENUE	LAVENDER LANE, GRACE CHURCH STREET	Deferred to 2020
100535532	WG18001608	MIDLAND AVENUE	LAVENDER LANE, GRACE CHURCH STREET	Deferred to 2020
100749059	WG18001609	OLIVIA STREET	SMITH STREET, BOSTON POST ROAD	Deferred to 2020
100749058	WG18001609	OLIVIA STREET	SMITH STREET, BOSTON POST ROAD	Deferred to 2020
100749057	WG18001609	OLIVIA STREET	SMITH STREET, BOSTON POST ROAD	Deferred to 2020
900042439	WG18001904	BELLWAY PL	OAKLEY AVE, BROCKWAY PL	Deferred to 2020
900042436	WG18001904	BELLWAY PL	OAKLEY AVE, BROCKWAY PL	Deferred to 2020
900044496	WG18001904	BELLWAY PL	OAKLEY AVE, BROCKWAY PL	Deferred to 2020
900042493	WG18001904	BELLWAY PL	OAKLEY AVE, BROCKWAY PL	Deferred to 2020
900042451	WG18001904	BELLWAY PL	OAKLEY AVE, BROCKWAY PL	Deferred to 2020
900375061	WG18002053	W FIRST STREET	S 10TH AVE	Completed
900375064	WG18002053	W FIRST STREET	S 10TH AVE	Completed
900368350	WG18002053	W FIRST STREET	S 10TH AVE	Completed
900375053	WG18002053	W FIRST STREET	S 10TH AVE	Completed
900375059	WG18002053	W FIRST STREET	S 10TH AVE	Completed
900368349	WG18002053	W FIRST STREET	S 10TH AVE	Completed
900375047	WG18002053	W FIRST STREET	S 10TH AVE	Completed
900375058	WG18002053	W FIRST STREET	S 10TH AVE	Completed
900368348	WG18002053	W FIRST STREET	S 10TH AVE	Completed
900375057	WG18002053	W FIRST STREET	S 10TH AVE	Completed
900375055	WG18002053	W FIRST STREET	S 10TH AVE	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900368381	WG18002053	W FIRST STREET	S 10TH AVE	Completed
100994596	WG18002065	CEMETARY ROAD	FERRIS AVENUE	Completed
100994595	WG18002065	CEMETARY ROAD	FERRIS AVENUE	Completed
100514262	WG18002149	MAIN STREET	HALL AVENUE	Completed
100514259	WG18002149	MAIN STREET	HALL AVENUE	Completed
900924016	WG18002149	MAIN STREET	HALL AVENUE	Completed
100514266	WG18002149	MAIN STREET	HALL AVENUE	Completed
100514290	WG18002149	MAIN STREET	HALL AVENUE	Completed
100514261	WG18002149	MAIN STREET	HALL AVENUE	Completed
100514260	WG18002149	MAIN STREET	HALL AVENUE	Completed
900289407	WG18002390	liberty av and w castle pl	0	Completed
900289408	WG18002390	liberty av and w castle pl	0	Completed
900289406	WG18002390	liberty av and w castle pl	0	Completed
101427474	WG18002395	MAYFLOWER AVENUE	MOUNT JOY PLACE	Completed
101427478	WG18002395	MAYFLOWER AVENUE	MOUNT JOY PLACE	Completed
101202590	WG18002395	MAYFLOWER AVENUE	MOUNT JOY PLACE	Completed
101202588	WG18002395	MAYFLOWER AVENUE	MOUNT JOY PLACE	Completed
101427476	WG18002395	MAYFLOWER AVENUE	MOUNT JOY PLACE	Completed
101427475	WG18002395	MAYFLOWER AVENUE	MOUNT JOY PLACE	Completed
101202639	WG18002395	MAYFLOWER AVENUE	MOUNT JOY PLACE	Completed
901617679	WG18002395	MAYFLOWER AVENUE	MOUNT JOY PLACE	Completed
101202589	WG18002395	MAYFLOWER AVENUE	MOUNT JOY PLACE	Completed
100194757	WG18002399	pryer terr and the esplanade	0	Completed
100194756	WG18002399	pryer terr and the esplanade	0	Completed
100174354	WG18002399	pryer terr and the esplanade	0	Completed
100174355	WG18002399	pryer terr and the esplanade	0	Completed
100174356	WG18002399	pryer terr and the esplanade	0	Completed
900355778	WG18002408	N MACQUESTEN PKWY	OAK STREET, MOUNT VERNON AVE	Work In Progress
900355777	WG18002408	N MACQUESTEN PKWY	OAK STREET, MOUNT VERNON AVE	Work In Progress
900355710	WG18002408	N MACQUESTEN PKWY	OAK STREET, MOUNT VERNON AVE	Work In Progress
900259964	WG18002562	BEDFORD AVENUE	E 5 STREET, E 4 STREET	Deferred to 2020
900313899	WG18002562	BEDFORD AVENUE	E 5 STREET, E 4 STREET	Deferred to 2020
900282586	WG18002562	BEDFORD AVENUE	E 5 STREET, E 4 STREET	Deferred to 2020

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900313900	WG18002562	BEDFORD AVENUE	E 5 STREET, E 4 STREET	Deferred to 2020
101001696	WG18002624	lincoln ave & washington st	0	Completed
101001693	WG18002624	lincoln ave & washington st	0	Completed
101001695	WG18002624	lincoln ave & washington st	0	Completed
101001701	WG18002624	lincoln ave & washington st	0	Completed
101001694	WG18002624	lincoln ave & washington st	0	Completed
101001697	WG18002624	lincoln ave & washington st	0	Completed
900904760	WG18002756	BEDFORD AV	E 5 ST, DUNHAM AV	Deferred to 2020
900837815	WG18002756	BEDFORD AV	E 5 ST, DUNHAM AV	Deferred to 2020
100987821	WG18002886	PARK AVENUE	HARRISON ST	Completed
100987822	WG18002886	PARK AVENUE	HARRISON ST	Completed
100987823	WG18002886	PARK AVENUE	HARRISON ST	Completed
101266382	WG18002978	PLEASANTVILLE RD	TODD LN	Completed
101266383	WG18002978	PLEASANTVILLE RD	TODD LN	Completed
901186248	WG18002989	EAST 5TH STREET	NUBER AVENUE, SOUTH COLUMBUS AVENUE	Deferred to 2020
900255265	WG18002989	EAST 5TH STREET	NUBER AVENUE, SOUTH COLUMBUS AVENUE	Deferred to 2020
901186258	WG18002989	EAST 5TH STREET	NUBER AVENUE, SOUTH COLUMBUS AVENUE	Deferred to 2020
901186247	WG18002989	EAST 5TH STREET	NUBER AVENUE, SOUTH COLUMBUS AVENUE	Deferred to 2020
900255235	WG18002989	EAST 5TH STREET	NUBER AVENUE, SOUTH COLUMBUS AVENUE	Deferred to 2020
901186254	WG18002989	EAST 5TH STREET	NUBER AVENUE, SOUTH COLUMBUS AVENUE	Deferred to 2020
900204766	WG18002989	EAST 5TH STREET	NUBER AVENUE, SOUTH COLUMBUS AVENUE	Deferred to 2020
901186251	WG18002989	EAST 5TH STREET	NUBER AVENUE, SOUTH COLUMBUS AVENUE	Deferred to 2020
901186249	WG18002989	EAST 5TH STREET	NUBER AVENUE, SOUTH COLUMBUS AVENUE	Deferred to 2020
900255269	WG18002989	EAST 5TH STREET	NUBER AVENUE, SOUTH COLUMBUS AVENUE	Deferred to 2020
900255263	WG18002989	EAST 5TH STREET	NUBER AVENUE, SOUTH COLUMBUS AVENUE	Deferred to 2020
901186250	WG18002989	EAST 5TH STREET	NUBER AVENUE, SOUTH COLUMBUS AVENUE	Deferred to 2020
900255264	WG18002989	EAST 5TH STREET	NUBER AVENUE, SOUTH COLUMBUS AVENUE	Deferred to 2020
901186256	WG18002989	EAST 5TH STREET	NUBER AVENUE, SOUTH COLUMBUS AVENUE	Deferred to 2020
900252324	WG18002989	EAST 5TH STREET	NUBER AVENUE, SOUTH COLUMBUS AVENUE	Deferred to 2020
900362359	WG18003183	FRANKLIN AV	JACKSON AV, E 5 ST	Deferred to 2020
900362543	WG18003183	FRANKLIN AV	JACKSON AV, E 5 ST	Deferred to 2020
900362357	WG18003183	FRANKLIN AV	JACKSON AV, E 5 ST	Deferred to 2020
101194987	WG18003305	PIER ST	SUNNYSIDE DR	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
101194992	WG18003305	PIER ST	SUNNYSIDE DR	Completed
101194989	WG18003305	PIER ST	SUNNYSIDE DR	Completed
101194993	WG18003305	PIER ST	SUNNYSIDE DR	Completed
101194991	WG18003305	PIER ST	SUNNYSIDE DR	Completed
101194995	WG18003305	PIER ST	SUNNYSIDE DR	Completed
101194990	WG18003305	PIER ST	SUNNYSIDE DR	Completed
101194988	WG18003305	PIER ST	SUNNYSIDE DR	Completed
101194994	WG18003305	PIER ST	SUNNYSIDE DR	Completed
101194996	WG18003305	PIER ST	SUNNYSIDE DR	Completed
900820935	WG18003338	SUNNYSIDE DR	PIER ST, MORRIS CRES	Completed
900820944	WG18003338	SUNNYSIDE DR	PIER ST, MORRIS CRES	Completed
901145632	WG18003338	SUNNYSIDE DR	PIER ST, MORRIS CRES	Completed
901145629	WG18003338	SUNNYSIDE DR	PIER ST, MORRIS CRES	Completed
900820946	WG18003338	SUNNYSIDE DR	PIER ST, MORRIS CRES	Completed
901145627	WG18003338	SUNNYSIDE DR	PIER ST, MORRIS CRES	Completed
900227011	WG18003390	SOUTH COLUMBUS AVENUE	EAST SANFORD AVENUE, EAST 5 STREET	Deferred to 2020
900250704	WG18003390	SOUTH COLUMBUS AVENUE	EAST SANFORD AVENUE, EAST 5 STREET	Deferred to 2020
900252233	WG18003391	SOUTH COLUMBUS AVENUE	EAST 4TH STREET, EAST 5TH STREET	Deferred to 2020
900250705	WG18003391	SOUTH COLUMBUS AVENUE	EAST 4TH STREET, EAST 5TH STREET	Deferred to 2020
900252235	WG18003391	SOUTH COLUMBUS AVENUE	EAST 4TH STREET, EAST 5TH STREET	Deferred to 2020
900252315	WG18003391	SOUTH COLUMBUS AVENUE	EAST 4TH STREET, EAST 5TH STREET	Deferred to 2020
901186244	WG18003391	SOUTH COLUMBUS AVENUE	EAST 4TH STREET, EAST 5TH STREET	Deferred to 2020
901237068	WG18003391	SOUTH COLUMBUS AVENUE	EAST 4TH STREET, EAST 5TH STREET	Deferred to 2020
901236990	WG18003391	SOUTH COLUMBUS AVENUE	EAST 4TH STREET, EAST 5TH STREET	Deferred to 2020
900744977	WG18004263	ELLOT STREET	SOUTH COLUMBUS AVENUE, NUBER AVENUE	Deferred to 2020
900255260	WG18004263	ELLOT STREET	SOUTH COLUMBUS AVENUE, NUBER AVENUE	Deferred to 2020
900744975	WG18004263	ELLOT STREET	SOUTH COLUMBUS AVENUE, NUBER AVENUE	Deferred to 2020
900409352	WG18004359	OVERLOOK AV	WESTCHESTER AV, SOUTHVIEW PL	Completed
900409349	WG18004359	OVERLOOK AV	WESTCHESTER AV, SOUTHVIEW PL	Completed
900409348	WG18004359	OVERLOOK AV	WESTCHESTER AV, SOUTHVIEW PL	Completed
900409350	WG18004359	OVERLOOK AV	WESTCHESTER AV, SOUTHVIEW PL	Completed
900415657	WG18004359	OVERLOOK AV	WESTCHESTER AV, SOUTHVIEW PL	Completed
101597615	WG18004362	WILLOW STREET	BOSTON POST ROAD	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
101597409	WG18004362	WILLOW STREET	BOSTON POST ROAD	Completed
900427344	WG18004449	HAMILTON AV	CARHART ST, MAIN ST	Completed
900351562	WG18004538	S 9 AVENUE	W SANFORD BLVD, W 5TH STREET	Completed
900368140	WG18004538	S 9 AVENUE	W SANFORD BLVD, W 5TH STREET	Completed
900249331	WG18004538	S 9 AVENUE	W SANFORD BLVD, W 5TH STREET	Completed
901067211	WG18004538	S 9 AVENUE	W SANFORD BLVD, W 5TH STREET	Completed
900801140	WG18004628	WILLETT AVE	N MAIN ST	Deferred to 2020
900364363	WG18004633	JACKSON ST	FRANKLIN AV, S FULTON AV	Deferred to 2020
900425633	WG18004763	HOWARD ST	HAMILTON AV	Completed
900415598	WG18004763	HOWARD ST	HAMILTON AV	Completed
900427311	WG18004763	HOWARD ST	HAMILTON AV	Completed
900395306	WG18004811	CARHART AV	HAMILTON AV, HUSTED AV	Completed
900415639	WG18004811	CARHART AV	HAMILTON AV, HUSTED AV	Completed
900395317	WG18004811	CARHART AV	HAMILTON AV, HUSTED AV	Completed
900229020	WG18004995	CHURCH ST	PELHAM RD, MILL POND LA	Completed
900245654	WG18004995	CHURCH ST	PELHAM RD, MILL POND LA	Completed
901272183	WG18005073	CHESTNUT ST	WOOD AV	Completed
901272184	WG18005073	CHESTNUT ST	WOOD AV	Completed
100968770	WG18005073	CHESTNUT ST	WOOD AV	Completed
100968769	WG18005073	CHESTNUT ST	WOOD AV	Completed
100530916	WG18005458	BOSTON POST RD	OLD POST RD, ROGER SHERMAN PL	Deferred to 2020
100528792	WG18005458	BOSTON POST RD	OLD POST RD, ROGER SHERMAN PL	Deferred to 2020
100528789	WG18005530	BOSTON POST RD	ROER SHERMAN PL, PLAYLAND PARK ACCESS RD	Deferred to 2020
100528542	WG18005530	BOSTON POST RD	ROER SHERMAN PL, PLAYLAND PARK ACCESS RD	Deferred to 2020
100528788	WG18005530	BOSTON POST RD	ROER SHERMAN PL, PLAYLAND PARK ACCESS RD	Deferred to 2020
100528787	WG18005530	BOSTON POST RD	ROER SHERMAN PL, PLAYLAND PARK ACCESS RD	Deferred to 2020
100528549	WG18005821	BEVERLY DR	PARKWAY DR, CLEARMONT AV	Deferred to 2020
101075740	WG18006189	MONROE AV	CHERRY AV, WILLOW AV	Completed
101075736	WG18006189	MONROE AV	CHERRY AV, WILLOW AV	Completed
101075737	WG18006189	MONROE AV	CHERRY AV, WILLOW AV	Completed
101075735	WG18006189	MONROE AV	CHERRY AV, WILLOW AV	Completed
101075738	WG18006189	MONROE AV	CHERRY AV, WILLOW AV	Completed
101075739	WG18006189	MONROE AV	CHERRY AV, WILLOW AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
101119608	WG18006821	AVONDALE RD	RUGBY RD, CALVERT ST	Deferred to 2020
900244272	WG18008081	S 10 AVE	W SANDFORD BLVD, W 4 ST	Completed
900244412	WG18008081	S 10 AVE	W SANDFORD BLVD, W 4 ST	Completed
900419204	WG18008081	S 10 AVE	W SANDFORD BLVD, W 4 ST	Completed
900769410	WG18008081	S 10 AVE	W SANDFORD BLVD, W 4 ST	Completed
900410766	WG18008081	S 10 AVE	W SANDFORD BLVD, W 4 ST	Completed
900402670	WG18008081	S 10 AVE	W SANDFORD BLVD, W 4 ST	Completed
900769411	WG18008081	S 10 AVE	W SANDFORD BLVD, W 4 ST	Completed
900410795	WG18008081	S 10 AVE	W SANDFORD BLVD, W 4 ST	Completed
900244273	WG18008081	S 10 AVE	W SANDFORD BLVD, W 4 ST	Completed
900410786	WG18008081	S 10 AVE	W SANDFORD BLVD, W 4 ST	Completed
900254263	WG18008081	S 10 AVE	W SANDFORD BLVD, W 4 ST	Completed
900326987	WG18008081	S 10 AVE	W SANDFORD BLVD, W 4 ST	Completed
900410788	WG18008081	S 10 AVE	W SANDFORD BLVD, W 4 ST	Completed
901309531	WG18008082	SOUTH 10 AVENUE	WEST 5 STREET	Completed
900228723	WG18008082	SOUTH 10 AVENUE	WEST 5 STREET	Completed
900228722	WG18008082	SOUTH 10 AVENUE	WEST 5 STREET	Completed
900228724	WG18008082	SOUTH 10 AVENUE	WEST 5 STREET	Completed
901309530	WG18008082	SOUTH 10 AVENUE	WEST 5 STREET	Completed
901309535	WG18008082	SOUTH 10 AVENUE	WEST 5 STREET	Completed
900228730	WG18008082	SOUTH 10 AVENUE	WEST 5 STREET	Completed
900228727	WG18008082	SOUTH 10 AVENUE	WEST 5 STREET	Completed
901309532	WG18008082	SOUTH 10 AVENUE	WEST 5 STREET	Completed
900228728	WG18008082	SOUTH 10 AVENUE	WEST 5 STREET	Completed
901296528	WG18008083	SOUTH 10 AVENUE	MUNDY LANE	Completed
901296529	WG18008083	SOUTH 10 AVENUE	MUNDY LANE	Completed
900354793	WG18008083	SOUTH 10 AVENUE	MUNDY LANE	Completed
900351488	WG18008083	SOUTH 10 AVENUE	MUNDY LANE	Completed
901296527	WG18008083	SOUTH 10 AVENUE	MUNDY LANE	Completed
900256618	WG18008084	WEST SANDFORD BOULEVARD	SOUTH 10 AVENUE	Completed
900249353	WG18008084	WEST SANDFORD BOULEVARD	SOUTH 10 AVENUE	Completed
900249351	WG18008084	WEST SANDFORD BOULEVARD	SOUTH 10 AVENUE	Completed
900256601	WG18008084	WEST SANDFORD BOULEVARD	SOUTH 10 AVENUE	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900256751	WG18008084	WEST SANDFORD BOULEVARD	SOUTH 10 AVENUE	Completed
900256617	WG18008084	WEST SANDFORD BOULEVARD	SOUTH 10 AVENUE	Completed
100171149	WG18008357	Tuckahoe Road	Parkview Ave, Yonkers Ave	Deferred to 2020
100171118	WG18008357	Tuckahoe Road	Parkview Ave, Yonkers Ave	Deferred to 2020
100171120	WG18008357	Tuckahoe Road	Parkview Ave, Yonkers Ave	Deferred to 2020
100171122	WG18008357	Tuckahoe Road	Parkview Ave, Yonkers Ave	Deferred to 2020
100171121	WG18008357	Tuckahoe Road	Parkview Ave, Yonkers Ave	Deferred to 2020
100171119	WG18008357	Tuckahoe Road	Parkview Ave, Yonkers Ave	Deferred to 2020
100171148	WG18008357	Tuckahoe Road	Parkview Ave, Yonkers Ave	Deferred to 2020
900145963	WG18008881	WESKORA AV	SPRING ST	Completed
900145965	WG18008881	WESKORA AV	SPRING ST	Completed
900151886	WG18008881	WESKORA AV	SPRING ST	Completed
900146168	WG18008881	WESKORA AV	SPRING ST	Completed
900151888	WG18008881	WESKORA AV	SPRING ST	Completed
900151832	WG18008881	WESKORA AV	SPRING ST	Completed
900151855	WG18008881	WESKORA AV	SPRING ST	Completed
900151812	WG18008881	WESKORA AV	SPRING ST	Completed
900151882	WG18008881	WESKORA AV	SPRING ST	Completed
900145964	WG18008881	WESKORA AV	SPRING ST	Completed
900146141	WG18008881	WESKORA AV	SPRING ST	Completed
900146167	WG18008881	WESKORA AV	SPRING ST	Completed
900151857	WG18008881	WESKORA AV	SPRING ST	Completed
100976172	WG18008930	S Central Park Av (ROUTE 100)	N Healy Av	Deferred to 2020
100976170	WG18008930	S Central Park Av (ROUTE 100)	N Healy Av	Deferred to 2020
100976171	WG18008930	S Central Park Av (ROUTE 100)	N Healy Av	Deferred to 2020
100976173	WG18008930	S Central Park Av (ROUTE 100)	N Healy Av	Deferred to 2020
900405246	WG18009336	3RD AVENUE	FISKE PL, E 1SR STREET	Deferred to 2020
900905072	WG18009336	3RD AVENUE	FISKE PL, E 1SR STREET	Deferred to 2020
900405225	WG18009336	3RD AVENUE	FISKE PL, E 1SR STREET	Deferred to 2020
900905075	WG18009336	3RD AVENUE	FISKE PL, E 1SR STREET	Deferred to 2020
900405226	WG18009336	3RD AVENUE	FISKE PL, E 1SR STREET	Deferred to 2020
101238229	WG18010280	ROCKLAND PLACE	PIERCE STREET, ALBEMARLE AVENUE	Deferred to 2020
101238213	WG18010280	ROCKLAND PLACE	PIERCE STREET, ALBEMARLE AVENUE	Deferred to 2020

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
100145992	WG18010280	ROCKLAND PLACE	PIERCE STREET, ALBEMARLE AVENUE	Deferred to 2020
101238218	WG18010280	ROCKLAND PLACE	PIERCE STREET, ALBEMARLE AVENUE	Deferred to 2020
101238265	WG18010280	ROCKLAND PLACE	PIERCE STREET, ALBEMARLE AVENUE	Deferred to 2020
101238231	WG18010280	ROCKLAND PLACE	PIERCE STREET, ALBEMARLE AVENUE	Deferred to 2020
100145993	WG18010280	ROCKLAND PLACE	PIERCE STREET, ALBEMARLE AVENUE	Deferred to 2020
101238232	WG18010280	ROCKLAND PLACE	PIERCE STREET, ALBEMARLE AVENUE	Deferred to 2020
101238227	WG18010280	ROCKLAND PLACE	PIERCE STREET, ALBEMARLE AVENUE	Deferred to 2020
101238212	WG18010280	ROCKLAND PLACE	PIERCE STREET, ALBEMARLE AVENUE	Deferred to 2020
101203902	WG18010280	ROCKLAND PLACE	PIERCE STREET, ALBEMARLE AVENUE	Deferred to 2020
101203904	WG18010280	ROCKLAND PLACE	PIERCE STREET, ALBEMARLE AVENUE	Deferred to 2020
101238220	WG18010280	ROCKLAND PLACE	PIERCE STREET, ALBEMARLE AVENUE	Deferred to 2020
101203903	WG18010280	ROCKLAND PLACE	PIERCE STREET, ALBEMARLE AVENUE	Deferred to 2020
101238235	WG18010280	ROCKLAND PLACE	PIERCE STREET, ALBEMARLE AVENUE	Deferred to 2020
101238217	WG18010280	ROCKLAND PLACE	PIERCE STREET, ALBEMARLE AVENUE	Deferred to 2020
101238210	WG18010280	ROCKLAND PLACE	PIERCE STREET, ALBEMARLE AVENUE	Deferred to 2020
101238264	WG18010280	ROCKLAND PLACE	PIERCE STREET, ALBEMARLE AVENUE	Deferred to 2020
101203900	WG18010281	ROCKLAND PLACE	Boulevard East, LEMPKE PLACE	Deferred to 2020
101203897	WG18010281	ROCKLAND PLACE	Boulevard East, LEMPKE PLACE	Deferred to 2020
101203899	WG18010281	ROCKLAND PLACE	Boulevard East, LEMPKE PLACE	Deferred to 2020
101203898	WG18010281	ROCKLAND PLACE	Boulevard East, LEMPKE PLACE	Deferred to 2020
101203901	WG18010281	ROCKLAND PLACE	Boulevard East, LEMPKE PLACE	Deferred to 2020
101203896	WG18010281	ROCKLAND PLACE	Boulevard East, LEMPKE PLACE	Deferred to 2020
101055486	WG18010594	E DEVONIA AV	WESTCHESTER RD, GRAMATAN AV	Completed
101055503	WG18010594	E DEVONIA AV	WESTCHESTER RD, GRAMATAN AV	Completed
101055479	WG18010594	E DEVONIA AV	WESTCHESTER RD, GRAMATAN AV	Completed
101055504	WG18010594	E DEVONIA AV	WESTCHESTER RD, GRAMATAN AV	Completed
101055485	WG18010594	E DEVONIA AV	WESTCHESTER RD, GRAMATAN AV	Completed
100201137	WG18010595	GRAMATAN AVENUE	TOWER PLACE, EDGEWOOD AVENUE	Completed
101055514	WG18010595	GRAMATAN AVENUE	TOWER PLACE, EDGEWOOD AVENUE	Completed
101055518	WG18010595	GRAMATAN AVENUE	TOWER PLACE, EDGEWOOD AVENUE	Completed
101055519	WG18010595	GRAMATAN AVENUE	TOWER PLACE, EDGEWOOD AVENUE	Completed
101055515	WG18010595	GRAMATAN AVENUE	TOWER PLACE, EDGEWOOD AVENUE	Completed
101055516	WG18010595	GRAMATAN AVENUE	TOWER PLACE, EDGEWOOD AVENUE	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
101055517	WG18010595	GRAMATAN AVENUE	TOWER PLACE, EDGEWOOD AVENUE	Completed
100201138	WG18010595	GRAMATAN AVENUE	TOWER PLACE, EDGEWOOD AVENUE	Completed
900940168	WG18010595	GRAMATAN AVENUE	TOWER PLACE, EDGEWOOD AVENUE	Completed
101244139	WG18010596	GRAMATAN AVENUE	EDGEWOOD AVENUE, PONDFIELD ROAD	Work In Progress
101244083	WG18010596	GRAMATAN AVENUE	EDGEWOOD AVENUE, PONDFIELD ROAD	Work In Progress
101244080	WG18010596	GRAMATAN AVENUE	EDGEWOOD AVENUE, PONDFIELD ROAD	Work In Progress
101244078	WG18010596	GRAMATAN AVENUE	EDGEWOOD AVENUE, PONDFIELD ROAD	Work In Progress
101244082	WG18010596	GRAMATAN AVENUE	EDGEWOOD AVENUE, PONDFIELD ROAD	Work In Progress
101244090	WG18010596	GRAMATAN AVENUE	EDGEWOOD AVENUE, PONDFIELD ROAD	Work In Progress
101244140	WG18010596	GRAMATAN AVENUE	EDGEWOOD AVENUE, PONDFIELD ROAD	Work In Progress
101244086	WG18010596	GRAMATAN AVENUE	EDGEWOOD AVENUE, PONDFIELD ROAD	Work In Progress
101244084	WG18010596	GRAMATAN AVENUE	EDGEWOOD AVENUE, PONDFIELD ROAD	Work In Progress
101244081	WG18010596	GRAMATAN AVENUE	EDGEWOOD AVENUE, PONDFIELD ROAD	Work In Progress
101244135	WG18010596	GRAMATAN AVENUE	EDGEWOOD AVENUE, PONDFIELD ROAD	Work In Progress
100201133	WG18010596	GRAMATAN AVENUE	EDGEWOOD AVENUE, PONDFIELD ROAD	Work In Progress
101244137	WG18010596	GRAMATAN AVENUE	EDGEWOOD AVENUE, PONDFIELD ROAD	Work In Progress
101244085	WG18010596	GRAMATAN AVENUE	EDGEWOOD AVENUE, PONDFIELD ROAD	Work In Progress
101244116	WG18010596	GRAMATAN AVENUE	EDGEWOOD AVENUE, PONDFIELD ROAD	Work In Progress
100201134	WG18010596	GRAMATAN AVENUE	EDGEWOOD AVENUE, PONDFIELD ROAD	Work In Progress
101244079	WG18010596	GRAMATAN AVENUE	EDGEWOOD AVENUE, PONDFIELD ROAD	Work In Progress
101244089	WG18010596	GRAMATAN AVENUE	EDGEWOOD AVENUE, PONDFIELD ROAD	Work In Progress
101244088	WG18010596	GRAMATAN AVENUE	EDGEWOOD AVENUE, PONDFIELD ROAD	Work In Progress
101244136	WG18010596	GRAMATAN AVENUE	EDGEWOOD AVENUE, PONDFIELD ROAD	Work In Progress
101244087	WG18010596	GRAMATAN AVENUE	EDGEWOOD AVENUE, PONDFIELD ROAD	Work In Progress
101244138	WG18010596	GRAMATAN AVENUE	EDGEWOOD AVENUE, PONDFIELD ROAD	Work In Progress
101244091	WG18010596	GRAMATAN AVENUE	EDGEWOOD AVENUE, PONDFIELD ROAD	Work In Progress
101244117	WG18010596	GRAMATAN AVENUE	EDGEWOOD AVENUE, PONDFIELD ROAD	Work In Progress
101244115	WG18010596	GRAMATAN AVENUE	EDGEWOOD AVENUE, PONDFIELD ROAD	Work In Progress
900325026	WG18010713	SECOND AV	FIRST ST, SECOND ST	Completed
101125255	WG18010794	Main Street	Croton Place, S/N Aqueduct Lane	Work In Progress
900206801	WG18010882	Washington Av	Jackson ave, Peace st	Completed
900206802	WG18010882	Washington Av	Jackson ave, Peace st	Completed
900206800	WG18010882	Washington Av	Jackson ave, Peace st	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900314581	WG18010884	Grant Av	Split Rock Rd, Peace St	Completed
900314547	WG18010884	Grant Av	Split Rock Rd, Peace St	Completed
900314545	WG18010884	Grant Av	Split Rock Rd, Peace St	Completed
900314546	WG18010884	Grant Av	Split Rock Rd, Peace St	Completed
900314579	WG18010885	Peace St	Washington Av, Park Dr	Completed
900256219	WG18010885	Peace St	Washington Av, Park Dr	Completed
901066535	WG18010885	Peace St	Washington Av, Park Dr	Completed
901066523	WG18010885	Peace St	Washington Av, Park Dr	Completed
901066530	WG18010885	Peace St	Washington Av, Park Dr	Completed
900258311	WG18010885	Peace St	Washington Av, Park Dr	Completed
900258326	WG18010886	Whashington Av	Peace St, Oak Ln	Completed
900205669	WG18010886	Whashington Av	Peace St, Oak Ln	Completed
900205321	WG18010886	Whashington Av	Peace St, Oak Ln	Completed
900258312	WG18010886	Whashington Av	Peace St, Oak Ln	Completed
900258313	WG18010886	Whashington Av	Peace St, Oak Ln	Completed
900205670	WG18010886	Whashington Av	Peace St, Oak Ln	Completed
900205120	WG18010889	Grant Av	Peace St, Oak Ln	Completed
900500393	WG18010889	Grant Av	Peace St, Oak Ln	Completed
900205057	WG18010889	Grant Av	Peace St, Oak Ln	Completed
900205063	WG18010889	Grant Av	Peace St, Oak Ln	Completed
900205103	WG18010889	Grant Av	Peace St, Oak Ln	Completed
900205121	WG18010889	Grant Av	Peace St, Oak Ln	Completed
900205122	WG18010889	Grant Av	Peace St, Oak Ln	Completed
901244512	WG18010892	Clay Av	Hudson St, Penfield Pl	Completed
901244511	WG18010892	Clay Av	Hudson St, Penfield Pl	Completed
901244513	WG18010892	Clay Av	Hudson St, Penfield Pl	Completed
901244519	WG18010892	Clay Av	Hudson St, Penfield Pl	Completed
901244521	WG18010892	Clay Av	Hudson St, Penfield Pl	Completed
901244514	WG18010893	Oak Ln	Clay Ave, Washington Av	Completed
900397599	WG18010895	Monroe St	Clay Av, Washington Av	Work In Progress
900397603	WG18010895	Monroe St	Clay Av, Washington Av	Work In Progress
900397607	WG18010895	Monroe St	Clay Av, Washington Av	Work In Progress
900397604	WG18010895	Monroe St	Clay Av, Washington Av	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900397602	WG18010895	Monroe St	Clay Av, Washington Av	Work In Progress
900205674	WG18010896	Washington Av	Oak Ln, Monroe St	Completed
900205679	WG18010896	Washington Av	Oak Ln, Monroe St	Completed
900397683	WG18010896	Washington Av	Oak Ln, Monroe St	Completed
900205322	WG18010896	Washington Av	Oak Ln, Monroe St	Completed
900205671	WG18010896	Washington Av	Oak Ln, Monroe St	Completed
900207873	WG18010897	Washington Av	Monroe St, Grant Av	Work In Progress
900207865	WG18010897	Washington Av	Monroe St, Grant Av	Work In Progress
900207859	WG18010897	Washington Av	Monroe St, Grant Av	Work In Progress
900207874	WG18010897	Washington Av	Monroe St, Grant Av	Work In Progress
900207866	WG18010897	Washington Av	Monroe St, Grant Av	Work In Progress
900207864	WG18010897	Washington Av	Monroe St, Grant Av	Work In Progress
900500406	WG18010898	Oak Ln	Grant Av, Washington Av	Work In Progress
900500405	WG18010898	Oak Ln	Grant Av, Washington Av	Work In Progress
900205317	WG18010898	Oak Ln	Grant Av, Washington Av	Work In Progress
900206180	WG18010898	Oak Ln	Grant Av, Washington Av	Work In Progress
900206179	WG18010898	Oak Ln	Grant Av, Washington Av	Work In Progress
900206099	WG18010898	Oak Ln	Grant Av, Washington Av	Work In Progress
900206097	WG18010898	Oak Ln	Grant Av, Washington Av	Work In Progress
900500409	WG18010900	Oak Ln	Park Dr, Grant Av	Work In Progress
900570879	WG18010900	Oak Ln	Park Dr, Grant Av	Work In Progress
900500401	WG18010900	Oak Ln	Park Dr, Grant Av	Work In Progress
900500399	WG18010900	Oak Ln	Park Dr, Grant Av	Work In Progress
901263616	WG18010900	Oak Ln	Park Dr, Grant Av	Work In Progress
901343948	WG18010900	Oak Ln	Park Dr, Grant Av	Work In Progress
900500411	WG18010900	Oak Ln	Park Dr, Grant Av	Work In Progress
900500407	WG18010900	Oak Ln	Park Dr, Grant Av	Work In Progress
900500413	WG18010900	Oak Ln	Park Dr, Grant Av	Work In Progress
900500392	WG18010900	Oak Ln	Park Dr, Grant Av	Work In Progress
901263617	WG18010900	Oak Ln	Park Dr, Grant Av	Work In Progress
900500403	WG18010900	Oak Ln	Park Dr, Grant Av	Work In Progress
900226745	WG18010901	Monroe St	Washington Av, Grant Av	Work In Progress
900206460	WG18010901	Monroe St	Washington Av, Grant Av	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900207889	WG18010901	Monroe St	Washington Av, Grant Av	Work In Progress
900226746	WG18010901	Monroe St	Washington Av, Grant Av	Work In Progress
900397784	WG18010901	Monroe St	Washington Av, Grant Av	Work In Progress
900207973	WG18010901	Monroe St	Washington Av, Grant Av	Work In Progress
900204552	WG18010901	Monroe St	Washington Av, Grant Av	Work In Progress
900204553	WG18010901	Monroe St	Washington Av, Grant Av	Work In Progress
900204547	WG18010901	Monroe St	Washington Av, Grant Av	Work In Progress
900436801	WG18010901	Monroe St	Washington Av, Grant Av	Work In Progress
901257620	WG18010903	Monroe St	Grant Av	Work In Progress
901263622	WG18010903	Monroe St	Grant Av	Work In Progress
901263626	WG18010903	Monroe St	Grant Av	Work In Progress
901263620	WG18010903	Monroe St	Grant Av	Work In Progress
901263624	WG18010903	Monroe St	Grant Av	Work In Progress
901264843	WG18010903	Monroe St	Grant Av	Work In Progress
900206482	WG18010903	Monroe St	Grant Av	Work In Progress
901305440	WG18010906	Clay Av	Monroe St, Grant Av	Completed
901305438	WG18010906	Clay Av	Monroe St, Grant Av	Completed
901305441	WG18010906	Clay Av	Monroe St, Grant Av	Completed
900397571	WG18010906	Clay Av	Monroe St, Grant Av	Completed
901305439	WG18010906	Clay Av	Monroe St, Grant Av	Completed
900397778	WG18010906	Clay Av	Monroe St, Grant Av	Completed
900397597	WG18010907	Garden Pl	Garden Rd	Work In Progress
900397598	WG18010907	Garden Pl	Garden Rd	Work In Progress
900397701	WG18010907	Garden Pl	Garden Rd	Work In Progress
900207833	WG18010911	Grant Av	Washington Av, Esplanade	Work In Progress
900204550	WG18010911	Grant Av	Washington Av, Esplanade	Work In Progress
900207832	WG18010911	Grant Av	Washington Av, Esplanade	Work In Progress
900924099	WG18010911	Grant Av	Washington Av, Esplanade	Work In Progress
900207837	WG18010911	Grant Av	Washington Av, Esplanade	Work In Progress
900924105	WG18010911	Grant Av	Washington Av, Esplanade	Work In Progress
900207854	WG18010911	Grant Av	Washington Av, Esplanade	Work In Progress
900924622	WG18010911	Grant Av	Washington Av, Esplanade	Work In Progress
900924614	WG18010911	Grant Av	Washington Av, Esplanade	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900924098	WG18010911	Grant Av	Washington Av, Esplanade	Work In Progress
900379010	WG18010911	Grant Av	Washington Av, Esplanade	Work In Progress
900379009	WG18010911	Grant Av	Washington Av, Esplanade	Work In Progress
900207855	WG18010911	Grant Av	Washington Av, Esplanade	Work In Progress
900924100	WG18010911	Grant Av	Washington Av, Esplanade	Work In Progress
900397572	WG18010911	Grant Av	Washington Av, Esplanade	Work In Progress
900379073	WG18010911	Grant Av	Washington Av, Esplanade	Work In Progress
900924613	WG18010911	Grant Av	Washington Av, Esplanade	Work In Progress
900924096	WG18010911	Grant Av	Washington Av, Esplanade	Work In Progress
900924617	WG18010911	Grant Av	Washington Av, Esplanade	Work In Progress
900379008	WG18010911	Grant Av	Washington Av, Esplanade	Work In Progress
900207835	WG18010911	Grant Av	Washington Av, Esplanade	Work In Progress
900397728	WG18010911	Grant Av	Washington Av, Esplanade	Work In Progress
900378995	WG18010911	Grant Av	Washington Av, Esplanade	Work In Progress
900924609	WG18010911	Grant Av	Washington Av, Esplanade	Work In Progress
900207944	WG18010912	Grant Av	Monroe St, Washington Av	Work In Progress
900215905	WG18010912	Grant Av	Monroe St, Washington Av	Work In Progress
900207939	WG18010912	Grant Av	Monroe St, Washington Av	Work In Progress
900207945	WG18010912	Grant Av	Monroe St, Washington Av	Work In Progress
900207938	WG18010912	Grant Av	Monroe St, Washington Av	Work In Progress
900215867	WG18010912	Grant Av	Monroe St, Washington Av	Work In Progress
900207960	WG18010912	Grant Av	Monroe St, Washington Av	Work In Progress
900207902	WG18010912	Grant Av	Monroe St, Washington Av	Work In Progress
900207900	WG18010912	Grant Av	Monroe St, Washington Av	Work In Progress
900226751	WG18010912	Grant Av	Monroe St, Washington Av	Work In Progress
900207928	WG18010912	Grant Av	Monroe St, Washington Av	Work In Progress
900226753	WG18010912	Grant Av	Monroe St, Washington Av	Work In Progress
900215866	WG18010912	Grant Av	Monroe St, Washington Av	Work In Progress
900206267	WG18010913	Hunter	Oak Ln, Monroe St	Work In Progress
900206251	WG18010913	Hunter	Oak Ln, Monroe St	Work In Progress
900206252	WG18010913	Hunter	Oak Ln, Monroe St	Work In Progress
900206181	WG18010913	Hunter	Oak Ln, Monroe St	Work In Progress
900206249	WG18010913	Hunter	Oak Ln, Monroe St	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900206250	WG18010913	Hunter	Oak Ln, Monroe St	Work In Progress
900206362	WG18010913	Hunter	Oak Ln, Monroe St	Work In Progress
900207892	WG18010914	Hunter	Monroe St, Grant Av	Work In Progress
900207893	WG18010914	Hunter	Monroe St, Grant Av	Work In Progress
900226752	WG18010914	Hunter	Monroe St, Grant Av	Work In Progress
900204548	WG18010914	Hunter	Monroe St, Grant Av	Work In Progress
900207888	WG18010914	Hunter	Monroe St, Grant Av	Work In Progress
900207891	WG18010914	Hunter	Monroe St, Grant Av	Work In Progress
900207901	WG18010914	Hunter	Monroe St, Grant Av	Work In Progress
900206385	WG18010915	Grant Av	Oak Ln, Monroe St	Work In Progress
900207964	WG18010915	Grant Av	Oak Ln, Monroe St	Work In Progress
900206440	WG18010915	Grant Av	Oak Ln, Monroe St	Work In Progress
901264837	WG18010915	Grant Av	Oak Ln, Monroe St	Work In Progress
900206471	WG18010915	Grant Av	Oak Ln, Monroe St	Work In Progress
900206469	WG18010915	Grant Av	Oak Ln, Monroe St	Work In Progress
900206467	WG18010915	Grant Av	Oak Ln, Monroe St	Work In Progress
900206447	WG18010915	Grant Av	Oak Ln, Monroe St	Work In Progress
900206466	WG18010915	Grant Av	Oak Ln, Monroe St	Work In Progress
900500395	WG18010915	Grant Av	Oak Ln, Monroe St	Work In Progress
901264836	WG18010915	Grant Av	Oak Ln, Monroe St	Work In Progress
901264845	WG18010915	Grant Av	Oak Ln, Monroe St	Work In Progress
901264849	WG18010915	Grant Av	Oak Ln, Monroe St	Work In Progress
901264847	WG18010915	Grant Av	Oak Ln, Monroe St	Work In Progress
901264842	WG18010915	Grant Av	Oak Ln, Monroe St	Work In Progress
900206446	WG18010915	Grant Av	Oak Ln, Monroe St	Work In Progress
901263614	WG18010916	Private Street	Oak LN, Terrace Pl	Work In Progress
901343947	WG18010916	Private Street	Oak LN, Terrace Pl	Work In Progress
901263628	WG18010916	Private Street	Oak LN, Terrace Pl	Work In Progress
900397729	WG18010917	Clay Av	dead end	Work In Progress
901250273	WG18010917	Clay Av	dead end	Work In Progress
901250261	WG18010917	Clay Av	dead end	Work In Progress
901250266	WG18010917	Clay Av	dead end	Work In Progress
901250259	WG18010917	Clay Av	dead end	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
901250269	WG18010917	Clay Av	dead end	Work In Progress
901250267	WG18010917	Clay Av	dead end	Work In Progress
901250271	WG18010917	Clay Av	dead end	Work In Progress
900397782	WG18010917	Clay Av	dead end	Work In Progress
900397780	WG18010917	Clay Av	dead end	Work In Progress
901250268	WG18010917	Clay Av	dead end	Work In Progress
900397776	WG18010917	Clay Av	dead end	Work In Progress
900397570	WG18010917	Clay Av	dead end	Work In Progress
900397773	WG18010917	Clay Av	dead end	Work In Progress
900696050	WG18011981	BROAD AVE	EDWARD ST, S HIGHLAND AV	Completed
101465933	WG18011981	BROAD AVE	EDWARD ST, S HIGHLAND AV	Completed
101627718	WG18011981	BROAD AVE	EDWARD ST, S HIGHLAND AV	Completed
100907982	WG18013211	Fenimore Rd	Oakswain Rd, Dobbs Terr	Work In Progress
100907978	WG18013211	Fenimore Rd	Oakswain Rd, Dobbs Terr	Work In Progress
100907977	WG18013211	Fenimore Rd	Oakswain Rd, Dobbs Terr	Work In Progress
100889856	WG18013211	Fenimore Rd	Oakswain Rd, Dobbs Terr	Work In Progress
100907979	WG18013214	Ridgecrest W	Fenimore Rd, Ridgecrest N	Work In Progress
100890905	WG18013214	Ridgecrest W	Fenimore Rd, Ridgecrest N	Work In Progress
100907980	WG18013214	Ridgecrest W	Fenimore Rd, Ridgecrest N	Work In Progress
100889836	WG18013214	Ridgecrest W	Fenimore Rd, Ridgecrest N	Work In Progress
100907981	WG18013214	Ridgecrest W	Fenimore Rd, Ridgecrest N	Work In Progress
100890909	WG18013215	Ridgecrest E	Ridgecrest W, Ridgecrest N	Work In Progress
100889837	WG18013215	Ridgecrest E	Ridgecrest W, Ridgecrest N	Work In Progress
101226339	WG18013948	PAYNE ST	N SAW MILL RIVER RD, WINTHROP AV	Completed
901017109	WG18013948	PAYNE ST	N SAW MILL RIVER RD, WINTHROP AV	Completed
900512251	WG18013948	PAYNE ST	N SAW MILL RIVER RD, WINTHROP AV	Completed
101226334	WG18013948	PAYNE ST	N SAW MILL RIVER RD, WINTHROP AV	Completed
101226332	WG18013948	PAYNE ST	N SAW MILL RIVER RD, WINTHROP AV	Completed
101226333	WG18013948	PAYNE ST	N SAW MILL RIVER RD, WINTHROP AV	Completed
101226335	WG18013949	N LAWN AV	PAYNE ST, WHITE PLAINS AV	Completed
100147317	WG18014139	Salem Drive	Murdock Road, Split Tree Road	Completed
901077431	WG18014139	Salem Drive	Murdock Road, Split Tree Road	Completed
100135192	WG18014139	Salem Drive	Murdock Road, Split Tree Road	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
100147314	WG18014139	Salem Drive	Murdock Road, Split Tree Road	Completed
100147338	WG18014139	Salem Drive	Murdock Road, Split Tree Road	Completed
900015623	WG18014139	Salem Drive	Murdock Road, Split Tree Road	Completed
100147335	WG18014139	Salem Drive	Murdock Road, Split Tree Road	Completed
100135191	WG18014139	Salem Drive	Murdock Road, Split Tree Road	Completed
100147320	WG18014139	Salem Drive	Murdock Road, Split Tree Road	Completed
100147315	WG18014139	Salem Drive	Murdock Road, Split Tree Road	Completed
900123142	WG18014139	Salem Drive	Murdock Road, Split Tree Road	Completed
900015625	WG18014139	Salem Drive	Murdock Road, Split Tree Road	Completed
900015621	WG18014139	Salem Drive	Murdock Road, Split Tree Road	Completed
100147318	WG18014139	Salem Drive	Murdock Road, Split Tree Road	Completed
100147316	WG18014139	Salem Drive	Murdock Road, Split Tree Road	Completed
100147339	WG18014139	Salem Drive	Murdock Road, Split Tree Road	Completed
100147319	WG18014139	Salem Drive	Murdock Road, Split Tree Road	Completed
101618779	WG18014140	Manhattan Av	Tarrytown Rd, Florence Av	Completed
101161852	WG18014140	Manhattan Av	Tarrytown Rd, Florence Av	Completed
101618807	WG18014140	Manhattan Av	Tarrytown Rd, Florence Av	Completed
101161855	WG18014140	Manhattan Av	Tarrytown Rd, Florence Av	Completed
101161854	WG18014140	Manhattan Av	Tarrytown Rd, Florence Av	Completed
101618801	WG18014140	Manhattan Av	Tarrytown Rd, Florence Av	Completed
101618802	WG18014140	Manhattan Av	Tarrytown Rd, Florence Av	Completed
101618803	WG18014140	Manhattan Av	Tarrytown Rd, Florence Av	Completed
101618806	WG18014140	Manhattan Av	Tarrytown Rd, Florence Av	Completed
101345458	WG18014877	Depew St	Hudson Av, Requa St	Completed
900884285	WG18014877	Depew St	Hudson Av, Requa St	Completed
101345457	WG18014877	Depew St	Hudson Av, Requa St	Completed
101347318	WG18014877	Depew St	Hudson Av, Requa St	Completed
900267442	WG18014879	Edgewood Av	Crescent Pl, Bronx River Rd	Completed
900267441	WG18014879	Edgewood Av	Crescent Pl, Bronx River Rd	Completed
900321806	WG18014879	Edgewood Av	Crescent Pl, Bronx River Rd	Completed
900321807	WG18014879	Edgewood Av	Crescent Pl, Bronx River Rd	Completed
900267445	WG18014879	Edgewood Av	Crescent Pl, Bronx River Rd	Completed
101332212	WG18014880	Downey Rd	Duers Ct, dead end	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
101332208	WG18014880	Downey Rd	Duers Ct, dead end	Completed
101331982	WG18014880	Downey Rd	Duers Ct, dead end	Completed
101332210	WG18014880	Downey Rd	Duers Ct, dead end	Completed
101331983	WG18014880	Downey Rd	Duers Ct, dead end	Completed
101332209	WG18014880	Downey Rd	Duers Ct, dead end	Completed
101332211	WG18014880	Downey Rd	Duers Ct, dead end	Completed
101341153	WG18014881	Broadway	Bleakley Av	Completed
900804287	WG18014881	Broadway	Bleakley Av	Completed
900438530	WG18014881	Broadway	Bleakley Av	Completed
900989833	WG18014881	Broadway	Bleakley Av	Completed
101340844	WG18014881	Broadway	Bleakley Av	Completed
900513753	WG18014881	Broadway	Bleakley Av	Completed
101340841	WG18014881	Broadway	Bleakley Av	Completed
900438532	WG18014881	Broadway	Bleakley Av	Completed
900059120	WG18014883	Serrano Av	Pythian Av, Bradhurst Av	Completed
900059135	WG18014883	Serrano Av	Pythian Av, Bradhurst Av	Completed
900059002	WG18014883	Serrano Av	Pythian Av, Bradhurst Av	Completed
900058997	WG18014883	Serrano Av	Pythian Av, Bradhurst Av	Completed
900716674	WG18014883	Serrano Av	Pythian Av, Bradhurst Av	Completed
900458538	WG18014883	Serrano Av	Pythian Av, Bradhurst Av	Completed
900059128	WG18014883	Serrano Av	Pythian Av, Bradhurst Av	Completed
900059131	WG18014883	Serrano Av	Pythian Av, Bradhurst Av	Completed
900059123	WG18014883	Serrano Av	Pythian Av, Bradhurst Av	Completed
900059116	WG18014883	Serrano Av	Pythian Av, Bradhurst Av	Completed
900344726	WG18014884	Winfred Av	Trenchard St, Kimball Ave	Completed
900352522	WG18014884	Winfred Av	Trenchard St, Kimball Ave	Completed
900344337	WG18014884	Winfred Av	Trenchard St, Kimball Ave	Completed
900352739	WG18014884	Winfred Av	Trenchard St, Kimball Ave	Completed
900344725	WG18014884	Winfred Av	Trenchard St, Kimball Ave	Completed
900769417	WG18014884	Winfred Av	Trenchard St, Kimball Ave	Completed
900769418	WG18014884	Winfred Av	Trenchard St, Kimball Ave	Completed
900344679	WG18014884	Winfred Av	Trenchard St, Kimball Ave	Completed
900352530	WG18014884	Winfred Av	Trenchard St, Kimball Ave	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900344727	WG18014884	Winfred Av	Trenchard St, Kimball Ave	Completed
900438304	WG18014884	Winfred Av	Trenchard St, Kimball Ave	Completed
900344360	WG18014884	Winfred Av	Trenchard St, Kimball Ave	Completed
900352521	WG18014884	Winfred Av	Trenchard St, Kimball Ave	Completed
900344743	WG18014884	Winfred Av	Trenchard St, Kimball Ave	Completed
900344680	WG18014884	Winfred Av	Trenchard St, Kimball Ave	Completed
900344332	WG18014884	Winfred Av	Trenchard St, Kimball Ave	Completed
900344331	WG18014884	Winfred Av	Trenchard St, Kimball Ave	Completed
900150982	WG18014885	Bedford Rd	View St, Locust Rd	Work In Progress
900151006	WG18014885	Bedford Rd	View St, Locust Rd	Work In Progress
900150984	WG18014885	Bedford Rd	View St, Locust Rd	Work In Progress
900150986	WG18014885	Bedford Rd	View St, Locust Rd	Work In Progress
900150988	WG18014885	Bedford Rd	View St, Locust Rd	Work In Progress
900150987	WG18014885	Bedford Rd	View St, Locust Rd	Work In Progress
900150990	WG18014885	Bedford Rd	View St, Locust Rd	Work In Progress
100918606	WG18015105	CHARLOTTE ST	BRYANT AV, BYRON AV	Completed
100918589	WG18015105	CHARLOTTE ST	BRYANT AV, BYRON AV	Completed
900948568	WG18015105	CHARLOTTE ST	BRYANT AV, BYRON AV	Completed
100918583	WG18015105	CHARLOTTE ST	BRYANT AV, BYRON AV	Completed
100918584	WG18015105	CHARLOTTE ST	BRYANT AV, BYRON AV	Completed
900457893	WG18015105	CHARLOTTE ST	BRYANT AV, BYRON AV	Completed
900457891	WG18015105	CHARLOTTE ST	BRYANT AV, BYRON AV	Completed
100918588	WG18015105	CHARLOTTE ST	BRYANT AV, BYRON AV	Completed
900361927	WG18015114	Empire St	Bainton St, Yonkers Av	Work In Progress
900361923	WG18015114	Empire St	Bainton St, Yonkers Av	Work In Progress
900361931	WG18015114	Empire St	Bainton St, Yonkers Av	Work In Progress
900340642	WG18015114	Empire St	Bainton St, Yonkers Av	Work In Progress
900340640	WG18015114	Empire St	Bainton St, Yonkers Av	Work In Progress
900348338	WG18015114	Empire St	Bainton St, Yonkers Av	Work In Progress
900340646	WG18015114	Empire St	Bainton St, Yonkers Av	Work In Progress
100917751	WG18015119	Mercer Av	Lakeview Av, dead end	Deferred to 2020
100917750	WG18015119	Mercer Av	Lakeview Av, dead end	Deferred to 2020
100917754	WG18015119	Mercer Av	Lakeview Av, dead end	Deferred to 2020

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
100917755	WG18015119	Mercer Av	Lakeview Av, dead end	Deferred to 2020
100917752	WG18015119	Mercer Av	Lakeview Av, dead end	Deferred to 2020
100917753	WG18015119	Mercer Av	Lakeview Av, dead end	Deferred to 2020
100917748	WG18015119	Mercer Av	Lakeview Av, dead end	Deferred to 2020
100917749	WG18015119	Mercer Av	Lakeview Av, dead end	Deferred to 2020
100971526	WG18015124	Fox Meadow Rd	Kent Rd, Ogden Rd	Completed
100973030	WG18015124	Fox Meadow Rd	Kent Rd, Ogden Rd	Completed
100971524	WG18015124	Fox Meadow Rd	Kent Rd, Ogden Rd	Completed
100973019	WG18015124	Fox Meadow Rd	Kent Rd, Ogden Rd	Completed
100973024	WG18015124	Fox Meadow Rd	Kent Rd, Ogden Rd	Completed
100973031	WG18015124	Fox Meadow Rd	Kent Rd, Ogden Rd	Completed
100971521	WG18015124	Fox Meadow Rd	Kent Rd, Ogden Rd	Completed
100971523	WG18015124	Fox Meadow Rd	Kent Rd, Ogden Rd	Completed
100971522	WG18015124	Fox Meadow Rd	Kent Rd, Ogden Rd	Completed
100973026	WG18015124	Fox Meadow Rd	Kent Rd, Ogden Rd	Completed
100971525	WG18015124	Fox Meadow Rd	Kent Rd, Ogden Rd	Completed
100973023	WG18015124	Fox Meadow Rd	Kent Rd, Ogden Rd	Completed
100973025	WG18015124	Fox Meadow Rd	Kent Rd, Ogden Rd	Completed
100973027	WG18015124	Fox Meadow Rd	Kent Rd, Ogden Rd	Completed
101577399	WG18015126	Meadow Av	Kraft Av, Pondfield Rd	Work In Progress
101577696	WG18015126	Meadow Av	Kraft Av, Pondfield Rd	Work In Progress
101577400	WG18015126	Meadow Av	Kraft Av, Pondfield Rd	Work In Progress
101577700	WG18015126	Meadow Av	Kraft Av, Pondfield Rd	Work In Progress
101577701	WG18015126	Meadow Av	Kraft Av, Pondfield Rd	Work In Progress
101577704	WG18015126	Meadow Av	Kraft Av, Pondfield Rd	Work In Progress
101577703	WG18015126	Meadow Av	Kraft Av, Pondfield Rd	Work In Progress
901238656	WG18015126	Meadow Av	Kraft Av, Pondfield Rd	Work In Progress
101577702	WG18015126	Meadow Av	Kraft Av, Pondfield Rd	Work In Progress
101577699	WG18015126	Meadow Av	Kraft Av, Pondfield Rd	Work In Progress
900098890	WG18015129	Maplewood Way	Old Farm Rd, dead end	Completed
900098888	WG18015129	Maplewood Way	Old Farm Rd, dead end	Completed
900099167	WG18015129	Maplewood Way	Old Farm Rd, dead end	Completed
900098886	WG18015129	Maplewood Way	Old Farm Rd, dead end	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900428555	WG18015387	SPRING ST	JOHN ST, MAIN ST	Completed
900428558	WG18015387	SPRING ST	JOHN ST, MAIN ST	Completed
900416781	WG18015387	SPRING ST	JOHN ST, MAIN ST	Completed
900428553	WG18015387	SPRING ST	JOHN ST, MAIN ST	Completed
101413203	WG18015387	SPRING ST	JOHN ST, MAIN ST	Completed
900393611	WG18015387	SPRING ST	JOHN ST, MAIN ST	Completed
901430749	WG18015387	SPRING ST	JOHN ST, MAIN ST	Completed
900335717	WG18015484	1 st	UNION AV, WASHINGTON AV	Completed
900335880	WG18015484	1 st	UNION AV, WASHINGTON AV	Completed
900335718	WG18015484	1 st	UNION AV, WASHINGTON AV	Completed
900335719	WG18015484	1 st	UNION AV, WASHINGTON AV	Completed
900335876	WG18015484	1 st	UNION AV, WASHINGTON AV	Completed
900335720	WG18015484	1 st	UNION AV, WASHINGTON AV	Completed
900335698	WG18015484	1 st	UNION AV, WASHINGTON AV	Completed
900335878	WG18015484	1 st	UNION AV, WASHINGTON AV	Completed
100896025	WG18015493	Hazelton Dr	Old Mamaroneck Rd, Helena Av	Completed
100896031	WG18015493	Hazelton Dr	Old Mamaroneck Rd, Helena Av	Completed
100896030	WG18015493	Hazelton Dr	Old Mamaroneck Rd, Helena Av	Completed
100896024	WG18015493	Hazelton Dr	Old Mamaroneck Rd, Helena Av	Completed
100896032	WG18015493	Hazelton Dr	Old Mamaroneck Rd, Helena Av	Completed
100896029	WG18015493	Hazelton Dr	Old Mamaroneck Rd, Helena Av	Completed
100896019	WG18015493	Hazelton Dr	Old Mamaroneck Rd, Helena Av	Completed
100896033	WG18015493	Hazelton Dr	Old Mamaroneck Rd, Helena Av	Completed
100896021	WG18015493	Hazelton Dr	Old Mamaroneck Rd, Helena Av	Completed
100895202	WG18015494	Hazelton Dr	Helena Av, Old Mamaroneck Rd	Work In Progress
100895187	WG18015494	Hazelton Dr	Helena Av, Old Mamaroneck Rd	Work In Progress
100895183	WG18015494	Hazelton Dr	Helena Av, Old Mamaroneck Rd	Work In Progress
100895175	WG18015494	Hazelton Dr	Helena Av, Old Mamaroneck Rd	Work In Progress
100895194	WG18015494	Hazelton Dr	Helena Av, Old Mamaroneck Rd	Work In Progress
100895188	WG18015494	Hazelton Dr	Helena Av, Old Mamaroneck Rd	Work In Progress
100895182	WG18015494	Hazelton Dr	Helena Av, Old Mamaroneck Rd	Work In Progress
100895172	WG18015494	Hazelton Dr	Helena Av, Old Mamaroneck Rd	Work In Progress
100895185	WG18015494	Hazelton Dr	Helena Av, Old Mamaroneck Rd	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
100895195	WG18015494	Hazelton Dr	Helena Av, Old Mamaroneck Rd	Work In Progress
100895191	WG18015494	Hazelton Dr	Helena Av, Old Mamaroneck Rd	Work In Progress
100895163	WG18015494	Hazelton Dr	Helena Av, Old Mamaroneck Rd	Work In Progress
100895193	WG18015494	Hazelton Dr	Helena Av, Old Mamaroneck Rd	Work In Progress
100895630	WG18015494	Hazelton Dr	Helena Av, Old Mamaroneck Rd	Work In Progress
100895189	WG18015494	Hazelton Dr	Helena Av, Old Mamaroneck Rd	Work In Progress
100895192	WG18015494	Hazelton Dr	Helena Av, Old Mamaroneck Rd	Work In Progress
100895174	WG18015494	Hazelton Dr	Helena Av, Old Mamaroneck Rd	Work In Progress
100895201	WG18015494	Hazelton Dr	Helena Av, Old Mamaroneck Rd	Work In Progress
100895186	WG18015494	Hazelton Dr	Helena Av, Old Mamaroneck Rd	Work In Progress
100895190	WG18015494	Hazelton Dr	Helena Av, Old Mamaroneck Rd	Work In Progress
100895184	WG18015494	Hazelton Dr	Helena Av, Old Mamaroneck Rd	Work In Progress
100895173	WG18015494	Hazelton Dr	Helena Av, Old Mamaroneck Rd	Work In Progress
101592851	WG18015575	NORTH AV	CHAUNCEY AV	Completed
101592852	WG18015575	NORTH AV	CHAUNCEY AV	Completed
900412944	WG18015575	NORTH AV	CHAUNCEY AV	Completed
900412946	WG18015575	NORTH AV	CHAUNCEY AV	Completed
900412945	WG18015575	NORTH AV	CHAUNCEY AV	Completed
101278810	WG18016392	MACY RD	DRISLANE RD, APPLE LA	Completed
101278815	WG18016392	MACY RD	DRISLANE RD, APPLE LA	Completed
101278811	WG18016392	MACY RD	DRISLANE RD, APPLE LA	Completed
900513755	WG18017855	Broadway	0	Completed
101427231	WG18017857	BROADWAY	0	Completed
101427230	WG18017857	BROADWAY	0	Completed
101427232	WG18017857	BROADWAY	0	Completed
101427233	WG18017857	BROADWAY	0	Completed
900344684	WG18019050	WINFRED AV	MAPLE AV, KIMBALL AV	Deferred to 2020
900349866	WG18019050	WINFRED AV	MAPLE AV, KIMBALL AV	Deferred to 2020
900994360	WG18019050	WINFRED AV	MAPLE AV, KIMBALL AV	Deferred to 2020
900344688	WG18019050	WINFRED AV	MAPLE AV, KIMBALL AV	Deferred to 2020
900994362	WG18019050	WINFRED AV	MAPLE AV, KIMBALL AV	Deferred to 2020
900344685	WG18019050	WINFRED AV	MAPLE AV, KIMBALL AV	Deferred to 2020
900395302	WG18019418	Husted Av	Prospect Av, Seabury Pl	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900395323	WG18019418	Husted Av	Prospect Av, Seabury Pl	Completed
900395373	WG18019418	Husted Av	Prospect Av, Seabury Pl	Completed
900395296	WG18019418	Husted Av	Prospect Av, Seabury Pl	Completed
900395381	WG18019418	Husted Av	Prospect Av, Seabury Pl	Completed
900395362	WG18019418	Husted Av	Prospect Av, Seabury Pl	Completed
900395479	WG18019418	Husted Av	Prospect Av, Seabury Pl	Completed
900395374	WG18019418	Husted Av	Prospect Av, Seabury Pl	Completed
900637738	WG18019560	MIDLAND AV	LOOMIS AV, MURRAY AV	Completed
100544334	WG18019560	MIDLAND AV	LOOMIS AV, MURRAY AV	Completed
101253270	WG18019560	MIDLAND AV	LOOMIS AV, MURRAY AV	Completed
100544335	WG18019560	MIDLAND AV	LOOMIS AV, MURRAY AV	Completed
900255879	WG18019626	RONALDS AV	KINGS HWY, SYCAMORE AV	Completed
900237327	WG18019626	RONALDS AV	KINGS HWY, SYCAMORE AV	Completed
900077901	WG18021077	COLUMBUS AV	Mount Pleasant Av, Zeiss Dr	Completed
900096444	WG18021077	COLUMBUS AV	Mount Pleasant Av, Zeiss Dr	Completed
900096446	WG18021077	COLUMBUS AV	Mount Pleasant Av, Zeiss Dr	Completed
901013894	WG18021077	COLUMBUS AV	Mount Pleasant Av, Zeiss Dr	Completed
900077894	WG18021077	COLUMBUS AV	Mount Pleasant Av, Zeiss Dr	Completed
900077891	WG18021077	COLUMBUS AV	Mount Pleasant Av, Zeiss Dr	Completed
900985218	WG18021089	COLUMBUS AV	Lozza Dr, Stevense Av	Completed
900176340	WG18021089	COLUMBUS AV	Lozza Dr, Stevense Av	Completed
900985211	WG18021089	COLUMBUS AV	Lozza Dr, Stevense Av	Completed
900176319	WG18021089	COLUMBUS AV	Lozza Dr, Stevense Av	Completed
900176317	WG18021089	COLUMBUS AV	Lozza Dr, Stevense Av	Completed
900176342	WG18021089	COLUMBUS AV	Lozza Dr, Stevense Av	Completed
900176318	WG18021089	COLUMBUS AV	Lozza Dr, Stevense Av	Completed
900157924	WG18021098	Columbus Av	Stevense Av, Lozza Dr	Completed
900157929	WG18021098	Columbus Av	Stevense Av, Lozza Dr	Completed
900167681	WG18021103	Colombus Av	Lozza Dr, Aerator Rd	Completed
900788411	WG18021104	Columbus Av	Lozza Dr, Aerator Rd	Completed
900684915	WG18021104	Columbus Av	Lozza Dr, Aerator Rd	Completed
900788409	WG18021104	Columbus Av	Lozza Dr, Aerator Rd	Completed
900788415	WG18021109	Columbus Av	Aerator Rd, Highclere Ln	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900142891	WG18021114	Columbus Av	Westlake Dr, Lakeview Av	Work In Progress
900142971	WG18021114	Columbus Av	Westlake Dr, Lakeview Av	Work In Progress
900142883	WG18021114	Columbus Av	Westlake Dr, Lakeview Av	Work In Progress
900142975	WG18021114	Columbus Av	Westlake Dr, Lakeview Av	Work In Progress
900142973	WG18021114	Columbus Av	Westlake Dr, Lakeview Av	Work In Progress
900142893	WG18021114	Columbus Av	Westlake Dr, Lakeview Av	Work In Progress
900142884	WG18021114	Columbus Av	Westlake Dr, Lakeview Av	Work In Progress
900829037	WG18021694	HIGHBROOK AV	HEYWOOD RD	Completed
900225179	WG18021695	HEYWOOD RD	MONTEREY AV	Completed
900225169	WG18021695	HEYWOOD RD	MONTEREY AV	Completed
900236903	WG18021695	HEYWOOD RD	MONTEREY AV	Completed
900225183	WG18021695	HEYWOOD RD	MONTEREY AV	Completed
900225170	WG18021695	HEYWOOD RD	MONTEREY AV	Completed
900236912	WG18021695	HEYWOOD RD	MONTEREY AV	Completed
900236906	WG18021696	MONTEREY AV	HEYWOOD RD	Completed
900225167	WG18021696	MONTEREY AV	HEYWOOD RD	Completed
900236905	WG18021696	MONTEREY AV	HEYWOOD RD	Completed
900236907	WG18021696	MONTEREY AV	HEYWOOD RD	Completed
900537581	WG18021839	HAVEN ST	N SAW MILL RIVER RD, RIVER ST	Completed
900939599	WG18021839	HAVEN ST	N SAW MILL RIVER RD, RIVER ST	Completed
900529553	WG18021839	HAVEN ST	N SAW MILL RIVER RD, RIVER ST	Completed
900529551	WG18021839	HAVEN ST	N SAW MILL RIVER RD, RIVER ST	Completed
900529577	WG18021839	HAVEN ST	N SAW MILL RIVER RD, RIVER ST	Completed
900529571	WG18021839	HAVEN ST	N SAW MILL RIVER RD, RIVER ST	Completed
901138800	WG18021839	HAVEN ST	N SAW MILL RIVER RD, RIVER ST	Completed
900529578	WG18021839	HAVEN ST	N SAW MILL RIVER RD, RIVER ST	Completed
900529529	WG18021839	HAVEN ST	N SAW MILL RIVER RD, RIVER ST	Completed
900529570	WG18021839	HAVEN ST	N SAW MILL RIVER RD, RIVER ST	Completed
900537587	WG18021839	HAVEN ST	N SAW MILL RIVER RD, RIVER ST	Completed
900537577	WG18021840	HAYES ST	LAMONT ST, VREELAND AV	Completed
900537422	WG18021840	HAYES ST	LAMONT ST, VREELAND AV	Completed
900537362	WG18021840	HAYES ST	LAMONT ST, VREELAND AV	Completed
901209878	WG18021840	HAYES ST	LAMONT ST, VREELAND AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900537389	WG18021840	HAYES ST	LAMONT ST, VREELAND AV	Completed
900537382	WG18021840	HAYES ST	LAMONT ST, VREELAND AV	Completed
901499815	WG18021840	HAYES ST	LAMONT ST, VREELAND AV	Completed
900537365	WG18021840	HAYES ST	LAMONT ST, VREELAND AV	Completed
900537379	WG18021840	HAYES ST	LAMONT ST, VREELAND AV	Completed
900537579	WG18021840	HAYES ST	LAMONT ST, VREELAND AV	Completed
900537425	WG18021840	HAYES ST	LAMONT ST, VREELAND AV	Completed
900537384	WG18021840	HAYES ST	LAMONT ST, VREELAND AV	Completed
901499813	WG18021840	HAYES ST	LAMONT ST, VREELAND AV	Completed
100597635	WG18022548	HILL ST	VALE PL	Deferred to 2020
100597632	WG18022548	HILL ST	VALE PL	Deferred to 2020
101313137	WG18022548	HILL ST	VALE PL	Deferred to 2020
900804816	WG18022548	HILL ST	VALE PL	Deferred to 2020
900804818	WG18022548	HILL ST	VALE PL	Deferred to 2020
100597634	WG18022548	HILL ST	VALE PL	Deferred to 2020
100412759	WG18022548	HILL ST	VALE PL	Deferred to 2020
101313139	WG18022548	HILL ST	VALE PL	Deferred to 2020
100597633	WG18022548	HILL ST	VALE PL	Deferred to 2020
100597631	WG18022548	HILL ST	VALE PL	Deferred to 2020
900536168	WG18022615	Purdy St	Park Av, Halstead Av	Deferred to 2020
100617641	WG19000131	TRAILS END	HIGHFIELD RD	Completed
100617640	WG19000131	TRAILS END	HIGHFIELD RD	Completed
900528649	WG19000131	TRAILS END	HIGHFIELD RD	Completed
101349327	WG19000132	ELM ST	MAPLE AV	Completed
101349328	WG19000132	ELM ST	MAPLE AV	Completed
101349326	WG19000132	ELM ST	MAPLE AV	Completed
900622726	WG19000166	WALNUT PL	W CEDAR DR	Completed
101248858	WG19000166	WALNUT PL	W CEDAR DR	Completed
101127005	WG19000198	LENROC DR	THOMAS WAY, FINMOR DR	Completed
101127003	WG19000198	LENROC DR	THOMAS WAY, FINMOR DR	Completed
101127002	WG19000198	LENROC DR	THOMAS WAY, FINMOR DR	Completed
101127006	WG19000198	LENROC DR	THOMAS WAY, FINMOR DR	Completed
101127004	WG19000198	LENROC DR	THOMAS WAY, FINMOR DR	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
101127007	WG19000198	LENROC DR	THOMAS WAY, FINMOR DR	Completed
900156630	WG19000237	BEDFORD RD	GREAT OAK LA, ORCHARD ST	Completed
900706716	WG19000237	BEDFORD RD	GREAT OAK LA, ORCHARD ST	Completed
900234004	WG19000304	PELHAM MANOR RD	WITHERBEE AV	Completed
900209673	WG19000304	PELHAM MANOR RD	WITHERBEE AV	Completed
101194896	WG19000333	BEDFORD RD	HUNTVILLE RD, SUNRISE AV	Completed
101338862	WG19000333	BEDFORD RD	HUNTVILLE RD, SUNRISE AV	Completed
101338861	WG19000333	BEDFORD RD	HUNTVILLE RD, SUNRISE AV	Completed
101338863	WG19000333	BEDFORD RD	HUNTVILLE RD, SUNRISE AV	Completed
901167682	WG19000347	MAIN ST	HARRISON ST, ECHO AV	Completed
901349718	WG19000347	MAIN ST	HARRISON ST, ECHO AV	Completed
901167683	WG19000347	MAIN ST	HARRISON ST, ECHO AV	Completed
901349720	WG19000347	MAIN ST	HARRISON ST, ECHO AV	Completed
900414166	WG19000348	E Fountain Pl	HARRISON ST	Completed
900414179	WG19000348	E Fountain Pl	HARRISON ST	Completed
900414153	WG19000348	E Fountain Pl	HARRISON ST	Completed
900414169	WG19000348	E Fountain Pl	HARRISON ST	Completed
900414177	WG19000348	E Fountain Pl	HARRISON ST	Completed
900414168	WG19000348	E Fountain Pl	HARRISON ST	Completed
900414181	WG19000348	E Fountain Pl	HARRISON ST	Completed
900361496	WG19000351	HARRISON ST HARRISON ST	E Fountain Pl, MAIN ST	Work In Progress
900414139	WG19000351	HARRISON ST HARRISON ST	E Fountain Pl, MAIN ST	Work In Progress
900361495	WG19000351	HARRISON ST HARRISON ST	E Fountain Pl, MAIN ST	Work In Progress
900361463	WG19000351	HARRISON ST HARRISON ST	E Fountain Pl, MAIN ST	Work In Progress
900414068	WG19000351	HARRISON ST HARRISON ST	E Fountain Pl, MAIN ST	Work In Progress
900361526	WG19000351	HARRISON ST HARRISON ST	E Fountain Pl, MAIN ST	Work In Progress
900361497	WG19000351	HARRISON ST HARRISON ST	E Fountain Pl, MAIN ST	Work In Progress
900361460	WG19000351	HARRISON ST HARRISON ST	E Fountain Pl, MAIN ST	Work In Progress
900361458	WG19000351	HARRISON ST HARRISON ST	E Fountain Pl, MAIN ST	Work In Progress
900361461	WG19000351	HARRISON ST HARRISON ST	E Fountain Pl, MAIN ST	Work In Progress
900414133	WG19000351	HARRISON ST HARRISON ST	E Fountain Pl, MAIN ST	Work In Progress
900361449	WG19000352	MAIN ST	FRANKLIN AV	Work In Progress
900361456	WG19000352	MAIN ST	FRANKLIN AV	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900361451	WG19000352	MAIN ST	FRANKLIN AV	Work In Progress
901023163	WG19000352	MAIN ST	FRANKLIN AV	Work In Progress
900361524	WG19000352	MAIN ST	FRANKLIN AV	Work In Progress
900361265	WG19000352	MAIN ST	FRANKLIN AV	Work In Progress
900361267	WG19000352	MAIN ST	FRANKLIN AV	Work In Progress
900361457	WG19000352	MAIN ST	FRANKLIN AV	Work In Progress
900361455	WG19000352	MAIN ST	FRANKLIN AV	Work In Progress
900361454	WG19000352	MAIN ST	FRANKLIN AV	Work In Progress
901012559	WG19000352	MAIN ST	FRANKLIN AV	Work In Progress
900361452	WG19000352	MAIN ST	FRANKLIN AV	Work In Progress
901012561	WG19000352	MAIN ST	FRANKLIN AV	Work In Progress
900354759	WG19000353	MAIN ST	LOCUST AV	Work In Progress
900361308	WG19000353	MAIN ST	LOCUST AV	Work In Progress
900361274	WG19000353	MAIN ST	LOCUST AV	Work In Progress
900361277	WG19000353	MAIN ST	LOCUST AV	Work In Progress
900354760	WG19000353	MAIN ST	LOCUST AV	Work In Progress
900354950	WG19000353	MAIN ST	LOCUST AV	Work In Progress
900361276	WG19000353	MAIN ST	LOCUST AV	Work In Progress
900354798	WG19000353	MAIN ST	LOCUST AV	Work In Progress
900361243	WG19000353	MAIN ST	LOCUST AV	Work In Progress
900361304	WG19000353	MAIN ST	LOCUST AV	Work In Progress
900361244	WG19000353	MAIN ST	LOCUST AV	Work In Progress
900354799	WG19000353	MAIN ST	LOCUST AV	Work In Progress
900361285	WG19000353	MAIN ST	LOCUST AV	Work In Progress
901504691	WG19000354	Anderson St	LECOUNT PL	Work In Progress
900361242	WG19000354	Anderson St	LECOUNT PL	Work In Progress
901504685	WG19000354	Anderson St	LECOUNT PL	Work In Progress
900385734	WG19000354	Anderson St	LECOUNT PL	Work In Progress
900361232	WG19000354	Anderson St	LECOUNT PL	Work In Progress
900361310	WG19000354	Anderson St	LECOUNT PL	Work In Progress
900361301	WG19000354	Anderson St	LECOUNT PL	Work In Progress
900385556	WG19000354	Anderson St	LECOUNT PL	Work In Progress
900343240	WG19000356	Main St	MEMORIAL HWY, NORTH AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900378800	WG19000356	Main St	MEMORIAL HWY, NORTH AV	Completed
900378857	WG19000356	Main St	MEMORIAL HWY, NORTH AV	Completed
900378838	WG19000356	Main St	MEMORIAL HWY, NORTH AV	Completed
900378816	WG19000356	Main St	MEMORIAL HWY, NORTH AV	Completed
900378798	WG19000356	Main St	MEMORIAL HWY, NORTH AV	Completed
900378846	WG19000356	Main St	MEMORIAL HWY, NORTH AV	Completed
900378837	WG19000356	Main St	MEMORIAL HWY, NORTH AV	Completed
900378861	WG19000356	Main St	MEMORIAL HWY, NORTH AV	Completed
900378860	WG19000356	Main St	MEMORIAL HWY, NORTH AV	Completed
900378801	WG19000356	Main St	MEMORIAL HWY, NORTH AV	Completed
900378824	WG19000356	Main St	MEMORIAL HWY, NORTH AV	Completed
900378811	WG19000356	Main St	MEMORIAL HWY, NORTH AV	Completed
900378848	WG19000356	Main St	MEMORIAL HWY, NORTH AV	Completed
900378821	WG19000356	Main St	MEMORIAL HWY, NORTH AV	Completed
900378797	WG19000356	Main St	MEMORIAL HWY, NORTH AV	Completed
900343241	WG19000356	Main St	MEMORIAL HWY, NORTH AV	Completed
900193473	WG19000592	CHATHAM RD	PYLMOUTH RD	Completed
101578678	WG19000669	ASHBURTON AVE	WOODWORTH AVE, ALEXANDER ST	Completed
101578683	WG19000669	ASHBURTON AVE	WOODWORTH AVE, ALEXANDER ST	Completed
101578682	WG19000669	ASHBURTON AVE	WOODWORTH AVE, ALEXANDER ST	Completed
101427877	WG19000669	ASHBURTON AVE	WOODWORTH AVE, ALEXANDER ST	Completed
101427874	WG19000669	ASHBURTON AVE	WOODWORTH AVE, ALEXANDER ST	Completed
101578679	WG19000669	ASHBURTON AVE	WOODWORTH AVE, ALEXANDER ST	Completed
101578681	WG19000669	ASHBURTON AVE	WOODWORTH AVE, ALEXANDER ST	Completed
100981027	WG19000837	SYBIL ST	WALDO AV	Completed
100980987	WG19000837	SYBIL ST	WALDO AV	Completed
101063049	WG19000845	ASHBURTON AVE	ALEXANDER ST, WOODWORTH AVE	Completed
101063048	WG19000845	ASHBURTON AVE	ALEXANDER ST, WOODWORTH AVE	Completed
101578676	WG19000845	ASHBURTON AVE	ALEXANDER ST, WOODWORTH AVE	Completed
101063046	WG19000845	ASHBURTON AVE	ALEXANDER ST, WOODWORTH AVE	Completed
101063047	WG19000845	ASHBURTON AVE	ALEXANDER ST, WOODWORTH AVE	Completed
101063045	WG19000845	ASHBURTON AVE	ALEXANDER ST, WOODWORTH AVE	Completed
101063036	WG19000846	ALEXANDER ST	ASHBURTON AV, BABCOCK PL	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
101063035	WG19000846	ALEXANDER ST	ASHBURTON AV, BABCOCK PL	Completed
101063033	WG19000846	ALEXANDER ST	ASHBURTON AV, BABCOCK PL	Completed
101063037	WG19000846	ALEXANDER ST	ASHBURTON AV, BABCOCK PL	Completed
101063034	WG19000846	ALEXANDER ST	ASHBURTON AV, BABCOCK PL	Completed
101063040	WG19000846	ALEXANDER ST	ASHBURTON AV, BABCOCK PL	Completed
101063038	WG19000846	ALEXANDER ST	ASHBURTON AV, BABCOCK PL	Completed
101063039	WG19000846	ALEXANDER ST	ASHBURTON AV, BABCOCK PL	Completed
101063032	WG19000849	ALEXANDER STREET	ASHBURTON AVENUE, BABCOCK PLACE	Completed
101063031	WG19000849	ALEXANDER STREET	ASHBURTON AVENUE, BABCOCK PLACE	Completed
101063050	WG19000849	ALEXANDER STREET	ASHBURTON AVENUE, BABCOCK PLACE	Completed
900791156	WG19000854	ALEXANDER STREET	ASHBURTON AVENUE, BABCOCK PLACE	Completed
900773448	WG19000854	ALEXANDER STREET	ASHBURTON AVENUE, BABCOCK PLACE	Completed
101063030	WG19000854	ALEXANDER STREET	ASHBURTON AVENUE, BABCOCK PLACE	Completed
100980830	WG19000861	BATTLE AV	CENTRAL AV, CLEVELAND ST	Completed
100981020	WG19000861	BATTLE AV	CENTRAL AV, CLEVELAND ST	Completed
100981016	WG19000861	BATTLE AV	CENTRAL AV, CLEVELAND ST	Completed
100980991	WG19000861	BATTLE AV	CENTRAL AV, CLEVELAND ST	Completed
100981017	WG19000861	BATTLE AV	CENTRAL AV, CLEVELAND ST	Completed
100981018	WG19000861	BATTLE AV	CENTRAL AV, CLEVELAND ST	Completed
100981026	WG19000861	BATTLE AV	CENTRAL AV, CLEVELAND ST	Completed
100981024	WG19000861	BATTLE AV	CENTRAL AV, CLEVELAND ST	Completed
100980831	WG19000861	BATTLE AV	CENTRAL AV, CLEVELAND ST	Completed
100981019	WG19000861	BATTLE AV	CENTRAL AV, CLEVELAND ST	Completed
100981025	WG19000861	BATTLE AV	CENTRAL AV, CLEVELAND ST	Completed
101410612	WG19000947	ROBERT AV	GLEN AV	Completed
101410591	WG19000947	ROBERT AV	GLEN AV	Completed
100804989	WG19000947	ROBERT AV	GLEN AV	Completed
901679671	WG19000947	ROBERT AV	GLEN AV	Completed
901679672	WG19000947	ROBERT AV	GLEN AV	Completed
100176020	WG19001192	N COLONIAL PKWY	PRINCETON AVE, OAKLAND AV	Completed
100176021	WG19001192	N COLONIAL PKWY	PRINCETON AVE, OAKLAND AV	Completed
100176022	WG19001192	N COLONIAL PKWY	PRINCETON AVE, OAKLAND AV	Completed
100176025	WG19001192	N COLONIAL PKWY	PRINCETON AVE, OAKLAND AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900150981	WG19001306	BEDFORD RD	LOCUST RD, VIEW ST	Work In Progress
900145958	WG19001306	BEDFORD RD	LOCUST RD, VIEW ST	Work In Progress
100141019	WG19001577	HUTCHINSON AV	MEADOW RD	Completed
100110694	WG19001578	EASTWOODS LA	S. WOODS LA	Completed
100110690	WG19001578	EASTWOODS LA	S. WOODS LA	Completed
100110723	WG19001578	EASTWOODS LA	S. WOODS LA	Completed
100110692	WG19001578	EASTWOODS LA	S. WOODS LA	Completed
100110693	WG19001578	EASTWOODS LA	S. WOODS LA	Completed
100110722	WG19001578	EASTWOODS LA	S. WOODS LA	Completed
900073043	WG19001578	EASTWOODS LA	S. WOODS LA	Completed
100110691	WG19001578	EASTWOODS LA	S. WOODS LA	Completed
101136571	WG19001585	STEPHEN DR	SHELDON AV	Completed
101136570	WG19001585	STEPHEN DR	SHELDON AV	Completed
101136753	WG19001585	STEPHEN DR	SHELDON AV	Completed
100911471	WG19001586	BRITE AVENUE	KINGSTON ROAD, HUNTINGTON AVENUE	Completed
100911470	WG19001586	BRITE AVENUE	KINGSTON ROAD, HUNTINGTON AVENUE	Completed
100911464	WG19001586	BRITE AVENUE	KINGSTON ROAD, HUNTINGTON AVENUE	Completed
100892477	WG19001586	BRITE AVENUE	KINGSTON ROAD, HUNTINGTON AVENUE	Completed
100910951	WG19001588	HUNTINGTON AV	BRITE AV	Completed
100910950	WG19001588	HUNTINGTON AV	BRITE AV	Completed
100910962	WG19001588	HUNTINGTON AV	BRITE AV	Completed
901208227	WG19001589	SHERBROOKE ROAD	WHITE PLAINS POST ROAD	Completed
101402278	WG19001589	SHERBROOKE ROAD	WHITE PLAINS POST ROAD	Completed
101402277	WG19001589	SHERBROOKE ROAD	WHITE PLAINS POST ROAD	Completed
900225649	WG19001669	SECOR LA	JAMES ST, WOLFS LA	Completed
901305661	WG19001669	SECOR LA	JAMES ST, WOLFS LA	Completed
900296133	WG19001669	SECOR LA	JAMES ST, WOLFS LA	Completed
900296134	WG19001669	SECOR LA	JAMES ST, WOLFS LA	Completed
900225719	WG19001669	SECOR LA	JAMES ST, WOLFS LA	Completed
900225645	WG19001669	SECOR LA	JAMES ST, WOLFS LA	Completed
900210707	WG19001669	SECOR LA	JAMES ST, WOLFS LA	Completed
900225648	WG19001669	SECOR LA	JAMES ST, WOLFS LA	Completed
100752554	WG19001672	FRANKLIN ST	S RIDGE ST, MERRIT ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
100752556	WG19001672	FRANKLIN ST	S RIDGE ST, MERRIT ST	Completed
101402613	WG19001672	FRANKLIN ST	S RIDGE ST, MERRIT ST	Completed
100752555	WG19001672	FRANKLIN ST	S RIDGE ST, MERRIT ST	Completed
900940116	WG19001672	FRANKLIN ST	S RIDGE ST, MERRIT ST	Completed
101406667	WG19001673	HUSTED ST	BROOK RD	Completed
901569567	WG19001673	HUSTED ST	BROOK RD	Completed
901565384	WG19001673	HUSTED ST	BROOK RD	Completed
100948649	WG19001674	MAPLEWOOD LA	COMLY AV	Completed
100948631	WG19001674	MAPLEWOOD LA	COMLY AV	Completed
100948648	WG19001674	MAPLEWOOD LA	COMLY AV	Completed
100948650	WG19001674	MAPLEWOOD LA	COMLY AV	Completed
900362117	WG19001676	BRADFORD RD	BEECHWOOD AV	Completed
900362094	WG19001676	BRADFORD RD	BEECHWOOD AV	Completed
900362109	WG19001676	BRADFORD RD	BEECHWOOD AV	Completed
900362110	WG19001676	BRADFORD RD	BEECHWOOD AV	Completed
900362108	WG19001676	BRADFORD RD	BEECHWOOD AV	Completed
900362107	WG19001676	BRADFORD RD	BEECHWOOD AV	Completed
100543091	WG19001939	HEATHCOTE RD	SHERBROOKE RD, DUCK POND RD	Completed
100125748	WG19001939	HEATHCOTE RD	SHERBROOKE RD, DUCK POND RD	Completed
100125747	WG19001939	HEATHCOTE RD	SHERBROOKE RD, DUCK POND RD	Completed
900632010	WG19001939	HEATHCOTE RD	SHERBROOKE RD, DUCK POND RD	Completed
100543080	WG19001939	HEATHCOTE RD	SHERBROOKE RD, DUCK POND RD	Completed
900764876	WG19001939	HEATHCOTE RD	SHERBROOKE RD, DUCK POND RD	Completed
100543081	WG19001939	HEATHCOTE RD	SHERBROOKE RD, DUCK POND RD	Completed
101144824	WG19002059	OAKRIDGE DR	GREYROCK RD N	Completed
101144825	WG19002059	OAKRIDGE DR	GREYROCK RD N	Completed
101144821	WG19002059	OAKRIDGE DR	GREYROCK RD N	Completed
101144823	WG19002059	OAKRIDGE DR	GREYROCK RD N	Completed
101144842	WG19002059	OAKRIDGE DR	GREYROCK RD N	Completed
101144387	WG19002059	OAKRIDGE DR	GREYROCK RD N	Completed
101579357	WG19002376	BABCOCK PL	WOODWORTH AV, Warburton Av	Completed
101578830	WG19002459	BABCOCK PL	WOODWORTH AV, Warburton Av	Completed
101578831	WG19002459	BABCOCK PL	WOODWORTH AV, Warburton Av	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
100702227	WG19002839	BELLEVUE AV	TRAUSNECK PL, VALLEY AV	Completed
100702211	WG19002839	BELLEVUE AV	TRAUSNECK PL, VALLEY AV	Completed
101102184	WG19002839	BELLEVUE AV	TRAUSNECK PL, VALLEY AV	Completed
100702230	WG19002839	BELLEVUE AV	TRAUSNECK PL, VALLEY AV	Completed
100702238	WG19002839	BELLEVUE AV	TRAUSNECK PL, VALLEY AV	Completed
100702226	WG19002839	BELLEVUE AV	TRAUSNECK PL, VALLEY AV	Completed
100702237	WG19002839	BELLEVUE AV	TRAUSNECK PL, VALLEY AV	Completed
100702229	WG19002839	BELLEVUE AV	TRAUSNECK PL, VALLEY AV	Completed
100702228	WG19002839	BELLEVUE AV	TRAUSNECK PL, VALLEY AV	Completed
101102185	WG19002839	BELLEVUE AV	TRAUSNECK PL, VALLEY AV	Completed
100702231	WG19002839	BELLEVUE AV	TRAUSNECK PL, VALLEY AV	Completed
101102183	WG19002839	BELLEVUE AV	TRAUSNECK PL, VALLEY AV	Completed
100702235	WG19002839	BELLEVUE AV	TRAUSNECK PL, VALLEY AV	Completed
100702236	WG19002839	BELLEVUE AV	TRAUSNECK PL, VALLEY AV	Completed
100967678	WG19003046	W CLINTON AV	S BROADWAY, S BUCKHOUT ST	Completed
900439174	WG19003046	W CLINTON AV	S BROADWAY, S BUCKHOUT ST	Completed
100967677	WG19003046	W CLINTON AV	S BROADWAY, S BUCKHOUT ST	Completed
100967626	WG19003047	W CLINTON AV	S BROADWAY, S BUCKHOUT ST	Completed
100967676	WG19003047	W CLINTON AV	S BROADWAY, S BUCKHOUT ST	Completed
100967506	WG19003048	W CLINTON AV	S BROADWAY, S BUCKHOUT ST	Completed
900863222	WG19003049	W CLINTON AV	S BROADWAY, S BUCKHOUT ST	Completed
100967512	WG19003049	W CLINTON AV	S BROADWAY, S BUCKHOUT ST	Completed
100967516	WG19003049	W CLINTON AV	S BROADWAY, S BUCKHOUT ST	Completed
100967513	WG19003049	W CLINTON AV	S BROADWAY, S BUCKHOUT ST	Completed
900863223	WG19003049	W CLINTON AV	S BROADWAY, S BUCKHOUT ST	Completed
100967515	WG19003049	W CLINTON AV	S BROADWAY, S BUCKHOUT ST	Completed
101043989	WG19003050	S BUCKHOUT ST	STATION RD, CLINTON AVENUE	Completed
101043990	WG19003051	S BUCKHOUT STREET	STATION RD, W CLINTON AV	Completed
101176080	WG19003051	S BUCKHOUT STREET	STATION RD, W CLINTON AV	Completed
101176088	WG19003052	S BUCKHOUT ST	STATION RD, W CLINTON AV	Completed
101176089	WG19003052	S BUCKHOUT ST	STATION RD, W CLINTON AV	Completed
100146010	WG19003348	BOULEVARD E	SCHUYLER ST, ROCKLAND PL	Work In Progress
900191664	WG19003348	BOULEVARD E	SCHUYLER ST, ROCKLAND PL	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
100146011	WG19003348	BOULEVARD E	SCHUYLER ST, ROCKLAND PL	Work In Progress
101238206	WG19003348	BOULEVARD E	SCHUYLER ST, ROCKLAND PL	Work In Progress
100146009	WG19003348	BOULEVARD E	SCHUYLER ST, ROCKLAND PL	Work In Progress
100146006	WG19003348	BOULEVARD E	SCHUYLER ST, ROCKLAND PL	Work In Progress
100146007	WG19003348	BOULEVARD E	SCHUYLER ST, ROCKLAND PL	Work In Progress
100146012	WG19003348	BOULEVARD E	SCHUYLER ST, ROCKLAND PL	Work In Progress
100146013	WG19003348	BOULEVARD E	SCHUYLER ST, ROCKLAND PL	Work In Progress
100146008	WG19003348	BOULEVARD E	SCHUYLER ST, ROCKLAND PL	Work In Progress
101052588	WG19003366	WILLOW STREET	OAK STREET, MOUNT CARMEL PLACE	Deferred to 2020
900693616	WG19003366	WILLOW STREET	OAK STREET, MOUNT CARMEL PLACE	Deferred to 2020
101052587	WG19003366	WILLOW STREET	OAK STREET, MOUNT CARMEL PLACE	Deferred to 2020
101052590	WG19003366	WILLOW STREET	OAK STREET, MOUNT CARMEL PLACE	Deferred to 2020
101052589	WG19003366	WILLOW STREET	OAK STREET, MOUNT CARMEL PLACE	Deferred to 2020
900693596	WG19003368	OAK STREET	WILLOW STREET, MOUNT CARMEL PLACE	Deferred to 2020
901005089	WG19003368	OAK STREET	WILLOW STREET, MOUNT CARMEL PLACE	Deferred to 2020
900693622	WG19003368	OAK STREET	WILLOW STREET, MOUNT CARMEL PLACE	Deferred to 2020
900693595	WG19003368	OAK STREET	WILLOW STREET, MOUNT CARMEL PLACE	Deferred to 2020
101076400	WG19003368	OAK STREET	WILLOW STREET, MOUNT CARMEL PLACE	Deferred to 2020
901005090	WG19003368	OAK STREET	WILLOW STREET, MOUNT CARMEL PLACE	Deferred to 2020
900531949	WG19003368	OAK STREET	WILLOW STREET, MOUNT CARMEL PLACE	Deferred to 2020
900693619	WG19003368	OAK STREET	WILLOW STREET, MOUNT CARMEL PLACE	Deferred to 2020
901005102	WG19003368	OAK STREET	WILLOW STREET, MOUNT CARMEL PLACE	Deferred to 2020
101052597	WG19003368	OAK STREET	WILLOW STREET, MOUNT CARMEL PLACE	Deferred to 2020
901091600	WG19003369	OAK STREET	MOUNT CARMEL PLACE, POPLAR STREET	Deferred to 2020
101076402	WG19003369	OAK STREET	MOUNT CARMEL PLACE, POPLAR STREET	Deferred to 2020
901091601	WG19003369	OAK STREET	MOUNT CARMEL PLACE, POPLAR STREET	Deferred to 2020
101076401	WG19003369	OAK STREET	MOUNT CARMEL PLACE, POPLAR STREET	Deferred to 2020
101076403	WG19003369	OAK STREET	MOUNT CARMEL PLACE, POPLAR STREET	Deferred to 2020
900531948	WG19003369	OAK STREET	MOUNT CARMEL PLACE, POPLAR STREET	Deferred to 2020
901091602	WG19003369	OAK STREET	MOUNT CARMEL PLACE, POPLAR STREET	Deferred to 2020
900259575	WG19003467	SYCAMORE AV	RONALDS AV, KINGS HWY	Completed
901519560	WG19003467	SYCAMORE AV	RONALDS AV, KINGS HWY	Completed
900214440	WG19003467	SYCAMORE AV	RONALDS AV, KINGS HWY	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900259574	WG19003467	SYCAMORE AV	RONALDS AV, KINGS HWY	Completed
100588574	WG19003535	ARGYLE RD	ADELPHI AV, AVONDALE RD	Deferred to 2020
901081104	WG19003535	ARGYLE RD	ADELPHI AV, AVONDALE RD	Deferred to 2020
900420341	WG19003554	WASHINGTON ST	BAY ST, REQUA ST	Completed
900420340	WG19003554	WASHINGTON ST	BAY ST, REQUA ST	Completed
900420342	WG19003554	WASHINGTON ST	BAY ST, REQUA ST	Completed
101344690	WG19003554	WASHINGTON ST	BAY ST, REQUA ST	Completed
901005122	WG19003555	WASHINGTON ST	REQUA ST, HUDSON ST	Completed
101344691	WG19003555	WASHINGTON ST	REQUA ST, HUDSON ST	Completed
101344693	WG19003555	WASHINGTON ST	REQUA ST, HUDSON ST	Completed
901005119	WG19003555	WASHINGTON ST	REQUA ST, HUDSON ST	Completed
101344681	WG19003555	WASHINGTON ST	REQUA ST, HUDSON ST	Completed
101344692	WG19003555	WASHINGTON ST	REQUA ST, HUDSON ST	Completed
101344682	WG19003555	WASHINGTON ST	REQUA ST, HUDSON ST	Completed
901005125	WG19003555	WASHINGTON ST	REQUA ST, HUDSON ST	Completed
901005120	WG19003555	WASHINGTON ST	REQUA ST, HUDSON ST	Completed
101346832	WG19003555	WASHINGTON ST	REQUA ST, HUDSON ST	Completed
101346821	WG19003555	WASHINGTON ST	REQUA ST, HUDSON ST	Completed
101346838	WG19003556	WASHINGTON ST	HUDSON ST, SOUTH ST	Completed
101346834	WG19003556	WASHINGTON ST	HUDSON ST, SOUTH ST	Completed
101346833	WG19003556	WASHINGTON ST	HUDSON ST, SOUTH ST	Completed
101346831	WG19003556	WASHINGTON ST	HUDSON ST, SOUTH ST	Completed
101346839	WG19003556	WASHINGTON ST	HUDSON ST, SOUTH ST	Completed
101346830	WG19003556	WASHINGTON ST	HUDSON ST, SOUTH ST	Completed
900393614	WG19003557	WASHINGTON ST	HUDSON ST, SOUTH ST	Completed
900416823	WG19003557	WASHINGTON ST	HUDSON ST, SOUTH ST	Completed
101346819	WG19003557	WASHINGTON ST	HUDSON ST, SOUTH ST	Completed
900416824	WG19003557	WASHINGTON ST	HUDSON ST, SOUTH ST	Completed
900377092	WG19003569	SECOND ST	BEECHWOOD AV, JONES ST	Completed
101144845	WG19003936	HARBOR DR	GREYROCK RD S, SHORE DR	Completed
900316742	WG19004005	BOULEVARD	HIGHBROOK AV, PELHAMDALE AV	Deferred to 2020
101418166	WG19004160	WASHINGTON AVE	235' S/O SHAY DRIVE, EDGEWOOD AVE	Completed
900324584	WG19004376	COURTER AV	MARION PL, MCLEAN AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900324541	WG19004376	COURTER AV	MARION PL, MCLEAN AV	Completed
900324581	WG19004376	COURTER AV	MARION PL, MCLEAN AV	Completed
900371593	WG19004376	COURTER AV	MARION PL, MCLEAN AV	Completed
900324580	WG19004376	COURTER AV	MARION PL, MCLEAN AV	Completed
900347793	WG19004376	COURTER AV	MARION PL, MCLEAN AV	Completed
900347792	WG19004376	COURTER AV	MARION PL, MCLEAN AV	Completed
900371592	WG19004376	COURTER AV	MARION PL, MCLEAN AV	Completed
900324583	WG19004376	COURTER AV	MARION PL, MCLEAN AV	Completed
900324540	WG19004376	COURTER AV	MARION PL, MCLEAN AV	Completed
901367021	WG19004376	COURTER AV	MARION PL, MCLEAN AV	Completed
900371591	WG19004376	COURTER AV	MARION PL, MCLEAN AV	Completed
900324590	WG19004376	COURTER AV	MARION PL, MCLEAN AV	Completed
900371590	WG19004376	COURTER AV	MARION PL, MCLEAN AV	Completed
901591137	WG19004376	COURTER AV	MARION PL, MCLEAN AV	Completed
901367020	WG19004376	COURTER AV	MARION PL, MCLEAN AV	Completed
901591136	WG19004376	COURTER AV	MARION PL, MCLEAN AV	Completed
900324545	WG19004376	COURTER AV	MARION PL, MCLEAN AV	Completed
900324587	WG19004376	COURTER AV	MARION PL, MCLEAN AV	Completed
100533740	WG19004406	CROSS ST	GRACE CHURCH ST, MILTON RD	Completed
901455346	WG19004406	CROSS ST	GRACE CHURCH ST, MILTON RD	Completed
100533739	WG19004406	CROSS ST	GRACE CHURCH ST, MILTON RD	Completed
100535006	WG19004406	CROSS ST	GRACE CHURCH ST, MILTON RD	Completed
900528654	WG19004406	CROSS ST	GRACE CHURCH ST, MILTON RD	Completed
901331581	WG19004407	SHADOW LA	HARRISON DR	Deferred to 2020
900431984	WG19004522	GOMER ST	FARM WALK RD, STERLING TERR	Completed
900447327	WG19004522	GOMER ST	FARM WALK RD, STERLING TERR	Completed
900751513	WG19004522	GOMER ST	FARM WALK RD, STERLING TERR	Completed
900447311	WG19004522	GOMER ST	FARM WALK RD, STERLING TERR	Completed
900447315	WG19004524	GOMER ST	FARM WALK RD, STERLING TERR	Completed
900447334	WG19004524	GOMER ST	FARM WALK RD, STERLING TERR	Completed
900447322	WG19004524	GOMER ST	FARM WALK RD, STERLING TERR	Completed
900447317	WG19004524	GOMER ST	FARM WALK RD, STERLING TERR	Completed
900447312	WG19004524	GOMER ST	FARM WALK RD, STERLING TERR	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900439609	WG19004529	GOMER ST	BARWAY DR, FARM WALK RD	Work In Progress
900439610	WG19004529	GOMER ST	BARWAY DR, FARM WALK RD	Work In Progress
900443440	WG19004529	GOMER ST	BARWAY DR, FARM WALK RD	Work In Progress
900439608	WG19004530	GOMER ST	BARWAY DR, GRANITE SPRINGS RD	Deferred to 2020
900436152	WG19004530	GOMER ST	BARWAY DR, GRANITE SPRINGS RD	Deferred to 2020
900436150	WG19004530	GOMER ST	BARWAY DR, GRANITE SPRINGS RD	Deferred to 2020
900436146	WG19004530	GOMER ST	BARWAY DR, GRANITE SPRINGS RD	Deferred to 2020
900436148	WG19004530	GOMER ST	BARWAY DR, GRANITE SPRINGS RD	Deferred to 2020
900436139	WG19004530	GOMER ST	BARWAY DR, GRANITE SPRINGS RD	Deferred to 2020
900436140	WG19004530	GOMER ST	BARWAY DR, GRANITE SPRINGS RD	Deferred to 2020
100160121	WG19005074	ROCKLAND AV	WOODY LA	Completed
100160119	WG19005074	ROCKLAND AV	WOODY LA	Completed
900522412	WG19005074	ROCKLAND AV	WOODY LA	Completed
900664240	WG19005074	ROCKLAND AV	WOODY LA	Completed
100160126	WG19005074	ROCKLAND AV	WOODY LA	Completed
900664233	WG19005074	ROCKLAND AV	WOODY LA	Completed
100160120	WG19005074	ROCKLAND AV	WOODY LA	Completed
900664243	WG19005074	ROCKLAND AV	WOODY LA	Completed
100160125	WG19005074	ROCKLAND AV	WOODY LA	Completed
100141038	WG19005577	HERKIMER RD	MEADOW RD	Completed
100141040	WG19005577	HERKIMER RD	MEADOW RD	Completed
100141039	WG19005577	HERKIMER RD	MEADOW RD	Completed
100141041	WG19005577	HERKIMER RD	MEADOW RD	Completed
100141036	WG19005577	HERKIMER RD	MEADOW RD	Completed
100141037	WG19005577	HERKIMER RD	MEADOW RD	Completed
900176323	WG19005824	STEVENS AV	COLUMBUS AV	Completed
900176328	WG19005824	STEVENS AV	COLUMBUS AV	Completed
900176326	WG19005824	STEVENS AV	COLUMBUS AV	Completed
900176332	WG19005824	STEVENS AV	COLUMBUS AV	Completed
101416622	WG19006096	COMMERCE ST	PEARL ST, MAIN ST	Deferred to 2020
101416624	WG19006096	COMMERCE ST	PEARL ST, MAIN ST	Deferred to 2020
101416620	WG19006096	COMMERCE ST	PEARL ST, MAIN ST	Deferred to 2020
101416626	WG19006096	COMMERCE ST	PEARL ST, MAIN ST	Deferred to 2020

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
101416621	WG19006096	COMMERCE ST	PEARL ST, MAIN ST	Deferred to 2020
101416588	WG19006096	COMMERCE ST	PEARL ST, MAIN ST	Deferred to 2020
101416627	WG19006096	COMMERCE ST	PEARL ST, MAIN ST	Deferred to 2020
101416589	WG19006096	COMMERCE ST	PEARL ST, MAIN ST	Deferred to 2020
101416629	WG19006096	COMMERCE ST	PEARL ST, MAIN ST	Deferred to 2020
101416590	WG19006096	COMMERCE ST	PEARL ST, MAIN ST	Deferred to 2020
101416623	WG19006096	COMMERCE ST	PEARL ST, MAIN ST	Deferred to 2020
101416591	WG19006097	COMMERCE ST	MAIN ST, BRADFORD ST	Completed
900045920	WG19006097	COMMERCE ST	MAIN ST, BRADFORD ST	Completed
900962576	WG19006097	COMMERCE ST	MAIN ST, BRADFORD ST	Completed
900045880	WG19006097	COMMERCE ST	MAIN ST, BRADFORD ST	Completed
101416592	WG19006097	COMMERCE ST	MAIN ST, BRADFORD ST	Completed
900055159	WG19006097	COMMERCE ST	MAIN ST, BRADFORD ST	Completed
900045918	WG19006097	COMMERCE ST	MAIN ST, BRADFORD ST	Completed
900045881	WG19006097	COMMERCE ST	MAIN ST, BRADFORD ST	Completed
900045877	WG19006097	COMMERCE ST	MAIN ST, BRADFORD ST	Completed
900320475	WG19006306	HARMON AVENUE	HARMON PLACE	Completed
900320557	WG19006306	HARMON AVENUE	HARMON PLACE	Completed
900436130	WG19006306	HARMON AVENUE	HARMON PLACE	Completed
900320546	WG19006306	HARMON AVENUE	HARMON PLACE	Completed
900320576	WG19006306	HARMON AVENUE	HARMON PLACE	Completed
900320577	WG19006306	HARMON AVENUE	HARMON PLACE	Completed
900320551	WG19006306	HARMON AVENUE	HARMON PLACE	Completed
900336715	WG19006306	HARMON AVENUE	HARMON PLACE	Completed
900320547	WG19006306	HARMON AVENUE	HARMON PLACE	Completed
900320476	WG19006306	HARMON AVENUE	HARMON PLACE	Completed
900320559	WG19006306	HARMON AVENUE	HARMON PLACE	Completed
900349779	WG19006307	HARMON AVENUE	BENEDICT PLACE	Completed
900353891	WG19006307	HARMON AVENUE	BENEDICT PLACE	Completed
900349777	WG19006307	HARMON AVENUE	BENEDICT PLACE	Completed
900349758	WG19006307	HARMON AVENUE	BENEDICT PLACE	Completed
900349773	WG19006307	HARMON AVENUE	BENEDICT PLACE	Completed
900349775	WG19006307	HARMON AVENUE	BENEDICT PLACE	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900220553	WG19006307	HARMON AVENUE	BENEDICT PLACE	Completed
900322085	WG19006313	LINCOLN AV	1ST AV, 4TH AV	Completed
900637721	WG19006313	LINCOLN AV	1ST AV, 4TH AV	Completed
901035406	WG19006313	LINCOLN AV	1ST AV, 4TH AV	Completed
900466969	WG19006313	LINCOLN AV	1ST AV, 4TH AV	Completed
901012731	WG19006314	LINCOLN AV	4TH AV, 7TH AV	Work In Progress
900339120	WG19006314	LINCOLN AV	4TH AV, 7TH AV	Work In Progress
901138543	WG19006314	LINCOLN AV	4TH AV, 7TH AV	Work In Progress
900339132	WG19006314	LINCOLN AV	4TH AV, 7TH AV	Work In Progress
900339129	WG19006314	LINCOLN AV	4TH AV, 7TH AV	Work In Progress
900322087	WG19006314	LINCOLN AV	4TH AV, 7TH AV	Work In Progress
900322101	WG19006314	LINCOLN AV	4TH AV, 7TH AV	Work In Progress
900339126	WG19006314	LINCOLN AV	4TH AV, 7TH AV	Work In Progress
901138556	WG19006314	LINCOLN AV	4TH AV, 7TH AV	Work In Progress
901138542	WG19006314	LINCOLN AV	4TH AV, 7TH AV	Work In Progress
900339136	WG19006314	LINCOLN AV	4TH AV, 7TH AV	Work In Progress
900322099	WG19006314	LINCOLN AV	4TH AV, 7TH AV	Work In Progress
900339127	WG19006314	LINCOLN AV	4TH AV, 7TH AV	Work In Progress
900339139	WG19006314	LINCOLN AV	4TH AV, 7TH AV	Work In Progress
901138547	WG19006314	LINCOLN AV	4TH AV, 7TH AV	Work In Progress
900339137	WG19006314	LINCOLN AV	4TH AV, 7TH AV	Work In Progress
900325744	WG19006314	LINCOLN AV	4TH AV, 7TH AV	Work In Progress
901138552	WG19006314	LINCOLN AV	4TH AV, 7TH AV	Work In Progress
900349491	WG19006316	LINCOLN AV	7TH AV, 9TH AV	Work In Progress
900349536	WG19006316	LINCOLN AV	7TH AV, 9TH AV	Work In Progress
900349596	WG19006316	LINCOLN AV	7TH AV, 9TH AV	Work In Progress
900742683	WG19006316	LINCOLN AV	7TH AV, 9TH AV	Work In Progress
900349615	WG19006316	LINCOLN AV	7TH AV, 9TH AV	Work In Progress
900349566	WG19006316	LINCOLN AV	7TH AV, 9TH AV	Work In Progress
900349587	WG19006316	LINCOLN AV	7TH AV, 9TH AV	Work In Progress
900344830	WG19006316	LINCOLN AV	7TH AV, 9TH AV	Work In Progress
100632964	WG19006332	SPRINGDALE RD & LINWOOD RD	LINWOOD RD	Completed
100545687	WG19006394	NASSAU RD	BOSTON POST RD, CAMBRIDGE CT	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
100545688	WG19006394	NASSAU RD	BOSTON POST RD, CAMBRIDGE CT	Completed
100545689	WG19006394	NASSAU RD	BOSTON POST RD, CAMBRIDGE CT	Completed
100545686	WG19006394	NASSAU RD	BOSTON POST RD, CAMBRIDGE CT	Completed
100545690	WG19006394	NASSAU RD	BOSTON POST RD, CAMBRIDGE CT	Completed
100545691	WG19006394	NASSAU RD	BOSTON POST RD, CAMBRIDGE CT	Completed
101081326	WG19006396	SETON ROAD	RIDGE ROAD, ROCKINGSTONE AVENUE	Completed
101081328	WG19006396	SETON ROAD	RIDGE ROAD, ROCKINGSTONE AVENUE	Completed
900303173	WG19006397	INWOOD ST	ST JOHNS AV, CENTRAL PARK AV	Completed
900303221	WG19006397	INWOOD ST	ST JOHNS AV, CENTRAL PARK AV	Completed
100172858	WG19006399	CORTLANDT COURT	HUNTER AVENUE, CORTLANDT AVENUE	Completed
100172849	WG19006399	CORTLANDT COURT	HUNTER AVENUE, CORTLANDT AVENUE	Completed
100172855	WG19006399	CORTLANDT COURT	HUNTER AVENUE, CORTLANDT AVENUE	Completed
100172857	WG19006399	CORTLANDT COURT	HUNTER AVENUE, CORTLANDT AVENUE	Completed
100172856	WG19006399	CORTLANDT COURT	HUNTER AVENUE, CORTLANDT AVENUE	Completed
900302544	WG19006447	MCCOLLUM PLACE	MCLEAN AVENUE, KING AVENUE	Completed
900271629	WG19006447	MCCOLLUM PLACE	MCLEAN AVENUE, KING AVENUE	Completed
900271628	WG19006447	MCCOLLUM PLACE	MCLEAN AVENUE, KING AVENUE	Completed
900271645	WG19006447	MCCOLLUM PLACE	MCLEAN AVENUE, KING AVENUE	Completed
101238208	WG19006721	ROCKLAND PL	BOULEVARD E	Work In Progress
101238207	WG19006721	ROCKLAND PL	BOULEVARD E	Work In Progress
101238226	WG19006721	ROCKLAND PL	BOULEVARD E	Work In Progress
901078541	WG19006721	ROCKLAND PL	BOULEVARD E	Work In Progress
101238216	WG19006721	ROCKLAND PL	BOULEVARD E	Work In Progress
101238257	WG19006721	ROCKLAND PL	BOULEVARD E	Work In Progress
101238225	WG19006721	ROCKLAND PL	BOULEVARD E	Work In Progress
901161041	WG19006724	ROCKINGSTONE AV	GLEN AV, FOREST AV	Completed
100189381	WG19006724	ROCKINGSTONE AV	GLEN AV, FOREST AV	Completed
900132546	WG19006724	ROCKINGSTONE AV	GLEN AV, FOREST AV	Completed
100189383	WG19006724	ROCKINGSTONE AV	GLEN AV, FOREST AV	Completed
101218638	WG19006727	ADELPHI AV	SHELTON ST, WEBSTER AV	Completed
101218632	WG19006727	ADELPHI AV	SHELTON ST, WEBSTER AV	Completed
101218642	WG19006727	ADELPHI AV	SHELTON ST, WEBSTER AV	Completed
101218631	WG19006727	ADELPHI AV	SHELTON ST, WEBSTER AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
101218639	WG19006727	ADELPHI AV	SHELTON ST, WEBSTER AV	Completed
101218636	WG19006727	ADELPHI AV	SHELTON ST, WEBSTER AV	Completed
900936119	WG19006727	ADELPHI AV	SHELTON ST, WEBSTER AV	Completed
101218640	WG19006727	ADELPHI AV	SHELTON ST, WEBSTER AV	Completed
101218637	WG19006727	ADELPHI AV	SHELTON ST, WEBSTER AV	Completed
101218641	WG19006727	ADELPHI AV	SHELTON ST, WEBSTER AV	Completed
101218633	WG19006727	ADELPHI AV	SHELTON ST, WEBSTER AV	Completed
101218634	WG19006727	ADELPHI AV	SHELTON ST, WEBSTER AV	Completed
101218629	WG19006727	ADELPHI AV	SHELTON ST, WEBSTER AV	Completed
101218635	WG19006727	ADELPHI AV	SHELTON ST, WEBSTER AV	Completed
101218630	WG19006727	ADELPHI AV	SHELTON ST, WEBSTER AV	Completed
900885737	WG19006816	S BUCKHOUT ST	STATION RD	Cancelled
900882150	WG19006818	S ASTOR ST	STATION RD, MAIN ST	Work In Progress
900882154	WG19006818	S ASTOR ST	STATION RD, MAIN ST	Work In Progress
101124003	WG19006818	S ASTOR ST	STATION RD, MAIN ST	Work In Progress
901081310	WG19006818	S ASTOR ST	STATION RD, MAIN ST	Work In Progress
101124006	WG19006818	S ASTOR ST	STATION RD, MAIN ST	Work In Progress
900882145	WG19006818	S ASTOR ST	STATION RD, MAIN ST	Work In Progress
900882152	WG19006818	S ASTOR ST	STATION RD, MAIN ST	Work In Progress
900882148	WG19006818	S ASTOR ST	STATION RD, MAIN ST	Work In Progress
100747487	WG19006826	GRANT STGRANT ST	WEST ST, GRANDVIEW AV	Work In Progress
100747486	WG19006826	GRANT STGRANT ST	WEST ST, GRANDVIEW AV	Work In Progress
100747485	WG19006826	GRANT STGRANT ST	WEST ST, GRANDVIEW AV	Work In Progress
100747484	WG19006826	GRANT STGRANT ST	WEST ST, GRANDVIEW AV	Work In Progress
100747752	WG19006827	GRANT ST	S REGENT ST, INWOOD AVE	Work In Progress
100747753	WG19006827	GRANT ST	S REGENT ST, INWOOD AVE	Work In Progress
100747737	WG19006827	GRANT ST	S REGENT ST, INWOOD AVE	Work In Progress
100747778	WG19006827	GRANT ST	S REGENT ST, INWOOD AVE	Work In Progress
100747750	WG19006827	GRANT ST	S REGENT ST, INWOOD AVE	Work In Progress
100747757	WG19006827	GRANT ST	S REGENT ST, INWOOD AVE	Work In Progress
100747751	WG19006827	GRANT ST	S REGENT ST, INWOOD AVE	Work In Progress
100747758	WG19006827	GRANT ST	S REGENT ST, INWOOD AVE	Work In Progress
100747754	WG19006827	GRANT ST	S REGENT ST, INWOOD AVE	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
100747755	WG19006827	GRANT ST	S REGENT ST, INWOOD AVE	Work In Progress
100748462	WG19006827	GRANT ST	S REGENT ST, INWOOD AVE	Work In Progress
100747756	WG19006827	GRANT ST	S REGENT ST, INWOOD AVE	Work In Progress
900904958	WG19006827	GRANT ST	S REGENT ST, INWOOD AVE	Work In Progress
901239702	WG19006828	GRANDVIEW AV	TOURAINA AVE, GRANT ST	Work In Progress
100747730	WG19006828	GRANDVIEW AV	TOURAINA AVE, GRANT ST	Work In Progress
100747748	WG19006828	GRANDVIEW AV	TOURAINA AVE, GRANT ST	Work In Progress
100747760	WG19006828	GRANDVIEW AV	TOURAINA AVE, GRANT ST	Work In Progress
901508001	WG19006828	GRANDVIEW AV	TOURAINA AVE, GRANT ST	Work In Progress
100747739	WG19006828	GRANDVIEW AV	TOURAINA AVE, GRANT ST	Work In Progress
901508003	WG19006828	GRANDVIEW AV	TOURAINA AVE, GRANT ST	Work In Progress
100747749	WG19006828	GRANDVIEW AV	TOURAINA AVE, GRANT ST	Work In Progress
100747729	WG19006828	GRANDVIEW AV	TOURAINA AVE, GRANT ST	Work In Progress
901507999	WG19006829	GRANDVIEW AV	GRANT ST	Work In Progress
100747763	WG19006829	GRANDVIEW AV	GRANT ST	Work In Progress
100747764	WG19006829	GRANDVIEW AV	GRANT ST	Work In Progress
100747761	WG19006829	GRANDVIEW AV	GRANT ST	Work In Progress
100747762	WG19006829	GRANDVIEW AV	GRANT ST	Work In Progress
901196930	WG19006830	INWOOD AV	GRANT ST	Work In Progress
100747767	WG19006830	INWOOD AV	GRANT ST	Work In Progress
901196928	WG19006830	INWOOD AV	GRANT ST	Work In Progress
100747768	WG19006830	INWOOD AV	GRANT ST	Work In Progress
100747776	WG19006830	INWOOD AV	GRANT ST	Work In Progress
901196933	WG19006830	INWOOD AV	GRANT ST	Work In Progress
100747746	WG19006830	INWOOD AV	GRANT ST	Work In Progress
100747771	WG19006830	INWOOD AV	GRANT ST	Work In Progress
100747766	WG19006830	INWOOD AV	GRANT ST	Work In Progress
900910593	WG19006830	INWOOD AV	GRANT ST	Work In Progress
100750146	WG19006830	INWOOD AV	GRANT ST	Work In Progress
901196929	WG19006830	INWOOD AV	GRANT ST	Work In Progress
100747775	WG19006830	INWOOD AV	GRANT ST	Work In Progress
901196934	WG19006830	INWOOD AV	GRANT ST	Work In Progress
100747783	WG19006831	BENT AV	GRANT ST, SHERMAN ST	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
100747779	WG19006831	BENT AV	GRANT ST, SHERMAN ST	Work In Progress
100747784	WG19006831	BENT AV	GRANT ST, SHERMAN ST	Work In Progress
901542455	WG19006831	BENT AV	GRANT ST, SHERMAN ST	Work In Progress
901542453	WG19006831	BENT AV	GRANT ST, SHERMAN ST	Work In Progress
901196931	WG19006831	BENT AV	GRANT ST, SHERMAN ST	Work In Progress
100747785	WG19006831	BENT AV	GRANT ST, SHERMAN ST	Work In Progress
901196924	WG19006831	BENT AV	GRANT ST, SHERMAN ST	Work In Progress
100089167	WG19006832	NORTH RD	ELM LA, FOREST LA	Completed
100089171	WG19006832	NORTH RD	ELM LA, FOREST LA	Completed
100089165	WG19006832	NORTH RD	ELM LA, FOREST LA	Completed
100089172	WG19006832	NORTH RD	ELM LA, FOREST LA	Completed
100089173	WG19006832	NORTH RD	ELM LA, FOREST LA	Completed
100089166	WG19006832	NORTH RD	ELM LA, FOREST LA	Completed
100932070	WG19006833	FOREST LA	NORTH RD, MIDDLE RD	Completed
100932080	WG19006833	FOREST LA	NORTH RD, MIDDLE RD	Completed
100240338	WG19006834	EDGEWOOD LA	NORTH RD, GROVE LA	Completed
100240300	WG19006834	EDGEWOOD LA	NORTH RD, GROVE LA	Completed
100089170	WG19006834	EDGEWOOD LA	NORTH RD, GROVE LA	Completed
100089169	WG19006834	EDGEWOOD LA	NORTH RD, GROVE LA	Completed
100089163	WG19006835	ELM LA	NORTH RD, MIDDLE RD	Completed
100240301	WG19006835	ELM LA	NORTH RD, MIDDLE RD	Completed
100089164	WG19006835	ELM LA	NORTH RD, MIDDLE RD	Completed
100089162	WG19006835	ELM LA	NORTH RD, MIDDLE RD	Completed
100240349	WG19006836	EDGEWOOD LA	GROVE LA, SOUTH RD	Completed
100088900	WG19006836	EDGEWOOD LA	GROVE LA, SOUTH RD	Completed
100240343	WG19006836	EDGEWOOD LA	GROVE LA, SOUTH RD	Completed
100088903	WG19006836	EDGEWOOD LA	GROVE LA, SOUTH RD	Completed
100240344	WG19006836	EDGEWOOD LA	GROVE LA, SOUTH RD	Completed
100240342	WG19006836	EDGEWOOD LA	GROVE LA, SOUTH RD	Completed
100088899	WG19006836	EDGEWOOD LA	GROVE LA, SOUTH RD	Completed
100240341	WG19006836	EDGEWOOD LA	GROVE LA, SOUTH RD	Completed
100240295	WG19006836	EDGEWOOD LA	GROVE LA, SOUTH RD	Completed
100240346	WG19006836	EDGEWOOD LA	GROVE LA, SOUTH RD	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
100240345	WG19006836	EDGEWOOD LA	GROVE LA, SOUTH RD	Completed
100240347	WG19006836	EDGEWOOD LA	GROVE LA, SOUTH RD	Completed
100588572	WG19006871	AVONDALE AV	ARGYLE RD, RUGBY RD	Deferred to 2020
100588573	WG19006871	AVONDALE AV	ARGYLE RD, RUGBY RD	Deferred to 2020
100588571	WG19006871	AVONDALE AV	ARGYLE RD, RUGBY RD	Deferred to 2020
901081103	WG19006871	AVONDALE AV	ARGYLE RD, RUGBY RD	Deferred to 2020
100595399	WG19006872	AVONDALE AV	WEST ST, ARGYLE RD	Deferred to 2020
901161891	WG19006872	AVONDALE AV	WEST ST, ARGYLE RD	Deferred to 2020
100595398	WG19006872	AVONDALE AV	WEST ST, ARGYLE RD	Deferred to 2020
901478171	WG19006872	AVONDALE AV	WEST ST, ARGYLE RD	Deferred to 2020
100595401	WG19006872	AVONDALE AV	WEST ST, ARGYLE RD	Deferred to 2020
100595400	WG19006872	AVONDALE AV	WEST ST, ARGYLE RD	Deferred to 2020
100595358	WG19006872	AVONDALE AV	WEST ST, ARGYLE RD	Deferred to 2020
101311666	WG19006873	WEST ST	HALSTEAD AV, STERLING AV	Work In Progress
100595390	WG19006873	WEST ST	HALSTEAD AV, STERLING AV	Work In Progress
100595386	WG19006873	WEST ST	HALSTEAD AV, STERLING AV	Work In Progress
100595393	WG19006873	WEST ST	HALSTEAD AV, STERLING AV	Work In Progress
101311664	WG19006873	WEST ST	HALSTEAD AV, STERLING AV	Work In Progress
101311663	WG19006873	WEST ST	HALSTEAD AV, STERLING AV	Work In Progress
101311661	WG19006873	WEST ST	HALSTEAD AV, STERLING AV	Work In Progress
101311662	WG19006873	WEST ST	HALSTEAD AV, STERLING AV	Work In Progress
100595361	WG19006873	WEST ST	HALSTEAD AV, STERLING AV	Work In Progress
101311665	WG19006873	WEST ST	HALSTEAD AV, STERLING AV	Work In Progress
100595356	WG19006873	WEST ST	HALSTEAD AV, STERLING AV	Work In Progress
100595389	WG19006873	WEST ST	HALSTEAD AV, STERLING AV	Work In Progress
100595407	WG19006873	WEST ST	HALSTEAD AV, STERLING AV	Work In Progress
901309465	WG19006873	WEST ST	HALSTEAD AV, STERLING AV	Work In Progress
101311675	WG19006874	WEST ST	PARK AV, HALSTEAD AV	Work In Progress
101311668	WG19006874	WEST ST	PARK AV, HALSTEAD AV	Work In Progress
101311674	WG19006874	WEST ST	PARK AV, HALSTEAD AV	Work In Progress
101311630	WG19006874	WEST ST	PARK AV, HALSTEAD AV	Work In Progress
101311672	WG19006874	WEST ST	PARK AV, HALSTEAD AV	Work In Progress
101311673	WG19006874	WEST ST	PARK AV, HALSTEAD AV	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
101311667	WG19006874	WEST ST	PARK AV, HALSTEAD AV	Work In Progress
101311627	WG19006874	WEST ST	PARK AV, HALSTEAD AV	Work In Progress
901590977	WG19006874	WEST ST	PARK AV, HALSTEAD AV	Work In Progress
101311676	WG19006874	WEST ST	PARK AV, HALSTEAD AV	Work In Progress
101311629	WG19006874	WEST ST	PARK AV, HALSTEAD AV	Work In Progress
901590623	WG19006874	WEST ST	PARK AV, HALSTEAD AV	Work In Progress
101311626	WG19006874	WEST ST	PARK AV, HALSTEAD AV	Work In Progress
101311595	WG19006875	PARK AV	HUNTER ST, WEST ST	Work In Progress
101311596	WG19006875	PARK AV	HUNTER ST, WEST ST	Work In Progress
101311604	WG19006875	PARK AV	HUNTER ST, WEST ST	Work In Progress
101311593	WG19006875	PARK AV	HUNTER ST, WEST ST	Work In Progress
101311594	WG19006875	PARK AV	HUNTER ST, WEST ST	Work In Progress
101311606	WG19006875	PARK AV	HUNTER ST, WEST ST	Work In Progress
101311598	WG19006875	PARK AV	HUNTER ST, WEST ST	Work In Progress
101311600	WG19006875	PARK AV	HUNTER ST, WEST ST	Work In Progress
101311599	WG19006875	PARK AV	HUNTER ST, WEST ST	Work In Progress
101311597	WG19006875	PARK AV	HUNTER ST, WEST ST	Work In Progress
101311628	WG19006875	PARK AV	HUNTER ST, WEST ST	Work In Progress
101311605	WG19006875	PARK AV	HUNTER ST, WEST ST	Work In Progress
101304235	WG19006876	PARK AV	FIFTH ST, HUNTER ST	Work In Progress
101304237	WG19006876	PARK AV	FIFTH ST, HUNTER ST	Work In Progress
101311592	WG19006876	PARK AV	FIFTH ST, HUNTER ST	Work In Progress
101304236	WG19006876	PARK AV	FIFTH ST, HUNTER ST	Work In Progress
101304277	WG19006876	PARK AV	FIFTH ST, HUNTER ST	Work In Progress
101304276	WG19006876	PARK AV	FIFTH ST, HUNTER ST	Work In Progress
101304278	WG19006876	PARK AV	FIFTH ST, HUNTER ST	Work In Progress
101311591	WG19006876	PARK AV	FIFTH ST, HUNTER ST	Work In Progress
901360388	WG19006877	FIFTH ST	PARK AV, FOUTH ST	Work In Progress
101304239	WG19006877	FIFTH ST	PARK AV, FOUTH ST	Work In Progress
900338788	WG19006901	LINCOLN AV	9TH AV, STORER AV	Completed
900338912	WG19006901	LINCOLN AV	9TH AV, STORER AV	Completed
901174485	WG19006901	LINCOLN AV	9TH AV, STORER AV	Completed
900338831	WG19006901	LINCOLN AV	9TH AV, STORER AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900338819	WG19006901	LINCOLN AV	9TH AV, STORER AV	Completed
900338795	WG19006901	LINCOLN AV	9TH AV, STORER AV	Completed
900338910	WG19006901	LINCOLN AV	9TH AV, STORER AV	Completed
900338871	WG19006901	LINCOLN AV	9TH AV, STORER AV	Completed
900338787	WG19006901	LINCOLN AV	9TH AV, STORER AV	Completed
900338913	WG19006901	LINCOLN AV	9TH AV, STORER AV	Completed
900338832	WG19006901	LINCOLN AV	9TH AV, STORER AV	Completed
900338865	WG19006901	LINCOLN AV	9TH AV, STORER AV	Completed
900338805	WG19006901	LINCOLN AV	9TH AV, STORER AV	Completed
900338938	WG19006901	LINCOLN AV	9TH AV, STORER AV	Completed
901174490	WG19006901	LINCOLN AV	9TH AV, STORER AV	Completed
900216252	WG19007072	SECOR LA	WOLFS LA, BOSTON POST RD	Completed
900225653	WG19007072	SECOR LA	WOLFS LA, BOSTON POST RD	Completed
900216293	WG19007072	SECOR LA	WOLFS LA, BOSTON POST RD	Completed
900216289	WG19007072	SECOR LA	WOLFS LA, BOSTON POST RD	Completed
900216251	WG19007072	SECOR LA	WOLFS LA, BOSTON POST RD	Completed
900216287	WG19007072	SECOR LA	WOLFS LA, BOSTON POST RD	Completed
900216254	WG19007072	SECOR LA	WOLFS LA, BOSTON POST RD	Completed
900216253	WG19007072	SECOR LA	WOLFS LA, BOSTON POST RD	Completed
100189378	WG19007115	ROCKINGSTONE AV	GLEN RD, FOREST AV	Completed
100189380	WG19007115	ROCKINGSTONE AV	GLEN RD, FOREST AV	Completed
100189410	WG19007115	ROCKINGSTONE AV	GLEN RD, FOREST AV	Completed
100189379	WG19007115	ROCKINGSTONE AV	GLEN RD, FOREST AV	Completed
100189377	WG19007115	ROCKINGSTONE AV	GLEN RD, FOREST AV	Completed
100189375	WG19007115	ROCKINGSTONE AV	GLEN RD, FOREST AV	Completed
100189409	WG19007115	ROCKINGSTONE AV	GLEN RD, FOREST AV	Completed
100189376	WG19007115	ROCKINGSTONE AV	GLEN RD, FOREST AV	Completed
900399420	WG19008096	GARDEN STREET	NORTH AVE, COTTAGE PLACE	Deferred to 2020
900998598	WG19008197	SECOND AV	FIRST ST, SECOND ST	Completed
900302815	WG19008197	SECOND AV	FIRST ST, SECOND ST	Completed
100886711	WG19009680	HAVILAND LA	WOODBROOK RD, BAYLOR CIRCLE	Completed
100886712	WG19009680	HAVILAND LA	WOODBROOK RD, BAYLOR CIRCLE	Completed
100886708	WG19009680	HAVILAND LA	WOODBROOK RD, BAYLOR CIRCLE	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
100886710	WG19009680	HAVILAND LA	WOODBROOK RD, BAYLOR CIRCLE	Completed
900225746	WG19009761	SPLIT ROCK ROAD	TOWNSEND AVENUE	Completed
900225743	WG19009761	SPLIT ROCK ROAD	TOWNSEND AVENUE	Completed
900225742	WG19009761	SPLIT ROCK ROAD	TOWNSEND AVENUE	Completed
900205570	WG19009761	SPLIT ROCK ROAD	TOWNSEND AVENUE	Completed
901158090	WG19009761	SPLIT ROCK ROAD	TOWNSEND AVENUE	Completed
901156520	WG19009761	SPLIT ROCK ROAD	TOWNSEND AVENUE	Completed
900205577	WG19009761	SPLIT ROCK ROAD	TOWNSEND AVENUE	Completed
900214788	WG19009761	SPLIT ROCK ROAD	TOWNSEND AVENUE	Completed
900206935	WG19009761	SPLIT ROCK ROAD	TOWNSEND AVENUE	Completed
900210285	WG19009770	SPLIT ROCK ROAD	WASHINGTON AVENUE, GRANT AVENUE	Completed
900207009	WG19009770	SPLIT ROCK ROAD	WASHINGTON AVENUE, GRANT AVENUE	Completed
900210287	WG19009770	SPLIT ROCK ROAD	WASHINGTON AVENUE, GRANT AVENUE	Completed
900202763	WG19009770	SPLIT ROCK ROAD	WASHINGTON AVENUE, GRANT AVENUE	Completed
900210289	WG19009770	SPLIT ROCK ROAD	WASHINGTON AVENUE, GRANT AVENUE	Completed
900207008	WG19009770	SPLIT ROCK ROAD	WASHINGTON AVENUE, GRANT AVENUE	Completed
900210283	WG19009770	SPLIT ROCK ROAD	WASHINGTON AVENUE, GRANT AVENUE	Completed
900202765	WG19009770	SPLIT ROCK ROAD	WASHINGTON AVENUE, GRANT AVENUE	Completed
900205571	WG19009770	SPLIT ROCK ROAD	WASHINGTON AVENUE, GRANT AVENUE	Completed
900210293	WG19009770	SPLIT ROCK ROAD	WASHINGTON AVENUE, GRANT AVENUE	Completed
900207015	WG19009770	SPLIT ROCK ROAD	WASHINGTON AVENUE, GRANT AVENUE	Completed
900207006	WG19009770	SPLIT ROCK ROAD	WASHINGTON AVENUE, GRANT AVENUE	Completed
900207007	WG19009770	SPLIT ROCK ROAD	WASHINGTON AVENUE, GRANT AVENUE	Completed
900207016	WG19009770	SPLIT ROCK ROAD	WASHINGTON AVENUE, GRANT AVENUE	Completed
101170762	WG19009885	S GOODWIN AV	HARTSDALE RD, E MAIN ST	Completed
101170761	WG19009885	S GOODWIN AV	HARTSDALE RD, E MAIN ST	Completed
900619579	WG19010527	FRANKLIN AVENUE	FOURTH STREET, HUNTER STREET	Completed
101182396	WG19010534	N GOODWIN AV	WHITNEY ST, FRONTAGE ST	Completed
101131977	WG19010534	N GOODWIN AV	WHITNEY ST, FRONTAGE ST	Completed
101131976	WG19010534	N GOODWIN AV	WHITNEY ST, FRONTAGE ST	Completed
900685090	WG19010534	N GOODWIN AV	WHITNEY ST, FRONTAGE ST	Completed
901167874	WG19011897	REQUA STREET	SIMPSON PLACE	Completed
101583899	WG19011917	PULSIFER AVENUE	PALMER ROAD	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900348388	WG19011918	ALTA AVENUE	UNDERCLIFF STREET	Completed
900312434	WG19011933	DEPEYSTER STREET	ABEEL STREET	Completed
101088662	WG19011935	GROVE STREET	GLEENWOOD AVENUE	Completed
101073872	WG19011941	POTOMAC STREET	SAW MILL RIVER ROAD	Completed
900338091	WG19011942	YONKERS TERRACE	BRONX TERRACE	Deferred to 2020
900338042	WG19011942	YONKERS TERRACE	BRONX TERRACE	Deferred to 2020
900338067	WG19011942	YONKERS TERRACE	BRONX TERRACE	Deferred to 2020
900338064	WG19011942	YONKERS TERRACE	BRONX TERRACE	Deferred to 2020
900337898	WG19011942	YONKERS TERRACE	BRONX TERRACE	Deferred to 2020
900337897	WG19011942	YONKERS TERRACE	BRONX TERRACE	Deferred to 2020
900338043	WG19011942	YONKERS TERRACE	BRONX TERRACE	Deferred to 2020
900371154	WG19011943	PARK AVENUE	PROSPECT AVENUE	Completed
900235771	WG19011946	CRARY AVENUE	OAKLEY AVENUE, E. LINCOLN AV	Deferred to 2020
900235772	WG19011946	CRARY AVENUE	OAKLEY AVENUE, E. LINCOLN AV	Deferred to 2020
901134182	WG19011947	MANNING AVENUE	LOCKWOOD AVENUE	Deferred to 2020
100630324	WG19012353	BERRIAN RD	WEBSTER AV, NORTH AV	Deferred to 2020
100630347	WG19012353	BERRIAN RD	WEBSTER AV, NORTH AV	Deferred to 2020
100630323	WG19012353	BERRIAN RD	WEBSTER AV, NORTH AV	Deferred to 2020
100630350	WG19012353	BERRIAN RD	WEBSTER AV, NORTH AV	Deferred to 2020
100630348	WG19012353	BERRIAN RD	WEBSTER AV, NORTH AV	Deferred to 2020
100630349	WG19012353	BERRIAN RD	WEBSTER AV, NORTH AV	Deferred to 2020
100630346	WG19012353	BERRIAN RD	WEBSTER AV, NORTH AV	Deferred to 2020
100630345	WG19012353	BERRIAN RD	WEBSTER AV, NORTH AV	Deferred to 2020
100630322	WG19012353	BERRIAN RD	WEBSTER AV, NORTH AV	Deferred to 2020
100998331	WG19012769	FAIRMONT AVENUE	ASHFORD AVENUE	Completed
100998329	WG19012769	FAIRMONT AVENUE	ASHFORD AVENUE	Completed
100998332	WG19012769	FAIRMONT AVENUE	ASHFORD AVENUE	Completed
100998330	WG19012769	FAIRMONT AVENUE	ASHFORD AVENUE	Completed
100099161	WG19012891	LAKESHORE DR	CALIFORNIA RD, WILDWOOD RD	Deferred to 2020
900071980	WG19012891	LAKESHORE DR	CALIFORNIA RD, WILDWOOD RD	Deferred to 2020
901208534	WG19012892	WILDWOOD RD	LAKESHORE DR, LAKESHORE DR	Deferred to 2020
901600778	WG19012892	WILDWOOD RD	LAKESHORE DR, LAKESHORE DR	Deferred to 2020
900783970	WG19012892	WILDWOOD RD	LAKESHORE DR, LAKESHORE DR	Deferred to 2020

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
100672288	WG19012892	WILDWOOD RD	LAKESHORE DR, LAKESHORE DR	Deferred to 2020
900783963	WG19012892	WILDWOOD RD	LAKESHORE DR, LAKESHORE DR	Deferred to 2020
100672295	WG19012892	WILDWOOD RD	LAKESHORE DR, LAKESHORE DR	Deferred to 2020
100672296	WG19012892	WILDWOOD RD	LAKESHORE DR, LAKESHORE DR	Deferred to 2020
900783960	WG19012892	WILDWOOD RD	LAKESHORE DR, LAKESHORE DR	Deferred to 2020
900773683	WG19012892	WILDWOOD RD	LAKESHORE DR, LAKESHORE DR	Deferred to 2020
900783976	WG19012892	WILDWOOD RD	LAKESHORE DR, LAKESHORE DR	Deferred to 2020
900773677	WG19012892	WILDWOOD RD	LAKESHORE DR, LAKESHORE DR	Deferred to 2020
100672293	WG19012892	WILDWOOD RD	LAKESHORE DR, LAKESHORE DR	Deferred to 2020
100672634	WG19012893	LAKESHORE DR	WILDWOOD RD, DELL DR	Deferred to 2020
901208547	WG19012893	LAKESHORE DR	WILDWOOD RD, DELL DR	Deferred to 2020
901208530	WG19012893	LAKESHORE DR	WILDWOOD RD, DELL DR	Deferred to 2020
100975884	WG19013107	S. CENTRAL PARK AVEUNE	#303 S. CENTRAL PARK AVENUE, #285 S. CENTRAL PARK AVENUE	Deferred to 2020
101304275	WG19013197	HENRY AV	WEST ST, 4 ST	Work In Progress
101311601	WG19013197	HENRY AV	WEST ST, 4 ST	Work In Progress
100078647	WG19013197	HENRY AV	WEST ST, 4 ST	Work In Progress
100078649	WG19013197	HENRY AV	WEST ST, 4 ST	Work In Progress
101311602	WG19013197	HENRY AV	WEST ST, 4 ST	Work In Progress
100078648	WG19013197	HENRY AV	WEST ST, 4 ST	Work In Progress
101304247	WG19013200	FOURTH ST	HENRY AV, FIFTH ST	Completed
101304257	WG19013200	FOURTH ST	HENRY AV, FIFTH ST	Completed
101304254	WG19013200	FOURTH ST	HENRY AV, FIFTH ST	Completed
101304253	WG19013200	FOURTH ST	HENRY AV, FIFTH ST	Completed
101304248	WG19013200	FOURTH ST	HENRY AV, FIFTH ST	Completed
101304249	WG19013200	FOURTH ST	HENRY AV, FIFTH ST	Completed
101304252	WG19013200	FOURTH ST	HENRY AV, FIFTH ST	Completed
101304251	WG19013200	FOURTH ST	HENRY AV, FIFTH ST	Completed
101304244	WG19013202	FIFTH ST	HENRY AV, FOURTH ST	Completed
101304245	WG19013202	FIFTH ST	HENRY AV, FOURTH ST	Completed
101606210	WG19013313	FISHER AV	WOODLAND PL, WALWORTH AV	Cancelled
101606207	WG19013314	FISHER AV	WALWORTH AV, WALWORTH TERR	Cancelled
101606206	WG19013314	FISHER AV	WALWORTH AV, WALWORTH TERR	Cancelled
101605699	WG19013331	WALWORTH AV	WALWORTH CROS	Cancelled

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
101605698	WG19013334	WALWORTH AV	COLDEN AV	Cancelled
900415152	WG19013439	CEDAR STREET	0	Deferred to 2020
900285362	WG19013439	CEDAR STREET	0	Deferred to 2020
900285360	WG19013439	CEDAR STREET	0	Deferred to 2020
900285363	WG19013439	CEDAR STREET	0	Deferred to 2020
900285364	WG19013439	CEDAR STREET	0	Deferred to 2020
900285366	WG19013439	CEDAR STREET	0	Deferred to 2020
100918223	WG19013484	WALWORTH AV	BERKELEY RD, CLAREMONT RD	Cancelled
101310045	WG19014093	MEADOW ST	FIRST ST, THIRD ST	Cancelled
101303054	WG19014093	MEADOW ST	FIRST ST, THIRD ST	Cancelled
101303055	WG19014093	MEADOW ST	FIRST ST, THIRD ST	Cancelled
101310044	WG19014093	MEADOW ST	FIRST ST, THIRD ST	Cancelled
101303060	WG19014093	MEADOW ST	FIRST ST, THIRD ST	Cancelled
101310043	WG19014093	MEADOW ST	FIRST ST, THIRD ST	Cancelled
101303056	WG19014093	MEADOW ST	FIRST ST, THIRD ST	Cancelled
900841613	WG19014093	MEADOW ST	FIRST ST, THIRD ST	Cancelled
101303057	WG19014093	MEADOW ST	FIRST ST, THIRD ST	Cancelled
101303058	WG19014093	MEADOW ST	FIRST ST, THIRD ST	Cancelled
101303059	WG19014093	MEADOW ST	FIRST ST, THIRD ST	Cancelled
100756990	WG19014226	CHESTNUT STREET	WILLETT AVENUE, LOCUST AVENUE	Deferred to 2020
101604559	WG19014226	CHESTNUT STREET	WILLETT AVENUE, LOCUST AVENUE	Deferred to 2020
101604564	WG19014226	CHESTNUT STREET	WILLETT AVENUE, LOCUST AVENUE	Deferred to 2020
101604558	WG19014226	CHESTNUT STREET	WILLETT AVENUE, LOCUST AVENUE	Deferred to 2020
101604565	WG19014226	CHESTNUT STREET	WILLETT AVENUE, LOCUST AVENUE	Deferred to 2020
100756929	WG19014226	CHESTNUT STREET	WILLETT AVENUE, LOCUST AVENUE	Deferred to 2020
900924638	WG19014247	BISHOP PL	FENIMORE RD, MAPLE AV	Deferred to 2020
900924650	WG19014247	BISHOP PL	FENIMORE RD, MAPLE AV	Deferred to 2020
101438840	WG19014247	BISHOP PL	FENIMORE RD, MAPLE AV	Deferred to 2020
100558698	WG19014254	PALMER AV	FENIMORE RD, MAPLE AV	Deferred to 2020
100558692	WG19014255	PROSPECT AV	FENIMORE RD, MAPLE AV	Deferred to 2020
100558694	WG19014255	PROSPECT AV	FENIMORE RD, MAPLE AV	Deferred to 2020
901260317	WG19014255	PROSPECT AV	FENIMORE RD, MAPLE AV	Deferred to 2020
901260326	WG19014255	PROSPECT AV	FENIMORE RD, MAPLE AV	Deferred to 2020

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
100558705	WG19014256	LIVINGSTON AV	FENIMORE RD, PROSPECT AV	Deferred to 2020
100558706	WG19014256	LIVINGSTON AV	FENIMORE RD, PROSPECT AV	Deferred to 2020
101068659	WG19014256	LIVINGSTON AV	FENIMORE RD, PROSPECT AV	Deferred to 2020
901384739	WG19014256	LIVINGSTON AV	FENIMORE RD, PROSPECT AV	Deferred to 2020
100558703	WG19014256	LIVINGSTON AV	FENIMORE RD, PROSPECT AV	Deferred to 2020
101068663	WG19014259	FENIMORE RD	LIVINGSTON AV, W BOSTON POST RD	Deferred to 2020
101068665	WG19014259	FENIMORE RD	LIVINGSTON AV, W BOSTON POST RD	Deferred to 2020
100558697	WG19014261	MAPLE AV	PALMER AV, PROSPECT AV	Deferred to 2020
101259015	WG19014262	W BOSTON POST RD	FENIMORE RD, MOUNT PLEASANT AV	Cancelled
101259020	WG19014262	W BOSTON POST RD	FENIMORE RD, MOUNT PLEASANT AV	Cancelled
101068674	WG19014262	W BOSTON POST RD	FENIMORE RD, MOUNT PLEASANT AV	Cancelled
101259014	WG19014262	W BOSTON POST RD	FENIMORE RD, MOUNT PLEASANT AV	Cancelled
101259019	WG19014262	W BOSTON POST RD	FENIMORE RD, MOUNT PLEASANT AV	Cancelled
101068673	WG19014262	W BOSTON POST RD	FENIMORE RD, MOUNT PLEASANT AV	Cancelled
101259018	WG19014262	W BOSTON POST RD	FENIMORE RD, MOUNT PLEASANT AV	Cancelled
101259017	WG19014262	W BOSTON POST RD	FENIMORE RD, MOUNT PLEASANT AV	Cancelled
101259016	WG19014262	W BOSTON POST RD	FENIMORE RD, MOUNT PLEASANT AV	Cancelled
101068671	WG19014262	W BOSTON POST RD	FENIMORE RD, MOUNT PLEASANT AV	Cancelled
901189394	WG19014265	MOUNT PLEASANT AV	MAMARONECK AV, PALMER AV	Deferred to 2020
100561493	WG19014265	MOUNT PLEASANT AV	MAMARONECK AV, PALMER AV	Deferred to 2020
100561486	WG19014265	MOUNT PLEASANT AV	MAMARONECK AV, PALMER AV	Deferred to 2020
100561487	WG19014265	MOUNT PLEASANT AV	MAMARONECK AV, PALMER AV	Deferred to 2020
100561491	WG19014265	MOUNT PLEASANT AV	MAMARONECK AV, PALMER AV	Deferred to 2020
100561492	WG19014265	MOUNT PLEASANT AV	MAMARONECK AV, PALMER AV	Deferred to 2020
100561495	WG19014265	MOUNT PLEASANT AV	MAMARONECK AV, PALMER AV	Deferred to 2020
100558718	WG19014265	MOUNT PLEASANT AV	MAMARONECK AV, PALMER AV	Deferred to 2020
901189389	WG19014265	MOUNT PLEASANT AV	MAMARONECK AV, PALMER AV	Deferred to 2020
100561494	WG19014265	MOUNT PLEASANT AV	MAMARONECK AV, PALMER AV	Deferred to 2020
100561488	WG19014265	MOUNT PLEASANT AV	MAMARONECK AV, PALMER AV	Deferred to 2020
100561438	WG19014265	MOUNT PLEASANT AV	MAMARONECK AV, PALMER AV	Deferred to 2020
100561481	WG19014265	MOUNT PLEASANT AV	MAMARONECK AV, PALMER AV	Deferred to 2020
901409489	WG19014266	PALMER AV	MAPLE AV, MAMARONECK AV	Deferred to 2020
100562134	WG19014266	PALMER AV	MAPLE AV, MAMARONECK AV	Deferred to 2020

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
100558714	WG19014266	PALMER AV	MAPLE AV, MAMARONECK AV	Deferred to 2020
100558713	WG19014266	PALMER AV	MAPLE AV, MAMARONECK AV	Deferred to 2020
100558736	WG19014266	PALMER AV	MAPLE AV, MAMARONECK AV	Deferred to 2020
100558719	WG19014267	MT PLEASANT AV	PALMER AV, PROSPECT AV	Deferred to 2020
100558721	WG19014267	MT PLEASANT AV	PALMER AV, PROSPECT AV	Deferred to 2020
100950155	WG19014268	PROSPECT AV	MAPLE AV, MAMARONECK AV	Deferred to 2020
100558727	WG19014268	PROSPECT AV	MAPLE AV, MAMARONECK AV	Deferred to 2020
100950158	WG19014268	PROSPECT AV	MAPLE AV, MAMARONECK AV	Deferred to 2020
100558724	WG19014268	PROSPECT AV	MAPLE AV, MAMARONECK AV	Deferred to 2020
100558722	WG19014268	PROSPECT AV	MAPLE AV, MAMARONECK AV	Deferred to 2020
100950156	WG19014268	PROSPECT AV	MAPLE AV, MAMARONECK AV	Deferred to 2020
100950157	WG19014268	PROSPECT AV	MAPLE AV, MAMARONECK AV	Deferred to 2020
901206362	WG19014268	PROSPECT AV	MAPLE AV, MAMARONECK AV	Deferred to 2020
100950159	WG19014268	PROSPECT AV	MAPLE AV, MAMARONECK AV	Deferred to 2020
100950228	WG19014269	LIBRARY LA	PROSPECT AV, W BOSTON POST RD	Deferred to 2020
100950231	WG19014269	LIBRARY LA	PROSPECT AV, W BOSTON POST RD	Deferred to 2020
100950240	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950216	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950246	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950225	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950222	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950244	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950220	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950215	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950251	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950210	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950223	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950205	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950212	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950185	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950249	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950187	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950257	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
100950214	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950258	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950219	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950188	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950204	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950248	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950239	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950247	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950252	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950192	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950189	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950217	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950209	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950218	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950221	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950190	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950208	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950186	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950245	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950250	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
901260605	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950256	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950213	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950224	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950202	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950191	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100950203	WG19014270	W BOSTON POST RD	MOUNT PLEASANT AV, MAMARONECK AV	Deferred to 2020
100561473	WG19014271	MAMARONECK AV	HALSTEAD AV, SPENCER PL	Cancelled
100561477	WG19014271	MAMARONECK AV	HALSTEAD AV, SPENCER PL	Cancelled
100561478	WG19014271	MAMARONECK AV	HALSTEAD AV, SPENCER PL	Cancelled
100561476	WG19014271	MAMARONECK AV	HALSTEAD AV, SPENCER PL	Cancelled
100561470	WG19014271	MAMARONECK AV	HALSTEAD AV, SPENCER PL	Cancelled
100561469	WG19014271	MAMARONECK AV	HALSTEAD AV, SPENCER PL	Cancelled

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
900438934	WG19014272	MAMARONECK AV	SPENCER PL, PALMER AV	Cancelled
100562143	WG19014272	MAMARONECK AV	SPENCER PL, PALMER AV	Cancelled
100561433	WG19014272	MAMARONECK AV	SPENCER PL, PALMER AV	Cancelled
100561480	WG19014272	MAMARONECK AV	SPENCER PL, PALMER AV	Cancelled
900438933	WG19014272	MAMARONECK AV	SPENCER PL, PALMER AV	Cancelled
900843025	WG19014273	MAMARONECK AV	PALMER AV, PROSPECT AV	Cancelled
900860498	WG19014273	MAMARONECK AV	PALMER AV, PROSPECT AV	Cancelled
900843027	WG19014273	MAMARONECK AV	PALMER AV, PROSPECT AV	Cancelled
100950179	WG19014273	MAMARONECK AV	PALMER AV, PROSPECT AV	Cancelled
100950180	WG19014275	MAMARONECK AV	PROSPECT AV, E BOSTON POST RD	Cancelled
901499328	WG19014275	MAMARONECK AV	PROSPECT AV, E BOSTON POST RD	Cancelled
100950168	WG19014275	MAMARONECK AV	PROSPECT AV, E BOSTON POST RD	Cancelled
100950162	WG19014275	MAMARONECK AV	PROSPECT AV, E BOSTON POST RD	Cancelled
100950164	WG19014275	MAMARONECK AV	PROSPECT AV, E BOSTON POST RD	Cancelled
900708168	WG19014275	MAMARONECK AV	PROSPECT AV, E BOSTON POST RD	Cancelled
100950163	WG19014275	MAMARONECK AV	PROSPECT AV, E BOSTON POST RD	Cancelled
100950194	WG19014275	MAMARONECK AV	PROSPECT AV, E BOSTON POST RD	Cancelled
900835416	WG19014275	MAMARONECK AV	PROSPECT AV, E BOSTON POST RD	Cancelled
100950183	WG19014275	MAMARONECK AV	PROSPECT AV, E BOSTON POST RD	Cancelled
900835414	WG19014275	MAMARONECK AV	PROSPECT AV, E BOSTON POST RD	Cancelled
901499323	WG19014275	MAMARONECK AV	PROSPECT AV, E BOSTON POST RD	Cancelled
900708170	WG19014275	MAMARONECK AV	PROSPECT AV, E BOSTON POST RD	Cancelled
700409635	XG16008278	CASTLE HILL AV	STARLING AV, WESTCHESTER AV	Completed
700409610	XG16008278	CASTLE HILL AV	STARLING AV, WESTCHESTER AV	Completed
700235175	XG16008278	CASTLE HILL AV	STARLING AV, WESTCHESTER AV	Completed
700409609	XG16008278	CASTLE HILL AV	STARLING AV, WESTCHESTER AV	Completed
700409644	XG16008278	CASTLE HILL AV	STARLING AV, WESTCHESTER AV	Completed
700409613	XG16008278	CASTLE HILL AV	STARLING AV, WESTCHESTER AV	Completed
701573511	XG16008278	CASTLE HILL AV	STARLING AV, WESTCHESTER AV	Completed
700409634	XG16008278	CASTLE HILL AV	STARLING AV, WESTCHESTER AV	Completed
700409640	XG16008278	CASTLE HILL AV	STARLING AV, WESTCHESTER AV	Completed
700409628	XG16008278	CASTLE HILL AV	STARLING AV, WESTCHESTER AV	Completed
700388717	XG16008278	CASTLE HILL AV	STARLING AV, WESTCHESTER AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700409611	XG16008278	CASTLE HILL AV	STARLING AV, WESTCHESTER AV	Completed
700409641	XG16008278	CASTLE HILL AV	STARLING AV, WESTCHESTER AV	Completed
700409636	XG16008278	CASTLE HILL AV	STARLING AV, WESTCHESTER AV	Completed
700409621	XG16008278	CASTLE HILL AV	STARLING AV, WESTCHESTER AV	Completed
700388722	XG16008278	CASTLE HILL AV	STARLING AV, WESTCHESTER AV	Completed
700409622	XG16008278	CASTLE HILL AV	STARLING AV, WESTCHESTER AV	Completed
700433235	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
700430799	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
700001317	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
701573529	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
700430770	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
700426200	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
700433183	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
700433203	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
700433231	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
700430772	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
700430789	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
700001320	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
700433301	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
700433237	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
700539949	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
700001323	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
700235172	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
700001318	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
700430791	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
700539952	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
700433181	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
700001314	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
701573545	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
700433223	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
701573556	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
700001322	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
700433293	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700001321	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
700430792	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
700001310	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
700001319	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
700433225	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
700433200	XG16009962	CASTLE HILL AV	WESTCHESTER AV, POWELL AV	Completed
701452904	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed
700037785	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed
700211956	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed
701003126	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed
700204970	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed
700212066	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed
700212116	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed
700037788	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed
701452900	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed
700212141	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed
700037766	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed
700038117	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed
701452915	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed
700037886	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed
700038092	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed
701452906	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed
700212128	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed
700212117	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed
700038114	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed
700204973	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed
700037887	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed
700038112	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed
700211959	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed
701452913	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed
700037889	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed
700037893	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed
700037890	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
701452908	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed
700037781	XG17000549	NEREID AV	GUNTHER AV, BAYCHESTER AV	Completed
700030768	XG17000553	BAYCHESTER AV	NEREID AV, E 241 ST	Completed
700037758	XG17000553	BAYCHESTER AV	NEREID AV, E 241 ST	Completed
700030624	XG17000553	BAYCHESTER AV	NEREID AV, E 241 ST	Completed
700030614	XG17000553	BAYCHESTER AV	NEREID AV, E 241 ST	Completed
99068	XG17001850	WALLACE AVE	ASTOR AVE, WARING AVE	Completed
99067	XG17001850	WALLACE AVE	ASTOR AVE, WARING AVE	Completed
701100492	XG17001850	WALLACE AVE	ASTOR AVE, WARING AVE	Completed
700251921	XG17001850	WALLACE AVE	ASTOR AVE, WARING AVE	Completed
99072	XG17001850	WALLACE AVE	ASTOR AVE, WARING AVE	Completed
700251922	XG17001850	WALLACE AVE	ASTOR AVE, WARING AVE	Completed
700021027	XG17001850	WALLACE AVE	ASTOR AVE, WARING AVE	Completed
99064	XG17001850	WALLACE AVE	ASTOR AVE, WARING AVE	Completed
700541947	XG17001850	WALLACE AVE	ASTOR AVE, WARING AVE	Completed
700251927	XG17001850	WALLACE AVE	ASTOR AVE, WARING AVE	Completed
99065	XG17001850	WALLACE AVE	ASTOR AVE, WARING AVE	Completed
701245111	XG17001850	WALLACE AVE	ASTOR AVE, WARING AVE	Completed
701245109	XG17001850	WALLACE AVE	ASTOR AVE, WARING AVE	Completed
700269762	XG17001850	WALLACE AVE	ASTOR AVE, WARING AVE	Completed
700269790	XG17001850	WALLACE AVE	ASTOR AVE, WARING AVE	Completed
700000451	XG17001850	WALLACE AVE	ASTOR AVE, WARING AVE	Completed
99063	XG17001850	WALLACE AVE	ASTOR AVE, WARING AVE	Completed
701100490	XG17001850	WALLACE AVE	ASTOR AVE, WARING AVE	Completed
99074	XG17001850	WALLACE AVE	ASTOR AVE, WARING AVE	Completed
700251923	XG17001850	WALLACE AVE	ASTOR AVE, WARING AVE	Completed
700251929	XG17001850	WALLACE AVE	ASTOR AVE, WARING AVE	Completed
99073	XG17001850	WALLACE AVE	ASTOR AVE, WARING AVE	Completed
99075	XG17001850	WALLACE AVE	ASTOR AVE, WARING AVE	Completed
700267331	XG17001850	WALLACE AVE	ASTOR AVE, WARING AVE	Completed
99066	XG17001850	WALLACE AVE	ASTOR AVE, WARING AVE	Completed
99071	XG17001850	WALLACE AVE	ASTOR AVE, WARING AVE	Completed
700251925	XG17001850	WALLACE AVE	ASTOR AVE, WARING AVE	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
99070	XG17001850	WALLACE AVE	ASTOR AVE, WARING AVE	Completed
700001328	XG17003997	WESTCHESTER AVE	CASTLE HILL AVE, WATERBURY AVE ST	Work In Progress
700242669	XG17003997	WESTCHESTER AVE	CASTLE HILL AVE, WATERBURY AVE ST	Work In Progress
700239760	XG17003997	WESTCHESTER AVE	CASTLE HILL AVE, WATERBURY AVE ST	Work In Progress
700994041	XG17003997	WESTCHESTER AVE	CASTLE HILL AVE, WATERBURY AVE ST	Work In Progress
701243148	XG17004197	MACE AV	SEYMOUR AV, MORGAN AV	Completed
700202259	XG17004197	MACE AV	SEYMOUR AV, MORGAN AV	Completed
700207004	XG17004197	MACE AV	SEYMOUR AV, MORGAN AV	Completed
700202261	XG17004197	MACE AV	SEYMOUR AV, MORGAN AV	Completed
700207007	XG17004197	MACE AV	SEYMOUR AV, MORGAN AV	Completed
700207000	XG17004197	MACE AV	SEYMOUR AV, MORGAN AV	Completed
700213391	XG17004197	MACE AV	SEYMOUR AV, MORGAN AV	Completed
700402493	XG17005007	BROOK AVE	E 165 ST, GILLESPIE SQ	Completed
700429649	XG17005007	BROOK AVE	E 165 ST, GILLESPIE SQ	Completed
701080941	XG17005138	CANAL PL	E 140 ST, E 144 ST	Completed
700496887	XG17005138	CANAL PL	E 140 ST, E 144 ST	Completed
700496886	XG17005138	CANAL PL	E 140 ST, E 144 ST	Completed
700496883	XG17005138	CANAL PL	E 140 ST, E 144 ST	Completed
700528056	XG17005138	CANAL PL	E 140 ST, E 144 ST	Completed
700496890	XG17005138	CANAL PL	E 140 ST, E 144 ST	Completed
700496884	XG17005138	CANAL PL	E 140 ST, E 144 ST	Completed
700532265	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
700496853	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
700497132	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
700530194	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
700530205	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
700530215	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
700530196	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
700530195	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
700497131	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
700530254	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
700530260	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
700496857	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
701038149	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
700515373	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
700530256	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
701124106	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
700528051	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
700532260	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
700532254	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
700530262	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
700530203	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
700496851	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
700497133	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
701441775	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
700532253	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
700528054	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
701441773	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
701124107	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
700532267	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
700496855	XG17005706	PARK AVE	E 138 ST, E 141 ST	Completed
157332	XG17006636	Lacombe Ave	Underhill Ave, Leland Ave	Completed
157329	XG17006636	Lacombe Ave	Underhill Ave, Leland Ave	Completed
157330	XG17006636	Lacombe Ave	Underhill Ave, Leland Ave	Completed
157304	XG17006636	Lacombe Ave	Underhill Ave, Leland Ave	Completed
157331	XG17006636	Lacombe Ave	Underhill Ave, Leland Ave	Completed
157328	XG17006636	Lacombe Ave	Underhill Ave, Leland Ave	Completed
162979	XG17006636	Lacombe Ave	Underhill Ave, Leland Ave	Completed
700377103	XG17007390	SEYMOUR AV	MACE AV, ALLERTON AV	Completed
700330077	XG17007390	SEYMOUR AV	MACE AV, ALLERTON AV	Completed
700478847	XG17007390	SEYMOUR AV	MACE AV, ALLERTON AV	Completed
700324223	XG17007390	SEYMOUR AV	MACE AV, ALLERTON AV	Completed
700245661	XG17007390	SEYMOUR AV	MACE AV, ALLERTON AV	Completed
700245540	XG17007390	SEYMOUR AV	MACE AV, ALLERTON AV	Completed
700245644	XG17007390	SEYMOUR AV	MACE AV, ALLERTON AV	Completed
700245541	XG17007390	SEYMOUR AV	MACE AV, ALLERTON AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700380586	XG17007390	SEYMOUR AV	MACE AV, ALLERTON AV	Completed
700245678	XG17007390	SEYMOUR AV	MACE AV, ALLERTON AV	Completed
700369418	XG17007390	SEYMOUR AV	MACE AV, ALLERTON AV	Completed
700330068	XG17007390	SEYMOUR AV	MACE AV, ALLERTON AV	Completed
700330069	XG17007390	SEYMOUR AV	MACE AV, ALLERTON AV	Completed
700380580	XG17007390	SEYMOUR AV	MACE AV, ALLERTON AV	Completed
701347024	XG17007390	SEYMOUR AV	MACE AV, ALLERTON AV	Completed
701039456	XG17007390	SEYMOUR AV	MACE AV, ALLERTON AV	Completed
701241574	XG17007721	26 MAPLE DR	0	Completed
153035	XG17007721	26 MAPLE DR	0	Completed
153044	XG17007721	26 MAPLE DR	0	Completed
700191197	XG17008409	CRUGER AV	ALLERTON AV, ARNOW AV	Completed
700191194	XG17008409	CRUGER AV	ALLERTON AV, ARNOW AV	Completed
102448	XG17008409	CRUGER AV	ALLERTON AV, ARNOW AV	Completed
701127318	XG17008411	WALLACE AV	ALLERTON AV, ARNOW AV	Completed
701528779	XG17008411	WALLACE AV	ALLERTON AV, ARNOW AV	Completed
701476406	XG17008411	WALLACE AV	ALLERTON AV, ARNOW AV	Completed
700196774	XG17008411	WALLACE AV	ALLERTON AV, ARNOW AV	Completed
701127316	XG17008411	WALLACE AV	ALLERTON AV, ARNOW AV	Completed
701528781	XG17008411	WALLACE AV	ALLERTON AV, ARNOW AV	Completed
700201120	XG17008411	WALLACE AV	ALLERTON AV, ARNOW AV	Completed
701476402	XG17008411	WALLACE AV	ALLERTON AV, ARNOW AV	Completed
100194	XG17008411	WALLACE AV	ALLERTON AV, ARNOW AV	Completed
100195	XG17008411	WALLACE AV	ALLERTON AV, ARNOW AV	Completed
701517327	XG17008412	BARNES AV	ALLERTON AV, ARNOW AV	Completed
100214	XG17008412	BARNES AV	ALLERTON AV, ARNOW AV	Completed
700201093	XG17008412	BARNES AV	ALLERTON AV, ARNOW AV	Completed
701081060	XG17008412	BARNES AV	ALLERTON AV, ARNOW AV	Completed
100218	XG17008412	BARNES AV	ALLERTON AV, ARNOW AV	Completed
701517333	XG17008412	BARNES AV	ALLERTON AV, ARNOW AV	Completed
700196795	XG17008412	BARNES AV	ALLERTON AV, ARNOW AV	Completed
100213	XG17008412	BARNES AV	ALLERTON AV, ARNOW AV	Completed
700201085	XG17008412	BARNES AV	ALLERTON AV, ARNOW AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
701517326	XG17008412	BARNES AV	ALLERTON AV, ARNOW AV	Completed
100215	XG17008412	BARNES AV	ALLERTON AV, ARNOW AV	Completed
701081058	XG17008412	BARNES AV	ALLERTON AV, ARNOW AV	Completed
700183876	XG17008414	BRONXWOOD AV	WILLIAMSBRIDGE RD	Work In Progress
101482	XG17008414	BRONXWOOD AV	WILLIAMSBRIDGE RD	Work In Progress
700183823	XG17008414	BRONXWOOD AV	WILLIAMSBRIDGE RD	Work In Progress
700183890	XG17008414	BRONXWOOD AV	WILLIAMSBRIDGE RD	Work In Progress
101481	XG17008414	BRONXWOOD AV	WILLIAMSBRIDGE RD	Work In Progress
700183879	XG17008414	BRONXWOOD AV	WILLIAMSBRIDGE RD	Work In Progress
700183888	XG17008414	BRONXWOOD AV	WILLIAMSBRIDGE RD	Work In Progress
700183875	XG17008414	BRONXWOOD AV	WILLIAMSBRIDGE RD	Work In Progress
100179	XG17008415	ALLERTON AV	CRUGER AV, HOLLAND AV	Deferred to 2020
700668990	XG17008415	ALLERTON AV	CRUGER AV, HOLLAND AV	Deferred to 2020
700669181	XG17008415	ALLERTON AV	CRUGER AV, HOLLAND AV	Deferred to 2020
100178	XG17008415	ALLERTON AV	CRUGER AV, HOLLAND AV	Deferred to 2020
100175	XG17008415	ALLERTON AV	CRUGER AV, HOLLAND AV	Deferred to 2020
700194579	XG17008415	ALLERTON AV	CRUGER AV, HOLLAND AV	Deferred to 2020
700152939	XG17008426	ADEE AV	COLDEN AV, MATTHEWS AV	Work In Progress
700539994	XG17008426	ADEE AV	COLDEN AV, MATTHEWS AV	Work In Progress
700152946	XG17008426	ADEE AV	COLDEN AV, MATTHEWS AV	Work In Progress
700152950	XG17008426	ADEE AV	COLDEN AV, MATTHEWS AV	Work In Progress
700177946	XG17008426	ADEE AV	COLDEN AV, MATTHEWS AV	Work In Progress
700152937	XG17008426	ADEE AV	COLDEN AV, MATTHEWS AV	Work In Progress
700177958	XG17008426	ADEE AV	COLDEN AV, MATTHEWS AV	Work In Progress
700152943	XG17008426	ADEE AV	COLDEN AV, MATTHEWS AV	Work In Progress
700152941	XG17008426	ADEE AV	COLDEN AV, MATTHEWS AV	Work In Progress
700702210	XG17008426	ADEE AV	COLDEN AV, MATTHEWS AV	Work In Progress
700152948	XG17008426	ADEE AV	COLDEN AV, MATTHEWS AV	Work In Progress
700183859	XG17008428	BRONXWOOD AV	ARNOW AV, ADEE AV	Work In Progress
700152983	XG17008428	BRONXWOOD AV	ARNOW AV, ADEE AV	Work In Progress
700183857	XG17008428	BRONXWOOD AV	ARNOW AV, ADEE AV	Work In Progress
700152985	XG17008428	BRONXWOOD AV	ARNOW AV, ADEE AV	Work In Progress
700183863	XG17008428	BRONXWOOD AV	ARNOW AV, ADEE AV	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700196830	XG17008430	ARNOW AV	MATTHEWS AV, RADCLIFF AV	Work In Progress
700683559	XG17008430	ARNOW AV	MATTHEWS AV, RADCLIFF AV	Work In Progress
701064595	XG17008430	ARNOW AV	MATTHEWS AV, RADCLIFF AV	Work In Progress
700196832	XG17008430	ARNOW AV	MATTHEWS AV, RADCLIFF AV	Work In Progress
700196820	XG17008430	ARNOW AV	MATTHEWS AV, RADCLIFF AV	Work In Progress
701070026	XG17008430	ARNOW AV	MATTHEWS AV, RADCLIFF AV	Work In Progress
700196815	XG17008430	ARNOW AV	MATTHEWS AV, RADCLIFF AV	Work In Progress
701064593	XG17008430	ARNOW AV	MATTHEWS AV, RADCLIFF AV	Work In Progress
701064587	XG17008430	ARNOW AV	MATTHEWS AV, RADCLIFF AV	Work In Progress
700196817	XG17008430	ARNOW AV	MATTHEWS AV, RADCLIFF AV	Work In Progress
700183822	XG17008430	ARNOW AV	MATTHEWS AV, RADCLIFF AV	Work In Progress
701064588	XG17008430	ARNOW AV	MATTHEWS AV, RADCLIFF AV	Work In Progress
701070024	XG17008430	ARNOW AV	MATTHEWS AV, RADCLIFF AV	Work In Progress
701064582	XG17008430	ARNOW AV	MATTHEWS AV, RADCLIFF AV	Work In Progress
701251948	XG17008431	ARNOW AV	MATTHEWS AV, HOLLAND AV	Work In Progress
700201107	XG17008431	ARNOW AV	MATTHEWS AV, HOLLAND AV	Work In Progress
700196794	XG17008431	ARNOW AV	MATTHEWS AV, HOLLAND AV	Work In Progress
701504014	XG17008431	ARNOW AV	MATTHEWS AV, HOLLAND AV	Work In Progress
700196813	XG17008431	ARNOW AV	MATTHEWS AV, HOLLAND AV	Work In Progress
700201105	XG17008431	ARNOW AV	MATTHEWS AV, HOLLAND AV	Work In Progress
701504013	XG17008432	ARNOW AV	HOLLAND AV, WHITE PLAINS RD	Work In Progress
701504032	XG17008432	ARNOW AV	HOLLAND AV, WHITE PLAINS RD	Work In Progress
102449	XG17008432	ARNOW AV	HOLLAND AV, WHITE PLAINS RD	Work In Progress
701504015	XG17008432	ARNOW AV	HOLLAND AV, WHITE PLAINS RD	Work In Progress
700347058	XG17009570	Marcy Pl	Grand Concourse, Walton Ave	Work In Progress
700347056	XG17009570	Marcy Pl	Grand Concourse, Walton Ave	Work In Progress
700392832	XG17009579	E 167 ST	GRANDVIEW PL, SHERIDAN AV	Completed
700405764	XG17009579	E 167 ST	GRANDVIEW PL, SHERIDAN AV	Completed
701421590	XG17009587	Walton Ave	E 167 st, E 168	Work In Progress
700379524	XG17009587	Walton Ave	E 167 st, E 168	Work In Progress
700379308	XG17009587	Walton Ave	E 167 st, E 168	Work In Progress
700787817	XG17009587	Walton Ave	E 167 st, E 168	Work In Progress
700656910	XG17009587	Walton Ave	E 167 st, E 168	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700787813	XG17009587	Walton Ave	E 167 st, E 168	Work In Progress
700656914	XG17009587	Walton Ave	E 167 st, E 168	Work In Progress
701226774	XG17009587	Walton Ave	E 167 st, E 168	Work In Progress
701128461	XG17009587	Walton Ave	E 167 st, E 168	Work In Progress
700379309	XG17009587	Walton Ave	E 167 st, E 168	Work In Progress
701219388	XG17009587	Walton Ave	E 167 st, E 168	Work In Progress
700787819	XG17009587	Walton Ave	E 167 st, E 168	Work In Progress
700379311	XG17009587	Walton Ave	E 167 st, E 168	Work In Progress
701526803	XG17009587	Walton Ave	E 167 st, E 168	Work In Progress
700656911	XG17009587	Walton Ave	E 167 st, E 168	Work In Progress
700656907	XG17009587	Walton Ave	E 167 st, E 168	Work In Progress
700787815	XG17009587	Walton Ave	E 167 st, E 168	Work In Progress
700379526	XG17009587	Walton Ave	E 167 st, E 168	Work In Progress
701448841	XG17009587	Walton Ave	E 167 st, E 168	Work In Progress
701526805	XG17009587	Walton Ave	E 167 st, E 168	Work In Progress
700379307	XG17009587	Walton Ave	E 167 st, E 168	Work In Progress
701188591	XG17009607	Walton Ave	E168st, E Clarke Pl	Work In Progress
701543069	XG17009607	Walton Ave	E168st, E Clarke Pl	Work In Progress
701543071	XG17009607	Walton Ave	E168st, E Clarke Pl	Work In Progress
701202253	XG17009608	Walton Ave	E Clarke Pl, Elliot Pl	Work In Progress
701202244	XG17009608	Walton Ave	E Clarke Pl, Elliot Pl	Work In Progress
700347086	XG17009608	Walton Ave	E Clarke Pl, Elliot Pl	Work In Progress
701202242	XG17009608	Walton Ave	E Clarke Pl, Elliot Pl	Work In Progress
700347085	XG17009608	Walton Ave	E Clarke Pl, Elliot Pl	Work In Progress
700347091	XG17009608	Walton Ave	E Clarke Pl, Elliot Pl	Work In Progress
700347093	XG17009608	Walton Ave	E Clarke Pl, Elliot Pl	Work In Progress
701193544	XG17009608	Walton Ave	E Clarke Pl, Elliot Pl	Work In Progress
701202257	XG17009608	Walton Ave	E Clarke Pl, Elliot Pl	Work In Progress
701202250	XG17009608	Walton Ave	E Clarke Pl, Elliot Pl	Work In Progress
701202263	XG17009608	Walton Ave	E Clarke Pl, Elliot Pl	Work In Progress
701202248	XG17009608	Walton Ave	E Clarke Pl, Elliot Pl	Work In Progress
701193542	XG17009608	Walton Ave	E Clarke Pl, Elliot Pl	Work In Progress
701202255	XG17009608	Walton Ave	E Clarke Pl, Elliot Pl	Work In Progress

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700347156	XG17009608	Walton Ave	E Clarke Pl, Elliot Pl	Work In Progress
701202251	XG17009608	Walton Ave	E Clarke Pl, Elliot Pl	Work In Progress
700347151	XG17009608	Walton Ave	E Clarke Pl, Elliot Pl	Work In Progress
700347090	XG17009608	Walton Ave	E Clarke Pl, Elliot Pl	Work In Progress
700347157	XG17009610	Marcy Pl	Walton Ave, Jerome Ave	Work In Progress
700441344	XG17010516	NEWBOLD AVE	PUGSLEY AVE, OLMSTEAD AVE	Completed
700675648	XG17010516	NEWBOLD AVE	PUGSLEY AVE, OLMSTEAD AVE	Completed
700441329	XG17010516	NEWBOLD AVE	PUGSLEY AVE, OLMSTEAD AVE	Completed
700441315	XG17010516	NEWBOLD AVE	PUGSLEY AVE, OLMSTEAD AVE	Completed
700441327	XG17010516	NEWBOLD AVE	PUGSLEY AVE, OLMSTEAD AVE	Completed
700441345	XG17010516	NEWBOLD AVE	PUGSLEY AVE, OLMSTEAD AVE	Completed
701313742	XG17010516	NEWBOLD AVE	PUGSLEY AVE, OLMSTEAD AVE	Completed
700441331	XG17010516	NEWBOLD AVE	PUGSLEY AVE, OLMSTEAD AVE	Completed
700675650	XG17010516	NEWBOLD AVE	PUGSLEY AVE, OLMSTEAD AVE	Completed
700441324	XG17010516	NEWBOLD AVE	PUGSLEY AVE, OLMSTEAD AVE	Completed
701420505	XG17010529	CASTLE HILL AV	MANNING ST, STARLING AVE	Completed
700388712	XG17010529	CASTLE HILL AV	MANNING ST, STARLING AVE	Completed
701420509	XG17010529	CASTLE HILL AV	MANNING ST, STARLING AVE	Completed
700409626	XG17010529	CASTLE HILL AV	MANNING ST, STARLING AVE	Completed
700409624	XG17010529	CASTLE HILL AV	MANNING ST, STARLING AVE	Completed
700409625	XG17010529	CASTLE HILL AV	MANNING ST, STARLING AVE	Completed
700388716	XG17010529	CASTLE HILL AV	MANNING ST, STARLING AVE	Completed
700388714	XG17010529	CASTLE HILL AV	MANNING ST, STARLING AVE	Completed
700409375	XG17010529	CASTLE HILL AV	MANNING ST, STARLING AVE	Completed
700395425	XG17010536	HAVILAND AVE	CASTLE HILL, HAVEMEYER	Completed
701350971	XG17010536	HAVILAND AVE	CASTLE HILL, HAVEMEYER	Completed
700395423	XG17010536	HAVILAND AVE	CASTLE HILL, HAVEMEYER	Completed
701350970	XG17010536	HAVILAND AVE	CASTLE HILL, HAVEMEYER	Completed
700395332	XG17010538	HAVEMEYER AVE	CROSSBRONX, HAVILAND AVE	Completed
150077	XG17010538	HAVEMEYER AVE	CROSSBRONX, HAVILAND AVE	Completed
150070	XG17010538	HAVEMEYER AVE	CROSSBRONX, HAVILAND AVE	Completed
700395343	XG17010538	HAVEMEYER AVE	CROSSBRONX, HAVILAND AVE	Completed
700395422	XG17010538	HAVEMEYER AVE	CROSSBRONX, HAVILAND AVE	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700395389	XG17010538	HAVEMEYER AVE	CROSSBRONX, HAVILAND AVE	Completed
150071	XG17010538	HAVEMEYER AVE	CROSSBRONX, HAVILAND AVE	Completed
700395345	XG17010538	HAVEMEYER AVE	CROSSBRONX, HAVILAND AVE	Completed
700395388	XG17010538	HAVEMEYER AVE	CROSSBRONX, HAVILAND AVE	Completed
700395417	XG17010538	HAVEMEYER AVE	CROSSBRONX, HAVILAND AVE	Completed
700422768	XG17010539	HAVEMEYER AVE	HAVILAND AVE, GLEASON AVE	Completed
701349439	XG17010539	HAVEMEYER AVE	HAVILAND AVE, GLEASON AVE	Completed
700422732	XG17010539	HAVEMEYER AVE	HAVILAND AVE, GLEASON AVE	Completed
700422677	XG17010539	HAVEMEYER AVE	HAVILAND AVE, GLEASON AVE	Completed
700422769	XG17010539	HAVEMEYER AVE	HAVILAND AVE, GLEASON AVE	Completed
701201177	XG17010539	HAVEMEYER AVE	HAVILAND AVE, GLEASON AVE	Completed
701201182	XG17010539	HAVEMEYER AVE	HAVILAND AVE, GLEASON AVE	Completed
701201172	XG17010539	HAVEMEYER AVE	HAVILAND AVE, GLEASON AVE	Completed
701455426	XG17010551	HAVILAND AVE	HAVEMEYER AVE, ZEREGA	Completed
110633	XG17010551	HAVILAND AVE	HAVEMEYER AVE, ZEREGA	Completed
110634	XG17010551	HAVILAND AVE	HAVEMEYER AVE, ZEREGA	Completed
110635	XG17010551	HAVILAND AVE	HAVEMEYER AVE, ZEREGA	Completed
700395418	XG17010551	HAVILAND AVE	HAVEMEYER AVE, ZEREGA	Completed
110631	XG17010551	HAVILAND AVE	HAVEMEYER AVE, ZEREGA	Completed
110632	XG17010551	HAVILAND AVE	HAVEMEYER AVE, ZEREGA	Completed
701455430	XG17010551	HAVILAND AVE	HAVEMEYER AVE, ZEREGA	Completed
129055	XG17010554	NEWBOLD AVE	COMMERCE AVE, SEABURY AVE	Deferred to 2020
129056	XG17010554	NEWBOLD AVE	COMMERCE AVE, SEABURY AVE	Deferred to 2020
131078	XG17010554	NEWBOLD AVE	COMMERCE AVE, SEABURY AVE	Deferred to 2020
129057	XG17010554	NEWBOLD AVE	COMMERCE AVE, SEABURY AVE	Deferred to 2020
131065	XG17010554	NEWBOLD AVE	COMMERCE AVE, SEABURY AVE	Deferred to 2020
131064	XG17010554	NEWBOLD AVE	COMMERCE AVE, SEABURY AVE	Deferred to 2020
700080529	XG17011359	KINGSBRIDGE AVE	W 236TH ST, BROADWAY	Completed
701218017	XG17011359	KINGSBRIDGE AVE	W 236TH ST, BROADWAY	Completed
700084214	XG17011359	KINGSBRIDGE AVE	W 236TH ST, BROADWAY	Completed
700080526	XG17011359	KINGSBRIDGE AVE	W 236TH ST, BROADWAY	Completed
700080600	XG17011359	KINGSBRIDGE AVE	W 236TH ST, BROADWAY	Completed
700080538	XG17011359	KINGSBRIDGE AVE	W 236TH ST, BROADWAY	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700080525	XG17011359	KINGSBRIDGE AVE	W 236TH ST, BROADWAY	Completed
701218021	XG17011359	KINGSBRIDGE AVE	W 236TH ST, BROADWAY	Completed
700067880	XG17011359	KINGSBRIDGE AVE	W 236TH ST, BROADWAY	Completed
700080588	XG17011359	KINGSBRIDGE AVE	W 236TH ST, BROADWAY	Completed
700080590	XG17011359	KINGSBRIDGE AVE	W 236TH ST, BROADWAY	Completed
700080534	XG17011359	KINGSBRIDGE AVE	W 236TH ST, BROADWAY	Completed
700080548	XG17011359	KINGSBRIDGE AVE	W 236TH ST, BROADWAY	Completed
700080536	XG17011359	KINGSBRIDGE AVE	W 236TH ST, BROADWAY	Completed
700080587	XG17011359	KINGSBRIDGE AVE	W 236TH ST, BROADWAY	Completed
700655452	XG17011359	KINGSBRIDGE AVE	W 236TH ST, BROADWAY	Completed
700080601	XG17011359	KINGSBRIDGE AVE	W 236TH ST, BROADWAY	Completed
700084218	XG17011360	KINGSBRIDGE AV	W 234 ST, W 236 ST	Completed
700065090	XG17011360	KINGSBRIDGE AV	W 234 ST, W 236 ST	Completed
700075095	XG17011360	KINGSBRIDGE AV	W 234 ST, W 236 ST	Completed
700084222	XG17011360	KINGSBRIDGE AV	W 234 ST, W 236 ST	Completed
700084220	XG17011360	KINGSBRIDGE AV	W 234 ST, W 236 ST	Completed
700084216	XG17011360	KINGSBRIDGE AV	W 234 ST, W 236 ST	Completed
700083288	XG17013326	BRONXWOOD AV	E 225 ST, E 227 ST	Work In Progress
700534953	XG17013326	BRONXWOOD AV	E 225 ST, E 227 ST	Work In Progress
700083589	XG17013326	BRONXWOOD AV	E 225 ST, E 227 ST	Work In Progress
701280487	XG17013326	BRONXWOOD AV	E 225 ST, E 227 ST	Work In Progress
700083595	XG17013326	BRONXWOOD AV	E 225 ST, E 227 ST	Work In Progress
700083287	XG17013326	BRONXWOOD AV	E 225 ST, E 227 ST	Work In Progress
701280483	XG17013326	BRONXWOOD AV	E 225 ST, E 227 ST	Work In Progress
700083285	XG17013326	BRONXWOOD AV	E 225 ST, E 227 ST	Work In Progress
701280486	XG17013326	BRONXWOOD AV	E 225 ST, E 227 ST	Work In Progress
700094654	XG17013326	BRONXWOOD AV	E 225 ST, E 227 ST	Work In Progress
700083593	XG17013326	BRONXWOOD AV	E 225 ST, E 227 ST	Work In Progress
700085033	XG17013326	BRONXWOOD AV	E 225 ST, E 227 ST	Work In Progress
701280485	XG17013326	BRONXWOOD AV	E 225 ST, E 227 ST	Work In Progress
700083585	XG17013326	BRONXWOOD AV	E 225 ST, E 227 ST	Work In Progress
700083289	XG17013326	BRONXWOOD AV	E 225 ST, E 227 ST	Work In Progress
701315789	XG17013331	BRONXWOOD AV	E 229ST, E 231ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
701562626	XG17013331	BRONXWOOD AV	E 229ST, E 231ST	Completed
701087766	XG17013331	BRONXWOOD AV	E 229ST, E 231ST	Completed
701313857	XG17013331	BRONXWOOD AV	E 229ST, E 231ST	Completed
700071549	XG17013331	BRONXWOOD AV	E 229ST, E 231ST	Completed
700075227	XG17013331	BRONXWOOD AV	E 229ST, E 231ST	Completed
701313861	XG17013331	BRONXWOOD AV	E 229ST, E 231ST	Completed
700075340	XG17013331	BRONXWOOD AV	E 229ST, E 231ST	Completed
701315793	XG17013331	BRONXWOOD AV	E 229ST, E 231ST	Completed
701087960	XG17013331	BRONXWOOD AV	E 229ST, E 231ST	Completed
700075233	XG17013331	BRONXWOOD AV	E 229ST, E 231ST	Completed
700075303	XG17013331	BRONXWOOD AV	E 229ST, E 231ST	Completed
700075226	XG17013331	BRONXWOOD AV	E 229ST, E 231ST	Completed
700075305	XG17013331	BRONXWOOD AV	E 229ST, E 231ST	Completed
700075224	XG17013331	BRONXWOOD AV	E 229ST, E 231ST	Completed
700075302	XG17013331	BRONXWOOD AV	E 229ST, E 231ST	Completed
700075304	XG17013331	BRONXWOOD AV	E 229ST, E 231ST	Completed
701087958	XG17013331	BRONXWOOD AV	E 229ST, E 231ST	Completed
700075342	XG17013331	BRONXWOOD AV	E 229ST, E 231ST	Completed
700071544	XG17013331	BRONXWOOD AV	E 229ST, E 231ST	Completed
701562613	XG17013331	BRONXWOOD AV	E 229ST, E 231ST	Completed
701562624	XG17013331	BRONXWOOD AV	E 229ST, E 231ST	Completed
700075292	XG17013331	BRONXWOOD AV	E 229ST, E 231ST	Completed
700075234	XG17013331	BRONXWOOD AV	E 229ST, E 231ST	Completed
700049680	XG17013333	BRONXWOOD AV	E 233 ST	Completed
700046108	XG17013333	BRONXWOOD AV	E 233 ST	Completed
700046109	XG17013333	BRONXWOOD AV	E 233 ST	Completed
701088252	XG17013333	BRONXWOOD AV	E 233 ST	Completed
700046261	XG17013333	BRONXWOOD AV	E 233 ST	Completed
700046144	XG17013333	BRONXWOOD AV	E 233 ST	Completed
700046063	XG17013333	BRONXWOOD AV	E 233 ST	Completed
700049596	XG17013333	BRONXWOOD AV	E 233 ST	Completed
700049594	XG17013333	BRONXWOOD AV	E 233 ST	Completed
700046142	XG17013333	BRONXWOOD AV	E 233 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
701214344	XG17013760	ARLINGTON AVE	W 256 ST	Completed
701214335	XG17013760	ARLINGTON AVE	W 256 ST	Completed
700027334	XG17013760	ARLINGTON AVE	W 256 ST	Completed
700027294	XG17013760	ARLINGTON AVE	W 256 ST	Completed
701214348	XG17013760	ARLINGTON AVE	W 256 ST	Completed
701214337	XG17013760	ARLINGTON AVE	W 256 ST	Completed
701214338	XG17013760	ARLINGTON AVE	W 256 ST	Completed
700027333	XG17013760	ARLINGTON AVE	W 256 ST	Completed
700027292	XG17013760	ARLINGTON AVE	W 256 ST	Completed
700027341	XG17013761	W 256 ST	RIVERDALE AV, ARLINGTON AV	Completed
700027362	XG17013761	W 256 ST	RIVERDALE AV, ARLINGTON AV	Completed
701161575	XG17013761	W 256 ST	RIVERDALE AV, ARLINGTON AV	Completed
701214329	XG17013761	W 256 ST	RIVERDALE AV, ARLINGTON AV	Completed
701285679	XG17013761	W 256 ST	RIVERDALE AV, ARLINGTON AV	Completed
701214350	XG17013761	W 256 ST	RIVERDALE AV, ARLINGTON AV	Completed
700027328	XG17013761	W 256 ST	RIVERDALE AV, ARLINGTON AV	Completed
701382812	XG17013761	W 256 ST	RIVERDALE AV, ARLINGTON AV	Completed
701285682	XG17013761	W 256 ST	RIVERDALE AV, ARLINGTON AV	Completed
701161576	XG17013761	W 256 ST	RIVERDALE AV, ARLINGTON AV	Completed
701382815	XG17013761	W 256 ST	RIVERDALE AV, ARLINGTON AV	Completed
700032182	XG17013764	RIVERDALE AVE	W 254 ST	Completed
700032180	XG17013764	RIVERDALE AVE	W 254 ST	Completed
700032160	XG17013764	RIVERDALE AVE	W 254 ST	Completed
700030485	XG17013764	RIVERDALE AVE	W 254 ST	Completed
700032157	XG17013764	RIVERDALE AVE	W 254 ST	Completed
701519055	XG17013764	RIVERDALE AVE	W 254 ST	Completed
700032159	XG17013764	RIVERDALE AVE	W 254 ST	Completed
700032187	XG17013764	RIVERDALE AVE	W 254 ST	Completed
700030484	XG17013764	RIVERDALE AVE	W 254 ST	Completed
700032181	XG17013764	RIVERDALE AVE	W 254 ST	Completed
700032158	XG17013764	RIVERDALE AVE	W 254 ST	Completed
700032178	XG17013764	RIVERDALE AVE	W 254 ST	Completed
700032186	XG17013764	RIVERDALE AVE	W 254 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700030480	XG17013765	RIVERDALE AV	W 254 ST, W 256 ST	Completed
701084159	XG17013765	RIVERDALE AV	W 254 ST, W 256 ST	Completed
701084157	XG17013765	RIVERDALE AV	W 254 ST, W 256 ST	Completed
700030483	XG17013765	RIVERDALE AV	W 254 ST, W 256 ST	Completed
700030479	XG17013765	RIVERDALE AV	W 254 ST, W 256 ST	Completed
700027343	XG17013766	RIVERDALE AV	W 256 ST	Completed
700032425	XG17013766	RIVERDALE AV	W 256 ST	Completed
700024380	XG17013766	RIVERDALE AV	W 256 ST	Completed
700024378	XG17013767	RIVERDALE AV	W 259 ST	Completed
700088656	XG17013767	RIVERDALE AV	W 259 ST	Completed
701584550	XG17013767	RIVERDALE AV	W 259 ST	Completed
700024612	XG17013767	RIVERDALE AV	W 259 ST	Completed
700025789	XG17013768	RIVERDALE AV	W 259 ST, W 260 ST	Completed
700676521	XG17013768	RIVERDALE AV	W 259 ST, W 260 ST	Completed
700025807	XG17013769	W 260 ST	RIVERDALE AV, TYNDALL AV	Deferred to 2020
700025816	XG17013769	W 260 ST	RIVERDALE AV, TYNDALL AV	Deferred to 2020
700025814	XG17013769	W 260 ST	RIVERDALE AV, TYNDALL AV	Deferred to 2020
700028942	XG17013769	W 260 ST	RIVERDALE AV, TYNDALL AV	Deferred to 2020
700025795	XG17013769	W 260 ST	RIVERDALE AV, TYNDALL AV	Deferred to 2020
700025818	XG17013769	W 260 ST	RIVERDALE AV, TYNDALL AV	Deferred to 2020
700025840	XG17013769	W 260 ST	RIVERDALE AV, TYNDALL AV	Deferred to 2020
701462570	XG17013769	W 260 ST	RIVERDALE AV, TYNDALL AV	Deferred to 2020
700025837	XG17013769	W 260 ST	RIVERDALE AV, TYNDALL AV	Deferred to 2020
700028944	XG17013769	W 260 ST	RIVERDALE AV, TYNDALL AV	Deferred to 2020
700028938	XG17013769	W 260 ST	RIVERDALE AV, TYNDALL AV	Deferred to 2020
701462569	XG17013769	W 260 ST	RIVERDALE AV, TYNDALL AV	Deferred to 2020
700025798	XG17013769	W 260 ST	RIVERDALE AV, TYNDALL AV	Deferred to 2020
700025797	XG17013769	W 260 ST	RIVERDALE AV, TYNDALL AV	Deferred to 2020
700025833	XG17013769	W 260 ST	RIVERDALE AV, TYNDALL AV	Deferred to 2020
701462565	XG17013769	W 260 ST	RIVERDALE AV, TYNDALL AV	Deferred to 2020
700023016	XG17013770	RIVERDALE AVE	W 260 ST, W 261 ST	Completed
700023023	XG17013770	RIVERDALE AVE	W 260 ST, W 261 ST	Completed
700023024	XG17013770	RIVERDALE AVE	W 260 ST, W 261 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700023028	XG17013770	RIVERDALE AVE	W 260 ST, W 261 ST	Completed
700023020	XG17013770	RIVERDALE AVE	W 260 ST, W 261 ST	Completed
700025813	XG17013770	RIVERDALE AVE	W 260 ST, W 261 ST	Completed
700025790	XG17013770	RIVERDALE AVE	W 260 ST, W 261 ST	Completed
700032463	XG17013796	MOSHOLU AV	LIEBIG AV, W 255 ST	Work In Progress
700032471	XG17013796	MOSHOLU AV	LIEBIG AV, W 255 ST	Work In Progress
700032455	XG17013796	MOSHOLU AV	LIEBIG AV, W 255 ST	Work In Progress
700032458	XG17013796	MOSHOLU AV	LIEBIG AV, W 255 ST	Work In Progress
700038176	XG17013796	MOSHOLU AV	LIEBIG AV, W 255 ST	Work In Progress
700038179	XG17013796	MOSHOLU AV	LIEBIG AV, W 255 ST	Work In Progress
700032457	XG17013796	MOSHOLU AV	LIEBIG AV, W 255 ST	Work In Progress
700032465	XG17013796	MOSHOLU AV	LIEBIG AV, W 255 ST	Work In Progress
700032447	XG17013796	MOSHOLU AV	LIEBIG AV, W 255 ST	Work In Progress
700038249	XG17013796	MOSHOLU AV	LIEBIG AV, W 255 ST	Work In Progress
700032195	XG17013797	MOSHOLU	W 255 ST, W 254 ST	Completed
700032426	XG17013797	MOSHOLU	W 255 ST, W 254 ST	Completed
700032190	XG17013797	MOSHOLU	W 255 ST, W 254 ST	Completed
700038453	XG17013797	MOSHOLU	W 255 ST, W 254 ST	Completed
701526586	XG17013797	MOSHOLU	W 255 ST, W 254 ST	Completed
700032432	XG17013797	MOSHOLU	W 255 ST, W 254 ST	Completed
700038440	XG17013797	MOSHOLU	W 255 ST, W 254 ST	Completed
701526588	XG17013797	MOSHOLU	W 255 ST, W 254 ST	Completed
700038451	XG17013797	MOSHOLU	W 255 ST, W 254 ST	Completed
701526598	XG17013797	MOSHOLU	W 255 ST, W 254 ST	Completed
701526584	XG17013799	W 254 ST	MOSHOLU, RIVERDALE	Completed
701519056	XG17013799	W 254 ST	MOSHOLU, RIVERDALE	Completed
701526596	XG17013799	W 254 ST	MOSHOLU, RIVERDALE	Completed
700499503	XG17014495	477-481 Willis Ave	0	Completed
700455958	XG17016173	E 161 ST	WALTON AVE, SHERIDAN AVE	Completed
700419085	XG17016173	E 161 ST	WALTON AVE, SHERIDAN AVE	Completed
700423815	XG17016173	E 161 ST	WALTON AVE, SHERIDAN AVE	Completed
700455956	XG17016173	E 161 ST	WALTON AVE, SHERIDAN AVE	Completed
700400631	XG17016173	E 161 ST	WALTON AVE, SHERIDAN AVE	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700400630	XG17016173	E 161 ST	WALTON AVE, SHERIDAN AVE	Completed
700511366	XG17016187	EAST 161ST STREET	SHERIDAN AVENUE, MORRIS AVENUE	Completed
700492724	XG17016187	EAST 161ST STREET	SHERIDAN AVENUE, MORRIS AVENUE	Completed
700511368	XG17016187	EAST 161ST STREET	SHERIDAN AVENUE, MORRIS AVENUE	Completed
701285561	XG17016187	EAST 161ST STREET	SHERIDAN AVENUE, MORRIS AVENUE	Completed
700511364	XG17016187	EAST 161ST STREET	SHERIDAN AVENUE, MORRIS AVENUE	Completed
700472225	XG17016187	EAST 161ST STREET	SHERIDAN AVENUE, MORRIS AVENUE	Completed
700472224	XG17016187	EAST 161ST STREET	SHERIDAN AVENUE, MORRIS AVENUE	Completed
700431289	XG17016187	EAST 161ST STREET	SHERIDAN AVENUE, MORRIS AVENUE	Completed
700431290	XG17016187	EAST 161ST STREET	SHERIDAN AVENUE, MORRIS AVENUE	Completed
701285562	XG17016187	EAST 161ST STREET	SHERIDAN AVENUE, MORRIS AVENUE	Completed
700123390	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
700123238	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
700123483	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
700123488	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
700123479	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
700123380	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
700123330	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
700129840	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
700123331	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
700123216	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
700123494	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
700123504	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
700123388	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
700130984	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
700123482	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
700123221	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
700123480	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
700123478	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
700123373	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
700123481	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
700123498	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
701488517	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700123490	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
700123493	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
700123374	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
700123502	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
700123214	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
700123328	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
700123240	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
701488512	XG17016398	E 206 ST	ROCHAMBEAU AV, PERRY AV	Completed
700000463	XG17016819	WALLACE AVENUE	N PELHAM PARKWAY, ASTOR	Completed
700233750	XG17016819	WALLACE AVENUE	N PELHAM PARKWAY, ASTOR	Completed
701236181	XG17016819	WALLACE AVENUE	N PELHAM PARKWAY, ASTOR	Completed
700269789	XG17016819	WALLACE AVENUE	N PELHAM PARKWAY, ASTOR	Completed
700000461	XG17016819	WALLACE AVENUE	N PELHAM PARKWAY, ASTOR	Completed
701236219	XG17016819	WALLACE AVENUE	N PELHAM PARKWAY, ASTOR	Completed
700129843	XG17016899	E 205 ST	PERRY AV, DECATUR AV	Completed
700131017	XG17016899	E 205 ST	PERRY AV, DECATUR AV	Completed
700766764	XG17016899	E 205 ST	PERRY AV, DECATUR AV	Completed
700129844	XG17016899	E 205 ST	PERRY AV, DECATUR AV	Completed
700131019	XG17016899	E 205 ST	PERRY AV, DECATUR AV	Completed
700131009	XG17016899	E 205 ST	PERRY AV, DECATUR AV	Completed
700129893	XG17016899	E 205 ST	PERRY AV, DECATUR AV	Completed
700129842	XG17016899	E 205 ST	PERRY AV, DECATUR AV	Completed
701484646	XG17016899	E 205 ST	PERRY AV, DECATUR AV	Completed
700131030	XG17016899	E 205 ST	PERRY AV, DECATUR AV	Completed
701150397	XG17016899	E 205 ST	PERRY AV, DECATUR AV	Completed
700129931	XG17016899	E 205 ST	PERRY AV, DECATUR AV	Completed
700766765	XG17016899	E 205 ST	PERRY AV, DECATUR AV	Completed
701484642	XG17016899	E 205 ST	PERRY AV, DECATUR AV	Completed
700131007	XG17016899	E 205 ST	PERRY AV, DECATUR AV	Completed
701150394	XG17016899	E 205 ST	PERRY AV, DECATUR AV	Completed
700131022	XG17016899	E 205 ST	PERRY AV, DECATUR AV	Completed
700129847	XG17016899	E 205 ST	PERRY AV, DECATUR AV	Completed
700131031	XG17016899	E 205 ST	PERRY AV, DECATUR AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
701150400	XG17016899	E 205 ST	PERRY AV, DECATUR AV	Completed
701484644	XG17016899	E 205 ST	PERRY AV, DECATUR AV	Completed
700129841	XG17016899	E 205 ST	PERRY AV, DECATUR AV	Completed
701034469	XG17016899	E 205 ST	PERRY AV, DECATUR AV	Completed
701150393	XG17016899	E 205 ST	PERRY AV, DECATUR AV	Completed
701150398	XG17016899	E 205 ST	PERRY AV, DECATUR AV	Completed
701214352	XG17017144	W 256 ST	0	Completed
701214346	XG17017144	W 256 ST	0	Completed
700670604	XG17017144	W 256 ST	0	Completed
701214333	XG17017144	W 256 ST	0	Completed
700310380	XG18000022	WILKINSON AV	MULFORD AV, MAYFLOWER AV	Completed
701178337	XG18000022	WILKINSON AV	MULFORD AV, MAYFLOWER AV	Completed
701178335	XG18000022	WILKINSON AV	MULFORD AV, MAYFLOWER AV	Completed
700511229	XG18000022	WILKINSON AV	MULFORD AV, MAYFLOWER AV	Completed
700310365	XG18000022	WILKINSON AV	MULFORD AV, MAYFLOWER AV	Completed
701178348	XG18000022	WILKINSON AV	MULFORD AV, MAYFLOWER AV	Completed
700310384	XG18000026	WILKINSON AV	MAYFLOWER AV, PILGRIM AV	Completed
700310367	XG18000026	WILKINSON AV	MAYFLOWER AV, PILGRIM AV	Completed
700310404	XG18000026	WILKINSON AV	MAYFLOWER AV, PILGRIM AV	Completed
701041231	XG18000026	WILKINSON AV	MAYFLOWER AV, PILGRIM AV	Completed
701041229	XG18000026	WILKINSON AV	MAYFLOWER AV, PILGRIM AV	Completed
700310369	XG18000026	WILKINSON AV	MAYFLOWER AV, PILGRIM AV	Completed
700310391	XG18000026	WILKINSON AV	MAYFLOWER AV, PILGRIM AV	Completed
700310373	XG18000026	WILKINSON AV	MAYFLOWER AV, PILGRIM AV	Completed
701124096	XG18000026	WILKINSON AV	MAYFLOWER AV, PILGRIM AV	Completed
700310368	XG18000026	WILKINSON AV	MAYFLOWER AV, PILGRIM AV	Completed
700310406	XG18000026	WILKINSON AV	MAYFLOWER AV, PILGRIM AV	Completed
700304149	XG18000028	WILKINSON AV	EDISON AV, HOBART AV	Completed
701315939	XG18000028	WILKINSON AV	EDISON AV, HOBART AV	Completed
701315941	XG18000028	WILKINSON AV	EDISON AV, HOBART AV	Completed
700310414	XG18000028	WILKINSON AV	EDISON AV, HOBART AV	Completed
700385441	XG18000028	WILKINSON AV	EDISON AV, HOBART AV	Completed
701315945	XG18000028	WILKINSON AV	EDISON AV, HOBART AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
701315943	XG18000028	WILKINSON AV	EDISON AV, HOBART AV	Completed
701315947	XG18000028	WILKINSON AV	EDISON AV, HOBART AV	Completed
701315940	XG18000028	WILKINSON AV	EDISON AV, HOBART AV	Completed
700304200	XG18000029	HOBART AV	WILKINSON AV, E 194 ST	Completed
700304127	XG18000029	HOBART AV	WILKINSON AV, E 194 ST	Completed
700309462	XG18000029	HOBART AV	WILKINSON AV, E 194 ST	Completed
701054511	XG18000029	HOBART AV	WILKINSON AV, E 194 ST	Completed
700628843	XG18000029	HOBART AV	WILKINSON AV, E 194 ST	Completed
700780695	XG18000029	HOBART AV	WILKINSON AV, E 194 ST	Completed
701054512	XG18000029	HOBART AV	WILKINSON AV, E 194 ST	Completed
700304190	XG18000029	HOBART AV	WILKINSON AV, E 194 ST	Completed
701292410	XG18000030	HOBART AV	WILKINSON AV, ST THERESA AV	Completed
700309463	XG18000030	HOBART AV	WILKINSON AV, ST THERESA AV	Completed
701292412	XG18000030	HOBART AV	WILKINSON AV, ST THERESA AV	Completed
701127737	XG18000035	WILKINSON AV	HOBART AV, CONTINENTAL AV	Completed
701116710	XG18000035	WILKINSON AV	HOBART AV, CONTINENTAL AV	Completed
701127742	XG18000035	WILKINSON AV	HOBART AV, CONTINENTAL AV	Completed
701167616	XG18000035	WILKINSON AV	HOBART AV, CONTINENTAL AV	Completed
701116715	XG18000035	WILKINSON AV	HOBART AV, CONTINENTAL AV	Completed
701127727	XG18000035	WILKINSON AV	HOBART AV, CONTINENTAL AV	Completed
701127730	XG18000035	WILKINSON AV	HOBART AV, CONTINENTAL AV	Completed
700385470	XG18000035	WILKINSON AV	HOBART AV, CONTINENTAL AV	Completed
701467024	XG18000035	WILKINSON AV	HOBART AV, CONTINENTAL AV	Completed
701127744	XG18000035	WILKINSON AV	HOBART AV, CONTINENTAL AV	Completed
700304075	XG18000035	WILKINSON AV	HOBART AV, CONTINENTAL AV	Completed
701467023	XG18000035	WILKINSON AV	HOBART AV, CONTINENTAL AV	Completed
701127729	XG18000035	WILKINSON AV	HOBART AV, CONTINENTAL AV	Completed
700674481	XG18000035	WILKINSON AV	HOBART AV, CONTINENTAL AV	Completed
700385472	XG18000035	WILKINSON AV	HOBART AV, CONTINENTAL AV	Completed
701127732	XG18000035	WILKINSON AV	HOBART AV, CONTINENTAL AV	Completed
700304074	XG18000035	WILKINSON AV	HOBART AV, CONTINENTAL AV	Completed
701271022	XG18000035	WILKINSON AV	HOBART AV, CONTINENTAL AV	Completed
701170272	XG18000035	WILKINSON AV	HOBART AV, CONTINENTAL AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
701116709	XG18000035	WILKINSON AV	HOBART AV, CONTINENTAL AV	Completed
701116711	XG18000035	WILKINSON AV	HOBART AV, CONTINENTAL AV	Completed
701161689	XG18000036	WESTCHESTER AV	WILKINSON AV, SAINT PAUL AV	Completed
701125611	XG18000036	WESTCHESTER AV	WILKINSON AV, SAINT PAUL AV	Completed
700294458	XG18000036	WESTCHESTER AV	WILKINSON AV, SAINT PAUL AV	Completed
700294457	XG18000036	WESTCHESTER AV	WILKINSON AV, SAINT PAUL AV	Completed
700294430	XG18000036	WESTCHESTER AV	WILKINSON AV, SAINT PAUL AV	Completed
701161685	XG18000036	WESTCHESTER AV	WILKINSON AV, SAINT PAUL AV	Completed
700294480	XG18000036	WESTCHESTER AV	WILKINSON AV, SAINT PAUL AV	Completed
700294456	XG18000036	WESTCHESTER AV	WILKINSON AV, SAINT PAUL AV	Completed
701137113	XG18000036	WESTCHESTER AV	WILKINSON AV, SAINT PAUL AV	Completed
700304043	XG18000036	WESTCHESTER AV	WILKINSON AV, SAINT PAUL AV	Completed
700711794	XG18000037	WESTCHESTER AV	COLONIAL AV, BURR AV	Completed
700711792	XG18000037	WESTCHESTER AV	COLONIAL AV, BURR AV	Completed
700459838	XG18000037	WESTCHESTER AV	COLONIAL AV, BURR AV	Completed
701336109	XG18000037	WESTCHESTER AV	COLONIAL AV, BURR AV	Completed
700459835	XG18000037	WESTCHESTER AV	COLONIAL AV, BURR AV	Completed
700711783	XG18000037	WESTCHESTER AV	COLONIAL AV, BURR AV	Completed
700459839	XG18000037	WESTCHESTER AV	COLONIAL AV, BURR AV	Completed
700711779	XG18000037	WESTCHESTER AV	COLONIAL AV, BURR AV	Completed
700711761	XG18000037	WESTCHESTER AV	COLONIAL AV, BURR AV	Completed
700711788	XG18000037	WESTCHESTER AV	COLONIAL AV, BURR AV	Completed
700453867	XG18000037	WESTCHESTER AV	COLONIAL AV, BURR AV	Completed
700711796	XG18000037	WESTCHESTER AV	COLONIAL AV, BURR AV	Completed
701150506	XG18000037	WESTCHESTER AV	COLONIAL AV, BURR AV	Completed
700711798	XG18000037	WESTCHESTER AV	COLONIAL AV, BURR AV	Completed
700711785	XG18000037	WESTCHESTER AV	COLONIAL AV, BURR AV	Completed
700711757	XG18000037	WESTCHESTER AV	COLONIAL AV, BURR AV	Completed
700711780	XG18000037	WESTCHESTER AV	COLONIAL AV, BURR AV	Completed
701150504	XG18000037	WESTCHESTER AV	COLONIAL AV, BURR AV	Completed
700269529	XG18000038	BURR AV	WESTCHESTER AV, E 196 ST	Completed
701336113	XG18000038	BURR AV	WESTCHESTER AV, E 196 ST	Completed
700453818	XG18000038	BURR AV	WESTCHESTER AV, E 196 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700294278	XG18000040	ST PAUL AV	WESTCHESTER AV, E 196 ST	Completed
700294284	XG18000040	ST PAUL AV	WESTCHESTER AV, E 196 ST	Completed
701590344	XG18000040	ST PAUL AV	WESTCHESTER AV, E 196 ST	Completed
701590346	XG18000040	ST PAUL AV	WESTCHESTER AV, E 196 ST	Completed
700781970	XG18000040	ST PAUL AV	WESTCHESTER AV, E 196 ST	Completed
700294386	XG18000040	ST PAUL AV	WESTCHESTER AV, E 196 ST	Completed
700294277	XG18000040	ST PAUL AV	WESTCHESTER AV, E 196 ST	Completed
700781971	XG18000040	ST PAUL AV	WESTCHESTER AV, E 196 ST	Completed
700273749	XG18000044	E 196 ST	BURR AV, COLONIAL AV	Completed
700269530	XG18000044	E 196 ST	BURR AV, COLONIAL AV	Completed
700273761	XG18000044	E 196 ST	BURR AV, COLONIAL AV	Completed
700273771	XG18000044	E 196 ST	BURR AV, COLONIAL AV	Completed
700273762	XG18000044	E 196 ST	BURR AV, COLONIAL AV	Completed
700273777	XG18000044	E 196 ST	BURR AV, COLONIAL AV	Completed
700273786	XG18000045	E 196 ST	CONTINENTAL AV, ST PAUL AV	Completed
700273787	XG18000045	E 196 ST	CONTINENTAL AV, ST PAUL AV	Completed
700294526	XG18000045	E 196 ST	CONTINENTAL AV, ST PAUL AV	Completed
700273802	XG18000045	E 196 ST	CONTINENTAL AV, ST PAUL AV	Completed
700273778	XG18000045	E 196 ST	CONTINENTAL AV, ST PAUL AV	Completed
701530421	XG18000046	HOBART AV	E 196 ST, E 194 ST	Completed
701530405	XG18000046	HOBART AV	E 196 ST, E 194 ST	Completed
700307516	XG18000046	HOBART AV	E 196 ST, E 194 ST	Completed
701254043	XG18000046	HOBART AV	E 196 ST, E 194 ST	Completed
701530396	XG18000046	HOBART AV	E 196 ST, E 194 ST	Completed
701530409	XG18000046	HOBART AV	E 196 ST, E 194 ST	Completed
701530417	XG18000046	HOBART AV	E 196 ST, E 194 ST	Completed
700304086	XG18000047	E 194 ST	CONTINENTAL AV, HOBART AV	Completed
700304095	XG18000047	E 194 ST	CONTINENTAL AV, HOBART AV	Completed
700304080	XG18000047	E 194 ST	CONTINENTAL AV, HOBART AV	Completed
700304094	XG18000047	E 194 ST	CONTINENTAL AV, HOBART AV	Completed
700304294	XG18000047	E 194 ST	CONTINENTAL AV, HOBART AV	Completed
700304124	XG18000047	E 194 ST	CONTINENTAL AV, HOBART AV	Completed
700304092	XG18000047	E 194 ST	CONTINENTAL AV, HOBART AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700304081	XG18000047	E 194 ST	CONTINENTAL AV, HOBART AV	Completed
700304093	XG18000047	E 194 ST	CONTINENTAL AV, HOBART AV	Completed
700304261	XG18000047	E 194 ST	CONTINENTAL AV, HOBART AV	Completed
700304292	XG18000047	E 194 ST	CONTINENTAL AV, HOBART AV	Completed
700304084	XG18000047	E 194 ST	CONTINENTAL AV, HOBART AV	Completed
700304096	XG18000047	E 194 ST	CONTINENTAL AV, HOBART AV	Completed
700304088	XG18000047	E 194 ST	CONTINENTAL AV, HOBART AV	Completed
700304097	XG18000047	E 194 ST	CONTINENTAL AV, HOBART AV	Completed
700310450	XG18000048	E 194 ST	HOBART AV, MAYFLOWER AV	Completed
701303187	XG18000048	E 194 ST	HOBART AV, MAYFLOWER AV	Completed
700310446	XG18000048	E 194 ST	HOBART AV, MAYFLOWER AV	Completed
701303197	XG18000048	E 194 ST	HOBART AV, MAYFLOWER AV	Completed
701223308	XG18000048	E 194 ST	HOBART AV, MAYFLOWER AV	Completed
701303195	XG18000048	E 194 ST	HOBART AV, MAYFLOWER AV	Completed
701426721	XG18000049	MAYFLOWER AV	E 194 ST, E 195 ST	Completed
701444789	XG18000049	MAYFLOWER AV	E 194 ST, E 195 ST	Completed
700310437	XG18000049	MAYFLOWER AV	E 194 ST, E 195 ST	Completed
700310436	XG18000049	MAYFLOWER AV	E 194 ST, E 195 ST	Completed
700310443	XG18000049	MAYFLOWER AV	E 194 ST, E 195 ST	Completed
700310375	XG18000049	MAYFLOWER AV	E 194 ST, E 195 ST	Completed
701223310	XG18000049	MAYFLOWER AV	E 194 ST, E 195 ST	Completed
700310374	XG18000049	MAYFLOWER AV	E 194 ST, E 195 ST	Completed
700284696	XG18000050	HUTCHINSON RIVER PKWY E	MAYFLOWER AV, E 197 ST	Completed
701064329	XG18000050	HUTCHINSON RIVER PKWY E	MAYFLOWER AV, E 197 ST	Completed
700284700	XG18000050	HUTCHINSON RIVER PKWY E	MAYFLOWER AV, E 197 ST	Completed
700284702	XG18000050	HUTCHINSON RIVER PKWY E	MAYFLOWER AV, E 197 ST	Completed
700284695	XG18000050	HUTCHINSON RIVER PKWY E	MAYFLOWER AV, E 197 ST	Completed
701064327	XG18000050	HUTCHINSON RIVER PKWY E	MAYFLOWER AV, E 197 ST	Completed
700284698	XG18000050	HUTCHINSON RIVER PKWY E	MAYFLOWER AV, E 197 ST	Completed
701064328	XG18000051	E 197 ST	HUTCHINSON RIVER PKWY E, CONTINENTAL AV	Completed
700284671	XG18000051	E 197 ST	HUTCHINSON RIVER PKWY E, CONTINENTAL AV	Completed
700269567	XG18000051	E 197 ST	HUTCHINSON RIVER PKWY E, CONTINENTAL AV	Completed
701039657	XG18000054	CONTINENTAL AV	S PELHAM PKWY, E 196 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700269526	XG18000054	CONTINENTAL AV	S PELHAM PKWY, E 196 ST	Completed
700269549	XG18000054	CONTINENTAL AV	S PELHAM PKWY, E 196 ST	Completed
700269524	XG18000054	CONTINENTAL AV	S PELHAM PKWY, E 196 ST	Completed
701530383	XG18000054	CONTINENTAL AV	S PELHAM PKWY, E 196 ST	Completed
700269525	XG18000054	CONTINENTAL AV	S PELHAM PKWY, E 196 ST	Completed
701039655	XG18000054	CONTINENTAL AV	S PELHAM PKWY, E 196 ST	Completed
701116742	XG18000055	ST PAUL AV	S PELHAM PKWY, E 196 ST	Completed
700274094	XG18000055	ST PAUL AV	S PELHAM PKWY, E 196 ST	Completed
700274096	XG18000055	ST PAUL AV	S PELHAM PKWY, E 196 ST	Completed
700274088	XG18000055	ST PAUL AV	S PELHAM PKWY, E 196 ST	Completed
701116738	XG18000055	ST PAUL AV	S PELHAM PKWY, E 196 ST	Completed
700274155	XG18000057	COLONIAL AV	S PELHAM PKWY, E 196 ST	Completed
701595184	XG18000058	BURR AV	S PELHAM PKWY, E 196 ST	Completed
701595277	XG18000058	BURR AV	S PELHAM PKWY, E 196 ST	Completed
701595275	XG18000058	BURR AV	S PELHAM PKWY, E 196 ST	Completed
700269528	XG18000058	BURR AV	S PELHAM PKWY, E 196 ST	Completed
701595182	XG18000058	BURR AV	S PELHAM PKWY, E 196 ST	Completed
700273746	XG18000058	BURR AV	S PELHAM PKWY, E 196 ST	Completed
701510323	XG18000060	S PELHAM PKWY	COLONIAL AV, BURR AV	Completed
700542820	XG18000060	S PELHAM PKWY	COLONIAL AV, BURR AV	Completed
700275920	XG18000060	S PELHAM PKWY	COLONIAL AV, BURR AV	Completed
700269527	XG18000060	S PELHAM PKWY	COLONIAL AV, BURR AV	Completed
700273708	XG18000060	S PELHAM PKWY	COLONIAL AV, BURR AV	Completed
700542819	XG18000060	S PELHAM PKWY	COLONIAL AV, BURR AV	Completed
700273745	XG18000060	S PELHAM PKWY	COLONIAL AV, BURR AV	Completed
700273688	XG18000061	S PELHAM PKWY	CONTINENTAL AV, SAINT PAULS AV	Completed
700273675	XG18000061	S PELHAM PKWY	CONTINENTAL AV, SAINT PAULS AV	Completed
700714699	XG18000061	S PELHAM PKWY	CONTINENTAL AV, SAINT PAULS AV	Completed
700273686	XG18000061	S PELHAM PKWY	CONTINENTAL AV, SAINT PAULS AV	Completed
700714697	XG18000061	S PELHAM PKWY	CONTINENTAL AV, SAINT PAULS AV	Completed
700274098	XG18000061	S PELHAM PKWY	CONTINENTAL AV, SAINT PAULS AV	Completed
700269523	XG18000061	S PELHAM PKWY	CONTINENTAL AV, SAINT PAULS AV	Completed
701343186	XG18000411	WATERBURY AV	HOBART AV, BRUCKNER BLVD	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700371712	XG18000411	WATERBURY AV	HOBART AV, BRUCKNER BLVD	Completed
700409913	XG18000411	WATERBURY AV	HOBART AV, BRUCKNER BLVD	Completed
700409929	XG18000411	WATERBURY AV	HOBART AV, BRUCKNER BLVD	Completed
700409933	XG18000411	WATERBURY AV	HOBART AV, BRUCKNER BLVD	Completed
700409918	XG18000411	WATERBURY AV	HOBART AV, BRUCKNER BLVD	Completed
700409920	XG18000411	WATERBURY AV	HOBART AV, BRUCKNER BLVD	Completed
700388819	XG18000411	WATERBURY AV	HOBART AV, BRUCKNER BLVD	Completed
701053439	XG18000411	WATERBURY AV	HOBART AV, BRUCKNER BLVD	Completed
700375016	XG18000411	WATERBURY AV	HOBART AV, BRUCKNER BLVD	Completed
700409924	XG18000411	WATERBURY AV	HOBART AV, BRUCKNER BLVD	Completed
700409912	XG18000411	WATERBURY AV	HOBART AV, BRUCKNER BLVD	Completed
701343184	XG18000411	WATERBURY AV	HOBART AV, BRUCKNER BLVD	Completed
700371683	XG18000411	WATERBURY AV	HOBART AV, BRUCKNER BLVD	Completed
700388605	XG18000411	WATERBURY AV	HOBART AV, BRUCKNER BLVD	Completed
700385815	XG18000411	WATERBURY AV	HOBART AV, BRUCKNER BLVD	Completed
701490504	XG18000411	WATERBURY AV	HOBART AV, BRUCKNER BLVD	Completed
700371713	XG18000411	WATERBURY AV	HOBART AV, BRUCKNER BLVD	Completed
700409930	XG18000411	WATERBURY AV	HOBART AV, BRUCKNER BLVD	Completed
700409928	XG18000411	WATERBURY AV	HOBART AV, BRUCKNER BLVD	Completed
701490508	XG18000411	WATERBURY AV	HOBART AV, BRUCKNER BLVD	Completed
700122315	XG18003104	W GUN HILL RD	KNOX PL, JEROME AV	Completed
700122259	XG18003104	W GUN HILL RD	KNOX PL, JEROME AV	Completed
700122477	XG18003104	W GUN HILL RD	KNOX PL, JEROME AV	Completed
700122257	XG18003108	W GUN HILL RD	GATES PL, KNOX PL	Completed
700122254	XG18003108	W GUN HILL RD	GATES PL, KNOX PL	Completed
700534951	XG18003109	W GUN HILL RD	W MOSHOLU PKWY, GATES PL	Completed
700061149	XG18003109	W GUN HILL RD	W MOSHOLU PKWY, GATES PL	Completed
700061151	XG18003109	W GUN HILL RD	W MOSHOLU PKWY, GATES PL	Completed
700061123	XG18003109	W GUN HILL RD	W MOSHOLU PKWY, GATES PL	Completed
700061120	XG18003110	W MOSHOLU PKWY	W GUN HILL RD, GATES PL	Completed
700157957	XG18003111	W MOSHOLU PKWY	KNOX PL, JEROME AV	Completed
700152318	XG18003111	W MOSHOLU PKWY	KNOX PL, JEROME AV	Completed
700157955	XG18003111	W MOSHOLU PKWY	KNOX PL, JEROME AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
701373065	XG18003112	GATES PL	W MOSHOLU PKWY, W GUN HILL RD	Completed
701373064	XG18003112	GATES PL	W MOSHOLU PKWY, W GUN HILL RD	Completed
701373082	XG18003112	GATES PL	W MOSHOLU PKWY, W GUN HILL RD	Completed
701373080	XG18003112	GATES PL	W MOSHOLU PKWY, W GUN HILL RD	Completed
701373068	XG18003112	GATES PL	W MOSHOLU PKWY, W GUN HILL RD	Completed
700061181	XG18003112	GATES PL	W MOSHOLU PKWY, W GUN HILL RD	Completed
701373071	XG18003112	GATES PL	W MOSHOLU PKWY, W GUN HILL RD	Completed
701373069	XG18003112	GATES PL	W MOSHOLU PKWY, W GUN HILL RD	Completed
701039671	XG18003112	GATES PL	W MOSHOLU PKWY, W GUN HILL RD	Completed
701373078	XG18003112	GATES PL	W MOSHOLU PKWY, W GUN HILL RD	Completed
701373073	XG18003112	GATES PL	W MOSHOLU PKWY, W GUN HILL RD	Completed
700157953	XG18003113	KNOX PL	W MOSHOLU PKWY	Completed
700159210	XG18003113	KNOX PL	W MOSHOLU PKWY	Completed
700159212	XG18003113	KNOX PL	W MOSHOLU PKWY	Completed
701072536	XG18003113	KNOX PL	W MOSHOLU PKWY	Completed
700122316	XG18003114	KNOX PL	W GUN HILL RD	Completed
700061128	XG18003114	KNOX PL	W GUN HILL RD	Completed
132857	XG18003670	HALLECK ST	OAK POINT AVE, FOOD CENTER DR	Completed
132908	XG18003670	HALLECK ST	OAK POINT AVE, FOOD CENTER DR	Completed
132855	XG18003670	HALLECK ST	OAK POINT AVE, FOOD CENTER DR	Completed
132858	XG18003670	HALLECK ST	OAK POINT AVE, FOOD CENTER DR	Completed
300500083	XG18003670	HALLECK ST	OAK POINT AVE, FOOD CENTER DR	Completed
300500078	XG18003670	HALLECK ST	OAK POINT AVE, FOOD CENTER DR	Completed
132856	XG18003670	HALLECK ST	OAK POINT AVE, FOOD CENTER DR	Completed
132832	XG18003672	OAK POINT AVE	DRAKE ST	Completed
132831	XG18003672	OAK POINT AVE	DRAKE ST	Completed
132903	XG18003672	OAK POINT AVE	DRAKE ST	Completed
132904	XG18003672	OAK POINT AVE	DRAKE ST	Completed
700085412	XG18003867	E 224 ST	WHITE PLAINS RD, BARNES AVE	Completed
700085260	XG18003867	E 224 ST	WHITE PLAINS RD, BARNES AVE	Completed
700085034	XG18003867	E 224 ST	WHITE PLAINS RD, BARNES AVE	Completed
700088533	XG18003868	BARNES AVE	E 224 ST, E 223 ST	Completed
700091797	XG18003868	BARNES AVE	E 224 ST, E 223 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700094780	XG18003868	BARNES AVE	E 224 ST, E 223 ST	Completed
700085038	XG18003868	BARNES AVE	E 224 ST, E 223 ST	Completed
700088528	XG18003868	BARNES AVE	E 224 ST, E 223 ST	Completed
700085036	XG18003868	BARNES AVE	E 224 ST, E 223 ST	Completed
700115883	XG18003868	BARNES AVE	E 224 ST, E 223 ST	Completed
700094787	XG18003868	BARNES AVE	E 224 ST, E 223 ST	Completed
700099596	XG18003868	BARNES AVE	E 224 ST, E 223 ST	Completed
700096732	XG18003868	BARNES AVE	E 224 ST, E 223 ST	Completed
700115884	XG18003868	BARNES AVE	E 224 ST, E 223 ST	Completed
700094782	XG18003868	BARNES AVE	E 224 ST, E 223 ST	Completed
700085037	XG18003868	BARNES AVE	E 224 ST, E 223 ST	Completed
700094788	XG18003868	BARNES AVE	E 224 ST, E 223 ST	Completed
701228234	XG18003903	RANDALL AV	LOGAN AV	Completed
700501762	XG18003903	RANDALL AV	LOGAN AV	Completed
141912	XG18003903	RANDALL AV	LOGAN AV	Completed
141899	XG18003903	RANDALL AV	LOGAN AV	Completed
141905	XG18003903	RANDALL AV	LOGAN AV	Completed
701228237	XG18003903	RANDALL AV	LOGAN AV	Completed
700418203	XG18004045	WESTCHESTER AV	CROES AV, FTELEY AV	Completed
700418201	XG18004045	WESTCHESTER AV	CROES AV, FTELEY AV	Completed
700252313	XG18005123	BRONX PARK EAST	WARING AV	Completed
701584699	XG18005123	BRONX PARK EAST	WARING AV	Completed
700252291	XG18005123	BRONX PARK EAST	WARING AV	Completed
700252312	XG18005123	BRONX PARK EAST	WARING AV	Completed
701584703	XG18005123	BRONX PARK EAST	WARING AV	Completed
700307246	XG18005218	GRAND CONCOURSE	E 173 ST, MOUNT EDEN PKWY	Cancelled
700307244	XG18005218	GRAND CONCOURSE	E 173 ST, MOUNT EDEN PKWY	Cancelled
700307310	XG18005218	GRAND CONCOURSE	E 173 ST, MOUNT EDEN PKWY	Cancelled
700307307	XG18005218	GRAND CONCOURSE	E 173 ST, MOUNT EDEN PKWY	Cancelled
700307309	XG18005218	GRAND CONCOURSE	E 173 ST, MOUNT EDEN PKWY	Cancelled
700307319	XG18005218	GRAND CONCOURSE	E 173 ST, MOUNT EDEN PKWY	Cancelled
700307311	XG18005218	GRAND CONCOURSE	E 173 ST, MOUNT EDEN PKWY	Cancelled
700135229	XG18005741	VALENTINE AVE	E 201 STREET, E 204 STREET	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
701033892	XG18005741	VALENTINE AVE	E 201 STREET, E 204 STREET	Completed
700176695	XG18005741	VALENTINE AVE	E 201 STREET, E 204 STREET	Completed
700182823	XG18005741	VALENTINE AVE	E 201 STREET, E 204 STREET	Completed
701170561	XG18005741	VALENTINE AVE	E 201 STREET, E 204 STREET	Completed
701040028	XG18005741	VALENTINE AVE	E 201 STREET, E 204 STREET	Completed
701033887	XG18005741	VALENTINE AVE	E 201 STREET, E 204 STREET	Completed
700182731	XG18005741	VALENTINE AVE	E 201 STREET, E 204 STREET	Completed
700143432	XG18005741	VALENTINE AVE	E 201 STREET, E 204 STREET	Completed
701033889	XG18005741	VALENTINE AVE	E 201 STREET, E 204 STREET	Completed
700176696	XG18005741	VALENTINE AVE	E 201 STREET, E 204 STREET	Completed
701040024	XG18005741	VALENTINE AVE	E 201 STREET, E 204 STREET	Completed
701170562	XG18005741	VALENTINE AVE	E 201 STREET, E 204 STREET	Completed
701040026	XG18005741	VALENTINE AVE	E 201 STREET, E 204 STREET	Completed
700182829	XG18005741	VALENTINE AVE	E 201 STREET, E 204 STREET	Completed
701086056	XG18005741	VALENTINE AVE	E 201 STREET, E 204 STREET	Completed
701033894	XG18005741	VALENTINE AVE	E 201 STREET, E 204 STREET	Completed
700182732	XG18005741	VALENTINE AVE	E 201 STREET, E 204 STREET	Completed
701033891	XG18005741	VALENTINE AVE	E 201 STREET, E 204 STREET	Completed
700182593	XG18005741	VALENTINE AVE	E 201 STREET, E 204 STREET	Completed
701033882	XG18005741	VALENTINE AVE	E 201 STREET, E 204 STREET	Completed
701033896	XG18005741	VALENTINE AVE	E 201 STREET, E 204 STREET	Completed
701033899	XG18005741	VALENTINE AVE	E 201 STREET, E 204 STREET	Completed
700182839	XG18005741	VALENTINE AVE	E 201 STREET, E 204 STREET	Completed
700267029	XG18007040	E 181 st	Grand Concourse, Creston av	Completed
701419314	XG18007040	E 181 st	Grand Concourse, Creston av	Completed
700278015	XG18007040	E 181 st	Grand Concourse, Creston av	Completed
700277798	XG18007040	E 181 st	Grand Concourse, Creston av	Completed
700277991	XG18007040	E 181 st	Grand Concourse, Creston av	Completed
700267022	XG18007040	E 181 st	Grand Concourse, Creston av	Completed
700370217	XG18007460	Woodycrest AV	W 167 ST, W 168 ST	Completed
701456907	XG18007460	Woodycrest AV	W 167 ST, W 168 ST	Completed
700370282	XG18007460	Woodycrest AV	W 167 ST, W 168 ST	Completed
700370254	XG18007460	Woodycrest AV	W 167 ST, W 168 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700399742	XG18007460	Woodycrest AV	W 167 ST, W 168 ST	Completed
700370256	XG18007460	Woodycrest AV	W 167 ST, W 168 ST	Completed
700650365	XG18007460	Woodycrest AV	W 167 ST, W 168 ST	Completed
701456906	XG18007460	Woodycrest AV	W 167 ST, W 168 ST	Completed
700370272	XG18007460	Woodycrest AV	W 167 ST, W 168 ST	Completed
700399999	XG18007460	Woodycrest AV	W 167 ST, W 168 ST	Completed
701456902	XG18007460	Woodycrest AV	W 167 ST, W 168 ST	Completed
700650437	XG18007460	Woodycrest AV	W 167 ST, W 168 ST	Completed
700370270	XG18007460	Woodycrest AV	W 167 ST, W 168 ST	Completed
700650366	XG18007460	Woodycrest AV	W 167 ST, W 168 ST	Completed
700399996	XG18007460	Woodycrest AV	W 167 ST, W 168 ST	Completed
700370266	XG18007460	Woodycrest AV	W 167 ST, W 168 ST	Completed
700650436	XG18007460	Woodycrest AV	W 167 ST, W 168 ST	Completed
700370258	XG18007460	Woodycrest AV	W 167 ST, W 168 ST	Completed
700370274	XG18007460	Woodycrest AV	W 167 ST, W 168 ST	Completed
700370249	XG18007460	Woodycrest AV	W 167 ST, W 168 ST	Completed
700370284	XG18007460	Woodycrest AV	W 167 ST, W 168 ST	Completed
701726200	XG18007466	WALLACE AV	BARTHOLDI ST	Completed
700143805	XG18007466	WALLACE AV	BARTHOLDI ST	Completed
700143819	XG18007466	WALLACE AV	BARTHOLDI ST	Completed
700143808	XG18007466	WALLACE AV	BARTHOLDI ST	Completed
700143809	XG18007466	WALLACE AV	BARTHOLDI ST	Completed
700143807	XG18007466	WALLACE AV	BARTHOLDI ST	Completed
700143801	XG18007466	WALLACE AV	BARTHOLDI ST	Completed
700340575	XG18007467	MAHAN AV	BUHRE AV	Deferred to 2020
700340576	XG18007467	MAHAN AV	BUHRE AV	Deferred to 2020
700340577	XG18007467	MAHAN AV	BUHRE AV	Deferred to 2020
701745865	XG18007467	MAHAN AV	BUHRE AV	Deferred to 2020
701630931	XG18007467	MAHAN AV	BUHRE AV	Deferred to 2020
701127917	XG18007467	MAHAN AV	BUHRE AV	Deferred to 2020
700340579	XG18007467	MAHAN AV	BUHRE AV	Deferred to 2020
701630921	XG18007467	MAHAN AV	BUHRE AV	Deferred to 2020
701024057	XG18007467	MAHAN AV	BUHRE AV	Deferred to 2020

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700340580	XG18007467	MAHAN AV	BUHRE AV	Deferred to 2020
700351066	XG18007468	FOWLER AV	MORRIS PARK AV, PIERCE AV	Completed
700351072	XG18007468	FOWLER AV	MORRIS PARK AV, PIERCE AV	Completed
700358489	XG18007468	FOWLER AV	MORRIS PARK AV, PIERCE AV	Completed
700351045	XG18007468	FOWLER AV	MORRIS PARK AV, PIERCE AV	Completed
701644018	XG18007468	FOWLER AV	MORRIS PARK AV, PIERCE AV	Completed
700351071	XG18007468	FOWLER AV	MORRIS PARK AV, PIERCE AV	Completed
700358490	XG18007468	FOWLER AV	MORRIS PARK AV, PIERCE AV	Completed
700785368	XG18007468	FOWLER AV	MORRIS PARK AV, PIERCE AV	Completed
700358488	XG18007468	FOWLER AV	MORRIS PARK AV, PIERCE AV	Completed
700358492	XG18007468	FOWLER AV	MORRIS PARK AV, PIERCE AV	Completed
701644017	XG18007468	FOWLER AV	MORRIS PARK AV, PIERCE AV	Completed
700351074	XG18007468	FOWLER AV	MORRIS PARK AV, PIERCE AV	Completed
701644014	XG18007468	FOWLER AV	MORRIS PARK AV, PIERCE AV	Completed
700358494	XG18007468	FOWLER AV	MORRIS PARK AV, PIERCE AV	Completed
700354040	XG18007468	FOWLER AV	MORRIS PARK AV, PIERCE AV	Completed
153037	XG18007469	UNIONPORT RD	METROPOLITAN OVAL	Deferred to 2020
153036	XG18007469	UNIONPORT RD	METROPOLITAN OVAL	Deferred to 2020
153026	XG18007469	UNIONPORT RD	METROPOLITAN OVAL	Deferred to 2020
700274356	XG18007471	BOGART AV	S PELHAM PKWY	Completed
700274352	XG18007471	BOGART AV	S PELHAM PKWY	Completed
700272372	XG18007471	BOGART AV	S PELHAM PKWY	Completed
700272368	XG18007471	BOGART AV	S PELHAM PKWY	Completed
700272366	XG18007471	BOGART AV	S PELHAM PKWY	Completed
700263492	XG18007471	BOGART AV	S PELHAM PKWY	Completed
700272371	XG18007471	BOGART AV	S PELHAM PKWY	Completed
700274360	XG18007471	BOGART AV	S PELHAM PKWY	Completed
701441466	XG18007471	BOGART AV	S PELHAM PKWY	Completed
701196770	XG18007471	BOGART AV	S PELHAM PKWY	Completed
106655	XG18007544	MILES AV	SWINTON AV, QUINCY AV	Completed
700242738	XG18007544	MILES AV	SWINTON AV, QUINCY AV	Completed
106656	XG18007544	MILES AV	SWINTON AV, QUINCY AV	Completed
700288153	XG18007827	UNIVERSITY AV	W BURNSIDE AV, W 180 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700288156	XG18007827	UNIVERSITY AV	W BURNSIDE AV, W 180 ST	Completed
700288024	XG18007827	UNIVERSITY AV	W BURNSIDE AV, W 180 ST	Completed
700265143	XG18007827	UNIVERSITY AV	W BURNSIDE AV, W 180 ST	Completed
700288019	XG18007827	UNIVERSITY AV	W BURNSIDE AV, W 180 ST	Completed
701572927	XG18007827	UNIVERSITY AV	W BURNSIDE AV, W 180 ST	Completed
700288021	XG18007827	UNIVERSITY AV	W BURNSIDE AV, W 180 ST	Completed
700288026	XG18007827	UNIVERSITY AV	W BURNSIDE AV, W 180 ST	Completed
700288022	XG18007827	UNIVERSITY AV	W BURNSIDE AV, W 180 ST	Completed
700288148	XG18007827	UNIVERSITY AV	W BURNSIDE AV, W 180 ST	Completed
700288159	XG18007827	UNIVERSITY AV	W BURNSIDE AV, W 180 ST	Completed
700288023	XG18007827	UNIVERSITY AV	W BURNSIDE AV, W 180 ST	Completed
700288157	XG18007827	UNIVERSITY AV	W BURNSIDE AV, W 180 ST	Completed
700265142	XG18007827	UNIVERSITY AV	W BURNSIDE AV, W 180 ST	Completed
701572923	XG18007827	UNIVERSITY AV	W BURNSIDE AV, W 180 ST	Completed
700288163	XG18007827	UNIVERSITY AV	W BURNSIDE AV, W 180 ST	Completed
700288135	XG18007827	UNIVERSITY AV	W BURNSIDE AV, W 180 ST	Completed
700500551	XG18007857	E 149 ST	PARK AV, MORRIS AV	Completed
700500550	XG18007857	E 149 ST	PARK AV, MORRIS AV	Completed
701278668	XG18009427	Miles Av	Brinsmade Av, Swinton Av	Completed
701278670	XG18009429	Miles Av	Balcom Av, Brinsmade Av	Completed
106207	XG18009429	Miles Av	Balcom Av, Brinsmade Av	Completed
701735523	XG18009429	Miles Av	Balcom Av, Brinsmade Av	Completed
701286740	XG18009429	Miles Av	Balcom Av, Brinsmade Av	Completed
106208	XG18009429	Miles Av	Balcom Av, Brinsmade Av	Completed
106209	XG18009429	Miles Av	Balcom Av, Brinsmade Av	Completed
59710	XG18009429	Miles Av	Balcom Av, Brinsmade Av	Completed
701286734	XG18009429	Miles Av	Balcom Av, Brinsmade Av	Completed
701286730	XG18009429	Miles Av	Balcom Av, Brinsmade Av	Completed
701286735	XG18009429	Miles Av	Balcom Av, Brinsmade Av	Completed
59711	XG18009429	Miles Av	Balcom Av, Brinsmade Av	Completed
59712	XG18009429	Miles Av	Balcom Av, Brinsmade Av	Completed
106211	XG18009429	Miles Av	Balcom Av, Brinsmade Av	Completed
59713	XG18009429	Miles Av	Balcom Av, Brinsmade Av	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
59740	XG18009430	Miles Av	Balcom Av, Graff Av	Completed
701245964	XG18009430	Miles Av	Balcom Av, Graff Av	Completed
701245983	XG18009430	Miles Av	Balcom Av, Graff Av	Completed
701245980	XG18009430	Miles Av	Balcom Av, Graff Av	Completed
59745	XG18009430	Miles Av	Balcom Av, Graff Av	Completed
701245958	XG18009430	Miles Av	Balcom Av, Graff Av	Completed
700471244	XG18009431	Catalpa Pl	Linden Ave, Lawton Av	Completed
701393040	XG18010218	WHEELER AV	WESTCHESTER AV	Completed
700037703	XG18010590	BULLARD AVE	E 236 ST, E 237 ST	Completed
700048202	XG18010590	BULLARD AVE	E 236 ST, E 237 ST	Completed
700037710	XG18010590	BULLARD AVE	E 236 ST, E 237 ST	Completed
700037699	XG18010590	BULLARD AVE	E 236 ST, E 237 ST	Completed
700037700	XG18010590	BULLARD AVE	E 236 ST, E 237 ST	Completed
700037707	XG18010590	BULLARD AVE	E 236 ST, E 237 ST	Completed
700037709	XG18010590	BULLARD AVE	E 236 ST, E 237 ST	Completed
700044989	XG18010590	BULLARD AVE	E 236 ST, E 237 ST	Completed
700040443	XG18010607	BULLARD AV	E 241 ST	Completed
700040438	XG18010607	BULLARD AV	E 241 ST	Completed
700040437	XG18010607	BULLARD AV	E 241 ST	Completed
700040499	XG18010607	BULLARD AV	E 241 ST	Completed
700040435	XG18010607	BULLARD AV	E 241 ST	Completed
700040431	XG18010607	BULLARD AV	E 241 ST	Completed
700175424	XG18010908	E 196 St	BAINBRIDGE AV, MARION AV	Completed
700188689	XG18010908	E 196 St	BAINBRIDGE AV, MARION AV	Completed
700188678	XG18010908	E 196 St	BAINBRIDGE AV, MARION AV	Completed
700188694	XG18010908	E 196 St	BAINBRIDGE AV, MARION AV	Completed
700188693	XG18010908	E 196 St	BAINBRIDGE AV, MARION AV	Completed
700586828	XG18011557	VYSE AV	E 176ST	Completed
700043132	XG18011862	EAST 237 STREET	MARTHA AVENUE	Completed
700029904	XG18011862	EAST 237 STREET	MARTHA AVENUE	Completed
700043134	XG18011862	EAST 237 STREET	MARTHA AVENUE	Completed
700043137	XG18011862	EAST 237 STREET	MARTHA AVENUE	Completed
700042919	XG18011862	EAST 237 STREET	MARTHA AVENUE	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700042914	XG18011862	EAST 237 STREET	MARTHA AVENUE	Completed
701342908	XG18011862	EAST 237 STREET	MARTHA AVENUE	Completed
700043130	XG18011862	EAST 237 STREET	MARTHA AVENUE	Completed
700043128	XG18011862	EAST 237 STREET	MARTHA AVENUE	Completed
700043140	XG18011862	EAST 237 STREET	MARTHA AVENUE	Completed
701446821	XG18011862	EAST 237 STREET	MARTHA AVENUE	Completed
700042910	XG18011862	EAST 237 STREET	MARTHA AVENUE	Completed
701418557	XG18012124	CASTLE HILL AV	LACOMBE AV, NORTON AV	Completed
701273074	XG18012124	CASTLE HILL AV	LACOMBE AV, NORTON AV	Completed
701382878	XG18012738	BRONXWOOD AV	E 218 ST, E 219 ST	Completed
700109822	XG18012738	BRONXWOOD AV	E 218 ST, E 219 ST	Completed
701272579	XG18012738	BRONXWOOD AV	E 218 ST, E 219 ST	Completed
700102667	XG18012738	BRONXWOOD AV	E 218 ST, E 219 ST	Completed
700102669	XG18012738	BRONXWOOD AV	E 218 ST, E 219 ST	Completed
701382881	XG18012738	BRONXWOOD AV	E 218 ST, E 219 ST	Completed
700108695	XG18012738	BRONXWOOD AV	E 218 ST, E 219 ST	Completed
700105451	XG18012738	BRONXWOOD AV	E 218 ST, E 219 ST	Completed
700102671	XG18012738	BRONXWOOD AV	E 218 ST, E 219 ST	Completed
701272576	XG18012738	BRONXWOOD AV	E 218 ST, E 219 ST	Completed
701271036	XG18012738	BRONXWOOD AV	E 218 ST, E 219 ST	Completed
700105452	XG18012738	BRONXWOOD AV	E 218 ST, E 219 ST	Completed
700108741	XG18012739	BRONXWOOD AV	E 217 ST	Completed
700116540	XG18012740	BRONXWOOD AV	E 214 ST	Completed
700116541	XG18012740	BRONXWOOD AV	E 214 ST	Completed
701286475	XG18012740	BRONXWOOD AV	E 214 ST	Completed
700116547	XG18012740	BRONXWOOD AV	E 214 ST	Completed
700116534	XG18012740	BRONXWOOD AV	E 214 ST	Completed
700116567	XG18012741	BRONXWOOD AV	E 213 ST	Completed
700116573	XG18012741	BRONXWOOD AV	E 213 ST	Completed
701350778	XG18012741	BRONXWOOD AV	E 213 ST	Completed
700116552	XG18012741	BRONXWOOD AV	E 213 ST	Completed
700116572	XG18012741	BRONXWOOD AV	E 213 ST	Completed
700116568	XG18012741	BRONXWOOD AV	E 213 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700116553	XG18012741	BRONXWOOD AV	E 213 ST	Completed
701446567	XG18012741	BRONXWOOD AV	E 213 ST	Completed
701038377	XG18012742	BRONXWOOD AV	E GUN HILL RD, MAGENTA ST	Completed
700152810	XG18012742	BRONXWOOD AV	E GUN HILL RD, MAGENTA ST	Completed
700152811	XG18012742	BRONXWOOD AV	E GUN HILL RD, MAGENTA ST	Completed
700120417	XG18012742	BRONXWOOD AV	E GUN HILL RD, MAGENTA ST	Completed
700152916	XG18012743	BRONXWOOD AV	S OAK DR, BURKE AV	Completed
700166947	XG18012743	BRONXWOOD AV	S OAK DR, BURKE AV	Completed
700166934	XG18012743	BRONXWOOD AV	S OAK DR, BURKE AV	Completed
701573292	XG18012743	BRONXWOOD AV	S OAK DR, BURKE AV	Completed
700540004	XG18012743	BRONXWOOD AV	S OAK DR, BURKE AV	Completed
700540002	XG18012743	BRONXWOOD AV	S OAK DR, BURKE AV	Completed
700166932	XG18012743	BRONXWOOD AV	S OAK DR, BURKE AV	Completed
700152914	XG18012743	BRONXWOOD AV	S OAK DR, BURKE AV	Completed
700153006	XG18012743	BRONXWOOD AV	S OAK DR, BURKE AV	Completed
700136911	XG18012743	BRONXWOOD AV	S OAK DR, BURKE AV	Completed
700131835	XG18012743	BRONXWOOD AV	S OAK DR, BURKE AV	Completed
700131828	XG18012743	BRONXWOOD AV	S OAK DR, BURKE AV	Completed
700153004	XG18012743	BRONXWOOD AV	S OAK DR, BURKE AV	Completed
700153009	XG18012743	BRONXWOOD AV	S OAK DR, BURKE AV	Completed
700166933	XG18012743	BRONXWOOD AV	S OAK DR, BURKE AV	Completed
700131834	XG18012743	BRONXWOOD AV	S OAK DR, BURKE AV	Completed
701354142	XG18012744	BRONXWOOD AV	BURKE AV, ADEE AV	Completed
700152993	XG18012744	BRONXWOOD AV	BURKE AV, ADEE AV	Completed
700152987	XG18012744	BRONXWOOD AV	BURKE AV, ADEE AV	Completed
700152991	XG18012744	BRONXWOOD AV	BURKE AV, ADEE AV	Completed
700152996	XG18012744	BRONXWOOD AV	BURKE AV, ADEE AV	Completed
700152998	XG18012744	BRONXWOOD AV	BURKE AV, ADEE AV	Completed
700152989	XG18012744	BRONXWOOD AV	BURKE AV, ADEE AV	Completed
701354140	XG18012744	BRONXWOOD AV	BURKE AV, ADEE AV	Completed
700153000	XG18012744	BRONXWOOD AV	BURKE AV, ADEE AV	Completed
700153002	XG18012744	BRONXWOOD AV	BURKE AV, ADEE AV	Completed
700428391	XG18012758	Elder Av	Westchester Av, E 172 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700413288	XG18012758	Elder Av	Westchester Av, E 172 ST	Completed
701089368	XG18012840	W FARMS RD	JENNINGS ST, W 172 ST	Completed
700418907	XG18012840	W FARMS RD	JENNINGS ST, W 172 ST	Completed
700439209	XG18012840	W FARMS RD	JENNINGS ST, W 172 ST	Completed
701089372	XG18012840	W FARMS RD	JENNINGS ST, W 172 ST	Completed
701089373	XG18012840	W FARMS RD	JENNINGS ST, W 172 ST	Completed
701089370	XG18012840	W FARMS RD	JENNINGS ST, W 172 ST	Completed
700439224	XG18012840	W FARMS RD	JENNINGS ST, W 172 ST	Completed
700439208	XG18012840	W FARMS RD	JENNINGS ST, W 172 ST	Completed
700152792	XG18013040	BRONXWOOD AV	MAGENTA ST, DUNCAN ST	Completed
701684686	XG18013040	BRONXWOOD AV	MAGENTA ST, DUNCAN ST	Completed
700140067	XG18013040	BRONXWOOD AV	MAGENTA ST, DUNCAN ST	Completed
701420526	XG18013040	BRONXWOOD AV	MAGENTA ST, DUNCAN ST	Completed
700530395	XG18013316	BRUCKNER BLVD	E156ST, LONGWOOD AV	Completed
700528587	XG18013316	BRUCKNER BLVD	E156ST, LONGWOOD AV	Completed
700519545	XG18013316	BRUCKNER BLVD	E156ST, LONGWOOD AV	Completed
700530402	XG18013316	BRUCKNER BLVD	E156ST, LONGWOOD AV	Completed
700519543	XG18013316	BRUCKNER BLVD	E156ST, LONGWOOD AV	Completed
700530405	XG18013316	BRUCKNER BLVD	E156ST, LONGWOOD AV	Completed
700508562	XG18013317	BRUCKNER BLVD	E156 ST, LEGGETT AV	Completed
700508561	XG18013317	BRUCKNER BLVD	E156 ST, LEGGETT AV	Completed
700508568	XG18013318	BRUCKNER BLVD	TIMPSON PL, AUSTIN PL	Completed
700513964	XG18013318	BRUCKNER BLVD	TIMPSON PL, AUSTIN PL	Completed
700482046	XG18013318	BRUCKNER BLVD	TIMPSON PL, AUSTIN PL	Completed
700508566	XG18013318	BRUCKNER BLVD	TIMPSON PL, AUSTIN PL	Completed
700508565	XG18013318	BRUCKNER BLVD	TIMPSON PL, AUSTIN PL	Completed
700527685	XG18013318	BRUCKNER BLVD	TIMPSON PL, AUSTIN PL	Completed
700505526	XG18013319	BRUCKNER BLVD	AUSTIN PL	Completed
700505525	XG18013319	BRUCKNER BLVD	AUSTIN PL	Completed
700182639	XG18013702	EAST 204 ST	GRAND CONCOURSE, VALENTINE AV	Completed
700182629	XG18013702	EAST 204 ST	GRAND CONCOURSE, VALENTINE AV	Completed
700182659	XG18013702	EAST 204 ST	GRAND CONCOURSE, VALENTINE AV	Completed
700182631	XG18013702	EAST 204 ST	GRAND CONCOURSE, VALENTINE AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700182630	XG18013702	EAST 204 ST	GRAND CONCOURSE, VALENTINE AV	Completed
700182654	XG18013702	EAST 204 ST	GRAND CONCOURSE, VALENTINE AV	Completed
700182638	XG18013702	EAST 204 ST	GRAND CONCOURSE, VALENTINE AV	Completed
700182650	XG18013702	EAST 204 ST	GRAND CONCOURSE, VALENTINE AV	Completed
701085582	XG18013702	EAST 204 ST	GRAND CONCOURSE, VALENTINE AV	Completed
700182672	XG18013702	EAST 204 ST	GRAND CONCOURSE, VALENTINE AV	Completed
700182646	XG18013702	EAST 204 ST	GRAND CONCOURSE, VALENTINE AV	Completed
700182637	XG18013702	EAST 204 ST	GRAND CONCOURSE, VALENTINE AV	Completed
700176689	XG18013702	EAST 204 ST	GRAND CONCOURSE, VALENTINE AV	Completed
700182628	XG18013702	EAST 204 ST	GRAND CONCOURSE, VALENTINE AV	Completed
701085584	XG18013702	EAST 204 ST	GRAND CONCOURSE, VALENTINE AV	Completed
700182662	XG18013702	EAST 204 ST	GRAND CONCOURSE, VALENTINE AV	Completed
700182656	XG18013702	EAST 204 ST	GRAND CONCOURSE, VALENTINE AV	Completed
700182640	XG18013702	EAST 204 ST	GRAND CONCOURSE, VALENTINE AV	Completed
700182574	XG18013702	EAST 204 ST	GRAND CONCOURSE, VALENTINE AV	Completed
700182664	XG18013702	EAST 204 ST	GRAND CONCOURSE, VALENTINE AV	Completed
142720	XG18013838	ELLSWORTH AV	RANDALL AV, SCHLEY AV	Completed
142716	XG18013838	ELLSWORTH AV	RANDALL AV, SCHLEY AV	Completed
142721	XG18013838	ELLSWORTH AV	RANDALL AV, SCHLEY AV	Completed
142719	XG18013838	ELLSWORTH AV	RANDALL AV, SCHLEY AV	Completed
142718	XG18013838	ELLSWORTH AV	RANDALL AV, SCHLEY AV	Completed
142723	XG18013838	ELLSWORTH AV	RANDALL AV, SCHLEY AV	Completed
142717	XG18013838	ELLSWORTH AV	RANDALL AV, SCHLEY AV	Completed
300500432	XG18013886	e 168 st	tinton av, prospect av	Completed
700652285	XG18013886	e 168 st	tinton av, prospect av	Completed
300500424	XG18013886	e 168 st	tinton av, prospect av	Completed
300500406	XG18013886	e 168 st	tinton av, prospect av	Completed
300500414	XG18013886	e 168 st	tinton av, prospect av	Completed
700457177	XG18013886	e 168 st	tinton av, prospect av	Completed
300500433	XG18013886	e 168 st	tinton av, prospect av	Completed
300500408	XG18013886	e 168 st	tinton av, prospect av	Completed
300500383	XG18013886	e 168 st	tinton av, prospect av	Completed
300500423	XG18013886	e 168 st	tinton av, prospect av	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700457175	XG18013886	e 168 st	tinton av, prospect av	Completed
300500389	XG18013886	e 168 st	tinton av, prospect av	Completed
701216746	XG18013886	e 168 st	tinton av, prospect av	Completed
700652286	XG18013886	e 168 st	tinton av, prospect av	Completed
111315	XG18014429	BARKLEY AV	BALCOM AV, SWINTON AV	Completed
111316	XG18014429	BARKLEY AV	BALCOM AV, SWINTON AV	Completed
111309	XG18014429	BARKLEY AV	BALCOM AV, SWINTON AV	Completed
111318	XG18014429	BARKLEY AV	BALCOM AV, SWINTON AV	Completed
150996	XG18014429	BARKLEY AV	BALCOM AV, SWINTON AV	Completed
111311	XG18014429	BARKLEY AV	BALCOM AV, SWINTON AV	Completed
700385746	XG18014429	BARKLEY AV	BALCOM AV, SWINTON AV	Completed
150994	XG18014429	BARKLEY AV	BALCOM AV, SWINTON AV	Completed
111310	XG18014429	BARKLEY AV	BALCOM AV, SWINTON AV	Completed
150919	XG18014429	BARKLEY AV	BALCOM AV, SWINTON AV	Completed
150995	XG18014429	BARKLEY AV	BALCOM AV, SWINTON AV	Completed
111326	XG18014429	BARKLEY AV	BALCOM AV, SWINTON AV	Completed
111325	XG18014429	BARKLEY AV	BALCOM AV, SWINTON AV	Completed
150992	XG18014429	BARKLEY AV	BALCOM AV, SWINTON AV	Completed
150993	XG18014429	BARKLEY AV	BALCOM AV, SWINTON AV	Completed
111314	XG18014429	BARKLEY AV	BALCOM AV, SWINTON AV	Completed
700534287	XG18014429	BARKLEY AV	BALCOM AV, SWINTON AV	Completed
700084143	XG18014610	BAILEY AV	W 238ST	Completed
700292115	XG18014677	2151 Washington Ave	E 181ST, E 182 ST	Completed
700289535	XG18014677	2151 Washington Ave	E 181ST, E 182 ST	Completed
700292117	XG18014677	2151 Washington Ave	E 181ST, E 182 ST	Completed
700067729	XG18014910	CANNON PL	ORLOFF AV, CANNON PL	Completed
700079039	XG18014910	CANNON PL	ORLOFF AV, CANNON PL	Completed
700079037	XG18014910	CANNON PL	ORLOFF AV, CANNON PL	Completed
700205033	XG18015383	MORRIS AV	E 190ST, E 191ST	Completed
701582956	XG18015383	MORRIS AV	E 190ST, E 191ST	Completed
701567774	XG18015383	MORRIS AV	E 190ST, E 191ST	Completed
701582970	XG18015383	MORRIS AV	E 190ST, E 191ST	Completed
701567773	XG18015383	MORRIS AV	E 190ST, E 191ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700205035	XG18015383	MORRIS AV	E 190ST, E 191ST	Completed
700229122	XG18015383	MORRIS AV	E 190ST, E 191ST	Completed
700229147	XG18015383	MORRIS AV	E 190ST, E 191ST	Completed
701582958	XG18015383	MORRIS AV	E 190ST, E 191ST	Completed
700187478	XG18016847	E FORDHAM RD	BAINBRIDGE AV, MARION AV	Completed
700187483	XG18016847	E FORDHAM RD	BAINBRIDGE AV, MARION AV	Completed
700187487	XG18016847	E FORDHAM RD	BAINBRIDGE AV, MARION AV	Completed
700187465	XG18016847	E FORDHAM RD	BAINBRIDGE AV, MARION AV	Completed
700187443	XG18016847	E FORDHAM RD	BAINBRIDGE AV, MARION AV	Completed
701487181	XG18016847	E FORDHAM RD	BAINBRIDGE AV, MARION AV	Completed
700187468	XG18016847	E FORDHAM RD	BAINBRIDGE AV, MARION AV	Completed
700187464	XG18016847	E FORDHAM RD	BAINBRIDGE AV, MARION AV	Completed
700187479	XG18016847	E FORDHAM RD	BAINBRIDGE AV, MARION AV	Completed
700187462	XG18016847	E FORDHAM RD	BAINBRIDGE AV, MARION AV	Completed
701770034	XG18017048	CRESTON AV	E 191 ST, E FORDHAM RD	Completed
700195813	XG18017048	CRESTON AV	E 191 ST, E FORDHAM RD	Completed
700195800	XG18017048	CRESTON AV	E 191 ST, E FORDHAM RD	Completed
700232477	XG18017048	CRESTON AV	E 191 ST, E FORDHAM RD	Completed
701770035	XG18017048	CRESTON AV	E 191 ST, E FORDHAM RD	Completed
700195811	XG18017048	CRESTON AV	E 191 ST, E FORDHAM RD	Completed
700195839	XG18017048	CRESTON AV	E 191 ST, E FORDHAM RD	Completed
700195804	XG18017048	CRESTON AV	E 191 ST, E FORDHAM RD	Completed
700195806	XG18017048	CRESTON AV	E 191 ST, E FORDHAM RD	Completed
700195785	XG18017048	CRESTON AV	E 191 ST, E FORDHAM RD	Completed
700195798	XG18017048	CRESTON AV	E 191 ST, E FORDHAM RD	Completed
700195786	XG18017048	CRESTON AV	E 191 ST, E FORDHAM RD	Completed
700669148	XG18017215	UNION AV	E 163 ST, E 165 ST	Completed
700462110	XG18017215	UNION AV	E 163 ST, E 165 ST	Completed
700442455	XG18017215	UNION AV	E 163 ST, E 165 ST	Completed
700462111	XG18017215	UNION AV	E 163 ST, E 165 ST	Completed
700777088	XG18017215	UNION AV	E 163 ST, E 165 ST	Completed
700442456	XG18017215	UNION AV	E 163 ST, E 165 ST	Completed
700462118	XG18017215	UNION AV	E 163 ST, E 165 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700442454	XG18017215	UNION AV	E 163 ST, E 165 ST	Completed
700457981	XG18017215	UNION AV	E 163 ST, E 165 ST	Completed
700457979	XG18017215	UNION AV	E 163 ST, E 165 ST	Completed
700777089	XG18017215	UNION AV	E 163 ST, E 165 ST	Completed
700462116	XG18017215	UNION AV	E 163 ST, E 165 ST	Completed
700462114	XG18017215	UNION AV	E 163 ST, E 165 ST	Completed
700256273	XG18017264	DOUGLAS AV	W 236 ST, W 240 ST	Completed
701278243	XG18017264	DOUGLAS AV	W 236 ST, W 240 ST	Completed
700256271	XG18017264	DOUGLAS AV	W 236 ST, W 240 ST	Completed
701278245	XG18017264	DOUGLAS AV	W 236 ST, W 240 ST	Completed
700054758	XG18017264	DOUGLAS AV	W 236 ST, W 240 ST	Completed
701278242	XG18017264	DOUGLAS AV	W 236 ST, W 240 ST	Completed
701163990	XG18017265	HUDSON MANOR TERR	W 236 ST, W 239 ST	Completed
700054321	XG18017265	HUDSON MANOR TERR	W 236 ST, W 239 ST	Completed
701163981	XG18017265	HUDSON MANOR TERR	W 236 ST, W 239 ST	Completed
701163987	XG18017265	HUDSON MANOR TERR	W 236 ST, W 239 ST	Completed
701163992	XG18017265	HUDSON MANOR TERR	W 236 ST, W 239 ST	Completed
701163984	XG18017265	HUDSON MANOR TERR	W 236 ST, W 239 ST	Completed
701163983	XG18017265	HUDSON MANOR TERR	W 236 ST, W 239 ST	Completed
700054323	XG18017266	W 239 ST	INDEPENDENCE AV, HUDSON MANOR TERR	Completed
700054324	XG18017266	W 239 ST	INDEPENDENCE AV, HUDSON MANOR TERR	Completed
700674087	XG18017266	W 239 ST	INDEPENDENCE AV, HUDSON MANOR TERR	Completed
700054311	XG18017266	W 239 ST	INDEPENDENCE AV, HUDSON MANOR TERR	Completed
701029584	XG18017491	Whittier St	Lafayette Av, Randall Av	Completed
700510624	XG18017491	Whittier St	Lafayette Av, Randall Av	Completed
700510676	XG18017491	Whittier St	Lafayette Av, Randall Av	Completed
701029567	XG18017491	Whittier St	Lafayette Av, Randall Av	Completed
700510680	XG18017491	Whittier St	Lafayette Av, Randall Av	Completed
700467463	XG18017491	Whittier St	Lafayette Av, Randall Av	Completed
700510637	XG18017491	Whittier St	Lafayette Av, Randall Av	Completed
700510678	XG18017491	Whittier St	Lafayette Av, Randall Av	Completed
700510625	XG18017491	Whittier St	Lafayette Av, Randall Av	Completed
701029569	XG18017491	Whittier St	Lafayette Av, Randall Av	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700467474	XG18017491	Whittier St	Lafayette Av, Randall Av	Completed
700520622	XG18017491	Whittier St	Lafayette Av, Randall Av	Completed
700520621	XG18017491	Whittier St	Lafayette Av, Randall Av	Completed
700138304	XG18017492	E 204 ST	Jerome Av, Grand Conc	Completed
701704438	XG18017492	E 204 ST	Jerome Av, Grand Conc	Completed
700124405	XG18017492	E 204 ST	Jerome Av, Grand Conc	Completed
700143997	XG18017492	E 204 ST	Jerome Av, Grand Conc	Completed
700143996	XG18017492	E 204 ST	Jerome Av, Grand Conc	Completed
700143988	XG18017492	E 204 ST	Jerome Av, Grand Conc	Completed
700143998	XG18017492	E 204 ST	Jerome Av, Grand Conc	Completed
700138311	XG18017492	E 204 ST	Jerome Av, Grand Conc	Completed
700143989	XG18017492	E 204 ST	Jerome Av, Grand Conc	Completed
700616850	XG18017492	E 204 ST	Jerome Av, Grand Conc	Completed
700143970	XG18017492	E 204 ST	Jerome Av, Grand Conc	Completed
700616848	XG18017492	E 204 ST	Jerome Av, Grand Conc	Completed
700143995	XG18017492	E 204 ST	Jerome Av, Grand Conc	Completed
100228	XG18017716	BRONXWOOD AV	MACE AV, BOSTON RD	Work In Progress
700539290	XG18017716	BRONXWOOD AV	MACE AV, BOSTON RD	Work In Progress
700539289	XG18017716	BRONXWOOD AV	MACE AV, BOSTON RD	Work In Progress
100227	XG18017716	BRONXWOOD AV	MACE AV, BOSTON RD	Work In Progress
101474	XG18017716	BRONXWOOD AV	MACE AV, BOSTON RD	Work In Progress
101480	XG18017716	BRONXWOOD AV	MACE AV, BOSTON RD	Work In Progress
101504	XG18017716	BRONXWOOD AV	MACE AV, BOSTON RD	Work In Progress
701246445	XG18017716	BRONXWOOD AV	MACE AV, BOSTON RD	Work In Progress
99022	XG18017717	BRONXWOOD AV	ALLERTON AV, MACE AV	Deferred to 2020
99027	XG18017717	BRONXWOOD AV	ALLERTON AV, MACE AV	Deferred to 2020
99033	XG18017717	BRONXWOOD AV	ALLERTON AV, MACE AV	Deferred to 2020
99032	XG18017717	BRONXWOOD AV	ALLERTON AV, MACE AV	Deferred to 2020
99025	XG18017717	BRONXWOOD AV	ALLERTON AV, MACE AV	Deferred to 2020
701228785	XG18017717	BRONXWOOD AV	ALLERTON AV, MACE AV	Deferred to 2020
701228779	XG18017717	BRONXWOOD AV	ALLERTON AV, MACE AV	Deferred to 2020
99024	XG18017717	BRONXWOOD AV	ALLERTON AV, MACE AV	Deferred to 2020
99026	XG18017717	BRONXWOOD AV	ALLERTON AV, MACE AV	Deferred to 2020

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
99023	XG18017717	BRONXWOOD AV	ALLERTON AV, MACE AV	Deferred to 2020
99043	XG18017717	BRONXWOOD AV	ALLERTON AV, MACE AV	Deferred to 2020
700238351	XG18017717	BRONXWOOD AV	ALLERTON AV, MACE AV	Deferred to 2020
99098	XG18017717	BRONXWOOD AV	ALLERTON AV, MACE AV	Deferred to 2020
701700627	XG18017895	RANDALL AVE	ROSEDALE AVE, METCALF AVE	Deferred to 2020
700477694	XG18017895	RANDALL AVE	ROSEDALE AVE, METCALF AVE	Deferred to 2020
701700628	XG18017895	RANDALL AVE	ROSEDALE AVE, METCALF AVE	Deferred to 2020
700520065	XG18017895	RANDALL AVE	ROSEDALE AVE, METCALF AVE	Deferred to 2020
701397861	XG18017895	RANDALL AVE	ROSEDALE AVE, METCALF AVE	Deferred to 2020
700477690	XG18017895	RANDALL AVE	ROSEDALE AVE, METCALF AVE	Deferred to 2020
701700632	XG18017895	RANDALL AVE	ROSEDALE AVE, METCALF AVE	Deferred to 2020
701700626	XG18017895	RANDALL AVE	ROSEDALE AVE, METCALF AVE	Deferred to 2020
700520085	XG18017904	RANDALL AVE	ROSEDALE AVE, METCALF AVE	Deferred to 2020
700520087	XG18017904	RANDALL AVE	ROSEDALE AVE, METCALF AVE	Deferred to 2020
700520089	XG18017904	RANDALL AVE	ROSEDALE AVE, METCALF AVE	Deferred to 2020
146912	XG18017989	7 AV	MAIN ST, EDGE ST	Completed
146914	XG18017989	7 AV	MAIN ST, EDGE ST	Completed
146915	XG18017989	7 AV	MAIN ST, EDGE ST	Completed
146913	XG18017989	7 AV	MAIN ST, EDGE ST	Completed
700088705	XG19000109	boston rd	provost av, e 233 st	Completed
700134917	XG19000109	boston rd	provost av, e 233 st	Completed
700088704	XG19000109	boston rd	provost av, e 233 st	Completed
700134915	XG19000109	boston rd	provost av, e 233 st	Completed
700088707	XG19000109	boston rd	provost av, e 233 st	Completed
126786	XG19000169	BRONX RIVER AVE	BRUCKNER BLVD, STORY AVE	Completed
126788	XG19000169	BRONX RIVER AVE	BRUCKNER BLVD, STORY AVE	Completed
125898	XG19000169	BRONX RIVER AVE	BRUCKNER BLVD, STORY AVE	Completed
126789	XG19000169	BRONX RIVER AVE	BRUCKNER BLVD, STORY AVE	Completed
126787	XG19000169	BRONX RIVER AVE	BRUCKNER BLVD, STORY AVE	Completed
126791	XG19000169	BRONX RIVER AVE	BRUCKNER BLVD, STORY AVE	Completed
126792	XG19000169	BRONX RIVER AVE	BRUCKNER BLVD, STORY AVE	Completed
126790	XG19000169	BRONX RIVER AVE	BRUCKNER BLVD, STORY AVE	Completed
700238755	XG19000169	BRONX RIVER AVE	BRUCKNER BLVD, STORY AVE	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700392665	XG19000210	SEDGWICK AV	UNIVERSITY AV	Completed
701405413	XG19000210	SEDGWICK AV	UNIVERSITY AV	Completed
700392671	XG19000210	SEDGWICK AV	UNIVERSITY AV	Completed
700392672	XG19000210	SEDGWICK AV	UNIVERSITY AV	Completed
700392666	XG19000210	SEDGWICK AV	UNIVERSITY AV	Completed
700407492	XG19000210	SEDGWICK AV	UNIVERSITY AV	Completed
701019161	XG19000914	E 152 ST	TINTON AVE, WALES AVE	Completed
701441662	XG19000914	E 152 ST	TINTON AVE, WALES AVE	Completed
701019158	XG19000914	E 152 ST	TINTON AVE, WALES AVE	Completed
700514637	XG19000914	E 152 ST	TINTON AVE, WALES AVE	Completed
701351063	XG19000914	E 152 ST	TINTON AVE, WALES AVE	Completed
700514639	XG19000914	E 152 ST	TINTON AVE, WALES AVE	Completed
701441660	XG19000914	E 152 ST	TINTON AVE, WALES AVE	Completed
701441664	XG19000914	E 152 ST	TINTON AVE, WALES AVE	Completed
700514649	XG19000914	E 152 ST	TINTON AVE, WALES AVE	Completed
701351060	XG19000914	E 152 ST	TINTON AVE, WALES AVE	Completed
701441663	XG19000914	E 152 ST	TINTON AVE, WALES AVE	Completed
700302141	XG19001105	BRONX PARK SOUTH	CROTONA PKWY, MOHEGAN AV	Completed
700302119	XG19001105	BRONX PARK SOUTH	CROTONA PKWY, MOHEGAN AV	Completed
700088883	XG19001127	WHITE PLAINS RD	E 228 ST, E 230 ST	Completed
700043474	XG19001127	WHITE PLAINS RD	E 228 ST, E 230 ST	Completed
701625415	XG19001127	WHITE PLAINS RD	E 228 ST, E 230 ST	Completed
700043487	XG19001127	WHITE PLAINS RD	E 228 ST, E 230 ST	Completed
701144577	XG19001127	WHITE PLAINS RD	E 228 ST, E 230 ST	Completed
700083037	XG19001127	WHITE PLAINS RD	E 228 ST, E 230 ST	Completed
700088868	XG19001127	WHITE PLAINS RD	E 228 ST, E 230 ST	Completed
700043480	XG19001127	WHITE PLAINS RD	E 228 ST, E 230 ST	Completed
701625417	XG19001127	WHITE PLAINS RD	E 228 ST, E 230 ST	Completed
700088881	XG19001127	WHITE PLAINS RD	E 228 ST, E 230 ST	Completed
701450969	XG19001209	WHITE PLAINS RD	E 230 ST, E 231 ST	Completed
701450978	XG19001209	WHITE PLAINS RD	E 230 ST, E 231 ST	Completed
700652314	XG19001209	WHITE PLAINS RD	E 230 ST, E 231 ST	Completed
701251955	XG19001209	WHITE PLAINS RD	E 230 ST, E 231 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700052528	XG19001209	WHITE PLAINS RD	E 230 ST, E 231 ST	Completed
700052537	XG19001209	WHITE PLAINS RD	E 230 ST, E 231 ST	Completed
700052545	XG19001209	WHITE PLAINS RD	E 230 ST, E 231 ST	Completed
700052539	XG19001209	WHITE PLAINS RD	E 230 ST, E 231 ST	Completed
701251957	XG19001209	WHITE PLAINS RD	E 230 ST, E 231 ST	Completed
701450973	XG19001209	WHITE PLAINS RD	E 230 ST, E 231 ST	Completed
700052534	XG19001209	WHITE PLAINS RD	E 230 ST, E 231 ST	Completed
700049328	XG19001272	WHITE PLAINS RD	E 232 ST, E 233 ST	Completed
700056697	XG19001272	WHITE PLAINS RD	E 232 ST, E 233 ST	Completed
700683678	XG19001272	WHITE PLAINS RD	E 232 ST, E 233 ST	Completed
700683682	XG19001272	WHITE PLAINS RD	E 232 ST, E 233 ST	Completed
701684934	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
700400024	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
700400014	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
700400022	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
700419846	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
700399744	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
700676255	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
700399970	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
700399982	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
700676259	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
700400025	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
700399746	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
700399988	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
700400010	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
700676257	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
700399987	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
701202191	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
700676251	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
701684935	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
700399973	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
701684936	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
700676252	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700399739	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
700400016	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
700399745	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
700399978	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
700399743	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
700676260	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
700399980	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
700399976	XG19001342	W 167 ST	NELSON AV, ANDERSON AV	Completed
701423665	XG19001517	CITY ISLAND AV	BEACH AV, BOWNE ST	Completed
700379922	XG19001517	CITY ISLAND AV	BEACH AV, BOWNE ST	Completed
700396725	XG19001517	CITY ISLAND AV	BEACH AV, BOWNE ST	Completed
700379664	XG19001517	CITY ISLAND AV	BEACH AV, BOWNE ST	Completed
700379652	XG19001517	CITY ISLAND AV	BEACH AV, BOWNE ST	Completed
700379871	XG19001517	CITY ISLAND AV	BEACH AV, BOWNE ST	Completed
700396723	XG19001517	CITY ISLAND AV	BEACH AV, BOWNE ST	Completed
700396721	XG19001517	CITY ISLAND AV	BEACH AV, BOWNE ST	Completed
700379653	XG19001517	CITY ISLAND AV	BEACH AV, BOWNE ST	Completed
700379659	XG19001517	CITY ISLAND AV	BEACH AV, BOWNE ST	Completed
700379935	XG19001517	CITY ISLAND AV	BEACH AV, BOWNE ST	Completed
700379924	XG19001517	CITY ISLAND AV	BEACH AV, BOWNE ST	Completed
700379656	XG19001517	CITY ISLAND AV	BEACH AV, BOWNE ST	Completed
700379946	XG19001517	CITY ISLAND AV	BEACH AV, BOWNE ST	Completed
700379657	XG19001517	CITY ISLAND AV	BEACH AV, BOWNE ST	Completed
700396727	XG19001517	CITY ISLAND AV	BEACH AV, BOWNE ST	Completed
700379665	XG19001517	CITY ISLAND AV	BEACH AV, BOWNE ST	Completed
701251719	XG19001525	HUNTS POINT AV	E BAY AV, S DRAKE PK	Completed
701251716	XG19001525	HUNTS POINT AV	E BAY AV, S DRAKE PK	Completed
132553	XG19001525	HUNTS POINT AV	E BAY AV, S DRAKE PK	Completed
701251710	XG19001525	HUNTS POINT AV	E BAY AV, S DRAKE PK	Completed
700269768	XG19001568	ASTOR AVE	MATTHEWS AVE, COLDEN AVE	Completed
700269769	XG19001568	ASTOR AVE	MATTHEWS AVE, COLDEN AVE	Completed
700269785	XG19001568	ASTOR AVE	MATTHEWS AVE, COLDEN AVE	Completed
700269786	XG19001568	ASTOR AVE	MATTHEWS AVE, COLDEN AVE	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700233801	XG19001568	ASTOR AVE	MATTHEWS AVE, COLDEN AVE	Completed
700269770	XG19001568	ASTOR AVE	MATTHEWS AVE, COLDEN AVE	Completed
700269772	XG19001568	ASTOR AVE	MATTHEWS AVE, COLDEN AVE	Completed
700269777	XG19001568	ASTOR AVE	MATTHEWS AVE, COLDEN AVE	Completed
700233795	XG19001568	ASTOR AVE	MATTHEWS AVE, COLDEN AVE	Completed
700269778	XG19001568	ASTOR AVE	MATTHEWS AVE, COLDEN AVE	Completed
700233799	XG19001568	ASTOR AVE	MATTHEWS AVE, COLDEN AVE	Completed
700269771	XG19001568	ASTOR AVE	MATTHEWS AVE, COLDEN AVE	Completed
700233797	XG19001568	ASTOR AVE	MATTHEWS AVE, COLDEN AVE	Completed
700547673	XG19001965	EDWARDS AV	ACCESS DR, LATTING ST	Completed
700396160	XG19001965	EDWARDS AV	ACCESS DR, LATTING ST	Completed
700547713	XG19001965	EDWARDS AV	ACCESS DR, LATTING ST	Completed
700547671	XG19001965	EDWARDS AV	ACCESS DR, LATTING ST	Completed
700547715	XG19001965	EDWARDS AV	ACCESS DR, LATTING ST	Completed
701020160	XG19001965	EDWARDS AV	ACCESS DR, LATTING ST	Completed
700547719	XG19001965	EDWARDS AV	ACCESS DR, LATTING ST	Completed
700396082	XG19001965	EDWARDS AV	ACCESS DR, LATTING ST	Completed
700547721	XG19001965	EDWARDS AV	ACCESS DR, LATTING ST	Completed
700396084	XG19001966	EDWARDS AV	LATTING ST, WATERBURY ST	Completed
700459655	XG19001966	EDWARDS AV	LATTING ST, WATERBURY ST	Completed
700545474	XG19001966	EDWARDS AV	LATTING ST, WATERBURY ST	Completed
700416085	XG19001967	WATERBURY AV	EDWARDS AV, PURITAN AV	Completed
700545472	XG19001967	WATERBURY AV	EDWARDS AV, PURITAN AV	Completed
700545476	XG19001967	WATERBURY AV	EDWARDS AV, PURITAN AV	Completed
700416074	XG19001968	WATERBURY AV	PURITAN AV, BRADFORD AV	Completed
700547681	XG19001969	WATERBURY AV	BRADFORD AV, CROSBY AV	Completed
700388604	XG19001969	WATERBURY AV	BRADFORD AV, CROSBY AV	Completed
700547683	XG19001969	WATERBURY AV	BRADFORD AV, CROSBY AV	Completed
700547685	XG19001969	WATERBURY AV	BRADFORD AV, CROSBY AV	Completed
700547687	XG19001969	WATERBURY AV	BRADFORD AV, CROSBY AV	Completed
701249624	XG19001969	WATERBURY AV	BRADFORD AV, CROSBY AV	Completed
700547677	XG19001969	WATERBURY AV	BRADFORD AV, CROSBY AV	Completed
700547689	XG19001969	WATERBURY AV	BRADFORD AV, CROSBY AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700547679	XG19001969	WATERBURY AV	BRADFORD AV, CROSBY AV	Completed
700391055	XG19001969	WATERBURY AV	BRADFORD AV, CROSBY AV	Completed
700374652	XG19002138	HERSCHELL ST	WESTCHESTER AV, BUTLER PL	Completed
701350603	XG19002334	E 162 ST & TELLER AV	E 162 ST, E 163 ST	Completed
700440887	XG19002334	E 162 ST & TELLER AV	E 162 ST, E 163 ST	Completed
700440948	XG19002334	E 162 ST & TELLER AV	E 162 ST, E 163 ST	Completed
701672959	XG19002334	E 162 ST & TELLER AV	E 162 ST, E 163 ST	Completed
700440950	XG19002334	E 162 ST & TELLER AV	E 162 ST, E 163 ST	Completed
701721600	XG19002334	E 162 ST & TELLER AV	E 162 ST, E 163 ST	Completed
701350602	XG19002334	E 162 ST & TELLER AV	E 162 ST, E 163 ST	Completed
700440893	XG19002334	E 162 ST & TELLER AV	E 162 ST, E 163 ST	Completed
701628932	XG19002334	E 162 ST & TELLER AV	E 162 ST, E 163 ST	Completed
701628934	XG19002334	E 162 ST & TELLER AV	E 162 ST, E 163 ST	Completed
700440937	XG19002334	E 162 ST & TELLER AV	E 162 ST, E 163 ST	Completed
700440939	XG19002334	E 162 ST & TELLER AV	E 162 ST, E 163 ST	Completed
701732561	XG19002345	PAULDING AV	VAN NEST AV	Completed
700440899	XG19002402	E 163 ST	TELLER AV, PARK AV	Completed
700428959	XG19002513	HOME ST	LONGFELLOW AV, WESTCHESTER AV	Completed
700418849	XG19002513	HOME ST	LONGFELLOW AV, WESTCHESTER AV	Completed
700428844	XG19002513	HOME ST	LONGFELLOW AV, WESTCHESTER AV	Completed
700428957	XG19002513	HOME ST	LONGFELLOW AV, WESTCHESTER AV	Completed
700418837	XG19002513	HOME ST	LONGFELLOW AV, WESTCHESTER AV	Completed
701572779	XG19002513	HOME ST	LONGFELLOW AV, WESTCHESTER AV	Completed
700418836	XG19002513	HOME ST	LONGFELLOW AV, WESTCHESTER AV	Completed
701551131	XG19002627	W TREMONT AV	ANDREWS AV	Completed
700269853	XG19002627	W TREMONT AV	ANDREWS AV	Completed
701551129	XG19002627	W TREMONT AV	ANDREWS AV	Completed
700426549	XG19002740	E 177 ST	TAYLOR AV, THIERIOT AV	Completed
700426545	XG19002740	E 177 ST	TAYLOR AV, THIERIOT AV	Completed
700426538	XG19002740	E 177 ST	TAYLOR AV, THIERIOT AV	Completed
700421593	XG19002740	E 177 ST	TAYLOR AV, THIERIOT AV	Completed
700426537	XG19002740	E 177 ST	TAYLOR AV, THIERIOT AV	Completed
700421603	XG19002740	E 177 ST	TAYLOR AV, THIERIOT AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700426544	XG19002740	E 177 ST	TAYLOR AV, THIERIOT AV	Completed
700421601	XG19002740	E 177 ST	TAYLOR AV, THIERIOT AV	Completed
700421595	XG19002740	E 177 ST	TAYLOR AV, THIERIOT AV	Completed
700372360	XG19002896	SACKETT AV	EASTCHESTER RD	Completed
700372367	XG19002896	SACKETT AV	EASTCHESTER RD	Completed
700372366	XG19002896	SACKETT AV	EASTCHESTER RD	Completed
700691488	XG19002896	SACKETT AV	EASTCHESTER RD	Completed
700372390	XG19002896	SACKETT AV	EASTCHESTER RD	Completed
700372369	XG19002896	SACKETT AV	EASTCHESTER RD	Completed
700372372	XG19002896	SACKETT AV	EASTCHESTER RD	Completed
700372391	XG19002896	SACKETT AV	EASTCHESTER RD	Completed
700722196	XG19002896	SACKETT AV	EASTCHESTER RD	Completed
701739494	XG19002896	SACKETT AV	EASTCHESTER RD	Completed
700371861	XG19002896	SACKETT AV	EASTCHESTER RD	Completed
700372365	XG19002896	SACKETT AV	EASTCHESTER RD	Completed
700372364	XG19002896	SACKETT AV	EASTCHESTER RD	Completed
700372361	XG19002896	SACKETT AV	EASTCHESTER RD	Completed
701626624	XG19003061	CAULDWELL AV	WESTCHESTER AV, E 156 ST	Completed
701676928	XG19003375	WHITE PLAINS RD	MACE AV, ALLERTON AV	Completed
700194570	XG19003375	WHITE PLAINS RD	MACE AV, ALLERTON AV	Completed
98326	XG19003375	WHITE PLAINS RD	MACE AV, ALLERTON AV	Completed
701259229	XG19003375	WHITE PLAINS RD	MACE AV, ALLERTON AV	Completed
700194568	XG19003375	WHITE PLAINS RD	MACE AV, ALLERTON AV	Completed
701259231	XG19003375	WHITE PLAINS RD	MACE AV, ALLERTON AV	Completed
700026445	XG19004107	W.256 ST	VALLES AVE, SYLVAN AVE	Work In Progress
700026517	XG19004107	W.256 ST	VALLES AVE, SYLVAN AVE	Work In Progress
700026529	XG19004107	W.256 ST	VALLES AVE, SYLVAN AVE	Work In Progress
700026523	XG19004107	W.256 ST	VALLES AVE, SYLVAN AVE	Work In Progress
700026526	XG19004107	W.256 ST	VALLES AVE, SYLVAN AVE	Work In Progress
700026446	XG19004107	W.256 ST	VALLES AVE, SYLVAN AVE	Work In Progress
700026520	XG19004107	W.256 ST	VALLES AVE, SYLVAN AVE	Work In Progress
700197618	XG19004303	E 198 ST	VALENTINE AV, BRIGGS AV	Completed
700197617	XG19004303	E 198 ST	VALENTINE AV, BRIGGS AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700026534	XG19004304	VALLES AV	W 254 ST, W 256 ST	Work In Progress
700026440	XG19004304	VALLES AV	W 254 ST, W 256 ST	Work In Progress
700026436	XG19004304	VALLES AV	W 254 ST, W 256 ST	Work In Progress
700026532	XG19004304	VALLES AV	W 254 ST, W 256 ST	Work In Progress
700357457	XG19004347	MORRIS AV	MT EDEN AV, E 172 ST	Completed
700376516	XG19004517	DUDLEY AV	CORNELL PL, GILLESPIE AV	Cancelled
701173557	XG19004517	DUDLEY AV	CORNELL PL, GILLESPIE AV	Cancelled
700404992	XG19004517	DUDLEY AV	CORNELL PL, GILLESPIE AV	Cancelled
701173558	XG19004517	DUDLEY AV	CORNELL PL, GILLESPIE AV	Cancelled
700509857	XG19004584	E 149 ST	BROOK AV, ST ANN'S AV	Completed
700685382	XG19004584	E 149 ST	BROOK AV, ST ANN'S AV	Completed
700509858	XG19004584	E 149 ST	BROOK AV, ST ANN'S AV	Completed
700511598	XG19004584	E 149 ST	BROOK AV, ST ANN'S AV	Completed
700509885	XG19004584	E 149 ST	BROOK AV, ST ANN'S AV	Completed
700509867	XG19004584	E 149 ST	BROOK AV, ST ANN'S AV	Completed
700509856	XG19004584	E 149 ST	BROOK AV, ST ANN'S AV	Completed
700509888	XG19004584	E 149 ST	BROOK AV, ST ANN'S AV	Completed
700685380	XG19004584	E 149 ST	BROOK AV, ST ANN'S AV	Completed
700511550	XG19004584	E 149 ST	BROOK AV, ST ANN'S AV	Completed
700509894	XG19004584	E 149 ST	BROOK AV, ST ANN'S AV	Completed
700511600	XG19004584	E 149 ST	BROOK AV, ST ANN'S AV	Completed
700511602	XG19004584	E 149 ST	BROOK AV, ST ANN'S AV	Completed
700511594	XG19004584	E 149 ST	BROOK AV, ST ANN'S AV	Completed
700685719	XG19004584	E 149 ST	BROOK AV, ST ANN'S AV	Completed
700509866	XG19004584	E 149 ST	BROOK AV, ST ANN'S AV	Completed
700511554	XG19004584	E 149 ST	BROOK AV, ST ANN'S AV	Completed
700685383	XG19004584	E 149 ST	BROOK AV, ST ANN'S AV	Completed
700511551	XG19004584	E 149 ST	BROOK AV, ST ANN'S AV	Completed
700355145	XG19004602	MIDDLETOWN RD	MACDOUGAL PL, DWIGHT PL	Completed
700355142	XG19004602	MIDDLETOWN RD	MACDOUGAL PL, DWIGHT PL	Completed
700355235	XG19004602	MIDDLETOWN RD	MACDOUGAL PL, DWIGHT PL	Completed
700355291	XG19004602	MIDDLETOWN RD	MACDOUGAL PL, DWIGHT PL	Completed
700347317	XG19004666	FOWLER AV	VAN NEST AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700347318	XG19004666	FOWLER AV	VAN NEST AV	Completed
700347319	XG19004666	FOWLER AV	VAN NEST AV	Completed
700368195	XG19004667	FOWLER AV	MORRIS PARK AV, VAN NEST AV	Completed
700368224	XG19004667	FOWLER AV	MORRIS PARK AV, VAN NEST AV	Completed
700368218	XG19004667	FOWLER AV	MORRIS PARK AV, VAN NEST AV	Completed
700368209	XG19004667	FOWLER AV	MORRIS PARK AV, VAN NEST AV	Completed
700347303	XG19004667	FOWLER AV	MORRIS PARK AV, VAN NEST AV	Completed
700351062	XG19004667	FOWLER AV	MORRIS PARK AV, VAN NEST AV	Completed
700368205	XG19004667	FOWLER AV	MORRIS PARK AV, VAN NEST AV	Completed
700276560	XG19004777	LYDIG AVE	CRUGER AVE, WHITE PLAINS RD	Completed
701034175	XG19004777	LYDIG AVE	CRUGER AVE, WHITE PLAINS RD	Completed
700003381	XG19005024	WESTCHESTER AV	WATERBURY AV, GLOVER ST	Cancelled
700331790	XG19005239	3 AV	E 174 ST, CROSS BRONX EXPY SERVICE RD N	Completed
700331777	XG19005239	3 AV	E 174 ST, CROSS BRONX EXPY SERVICE RD N	Completed
700316053	XG19005239	3 AV	E 174 ST, CROSS BRONX EXPY SERVICE RD N	Completed
700331759	XG19005239	3 AV	E 174 ST, CROSS BRONX EXPY SERVICE RD N	Completed
700331784	XG19005239	3 AV	E 174 ST, CROSS BRONX EXPY SERVICE RD N	Completed
701619721	XG19005239	3 AV	E 174 ST, CROSS BRONX EXPY SERVICE RD N	Completed
700331786	XG19005239	3 AV	E 174 ST, CROSS BRONX EXPY SERVICE RD N	Completed
700316060	XG19005239	3 AV	E 174 ST, CROSS BRONX EXPY SERVICE RD N	Completed
700316052	XG19005239	3 AV	E 174 ST, CROSS BRONX EXPY SERVICE RD N	Completed
700316058	XG19005239	3 AV	E 174 ST, CROSS BRONX EXPY SERVICE RD N	Completed
700316083	XG19005239	3 AV	E 174 ST, CROSS BRONX EXPY SERVICE RD N	Completed
700331776	XG19005239	3 AV	E 174 ST, CROSS BRONX EXPY SERVICE RD N	Completed
700529329	XG19005524	W 242 ST	MANHATTAN COLLEGE PKWY	Completed
701116445	XG19005524	W 242 ST	MANHATTAN COLLEGE PKWY	Completed
700024881	XG19005524	W 242 ST	MANHATTAN COLLEGE PKWY	Completed
700024887	XG19005524	W 242 ST	MANHATTAN COLLEGE PKWY	Completed
700313438	XG19005888	E 182 ST	PROSPECT AV, CLINTON AV	Completed
701274463	XG19005888	E 182 ST	PROSPECT AV, CLINTON AV	Completed
700461202	XG19005996	E 158ST	COURTLANDT AV, PARK AV	Completed
700461204	XG19005996	E 158ST	COURTLANDT AV, PARK AV	Completed
700461187	XG19005996	E 158ST	COURTLANDT AV, PARK AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700461195	XG19005996	E 158ST	COURTLANDT AV, PARK AV	Completed
700461215	XG19005996	E 158ST	COURTLANDT AV, PARK AV	Completed
701667478	XG19005996	E 158ST	COURTLANDT AV, PARK AV	Completed
700461198	XG19005996	E 158ST	COURTLANDT AV, PARK AV	Completed
700461216	XG19005996	E 158ST	COURTLANDT AV, PARK AV	Completed
700461200	XG19005996	E 158ST	COURTLANDT AV, PARK AV	Completed
700461194	XG19005996	E 158ST	COURTLANDT AV, PARK AV	Completed
700461186	XG19005996	E 158ST	COURTLANDT AV, PARK AV	Completed
700311105	XG19006325	E TREMONT AVE	ANTHONY AVE, E 176 ST	Completed
700297206	XG19006325	E TREMONT AVE	ANTHONY AVE, E 176 ST	Completed
700300814	XG19006325	E TREMONT AVE	ANTHONY AVE, E 176 ST	Completed
700297205	XG19006325	E TREMONT AVE	ANTHONY AVE, E 176 ST	Completed
700300815	XG19006325	E TREMONT AVE	ANTHONY AVE, E 176 ST	Completed
700304560	XG19006325	E TREMONT AVE	ANTHONY AVE, E 176 ST	Completed
701647724	XG19006325	E TREMONT AVE	ANTHONY AVE, E 176 ST	Completed
700297192	XG19006325	E TREMONT AVE	ANTHONY AVE, E 176 ST	Completed
700250319	XG19006363	GRAND AV	W FORDHAM RD, W 188 ST	Completed
700203568	XG19006363	GRAND AV	W FORDHAM RD, W 188 ST	Completed
700203584	XG19006363	GRAND AV	W FORDHAM RD, W 188 ST	Completed
700203564	XG19006363	GRAND AV	W FORDHAM RD, W 188 ST	Completed
700208255	XG19006363	GRAND AV	W FORDHAM RD, W 188 ST	Completed
701462531	XG19006363	GRAND AV	W FORDHAM RD, W 188 ST	Completed
700189444	XG19006363	GRAND AV	W FORDHAM RD, W 188 ST	Completed
700203570	XG19006363	GRAND AV	W FORDHAM RD, W 188 ST	Completed
700203586	XG19006363	GRAND AV	W FORDHAM RD, W 188 ST	Completed
700250321	XG19006363	GRAND AV	W FORDHAM RD, W 188 ST	Completed
700208280	XG19006363	GRAND AV	W FORDHAM RD, W 188 ST	Completed
700203544	XG19006363	GRAND AV	W FORDHAM RD, W 188 ST	Completed
701575952	XG19006363	GRAND AV	W FORDHAM RD, W 188 ST	Completed
700203562	XG19006363	GRAND AV	W FORDHAM RD, W 188 ST	Completed
701462529	XG19006363	GRAND AV	W FORDHAM RD, W 188 ST	Completed
700203566	XG19006363	GRAND AV	W FORDHAM RD, W 188 ST	Completed
700203563	XG19006363	GRAND AV	W FORDHAM RD, W 188 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan
2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700250489	XG19006363	GRAND AV	W FORDHAM RD, W 188 ST	Completed
701575956	XG19006363	GRAND AV	W FORDHAM RD, W 188 ST	Completed
700208278	XG19006363	GRAND AV	W FORDHAM RD, W 188 ST	Completed
700250310	XG19006364	GRAND AV	W 188 ST, W 190 ST	Completed
700250308	XG19006364	GRAND AV	W 188 ST, W 190 ST	Completed
701337819	XG19006364	GRAND AV	W 188 ST, W 190 ST	Completed
701575958	XG19006364	GRAND AV	W 188 ST, W 190 ST	Completed
701730228	XG19006364	GRAND AV	W 188 ST, W 190 ST	Completed
700111570	XG19006707	SCHIEFFELIN AV	E229ST, BAYCHESTER AV	Completed
700111625	XG19006707	SCHIEFFELIN AV	E229ST, BAYCHESTER AV	Completed
701488432	XG19006707	SCHIEFFELIN AV	E229ST, BAYCHESTER AV	Completed
700095896	XG19006707	SCHIEFFELIN AV	E229ST, BAYCHESTER AV	Completed
700111564	XG19006707	SCHIEFFELIN AV	E229ST, BAYCHESTER AV	Completed
700111624	XG19006707	SCHIEFFELIN AV	E229ST, BAYCHESTER AV	Completed
700111572	XG19006707	SCHIEFFELIN AV	E229ST, BAYCHESTER AV	Completed
700109330	XG19006708	BAYCHESTER AV	SCHIEFFELIN AV	Completed
700109331	XG19006708	BAYCHESTER AV	SCHIEFFELIN AV	Completed
700104920	XG19006708	BAYCHESTER AV	SCHIEFFELIN AV	Completed
700104953	XG19006708	BAYCHESTER AV	SCHIEFFELIN AV	Completed
700109334	XG19006708	BAYCHESTER AV	SCHIEFFELIN AV	Completed
700104921	XG19006708	BAYCHESTER AV	SCHIEFFELIN AV	Completed
700104912	XG19006708	BAYCHESTER AV	SCHIEFFELIN AV	Completed
700095899	XG19006708	BAYCHESTER AV	SCHIEFFELIN AV	Completed
700104955	XG19006708	BAYCHESTER AV	SCHIEFFELIN AV	Completed
700104937	XG19006708	BAYCHESTER AV	SCHIEFFELIN AV	Completed
700095909	XG19006709	BAYCHESTER AV	CRAWFORD AV, SCHIEFFELIN AV	Completed
701579242	XG19007129	WALES AV	E 150 ST, E 151 ST	Completed
700500870	XG19007129	WALES AV	E 150 ST, E 151 ST	Completed
701579240	XG19007129	WALES AV	E 150 ST, E 151 ST	Completed
701630954	XG19007129	WALES AV	E 150 ST, E 151 ST	Completed
701579246	XG19007129	WALES AV	E 150 ST, E 151 ST	Completed
701579244	XG19007129	WALES AV	E 150 ST, E 151 ST	Completed
701100787	XG19007954	WEBSTER AV	E 174 ST	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Main Replacement Plan

2019 Planned Work

Segment ID	Project Number	On Street	Cross Street	Status
700255496	XG19008754	TIEMANN AV	WARING AV	Completed
700205878	XG19008754	TIEMANN AV	WARING AV	Completed
700205836	XG19008754	TIEMANN AV	WARING AV	Completed
701210563	XG19008763	EAST 144TH STREET	CONCORD AVENUE, WALES AVENUE	Completed
700293213	XG19009513	UNIVERSITY AV	W 176 ST, W TREMONT AV	Completed
117664	XG19009781	THROGS NECK EXPRESSWAY	SCHLEY AVE.	Completed
701070176	XG19009781	THROGS NECK EXPRESSWAY	SCHLEY AVE.	Completed
117663	XG19009781	THROGS NECK EXPRESSWAY	SCHLEY AVE.	Completed
701070171	XG19009781	THROGS NECK EXPRESSWAY	SCHLEY AVE.	Completed
117662	XG19009781	THROGS NECK EXPRESSWAY	SCHLEY AVE.	Completed
700177670	XG19009810	PEARSALL AVENUE	STEDMAN PLACE	Completed
700191003	XG19009810	PEARSALL AVENUE	STEDMAN PLACE	Completed
700177672	XG19009810	PEARSALL AVENUE	STEDMAN PLACE	Completed
701440024	XG19009810	PEARSALL AVENUE	STEDMAN PLACE	Completed
700177659	XG19009810	PEARSALL AVENUE	STEDMAN PLACE	Completed
701185259	XG19009899	OGDEN AV	W 169 ST, W 170 ST	Completed
700368560	XG19009920	ZEREGA AVENUE	MACLAY AVENUE, DORSEY STREET	Completed
701599291	XG19010361	E 180ST	GRAND CONCOURSE, CRESTON AV	Completed
701599292	XG19010361	E 180ST	GRAND CONCOURSE, CRESTON AV	Completed
700281451	XG19010361	E 180ST	GRAND CONCOURSE, CRESTON AV	Completed
700281465	XG19010361	E 180ST	GRAND CONCOURSE, CRESTON AV	Completed
701633086	XG19010361	E 180ST	GRAND CONCOURSE, CRESTON AV	Completed
700281472	XG19010361	E 180ST	GRAND CONCOURSE, CRESTON AV	Completed
701633095	XG19010361	E 180ST	GRAND CONCOURSE, CRESTON AV	Completed
700171977	XG19010700	EASTCHESTER RD	N PELHAM PKWY, ASTOR AV	Completed

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Safety and Reliability Surcharge Mechanism Recovery
12 Mo. Ending December 31, 2017

<u>Targets</u>	<u>Manhattan</u>	<u>Queens</u>	<u>Bronx</u>	<u>Westchester</u>	<u>Total</u>
Target Mileage	11.10	13.34	16.50	39.01	79.95
Target Capital	\$ 101,797,140	\$ 47,923,394	\$ 80,425,888	\$ 121,344,133	\$ 351,490,555
\$Capital/Mile Cap	\$ 9,173,731	\$ 3,591,500	\$ 4,875,024	\$ 3,110,255	
Target O&M	\$ 7,298,734	\$ 1,058,338	\$ 2,747,403	\$ 1,864,546	\$ 12,969,021
\$O&M/M Cap	\$ 657,746	\$ 79,314	\$ 166,534	\$ 47,791	
LPP MAC Factor	7%	2%	3%	2%	

<u>Actuals</u>	<u>Manhattan</u>	<u>Queens</u>	<u>Bronx</u>	<u>Westchester</u>	<u>Total</u>
Actual Mileage	8.86	19.03	18.33	41.75	87.96
Actual Capital	\$ 71,375,816	\$ 91,833,754	\$ 113,402,170	\$ 187,428,868	\$ 464,040,608
Actual Capital/Mile	\$ 8,056,443	\$ 4,826,908	\$ 6,187,746	\$ 4,489,049	
Incremental Miles	(2.24)	5.68	1.83	2.74	8.01
Incremental Cost Spent over Target Capital		\$ 43,910,360	\$ 32,976,282	\$ 66,084,735	\$ 142,971,377
Actual cost of incremental mileage (Incremental miles X actual capital/mile) (A)		\$ 27,425,614	\$ 11,319,591	\$ 12,292,174	
Incremental Cost at cost/mile cap (B)		\$ 20,406,248	\$ 8,918,154	\$ 8,516,680	
Recoverable Capital (The lessor of A or B)	\$ -	\$ 20,406,248	\$ 8,918,154	\$ 8,516,680	\$ 37,841,082

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
Rehabilitation of Large Diameter Gas Mains
12 Mo. Ending December 31, 2019

Type	Project Number	On Street	Cross Street	Borough	Number of Joints Rehabilitated	Repairs	Cost
CISBOT	MG18003673	E 18 ST	PARK AVE, 3 AVE	Manhattan	34	0	\$ 133,480
CISBOT	MG18013840	LENOX AVE	W 116 ST, W 112 ST	Manhattan	32	0	\$ 1,533,032
CISBOT	MG18013841	LENOX AVE	W 118 ST, W 116 ST	Manhattan	8	0	
CISBOT	MG18013842	W 116 ST	5 AVE, LENOX AVE	Manhattan	76	0	
CISBOT	MG18013843	E 116 ST	PARK AVE, 5 AVE	Manhattan	37	0	
CISBOT	MG18013844	E 116 ST	3 AVE, PARK AVE	Manhattan	58	0	
CISBOT	MG18013845	E 116 ST	2 AVE, 3 AVE	Manhattan	51	0	

Based on contractor reports and the As-Constructed drawings, there is no evidence of poor integrity or graphitization of the cast iron mains.

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC
Gas Rate Case 16-G-0061
NYSEARCH Project (M2016-001) Progress
12 Mo. Ending December 31, 2019

Phase 1a (Lap Shear and Peel testing):

The objective of this project is to test newly lined steel test samples and compare performance against aged steel samples. Samples are tested for 1) Residual Mechanical Properties by performing a tension test on liner system and Lap Shear and Peel test on slow cooled CI pipe and 2) Chemical Aging, to characterize tensile properties and residual adhesive strength at discrete timed milestones after aging at various temperatures. This test is currently ongoing after successfully creating lined steel test samples. The Phase 1a testing is scheduled to be completed in late 2022.

Phase 1 (Environmental cycling of CI lined pipe):

The objective of this project is to subject lined pipes to 100 years of representative mechanical and thermal load to demonstrate CIPL life. Two (2) Cast Iron and 2 Steel pipes were subjected to thermal and mechanical loads while pressurized at 15psig throughout the loading and unloading process. Phase 1 has been completed and the CIPL liners showed no adverse impacts of the slow cooling on the liner integrity.